

LINE OUTAGES FOR THE WEEK

FROM 18-Jul-11 TO 24-Jul-11

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
400KV	Wardha - Akola - I	6-Jul-11	18.16	24-Jul-11	09.42	Over Voltage.
400KV	Karad - Kolhapur - II	13-Jul-11	17.34	23-Jul-11	06.45	Over Voltage
400KV	Dhule-Sar'Sarovar - II	15-Jul-11	23.37	19-Jul-11	10.59	Over Voltage.
400KV	Kolhapur - Mapusa - I	16-Jul-11	17.33	21-Jul-11	11.52	Over Voltage.
400KV	Bhusawal- Aurangabad	17-Jul-11	18.20	23-Jul-11	07.28	Over Voltage.
400KV	Lonikand- Koyna Stage IV	17-Jul-11	23.06	18-Jul-11	07.43	Over Voltage.
400KV	Karad - Solapur (PGCIL)	17-Jul-11	21.59	18-Jul-11	09.42	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	17-Jul-11	18.11	20-Jul-11	08.34	Over Voltage.
400KV	Lonikand - Chakan	18-Jul-11	10.51	18-Jul-11	17.55	O/L of 220KV Chakan-Chinchwad loading.
400KV	Karad - Solapur (PGCIL)	18-Jul-11	21.40	19-Jul-11	05.29	Over Voltage.
400KV	Lonikand- Koyna Stage IV	18-Jul-11	22.35	19-Jul-11	08.18	Over Voltage.
400KV	400/220 KV 315 MVA ICT-III @ Padgha	18-Jul-11	08.51	18-Jul-11	09.58	Overload Protection trip.
400KV	Dhule - Babhaleshwar - I	19-Jul-11	03.31	19-Jul-11	09.27	Over Voltage.
400KV	Karad - Solapur (PGCIL)	19-Jul-11	22.15	20-Jul-11	07.36	Over Voltage.
400KV	Chandrapur - Parli - III	19-Jul-11	22.36	21-Jul-11	08.10	Over Voltage.
400KV	Dhule-Sar'Sarovar - II	19-Jul-11	23.21	20-Jul-11	09.45	Over Voltage.
400KV	Lonikand- Koyna Stage IV	20-Jul-11	00.34	20-Jul-11	07.57	Over Voltage.
400KV	Karad - Solapur (PGCIL)	20-Jul-11	22.06	21-Jul-11	07.30	Over Voltage.
400KV	Dhule - S'Sarovar- II	20-Jul-11	22.10	21-Jul-11	08.25	Over Voltage.
400KV	400/220 KV 315 MVA ICT-II @ Lonikand	21-Jul-11	07.06	21-Jul-11	18.02	Retrofitting work of DTH32 relay.
400KV	Chandrapur - Parli - II	21-Jul-11	08.16	21-Jul-11	09.19	Replacement of CVT.
400KV	Bus Coupler @ New Koyna	21-Jul-11	11.27	21-Jul-11	16.30	SF6 gas filling work.
400KV	400/220 KV 315 MVA ICT- II @ Chakan	21-Jul-11	15.43	21-Jul-11	16.36	Shutter valve checking.
400KV	400/220KV 167MVA Spare ICT at Kalwa	21-Jul-11	15.43	21-Jul-11	16.57	Testing work.
400KV	Kolhapur - Mapusa - II	21-Jul-11	22.20		Continued.	Over Voltage.
400KV	Karad - Solapur (PGCIL)	21-Jul-11	23.17	22-Jul-11	07.19	Over Voltage.
400KV	Dhule-S'Sarovar I	21-Jul-11	22.36	22-Jul-11	10.09	Over Voltage.
400KV	Dhule - S'Sarovar- II	22-Jul-11	03.49	22-Jul-11	07.31	Over Voltage.
400KV	C'pur-Parli II	22-Jul-11	01.48	22-Jul-11	06.07	Over Voltage.
400KV	Padgha - Nagothane- II	22-Jul-11	08.25	22-Jul-11	17.14	Rand M.& Testing Work.
400KV	400 KV Bus Coupler @ Nagothane	22-Jul-11	13.27	22-Jul-11	18.11	B Bus Isolator Problem.
400KV	400/220KV 315 MVA ICT- II @ Padgha	22-Jul-11	15.09	22-Jul-11	16.45	RTV Silicon on Terminal Connection of Bucholz Realy.
400KV	Lonikand- Koyna Stage IV	22-Jul-11	23.05	23-Jul-11	06.53	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	22-Jul-11	14.17	22-Jul-11	19.48	Over Voltage.
400KV	Dhule-Sar'Sarovar - II	23-Jul-11	00.45	23-Jul-11	11.25	Over Voltage.
400KV	Bhusawal- Aurangabad	23-Jul-11	13.14		Continued.	Over Voltage.
400KV	Lonikand- Koyna Stage IV	23-Jul-11	22.19	24-Jul-11	07.20	Over Voltage.
400KV	Karad - Solapur (PGCIL)	23-Jul-11	22.10	24-Jul-11	06.30	Over Voltage.
400KV	Dhule-Sar'Sarovar - II	23-Jul-11	23.11	24-Jul-11	08.50	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	24-Jul-11	02.21	24-Jul-11	08.40	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	24-Jul-11	13.36		Continued.	Over Voltage.
400KV	Koradi - Kaparkheda	24-Jul-11	12.00	24-Jul-11	12.48	Low SF-6 Gas Pressure Taken on TBC.
400KV	Chandrapur - Parli - III	24-Jul-11	17.48		Continued.	Distance Protection,Patrolling in Progress.
400KV	Karad - Solapur (PGCIL)	24-Jul-11	21.13		Continued.	Over Voltage.
220KV	Temburne-Jeur	10-Jul-11	15.10	20-Jul-11	15.40	220KV Pandharpur s/s B/C taken in service permanantly.
220KV	Koradi-Butibori	15-Jul-11	10.37	19-Jul-11	16.55	Control Panel Shifting Work.
220KV	Vita - Lamboti	15-Jul-11	12.11	20-Jul-11	15.26	220KV Pandharpur s/s B/C taken in service permanantly.

220KV	Bus Sectionalizer at Pandharpur.	15-Jul-11	12.00	20-Jul-11	16.20	220KV Pandharpur s/s B/C taken in service permanently.
220KV	Bhosari - Chakan	18-Jul-11	02.34	18-Jul-11	17.50	B Ph C T Burst @ Chakan End.
220KV	Bhusawal-Chalisgaon-I	18-Jul-11	09.21	19-Jul-11	20.15	Line Isolator Replacement Work.
220KV	Dondaicha - Jamde - I	18-Jul-11	15.37	18-Jul-11	16.05	Relay testing work.
220KV	Dondaicha - Jamde - II.	18-Jul-11	15.11	18-Jul-11	15.34	Relay testing work.
220KV	Shendra-Jalna Ckt.	18-Jul-11	10.25	18-Jul-11	15.57	Q.M.Work
220KV	Boiser-Versova	18-Jul-11	06.31	18-Jul-11	07.48	Red Hot attending work.
220KV	Pedambe-Kharepatan	18-Jul-11	09.00	18-Jul-11	17.16	Stringing work.
220KV	New Koyna - Pawas	18-Jul-11	09.04	18-Jul-11	14.28	400KV Jaigad-Karad D/C line crossing work.
220KV	Parli-Usmanabad	19-Jul-11	07.07	19-Jul-11	18.49	Fixing of vibration damper.
220KV	Kolhapur-Sawantwadi	19-Jul-11	01.14	19-Jul-11	10.57	Distance protection.
220KV	Miraj-Maisal	19-Jul-11	09.40	19-Jul-11	14.05	Maintenance work.
220KV	Karad - Vita - I	19-Jul-11	10.10	19-Jul-11	15.14	Maintenance work & attending Hot Spot.
220KV	Karad - Peth	19-Jul-11	11.47	19-Jul-11	14.28	Maintenance work.
220KV	Miraj -Vita	19-Jul-11	15.55	19-Jul-11	17.45	Maintenance work.
220KV	Mulund-Trombay	19-Jul-11	16.30	19-Jul-11	20.31	Relay testing work.
220KV	Bale-Murud	19-Jul-11	07.26	19-Jul-11	19.10	To control L/L.
220KV	Bale-Usmanabad	19-Jul-11	18.40	19-Jul-11	19.10	To control L/L.due to outage of PRL-U'bad.
220KV	220 KV TBC @ Koradi	19-Jul-11	10.30		Continued.	Transfer of the control from existing C/R panel to BCR & SCADA.
220KV	Chalisgaon-Bhusawal	19-Jul-11	20.51		Continued.	Replacement of isolator work,up to 28.07.2011 (CKT on TBC).
220KV	Kanhan - Bhandara - I	19-Jul-11	16.14	20-Jul-11	11.18	Over Voltage.
220KV	Ambazari-Amravati	19-Jul-11	16.14	20-Jul-11	11.12	Over Voltage.
220KV	Khaparkheda-Kawlewada-I	19-Jul-11	16.15	20-Jul-11	11.11	Over Voltage.
220KV	Khaparkheda - Wardha.	19-Jul-11	16.26	20-Jul-11	11.16	Over Voltage.
220KV	Valve-Jamde	19-Jul-11	17.09	19-Jul-11	17.35	At Valve end only,no indication.
220KV	Babaleswar - Nagar - I	19-Jul-11	23.45	19-Jul-11	24.00	Distance protection.
220KV	220/7 KV 35 MVA Stn.T/F- II @ Parli	19-Jul-11	11.18	20-Jul-11	18.05	Replacement of LV breaker.
220KV	P'pur-Malinagar	20-Jul-11	16.00	20-Jul-11	16.38	220KV Pandharpur s/s B/C taken in service permanently.
220KV	Lamboti - Pandharpur	20-Jul-11	16.05	20-Jul-11	16.30	220KV Pandharpur s/s B/C taken in service permanently.
220KV	Vita - Pandharpur	20-Jul-11	16.15	20-Jul-11	16.23	220KV Pandharpur s/s B/C taken in service permanently.
220KV	Parli-Usmanabad	20-Jul-11	07.20	20-Jul-11	15.43	Fixing of vibration dampers.
220KV	Kolhapur - Peth	20-Jul-11	10.15	22-Jul-11	18.18	Overhauling of SF6 breaker upto 22.07.2011.
220KV	Bus section at Airoli Knowledge park	20-Jul-11	23.45	21-Jul-11	00.20	Bus bar protection operated.
220KV	Nasik - Airoli - Knowledge Park	20-Jul-11	23.45	21-Jul-11	00.16	Bus bar protection operated.
220KV	220/22KV,50 MVA T/F-II at Airoli Knowledg	20-Jul-11	23.45	21-Jul-11	12.38	Bus bar protection operated.(T/F is on humming.)
220KV	Khaparkheda - Wardha.	20-Jul-11	16.59		Continued.	Over Voltage.
220KV	Khaparkheda-Kawlewada-II	20-Jul-11	17.07		Continued.	Over Voltage.
220KV	Pophali- Karad II	21-Jul-11	05.40	21-Jul-11	11.02	Distance protection.
220KV	Lonikand-Theur - I	21-Jul-11	08.57	21-Jul-11	15.05	Q.M.Work
220KV	Kalyani-Baramati Agro	21-Jul-11	08.15	21-Jul-11	17.15	Replacement of tension string.
220KV	Chinchwad - Chakan	21-Jul-11	10.05	21-Jul-11	15.06	Q.M.Work.
220KV	Chinchwad - Telco	21-Jul-11	10.05	21-Jul-11	14.34	Erection of 220KV and 132KV hybrid pass Bus sectionaliser.
220KV	Chinchwad-Urse	21-Jul-11	10.05	21-Jul-11	14.34	Erection of 220KV and 132KV hybrid pass Bus sectionaliser.
220KV	Chinchwad - Hinjewadi	21-Jul-11	10.05	21-Jul-11	14.34	Erection of 220KV and 132KV hybrid pass Bus sectionaliser.
220KV	Chinchwad-Theur	21-Jul-11	10.05	21-Jul-11	14.34	Erection of 220KV and 132KV hybrid pass Bus sectionaliser.
220KV	Chinchwad - Parvati	21-Jul-11	10.05	21-Jul-11	15.28	Erection of 220KV and 132KV hybrid pass Bus sectionaliser.
220KV	Pedambe-Newkoyna	21-Jul-11	11.47	21-Jul-11	12.25	Distance protection.

220KV	N.Koyna-Phinolex	21-Jul-11	12.56	21-Jul-11	14.52	Distance protection.
220KV	Pophali - KDPH	21-Jul-11	10.40	22-Jul-11	01.10	Unbalancing current Y ph.conductor broken.
220KV	Bus section at 220KV Chinchwad.	21-Jul-11	10.05	21-Jul-11	15.06	Erection of 220KV and 132KV hybrid pass Bus sectionaliser.
220KV	Bhosari - Chakan	21-Jul-11	15.24	21-Jul-11	18.50	Attended red hot.
220KV	Bhosari-Telco	21-Jul-11	18.10	21-Jul-11	18.52	Attended red hot.
220KV	Hingoli-Pusad	21-Jul-11	12.37	21-Jul-11	16.19	Replacement of R ph.wave trap jumper.
220KV	220/132KV,100 MVA ICT at Hingoli.	21-Jul-11	16.50		Continued.	ICTs LV side protection panel B ph.CT winding burst.
220KV	Girawli - Parly - IV	21-Jul-11	23.51	22-Jul-11	14.53	Main Breaker Problem.
220KV	Karad - Miraj	22-Jul-11	06.10	22-Jul-11	06.25	Distance protection.
220KV	Peth-Nigde	22-Jul-11	11.55	22-Jul-11	12.06	Distance Protection.
220KV	MUDSHINGI-CHIKODI	22-Jul-11	09.02	22-Jul-11	14.50	Q.M.Work.
220KV	220/132 KV 200 MVA ICT- II @ Boiser	22-Jul-11	16.37	22-Jul-11	18.15	Attending Hot Spot.
220KV	220/132 KV 100 MVA ICT- II @ Babaleshwar	23-Jul-11	09.15	23-Jul-11	17.20	Tan & Q.M.Work.
220KV	Malegaon-Satana	23-Jul-11	10.00	23-Jul-11	12.38	Maint.Work @ Satana Bay.
220KV	Kalwa - Ghatghar	23-Jul-11	14.07	23-Jul-11	17.41	Red Hot.
220KV	220/100 KV ICT-3 at Borivali	24-Jul-11	03.45	24-Jul-11	04.03	On OLTC Bucholz.
220KV	Ghodbandar-Versova-I	24-Jul-11	08.13	24-Jul-11	18.13	LILO Work for Gorai GIS S/S.
220KV	Babaleshwar - Bhenda	24-Jul-11	08.30		Continued.	To Control Babaleshwar ICT Loading.
220KV	Ghodbhunder - Gorai	24-Jul-11	16.00	24-Jul-11	16.03	After Charging Gorai GIS S/S.
220KV	Badnera-Akola-II	24-Jul-11	19.22	24-Jul-11	19.35	Distance Protection Operated Z-I.
132KV	Chalisgaon - Manmad - I	18-Jul-11	12.23	18-Jul-11	15.39	Removing of jumpers of CT to transfer Bus.
132KV	Kawalewada-Gondia-I	18-Jul-11	10.22	18-Jul-11	13.24	Disc insulator replacement work.
132KV	Kawalewada-Gondia-II	18-Jul-11	10.23	18-Jul-11	13.26	Disc insulator replacement work.
132KV	Paras - Warwat Bakal	18-Jul-11	14.20	18-Jul-11	22.07	Distance protection.
132KV	Boiser - Palghar - I	19-Jul-11	12.35	19-Jul-11	13.38	To attend Hot Spot.
132KV	Girwali - Latur MIDC	19-Jul-11	11.09		Continued.	Disc insulator strings replacement from LOC 32 to 82.
132KV	Harangul-Ujani-II	19-Jul-11	10.30	19-Jul-11	15.34	Q.M.Work
132KV	Kawalewada-Gondia-I	19-Jul-11	14.58	19-Jul-11	18.00	Relay testing work.
132KV	Kalmeshwar - Katol	20-Jul-11	05.48	20-Jul-11	05.55	Distance protection.
132KV	Mangrulpir-Washim	20-Jul-11	19.00	21-Jul-11	15.25	Distance protection.
132KV	Bus Section at 220KV Chinchwad.	21-Jul-11	10.03	21-Jul-11	14.52	Erection of 220KV and 132KV hybrid pass Bus sectionaliser.
132KV	Chinchwad-Baja Auto	21-Jul-11	10.00	21-Jul-11	16.12	Erection of 220KV and 132KV hybrid pass Bus sectionaliser.
132KV	Chinchwad-Rahatri	21-Jul-11	10.00	21-Jul-11	15.03	Erection of 220KV and 132KV hybrid pass Bus sectionaliser.
132KV	Chinchwad-Chakan	21-Jul-11	10.00	21-Jul-11	15.54	Erection of 220KV and 132KV hybrid pass Bus sectionaliser.
132KV	Nasik - Ranwad	23-Jul-11	10.10	23-Jul-11	17.20	Replacement of Damge Isolator.
132KV	Nanded - Elichpur	23-Jul-11	12.20	23-Jul-11	15.05	Attending Red Hot Spot.
132KV	Shahada-Taloda	23-Jul-11	15.35	23-Jul-11	16.45	Opening of Jumpers of 132KV Bus Isolator.
132KV	Chalisgaon - Dhule	24-Jul-11	13.03	24-Jul-11	15.54	Disconnecting the C T to Line Isolator Jumpers
132KV	Pachora-Chalisgaon Ckt.II.	24-Jul-11	11.30	24-Jul-11	12.48	Reconnecting the C T to Line Isolator Jumpers
132KV	Bus Section - I @ Khamgaon	24-Jul-11	10.30		Continued.	1)Replacement of Bus Isolator of Malkapur-2
110KV	Ratnagiri - Pedambe	18-Jul-11	09.05	18-Jul-11	18.05	400KV Jaigad-Karad D/C line crossing work.
100KV	Kalwa - Salshet - I	23-Jul-11	14.44	23-Jul-11	15.24	Distance Protecton.