

LINE OUTAGES FOR THE WEEK

FROM 16-Aug-10 TO 22-Aug-10

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
500KV	HVDC POLE - II	18-Aug-10	08.06		Continued.	Annual Maintenance.
400KV	Lonikand- Koyna Stage IV	16-Jul-10	10.52	19-Aug-10	17.08	E/W Replacement Work (Ready)
400KV	Bhusawal- Aurangabad	31-Jul-10	23.25	21-Aug-10	09.22	Hand Tripped.
400KV	Akola - Aurangabad - I	6-Aug-10	10.56	20-Aug-10	09.36	Changeover.
400KV	Main Bus - I @ Lamboti.	11-Aug-10	10.01	20-Aug-10	19.27	Removing Existing Jumper & Main Bus-I to Top Bus for ICT-II.
400KV	Dhule-Sar'Sarovar - II	12-Aug-10	18.18	16-Aug-10	10.07	Over Voltage
400KV	Wardha - Akola - I	15-Aug-10	16.03	16-Aug-10	12.40	Over Voltage
400KV	Dhule-Sar'Sarovar - I	15-Aug-10	00.13	16-Aug-10	08.30	Over Voltage
400KV	Karad-Kolhapur-II	15-Aug-10	18.09	16-Aug-10	08.27	Over Voltage.
400KV	Karad - Lonikand	16-Aug-10	11.52	16-Aug-10	17.18	Taken on TBC from Lonikand end
400KV	Dhule - Babhaleshwar - I	16-Aug-10	02.42	16-Aug-10	08.19	Over Voltage
400KV	Karad-New Koyna II	16-Aug-10	15.10	16-Aug-10	15.25	Filling of SF6 Gas, Taken on TBC
400KV	Main Bus - I @ 400 KV Akola	16-Aug-10	16.50	16-Aug-10	19.25	To attend Non closing problem of Bus side Isolator of Koradi Bay
400KV	400/132KV 200 MVA ICT-II @ Bhusawal	16-Aug-10	13.51	16-Aug-10	17.55	Replacement of Broken Jumper R phase LV side
400KV	Karad-Lamboti	16-Aug-10	23.23	17-Aug-10	12.45	Over Voltage.
400KV	400/220 KV 315 MVA ICT- II @ Kharghar	17-Aug-10	10.13	17-Aug-10	18.19	Relay Testing.
400KV	Koradi - Kaparkheda	17-Aug-10	07.06	17-Aug-10	08.48	Over Voltage.
400KV	Dhule-Khandwa-I	17-Aug-10	23.58	21-Aug-10	08.44	Over Voltage.
400KV	Koradi - Kaparkheda	18-Aug-10	01.38	18-Aug-10	17.38	Over Voltage.
400KV	Karad-Lamboti	18-Aug-10	00.20	18-Aug-10	09.26	Over Voltage.
400KV	Padgha - Kalwa - II	18-Aug-10	15.57	18-Aug-10	18.54	Relay Work.
400KV	Akola - Bhusawal	18-Aug-10	13.43	19-Aug-10	18.37	Over Voltage @ Bhusawal.
400KV	Lonikand- Koyna Stage IV	19-Aug-10	18.11		Continued.	H/T for O/V.
400KV	Babaleshwar - Dhule - I	19-Aug-10	01.55	19-Aug-10	06.45	Over Voltage.
400KV	400/220KV,315 MVA ICT-I At Lonikand.	19-Aug-10	08.42	19-Aug-10	18.17	Retrofitting work.
400KV	Karad-Kolhapur-II	20-Aug-10	00.55	20-Aug-10	07.10	Tripped on O/V
400KV	Dhule-Sar'Sarovar - I	20-Aug-10	01.04	21-Aug-10	08.22	H/T for O/V.
400KV	Bablsr-Padgha Ckt I	20-Aug-10	09.39	20-Aug-10	16.19	Testing work.
400KV	Main Bus- I @ Aurangabad	20-Aug-10	10.08	20-Aug-10	18.05	Commissioning work.
400KV	Karad-Lamboti	20-Aug-10	10.28		Continued.	New ICT Commissioning work.
400KV	400/11.5/6.6 KV 70 MVA Station T/F @ Kha	20-Aug-10	14.39	20-Aug-10	19.14	Tripped on DC fail indication.
400KV	400/11.5/6.6 KV 70 MVA Station T/F @ Kha	20-Aug-10	19.30	21-Aug-10	21.13	Master trip relay operated.
400KV	Akola - Aurangabad- II	20-Aug-10	09.36	21-Aug-10	10.40	Changeover.
400KV	Dhule - Babhaleshwar - I	20-Aug-10	23.52	21-Aug-10	08.12	H/T for O/V.
400KV	Akola - Aurangabad - I	21-Aug-10	06.06		Continued.	Tripped on O/V.
400KV	Akola-Koradi	21-Aug-10	06.06	21-Aug-10	08.37	Tripped on O/V.
400KV	Dhule - S'Sarovar- II	21-Aug-10	10.54		Continued.	H/T for O/V.
400KV	Chandrapur-Bhadravti - I	21-Aug-10	10.05	21-Aug-10	10.05	Relay testing work, on line testing
400KV	Bhusawal- Aurangabad	21-Aug-10	17.58		Continued.	H/T for taken Bhusawal-BBLSR line in service.
400KV	Babaleshwar - Bhusawal	21-Aug-10	10.48	21-Aug-10	17.59	Q.M.Work.
400KV	400/220 KV,500 MVA ICT-II At Lamboti.	21-Aug-10	12.42		Continued.	Trip NDR.(Kept on humming.)
400KV	Main Bus - I @ Lamboti.	21-Aug-10	13.40	21-Aug-10	14.40	To attend isolator problem.
400KV	Main Bus - II @ Lamboti	21-Aug-10	16.53	21-Aug-10	18.32	Stability test of Bus I.
400KV	New Koyna - Koyna Stage IV - II	22-Aug-10	07.30		Continued.	Maint.Work
400KV	Kalwa-Padgha-II	22-Aug-10	08.25	22-Aug-10	11.43	To attend Y phase Wave Trap Hot Spot

220KV	Kalmeshwar - Pandurna	7-Aug-10	20.48	18-Aug-10	13.35	Main Breaker Trip Ckt Faulty Indication.Ckt on TBC.
220KV	Apta-Nagothane	15-Aug-10	21.10	16-Aug-10	07.50	R phase LA Flashover and Wave Trap fallen.
220KV	Jejury - Lonand	16-Aug-10	11.25	16-Aug-10	15.50	Y phase Line Isolator work
220KV	Halkarni -Tillary	16-Aug-10	15.13	16-Aug-10	16.50	Tripped at Halkarni end
220KV	Tillary-Amona	16-Aug-10	15.13	16-Aug-10	19.10	Tripped
220KV	Mudsungi-Amona	16-Aug-10	18.15	16-Aug-10	18.52	Hand Tripped
220KV	Usmanabad-Barshi	16-Aug-10	11.43	16-Aug-10	12.05	Distance Protection
220KV	Chandrapur-Gadchandur	16-Aug-10	16.58	16-Aug-10	17.18	Distance Protection
220KV	Kalmeshwar-RLY TSS-II	16-Aug-10	13.35	16-Aug-10	17.45	Attending Hot Spot on Y phase CT
220KV	Virur - Gadchiroli	16-Aug-10	23.50	17-Aug-10	00.30	Distance Protection Operated Zone-1.
220KV	Karad-Vita-II	17-Aug-10	10.24	17-Aug-10	13.45	Q.M.
220KV	220/100 KV 200 MVA ICT- IV @ Apta	17-Aug-10	22.22	17-Aug-10	22.40	To Attend Isolator Sparking.(Taken on TBC)
220KV	Kharghar-Uran-I	18-Aug-10	09.30	18-Aug-10	17.56	Annual Maintenance.
220KV	Main Bus- I @ Lamboti	18-Aug-10	11.32	18-Aug-10	17.51	Testing Work.
220KV	Main Bus- II @ Lamboti	18-Aug-10	11.32	18-Aug-10	17.51	Testing Work.
220KV	Nasik-Raymond	18-Aug-10	14.32	18-Aug-10	15.19	Tripped.
220KV	Apta-Nagothane	18-Aug-10	10.52	18-Aug-10	19.47	Line Maintenance Work.
220KV	New Parly - Beed - I	18-Aug-10	10.35	18-Aug-10	14.27	Quarterly Maintainance Work.
220KV	220/132 KV 100 MVA ICT @ Kawlewada	18-Aug-10	09.46	18-Aug-10	16.59	Routine Maintainance Work.
220KV	Khaparkheda-Kawlewada-II	18-Aug-10	13.02	18-Aug-10	16.08	Routine Maint.Work of Isolator.
220KV	Kanhan - Bhandara - II	18-Aug-10	09.01	18-Aug-10	09.50	Low Gas Pressure @ Bhandara.
220KV	220/132KV 200MVA ICT at Beed	18-Aug-10	10.35	18-Aug-10	14.27	Maint.Work
220KV	Babaleshwar - Ranjangaon	19-Aug-10	08.37	19-Aug-10	19.20	Maintenance work.
220KV	Apta-Uran-III	19-Aug-10	09.17	19-Aug-10	18.00	Hot spot.
220KV	KDPH ,220 KV Main Bus.	19-Aug-10	09.25	19-Aug-10	11.52	Jumper replacement work.
220KV	Pophali - KDPH	19-Aug-10	09.25	20-Aug-10	01.10	Relay problem at Pophali.
220KV	Kaparkheda-Kalmeshwar	19-Aug-10	12.31	19-Aug-10	12.48	Distance protection.
220KV	Theur-Chinchwad	19-Aug-10	10.02	19-Aug-10	19.03	Red Hot.
220KV	Kalwa I-Kalwa II inter connector	20-Aug-10	08.15	20-Aug-10	17.32	Maintenance work.
220KV	Uran - JNPT	20-Aug-10	12.12	22-Aug-10	14.22	R.M.Work.
220KV	Padgha-Jambhul-I	20-Aug-10	12.30	20-Aug-10	16.20	Testing work.
220KV	Kalwa-Colourchem	20-Aug-10	13.08	20-Aug-10	16.01	Red HOT.
220KV	220/132 KV,100MVA ICT-II At Padegaon.	20-Aug-10	11.00	20-Aug-10	17.00	Q.M.Work.
220KV	Kalmeshwar - Pandurna	20-Aug-10	12.32	20-Aug-10	13.05	Distance protection.
220KV	Apta-Nagothane	20-Aug-10	12.00	20-Aug-10	14.13	Isolator problem. Taken on TBC.
220KV	New Koyna-Pedambe-II	20-Aug-10	15.51	20-Aug-10	16.30	Gas filling work. Taken on TBC.
220KV	Chandrapur MIDC - Gadchandur	20-Aug-10	18.04	20-Aug-10	20.55	Retrofitting work.
220KV	A'nagar 220/132 KV,100 MVA ICT-II	21-Aug-10	10.00	21-Aug-10	18.45	Q.M.Work.
220KV	Lote - Dasturi	21-Aug-10	11.55	21-Aug-10	22.55	Relay testing work.
220KV	Uran - HOCL	21-Aug-10	10.14	21-Aug-10	19.00	Q.M.Work.
220KV	BBLSR-Chalisgaon	21-Aug-10	13.14	21-Aug-10	15.42	Q.M.Work.
220KV	Bus Section -III @ Trombay	21-Aug-10	13.13	21-Aug-10	15.11	R Ph.isolator red hot work.
220KV	Mulund-Trombay	21-Aug-10	13.11	21-Aug-10	15.52	Emergency outage.
220KV	Main Bus At 220 Mhalarpeth	21-Aug-10	14.35	21-Aug-10	17.50	For connection 220 KV M.B.jumper.
220KV	Chandrapur MIDC - Gadchandur	21-Aug-10	11.15		Continued.	Retrofitting work.
220KV	Dhamangaon - Badnera	21-Aug-10	12.35	22-Aug-10	18.00	Breaker O/H wok.Ckt is on TBC.
220KV	220/132 KV 100 MVA ICT @ Dondaicha	21-Aug-10	09.35	21-Aug-10	17.20	Replacement of R Ph. CT.
220KV	Girawli-Parli-III	21-Aug-10	19.01	21-Aug-10	20.27	Bus bar prot. operated.
220KV	Girawli - Parly - IV	21-Aug-10	19.01	21-Aug-10	20.20	Bus bar prot. operated.
220KV	Parli-Usmanabad	21-Aug-10	19.01	22-Aug-10	10.24	Bus bar prot. operated.

220KV	Parly - New Parly TPS - II	21-Aug-10	19.01	21-Aug-10	20.45	Bus bar prot. operatd.
220KV	Parly - New Parly TPS - I	21-Aug-10	19.01	21-Aug-10	20.40	Bus bar prot. operated.
220KV	Parly - Harangool - I	21-Aug-10	19.01	21-Aug-10	21.00	Bus bar prot. operated.
220KV	Parly - Harangool - II	21-Aug-10	19.01	21-Aug-10	22.30	Bus bar prot. operated.
220KV	220/132 KV 100 MVA ICT @ Parli - I	21-Aug-10	19.01	21-Aug-10	21.52	Bus bar prot. operated.
220KV	Main Bus-I at Parli 1	21-Aug-10	19.01	21-Aug-10	20.27	Bus bar prot. operated.
220KV	Main Bus-II at parli 1	21-Aug-10	19.01	21-Aug-10	20.20	Bus bar prot. operated.
220KV	Girawli - New Parly TPS	21-Aug-10	19.01	21-Aug-10	20.47	Bus bar pot.operated.
220KV	New Parli-Nanded	21-Aug-10	19.01	21-Aug-10	20.14	Bus bar prot.operated.
220KV	New Parly - Beed - I	21-Aug-10	19.01	21-Aug-10	19.45	Bus bar prot. operated.
220KV	New Parli -Beed - II	21-Aug-10	19.01	21-Aug-10	19.45	Bus bar prot. operated.
220KV	Pusad-Nanded	21-Aug-10	19.01	21-Aug-10	19.34	Bus bar prot. operated.
220KV	Bus Coupler @ Parly-I	21-Aug-10	19.30	21-Aug-10	20.50	Bus bar prot. operated.
220KV	Borivali-Tarapur	22-Aug-10	09.40	22-Aug-10	18.10	Interconnection of Main Bus
220KV	Borivali-Mulund	22-Aug-10	10.10	22-Aug-10	18.26	Interconnection of Main Bus
220KV	Aarey-Versova	22-Aug-10	11.00	22-Aug-10	13.48	Safety purpose work on 33 KV Line
220KV	Dondaicha - Jamde - I	22-Aug-10	22.24		Continued.	Distance Protection
220KV	Dondaicha - Jamde - II.	22-Aug-10	22.24		Continued.	Distance Protection
220KV	Khaperkheda - Koradi	22-Aug-10	09.29	22-Aug-10	13.18	To attend Red Hot Spot
132KV	Kanhan - Mansar.	15-Aug-10	18.45	16-Aug-10	17.48	B phase CT Oil Leakage at Mansar
132KV	Pachora - Chalisgaon - I	15-Aug-10	19.19	16-Aug-10	07.35	B phase CVT Burnt
132KV	Mansar-Pench	16-Aug-10	17.45	18-Aug-10	18.00	Hand Tripped
132KV	Boiser - Palghar - II	17-Aug-10	10.38	17-Aug-10	18.26	C.T.Replacement @ Palghar.
132KV	Nardhane - Shirpur	18-Aug-10	18.03	19-Aug-10	05.40	Dist.Prot.Operated Z-I B Ph.
132KV	Bhandara - Madgi -I	18-Aug-10	22.35	18-Aug-10	23.15	Distance Protection Zone-I.
132KV	Bhandara - Madgi - II	18-Aug-10	22.35	18-Aug-10	23.05	High Speed Relay,Tripped @ Bhandara end only.
132KV	Kanhan - Mouda	19-Aug-10	03.36	19-Aug-10	03.51	Distance protection.
132KV	Umri - Kundalwadi	20-Aug-10	05.00	20-Aug-10	05.18	Distance protection.
132KV	Boiser - MIDC	20-Aug-10	08.55	20-Aug-10	16.51	R.M.Work.
132KV	Parbhani-Parthur	20-Aug-10	12.12	20-Aug-10	12.19	Distance protection.
132KV	Girwali - Latur MIDC	22-Aug-10	07.53	22-Aug-10	08.27	Distance protection
100KV	Kandalgaon-Roha-I	18-Aug-10	08.45	18-Aug-10	18.20	Isolator Replacement.