

LINE OUTAGES FOR THE WEEK

FROM 15-Aug-11 TO 21-Aug-11

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
500KV	Chandrapur-Padaghe Pole - II	8-Aug-11	09.17	20-Aug-11	20.16	Annual Maintenance Work of All Equipment in AC/DC Yard
500KV	Chandrapur - Padgha Pole-I	18-Aug-11	09.40	20-Aug-11	05.03	Annual Maintenance work.
500KV	HVDC Pole-I	21-Aug-11	11.19		Continued.	Annual Maintenance Work.
400KV	Akola - Aurangabad- II	26-Jul-11	20.52	18-Aug-11	09.17	Over voltage.
400KV	Akola - Wardha - I	26-Jul-11	23.53	18-Aug-11	09.28	Over Voltage.
400KV	Akola - Wardha - II	31-Jul-11	22.03	17-Aug-11	09.25	Over Voltage
400KV	Chandrapur - HVDC A/C Bay - II	8-Aug-11	17.21	20-Aug-11	12.50	Annual Maint.Work
400KV	Dhule-Khandwa I	10-Aug-11	23.34	17-Aug-11	08.02	Over Voltage.
400KV	Karad - Kolhapur - I	12-Aug-11	21.43	16-Aug-11	10.01	Over Voltage.
400KV	Kolhapur - Mapusa - I	12-Aug-11	22.56	16-Aug-11	09.07	Over Voltage.
400KV	Bhusawal- Aurangabad	14-Aug-11	21.06	15-Aug-11	11.31	Over Voltage.
400KV	Karad - Solapur (PGCIL)	14-Aug-11	22.34	15-Aug-11	05.55	Over Voltage.
400KV	Bhusawal- Aurangabad	15-Aug-11	17.23	16-Aug-11	08.07	Over Voltage.
400KV	Karad - Solapur (PGCIL)	15-Aug-11	17.47	16-Aug-11	05.43	Over Voltage.
400KV	Lonikand- Koyana Stage IV	15-Aug-11	22.33	16-Aug-11	07.15	Over Voltage.
400KV	400/220 KV 315 MVA ICT-II @ Lonikand	16-Aug-11	16.18	16-Aug-11	16.36	Taken on TBC for SF6 gas filling.
400KV	Karad - Kolhapur - II	16-Aug-11	21.36	17-Aug-11	09.25	Over Voltage.
400KV	Bhusawal- Aurangabad	16-Aug-11	22.13	17-Aug-11	05.16	Over Voltage.
400KV	400/220 KV 300 MVA ICT-I @ Koradi	16-Aug-11	09.40	16-Aug-11	18.43	Oil leakage from ICT-I, B-Ph & Y-Ph main tank.
400KV	Karad - Solapur (PGCIL)	17-Aug-11	11.17	18-Aug-11	05.35	Loc.No.443 insulator repl.Ready for charging at 19.17 hrs.
400KV	400/220KV 315 MVA ICT-II at Korady	17-Aug-11	09.25	17-Aug-11	19.04	Q.M.Work.
400KV	Bhusawal- Aurangabad	17-Aug-11	20.46	18-Aug-11	05.32	Over Voltage,
400KV	Karad - Kolhapur - I	17-Aug-11	23.02	18-Aug-11	09.02	Over Voltage.
400KV	Koradi-Satpur	18-Aug-11	01.17	18-Aug-11	09.44	Tripped at Satpur end only.
400KV	Bhusawal- Aurangabad	18-Aug-11	21.55	19-Aug-11	08.23	Over Voltage.
400KV	Karad - Kolhapur - II	18-Aug-11	21.59	19-Aug-11	07.58	Over Voltage.
400KV	Chandrapur HVDC 400KV A/C Bay-I	18-Aug-11	09.51	19-Aug-11	20.41	Maintenance work.
400KV	400/220 KV 315 MVA ICT - II @ Koradi.	18-Aug-11	18.38	19-Aug-11	10.13	29B Isolator problem(ICT LV side is on TBC)
400KV	Wardha - Akola - I	19-Aug-11	23.33		Continued.	Over Voltage
400KV	Bhusawal- Aurangabad	19-Aug-11	20.42	20-Aug-11	10.27	Over Voltage
400KV	Kolhapur - Mapusa - II	19-Aug-11	18.22		Continued.	Over Voltage
400KV	Lamboti - Solapur (PGCIL)	19-Aug-11	13.38	20-Aug-11	05.50	Replacement of B phase CVT
400KV	Karad - Kolhapur - I	19-Aug-11	22.47	20-Aug-11	09.11	Over Voltage
400KV	400/220/33KV,500 MVA ICT-I At Kalwa	19-Aug-11	10.30	19-Aug-11	20.01	To attend Oil Leakage
400KV	Main Bus-I Bus Coupler at Nagothane	19-Aug-11	13.28	19-Aug-11	18.46	Jumpering Work
400KV	Padgha - Kalwa - I	19-Aug-11	16.07	19-Aug-11	16.19	Tripped Padgha end
400KV	400/220 KV315 MVA ICT-I @ BBLR	19-Aug-11	23.35		Continued.	Oil Filtration work
400KV	Bus Coupler @ New Koyana	20-Aug-11	11.30	20-Aug-11	13.25	Gas Filling work
400KV	400/220 KV 315 MVA ICT-II @ Nagothane.	20-Aug-11	12.28	20-Aug-11	18.37	To attend Isolator Problem(Taken on TBC)
400KV	Khaparkheda - Chandrapur	20-Aug-11	15.29	20-Aug-11	19.19	Commissioning and Calibration of fault Analyser Taurus Kit
400KV	Karad - Solapur (PGCIL)	20-Aug-11	20.51	21-Aug-11	07.56	Over Voltage
400KV	Bhusawal- Aurangabad	20-Aug-11	18.36		Continued.	Over Voltage
400KV	Nagothane-Dabhol-I	20-Aug-11	16.33	20-Aug-11	17.13	Distance Protection
400KV	Karad - Kolhapur - II	21-Aug-11	00.23		Continued.	Over Voltage
400KV	Dhule-Khandwa I	21-Aug-11	00.38		Continued.	Over Voltage
400KV	Lonikand- Koyana Stage IV	21-Aug-11	07.19	21-Aug-11	12.18	To Attend Hot Spot.
400KV	Parli-Lonikand - II	21-Aug-11	13.09	21-Aug-11	17.42	Measurement of bus jumper clamp.

400KV	Chandrapur-Bhadravati-II	21-Aug-11	12.34	21-Aug-11	13.42	Distance Protection.
400KV	Chandrapur-Bhadravti - I	21-Aug-11	12.34	21-Aug-11	13.17	Distance Protection.
400KV	Chandrapur-Bhadravti - I	21-Aug-11	13.54	21-Aug-11	19.27	B-phase to Earth fault.
400KV	Karad - Solapur (PGCIL)	21-Aug-11	22.07		Continued.	Over Voltage.
220KV	Babaleshwar - Bhenda	24-Jul-11	08.30	19-Aug-11	22.35	To Control Babaleshwar ICT Loading.
220KV	BBLSR-Waluj	8-Aug-11	07.55	15-Aug-11	11.22	To control BBLSR ICT Loading.
220KV	Padgha-Temghar I	9-Aug-11	10.31	19-Aug-11	09.32	To control Padgha ICT load.
220KV	Padgha - Temghar - II	9-Aug-11	10.12	19-Aug-11	09.28	To control Padgha ICT load.
220KV	Koradi-Ambazari-I	14-Aug-11	18.04	15-Aug-11	02.03	R Ph. Jumper Broken @ Tower No.1.
220KV	Halkarni - Tillari - II	15-Aug-11	07.57	15-Aug-11	08.23	Distance Protection.
220KV	Halkarni - Tillari - II	15-Aug-11	08.59	15-Aug-11	09.31	Distance Protection.
220KV	Tillari-Amona	15-Aug-11	07.57	15-Aug-11	17.15	Due to Tripping of Halkari-Tillari Line.
220KV	220 KV Bus Coupler @ Parly- I	16-Aug-11	11.13	16-Aug-11	13.20	Replacement of SF6 gas pipe line of CGL CB.
220KV	Apta-HOC	16-Aug-11	10.46	16-Aug-11	12.11	Red Hot.
220KV	Karad-Vita-II	16-Aug-11	10.41	16-Aug-11	14.36	Q.M.Work
220KV	Apta-Uran-II	16-Aug-11	13.49	16-Aug-11	16.58	Hot Spot.
220KV	Girivali - Parli - III	16-Aug-11	09.04	16-Aug-11	17.28	Replacement of Bus I and Bus II isolator.
220KV	Khaparkheda - Kanhan - I	16-Aug-11	09.36		Continued.	Tower height extension work up to 24.08.2011.
220KV	Kanhan - Bhandara - I	16-Aug-11	09.23		Continued.	Tower height extension work up to 24.08.2011.
220KV	220/6.6KV 40MVA Stn.T/F-IV at K'Kheda	16-Aug-11	14.17	19-Aug-11	12.29	Differential protection operated
220KV	Vita - Lamboti	17-Aug-11	10.48	18-Aug-11	08.32	To Control voltage.
220KV	220/132 KV 80 MVA ICT @ Hinganghat	17-Aug-11	11.59	17-Aug-11	16.36	R.M.Work
220KV	220/132 KV 100 MVA ICT @ Kawlewada	17-Aug-11	10.01	17-Aug-11	17.30	Q.M.Work
220KV	TBC @ 220 KV Parli - I	17-Aug-11	10.40	17-Aug-11	13.30	Checking of pressure switches of breaker.
220KV	Warora - Wani	17-Aug-11	09.56	17-Aug-11	19.25	Replacement of LA.
220KV	Jejuri-Jejuri-II	18-Aug-11	09.30	19-Aug-11	20.05	Disconnection of 29C and 29D isolator.
220KV	220/100KV 100MVA ICT-IV at C'wad	18-Aug-11	14.10	18-Aug-11	16.56	Replacement of Y ph.LA HV side.
220KV	Mudshingi-Talandage-II	18-Aug-11	10.01	18-Aug-11	12.53	Q.M.Work
220KV	Baramati Agro - Bhigwan	18-Aug-11	09.30	18-Aug-11	17.10	Replacement of insulator.
220KV	220/132 KV 200 MVA ICT - II @ Parbhani	18-Aug-11	09.25	18-Aug-11	13.00	Q.M.Work
220KV	Chandrapur-Gadchandur	18-Aug-11	15.05	18-Aug-11	15.30	Distance Protection
220KV	Chandrapur MIDC - Gadchandur	18-Aug-11	15.05	18-Aug-11	15.30	Distance Protection
220KV	Murud - Girawli.	18-Aug-11	10.15	18-Aug-11	10.30	Bus Bar Prot.operated at Murud S/S
220KV	Murud-Bale	18-Aug-11	10.15	18-Aug-11	10.42	Bus Bar Prot.operated at Murud S/S
220KV	220/33 KV 50 MVA T/F - I @ Murud	18-Aug-11	10.15	18-Aug-11	10.35	Bus Bar Prot.operated at Murud S/S
220KV	220/33KV 50MVA T/F-II at Murud	18-Aug-11	10.15	18-Aug-11	10.40	Bus Bar Prot.operated at Murud S/S
220KV	Bale-Usmanabad	18-Aug-11	10.36	18-Aug-11	11.07	To Control Parli ICT Loading.
220KV	Nasik-Bablsr - II	18-Aug-11	10.57	19-Aug-11	22.35	To control BBLSR ICT Loading.
220KV	Karad-Kolhapur-III	18-Aug-11	12.35	18-Aug-11	17.58	Distance Protection
220KV	220/33KV 125 MVA T/F 4 at Ghodbandar	19-Aug-11	01.30	19-Aug-11	05.15	To attend chirping sound coming from 33KV cable termination box.
220KV	Kalmeshwar - Pandurna	19-Aug-11	12.35	19-Aug-11	13.24	Distance Protection
220KV	Kalwa-Colourchem	19-Aug-11	09.42	19-Aug-11	21.42	Commissioning A/R Relay
220KV	Ghatghar - Washala	19-Aug-11	10.20	19-Aug-11	17.25	Q.M.Work
220KV	Pedambe - Tambati	19-Aug-11	10.15	19-Aug-11	16.30	R.M.Work
220KV	Nerul - Sonkhar	19-Aug-11	09.18	19-Aug-11	20.25	To attend Hot Spot
220KV	Kalwa - Airoli - Knowledge Park.	19-Aug-11	12.15	19-Aug-11	13.25	Jumper NutBolt Tightening at Loc.No.407
220KV	220/132 KV 150 MVA T/F @ Boiser	19-Aug-11	10.29	19-Aug-11	12.39	LV Side Breaker Maint.work

220KV	Virur - Gadchiroli	19-Aug-11	14.30	19-Aug-11	18.48	C/B O/H and Tan Delta of CT
220KV	Abhijeet-Wardha-I	19-Aug-11	10.07	19-Aug-11	12.21	Emergency outage at Koradi ICT-II
220KV	Abhijeet - Wardha ckt - II	19-Aug-11	10.07	19-Aug-11	12.51	Emergency outage at Koradi ICT-II
220KV	Chandrapur-Sicom - I	19-Aug-11	14.18	19-Aug-11	14.50	Distance Protection
220KV	C'pur-Sicom-II	19-Aug-11	14.18	19-Aug-11	14.31	Tripped only Sicom end
220KV	Khaparkheda-Ambazari - I	19-Aug-11	19.39	20-Aug-11	11.03	Hot Glow on B Phase WT at K'Kheda end
220KV	Padgha-Jambhul II	20-Aug-11	10.33	20-Aug-11	17.47	A/R scheme taken in service
220KV	Babaleshwar - Babaleshwar - II	20-Aug-11	08.35	20-Aug-11	20.27	Isolator replacement work
220KV	Padgha-Temghar I	20-Aug-11	15.18		Continued.	To Control Padgha ICT Load
220KV	Padgha - Temghar - II	20-Aug-11	15.22		Continued.	To Control Padgha ICT Load
220KV	Trombay-Kalwa	20-Aug-11	15.45	20-Aug-11	16.28	Distance Protection
220KV	220/100 KV 125 MVA ICT - II @ Jambhul	20-Aug-11	12.13	20-Aug-11	15.24	CTR make Fire Detector Sensor testing
220KV	220/132KV 100 MVA ICT- I @ Kanhan	20-Aug-11	13.31		Continued.	Breaker Overhaul(ICT LV side is on TBC)
220KV	Tillary-Amona	21-Aug-11	00.18	21-Aug-11	02.00	Over Voltage
220KV	Halkarni-Amona I	21-Aug-11	00.18	21-Aug-11	00.53	Over Voltage
220KV	Parli-Usmanabad	21-Aug-11	13.43	21-Aug-11	14.54	Distance Protection.
220KV	Nasik-Bablsr - II	21-Aug-11	19.15		Continued.	To Control Padgha ICT Loading.
220KV	220/132KV,200MVA ICT-III At Nanded.	21-Aug-11	15.15	21-Aug-11	21.00	To Take Newly Extended Aux. Bus in Service.
132KV	Amravati - Morshi	14-Aug-11	23.54	15-Aug-11	00.03	Distance Protection Operated Zone-I.
132KV	Nanded - Umri	15-Aug-11	15.35	15-Aug-11	21.24	Tripped O/C,Jumper Snapped @ Loc No.104.
132KV	Kandhar-Mukhed	16-Aug-11	01.03	16-Aug-11	01.35	Distance Protection.
132KV	Jangamwadi - Kandhar	16-Aug-11	01.03	16-Aug-11	01.35	Distance protection,B-PH to-E/F.
132KV	Khamgaon - Warwat Bakal	18-Aug-11	05.56	18-Aug-11	06.08	Distance Protection
132KV	Khapri - Besa	19-Aug-11	05.26	19-Aug-11	18.51	R Phase LA and CT Burst
132KV	Tiwsa-Talegaon Ckt.	19-Aug-11	06.27	19-Aug-11	06.52	Distance Protection
132KV	Beed - Talegaon	19-Aug-11	06.38	19-Aug-11	07.00	Distance Protection
132KV	Kanhan - Mansar.	19-Aug-11	17.36	19-Aug-11	17.47	Distance Protection
132KV	Beed - Talegaon	20-Aug-11	06.32	20-Aug-11	06.54	Distance Protection
132KV	Paras-Malkapur	20-Aug-11	06.06	20-Aug-11	22.18	B Phase CT Burst at Paras
132KV	Kalmeshwar-Saoner	20-Aug-11	09.20	20-Aug-11	09.46	A/R Lockout
132KV	Virur-Ashti	20-Aug-11	12.55	20-Aug-11	13.15	Distance Protection
132KV	Bale - Nuldurg	21-Aug-11	15.37	21-Aug-11	15.49	Tripped.
132KV	Bale - Nuldurg	21-Aug-11	16.44		Continued.	Tripped.
132KV	Chalisgaon - Chalisgaon - II	21-Aug-11	10.40		Continued.	Replacement of Bus Isolator.
132KV	Parbhani-Jintur	21-Aug-11	09.27	21-Aug-11	10.07	B Phase C T Problem.
132KV	Beed - Talegaon	21-Aug-11	12.15	21-Aug-11	13.30	Replacement of Damage Insulator of String @ Loc. No.131.
100KV	Kalwa - Salshet - I	20-Aug-11	13.30	20-Aug-11	13.50	Distance Protection