

LINE OUTAGES FOR THE WEEK

FROM 19-Mar-12 TO 25-Mar-12

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
500KV	HVDC Pole II Padgha	19-Mar-12	22.27	20-Mar-12	03.34	Mechenical & Eletrical Repairs of D.C.Breaker.
400KV	Akola - Wardha - I	7-Mar-12	22.01	24-Mar-12	10.37	Over Voltage.
400KV	Main Bus-II @ Kolhapur	14-Mar-12	16.48	21-Mar-12	07.53	Alignment of B Bus pentograph isolator of ICT.
400KV	Lonikand-Karad	15-Mar-12	08.17	19-Mar-12	07.36	Work related to commissioning of 400KV Lonikand-II S/S.
400KV	Dhule-Sar'Sarovar - I	18-Mar-12	17.43	20-Mar-12	11.30	Over Voltage.
400KV	Karad - Kolhapur - II	18-Mar-12	16.39	19-Mar-12	06.57	Over Voltage.
400KV	Bhusawal- Aurangabad	18-Mar-12	17.04	19-Mar-12	07.56	Over Voltage.
400KV	Kolhapur - Mapusa - I	19-Mar-12	01.49	19-Mar-12	15.01	Over Voltage.
400KV	Karad-Jaigad II	19-Mar-12	08.34	19-Mar-12	19.17	Insulator Washing Work.
400KV	Padgha - Nagothane- II	19-Mar-12	12.39	19-Mar-12	12.48	Taken on TBC Due to Sparking @ Isolator.
400KV	400/220KV 315MVA ICT-II @ New Koyna	19-Mar-12	11.40	19-Mar-12	20.46	CTR Commissioning Work.
400KV	Karad - Kolhapur - I	19-Mar-12	09.10	20-Mar-12	08.36	Alignment of Replaced B Ph. B Bus Pentograph Isolator,Ready for C
400KV	Bblswr - Padgha - II	19-Mar-12	14.19	19-Mar-12	21.04	Distance Protection.
400KV	Bhusawal- Aurangabad	19-Mar-12	17.16	20-Mar-12	08.30	Over Voltage.
400KV	Kolhapur - Mapusa - I	20-Mar-12	01.15	20-Mar-12	15.19	Over Voltage.
400KV	Karad - Kolhapur - II	20-Mar-12	18.09	21-Mar-12	08.47	Over Voltage.
400KV	Bhusawal- Aurangabad	20-Mar-12	16.40	21-Mar-12	10.03	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	20-Mar-12	17.36	21-Mar-12	10.33	Over Voltage.
400KV	Kolhapur - Mapusa - II	20-Mar-12	17.50	21-Mar-12	09.54	Over Voltage.
400KV	400/220 KV 315 MVA ICT-II @ Nagothane.	20-Mar-12	08.31	20-Mar-12	16.10	Testing and R.M.Work.
400KV	Newkoyna - Jaigad - I	20-Mar-12	08.35	20-Mar-12	17.11	Cold line washing of insulators.
400KV	400/220KV, 315MVA ICT-I @ New Koyna.	20-Mar-12	10.16	20-Mar-12	20.09	CTR commsissioning work.
400KV	Dhule-Sar'Sarovar - II	21-Mar-12	23.08	22-Mar-12	10.25	Over Voltage.
400KV	Bhusawal- Aurangabad	21-Mar-12	17.30	22-Mar-12	07.52	Over Voltage.
400KV	Karad - Kolhapur - I	21-Mar-12	18.25	22-Mar-12	10.36	Over Voltage.
400KV	400/220 KV 500 MVA ICT-II at Lamboti	21-Mar-12	16.24	21-Mar-12	18.36	Alignment of 29 D isolator LV side.
400KV	New Koyna - Jaigad - II	21-Mar-12	09.20	21-Mar-12	16.37	For cold line insulator washing.
400KV	400 KV Bus Coupler @ Nagothane	21-Mar-12	10.56	21-Mar-12	13.00	To attend red hot spot.
400KV	Karad - Kolhapur - II	22-Mar-12	16.56	23-Mar-12	09.39	Over Voltage
400KV	Bhusawal- Aurangabad	22-Mar-12	17.01	23-Mar-12	09.27	Over Voltage
400KV	Kolhapur - Mapusa - I	22-Mar-12	17.50	24-Mar-12	09.41	Over Voltage
400KV	Lonikand - Parli - II	22-Mar-12	08.27		Continued.	Work related New 400KV Lonikand-II S/stn(Up to 26/3/2012)
400KV	Lonikand-Kalwa	22-Mar-12	10.23	22-Mar-12	18.43	Replacement of Faulty Disc Insulator
400KV	Karad-Lonikand	22-Mar-12	11.07	22-Mar-12	11.27	Distance protection
400KV	Tie CB of A'Bad - II at Akola	22-Mar-12	22.25	23-Mar-12	17.27	Low Oil Pressure, Line in service through Main Breaker
400KV	50 MVAR Reactor of Parli-Chandrapur - III	22-Mar-12	11.00		Continued.	Tan Delta Value of R Phase Bushing high
400KV	Chandrapur - Parli - III	23-Mar-12	11.00	23-Mar-12	18.47	Q.M.Work
400KV	Parly(PG)- Solapur(PG) - I	23-Mar-12	18.16	24-Mar-12	10.53	Over Voltage.
400KV	Karad - Kolhapur - I	23-Mar-12	16.35	24-Mar-12	08.15	Over Voltage.
400KV	Bableshtar-Aurangabad	23-Mar-12	18.18	24-Mar-12	06.17	Over Voltage.
400KV	Bhusawal- Aurangabad	23-Mar-12	16.38	24-Mar-12	06.25	Over Voltage.
400KV	Koradi-Satpur	23-Mar-12	18.15	23-Mar-12	18.30	Distance protection.
400KV	Kalwa-Kharghar	23-Mar-12	08.11	23-Mar-12	15.58	For connecting IPS tube.
400KV	400/220 KV 300 MVA ICT-I @ Koradi	23-Mar-12	09.28	25-Mar-12	12.23	Oil filtration R ph.unit up to 25.03.2012.
400KV	Dhule-Sar'Sarovar - I	23-Mar-12	22.18	25-Mar-12	08.45	Over Voltage.
400KV	400/220 KV 315MVA ICT-II @ Karad	24-Mar-12	09.25	24-Mar-12	11.19	Hot Spot
400KV	Karad - Kolhapur - II	24-Mar-12	16.35	25-Mar-12	10.53	Over Voltage
400KV	Bhusawal- Aurangabad	24-Mar-12	16.52	25-Mar-12	06.45	Over Voltage

400KV	Wardha - Akola - II	24-Mar-12	11.47		Continued.	Over Voltage
400KV	Akola - Aurangabad - I	24-Mar-12	11.21	24-Mar-12	16.45	Annual Maint.work
400KV	Wardha - Seoni - I	24-Mar-12	10.46	24-Mar-12	12.04	Swapping and Charging of line 765KV Level
400KV	765KV Seoni - Wardha - II	24-Mar-12	12.18		Continued.	Hand Tripped
400KV	Karad-Jaigad I	25-Mar-12	04.36	25-Mar-12	04.53	Distance Protection
400KV	Karad-Jaigad I	25-Mar-12	13.32	25-Mar-12	19.08	Cold Line Insulator Washing.
400KV	Bhusawal- Aurangabad	25-Mar-12	17.00		Continued.	Over Voltage.
400KV	Karad-Kolhapur-II	25-Mar-12	17.20		Continued.	Over Voltage.
400KV	Kolhapur-Mapusa-II	25-Mar-12	18.14		Continued.	Over Voltage.
400KV	415 V Auxiliary Supply Bus @ Koyna St-IV	25-Mar-12	10.15	25-Mar-12	14.45	Maint.Work.
400KV	Dhule-Sar'Sarovar - II	25-Mar-12	23.11		Continued.	Over Voltage.
220KV	220/6.6KV,40MVA Stn..T/F-II at Korady	21-Feb-12	11.03	29-Mar-12	16.28	Tan delta of CT and Q.M.Work
220KV	Chandrapur - Warora	15-Mar-12	17.44	21-Mar-12	12.17	To Control Warora-Wardha & Hinganghat Line Loading.
220KV	Bale-Usmanabad	16-Mar-12	14.12	24-Mar-12	06.19	To control Parly-Ionikand Line Loading
220KV	Bale - Tuljapur	16-Mar-12	14.48	24-Mar-12	06.30	To control Parly-Lonikand Line Loading
220KV	220/33 KV 100 MVA T/F - I at Aarey	19-Mar-12	06.17	19-Mar-12	09.24	Maint.Work.
220KV	Mudshingi - Sawantwadi	19-Mar-12	10.23	19-Mar-12	18.04	Q.M.Work.
220KV	Khaperkheda - Wardha.	19-Mar-12	20.43	20-Mar-12	09.41	Bus Bar Protection Operated.
220KV	Khaparkheda - Kanhan - II	19-Mar-12	20.43	20-Mar-12	08.42	Bus Bar Protection Operated.
220KV	Kalmeshwar-Kaparkheda	19-Mar-12	20.43	20-Mar-12	08.30	Bus Bar Protection Operated.
220KV	Khaparkheda-Kawlewada-I	19-Mar-12	20.43	20-Mar-12	08.33	Bus Bar Protection Operated.
220KV	Khaperkheda - Koradi	19-Mar-12	20.43	19-Mar-12	23.47	Bus Bar Protection Operated.
220KV	Khaparkheda-Ambazari - I	19-Mar-12	20.43	20-Mar-12	08.36	Bus Bar Protection Operated.
220KV	Bus - I @ Khaparkheda	19-Mar-12	20.43	19-Mar-12	21.32	Bus Bar Protn Operated While Shifting of GT 4 From Bus-I TO Bus-2
220KV	Kalmeshwar-RLY TSS-II	19-Mar-12	11.55	19-Mar-12	21.06	Replacement of U Clamps.
220KV	Main Bus - II @ Khaparkheda	19-Mar-12	09.52	19-Mar-12	18.04	Connecting Isolator Jumper 220KV K'Kheda -I & II(FROM 400KV K'K
220KV	220/6.6kv Stn. T/F NO.IV @ KORADI	19-Mar-12	13.24	20-Mar-12	12.02	Attending Oil Leakage.
220KV	Amalner-Deepnagar-II	19-Mar-12	14.06	19-Mar-12	19.30	Backup Protection Operated 48K M.S. From Deepnagar EBD Inverse
220KV	Dhule - Amalner	19-Mar-12	14.07	19-Mar-12	14.32	Distance Protection Operated Z-3 B Ph Tripped @ Dhule End.
220KV	220/6.6 KV,40 MVA Stn>T/F-I at Khaparkh	19-Mar-12	20.43	19-Mar-12	21.41	Bus Bar Protection Operated.
220KV	220/6.6 KV,40 MVA Stn.T/F-III at Khaparkh	19-Mar-12	20.43	19-Mar-12	21.43	Bus Bar Protection Operated.
220KV	220/6.6KV 40MVA Stn.T/F-IV at K'Kheda	19-Mar-12	20.43	19-Mar-12	22.53	Bus Bar Protection Operated.
220KV	Abhijeet-Wardha-I	19-Mar-12	20.45	20-Mar-12	09.46	To Avoid Koradi ICT Over Loading.
220KV	Abhijeet - Wardha ckt - II	19-Mar-12	20.45	20-Mar-12	09.46	To Avoid Koradi ICT Over Loading.
220KV	Khaperkheda-Purti	19-Mar-12	23.57	20-Mar-12	08.41	To Avoid Over Loading of 220KV K'Kheda-Koradi Line.
220KV	Kalwa-Trombay	20-Mar-12	16.12	20-Mar-12	18.29	Red hot on R-Ph wave trap.
220KV	Kharepatan-Pawas	20-Mar-12	09.13	20-Mar-12	17.10	Insulator washing.
220KV	220 KV Main Bus @ Miraj	20-Mar-12	10.00	20-Mar-12	16.46	Commissioning of scope Bus bar panel.
220KV	220/132 KV 200MVA T/F II at Lonand	20-Mar-12	10.35	20-Mar-12	16.00	Maintanance work.
220KV	Halkarni-Amona I	20-Mar-12	17.52	20-Mar-12	23.59	Distance protection.
220KV	Khaperkheda - Ambazari - II	20-Mar-12	10.25	20-Mar-12	15.20	Measurement of tan delta of CT and R.M work.
220KV	220/132 KV 200 MVA ICT - II @ Bhusawal	20-Mar-12	11.47	20-Mar-12	16.50	R.M.Work
220KV	New Paras TPS - Akola - I	20-Mar-12	09.37	20-Mar-12	13.48	To attend hot spot and Q.M.Work.
220KV	Abhijeet-Wardha-I	20-Mar-12	10.02	21-Mar-12	07.29	To control Koradi ICT loading.
220KV	Abhijeet - Wardha ckt - II	20-Mar-12	10.02	21-Mar-12	07.29	To Control Koradi ICT Loading.
220KV	Mudshingi - Karad - II	21-Mar-12	07.56	21-Mar-12	08.06	B-Ph. To Earth.
220KV	220/132 KV 200 MVA ICT - II @ Bale	21-Mar-12	09.12	21-Mar-12	16.05	Q.M.Work
220KV	Kharepatan-Pawas	21-Mar-12	09.13	21-Mar-12	17.35	Insulator cold line washing.
220KV	Karad-Vita-II	21-Mar-12	09.17	21-Mar-12	18.34	Repl.of STN by DTN with double disc insulator string.

220KV	Ghatghar - Washala	21-Mar-12	09.08	21-Mar-12	16.25	Tan delta measurement and attending CT oil leakage.
220KV	Vita - Lamboti	21-Mar-12	11.53	21-Mar-12	19.20	Replacement of faulty disc insulator.
220KV	Chandrapur - Chandrapur MIDC	21-Mar-12	09.01	21-Mar-12	19.38	Making LIL0 arrangement for new 220KV Tadali S/S.
220KV	Mudsingi-Karad II	21-Mar-12	12.45	22-Mar-12	20.39	Repl. of line side isolator.
220KV	Warora - Wardha Power - II	21-Mar-12	11.19	22-Mar-12	02.45	R ph.CT burst at Warora end.
220KV	Trombay Sonkhar	21-Mar-12	22.39	22-Mar-12	04.11	SOAK test of 220KV cable termination including GIS.
220KV	Trombay-Kalwa	21-Mar-12	22.37	22-Mar-12	04.12	SOAK test of 220KV cable termination including GIS.
220KV	Trombay - Tata Tie - II	21-Mar-12	22.58	22-Mar-12	04.38	SOAK test of 220KV cable termination including GIS.
220KV	220/100KV,200 MVA ICT-II at Trombay.	21-Mar-12	22.33	22-Mar-12	04.20	SOAK test of 220KV cable termination including GIS.
220KV	Bus section - I @ Trombay	21-Mar-12	22.40	22-Mar-12	04.04	SOAK test of 220KV cable termination including GIS.
220KV	Chandrapur-Warora	22-Mar-12	02.53		Continued.	To Control Warora-Wardha & Hinganghat Line Loading.
220KV	Lonikand-Ranjangaon	22-Mar-12	08.13		Continued.	Load Shifted on BBLSR due to outage on 400KV Lonikand-Parli Line
220KV	Nivali-Pawas	22-Mar-12	09.15	22-Mar-12	17.40	Insulator cleaning
220KV	Pedambe - Mahad	22-Mar-12	10.26	22-Mar-12	19.10	R.M.Work
220KV	Bus Coupler at Chakan	22-Mar-12	09.06	22-Mar-12	13.01	CT Tand Delta measurement
220KV	New Paras TPS - Chikhali - I	22-Mar-12	08.51	22-Mar-12	10.47	Hot Spot
220KV	Wardha-Abhijeet I	23-Mar-12	10.02		Continued.	To control Koradi ICT loading.
220KV	Wardha-Abhijeet II	23-Mar-12	10.02		Continued.	To control Koradi ICT loading.
220KV	Versova - Goregaon	23-Mar-12	08.20	23-Mar-12	21.28	Replacement of isolator contact.
220KV	220 KV Interconnector @ Kalwa	24-Mar-12	05.25	24-Mar-12	06.10	Trip LBB protection operated.
220KV	220KV Creek side bus at Kalwa	24-Mar-12	05.25	24-Mar-12	05.40	Trip LBB protection operated.
220KV	220/100KV 200MVA ICT-I at Kalwa	24-Mar-12	05.25	24-Mar-12	05.41	Trip LBB protection operated.
220KV	220/100KV 200MVA ICT-II at Kalwa	24-Mar-12	05.25	24-Mar-12	05.43	Trip LBB protection operated.
220KV	220/22 KV 50 MVA T/F - I @ Kalwa	24-Mar-12	05.25	24-Mar-12	05.45	Trip LBB protection operated.
220KV	Kalwa - Airoli - Knowledge Park.	24-Mar-12	05.25	24-Mar-12	05.39	Trip LBB protection operated.
220KV	Mudsinghi - Mumewadi - I	24-Mar-12	06.23	24-Mar-12	14.55	Distance protection(Taken on TBC)
220KV	Aarey-Borivali-II	24-Mar-12	04.00	24-Mar-12	09.54	SOAK Test work.
220KV	Pedambe-Newkoyna	24-Mar-12	08.40	24-Mar-12	16.58	R.M.Work
220KV	Nivali-Pawas	24-Mar-12	09.25	24-Mar-12	16.38	Insulator Cold Washing
220KV	Malegaon - Satana - I	24-Mar-12	09.36	24-Mar-12	13.10	Q.M.Work
220KV	220/132KV 100 MVA ICT- III @ Nasik OCR	24-Mar-12	07.45	24-Mar-12	19.34	HV CB Mechanism overhauling
220KV	Tarapur - Borivali	24-Mar-12	11.42	24-Mar-12	12.29	Distance protection
220KV	Kandalgaon - Dasturi	24-Mar-12	14.45	24-Mar-12	15.05	Distance Protection
220KV	Kalwa-Temghar	24-Mar-12	11.30	24-Mar-12	11.50	To control Load on Kalwa Interconnector
220KV	Akola - Balapur - II	24-Mar-12	13.51	24-Mar-12	13.52	Newly Charged
220KV	Kanhan - Umred - II	24-Mar-12	14.02	24-Mar-12	14.03	Newly Charged
220KV	Ambazari-Amravati	24-Mar-12	11.58	24-Mar-12	13.55	Distance Protection
220KV	Main Bus at Bhenda	24-Mar-12	09.10	24-Mar-12	13.28	Maintenace work
220KV	Aurangabad - Bhenda	24-Mar-12	09.10	24-Mar-12	14.05	Main Bus Outage at Bhenda
220KV	Koradi - Ambazari - II	24-Mar-12	09.33	24-Mar-12	18.23	SCADA work
220KV	220/132KV 200 MVA ICT I at Chalisgaon	24-Mar-12	12.30	24-Mar-12	15.24	Measurement of Tan Delta of CT
220KV	Oni - Kharepatan	25-Mar-12	00.32	25-Mar-12	12.15	Distance Protection,Declared Faulty
220KV	Kharepatan-Pawas	25-Mar-12	00.34	25-Mar-12	02.15	Tripping of pawas-Niwali and Oni-Kharepatan line
220KV	Pedambe - Oni	25-Mar-12	00.32	25-Mar-12	00.34	Back up Protection
220KV	Nivali-Pawas	25-Mar-12	00.32	25-Mar-12	02.00	Distance Protection
220KV	Nivali-Pawas	25-Mar-12	03.55	25-Mar-12	04.23	Distance Protection
220KV	Kharepatan-Pawas	25-Mar-12	03.57	25-Mar-12	06.05	Distance Protection
220KV	Nivali-N'koyna	25-Mar-12	04.46	25-Mar-12	05.35	Distance Protection
220KV	Nivali-Pawas	25-Mar-12	05.05	25-Mar-12	05.58	Tripping of New Koyna- Nivli and Kharepatan-Pawas

220KV	Aarey-Borivali-II	25-Mar-12	06.58	25-Mar-12	15.58	LILO of Aarey-Borivali-II @ 220KV REL Borivali R/S.
220KV	220/100KV,200MVA ICT-I at Borivali.	25-Mar-12	08.33		Continued.	Attending Oil Leakage,R.M.Work.(Kept on humming from 03.50hrs on
220KV	220/132KV 200MVA ICT-II at BBLSR	25-Mar-12	10.10	25-Mar-12	10.40	An Indication of PNRV Closed is appearing on CTR Fire Prote.Syst.C
132KV	Amravati - Achalpur	16-Mar-12	09.15	19-Mar-12	20.15	Replacement of CB(Ckt will be charged through TBC)
132KV	Chalisgaon - Kannad	19-Mar-12	15.12	19-Mar-12	20.13	Distance Protection Operated Z-2 B Ph.
132KV	Bhandara-Mouda	21-Mar-12	08.08	21-Mar-12	13.13	Tower Erection and Stringing of 400KV D/C Mouda-Wardha line(PGC
132KV	Kanhan - Mouda	21-Mar-12	08.02	21-Mar-12	12.51	Tower Erection and Stringing of 400KV D/C Mouda-Wardha line(PGC
132KV	Paranda-Bhoom	21-Mar-12	09.50	21-Mar-12	10.05	Newly charged.
132KV	Paranda-Kharda	21-Mar-12	09.50	21-Mar-12	10.05	Newly charged.
132KV	Boiser -MIDC-Dahanu	22-Mar-12	11.25	22-Mar-12	13.50	Hot Spot
132KV	Kawlewada-Gondia-II	22-Mar-12	20.54	22-Mar-12	21.07	Distance Protection
132KV	Dhule-Sakri	22-Mar-12	12.35	22-Mar-12	12.56	Distance Protection
132KV	Padegaon - Paithan	22-Mar-12	03.07	22-Mar-12	03.59	Distance Protection
132KV	Eldari - Jintur	22-Mar-12	00.37	22-Mar-12	01.17	Distance Protection
132KV	Parbhani-Jintur	22-Mar-12	11.33	22-Mar-12	14.06	Y Phase LA replacement
132KV	Gondia - Amgaon RLY TSS - II	22-Mar-12	16.44	22-Mar-12	16.45	Newly Charged
132KV	Gondia - Amgaon RLY TSS - I	22-Mar-12	09.45	22-Mar-12	17.05	LILO work
132KV	Boiser - MIDC	23-Mar-12	09.02	23-Mar-12	15.40	CT replacement work.
100KV	Kandalgaon-Roha-II	20-Mar-12	09.10	20-Mar-12	19.22	Erection of 100 KV E.B.insulator.