

LINE OUTAGES FOR THE WEEK

FROM 25-Jul-11 TO 31-Jul-11

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
400KV	Wardha - Akola - II	9-Jul-11	00.03	29-Jul-11	08.50	Over Voltage.
400KV	Kolhapur - Mapusa - II	21-Jul-11	22.20	27-Jul-11	10:50	Over Voltage.
400KV	Bhusawal- Aurangabad	23-Jul-11	13.14	25-Jul-11	08.48	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	24-Jul-11	13.36	25-Jul-11	08.50	Over Voltage.
400KV	Chandrapur - Parli - III	24-Jul-11	17.48	26-Jul-11	15.49	Distance Protection,Patrolling in Progress.
400KV	Karad - Solapur (PGCIL)	24-Jul-11	21.13	25-Jul-11	07.59	Over Voltage.
400KV	Dhule-Sar'Sarovar - II	25-Jul-11	00.28	26-Jul-11	09.32	Over Voltage.
400KV	Padgha - Nagothane - I	25-Jul-11	18.45	26-Jul-11	08.08	Distance protection.
400KV	Karad - Kolhapur - I	25-Jul-11	22.08		Continued.	Over Voltage.
400KV	Bhusawal- Aurangabad	25-Jul-11	18.04	26-Jul-11	07.54	Over Voltage.
400KV	400/132KV 200 MVA ICT-II @ Bhusawal	25-Jul-11	08.56	25-Jul-11	10.49	Bus Bar Protection Operated.
400KV	Karad - Solapur (PGCIL)	25-Jul-11	22.49	26-Jul-11	07.26	Over Voltage.
400KV	400/220KV ,500 MVA ICT - at Deepnagar	25-Jul-11	09.56	25-Jul-11	18.33	OLTC Bucholz operated.
400KV	Dhule-Sar'Sarovar - I	25-Jul-11	23.26	26-Jul-11	08.55	Over Voltage.
400KV	Akola - Aurangabad- II	26-Jul-11	20.52		Continued.	Over voltage.
400KV	Karad - Solapur (PGCIL)	26-Jul-11	22.44	27-Jul-11	07:15	Over Voltage.
400KV	Dhule-Sar'Sarovar - II	26-Jul-11	22.53	28-Jul-11	07:15	Over Voltage.
400KV	Akola - Wardha - I	26-Jul-11	23.53		Continued.	Over Voltage.
400KV	400/132 KV 200 MVA ICT - II @ Bhusawal	26-Jul-11	08.31	27-Jul-11	18:58	Replacement of 132 KV line isolator under LES.
400KV	Dhule-Sar'Sarovar - I	27-Jul-11	02.27	27-Jul-11	06:33	Over Voltage.
400KV	Bhusawal- Aurangabad	27-Jul-11	21.46	28-Jul-11	09:28	Over Voltage
400KV	Kolhapur - Mapusa - I	27-Jul-11	21.54	29-Jul-11	10.51	Over Voltage
400KV	400/132 KV 200 MVA ICT - II @ Khadka	27-Jul-11	08.31	27-Jul-11	18.58	Maint.work
400KV	400/220KV 315 MVA ICT-II at Korady	27-Jul-11	09.23	27-Jul-11	18.23	Q.M.Work
400KV	Lonikand- Koyna Stage IV	27-Jul-11	23.28	28-Jul-11	07:47	Over Voltage
400KV	Dhule-S'Sarovar I	28-Jul-11	00.14	29-Jul-11	07.22	Over Voltage
400KV	Bhusawal- Aurangabad	28-Jul-11	21:43	30-Jul-11	08.34	Over Voltage.
400KV	400/220 KV 315 MVA ICT- III @ Lonikand.	28-Jul-11	07:00	28-Jul-11	18:45	Relay Retrofitting work.
400KV	Koradi - Kaparkheda	28-Jul-11	09:30	28-Jul-11	18:38	Testing work.
400KV	400/220 KV 315 MVA ICT @ Akola	28-Jul-11	13:26	28-Jul-11	14:44	LV side tripped, 220 KV B/B Prot. Optd. at 220 KV Akola.
400KV	Dhule - S'Sarovar- II	28-Jul-11	23:15	31-Jul-11	08.14	Over Voltage.
400KV	Lonikand- Koyna Stage IV	29-Jul-11	00:32	29-Jul-11	07.20	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	29-Jul-11	23.28	30-Jul-11	09.16	Over Voltage.
400KV	Main Bus - I @ Chakan	29-Jul-11	11.50	29-Jul-11	18.56	Earth Switch Blades Alignment & Jumpering Work.
400KV	Koradi-Akola	29-Jul-11	09.28	29-Jul-11	18.33	Testing Work.
400KV	Kalwa-Kharghar	29-Jul-11	09.15	29-Jul-11	20.42	Testing Work.
400KV	Main Bus- II @ Babaleshwar	29-Jul-11	12.00	29-Jul-11	21.15	For New ICT Work.
400KV	Chandrapur - Parli - I	29-Jul-11	09.59	29-Jul-11	15.16	Taken on TBC @ Parly for Testing Work.
400KV	Dhule - Babhaleshwar - I	29-Jul-11	11.30	29-Jul-11	11.42	Due to Main Bus-II Outage @ Bblsr.
400KV	400/220 KV 315 MVA ICT - II @ Koradi.	29-Jul-11	16.30	29-Jul-11	17.00	220kv Bus Bar Protection Operated.
400KV	Kolhapur-Mapusa-II	29-Jul-11	23.28		Continued.	Over Voltage.
400KV	Lonikand- Koyna Stage IV	30-Jul-11	00.40	30-Jul-11	08.12	Over Voltage.
400KV	Kalwa - Padgha - I	30-Jul-11	20.11	30-Jul-11	23.27	Attending R Ph Wave Trap Holding Hook Damage.
400KV	Bhusawal- Aurangabad	30-Jul-11	14.09	31-Jul-11	07.55	Over Voltage.
400KV	Main Bus I at 400KV BBLSR	30-Jul-11	11.16	30-Jul-11	23.06	Augmentation Bay to Existing M B -I.
400KV	Karad - Solapur (PGCIL)	30-Jul-11	21.56	31-Jul-11	07.09	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	30-Jul-11	23.31		Continued.	Over Voltage.

400KV	Lonikand- Koyna Stage IV	31-Jul-11	00.52	31-Jul-11	07.40	Over Voltage.
400KV	400/220 KV 315 MVA ICT-II @ Nagothane.	31-Jul-11	16.02	31-Jul-11	16.13	PDR.
400KV	Karad - Solapur (PGCIL)	31-Jul-11	22.08		Continued.	Over Voltage.
400KV	Akola - Wardha - II	31-Jul-11	22.03		Continued.	Over Voltage
400KV	Dhule-Sar'Sarovar - II	31-Jul-11	23.04		Continued.	Over Voltage.
400KV	Bhusawal- Aurangabad	31-Jul-11	21.55		Continued.	Over Voltage.
220KV	Phursungi - Theur	2-Jul-11	19.30	25-Jul-11	08.14	To Control Loading.
220KV	220 KV TBC @ Koradi	19-Jul-11	10.30	27-Jul-11	18.30	Transfer of control from existing C/R panel to BCR and SCADA.
220KV	Chalisgaon-Bhusawal	19-Jul-11	20.51	26-Jul-11	09.24	Replacement of isolator work,up to 28.07.2011 (CKT on TBC).
220KV	Khaperkheda - Wardha.	20-Jul-11	16.59	28-Jul-11	16.46	Over Voltage.
220KV	Khaparkheda-Kawlewada-II	20-Jul-11	17.07	27-Jul-11	14.19	Over Voltage.
220KV	BBLSR-Waluj	24-Jul-11	08.40	25-Jul-11	09.27	ICT load control at B'blr.
220KV	BBLSR-Waluj	25-Jul-11	21.20	26-Jul-11	10.25	ICT load control at B'blr.
220KV	Talangade - Mumewadi	25-Jul-11	09.07	25-Jul-11	12.13	Q.M.Work
220KV	New Koyna- Finolex	25-Jul-11	10.00	25-Jul-11	16.00	Tightening of E/W.
220KV	Pedambe-Kharepatan	25-Jul-11	09.23	25-Jul-11	16.25	Tightening of E/W.
220KV	Peth-Nigde	25-Jul-11	09.58	26-Jul-11	13.40	Breaker Overhauling work.
220KV	C' Enka - Khadki	25-Jul-11	04.50	25-Jul-11	05.21	Distance Protection.
220KV	220/100KV 200 MVA ICT III at Borivali	25-Jul-11	08.13	25-Jul-11	09.05	OLTC Bucholz.
220KV	220/132KV, 200MVA ICT-I at Khadka	25-Jul-11	08.56	25-Jul-11	10.49	132KV Bus Bar Prot.operated.
220KV	220/100KV 200 MVA ICT III at Borivali	25-Jul-11	17.05	25-Jul-11	18.38	To check D.C.leakage.
220KV	Khaparkheda-Kawlewada-II	25-Jul-11	10.55	25-Jul-11	12.55	WT jumper work.
220KV	Bus Coupler @ Koradi	25-Jul-11	10.24	30-Jul-11	17.55	Transfer of control from existing C/R panels to BCRs and SCADA.
220KV	220KV Half Bus Section I at Akola	25-Jul-11	14.12	25-Jul-11	17.24	Jumpering of isolator.
220KV	Kalwa-Padgha I	26-Jul-11	10.10	26-Jul-11	22.00	Making LILO at Temghar.
220KV	220/66 KV 50 MVA ICT-I @ Warora	26-Jul-11	01.15	26-Jul-11	20.54	Bursting of HV Side B-Ph CT.
220KV	Karad - Miraj	26-Jul-11	09.20	26-Jul-11	16.40	Replacement of faulty insulator.
220KV	Apta-Uran-II	26-Jul-11	12.26	26-Jul-11	18.02	Commissioning of A/R relay.
220KV	220/100 KV,200 MVA,ICT at Pal	26-Jul-11	10.45	26-Jul-11	16.55	Q.M.Work
220KV	Nasik-Bablswr - II	26-Jul-11	14.37	26-Jul-11	18.46	To control loading of BBLR bus section.
220KV	Kandalgaon - Pophali	26-Jul-11	14.55	26-Jul-11	22.40	Snapping of Y-Ph wavetrap.
220KV	Padgha-Temghar	26-Jul-11	10.10	26-Jul-11	22.00	LILO Work.
220KV	220/100KV,100 MVA ICT at Satara	26-Jul-11	10.05	26-Jul-11	13.10	To attend oil leakage.
220KV	220 KV Bus Coupler @ Parly- I	26-Jul-11	11.13	27-Jul-11	16.27	Attending B-Ph pole gas leakage of CGL Breaker.
220KV	Valve-Jamde	26-Jul-11	02.46	26-Jul-11	03.30	R-Ph,-E.
220KV	Babaleshwar - Babaleshwar - I	27-Jul-11	10.42	27-Jul-11	12.35	Isolator replacement work
220KV	Nasik-Bablswr - II	27-Jul-11	08.28	28-Jul-11	19:25	To control Bus section-II Loading at Nsk
220KV	Nagothane - SPCL	27-Jul-11	16.19	27-Jul-11	16.26	Tripped due to scada wiring
220KV	Kandalgaon-Pophali-I	27-Jul-11	21.54	28-Jul-11	00.32	Over Voltage
220KV	220/132 KV 200 MVA ICT - II @ Bale	27-Jul-11	09.12	27-Jul-11	17.20	Q.M.Work
220KV	Bale-Murud	27-Jul-11	09.13	27-Jul-11	16.59	Q.M.Work
220KV	Bale-Usmanabad	27-Jul-11	09.13	27-Jul-11	17.08	Q.M.Work
220KV	Bale - Lamboti I	27-Jul-11	09.13	27-Jul-11	17.55	Q.M.Work
220KV	Bale-Lamboti II	27-Jul-11	09.13	27-Jul-11	17.55	Q.M.Work
220KV	220/132KV 200MVA ICT-I at Bale	27-Jul-11	09.10	27-Jul-11	17.20	Q.M.Work
220KV	220/132KV 200MVA ICT-III at Bale	27-Jul-11	09.11	27-Jul-11	17.20	Q.M.Work
220KV	Khaparkheda-Kawlewada-I	27-Jul-11	14.28	28-Jul-11	06:37	LA Replacement work

220KV	220/22KV,50 MVA T/F-II at Mahad	28-Jul-11	02.25	28-Jul-11	03.25	Tripped
220KV	Chinchwad - Chakan	28-Jul-11	08:27	28-Jul-11	17:25	Jumper Rectification and allied work.
220KV	Jejuri-Jejuri I	28-Jul-11	10:01	28-Jul-11	15:01	Taken on TBC, Testing work.
220KV	Pedambe - Pophali - II	28-Jul-11	11:15	28-Jul-11	16:35	Red hot.
220KV	220/132KV 200 MVA T/F NO - I at Ranjanga	28-Jul-11	11:00	28-Jul-11	18:49	Testing work.
220KV	220/100 KV 200 MVA ICT II at Trombay	28-Jul-11	08:56	28-Jul-11	16:39	Kept on humming from LV side.
220KV	100 KV Group Breakar - II at 220 kv Tromba	28-Jul-11	08:56		Continued.	CT Replacement work (up to 31/07/2011)
220KV	Khargar-Topworth	28-Jul-11	14:25	28-Jul-11	15:59	Testing work.
220KV	Padgha - Temghar - II	28-Jul-11	10:00	28-Jul-11	19:09	I/S.
220KV	Karad-.Kolhapur-III	28-Jul-11	13:24	28-Jul-11	17:20	B phase LA Burst at Karad.
220KV	Uran-Kharghar-II	28-Jul-11	20:20	28-Jul-11	20:46	Distn. Prot.
220KV	Aurangabad-Chitegaon-I	28-Jul-11	12:24	28-Jul-11	16:16	Quarterly Maintainance Work.
220KV	Badnera-Akola-II	28-Jul-11	11:54	28-Jul-11	19:18	Repl. of Damaged String at Loc.15.
220KV	Bhusawal - Chalisgaon - II	28-Jul-11	08:49	29-Jul-11	19.21	Repl. of Isolator.
220KV	220/132KV 100MVA ICT-I at Dondaicha	28-Jul-11	09:50	28-Jul-11	18:07	Quarterly Maintainance Work of ICT.
220KV	220/132KV,200MVA ICT-III At Nanded.	28-Jul-11	10:48	28-Jul-11	18:10	Delta of ICT Bushings SFRA Test.
220KV	220 KV TBC at Nanded.	28-Jul-11	10:55	28-Jul-11	18:20	Isolator Alignment work.
220KV	New Paras TPS - Akola - I	28-Jul-11	13:26	28-Jul-11	14:20	220 KV B/B Prot. Optd.
220KV	Akola-Paras-II	28-Jul-11	13:26	28-Jul-11	14:03	220 KV B/B Prot. Optd.
220KV	Badnera-Akola Ckt.I	28-Jul-11	13:26	28-Jul-11	13:56	220 KV B/B Prot. Optd.
220KV	220/132 KV 150 MVA ICT-I @ Akola.	28-Jul-11	13:26	28-Jul-11	14:04	220 KV B/B Prot. Optd.
220KV	220/132 KV 150 MVA ICT-II @ Akola.	28-Jul-11	13:26	28-Jul-11	14:06	220 KV B/B Prot. Optd.
220KV	220 KV Main Bus at Akola.	28-Jul-11	13:26	28-Jul-11	13:56	220 KV B/B Prot. Optd.
220KV	220/33 KV 50 MVA T/F I @ Boisar II	29-Jul-11	08.12	29-Jul-11	10.36	Bus Section-I Hot Spot.
220KV	Mudshingi - Peth	29-Jul-11	10.05	29-Jul-11	13.25	Red Hot.
220KV	Padgha-Wada	29-Jul-11	10.37	29-Jul-11	16.36	Maint.Work.
220KV	Pophali - Pedambe - II	29-Jul-11	11.25	29-Jul-11	13.50	Red Hot.
220KV	Padgha-Kamba	29-Jul-11	16.04	29-Jul-11	16.22	Distance Protection.
220KV	Wada-Kolshet	29-Jul-11	16.04	29-Jul-11	16.40	Distance Protection.
220KV	Chandrapur MIDC-Gadchandur	29-Jul-11	09.13	29-Jul-11	17.16	Replacement of Faulty Disc Insulator String
220KV	220/132 KV 200 MVA ICT - II @ Nanded	29-Jul-11	09.30	29-Jul-11	17.31	Tan Delta & SFRA Test.
220KV	220/132KV 100 MVA ICT @ Yavatmal	29-Jul-11	10.50	30-Jul-11	13.15	Equipment Erection Work of 2 No. Pandharkawada-I & II Bays.
220KV	220/66KV 50MVA T/F @ Chandrapur	29-Jul-11	12.01	29-Jul-11	15.52	To Attend 29 C Y Ph.Sparking.
220KV	Koradi-Ambazari-I	29-Jul-11	16.30	29-Jul-11	17.09	220kv Bus Bar Protection Operated.
220KV	Khaperkheda - Koradi	29-Jul-11	16.30	29-Jul-11	17.12	220kv Bus Bar Protection Operated.
220KV	Main Bus-II at Koradi	29-Jul-11	16.30	29-Jul-11	17.00	220kv Bus Bar Protection Operated.
220KV	220/7 KV 20 MVA Stn.T/F-IV at Korady	29-Jul-11	16.30	29-Jul-11	17.02	220kv Bus Bar Protection Operated.
220KV	220/7 KV 20 MVA Stn.T/F-II at Korady	29-Jul-11	16.30		Continued.	220kv Bus Bar Protection Operated.
220KV	220/22 KV 50 MVA T/F @ Padgha	29-Jul-11	00.59	29-Jul-11	19.16	Main Buchholz Differmtionl Protn.
220KV	Karad - Miraj	30-Jul-11	10.24	30-Jul-11	12.16	Attending Hot Spot @ Miraj End.
220KV	Babaleshwar - Babaleshwar - I	30-Jul-11	09.37	30-Jul-11	19.45	Replacement of NIT Switch.
220KV	Pedambe-Pophali I	30-Jul-11	08.20	30-Jul-11	10.50	To Attend Red Hot @ Pedambe End.
220KV	Pedambe - Mahad	30-Jul-11	11.00	30-Jul-11	14.03	Commissioning A/R Relay & R M Work.
220KV	220/100 KV 200 MVA ICT II at Trombay	30-Jul-11	10.52	30-Jul-11	18.22	Attending Hot Spot & R M Work.
220KV	220/132KV 200MVA ICT-III at BBLSR	30-Jul-11	08.55	30-Jul-11	13.30	R M Work.
220KV	220/132KV 200 MVA ICT I at Chalisgaon	30-Jul-11	08.29	30-Jul-11	10.40	Isolator Replacement Work.
220KV	220/132 KV 100 MVA ICT-I @ Chikhli.	30-Jul-11	11.45		Continued.	Replacement by 200 MVA ICT.

220KV	Warora-Hinganghat	30-Jul-11	18.02	31-Jul-11	08.26	Gas Pressure of C B Low. Ckt on TBC
220KV	Sahara-Urse	31-Jul-11	01.34	31-Jul-11	02.25	Distance Protection.
220KV	Karad-Pedambe	31-Jul-11	04.24	31-Jul-11	12.27	R Phase Zone-I Declared Faulty.
220KV	Pusad - Bhugaon	31-Jul-11	19.54	31-Jul-11	20.04	Dist.Prot. Z-I Y Ph Earth Fault.
220KV	Miraj-Maisal	31-Jul-11	20.43	31-Jul-11	21.30	Differential Protection.
220KV	Boiser PGCIL-Boiser II	31-Jul-11	15.28	31-Jul-11	18.23	Hot Spot Attending.
220KV	220/33 KV 50 MVA T/F-I @ Vankhushwadi	31-Jul-11	19.10	31-Jul-11	19.25	O/C & E/F.
220KV	220/132 KV,200 MVA ICT-II At Chalisgaon	31-Jul-11	09.35	31-Jul-11	12.09	Disconnecting the C T to Line Isolator Jumpers(L V Side) of ICT-II.
220KV	220/132KV 200 MVA ICT I at Chalisgaon	31-Jul-11	12.11	31-Jul-11	14.05	For Reconnecting the C T to Line Isolator Jumpers
132KV	Bus Section - I @ Khamgaon	24-Jul-11	10.30	29-Jul-11	03.00	Replacement of Bus Isolator of Malkapur-2
132KV	Khadka-Deepnagar-II	25-Jul-11	08.56	25-Jul-11	10.49	132KV Bus Bar Prot.operated.
132KV	Main Bus at Bale	27-Jul-11	09.07	27-Jul-11	17.20	Q.M.Work
132KV	Girwali - Gangakhed	27-Jul-11	04.55	27-Jul-11	05.02	Distance Protection
132KV	Beed - Talegaon	27-Jul-11	05.40	27-Jul-11	06.00	Distance Protection
132KV	Dhule-Nardhane	27-Jul-11	22.03	28-Jul-11	09:05	Distance Protection
132KV	Nanded - Umri	28-Jul-11	02:30	28-Jul-11	02:38	Distance Protection Operated Zone - 1.
132KV	Kalwan - Satana	29-Jul-11	11.15	29-Jul-11	11.18	For FTR.
132KV	Giravali-Gangakhed	29-Jul-11	05.50	29-Jul-11	06.38	Distance Protection Operated Z-2 R Ph.
132KV	Khadka-Malkapur	29-Jul-11	12.32	29-Jul-11	13.01	For Transportation of Vehicle on NH No-6
132KV	Bhusawal - Muktainagar	29-Jul-11	12.35	29-Jul-11	12.53	For Transportation of Vehicle on NH No-6
132KV	Harangul - Nilanga	29-Jul-11	20.47	29-Jul-11	20.57	Distance Protection Operated.
132KV	Nanded-Jangamwadi	30-Jul-11	12.03	30-Jul-11	12.12	Back up Protection.
132KV	Harangul-Chakur	30-Jul-11	04.50	30-Jul-11	05.05	Distance Protection Operated Zone-I.
132KV	Nanded - Umri	31-Jul-11	01.51	31-Jul-11	01.58	Distance Protection,Zone-I.
132KV	Kurunda - Hingoli	31-Jul-11	01.44	31-Jul-11	04.16	Distance Protection,R & Y Ph.Zone-I.
132KV	132/33 KV 50 MVA T/F - II @ Kardha	31-Jul-11	23.10	31-Jul-11	23.35	O/C,E/F.
110KV	Ratnagiri - Pedambe	25-Jul-11	09.08	25-Jul-11	17.05	Stringing of 400 KV Jaigad-Karad Line.
110KV	Warna-Bhambarwadi	26-Jul-11	20.20	27-Jul-11	09.15	Distance protection.
100KV	Kalwa-Kalyan	25-Jul-11	11.30	25-Jul-11	14.37	Shifting line on new control panel.
100KV	Kandalgaon-Roha-I	28-Jul-11	16:07	28-Jul-11	17:20	Distn. Prot.
100KV	Kandalgaon-Roha-II	28-Jul-11	16:27	28-Jul-11	17:30	Distn. Prot.