

LINE OUTAGES FOR THE WEEK

FROM 25-Oct-10 TO 31-Oct-10

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
500KV	HVDC POLE - II	27-Oct-10	22.19	28-Oct-10	01.44	MCB & Contactor Replacement of Transformer Control Pannel.
400KV	Khadka - Deepnagar - II	29-Sep-10	20.53	31-Oct-10	14.20	DT Received @ Khadka.
400KV	Jejuri-Koyna STG-IV	14-Oct-10	09.25	28-Oct-10	21.27	Bunching.
400KV	STG IV-New Koyna-II	14-Oct-10	10.00	29-Oct-10	10:55	Bunching.
400KV	Dhule-Sar'Sarovar - I	22-Oct-10	10.49	27-Oct-10	15.04	E/w refixing.(Ready for Charging from 22.10.10.@ 1435 Hrs.)
400KV	Main breaker of New Koyna-Karad-I Ckt.	24-Oct-10	00.05	25-Oct-10	12.18	Main breaker problem.Line on TBC.
400KV	Kolhapur - Mapusa - II	24-Oct-10	22.28	27-Oct-10	15.00	Over Voltage.
400KV	400/220 KV 600 MVA ICT- II @ Kalwa	25-Oct-10	02.33	25-Oct-10	06.52	To attend hot spot.
400KV	Newkoyna - Jaigad - I	25-Oct-10	00.39	25-Oct-10	05.13	IPS tube between 'C' & D isolator of Jaigad-I line fall on ground.
400KV	New Koyna-Jejuri	25-Oct-10	00.39	25-Oct-10	12.04	Main Bus-II fault at New Koyna.
400KV	New Koyna - Karad - I	25-Oct-10	00.39	25-Oct-10	01.52	Main Bus-II fault at New Koyna.Tripped from Karad end only.
400KV	New Koyna - Dabhol - II	25-Oct-10	00.39	25-Oct-10	03.04	Main Bus-II fault at New Koyna.
400KV	400/220KV, 315MVA ICT-I @ New Koyna.	25-Oct-10	00.39	25-Oct-10	02.52	Main Bus-II fault at New Koyna
400KV	400/220KV 315MVA ICT-II @ New Koyna	25-Oct-10	00.39	25-Oct-10	03.41	Main Bus-II fault at New Koyna
400KV	Newkoyna - Jaigad - I	25-Oct-10	12.33	25-Oct-10	16.10	Clamp replacement work.
400KV	New Koyna-Karad-II	25-Oct-10	00.39	25-Oct-10	09.02	Main Bus-II fault at New Koyna.
400KV	400/220KV 315 MVA ICT- I @ Talangade	25-Oct-10	10.06	25-Oct-10	16.55	Q.M.Work.
400KV	Karad-Lamboti	26-Oct-10	01.32	26-Oct-10	05.46	Over Voltage.
400KV	Dhule - S'Sarovar- II	26-Oct-10	13.58		Continued.	Over Voltage.
400KV	Dhule - Babhaleshwar - I	27-Oct-10	20.58	28-Oct-10	05.33	Distenace Protection,Y Ph.
400KV	Kolhapur - Mapusa - I	27-Oct-10	22.55		Continued.	Over Voltage.
400KV	Akola - Wardha - II	27-Oct-10	12.10	27-Oct-10	19.26	Opportunity Outage for Isolator Allignment & Testing Work.
400KV	Lonikand- Koyna Stage IV	28-Oct-10	02.02	28-Oct-10	08.30	Over Voltage.
400KV	400/220 KV 315 MVA ICT- II @ Chakan	28-Oct-10	09.43	28-Oct-10	17.34	For Putting I/S Fire,Fighting.
400KV	Bus - I @ Khadka	28-Oct-10	12.40	28-Oct-10	16.54	Isolator Maint.Work.
400KV	400/220 KV Spare ICT @ Lonikand.	28-Oct-10	10.16	28-Oct-10	13.58	Tandelta Measurment.
400KV	Padgha - Kharghar	28-Oct-10	10.59	28-Oct-10	16.16	Tandelta Measurment, Taken on TBC.
400KV	Main Bus- I @ Jejuri	28-Oct-10	11.55	28-Oct-10	17.00	Tandelta & Maint.Work.
400KV	Kalwa - Padgha - I	28-Oct-10	15.04	28-Oct-10	18.32	To Attend R Ph WT Abnormal Noise.
400KV	Dhule-Sar'Sarovar - I	28-Oct-10	23.06		Continued.	Over Voltage.
400KV	400/220 KV 315 MVA ICT @ Chakan	29-Oct-10	09:39	29-Oct-10	16:59	Testing of fire fighting system.
400KV	400/220 KV 315 MVA ICT - II @ Koradi.	29-Oct-10	09:52	29-Oct-10	17:49	Q.M work.
400KV	Kalwa-Kharghar	29-Oct-10	18:32	29-Oct-10	21:11	For ICT III work.
400KV	Lonikand- Koyna Stage IV	29-Oct-10	23:37	30-Oct-10	07.47	Over voltage.
400KV	Kalwa-Kharghar	30-Oct-10	10.06	30-Oct-10	18.34	For Jumpering Work of New ICT-III @ K LW.

400KV	400 KV TBC @ Lonikand	30-Oct-10	09.49	30-Oct-10	13.10	Tandelta Measurment of C T.
400KV	Own Breaker of Padgha - Kharghar	30-Oct-10	20.45		Continued.	To Attend Red Hot @ Padgha,Line on TBC.
400KV	New Koyna - Jaigad - II	30-Oct-10	00.01	30-Oct-10	13.00	Newly commissioned.
400KV	Kalwa-Kharghar	31-Oct-10	17.34	31-Oct-10	18.08	Sparking on B Ph.of isolator,taken on TBC.
220KV	Kolhapur-Karad-IV	13-Oct-10	13.39	27-Oct-10	16.25	Breaker replacement. ckt taken on TBC.(Expected on 28.10.2010)
220KV	Warora - Wardha Power - II	24-Oct-10	14.44	25-Oct-10	03.59	Due to improper B Ph.Voltage at WPCL end.
220KV	Kalwa - Ghatghar	25-Oct-10	08.30	25-Oct-10	09.25	H/T at Ghatghar end to control Kalwa ICT loading.
220KV	Halkarni -Tillary	25-Oct-10	15.30	25-Oct-10	16.22	Distance protection.
220KV	Halkarni -Tillary	25-Oct-10	17.00	25-Oct-10	17.20	Distance protection.
220KV	Khaperkheda - Ambazari - II	25-Oct-10	09.19	25-Oct-10	17.55	Laying of earth wire from Loc.No.74 to 85.
220KV	Bhugaon-Wardha	25-Oct-10	00.24	25-Oct-10	07.04	To control O/L Chandrapur-Warora Ckt.I.
220KV	220 KV Main Bus @ Ogalewadi	26-Oct-10	09.00	26-Oct-10	16.00	New T/F Commissioning Work.
220KV	Karad - Karad -I	26-Oct-10	10.05	26-Oct-10	15.55	Q.M.Work.
220KV	Kalwa-Mulund II	26-Oct-10	09.30	26-Oct-10	17.47	Red Hot B Ph.Isolater.
220KV	Wankuswade-Satara-II	26-Oct-10	09.15	26-Oct-10	17.30	Q.M.Work.
220KV	Miraj -Vita	26-Oct-10	11.00	26-Oct-10	15.50	Line Maintenance Work.
220KV	New Koyna-Pedambe-II	26-Oct-10	11.04	26-Oct-10	11.38	Without Indication only from Newkoyna.
220KV	220/100 KV ICT- III @ Borivali	26-Oct-10	23.23	27-Oct-10	01.23	New ICT - I Shifting Work.
220KV	220/132 200 MVA ICT - I @ Harangul	26-Oct-10	06.15	26-Oct-10	13.25	Replacement of Y Ph.OSR Reley.
220KV	Main breaker of Chalisgaon-Malegaon Ckt.	27-Oct-10	11.07		Continued.	Main breaker replacement(Ckt is on TBC)
220KV	220/100 KV 125MVA ICT-II @ Borivali	27-Oct-10	01.36	27-Oct-10	05.20	New ICT - I Shifting Work.
220KV	220/22KV 50 MVA T/F III at Chakan	27-Oct-10	07.01	27-Oct-10	07.53	Tripped Alongwith 22KV Nankwaddi Feeder.
220KV	220/110 KV 200 MVA ICT - I @ Kolhapur	27-Oct-10	17.00	27-Oct-10	20.05	R Ph L A Burst.
220KV	Khaparkheda-Ambazari - I	27-Oct-10	08.17	27-Oct-10	18.33	Laying of Earthwire from Loc.No.43 to 55
220KV	Parbhani-Pusad	27-Oct-10	23.52	28-Oct-10	08.26	To Control L/L of Warora-Wardha.
220KV	Kalwa - Ghatghar	28-Oct-10	00.15	28-Oct-10	08.36	H/T from Kalwa end for Kalwa ICT loading.
220KV	Chinchwad - Parvati	28-Oct-10	08.44	28-Oct-10	20.57	Erection Work on D/C Tower @ 220KV C'Wad
220KV	Pedambe - Pophali	28-Oct-10	08.20	28-Oct-10	17.45	Q.M.Work.
220KV	220/132 KV 100 MVA T/F @ Ranjangaon	28-Oct-10	11.43	28-Oct-10	14.57	Oil Leakage Attending Work.
220KV	220/132 KV 100 MVA ICT - II @ Nasik (OCR)	28-Oct-10	13.45		Continued.	Tandelta H V & L V CT'S Testing.
220KV	Khapakheda - Koulawada - II	28-Oct-10	08.34	28-Oct-10	18.19	Laying of Earthwire from Loc. 30 to 39.
220KV	Parly - Harangool - I	28-Oct-10	11.30	28-Oct-10	13.10	Tripped @ Harngul End Only.
220KV	220/132 KV 150 MVA ICT- II @ Nasik	29-Oct-10	10:37	29-Oct-10	10:53	Attending red hot.
220KV	Kharghar-Uran-I	29-Oct-10	10:02		Continued.	Breaker problem, line on TBC.
220KV	Padgha-Wada	29-Oct-10	09:02	29-Oct-10	17:30	Testing work.
220KV	Kalwa I-Taloja	29-Oct-10	07:08	29-Oct-10	12:43	Attending red hot on isolator clamp.
220KV	Nasik-Navsari-I	29-Oct-10	09:00	29-Oct-10	19:18	Line maintenance work.
220KV	Nalasopara-Boisar PGCIL 220 KV	29-Oct-10	15:03	29-Oct-10	18:50	To attend red hot.
220KV	Aurangabad - Padegaon - I.	29-Oct-10	16:46	29-Oct-10	17:41	"Y" phase CT oil leakage.
220KV	Parly - Girwali - IV	29-Oct-10	20:14	29-Oct-10	22:38	To attend 'B' Ph CT Metering core.

220KV	220/132 KV 150 MVA ICT- II @ Nasik	30-Oct-10	09.22	30-Oct-10	16.33	Tandelta & SFRA Measurment.
220KV	Malegaon-Satana	30-Oct-10	15.50	31-Oct-10	08.25	R Ph Conductor Snapped @ Loc. No.71.
220KV	Chalisgaon - Malegaon	30-Oct-10	15.50	30-Oct-10	16.12	Due to Tripping of Malegaon-Satana,Trip @ Malegaon End Only.
220KV	Warora - Wardha Power - II	30-Oct-10	17.38		Continued.	R @ Y Ph C T Burst.
220KV	BBLSR-A*Nagar II	30-Oct-10	09.20	30-Oct-10	15.55	Q.M.Work.
220KV	Pusad -Parbhani	30-Oct-10	21.57	31-Oct-10	08.26	To control C'pur-WRR Ckt.loading.
220KV	Khaperkheda - Ambazari - II	30-Oct-10	10.46	30-Oct-10	13.52	Laying of E/W @ Loc. No. 15 & 16.
220KV	Khaparkheda - Kanhan - II	30-Oct-10	10.50	30-Oct-10	13.21	Laying of E/W @ Loc.No.15 & 16.
220KV	Parbhani-Pusad	30-Oct-10	09.55	30-Oct-10	15.07	Replacement of B Ph C T.
220KV	Pophali-New Koyna	31-Oct-10	08.35	31-Oct-10	16.15	Preventive maintenance work.
220KV	Kalwa-Mulund II	31-Oct-10	00.48	31-Oct-10	01.18	To Make TBC Free for Work of ICT-II Shifting to A Bus.
220KV	Kalwa-Mulund II	31-Oct-10	01.36	31-Oct-10	19.51	To Take ICT - II on TBC.
220KV	Dahanu - Ghodbandar - I	31-Oct-10	08.54	31-Oct-10	13.28	Annual line and bay maintenance work.
220KV	Chakan-Volkaswagun	31-Oct-10	10.40	31-Oct-10	21.36	Bay and bus maintenance work
220KV	220/132KV,100 MVA T/F-I at Oglewadi.	31-Oct-10	00.01	31-Oct-10	13.02	Newly commissioned.Load taken on T/F.
220KV	Kandalgaon-Lonand	31-Oct-10	14.26	31-Oct-10	14.36	Distance protection.
220KV	Babaleshwar - Chalisgaon	31-Oct-10	15.29	31-Oct-10	19.31	H/T at BBLSR end to control Dhule ICT loading.
132KV	Kalmeshwar-Katol	25-Oct-10	03.57	25-Oct-10	04.06	Distance protection.
132KV	Ambazari-Manakapur Ckt.II	25-Oct-10	09.09	25-Oct-10	15.40	Replacement of WT and CC under LES.
132KV	Parbhani-Parthur	25-Oct-10	08.41	25-Oct-10	21.24	Q.M. Work.
132KV	Padegaon - Paitan	27-Oct-10	09.45	27-Oct-10	18.01	Replacement of CT'S Under LES.
132KV	132 KV Half Main Bus Section - I @ Kawlewada	27-Oct-10	11.15	27-Oct-10	13.35	To Connect Jumper of Extended Bus.
132KV	Amravati - Akola	29-Oct-10	06:30	29-Oct-10	06:54	Distance protection.
132KV	Chalisgaon - Chalisgaon - II	30-Oct-10	09.20	30-Oct-10	14.18	Quarterly Maintainance Work.
100KV	Chinchwad - Talegaon	26-Oct-10	00.39	26-Oct-10	08.23	Distance protection Z-1(Decl.faulty.)
100KV	Borivali - Borivali- I	26-Oct-10	10.05	26-Oct-10	10.27	Change Over of P.T.
100KV	Chinchwad - Talegaon	28-Oct-10	08.19	28-Oct-10	16.36	To Attend Decaping @ Loc.No. 326.
100KV	Kalwa-Kalyan	29-Oct-10	14:52	29-Oct-10	18:01	To attend red hot.