

LINE OUTAGES FOR THE WEEK

FROM 26-Mar-12 TO 1-Apr-12

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
400KV	400/11 KV 80 MVA Station T/F 4A @ Deepnagar	3-Jan-12	10.15	30-Mar-12	17.00	Replacement of H V Bushing.
400KV	400/220 KV 100 MVA Spare Unit @ Koradi	21-Jan-12	03.36	30-Mar-12	16.00	Buchholz Alarm Persisting
400KV	Deepnagar-Waluj II	14-Feb-12	16:50	26-Mar-12	09:20	Over Voltage.
400KV	Lonikand - Parli - II	22-Mar-12	08.27	26-Mar-12	20:31	Work related New 400KV Lonikand-II S/stn(Up to 26/3/2012)
400KV	50 MVAR Reactor of Parli-Chandrapur - III	22-Mar-12	11.00	28-Mar-12	14.43	Tan Delta Value of R Phase Bushing high(Taken on TBC)
400KV	Wardha - Akola - II	24-Mar-12	11.47	31-Mar-12	13.04	Over Voltage
400KV	765KV Seoni - Wardha - II	24-Mar-12	12.18	28-Mar-12	09.18	Hand Tripped
400KV	Bhusawal- Aurangabad	25-Mar-12	17.00	26-Mar-12	07:21	Over Voltage.
400KV	Karad-Kolhapur-II	25-Mar-12	17.20	26-Mar-12	06:54	Over Voltage.
400KV	Kolhapur-Mapusa-II	25-Mar-12	18.14	26-Mar-12	10:07	Over Voltage.
400KV	Dhule-Sar'Sarovar - II	25-Mar-12	23.11	26-Mar-12	09:02	Over Voltage.
400KV	Kolhapur - Mapusa - I	26-Mar-12	17:22	27-Mar-12	08:57	Over Voltage.
400KV	Dhule - S'Sarovar - II	26-Mar-12	17:10	27-Mar-12	09:35	Over Voltage.
400KV	Bhusawal- Aurangabad	26-Mar-12	16:59	27-Mar-12	08.57	Over Voltage.
400KV	Karad-Jaigad I	26-Mar-12	09:41	26-Mar-12	16:00	Cold Washing of Insulator.
400KV	400/220 KV 105 MVA Spare ICT - I at Nagardol	26-Mar-12	11:28	30-Mar-12	16:05	Oil Filtration Work.
400KV	Akola - Aurangabad - I	26-Mar-12	13:41	26-Mar-12	22:55	Work on main CB.(line is on Tie-Breaker)
400KV	Karad - Kolhapur - I	26-Mar-12	06:47	26-Mar-12	07:45	Distance Protection.
400KV	Karad - Kolhapur - II	26-Mar-12	06:54	28-Mar-12	10.35	Distance Protection.
400KV	Karad-Jaigad I	27-Mar-12	09.10	27-Mar-12	19.12	Cold line insulator washing.
400KV	Karad - Lonikand	27-Mar-12	09.45	27-Mar-12	14.22	Repl.Of Y-Ph CVT.
400KV	Aux.Bus @ Kolhapur	27-Mar-12	12.51	29-Apr-12	19.15	Alignment and servicing of C bus pentograph isolator.
400KV	Dhule-Sar'Sarovar - I	27-Mar-12	10.59	27-Mar-12	22.52	Cloth cleaning work at SSP end.
400KV	400/220KV 315MVA ICT- I @ Kharghar	27-Mar-12	17.37	27-Mar-12	17.49	Blowing of B-Ph PT fuse.
400KV	Bhusawal- Aurangabad	27-Mar-12	17.34	28-Mar-12	07.37	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	28-Mar-12	03.50	28-Mar-12	07.38	Over Voltage.
400KV	Kolhapur-Mapusa-II	28-Mar-12	16.37	29-Mar-12	09.40	Over Voltage
400KV	Bhusawal- Aurangabad	28-Mar-12	17.53	29-Mar-12	06.40	Over Voltage.
400KV	Wardha - Seoni	28-Mar-12	09.37		Continued.	Balance work of terminating tower of 400KV Wardha-Warora D/C line
400KV	Dhule-Sar'Sarovar - II	28-Mar-12	07.56	28-Mar-12	19.34	Over Voltage
400KV	Karad - Kolhapur - I	28-Mar-12	21.48	28-Mar-12	22.53	Hot spot attending.
400KV	Kalwa - Padgha - I	28-Mar-12	11.22		Continued.	Taken on TBC(up to 13.04.2012)
400KV	Newkoyna - Jaigad - I	28-Mar-12	09.08	28-Mar-12	15.03	Insulator washing.
400KV	Akola - Aurangabad - II	28-Mar-12	10.30	28-Mar-12	17.53	Tie bay taken by PGCIL for testing work.
400KV	400/220KV 167 MVA Spare ICT at Khaparkhurd	28-Mar-12	13.48	28-Mar-12	13.51	First time charged.
400KV	Karad - Kolhapur - I	28-Mar-12	11.08	28-Mar-12	17.34	Dist.Protection.
400KV	Chandrapur - Parli - III	28-Mar-12	11.21	28-Mar-12	14.43	Over Voltage.(Taken on TBC)
400KV	Dhule-Sar'Sarovar - II	29-Mar-12	03.10	30-Mar-12	08.48	Over Voltage.
400KV	Karad-New Koyna II	29-Mar-12	08.07		Continued.	Replacement of CVT and LA,Wave Trap Jumper repl.work takenup r
400KV	Newkoyna - Jaigad - I	29-Mar-12	10.41	29-Mar-12	14.12	Cold line insulator washing.
400KV	400/220 KV 315 MVA ICT - II @ Parli	29-Mar-12	07.29	29-Mar-12	21.09	Due to Bus Sec.II outage.
400KV	Bhusawal- Aurangabad	29-Mar-12	17.08	30-Mar-12	07.54	Over Voltage.
400KV	Kolhapur - Mapusa - I	29-Mar-12	21.40	30-Mar-12	11.12	Over Voltage.
400KV	Karad - Kolhapur - II	29-Mar-12	19.40	29-Mar-12	21.47	To attend hot spot.
400KV	Karad - Kolhapur - I	29-Mar-12	21.54	30-Mar-12	07.40	To attend hot spot.
400KV	400/220KV 315 MVA ICT-I @ Padgha	30-Mar-12	08.41	30-Mar-12	17.10	C.T.Oil leakage
400KV	Karad-Kolhapur-II	30-Mar-12	17.54	31-Mar-12	08.50	Over Voltage
400KV	Bhusawal- Aurangabad	30-Mar-12	17.07	31-Mar-12	08.04	Over Voltage

400KV	Koradi - Bhusawal	30-Mar-12	10.22	30-Mar-12	10.52	Distance Protection
400KV	400/220 KV 315 MVA ICT- II @ Dhule	30-Mar-12	11.25	30-Mar-12	11.46	LBB operated
400KV	Bableshwar-Aurangabad	30-Mar-12	18.02	30-Mar-12	20.08	Over Voltage
400KV	Dhule-Sar'Sarovar - I	30-Mar-12	23.35	1-Apr-12	10:39	Over Voltage.
400KV	400/220 KV 315 MVA ICT- I @ Dhule	30-Mar-12	11.25	30-Mar-12	11.46	LBB operated
400KV	400/132KV 200 MVA ICT-II @ Bhusawal	30-Mar-12	23.10	31-Mar-12	07.05	CB Air Pressure Low
400KV	Koradi - Bhusawal	31-Mar-12	13.35	31-Mar-12	13.49	To take out Line Reactor
400KV	Bhusawal- Aurangabad	31-Mar-12	17.23	1-Apr-12	10:04	Over Voltage.
400KV	Wardha (PG) - Mouda - I	31-Mar-12	16.04	31-Mar-12	16.05	Newly Charged
400KV	400/220KV 315MVA ICT-I at Kharghar	31-Mar-12	07.14	31-Mar-12	17.23	Indicator replacement work
400KV	Akola - Aurangabad - II	31-Mar-12	11.58	31-Mar-12	17.11	Tie Breaker Amp.work
400KV	50MVAR Line Reactor of Koradi - BSL at K	31-Mar-12	13.55		Continued.	Oil Filtration work
400KV	Kolhapur - Mapusa - I	1-Apr-12	04.05		Continued.	Over Voltage
400KV	400/220KV 315MVA ICT- I @ Chandrapur	1-Apr-12	03.45		Continued.	HV Breaker problem(HV side on TBC)
400KV	400/220 KV 600 MVA ICT- II @ Kalwa	1-Apr-12	11:31	1-Apr-12	12:15	CTR System work.
400KV	Chandrapur - Parli - III	1-Apr-12	12:41	1-Apr-12	13:12	Distance Protection.
400KV	Bhusawal- Aurangabad	1-Apr-12	17:10	2-Apr-12	06:43	Over Voltage.
400KV	Dhule - S'Sarovar- II	1-Apr-12	14:37		Continued.	Over Voltage.
400KV	Dhule-S'Sarovar I	1-Apr-12	22:25		Continued.	Over Voltage.
220KV	220/100KV 200MVA ICT-III at Kalwa	3-Apr-11	16.00	28-Mar-12	11.20	Buchholz Trip,Diff.Prot.operated,PRV tripped(Kept on Humming at 18
220KV	220/6.6KV,40MVA Stn..T/F-II at Korady	21-Feb-12	11.03	29-Mar-12	16.28	Tan delta of CT and Q.M.Work
220KV	Solapur (PG)-South Solapur I	28-Feb-12	21.59	30-Mar-12	09:00	H/T.After Test Charge.
220KV	Mulund - Bhandup (GIS)	11-Mar-12	14.20	28-Mar-12	19.56	Tower erection and stringing work.
220KV	Chandrapur-Warora	22-Mar-12	02.53	28-Mar-12	09.24	To Control Warora-Wardha & Hinganghat Line Loading.
220KV	Lonikand-Ranjangaon	22-Mar-12	08.13	26-Mar-12	22:21	Load Shifted on BBLSR due to outage on 400KV Lonikand-Parli Line
220KV	Wardha-Abhijeet I	23-Mar-12	10.02	26-Mar-12	10.14	To control Koradi ICT loading.
220KV	Wardha-Abhijeet II	23-Mar-12	10.02	26-Mar-12	10.15	To control Koradi ICT loading.
220KV	220/100KV,200MVA ICT-I at Borivali.	25-Mar-12	08.33	26-Mar-12	04:20	Attending Oil Leakage,R.M.Work.(Kept on humming from 03.50hrs on
220KV	Vasai - Bhoisor (PGCIL)	26-Mar-12	04.01	26-Mar-12	16:04	Distance Protection.
220KV	Talangade - Mudshingi - I	26-Mar-12	05.35	26-Mar-12	15:23	Distance Protection.
220KV	Uran-ONGC	26-Mar-12	05.02	26-Mar-12	06.30	R Ph. to Earth.
220KV	ONGC-JNPT	26-Mar-12	05.02	26-Mar-12	14:38	Distance Protection, Declared Faulty.
220KV	Pedambe - Tambati	26-Mar-12	07:38	26-Mar-12	14:10	Distance Protection.
220KV	Kalwa - Siemens	26-Mar-12	11:06	26-Mar-12	12:44	Attending leakage on Y ph CT.
220KV	Chalisgaon-Khadka	26-Mar-12	09:21	30-Mar-12	09:15	Replacement of CB. (line taken on TBC).
220KV	Uran - JNPT	26-Mar-12	14:50	26-Mar-12	21:08	R-ph string insulator replacement.
220KV	Dahanu-Versova	26-Mar-12	13:48	26-Mar-12	17:59	For changing R-ph pilot string.
220KV	Mumewadi-Mudshingi	26-Mar-12	06:48	26-Mar-12	07:20	Back up over current trip.
220KV	Mudshingi-Wathar	26-Mar-12	07:15	26-Mar-12	07:30	Distance Protection.
220KV	Talandge - Sawantwadi	26-Mar-12	07:19	26-Mar-12	08:16	Distance Protection.
220KV	Halkarni -Tillary	26-Mar-12	06:47	26-Mar-12	08:01	Supply Failed.
220KV	Halkarni-Amona I	26-Mar-12	06:47	26-Mar-12	08:02	Supply Failed.
220KV	Halkarni - Amona - II	26-Mar-12	06:47	26-Mar-12	08:03	Supply Failed.
220KV	Talangade - Mumewadi	26-Mar-12	06:47	26-Mar-12	07:23	Over Current.
220KV	MUDSHINGI-CHIKODI	26-Mar-12	06:45	26-Mar-12	16:19	Distance Protection.
220KV	Uran - HOCL	26-Mar-12	06:50	26-Mar-12	08:13	Bus Bar Protection.
220KV	Uran -Apta-III	26-Mar-12	06:50	26-Mar-12	08:57	Bus Bar Protection.
220KV	Bus II at Uran.	26-Mar-12	06:50	26-Mar-12	08:13	Bus Bar Protection.
220KV	Bus Coupler @ Uran	26-Mar-12	06:50	26-Mar-12	08:14	Bus Bar Protection.

220KV	220 KV TBC @ Kalwa	27-Mar-12	13.20	30-Mar-12	20:10	Repl. of CT @ Borivali bay.
220KV	Trombay-Mulund	27-Mar-12	06.57	27-Mar-12	10.03	Hot Spot attending.
220KV	Miraj - Kadegaon	27-Mar-12	10.10	27-Mar-12	12.32	Q.M.Work.
220KV	Nivali-N'koyna	27-Mar-12	12.12	27-Mar-12	17.56	Insulator cleaning and cold washing.
220KV	220/33 KV 100 MVA T/F - II @ Ghanthand	27-Mar-12	11.00	27-Mar-12	13.08	Q.M.Work
220KV	220/100KV 100 MVA T/F- I @ Tambati	27-Mar-12	11.20	27-Mar-12	19.15	SFRA testing and oil leakage attending.
220KV	Kolhapur-Mudsingi -I	27-Mar-12	06.16	27-Mar-12	09.01	Dist.Protection.
220KV	MUDSHINGI-CHIKODI	27-Mar-12	06.40	28-Mar-12	14.47	Dist.Protection.
220KV	Wardha-Abhijeet I	27-Mar-12	19.34	28-Mar-12	15.40	To control Koradi ICT loading.
220KV	Wardha-Abhijeet II	27-Mar-12	19.35	28-Mar-12	15.40	To control Koradi ICT loading.
220KV	Aurangabad-Shendra	27-Mar-12	15.12	27-Mar-12	15.51	D/P,B-Ph,Z-I.
220KV	220/132 KV 100MVA ICT I at Pusad	27-Mar-12	08.32	27-Mar-12	11.43	To attend LV side Y-Ph CT oil leakage.
220KV	Parly - Harangul - I	27-Mar-12	09.31	27-Mar-12	13.12	Replacement of disc insulator.
220KV	220 KV TBC @ Akola	27-Mar-12	11.16	27-Mar-12	12.25	To attend R-Ph CT leakage.
220KV	Kalwa-Mulund	28-Mar-12	07.01	28-Mar-12	09.11	Tan delta measurement of CT's.
220KV	220/132 KV 200 MVA ICT - III @ Bale	28-Mar-12	10.07	28-Mar-12	15.55	Q.M.Work
220KV	Nivali-N'koyna	28-Mar-12	09.29	28-Mar-12	17.57	Insulator cleaning and cold washing.
220KV	220/132 KV,100 MVA ICT At Hinganghat	28-Mar-12	11.08	28-Mar-12	15.34	Q.M.Work.
220KV	Khaperkheda - Koradi	28-Mar-12	09.30	28-Mar-12	17.22	Q.M.Work.
220KV	Chandrapur-Wani	28-Mar-12	09.40	28-Mar-12	14.10	Q.M.Work.
220KV	Kharepatan-Pawas	29-Mar-12	05.45	29-Mar-12	06.21	Dist.Protection.
220KV	Pedambe - Pophali	29-Mar-12	06.20	29-Mar-12	17.15	Repl.of insulator.
220KV	220/100KV 200MVA ICT-II at Kalwa	29-Mar-12	07.18	29-Mar-12	17.40	Attending oil leakage of R-Ph HV bushing.
220KV	220/100KV,100 MVA T/F-I at Jambhul	29-Mar-12	08.30	29-Mar-12	12.15	B-Ph LA replacement.
220KV	Nivali-Pawas	29-Mar-12	09.30	29-Mar-12	13.05	Insulator cold washing.
220KV	220/100 KV 100 MVA T/F - IV @ Kandalga	29-Mar-12	10.15	29-Mar-12	18.54	SFRA of T/F.
220KV	Bhosari-Telco	29-Mar-12	15.11	29-Mar-12	17.17	Red Hot on Bus Bar Section.
220KV	Bhosari - Chakan	29-Mar-12	15.19	29-Mar-12	17.15	Red Hot on 220KV Bus Bar Section.
220KV	Kharepatan-Pawas	29-Mar-12	15.10	29-Mar-12	17.55	Repl.of Bus Sec.string insulator.
220KV	Wankuswadi-Satara-MIDC	29-Mar-12	10.45	29-Mar-12	17.00	Jumper connection of 100MVA ICT.
220KV	Bus Section-II Wankuswadi	29-Mar-12	10.45	29-Mar-12	17.50	Connecting jumpers of ICT.
220KV	Bus Section-II at 220KV Girvali	29-Mar-12	07.50	29-Mar-12	21.02	Stringing work of new ICT III jack bus above existing bus section.
220KV	220/132KV,200MVA ICT-III at Girwali	29-Mar-12	06.19	29-Mar-12	21.15	Stringing work of new ICT III jack bus above existing bus section.
220KV	Murud - Girawli.	29-Mar-12	07.40	29-Mar-12	21.42	Stringing work of new ICT III jack bus above existing bus section.
220KV	Girwali - Parly - II	29-Mar-12	07.26	29-Mar-12	21.26	Stringing work of new ICT III jack bus above existing bus section.
220KV	220/132 KV 100 MVA ICT II at Girvali	29-Mar-12	06.18	29-Mar-12	21.14	Stringing work of new ICT III jack bus above existing bus section.
220KV	220/132KV 100 MVA ICT-II at Dondaicha	29-Mar-12	09.13	29-Mar-12	14.35	Measurement of tan delta of ICT bushing.
220KV	220/132KV 200MVA ICT-I at Chikhali	29-Mar-12	09.04	29-Mar-12	10.58	To attend oil leakage from B-Ph CT.
220KV	Wardha-Abhijeet II	29-Mar-12	12.13	29-Mar-12	13.34	To control Koradi ICT loading.
220KV	Wardha-Abhijeet I	29-Mar-12	12.13	29-Mar-12	13.34	To control Koradi ICT loading.
220KV	Bus section - I @ Trombay	29-Mar-12	22.53	30-Mar-12	05.22	220 KV cable termination.
220KV	Kalwa-Trombay	29-Mar-12	22.43	30-Mar-12	05.25	220 KV cable termination.
220KV	Trombay Sonkhar	29-Mar-12	22.45	30-Mar-12	05.27	220 KV cable termination.
220KV	Tie -2 @ Trombay	29-Mar-12	22.52	30-Mar-12	05.44	220 KV cable termination.
220KV	220/100KV,200 MVA ICT-II at Trombay.	29-Mar-12	22.49	30-Mar-12	05.30	220 KV cable termination.
220KV	Nasik-Bablsr - I	30-Mar-12	08.50	2-Apr-12	02:42	Diversion of Line due to Shirdi AirPort
220KV	Nasik-Bablsr - II	30-Mar-12	08.50	2-Apr-12	02:47	Diversion of Line due to Shirdi AirPort
220KV	220/100KV 200MVA ICT-IV at Kalwa	30-Mar-12	08.35	30-Mar-12	19.00	Replacement of Isolator
220KV	Nivali-Pawas	30-Mar-12	09.14	30-Mar-12	18.11	Insulator cold line washing

220KV	Halkarni-Tillary	30-Mar-12	17.23	30-Mar-12	17.40	Commissioning of Bus Bar Prot.panel
220KV	Girawli - New Parly TPS	30-Mar-12	07.19	30-Mar-12	22.31	Replacement of Earth Wire
220KV	Kandalgaon - Sona Alloy	30-Mar-12	23.45	31-Mar-12	14.20	Distance protection(Declared Faulty)
220KV	Main Bus @ Borivali	30-Mar-12	23.36	31-Mar-12	04.19	Making MSETCL Bus and Reliance GIS Bus in Parallel
220KV	Tarapur - Borivali	30-Mar-12	23.38	31-Mar-12	04.24	Main Bus Outage at Borivali
220KV	Dhule - Dondaicha	30-Mar-12	11.25	30-Mar-12	11.56	LBB Operated
220KV	Dhule - Amalner	30-Mar-12	11.25	30-Mar-12	12.06	LBB Operated
220KV	Dhule-Chalisgaon	30-Mar-12	11.25	31-Mar-12	02.36	LBB Operated
220KV	Kalwa-Colourchem	30-Mar-12	08.15	31-Mar-12	17.17	Replacement of CT and Isolator
220KV	Kalwa-Temghar	30-Mar-12	21.22	31-Mar-12	17.35	To control 220KV Bus Sectionalizer Loading
220KV	Talangade-Mudshingi-II	30-Mar-12	15.33	31-Mar-12	15.53	Breaker Problem at Mudshingi(Line on TBC)
220KV	Kandalgaon - Pophali	31-Mar-12	01.28	31-Mar-12	01.55	Bus Fault, While taking Trial on 220KV K'gaon-Sona Alloy Line
220KV	Kandalgaon - Dasturi	31-Mar-12	01.28	31-Mar-12	01.57	Bus Fault, While taking Trial on 220KV K'gaon-Sona Alloy Line
220KV	Kandalgaon - Pirangut	31-Mar-12	01.28	31-Mar-12	02.01	Bus Fault, While taking Trial on 220KV K'gaon-Sona Alloy Line
220KV	Kandalgaon - ONGC	31-Mar-12	01.28	31-Mar-12	02.02	Bus Fault, While taking Trial on 220KV K'gaon-Sona Alloy Line
220KV	Kandalgaon-Bhira	31-Mar-12	01.28	31-Mar-12	02.08	Bus Fault, While taking Trial on 220KV K'gaon-Sona Alloy Line
220KV	Kandalgaon - Topworth	31-Mar-12	01.28	31-Mar-12	02.09	Bus Fault, While taking Trial on 220KV K'gaon-Sona Alloy Line
220KV	220/100 KV 100 MVA T/F - IV @ Kandalgaon	31-Mar-12	01.28	31-Mar-12	02.07	Bus Fault, While taking Trial on 220KV K'gaon-Sona Alloy Line
220KV	Halkarni-Amona I	31-Mar-12	02.30	31-Mar-12	18.20	Distance Protection(Declared Faulty)
220KV	Pedambe - Karad	31-Mar-12	05.55	31-Mar-12	15.20	Distance Protection(Declared Faulty)
220KV	Nivali-N'koyna	31-Mar-12	09.27	31-Mar-12	18.24	Insulator cleaning and cold washing
220KV	220/100KV,200MVA ICT-I at Borivali.	31-Mar-12	10.37	31-Mar-12	14.20	R.M.Work
220KV	220/132 KV 200 MVA ICT-IV @ Nasik OCR	31-Mar-12	09.11	31-Mar-12	13.29	Y Phase CT replacement
220KV	Borivali (MSETCL) - Borivali(TATA)-II	31-Mar-12	17.25	31-Mar-12	17.26	Newly Charged
220KV	Mudshungi - Chikodi	31-Mar-12	16.22	31-Mar-12	17.55	Distance Protection
220KV	220/132 KV,200MVA ICT-I at Nasik GCR	31-Mar-12	15.56	31-Mar-12	16.15	Bus Bar Protection operated
220KV	220/132 KV 150 MVA ICT- II @ Nasik	31-Mar-12	15.56	31-Mar-12	16.13	Bus Bar Protection operated
220KV	220/132KV 200MVA ICT-VI at NSK GCR	31-Mar-12	15.56	31-Mar-12	16.31	Bus Bar Protection operated
220KV	Girawli - New Parly TPS	31-Mar-12	08.15	31-Mar-12	21.47	Replacement of Earth Wire
220KV	220/100KV 200 MVA ICT III at Borivali	31-Mar-12	14.55	31-Mar-12	16.25	R.M.Work
220KV	Mumewadi-Mudshingi	1-Apr-12	10.34	1-Apr-12	18.22	C T Replacement.
220KV	Wadkhal-IPCL I	1-Apr-12	04.52	1-Apr-12	11.25	Distance protection.
220KV	Girawli - New Parly TPS	1-Apr-12	08.29	1-Apr-12	20:53	E/W Replacement work.
132KV	Dahanu-Gholawad II	28-Mar-12	06.00	28-Mar-12	13.05	Insulator disc flashover.
132KV	Parbhani-Parthur	30-Mar-12	12.36	30-Mar-12	16.57	Sparking observed on CC at Parthur
132KV	132 KV Bus at Boiser	30-Mar-12	09.17	30-Mar-12	17.30	Replacement of CT
132KV	Main Bus at Nasik	31-Mar-12	17.56	31-Mar-12	16.13	Bus Bar Protection operated
132KV	Nasik-Ozar-I	31-Mar-12	15.58	31-Mar-12	16.15	Bus Bar Protection operated
132KV	Nasik - Ranwad	31-Mar-12	15.56	31-Mar-12	16.15	Bus Bar Protection operated
132KV	Nasik-Jindal	31-Mar-12	15.56	31-Mar-12	16.16	Bus Bar Protection operated
132KV	Nasik - Ambad	31-Mar-12	15.56	31-Mar-12	16.16	Bus Bar Protection operated
132KV	Nasik - Pachpatta	31-Mar-12	15.56	31-Mar-12	16.15	Bus Bar Protection operated
132KV	132KV Main Bus at Raymond	31-Mar-12	13.42	31-Mar-12	16.29	Main Bus Isolator erection work
132KV	Malkapur - Khamgaon	31-Mar-12	09.17	1-Apr-12	19:15	Line Isolator replacement.
132KV	Bhandara - Ambhora - I	31-Mar-12	18.36	31-Mar-12	18.48	Distance Protection
100KV	Kalwa-Kalyan	28-Mar-12	12.26	28-Mar-12	12.38	Dist.Protection.
100KV	Kandalgaon - Roha	31-Mar-12	01.28	31-Mar-12	02.09	Bus Fault, While taking Trial on 220KV K'gaon-Sona Alloy Line
100KV	Kandalgaon-Roha-II	31-Mar-12	01.28	31-Mar-12	02.10	Bus Fault, While taking Trial on 220KV K'gaon-Sona Alloy Line
100KV	Kandalgaon - Mhasale	31-Mar-12	01.28	31-Mar-12	02.08	Bus Fault, While taking Trial on 220KV K'gaon-Sona Alloy Line