

LINE OUTAGES FOR THE WEEK

FROM 28-Jun-10 TO 4-Jul-10

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
500KV	HVDC Pole II Padgha	27-Jun-10	16.12	28-Jun-10	06.18	Tripped,Ready for Charging @ 00.21 Hrs dt 28.06.2010.
400KV	400/220 KV 315 MVA ICT II AT CHAKAN	12-Jun-10	13.04	1-Jul-10	19.16	'R' Phase Unit Replacement.
400KV	Dhule-Sar'Sarovar - II	24-Jun-10	16.17	2-Jul-10	17.21	Over Voltage.
400KV	Bus coupler at Koradi	26-Jun-10	11.10	4-Jul-10	17.08	Breaker Repl.Work of CT Repl.Removal of Cable Wiring.
400KV	Koradi - Kaparkheda	27-Jun-10	23.08	29-Jun-10	14.17	Over Voltage.
400KV	Khaparkheda-Chandrapur.	27-Jun-10	23.08	29-Jun-10	14.17	Over Voltage.
400KV	Karad-Kolhapur CKT I	27-Jun-10	23.32	28-Jun-10	11.06	Over Voltage.
400KV	C'pur-Parli II	27-Jun-10	23.43	28-Jun-10	09.26	Over Voltage.
400KV	400 KV Bus Coupler @ Kalwa	28-Jun-10	11.01	28-Jun-10	14.48	Tandelta Measurment.
400KV	400/220 KV 315 MVA ICT at Akola	28-Jun-10	11.15	28-Jun-10	14.57	Testing Work.
400KV	Karad-Kolhapur CKT I	29-Jun-10	01.11	29-Jun-10	10.50	Over Voltage.
400KV	N.Koyna-jaigad-I	29-Jun-10	07.06	29-Jun-10	17.57	To connecting TBC jumpers.
400KV	400/220kv, 315 MVA ICT-II @ Nagothane.	29-Jun-10	09.28	29-Jun-10	17.02	To attend Hot Spot,LV side bushing and R,B phase CT.
400KV	400/220 KV 500 MVA ICT-I at Jejuri	29-Jun-10	11.16	29-Jun-10	11.22	Trip on Differential Protection.
400KV	C'pur-Parli II	29-Jun-10	14.45	29-Jun-10	15.40	Trip on O/V.
400KV	Karad-Kolhapur CKT II	29-Jun-10	23.48	30-Jun-10	08.57	H/T For O/V.
400KV	Chandrapur - Parli - II	30-Jun-10	01.55	30-Jun-10	09.07	H/T For O/V.
400KV	Karad-Kolhapur CKT I	30-Jun-10	23.13	1-Jul-10	10.49	H/T for O/V
400KV	400/220 KV 500 MVA ICT-I at Jejuri	1-Jul-10	06.15	1-Jul-10	19.58	Balance cold welding work and isolator overhauling.
400KV	Lonikand-Jejuri	1-Jul-10	06.31	1-Jul-10	19.53	Replacement of B-Ph LA.
400KV	Karad-Lonikhand	1-Jul-10	21.00	2-Jul-10	14.20	H/T For O/V.
400KV	Karad-Solapur(Lamboti)	1-Jul-10	21.56	2-Jul-10	08.30	Trip due to O/V.
400KV	Parli-Solapur	1-Jul-10	21.55	1-Jul-10	22.35	Tripped on O/V.
400KV	Karad-Kolhapur CKT I	1-Jul-10	21.59	2-Jul-10	08.29	H/T For O/V.
400KV	C'pur-Parli II	2-Jul-10	21.39	3-Jul-10	09.27	Over Voltage
400KV	Karad-Kolhapur-II	2-Jul-10	18.03		Continued.	Over Voltage
400KV	Parli - Lamboti	2-Jul-10	00.10	2-Jul-10	07.57	Trip on O/V.
400KV	C'pur-Parli II	2-Jul-10	00.37	2-Jul-10	08.12	H/T For O/V.
400KV	Koradi - Kaparkheda	2-Jul-10	20.12		Continued.	Over Voltage
400KV	Dhule-Sar'Sarovar - II	2-Jul-10	22.19		Continued.	Over Voltage
400KV	Wardha - Akola - I	2-Jul-10	14.48	2-Jul-10	15.28	Distance Protection
400KV	Chandrapur-Khaparkheda	2-Jul-10	20.11		Continued.	Over Voltage
400KV	440/220 kV,315 MVA ICT at Bhusawal II s/s	2-Jul-10	22.45	3-Jul-10	01.10	Trip due to NDR Operation
400KV	Chandrapur - Parli - II	3-Jul-10	18.52	5-Jul-10	03.19	Over Voltage
400KV	Koyna IV - Jejuri	3-Jul-10	00.40	3-Jul-10	08.35	Distance Protection
400KV	Karad-New Koyna II	3-Jul-10	00.24	3-Jul-10	08.48	Over Voltage
400KV	400/220KV,315MVA ICT-II at BBLSR	3-Jul-10	11.12	3-Jul-10	15.45	Q.M.Work
400KV	Parli-Solapur	3-Jul-10	22.51	4-Jul-10	08.22	Over Voltage
400KV	Karad-Solapur(Lamboti)	3-Jul-10	22.51	4-Jul-10	08.32	Over Voltage
400KV	Koradi - Kaparkheda	3-Jul-10	11.40	3-Jul-10	14.00	Isolator E/W maint.work
400KV	Bablswr-Aurangabad	4-Jul-10	06.05	4-Jul-10	08.12	Over Voltage
400KV	Koyna IV - Jejuri	4-Jul-10	10.35	4-Jul-10	17.34	Replacement of Y and B Phase faulty string
400KV	Akola-Bhusawal	4-Jul-10	14.40	4-Jul-10	17.40	Over Voltage
220KV	Borivali-Boisar	26-Jun-10	15.30	28-Jun-10	19.21	To control Bhoisor-Bhoisor(PGCIL)
220KV	150 MVA, ICT at Bale s/s	28-Jun-10	09.00	28-Jun-10	17.48	Relay Replacement Work.

220KV	Osmanabad - Solapur	28-Jun-10	09.15	28-Jun-10	14.56	Replacement of Coupling Capaciter.
220KV	Karad-Wathar	28-Jun-10	10.12	28-Jun-10	19.21	Replacement of L A.
220KV	Talange-Five star MIDC	28-Jun-10	11.25	28-Jun-10	17.45	Replacement of Y Ph C T.
220KV	220/132 KV 200 MVA ICT - II @ Nanded	28-Jun-10	12.42	28-Jun-10	17.44	Tap Changer Work.
220KV	SPCL - IPCL	29-Jun-10	10.05	29-Jun-10	19.10	Retrofitting of back up protection relays.
220KV	Wadkhal-IPCL-II	29-Jun-10	09.35	29-Jun-10	17.40	Isolator alignment work.
220KV	Karad - Miraj	29-Jun-10	10.16	29-Jun-10	19.29	Wave trap and C.C.replacement.
220KV	220/100KV 50MVA T/F-III at K'gaon	29-Jun-10	09.05	29-Jun-10	18.12	WTI and DTI to be replaced by new.
220KV	220/132 Kv 200 MVA ICT at Bale	29-Jun-10	08.40	29-Jun-10	15.40	Installation of back up relay.
220KV	Parli-Usmanabad	29-Jun-10	10.43	29-Jun-10	14.46	Replacement of coupling condenser.
220KV	Parly - New Parly TPS - II	29-Jun-10	09.36	29-Jun-10	16.17	Replacement of osolator jumper.
220KV	220/132KV, 200MVA ICT-1@Boiser	30-Jun-10	10.33	30-Jun-10	16.56	To attending red hot spot.
220KV	220/100KV 50MVA T/F-III at Kandalgaon	30-Jun-10	13.13	30-Jun-10	16.39	Oil temp.and winding temp.indicator fixing work.
220KV	Lamboti - Pandharpur	30-Jun-10	11.00	30-Jun-10	11.16	Tripped.
220KV	Warora-Wardha	30-Jun-10	10.36	30-Jun-10	17.50	Disc replacement work at Loc.No.349
220KV	Babaleshwar - Nagar - I	1-Jul-10	03.32	1-Jul-10	04.19	Tripped on distance protection.
220KV	Bhosari-C'enka	1-Jul-10	08.17	1-Jul-10	18.55	Conductor Replacement work.
220KV	Phursungi-Magarpatta	1-Jul-10	10.00	1-Jul-10	14.05	Q.M.Work
220KV	Kolhapur - Karad - II	1-Jul-10	11.14	1-Jul-10	18.05	Changing of Jumpers of LA.
220KV	Bablswr-Ranjangaon	1-Jul-10	12.02	1-Jul-10	16.22	Q.M.Work
220KV	220/66KV 150MVA ICT-II at Gadchandur	1-Jul-10	11.35	1-Jul-10	14.11	Oil leakage in OLTC.
220KV	Girwali - Parbhani	1-Jul-10	09.56	1-Jul-10	13.42	Attending Hot Spot and other bay maint.work.
220KV	Pophali-KDPH	2-Jul-10	08.35	2-Jul-10	15.30	Jumper replacement work
220KV	Temghar-Colourchem	2-Jul-10	08.45	2-Jul-10	18.20	Replacement of Insulator
220KV	220/100KV,125MVA ICT-IV at Kalwa	2-Jul-10	08.25	2-Jul-10	16.08	Replacement of LA
220KV	Parly - New Parly TPS - II	2-Jul-10	00.41	2-Jul-10	01.20	Distance protection
220KV	C'pur-Sicom-II	2-Jul-10	10.33	2-Jul-10	18.06	Testing work
220KV	Kharkhedha - Kanhan - II	2-Jul-10	09.00	3-Jul-10	10.23	CT Replacement
220KV	Aurangabad-Padegaon CKT-II	2-Jul-10	10.40	2-Jul-10	13.42	Q.M.Work
220KV	Babaleshwar - Nagar - II	3-Jul-10	09.50	3-Jul-10	14.50	Replacement of Faulty Disc Insulator
220KV	Vita - Miraj	3-Jul-10	10.05	3-Jul-10	10.15	Relay commissioning work
220KV	Karad-Pophali	3-Jul-10	08.46	3-Jul-10	15.30	Q.M.Work
220KV	220/100 KV,200 MVA ICT-II at Apta	3-Jul-10	10.53	3-Jul-10	14.01	Rectification of fire prot.scheme
220KV	Lamboti-Bale-I	3-Jul-10	22.51	4-Jul-10	8:27	Over Voltage
220KV	Lamboti-Bale-II	3-Jul-10	22.51	4-Jul-10	8:27	Over Voltage
220KV	220/33KV 100MVA ICT - I at Valve	3-Jul-10	02.55	3-Jul-10	11.15	PRV Tripped
220KV	Chalisgaon-BSL-I	3-Jul-10	10.02	3-Jul-10	14.44	Replacement of R phase Broken Cross Arm support
220KV	Dondaicha - Jamde - I	3-Jul-10	11.00	3-Jul-10	12.59	Bus Isolator and Jumper repl.work
220KV	220/7 KV 40MVA Stn.T/F-I at C'Pur	3-Jul-10	17.03	3-Jul-10	18.27	Heavy sparking R phase on CT Stud.
220KV	Pophali-New Koyrna	4-Jul-10	08.50	4-Jul-10	11.15	Preventive Maint.work
132KV	Paras-Malkapur	29-Jun-10	11.23	29-Jun-10	11.55	Malkapur 132KV bus became dead
132KV	Malkapur-Motala	29-Jun-10	11.23	29-Jun-10	11.50	Malkapur 132KV bus became dead
132KV	Malkapur - Khamgaon	29-Jun-10	11.23	29-Jun-10	11.53	Malkapur 132KV bus became dead
132KV	Khadka-Malkapur	29-Jun-10	11.23	29-Jun-10	11.41	B-ph breaker pole of Cap.bank burst and 132KV bus became dead.
132KV	Malkapur-Bodwad	29-Jun-10	11.23	29-Jun-10	11.41	Malkapur 132KV bus became dead
132KV	Akola - Paras - I	29-Jun-10	20.50	30-Jun-10	13.23	To attend hot spot on bus isolator.Ckt on TBC.
132KV	M.Bus-I at Kalmeshwar	30-Jun-10	14.35		Continued.	Isolator alignment work.
132KV	Parbhani-Jintur	1-Jul-10	02.24	1-Jul-10	02.44	Dist.Protection operated Z-1.
132KV	Boiser - Viraj	2-Jul-10	09.35	2-Jul-10	15.52	Jumper Replacement work