

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 01/Feb/2016 to 07/Feb/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01/02/2016	10 Hrs	5024	502	458	5984	4863	197	5995	115	-1058	16096	7	16103	836	515	18505	18512	50.00
02/02/2016	11 Hrs	5157	316	441	5914	4648	105	6492	154	-1273	16040	26	16066	830	516	18659	18685	49.98
03/02/2016	10 Hrs	4673	714	474	5861	4580	145	6491	124	-1028	16173	15	16188	843	516	18560	18575	49.96
04/02/2016	10 Hrs	4644	304	298	5246	5186	240	6402	118	-1061	16131	16	16147	817	512	18521	18537	49.98
05/02/2016	9 Hrs	4649	143	309	5101	4995	279	6416	49	-865	15975	7	15982	755	517	18112	18119	49.95
06/02/2016	11 Hrs	4555	583	319	5457	5241	381	6094	142	-1167	16148	7	16155	749	512	18576	18583	49.98
07/02/2016	10 Hrs	4663	578	306	5547	5005	58	5793	104	-483	16024	7	16031	796	490	17793	17800	49.99
Maximum		5157	714	474	5984	5241	381	6492	154	-483	16173	26	16188	843	517	18659	18685	50.00
Minimum		4555	143	298	5101	4580	58	5793	49	-1273	15975	7	15982	749	490	17793	17800	49.95
Average		4766	449	372	5587	4931	201	6241	115	-991	16084	12	16096	804	511	18390	18402	49.98

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01/02/2016	13 Hrs	4845	228	433	5506	4713	54	6001	178	-1257	15195	7	15202	814	517	17783	17790	50.00
02/02/2016		4818	144	429	5391	4622	63	6404	176	-1298	15358	34	15392	802	516	17974	18008	49.98
03/02/2016		4303	465	427	5195	5025	83	6135	190	-1283	15345	8	15353	802	514	17944	17952	50.00
04/02/2016		4296	383	283	4962	5205	57	5894	180	-1199	15099	8	15107	842	515	17655	17663	49.99
05/02/2016		4282	249	296	4827	4909	195	5981	182	-1260	14834	7	14841	831	518	17443	17450	49.93
06/02/2016		4519	266	300	5085	4728	431	5933	164	-1199	15142	7	15149	816	408	17565	17572	49.99
07/02/2016		4641	284	298	5223	4365	58	5802	199	-587	15060	7	15067	900	405	16952	16959	49.98
Maximum		4845	465	433	5506	5205	431	6404	199	-587	15358	34	15392	900	518	17974	18008	50.00
Minimum		4282	144	283	4827	4365	54	5802	164	-1298	14834	7	14841	802	405	16952	16959	49.93
Average		4529	288	352	5170	4795	134	6022	181	-1155	15148	11	15159	830	485	17617	17628	49.98

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01/02/2016	21 Hrs	4558	96	452	5106	4772	333	5374	0	-1376	14209	5	14214	543	413	16541	16546	49.99
02/02/2016	20 Hrs	4246	361	452	5059	5069	167	5596	0	-1263	14628	4	14632	717	516	17124	17128	49.98
03/02/2016	20 Hrs	3918	314	453	4685	4996	280	5749	0	-1187	14523	13	14536	751	516	16977	16990	49.98
04/02/2016	20 Hrs	3878	290	301	4469	5367	236	5661	0	-1410	14323	5	14328	611	399	16743	16748	49.99
05/02/2016	20 Hrs	3914	798	306	5018	5247	191	5338	0	-1447	14347	4	14351	620	404	16818	16822	49.98
06/02/2016	20 Hrs	4386	161	353	4900	4378	715	5365	0	-1260	14098	5	14103	633	400	16391	16396	50.01
07/02/2016	20 Hrs	4406	743	294	5443	3882	217	5326	0	-1064	13804	5	13809	492	401	15761	15766	49.99
Maximum		4558	798	453	5443	5367	715	5749	0	-1064	14628	13	14632	751	516	17124	17128	50.01
Minimum		3878	96	294	4469	3882	167	5326	0	-1447	13804	4	13809	492	399	15761	15766	49.98
Average		4187	395	373	4954	4816	306	5487	0	-1287	14276	6	14282	624	436	16622	16628	49.99

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01/02/2016	3 Hrs	4550	85	360	4995	2343	348	5242	0	-645	12283	4	12287	382	398	13708	13712	50.01
02/02/2016	4 Hrs	4321	112	469	4902	2713	282	5262	0	-662	12497	4	12501	326	398	13883	13887	49.97
03/02/2016	3 Hrs	4279	118	466	4863	2838	306	5298	0	-709	12596	5	12601	323	400	14028	14033	50.00
04/02/2016	4 Hrs	3906	122	470	4498	2888	408	5237	0	-654	12377	5	12382	309	399	13739	13744	49.98
05/02/2016	4 Hrs	3836	95	311	4242	3194	220	5218	0	-629	12245	4	12249	312	400	13586	13590	49.97
06/02/2016	3 Hrs	4004	111	309	4424	3525	157	5142	0	-694	12554	4	12558	309	400	13957	13961	49.99
07/02/2016	3 Hrs	4472	89	313	4874	1808	631	5276	0	-330	12259	4	12263	625	400	13614	13618	49.98
Maximum		4550	122	470	4995	3525	631	5298	0	-330	12596	5	12601	625	400	14028	14033	50.01
Minimum		3836	85	309	4242	1808	157	5142	0	-709	12245	4	12249	309	398	13586	13590	49.97
Average		4195	105	385	4685	2758	336	5239	0	-618	12402	4	12406	369	399	13788	13792	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
01/02/2016	111.976	4.848	10.338	127.162	0.594	95.065	95.199	6.327	132.499	1.251	14.438	11.156	-25.136	337.168	50.730	387.898
02/02/2016	103.062	6.926	10.941	120.929	0.712	95.741	99.619	4.364	137.067	1.284	13.825	11.162	-25.856	333.529	50.844	384.373
03/02/2016	100.305	8.078	10.921	119.304	0.589	102.499	100.851	4.879	138.829	1.312	13.516	11.239	-25.461	341.362	50.216	391.578
04/02/2016	97.257	7.005	8.679	112.941	0.370	107.776	107.150	5.526	134.377	1.307	13.461	10.680	-25.460	336.467	49.601	386.068
05/02/2016	97.574	6.215	7.366	111.155	0.436	105.616	103.896	5.115	134.605	1.240	13.499	10.847	-25.530	332.202	49.874	382.076
06/02/2016	104.314	5.487	7.873	117.674	0.465	95.692	96.108	10.647	133.318	1.192	13.533	10.188	-23.426	335.097	47.147	382.244
07/02/2016	107.879	5.495	7.392	120.766	0.056	85.842	86.522	6.425	129.804	1.317	14.753	9.871	-15.549	328.605	40.171	368.776
Maximum	111.976	8.078	10.941	127.162	0.712	107.776	107.150	111.976	138.829	1.317	14.753	11.239	-15.549	341.362	50.844	391.578
Minimum	97.257	4.848	7.366	111.155	0.056	85.842	86.522	97.257	129.804	1.192	13.461	9.871	-25.856	328.605	40.171	368.776
Average	103.195	6.293	9.073	118.562	0.460	98.319	98.478	103.195	134.357	1.272	13.861	10.735	-23.774	334.919	48.369	383.288

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
01/02/2016	0.036	0.036	33.668
02/02/2016	0.089	0.125	33.579
03/02/2016	0.089	0.214	33.490
04/02/2016	0.077	0.291	33.413
05/02/2016	0.079	0.370	33.334
06/02/2016	0.047	0.417	33.287
07/02/2016	0.065	0.482	33.222

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 01/Feb/2016 to 07/Feb/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
01/02/2016	MONDAY	80.254	3952	14.945	623	95.199	3967	95.065	3961	-0.134	-6
02/02/2016	TUESDAY	83.732	4135	15.887	662	99.619	4151	95.741	3989	-3.878	-162
03/02/2016	WEDNESDA	85.416	4187	15.435	643	100.851	4202	102.499	4271	1.648	69
04/02/2016	THURSDAY	89.673	4447	17.477	728	107.150	4465	107.776	4491	0.626	26
05/02/2016	FRIDAY	87.851	4313	16.045	669	103.896	4329	105.616	4401	1.720	72
06/02/2016	SATURDAY	82.329	3991	13.779	574	96.108	4004	95.692	3987	-0.416	-17
07/02/2016	SUNDAY	72.371	3591	14.151	590	86.522	3605	85.842	3577	-0.680	-28
Total		581.626		107.719		689.345		688.231		-1.114	

Unit outages for the week 01/Feb/2016-07/Feb/2016

Generator	Name	Capacity	Trip Date	Trip Time	Synchronisation Date	Synchronisation Time	Reason
PANNED OUTAGES							
Central Sector	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
IPP	Trombay 5	500MW	26/Jan/2016	21.55	06/Feb/2016	13.10	Boiler Maintenance work
FORCED OUTAGES							
PGCIL	Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
PGCIL	Dabhol 3A	230MW	06/Jun/2013	08.28		Continued.	Gas Shortage
PGCIL	Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
PGCIL	Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
PGCIL	Dabhol 2X	230MW	15/Jul/2013	15.09		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
IPP	WPCL U-2	135MW	16/Jun/2015	00.00		Continued.	No Schdule
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
IPP	Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
IPP	WPCL U-1	135MW	07/Jan/2016	02.00		Continued.	Withdrawn, changeover to Unit-3
MSPGCL	Chandrapur Unit 2	210MW	12/Jan/2016	04.47		Continued.	Boiler Tube Leakage
MSPGCL	Uran Unit 5	108MW	19/Jan/2016	14.34		Continued.	Overhauling
MSPGCL	Chandrapur Unit 7	500MW	28/Jan/2016	22.50	06/Feb/2016	12.07	Boiler Tube Leakage
MSPGCL	Koradi Unit 7	210MW	30/Jan/2016	00.12		Continued.	MSEDCL Zero Shedule.
MSPGCL	Nasik Unit 3	210MW	30/Jan/2016	00.02	06/Feb/2016	06.35	MSEDCL Zero Shedule.
IPP	RPL(AMT) U-4	270MW	01/Feb/2016	22.19	02/Feb/2016	00.02	Flame Failure
IPP	WPCL U-4	135MW	01/Feb/2016	17.35	02/Feb/2016	09.48	Loss of fuel
MSPGCL	Khaparkheda Unit 3	210MW	02/Feb/2016	00.18	05/Feb/2016	20.13	To Attend Bottom Ash Hopper Leakage.
MSPGCL	Koyna Unit 4	70MW	02/Feb/2016	08.40	04/Feb/2016	02.35	injection water pipe leakage
MSPGCL	Khaparkheda Unit 4	210MW	02/Feb/2016	15.56	02/Feb/2016	21.28	Low furnace pressure
MSPGCL	Koradi Unit-8	660MW	03/Feb/2016	04.28		Continued.	Superheater Temp.High
MSPGCL	Uran Unit 6	108MW	04/Feb/2016	09.02	06/Feb/2016	16.28	Gas shortage
MSPGCL	Uran Unit A0	120MW	04/Feb/2016	08.48	06/Feb/2016	21.04	Gas shortage
MSPGCL	Uran Unit 6	108MW	06/Feb/2016	23.50		Continued.	Withdrawn due to tripping of AO Unit.
MSPGCL	Uran Unit A0	120MW	06/Feb/2016	22.27		Continued.	GT Tripped on Diff.Protection
IPP	Trombay 8	250MW	07/Feb/2016	17.40		Continued.	Boiler Maintenance Work,Bearing Inspection.
MSPGCL	Khaparkheda Unit 3	210MW	07/Feb/2016	09.07		Continued.	Boiler Tube Leakage

Line outages for the week 01/Feb/2016-07/Feb/2016

Voltage Level	Name	Trip Date	Trip Time	Synchronisation Date	Synchronisation Time	Reason
400 KV	400/220kv 315MVA ICT-III @Talegaon(PG)	22/Nov/2015	17.10		Continued.	Annual Maintenance Work
400 KV	Akola II - Tapitanda ckt-II	31/Dec/2015	18.16		Continued.	Change over
400 KV	Babhaleshwar-Tapitanda ckt-I	23/Jan/2016	07.21		Continued.	Change Over.
400 KV	Bhusawal-Aurangabad	31/Jan/2016	13.11	01/Feb/2016	06.47	Over Voltage
400 KV	karad -kolhapur-II	31/Jan/2016	16.08	01/Feb/2016	09.38	Over Voltage
400 KV	Karad-Jaigad - I	31/Jan/2016	16.14	02/Feb/2016	10.20	Over Voltage
400 KV	Padghe - Nagothane - II	31/Jan/2016	16.59	01/Feb/2016	18.12	Distance Protection R & B Ph.
400 KV	Lonikand I - Koyna stage-IV	31/Jan/2016	17.08	07/Feb/2016	15.29	Over Voltage
400 KV	Dhule Sar'Sarovar I	31/Jan/2016	17.15	01/Feb/2016	07.02	Over Voltage
400 KV	Kolhapur Solapur (PG) II	31/Jan/2016	17.20	01/Feb/2016	06.48	Over Voltage
400 KV	Girwali-Solapur (Lamboti)	01/Feb/2016	12.55	01/Feb/2016	13.19	Distance Protection Operated Z-I B Ph.
400 KV	Chandrapur2-Parali 2 ckt1	01/Feb/2016	15.26	01/Feb/2016	18.18	To Attend Hot Spot & Oil Leakage from Main CB PAD B Ph.
400 KV	Dhule Sar'Sarovar I	01/Feb/2016	15.52	02/Feb/2016	06.40	Over Voltage
400 KV	Kolhapur Solapur(PG) I	01/Feb/2016	17.16	02/Feb/2016	06.48	Over Voltage
400 KV	Bhusawal-Aurangabad	01/Feb/2016	17.20	02/Feb/2016	07.34	Over Voltage
400 KV	karad -kolhapur-I	01/Feb/2016	17.21	02/Feb/2016	09.56	Over Voltage
400 KV	Bus Coupler @ Karad	02/Feb/2016	11.40	02/Feb/2016	16.01	Attending Oil Leakage
400 KV	Parli (Pg) Wardha (Pg) I	02/Feb/2016	11.46	02/Feb/2016	19.11	Insulator Replacement Work
400 KV	karad -kolhapur-II	02/Feb/2016	16.32	03/Feb/2016	09.24	Over Voltage
400 KV	Karad - Jaigad - II	02/Feb/2016	16.44	03/Feb/2016	09.27	Over Voltage
400 KV	Dhule Sar'Sarovar I	02/Feb/2016	16.46	03/Feb/2016	07.49	Over Voltage
400 KV	Bhusawal-Aurangabad	02/Feb/2016	17.34	03/Feb/2016	07.24	Over Voltage
400 KV	Kolhapur Solapur (PG) II	02/Feb/2016	18.36	03/Feb/2016	07.10	Over Voltage
400 KV	Padghe - Kalwa - I	03/Feb/2016	00.02	03/Feb/2016	06.12	Stringing of OPGW wire
400 KV	Lonikand I - Koyna stage-IV	03/Feb/2016	06.11	03/Feb/2016	15.40	Insulator string Replacement Work RFC 15.40
400 KV	Karad Solapur (PG)	03/Feb/2016	11.22	03/Feb/2016	16.50	Quarterly Maintenance Work
400 KV	Dhule Sar'Sarovar II	03/Feb/2016	13.06	03/Feb/2016	15.18	Over Voltage
400 KV	Dhule Sar'Sarovar I	03/Feb/2016	13.06	04/Feb/2016	07.12	Over Voltage
400 KV	Karad - Jaigad - II	03/Feb/2016	16.32	04/Feb/2016	09.03	Over Voltage
400 KV	karad -kolhapur-I	03/Feb/2016	16.47	04/Feb/2016	08.59	Over Voltage
400 KV	Kolhapur Solapur(PG) I	03/Feb/2016	17.48	04/Feb/2016	06.57	Over Voltage
400 KV	Bhusawal-Aurangabad	03/Feb/2016	17.56	04/Feb/2016	06.58	Over Voltage
400 KV	karad -kolhapur-II	04/Feb/2016	16.13	05/Feb/2016	09.15	Over Voltage
400 KV	Kolhapur Solapur (PG) II	04/Feb/2016	16.55	05/Feb/2016	06.15	Over Voltage
400 KV	Karad - Jaigad - II	04/Feb/2016	16.59	05/Feb/2016	09.18	Over Voltage
400 KV	Bhusawal-Aurangabad	04/Feb/2016	17.01	05/Feb/2016	07.14	Over Voltage
400 KV	Dhule Sar'Sarovar II	04/Feb/2016	17.31	04/Feb/2016	18.38	Over Voltage
400 KV	Dhule Sar'Sarovar I	04/Feb/2016	17.31	05/Feb/2016	05.58	Over Voltage
400 KV	400/220kv, 500 MVA ICT-II @Deepnagar	05/Feb/2016	09.22	05/Feb/2016	16.20	Routine Maintenance Work
400 KV	Bus Coupler @ New Koyna	05/Feb/2016	09.46	05/Feb/2016	18.08	To Attend Oil Leakage of Breaker.
400 KV	Koradi-India Bulls	05/Feb/2016	11.42	05/Feb/2016	16.59	Shifted on TBC TO Attend Sparking on Y Ph PG Isolator.
400 KV	karad -kolhapur-I	05/Feb/2016	16.15	06/Feb/2016	08.51	Over Voltage
400 KV	Karad - Jaigad - II	05/Feb/2016	16.19	06/Feb/2016	08.53	Over Voltage
400 KV	Kolhapur Solapur(PG) I	05/Feb/2016	16.50	06/Feb/2016	07.02	Over Voltage
400 KV	Bhusawal-Aurangabad	05/Feb/2016	17.04	06/Feb/2016	07.02	Over Voltage
400 KV	Babhaleshwar - Padghe-II	06/Feb/2016	04.33	06/Feb/2016	09.09	Distance Protection
400 KV	Dhule Sar'Sarovar II	06/Feb/2016	11.15	06/Feb/2016	17.01	Cut Point Jointing Tightening
400 KV	Koradi-Bhusawal	06/Feb/2016	13.33	06/Feb/2016	13.45	For removing Line Reactor
400 KV	karad -kolhapur-II	06/Feb/2016	16.16	07/Feb/2016	07.37	Over Voltage
400 KV	Karad-Jaigad - I	06/Feb/2016	16.23		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	06/Feb/2016	16.48	07/Feb/2016	12.58	Over Voltage
400 KV	Dhule Sar'Sarovar I	06/Feb/2016	17.07	07/Feb/2016	06.46	Over Voltage
400 KV	Kolhapur Solapur (PG) II	06/Feb/2016	18.08	07/Feb/2016	07.30	Over Voltage
400 KV	400/220 Kv 500 MVA ICT-I @Kalwa	07/Feb/2016	08.28	07/Feb/2016	19.43	Tandelta,CRM,CB Timing Measurment Work.
400 KV	Koradi-Bhusawal	07/Feb/2016	09.36	07/Feb/2016	12.44	Taken on TBC.
400 KV	Akola Aurangabad(PG) I	07/Feb/2016	13.12		Continued.	Replacement of B Ph Contact ARM Assembly of Isolator @ Akola.
400 KV	Dhule Sar'Sarovar I	07/Feb/2016	13.29	08/Feb/2016	06.55	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	07/Feb/2016	16.44		Continued.	Over Voltage
400 KV	Kolhapur Solapur(PG) I	07/Feb/2016	17.10		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	07/Feb/2016	17.10		Continued.	Over Voltage
400 KV	Padgha - Boisar (PG)	08/Feb/2016	02.07		Continued.	Over Voltage
220 KV	220/100 Kv 200 MVA ICT III @Borivali	21/Sep/2014	09.16		Continued.	Failed on internal Fault(Now repaired and ready for commissioning)
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Kalwa - Borivali	10/Jan/2016	09.15		Continued.	Tower Erection Work.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Padghe - Vasai	24/Jan/2016	08.32		Continued.	For Formation of Temp. Padgha-Borivali (Charge upto 51/1).
220 KV	Hinjawadi I- Chinchwad	25/Jan/2016	09.54	04/Feb/2016	19.30	For Urse-Chinchwad Outage
220 KV	Urse-Chinchwad	25/Jan/2016	10.33	04/Feb/2016	19.13	Lilo Arrangement.
220 KV	Topworth - Kharghar	30/Jan/2016	09.27		Continued.	Repl. of Old damaged Tower
220 KV	Boisar(M) - Ghodbunder	31/Jan/2016	23.15	01/Feb/2016	00.43	for Outage of Boiser-Boiser(PG)-II Line to Control Load.
220 KV	Boisar Versova Line	31/Jan/2016	23.26	01/Feb/2016	00.43	for Outage of Boiser-Boiser(PG)-II Line to Control Load.
220 KV	Boisar(MS) - Boisar (PG) II	01/Feb/2016	00.01	01/Feb/2016	00.38	Relay Testing Work.
220 KV	Nasik Navsari II	01/Feb/2016	09.05	01/Feb/2016	18.15	Insulator Replacement Work
220 KV	Pargaon(Kathapur)-Lonikand	01/Feb/2016	11.19	01/Feb/2016	11.37	Distance Protection B Ph.
220 KV	Ranjanagaon-Lonikand	01/Feb/2016	11.19	01/Feb/2016	11.31	Distance Protection B Ph.
220 KV	Chandrapur GCR - Sicom I	01/Feb/2016	11.35	01/Feb/2016	16.30	Modification in Control Relay Panel Wiring.
220 KV	Kandalgaon - Topworth	01/Feb/2016	13.17	01/Feb/2016	18.18	Maintenance Work.
220 KV	220KV Main Bus @Shirsuphal	02/Feb/2016	06.50	02/Feb/2016	11.25	Fixing of Gantry structure missed members
220 KV	Nasik Navsari II	02/Feb/2016	08.19	02/Feb/2016	21.20	Insulator Replacement Work
220 KV	Nasik Navsari II	02/Feb/2016	08.28	03/Feb/2016	19.15	Insulator Replacement Work
220 KV	Peth- Mudshingi -I	02/Feb/2016	08.57	02/Feb/2016	11.47	Quarterly Maintenance Work
220 KV	Mururd - Tuljapur	02/Feb/2016	08.58	02/Feb/2016	13.29	Quarterly Maintenance Work
220 KV	220/132 Kv 200 MVA ICT III @Ambazari	02/Feb/2016	11.05	02/Feb/2016	13.14	Attending Oil Leakage
220 KV	Eklahare (Gcr) - Ghatghar	02/Feb/2016	12.15	02/Feb/2016	19.37	Insulator Replacement Work

220 KV	Uran - Hoc 1	02/Feb/2016	17.20	02/Feb/2016	20.05	Insulator Replacement Work
220 KV	Bableshtar- Alephata	03/Feb/2016	06.28		Continued.	controlling bblsr ICT Overloading
220 KV	Bableshtar- Ranjangaon	03/Feb/2016	07.12		Continued.	controlling bblsr ICT Overloading
220 KV	Uran - Kharghar I	03/Feb/2016	07.27	03/Feb/2016	07.27	Distance Protection
220 KV	Pandharpur - Hiwarwada	03/Feb/2016	07.42	04/Feb/2016	20.35	LLO arrangement for Bhadawni
220 KV	Lamboti-Vita	03/Feb/2016	09.20	03/Feb/2016	11.08	for making LLO arrangement on 220kv pandharpur-malinager line
220 KV	Urse - Talegaon (Ambi) Ckt 1	03/Feb/2016	09.48	03/Feb/2016	18.41	Testing Work
220 KV	Nashik-Padgha	03/Feb/2016	09.50	03/Feb/2016	18.48	Disc Insulator Replacement Work
220 KV	Karad - Vita Ckt- II	03/Feb/2016	10.36	04/Feb/2016	00.10	Retrofitting of numerical relay
220 KV	Pedambe-Nerle	03/Feb/2016	10.50	03/Feb/2016	16.00	Attending Hot Spot
220 KV	Ongc Uran - Jnpt	03/Feb/2016	16.00	03/Feb/2016	19.07	Testing Work
220 KV	220/33kv 100MVA ICT-II @ Shivajinagar	03/Feb/2016	23.40	04/Feb/2016	13.27	Buchholz alarm received
220 KV	Eklahara(Gcr)(Nasik)- Bableshtar-I	04/Feb/2016	02.20	04/Feb/2016	02.52	Distance Protection
220 KV	Nasik Navsari II	04/Feb/2016	08.29	04/Feb/2016	18.40	Insulator Replacement Work
220 KV	Aarey Saki Line 1	04/Feb/2016	11.02	04/Feb/2016	14.00	Annual Maintenance Work
220 KV	Valve-Jamde	04/Feb/2016	11.38	04/Feb/2016	14.44	Testing Work
220 KV	Talandage - Sawantwadi I	04/Feb/2016	11.48	04/Feb/2016	18.51	Quarterly Maintenance Work
220 KV	Aarey Saki Line 2	04/Feb/2016	15.03	04/Feb/2016	17.15	Annual Maintenance Work
220 KV	220/132 kv 100MVA ICT-I @ Shivajinagar	04/Feb/2016	16.26	04/Feb/2016	21.57	PRV Relay repl.work
220 KV	Lamboti-Vita	04/Feb/2016	18.44	05/Feb/2016	10.58	Jumping work(Trial taken at 20.28Hrs ,Tripped on D/P)After opening of Jumpers Lamboti-Khanapur-karkamb line charged at 00.26Hrs/5-2-2016.
220 KV	Vsml-512 Khadki	05/Feb/2016	00.15	05/Feb/2016	00.37	Distance Protection
220 KV	512 Khadki- Century Enka	05/Feb/2016	00.15	05/Feb/2016	00.37	Distance Protection
220 KV	Padgha - Temghar I	05/Feb/2016	09.10	05/Feb/2016	19.14	To Avail Bus Section Outage @ Temghar.
220 KV	Padgha-Temghar-II	05/Feb/2016	09.10	05/Feb/2016	19.12	To Avail Bus Section Outage @ Temghar.
220 KV	Temghar - Kalwa	05/Feb/2016	09.12	05/Feb/2016	18.45	To Avail Bus Section Outage @ Temghar.
220 KV	Padgha - Jambhul 1	05/Feb/2016	09.47	05/Feb/2016	16.21	Hot Spot Attending & Diagnostic Testing.
220 KV	Uran - Apta IV	05/Feb/2016	11.15	05/Feb/2016	16.11	To Remove Plastic from Line & Maintenance.
220 KV	Tata Borivli MSETCL Borivli 5	05/Feb/2016	11.42	05/Feb/2016	13.48	To Attend Gas Leakage from R Pole of Breaker.
220 KV	Ongc Uran - Jnpt	05/Feb/2016	11.42	05/Feb/2016	17.35	Diagnostic Testing.
220 KV	Karad - Vita Ckt- II	05/Feb/2016	13.32	05/Feb/2016	16.31	Replacement of Power Card of Distance Relay.
220 KV	Goregaon Aarey Line 2	06/Feb/2016	02.48	06/Feb/2016	03.12	Distance Protection
220 KV	Trombay Dharavi 9	06/Feb/2016	06.15	06/Feb/2016	07.57	Distance Protection
220 KV	Nasik Navsari I	06/Feb/2016	09.09	06/Feb/2016	18.30	Work at Navsari end
220 KV	Dhule - Dondaicha Ckt	06/Feb/2016	09.46	06/Feb/2016	13.55	Tan Delta Measurment of CTs
220 KV	Warora - Wardha	06/Feb/2016	11.04	06/Feb/2016	15.42	Tan Delta Measurment of CTs
220 KV	220/132 Kv 100 Mva Emco Ict 2 @Dondaicha	06/Feb/2016	11.27	06/Feb/2016	15.28	Tan Delta Measurment of CTs
220 KV	Jejuri (400 Kv)-Jejuri- I	06/Feb/2016	13.00	06/Feb/2016	18.23	Attending Oil Leakage
220 KV	Dhule-Amalner(220kv)	06/Feb/2016	14.10	06/Feb/2016	15.57	Tan Delta Measurment of CTs
220 KV	220/132 Kv 100 Mva Emco Ict @Shahada	06/Feb/2016	14.15	06/Feb/2016	18.40	Tan Delta Measurment of CTs
220 KV	Dondaicha- Shahada	06/Feb/2016	15.48	06/Feb/2016	18.09	Line Signature Test
220 KV	Eklahara(Gcr)(Nasik)- Bableshtar-I	07/Feb/2016	00.15	07/Feb/2016	00.44	Distance Protection
220 KV	REL Borivali TPC Borivali line	07/Feb/2016	08.28	07/Feb/2016	19.43	Annual Maintenance Work
220 KV	Kandalgaon - Sona Alloys	07/Feb/2016	09.05	07/Feb/2016	19.32	Replacement of Damage Conductor,Hot Spot Attending Work.
220 KV	Boisar-Viraj	07/Feb/2016	10.07	07/Feb/2016	20.37	Scada Testing Work.
220 KV	Trombay Salsette 1 Backbay	07/Feb/2016	12.37	07/Feb/2016	15.30	Relay Work.
220 KV	Kharghar - Tss Panvel	08/Feb/2016	00.07		Continued.	Distance Protection
220 KV	Ongc Panvel - Tss Panvel	08/Feb/2016	00.07		Continued.	Distance Protection
132 KV	Paras-Warwat Bakal	03/Feb/2016	18.42	03/Feb/2016	23.12	Distance Protection Operated Z-I Y Ph.
132 KV	Telgaon - Majalgaon	03/Feb/2016	20.01	03/Feb/2016	20.14	Distance Protection Operated Z-I R Ph A/R Louk Out.
132 KV	Khadka - Savda	06/Feb/2016	13.55	06/Feb/2016	16.14	Distance Protection
132 KV	Deepnagar- Nimbhora	06/Feb/2016	14.36	06/Feb/2016	17.19	Distance Protection