

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 04/Jan/2016 to 10/Jan/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/01/2016	10 Hrs	4641	1141	442	6224	5215	198	5179	125	-1148	15793	14	15807	1033	201	18175	18189	49.92
05/01/2016	11 Hrs	4856	684	438	5978	5095	80	5602	146	-1156	15745	13	15758	1234	201	18336	18349	49.97
06/01/2016	12 Hrs	4946	435	434	5815	5375	31	5569	150	-1158	15782	13	15795	1276	254	18470	18483	49.91
07/01/2016	11 Hrs	4659	579	447	5685	5326	196	5533	105	-1226	15619	14	15633	1167	258	18270	18284	50.00
08/01/2016	10 Hrs	4869	730	445	6044	5044	65	5509	97	-1076	15683	14	15697	1129	258	18146	18160	50.02
09/01/2016	11 Hrs	4615	804	432	5851	5296	51	5528	134	-1227	15633	12	15645	938	202	18000	18012	49.98
10/01/2016	11 Hrs	4568	680	447	5695	5187	113	5297	152	-890	15554	15	15569	819	202	17465	17480	49.99
Maximum		4946	1141	447	6224	5375	198	5602	152	-890	15793	15	15807	1276	258	18470	18483	50.02
Minimum		4568	435	432	5685	5044	31	5179	97	-1227	15554	12	15569	819	201	17465	17480	49.91
Average		4736	722	441	5899	5220	105	5459	130	-1126	15687	14	15700	1085	225	18123	18137	49.97

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/01/2016	13 Hrs	4851	119	434	5404	5267	85	5364	166	-1192	15094	14	15108	1184	202	17672	17686	49.99
05/01/2016		4565	398	435	5398	5171	42	5443	163	-1132	15085	13	15098	1284	203	17704	17717	49.91
06/01/2016		4707	231	422	5360	5375	33	5431	190	-1151	15238	13	15251	1260	258	17907	17920	49.91
07/01/2016		4545	259	407	5211	5121	85	5207	166	-1220	14570	14	14584	1192	258	17240	17254	49.93
08/01/2016		4922	180	422	5524	4745	23	5511	148	-1363	14588	14	14602	1081	205	17237	17251	49.95
09/01/2016		4639	282	433	5354	5282	18	5505	181	-1180	15160	12	15172	921	202	17463	17475	50.00
10/01/2016		4549	174	448	5171	5147	159	5214	177	-907	14961	15	14976	819	204	16891	16906	50.02
Maximum		4922	398	448	5524	5375	159	5511	190	-907	15238	15	15251	1284	258	17907	17920	50.02
Minimum		4545	119	407	5171	4745	18	5207	148	-1363	14570	12	14584	819	202	16891	16906	49.91
Average		4683	235	429	5346	5158	64	5382	170	-1164	14956	14	14970	1106	219	17445	17458	49.96

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/01/2016	20 Hrs	4403	396	456	5255	4650	108	5195	0	-1235	13973	13	13986	1035	202	16445	16458	49.95
05/01/2016	19 Hrs	4532	343	428	5303	4698	74	5562	0	-1485	14152	12	14164	889	202	16728	16740	49.97
06/01/2016	20 Hrs	4682	531	447	5660	5106	119	4711	0	-1394	14202	13	14215	900	257	16753	16766	49.96
07/01/2016	20 Hrs	4479	661	447	5587	4670	105	4669	0	-1333	13698	12	13710	955	258	16244	16256	50.03
08/01/2016	20 Hrs	4540	733	446	5719	4399	170	4876	0	-1579	13585	12	13597	758	204	16126	16138	49.94
09/01/2016	20 Hrs	4534	612	443	5589	4850	74	4762	0	-1336	13939	9	13948	734	204	16213	16222	49.97
10/01/2016	20 Hrs	4507	175	449	5131	4512	82	4713	0	-1090	13348	11	13359	702	204	15344	15355	50.01
Maximum		4682	733	456	5719	5106	170	5562	0	-1090	14202	13	14215	1035	258	16753	16766	50.03
Minimum		4403	175	428	5131	4399	74	4669	0	-1579	13348	9	13359	702	202	15344	15355	49.94
Average		4525	493	445	5463	4698	105	4927	0	-1350	13842	12	13854	853	219	16265	16276	49.98

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/01/2016	4 Hrs	4525	98	465	5088	2115	205	4442	0	-486	11364	11	11375	653	203	12706	12717	49.93
05/01/2016	3 Hrs	4397	78	474	4949	2768	97	4474	0	-566	11722	10	11732	702	203	13193	13203	49.99
06/01/2016	4 Hrs	4425	113	463	5001	2765	48	4700	0	-563	11951	10	11961	698	204	13416	13426	49.97
07/01/2016	4 Hrs	4520	126	461	5107	2287	82	4665	0	-575	11566	10	11576	701	203	13045	13055	49.99
08/01/2016	4 Hrs	4413	85	461	4959	2607	51	4653	0	-581	11689	10	11699	698	203	13171	13181	50.01
09/01/2016	3 Hrs	4502	123	458	5083	2629	22	4516	0	-596	11654	8	11662	702	203	13155	13163	49.99
10/01/2016	4 Hrs	4527	100	473	5100	2292	81	4769	0	-499	11743	11	11754	699	203	13144	13155	50.04
Maximum		4527	126	474	5107	2768	205	4769	0	-486	11951	11	11961	702	204	13416	13426	50.04
Minimum		4397	78	458	4949	2115	22	4442	0	-596	11364	8	11375	653	203	12706	12717	49.93
Average		4473	103	465	5041	2495	84	4602	0	-552	11670	10	11680	693	203	13118	13128	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
04/01/2016	108.516	9.416	10.868	128.800	0.491	97.991	96.332	3.521	116.590	1.167	21.780	4.854	-23.281	324.788	49.915	374.703
05/01/2016	107.773	9.864	10.769	128.406	0.321	101.249	101.594	2.103	120.865	1.119	21.809	4.862	-24.576	329.169	51.247	380.416
06/01/2016	109.947	8.847	10.839	129.633	0.314	104.906	100.565	1.510	118.777	1.075	22.860	5.615	-23.746	332.155	52.223	384.378
07/01/2016	108.581	8.981	10.820	128.382	0.368	100.265	99.505	2.851	116.411	0.944	22.010	5.610	-24.797	324.056	52.422	376.478
08/01/2016	104.972	9.303	10.724	124.999	0.486	96.185	97.359	1.850	119.035	0.968	20.701	5.081	-26.366	316.671	52.148	368.819
09/01/2016	109.015	6.780	10.734	126.529	0.488	99.768	95.472	1.302	119.498	1.175	18.627	4.869	-23.802	324.470	47.299	371.769
10/01/2016	108.879	6.946	10.845	126.670	0.442	93.594	93.668	2.241	116.514	1.169	17.751	4.870	-19.072	321.116	41.694	362.810
Maximum	109.947	9.864	10.868	129.633	0.491	104.906	101.594	109.947	120.865	1.175	22.860	5.615	-19.072	332.155	52.422	384.378
Minimum	104.972	6.780	10.724	124.999	0.314	93.594	93.668	104.972	116.411	0.944	17.751	4.854	-26.366	316.671	41.694	362.810
Average	108.240	8.591	10.800	127.631	0.416	99.137	97.785	108.240	118.241	1.088	20.791	5.109	-23.663	324.632	49.564	374.196

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
04/01/2016	0.181	0.905	37.210
05/01/2016	0.159	1.064	37.051
06/01/2016	0.132	1.196	36.919
07/01/2016	0.108	1.304	36.811
08/01/2016	0.174	1.478	36.637
09/01/2016	0.131	1.609	36.506
10/01/2016	0.079	1.688	36.427

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 04/Jan/2016 to 10/Jan/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
04/01/2016	MONDAY	79.839	3997	16.493	687	96.332	4014	97.991	4083	1.659	69
05/01/2016	TUESDAY	86.248	4218	15.346	639	101.594	4233	101.249	4219	-0.345	-14
06/01/2016	WEDNESDA	83.729	4173	16.836	702	100.565	4190	104.906	4371	4.341	181
07/01/2016	THURSDAY	85.057	4132	14.448	602	99.505	4146	100.265	4178	0.760	32
08/01/2016	FRIDAY	83.947	4043	13.412	559	97.359	4057	96.185	4008	-1.174	-49
09/01/2016	SATURDAY	84.945	3967	10.527	439	95.472	3978	99.768	4157	4.296	179
10/01/2016	SUNDAY	84.664	3894	9.004	375	93.668	3903	93.594	3900	-0.074	-3
Total		588.428		96.067		684.495		693.958		9.463	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 04/01/2016 TO 10/01/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
IPP	REL Unit 1	250MW	03/Jan/2016	23.46		Continued.	Annual Overhaul
MSPGCL	Koyna Unit 8	80MW	09/Jan/2016	07.00	09/Jan/2016	20.25	Maintenance work
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 2A	230MW	06/Jun/2013	09.10		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 3A	230MW	06/Jun/2013	08.28		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 2X	230MW	15/Jul/2013	15.09		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 2B	230MW	08/Aug/2013	15.03		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Uran Unit 7	108MW	17/Apr/2015	00.07		Continued.	Gas turbine problem
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
IPP	WPCL U-2	135MW	16/Jun/2015	00.00		Continued.	No Schdule
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown
IPP	WPCL U-1	135MW	23/Oct/2015	17.31	28/Dec/2015	02.16	ESP filter problem
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
IPP	Adani U-4	660MW	14/Dec/2015	06.55		Continued.	Hot air line leakage
IPP	JSW (J) U3	300MW	23/Dec/2015	13.18	10/Jan/2016	16.08	Economic shutdown
MSPGCL	Chandrapur Unit 5	500MW	27/Dec/2015	18.50		Continued.	Capital Overhaul.
IPP	WPCL U-3	135MW	29/Dec/2015	05.56	06/Jan/2016	21.06	PA Fan problem
Cent_Sect	Tarapur 3	540MW	31/Dec/2015	18.09	04/Jan/2016	03.10	Tripped on Jerk on 400KV Kalwa-Padgha Line
MSPGCL	Koradi Unit 5	200MW	01/Jan/2016	00.12	04/Jan/2016	19.57	ID Fan Problem
MSPGCL	Koradi Unit-8	660MW	02/Jan/2016	01.12	11/Jan/2016	03.36	LILO arrangement for 400KV koradi I to India Bulls Line and charging of 400 KV koradi II to Wardha(PG) line.
IPP	RPL(AMT) U-5	270MW	03/Jan/2016	07.54	05/Jan/2016	13.40	Cooling Water Line Leakage.
MSPGCL	Paras Unit 3	250MW	04/Jan/2016	22.48	05/Jan/2016	01.30	Furnace Pressure High
MSPGCL	Nasik Unit 3	210MW	04/Jan/2016	09.25	06/Jan/2016	12.24	BTL
MSPGCL	Paras Unit 3	250MW	05/Jan/2016	03.37	05/Jan/2016	06.50	Furnace Pressure High
MSPGCL	Nasik Unit 4	210MW	06/Jan/2016	12.40	11/Jan/2016	01.02	Boiler Tube Leakage
MSPGCL	Koyna STG-IV Unit-3	250MW	06/Jan/2016	11.00		Continued.	Spherical Valve Problem
IPP	WPCL U-1	135MW	07/Jan/2016	02.00		Continued.	Withdrawn, changeover to Unit-3
MSPGCL	Koyna Unit 3	75MW	07/Jan/2016	09.30	07/Jan/2016	19.00	Maintenance work
MSPGCL	Koyna Unit 6	75MW	08/Jan/2016	07.50	08/Jan/2016	17.45	Maintenance work
IPP	RPL(AMT) U-4	270MW	09/Jan/2016	00.46	09/Jan/2016	02.50	Flame Failure

LINE OUTAGES FOR THE WEEK FROM 04/01/2016 TO 10/01/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Babhaleshwar-Taptitanda ckt-I	19/Dec/2015	07.28	09/Jan/2016	11.51	Over Voltage (RFC 17.58 Hrs)
400 KV	Bhusawal-Aurangabad	30/Dec/2015	18.29	04/Jan/2016	09.10	Over Voltage
400 KV	Akola II - Taptitanda ckt-II	31/Dec/2015	18.16		Continued.	Chanage over
400 KV	Lonikand I - Koyna stage-IV	02/Jan/2016	10.33	04/Jan/2016	09.56	Distance Protection B Ph to Earth.
400 KV	karad -kolhapur-II	02/Jan/2016	16.10	04/Jan/2016	09.50	Over Voltage
400 KV	Karad - Jaigad - II	03/Jan/2016	16.12	04/Jan/2016	08.57	Over Voltage
400 KV	Kolhapur Solapur (PG) II	03/Jan/2016	16.42	04/Jan/2016	06.58	Over Voltage
400 KV	Dhule Sar'Sarovar I	03/Jan/2016	17.11	04/Jan/2016	06.39	Over Voltage
400 KV	Dabhol Nagothane II	04/Jan/2016	04.00	05/Jan/2016	09.52	Over Voltage
400 KV	Bus Coupler @ New Koyna	04/Jan/2016	10.34	04/Jan/2016	21.22	Diagnostic Testing of CT & Braker.
400 KV	karad -kolhapur-II	04/Jan/2016	11.40	05/Jan/2016	09.42	Annual Maintenance Work (RFC 23:11)
400 KV	Koradi-India Bulls	04/Jan/2016	11.42	08/Jan/2016	17.44	For Formation of Koradi-Indiabull Ckt & Koradi-II - Wardha PG Ckt.
400 KV	Main Bus-I @ Koradi-II	04/Jan/2016	11.43	08/Jan/2016	11.05	For Formation of Koradi-Indiabull Ckt & Koradi-II - Wardha PG Ckt.
400 KV	Dhule Sar'Sarovar II	04/Jan/2016	13.06	05/Jan/2016	16.22	Over voltage tripping at ssp end E/W broken at loc no 230
400 KV	Karad-Jaigad - I	04/Jan/2016	16.09	05/Jan/2016	11.08	Over Voltage
400 KV	Kolhapur Solapur (PG) II	04/Jan/2016	17.29	05/Jan/2016	06.53	Over Voltage
400 KV	Bhusawal-Aurangabad	04/Jan/2016	18.06	05/Jan/2016	07.25	Over Voltage
400 KV	Akola Aurangabad(PG) II	04/Jan/2016	19.15	04/Jan/2016	19.38	For taking Reactor in service at A'bad PG End.
400 KV	Lonikand I - Koyna stage-IV	04/Jan/2016	21.05	05/Jan/2016	09.28	Over Voltage
400 KV	Main Bus I @ Akola	05/Jan/2016	09.27	05/Jan/2016	18.19	Attending Hot Spot on bus 1
400 KV	karad -kolhapur-I	05/Jan/2016	16.07	06/Jan/2016	09.16	Over Voltage
400 KV	Karad - Jaigad - II	05/Jan/2016	17.03	06/Jan/2016	09.29	Over Voltage
400 KV	Bhusawal-Aurangabad	05/Jan/2016	17.10	06/Jan/2016	09.21	Over Voltage
400 KV	Dhule Sar'Sarovar I	05/Jan/2016	17.16	06/Jan/2016	06.58	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	05/Jan/2016	18.04	06/Jan/2016	10.01	Over Voltage
400 KV	Kolhapur Solapur(PG) I	05/Jan/2016	21.27	06/Jan/2016	07.02	Over Voltage
400 KV	Koradi-Khaperkheda li	06/Jan/2016	12.33	06/Jan/2016	15.37	Taken on TBC To Attend Gas Leakage.
400 KV	karad -kolhapur-I	06/Jan/2016	15.13	08/Jan/2016	10.10	Hot Spot on Isolator(RFC @ 1953 Hrs).
400 KV	Karad - Jaigad - II	06/Jan/2016	16.08	08/Jan/2016	10.14	Over Voltage
400 KV	Bhusawal-Aurangabad	06/Jan/2016	18.08	07/Jan/2016	07.36	Over Voltage
400 KV	Dhule Sar'Sarovar I	06/Jan/2016	18.09	07/Jan/2016	09.27	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	06/Jan/2016	20.51	07/Jan/2016	10.09	Over Voltage
400 KV	Kolhapur Solapur(PG) I	06/Jan/2016	22.06	07/Jan/2016	09.11	Over Voltage
400 KV	Main Bus-II @ Akola	07/Jan/2016	09.45	07/Jan/2016	18.40	Annual Maintenance Work
400 KV	Bhusawal-Aurangabad	07/Jan/2016	17.10	08/Jan/2016	07.27	Over Voltage
400 KV	Dhule Sar'Sarovar I	07/Jan/2016	17.46	08/Jan/2016	08.17	Over Voltage
400 KV	Kolhapur Solapur(PG) I	07/Jan/2016	21.10	08/Jan/2016	08.31	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	07/Jan/2016	21.20	08/Jan/2016	10.00	Over Voltage
400 KV	koaradi II - Wardha(PG)	07/Jan/2016	21.50	09/Jan/2016	16.23	Distance Protection, Trial taken on 8/1/2016 at 15.11Hrs but again tripped.
400 KV	Koradi 2-IEPL	07/Jan/2016	23.25	08/Jan/2016	11.05	Tripped on Over Voltage during First Time Charging
400 KV	Warora -IEPL	07/Jan/2016	23.25	08/Jan/2016	06.37	Over Voltage, while charging Koradi II - IEPL
400 KV	Padghe - Kharghar	08/Jan/2016	08.36	08/Jan/2016	11.34	To attend Hot spot through TBC
400 KV	Padgha Tarapur II	08/Jan/2016	09.15	09/Jan/2016	07.19	Maintanance work at Tarapur
400 KV	Khadka - Bableshwar	08/Jan/2016	11.01	09/Jan/2016	07.53	Testing work, RFC 18.44Hrs.
400 KV	Girwali- Lonikand 2	08/Jan/2016	12.01	08/Jan/2016	16.35	To attend Hot Spot
400 KV	karad -kolhapur-II	08/Jan/2016	16.09	09/Jan/2016	09.27	Over Voltage
400 KV	Karad-Jaigad - I	08/Jan/2016	16.11	09/Jan/2016	10.26	Over Voltage
400 KV	Dhule Sar'Sarovar I	08/Jan/2016	16.28	09/Jan/2016	07.29	Over Voltage
400 KV	Kolhapur Solapur (PG) II	08/Jan/2016	18.19	09/Jan/2016	07.11	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	08/Jan/2016	20.41	09/Jan/2016	10.26	Over Voltage
400 KV	Babhaleshwar-Taptitanda ckt-II	09/Jan/2016	11.53		Continued.	Change Over.
400 KV	Chandrapur-Parali III	09/Jan/2016	13.48	09/Jan/2016	18.22	For Stringing of Earth Wire..
400 KV	karad -kolhapur-I	09/Jan/2016	16.16		Continued.	Over Voltage
400 KV	Karad - Jaigad - II	09/Jan/2016	16.35		Continued.	Over Voltage

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Kolhapur Solapur(PG) I	09/Jan/2016	17.24	10/Jan/2016	07.11	Over Voltage
400 KV	Bhusawal-Aurangabad	09/Jan/2016	17.25	10/Jan/2016	09.01	Over Voltage
400 KV	Dhule Sar'Sarovar I	09/Jan/2016	17.36	10/Jan/2016	08.50	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	09/Jan/2016	20.26	10/Jan/2016	10.07	Over Voltage
400 KV	Main Bus I @ Kalwa	10/Jan/2016	08.13	10/Jan/2016	19.30	Isolator Replacement Work 29A of ICT-II HV Side.
400 KV	Lonikand I - Koyna stage-IV	10/Jan/2016	16.44		Continued.	Over Voltage
400 KV	Kolhapur Solapur(PG) I	10/Jan/2016	16.56	11/Jan/2016	06.55	Over Voltage
400 KV	Dhule Sar'Sarovar I	10/Jan/2016	17.16		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	10/Jan/2016	17.16		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Wadkhaj - Ndi3	14/Nov/2015	10.58	09/Jan/2016	11.25	Strengthening work
220 KV	Wadkhaj - Ipci 2	19/Dec/2015	11.00	06/Jan/2016	17.05	Conductor Replacement Work With High Amacity Conductor.
220 KV	Parli 2-(Girwali) -Murud	31/Dec/2015	10.15		Continued.	Replacement of Bus and Line side Isolator
220 KV	Parli 3 (Old Gcr)-Osmanabad	02/Jan/2016	10.41	04/Jan/2016	20.35	B Ph CT Replacement Work.
220 KV	Dahanu Versova	04/Jan/2016	08.35		Continued.	Dismantling of broad base tower & Erection of narrow base tower.
220 KV	Boisar Versova Line	04/Jan/2016	08.47		Continued.	Dismantling of broad base tower & Erection of narrow base tower.
220 KV	Dasturi-Kandalgaon Line	04/Jan/2016	10.25	04/Jan/2016	17.00	Replacement of Earth wire & Atted Hot Spot.
220 KV	Alephata-Pargaon(Kathapur)	05/Jan/2016	00.17	05/Jan/2016	00.32	Distance Protection
220 KV	Boisar(M) - Ghodbunder II	05/Jan/2016	07.17	05/Jan/2016	15.57	Safety purpose for bushing work of padghe-vasai line
220 KV	Talandage - Sawantwadi I	05/Jan/2016	08.20	05/Jan/2016	18.12	Tower errection work
220 KV	Padghe - Vasai	05/Jan/2016	08.26	07/Jan/2016	12.38	Mumbai strengthening work
220 KV	New Koyna - Loteparshuram	05/Jan/2016	08.58	05/Jan/2016	17.24	Testing Work
220 KV	Eklahare (Ocr)Nasik - Padghe 2	05/Jan/2016	09.14	05/Jan/2016	18.56	Insulator Replacement Work
220 KV	Vita - Miraj	05/Jan/2016	10.01	05/Jan/2016	13.27	Annual Maintenance Work
220 KV	Karad(400kv) -Mudshingi Ckt 2-Tak	05/Jan/2016	10.41	05/Jan/2016	17.46	Annual Maintenance Work
220 KV	Mahad - Posco	05/Jan/2016	11.35	05/Jan/2016	19.50	lilo work for kandalgaon
220 KV	Karad(400kv) -Mudshingi Ckt 2-Tak	05/Jan/2016	18.18	05/Jan/2016	23.45	Distance Protection
220 KV	Eklahara(Gcr)(Nasik)- Bableswhar-I	06/Jan/2016	05.18	08/Jan/2016	00.16	for availing outage 220kv lonikand-kathapur & lonikand-rajangaon
220 KV	Bus Coupler @ Babhaleshwar	06/Jan/2016	05.24	07/Jan/2016	22.11	managing ICT loading
220 KV	Eklahara(Gcr)(Nasik)- Bableswhar 2	06/Jan/2016	05.27	08/Jan/2016	00.17	for availing outage 220kv lonikand-kathapur & lonikand-rajangaon
220 KV	Ranjangaon-Lonikand	06/Jan/2016	06.03	07/Jan/2016	22.44	for making lilo arrengment at lonikand-2
220 KV	Pargaon(Kathapur)-Lonikand	06/Jan/2016	06.22	07/Jan/2016	22.23	naking lilo arrengment at lonikand-2(charged as Lonikand-II to Kathapur)