

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 05/Feb/2024 to 11/Feb/2024

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05-02-2024	11 Hrs	7387	240	284	7911	9532	131	8000	1853	-1955	25014	0	25014	721	325	28473	28473	50.03
06-02-2024	11 Hrs	7473	291	287	8051	9248	90	8134	1841	-1746	25160	0	25160	857	479	28700	28700	50.04
07-02-2024	11 Hrs	7139	542	288	7969	9417	174	8221	1961	-1869	25410	0	25410	842	385	28969	28969	50.04
08-02-2024	11 Hrs	6920	268	288	7476	9037	420	8071	2048	-1795	24789	0	24789	778	468	28298	28298	49.99
09-02-2024	11 Hrs	7352	295	288	7935	8986	203	7752	2044	-1711	24738	0	24738	861	489	28270	28270	50.00
10-02-2024	11 Hrs	6966	786	145	7897	9162	218	7670	1901	-1682	24697	0	24697	626	459	27933	27933	50.02
11-02-2024	11 Hrs	6910	245	296	7451	8942	173	7438	1895	-1247	24220	0	24220	609	498	27006	27006	50.01
Maximum		7473	786	296	8051	9532	420	8221	2048	-1247	25410	0	25410	861	498	28969	28969	50.04
Minimum		6910	240	145	7451	8942	90	7438	1841	-1955	24220	0	24220	609	325	27006	27006	49.99
Average		7164	381	268	7813	9189	201	7898	1935	-1715	24861	0	24861	756	443	28236	28236	50.02

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05-02-2024	13 Hrs	6472	397	282	7151	9588	179	6985	2275	-2082	23625	0	23625	590	385	27153	27153	49.97
06-02-2024	13 Hrs	6300	188	279	6767	9591	139	7292	2298	-1973	23641	0	23641	640	493	27220	27220	49.97
07-02-2024	13 Hrs	6542	419	283	7244	9228	124	7561	2341	-2108	23931	0	23931	594	432	27524	27524	50.01
08-02-2024	13 Hrs	6399	306	283	6988	9363	202	7180	2380	-2043	23605	0	23605	640	315	27068	27068	49.99
09-02-2024	13 Hrs	6893	197	282	7372	9012	215	7268	2337	-1968	23754	0	23754	638	470	27312	27312	50.01
10-02-2024	13 Hrs	6437	205	140	6782	8717	169	7368	2204	-1729	23057	0	23057	599	450	26289	26289	50.02
11-02-2024	13 Hrs	6364	210	287	6861	8421	191	6945	2216	-1527	22687	0	22687	477	327	25438	25438	49.96
Maximum		6893	419	287	7372	9591	215	7561	2380	-1527	23931	0	23931	640	493	27524	27524	50.02
Minimum		6300	188	140	6767	8421	124	6945	2204	-2108	22687	0	22687	477	315	25438	25438	49.96
Average		6487	275	262	7024	9131	174	7228	2293	-1919	23471	0	23471	597	410	26858	26858	49.99

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05-02-2024	20 Hrs	7986	521	290	8797	7175	247	8286	0	-1453	22639	0	22639	998	427	25930	25930	49.97
06-02-2024	20 Hrs	7514	579	292	8385	7768	238	8306	0	-1484	22798	0	22798	1020	407	26124	26124	50.00
07-02-2024	20 Hrs	7531	535	290	8356	7913	295	8290	0	-1461	22910	0	22910	985	471	26310	26310	50.02
08-02-2024	20 Hrs	7558	414	291	8263	7286	361	8249	0	-1430	22236	0	22236	997	490	25646	25646	49.99
09-02-2024	20 Hrs	6925	1245	291	8461	7220	196	7729	0	-1373	21752	0	21752	975	480	25061	25061	49.98
10-02-2024	20 Hrs	6975	1514	295	8784	6819	383	7743	0	-1243	22017	0	22017	947	456	25132	25132	50.00
11-02-2024	20 Hrs	6847	265	298	7410	7352	252	7488	0	-1370	20697	0	20697	581	415	23498	23498	49.98
Maximum		7986	1514	298	8797	7913	383	8306	0	-1243	22910	0	22910	1020	490	26310	26310	50.02
Minimum		6847	265	290	7410	6819	196	7488	0	-1484	20697	0	20697	581	407	23498	23498	49.97
Average		7334	725	292	8351	7362	282	8013	0	-1402	22150	0	22150	929	449	25386	25386	49.99

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05-02-2024	3 Hrs	5804	197	302	6303	6747	223	7130	0	-1149	18892	0	18892	367	308	21078	21078	50.10
06-02-2024	4 Hrs	6847	187	299	7333	6736	110	7526	0	-1138	20212	0	20212	360	307	22372	22372	49.99
07-02-2024	3 Hrs	6639	191	302	7132	7030	443	7337	0	-1223	20369	0	20369	364	309	22615	22615	50.01
08-02-2024	4 Hrs	6111	193	301	6605	6820	934	7272	0	-1116	20172	0	20172	368	301	22300	22300	49.97
09-02-2024	3 Hrs	6699	199	301	7199	6367	624	7280	0	-1154	19965	0	19965	369	311	22150	22150	50.01
10-02-2024	2 Hrs	6054	202	301	6557	6783	638	7365	0	-1190	19789	0	19789	385	302	22030	22030	50.00
11-02-2024	24 Hrs	6221	196	306	6723	6544	367	7114	0	-1242	19084	0	19084	466	320	21534	21534	50.01
Maximum		6847	202	306	7333	7030	934	7526	0	-1116	20369	0	20369	466	320	22615	22615	50.10
Minimum		5804	187	299	6303	6367	110	7114	0	-1242	18892	0	18892	360	301	21078	21078	49.97
Average		6339	195	302	6836	6718	477	7289	0	-1173	19783	0	19783	383	308	22011	22011	50.01

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
05-02-2024	169.100	6.185	7.044	182.329	0.000	183.749	184.938	4.903	183.195	15.209	14.583	9.579	-36.769	522.619	60.926	593.542
06-02-2024	169.515	8.818	7.014	185.347	0.131	188.048	187.853	3.954	190.253	15.663	15.415	10.005	-36.501	536.724	61.921	608.685
07-02-2024	165.816	9.291	7.031	182.138	0.162	191.607	194.775	7.936	189.354	16.072	14.899	9.245	-37.998	538.488	62.040	611.149
08-02-2024	161.643	5.975	7.014	174.632	0.134	185.389	189.276	12.371	187.036	16.578	15.378	9.632	-36.095	529.287	61.105	601.016
09-02-2024	164.694	8.676	7.029	180.399	0.127	181.510	184.384	7.951	182.645	16.444	16.060	10.560	-34.107	524.168	60.727	595.569
10-02-2024	157.755	12.141	5.538	175.434	0.136	181.601	183.219	7.915	181.695	15.027	15.285	10.150	-30.710	520.541	56.145	587.107
11-02-2024	155.333	5.698	7.207	168.238	0.000	178.107	181.362	6.772	174.317	14.796	13.842	9.986	-26.809	505.383	50.637	566.058
Maximum	169.515	12.141	7.207	185.347	0.162	191.607	194.775	169.515	190.253	16.578	16.060	10.560	-26.809	538.488	62.040	611.149
Minimum	155.333	5.698	5.538	168.238	0.000	178.107	181.362	155.333	174.317	14.796	13.842	9.245	-37.998	505.383	50.637	566.058
Average	163.408	8.112	6.840	178.360	0.099	184.287	186.544	163.408	184.071	15.684	15.066	9.880	-34.141	525.316	59.072	594.732

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
05-02-2024	0.045	0.233	33.366
06-02-2024	0.095	0.327	33.271
07-02-2024	0.100	0.428	33.171
08-02-2024	0.045	0.473	33.125
09-02-2024	0.090	0.563	33.035
10-02-2024	0.150	0.714	32.885
11-02-2024	0.038	0.751	32.847

State Load Despatch Center,Airoli (MSETCL) Central Sector Share/Drawal from 05/Feb/2024 to 11/Feb/2024

Date	DAY	Central Sector Share		Total Interstate		Total Share		Total Drawal		Overdrawal(+) /	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
05-02-2024	MONDAY	111.634	7632	73.304	3054	184.938	7706	183.749	7656	-1.189	-50
06-02-2024	TUESDAY	118.575	7758	69.278	2887	187.853	7827	188.048	7835	0.195	8
07-02-2024	WEDNESDAY	111.451	8032	83.324	3472	194.775	8116	191.607	7984	-3.168	-132
08-02-2024	THURSDAY	97.858	7795	91.418	3809	189.276	7886	185.389	7725	-3.887	-162
09-02-2024	FRIDAY	95.524	7594	88.860	3702	184.384	7683	181.510	7563	-2.874	-120
10-02-2024	SATURDAY	94.977	7546	88.242	3677	183.219	7634	181.601	7567	-1.618	-67
11-02-2024	SUNDAY	93.886	7469	87.476	3645	181.362	7557	178.107	7421	-3.255	-136
Total		723.905		581.902		1305.807		1290.011		-15.796	

Generator Unit Outages/Trippings from 05.02.2024 to 11.02.2024						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	NOPPA
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	NOPPA
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Uran Unit A0	07-09-2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Uran Unit 5	12-11-2022	13:23		Continued.	Major overhaul.	PLANNED
Koyna Unit 11	10-07-2023	09:40		Continued.	Capital Overhaul	PLANNED
Khaparkheda Unit 2	10-01-2024	23:30		Continued.	Annual Overhaul	PLANNED
Tarapur 3	11-01-2024	21:45		Continued.	Annual Overhaul	PLANNED
JPL Unit 1	13-01-2024	01:00		Continued.	Due to low net sale realisation. (while rolling at 21.00hrs. dtd. 31/01/2024 tripped on high vibration during rolling)	FORCED
Uran Unit 6	16-01-2024	20:29		Continued.	For open cycle No schedule from MS&EDCL.	FORCED
Nasik Unit 3	18-01-2024	16:56		Continued.	Tolling (Converted to Planned outage on dt 02.02.2024 for boiler & allied work.)	PLANNED
Trombay 8	21-01-2024	21:28		Continued.	Annual Overhaul	PLANNED
Chandrapur Unit 6	06-02-2024	00:01		Continued.	For Planned short shutdown and Airheater Basket replacement.	PLANNED
Ghatghar Unit-1	06-02-2024	19:45	08-02-2024	17:45	G/M link fault persists	FORCED
Nasik Unit 4	06-02-2024	23:00	07-02-2024	15:33	Gen. transformer buchholz relay operated	FORCED
Bhusawal Unit 4	07-02-2024	21:59	08-02-2024	08:18	Boiler Validity Renevoation	PLANNED
Adani U-5	09-02-2024	09:46		Continued.	APH-A HOT PA bellow leakage.	FORCED
Bhusawal Unit 4	09-02-2024	16:13	11-02-2024	13:54	Boiler Tube Leakage	FORCED
Koradi Unit-10	09-02-2024	22:00	10-02-2024	02:51	Flame loss	FORCED
Uran Unit 7	10-02-2024	07:25	10-02-2024	17:04	Air Filter replacement Work	PLANNED
Bhusawal Unit 5	11-02-2024	16:57		Continued.	Boiler Tube Leakage	FORCED
JSW (J) U4	11-02-2024	23:41		Continued.	CW System heavy leakage.	FORCED

Transmission Line Outages/Trippings from 05.02.2024 to 11.02.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
MAIN BAY (711) OF BUS REATOR @ EKTUNI	06-02-2024	01:05	06-02-2024	03:16	yard inspection done , nothing abnormal found	T	765 KV
MAIN BUS - 2 @ KORADI 3	09-02-2024	09:42	09-02-2024	18:33	Annual Maintenance of Bus Equipment at Koradi-III SS.	PO	765 KV
TBC @ CHAKAN	02-02-2024	14:25	05-02-2024	18:46	For Replacement of R-Y-B phase 400kV 89A PG Isolator Scissors.	PO	400 KV
220 KV CHANDRAPUR GCR (400 KV)	05-02-2024	08:17	06-02-2024	03:49	Testing work	PO	400 KV
400/220/33 KV 167 MVA SPARE ICT	05-02-2024	09:32	08-02-2024	18:08	1) ICT Unit painting work.	PO	400 KV
400/220/33 KV 315 MVA ICT - 2 @ KOLHAPUR	05-02-2024	09:14	05-02-2024	19:14	1. Relay Testing work 2. PT selection relay wiring & modification work 3.220kV CB Testing work 4. QM of ICT, HV & LV Bays.	PO	400 KV
400/220KV 315 MVA ICT - 1 @ NEW KOYNA	05-02-2024	11:48	05-02-2024	21:34	Diagnostic testing & Relay testing work , Routine maint. Work	PO	400 KV
500 MVA 400/220 KV ICT - 2 @ CHANDRAPUR 2	05-02-2024	12:24	07-02-2024	22:36	Diagnostic testing & allied bay maintenance work	PO	400 KV
AKOLA - KHADKA (BHUSAWAL)	05-02-2024	12:34	05-02-2024	20:05	For 409 89 A Isolator work	PO	400 KV
JAIGAD - KARAD CKT - 1	06-02-2024	10:01	06-02-2024	17:52	Bay equipment maintenance work at jaigad	PO	400 KV
NEW KOYNA-KARAD CKT - 1	07-02-2024	08:54	07-02-2024	22:05	Diagnostic testing & Relay testing work , Routine maint. Work	PO	400 KV
BUS COUPLER @ KORADI	07-02-2024	13:21	07-02-2024	18:51	DIGNOSTIC TESTING OF CT, DCRM, CB TIMING, CRM	PO	400 KV
GTR - 6 @ CHANDRAPUR	07-02-2024	15:00			1. Maintenance and diagnostic testing of Circuit Breaker. 2. Maintenance of CT's and Synch. CVT. 3. Maintenance and alignment of Bus Isolators and Line Isolator.		400 KV
JAIGAD - KARAD CKT - 2	07-02-2024	12:46	07-02-2024	19:58	Bay equipment maintenance work at jaigad	PO	400 KV
KHADKA - BABLESHWAR	07-02-2024	15:03	07-02-2024	18:30	For quareterly bay maitnenance work	PO	400 KV
MAIN BAY (407) OF KOLHAPUR (TALANDGE) @ ALKUD	07-02-2024	17:22	07-02-2024	20:00	Routine maintenance work	PO	400 KV
TIE BAY - 408 OF KOLHAPUR (TALANDGE) @ ALKUD	07-02-2024	12:54	07-02-2024	17:12	Routine maintenance work	PO	400 KV
400 KV AKOLA - AURANGABAD(PG) CKT -2	08-02-2024	15:32	08-02-2024	19:26	To attend the low oil level of Reactor at Aurangabad PG end.	HT	400 KV
400/220/33 KV 315 MVA ICT - 1 @ DHULE	08-02-2024	09:25	09-02-2024	21:10	Routine Maint, Testing & NIFPS system testing	PO	400 KV

Transmission Line Outages/Trippings from 05.02.2024 to 11.02.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400/220/33 KV 500 MVA ICT - 1 @ JEJURI	08-02-2024	14:14	08-02-2024	22:46	For Maintenance & Testing work	PO	400 KV
400KV TBC @ KHADKA	08-02-2024	11:00	08-02-2024	13:17	for CT tan delta testing work	PO	400 KV
FUTURE CKT - 1 @ WARORA	08-02-2024	11:02	08-02-2024	16:55	Relay testing work & routine maintenance work.	PO	400 KV
KUDUS - KALA CKT - 1	08-02-2024	06:46	08-02-2024	14:50	Emergency outage by PG	HT	400 KV
LONIKAND I - KOYNA STAGE-IV	08-02-2024	13:18	08-02-2024	16:57	PID Faulty string replacement work Cold line washing work	PO	400 KV
PARLI - KARJAT CKT - 1	08-02-2024	16:29	08-02-2024	18:07	Line tripped on distance protection.	T	400 KV
PARLI - KARJAT CKT - 1	08-02-2024	22:08	09-02-2024	01:51	(1) CT testing. (2) Bay maintenance work. (3) String cold washing & spacer replacement work	PO	400 KV
BABHALESHWAR - PADGHE CKT- 1	09-02-2024	02:30	09-02-2024	06:21	Outage No.3 on Ckt#1 1.Removing of Bunching and Fixing of Jumpers at Loc 40 and 52. 2.Chargong of Ckt-1 line on new Monopole line route of Ckt 1.	PO	400 KV
400 KV AKOLA - AURANGABAD(PG) CKT -2	09-02-2024	13:57	09-02-2024	18:02	For taking line reactor in service at Akola end.	HT	400 KV
400/220/33 KV 315 MVA ICT - 2 @ KOLHAPUR	09-02-2024	12:30	09-02-2024	20:03	Tripped on REF	T	400 KV
400/220/33 KV 315 MVA ICT - 2 @ KORADI	09-02-2024	09:21	09-02-2024	18:07	Physical dimension measurement of Tan delta point of bushing for T. M. S. unit under MTAMC project by representative of M/s Siemens & Attending oil leakage of B Phase IV Bushing.	PO	400 KV
400/220/33 KV 315 MVA ICT - 3 @ PADGHE	09-02-2024	12:12	10-02-2024	06:01	1.Diagnostic Testing Work. 2.Oil filtration due to increase in C2H8 gas. 3.Oil leakage attending work. 4.Replacement of 33kV LA of HVDC Source. 5.Bay Maintenance work. 6.MTAMC Work.	PO	400 KV
400/220/33 KV 315MVA ICT - 2 @ AKOLA	09-02-2024	09:26	09-02-2024	19:28	Diagnostic testing & Routine maintenance work	PO	400 KV
400/220/33 KV 315MVA ICT - 3 @ KHADKA	09-02-2024	18:16	09-02-2024	20:10	B Phase main conservator tank as oil level top up		400 KV
400/220/33KV 315MVA ICT - 3 @ LONIKAND	09-02-2024	12:51	09-02-2024	16:45	400kV Breaker DT.	PO	400 KV
AURANGABAD(MS) - AURANGABAD(PG) CKT -2	09-02-2024	13:25	09-02-2024	17:07	For AMP	PO	400 KV

Transmission Line Outages/Trippings from 05.02.2024 to 11.02.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
BABLESHWAR- AURANGABAD (WALUJ)	09-02-2024	12:26	09-02-2024	18:58	Routine Line maintenance work	PO	400 KV
220 KV DEEPNAGAR - KHADKA (400KV) CKT	10-02-2024	13:51	10-02-2024	17:27	Quarterly Bay Maintenance work	PO	400 KV
400/220/33 KV 315 MVA ICT - 1 @ DHULE	10-02-2024	16:00	10-02-2024	17:16	For release trapped air from Buchholz relay		400 KV
400/220KV 500 MVA ICT - 1 @ VIKHROLI GIS	10-02-2024	15:19			H/T For LV side only	HT	400 KV
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	10-02-2024	18:31			H/T For LV only.	HT	400 KV
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	10-02-2024	17:40			H/T For LV only.	HT	400 KV
BABHALESHWAR - PADGHE CKT - 2	11-02-2024	23:24	12-02-2024	02:54	Outage No.4 on Ckt#2 1.Removing of Bunching and ERS between Loc 33 & 108 and at 57 & 132. 2. Fixing of jumpers at Loc 57 and 33. 3.Charging of Ckt-2 on new Monopole Line route.	PO	400 KV
KALWA - KHARGHAR	11-02-2024	00:38	11-02-2024	08:16	For tapping of 400kV Kalwa-Padgha-1 line (Loc no. 1113) with 400kV Kalwa-Kharghar line Loc no. 167 (Tapping work will be finished by 11.06.2024 @ 06:00 Hrs) using ERS thereby forming temporary 400kV Kalwa-Kharghar-Padgha Tap line and carrying out replacement of existing conductor the HTLS conductor of 400kV Kalwa-Padgha-1 line 1148 (Airoli) to 1114 (Shilphata).	PO	400 KV
PADGHE - KALWA CKT - 1	11-02-2024	00:35			For tapping of 400kV Kalwa-Padgha-1 line (Loc no. 1113) with 400kV Kalwa-Kharghar line Loc no. 167 (Tapping work will be finished by 11.06.2024 @ 06:00 Hrs) using ERS thereby forming temporary 400kV Kalwa-Kharghar-Padgha Tap line and carrying out replacement of existing conductor the HTLS conductor of 400kV Kalwa-Padgha-1 line 1148 (Airoli) to 1114 (Shilphata)	PO	400 KV
KORADI - BHILAI	11-02-2024	11:19	11-02-2024	16:10	String replacement work by Bhilai end.	HT	400 KV

Transmission Line Outages/Trippings from 05.02.2024 to 11.02.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/132 KV 150 MVA ICT @ BOISAR-II	23-01-2024	07:15	09-02-2024	21:30	Scheme work of replacement of 150MVA 220/132kV ICT by new 200MVA 220/132kV ICT.	PO	220 KV
SONKHAR - TROMBAY	02-02-2024	00:33	07-02-2024	02:00	1. Shifting/ height raising work at Loc no. 715 716 for FOB by BMC under ORC.	PO	220 KV
PADGHE - TEMGHAR - 2	03-02-2024	01:16	05-02-2024	03:34	On 02.02.2024: 1)For replacement of existing Back up relay with Distance Relay (M2) as per scheme for Padghe-Temghar-Kalwa Gateway by M/s GE T&D) 2) 220kV bus strengthening work (Replacement of Bus section 4 bus conductor 0.4 ACSR to 0.5 ACSR Moose) 3) 220kv Padgha Temghar line2 Bus Isolator replacement On 02.02.2024 to 03.02.2024: 1) 220 kV Padghe &#65533;Temghar line 2 CB and Line isolator replacement and wave trap erection work under bay strengthening scheme	PO	220 KV
220/100 KV 100 MVA ICT 1 @ VASAI-II	04-02-2024	10:15	05-02-2024	01:14	For inspection & attending oil leakage near the bottom of Y ph Turret CT of 100MVA, 220/100kV ICT-1.	PO	220 KV
BOISAR II - TARAPUR	05-02-2024	12:32	07-02-2024	18:47	220 kV-Tarapur1&2 � Boisar outage is required to carry out routine annual maintenance of feeder equipments	PO	220 KV
RAYMOND - WASHALA	05-02-2024	12:24	05-02-2024	16:05	Replacement of Y phase CT to Isolator Jumper, Clamp & Nut Bolt of 220 KV Raymond Line.	PO	220 KV
RAYMOND - WASHALA	05-02-2024	12:24	05-02-2024	16:05	Replacement of Y phase CT to Isolator Jumper, Clamp & Nut Bolt of 220 KV Raymond Line.	PO	220 KV
TALANDGE - MUDSHINGI CKT - 1	05-02-2024	20:00			For erection of tower at Loc. No. 1 & 2 of Mudshingi-Puikhadi line.	PO	220 KV
220/132-110KV 100MVA PTR 1@WATHAR	05-02-2024	11:43	05-02-2024	14:38	LV backup setting revision and wiring work by testing team.	PO	220 KV

Transmission Line Outages/Trippings from 05.02.2024 to 11.02.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/132-110KV 100MVA PTR 2 @ WATHAR	05-02-2024	14:48	05-02-2024	16:36	LV backup setting revision and wiring work by testing team.	PO	220 KV
220/132KV 200MVA ICT 5 @ EKLAHARE (OCR)	05-02-2024	10:02	05-02-2024	15:57	Work of attending red hot at B-ph Main bus isolator CB side jaw patti and blade.	PO	220 KV
220/33 KV 50 MVA PTR - 7 @ WATHAR	05-02-2024	09:20	05-02-2024	16:49	Quarterly maint work	PO	220 KV
220/33kv 50MVA TF-3 @ 5 STAR MIDC	05-02-2024	10:00	05-02-2024	16:55	for 33KV Bus-III Bus maintenance, quarterly maintenance, diagnostic testing work on dt. 05.02.2024	PO	220 KV
BORIVALI - BOISAR II LINE	05-02-2024	04:14	05-02-2024	09:12	Replacement of old Hardware at critical locations by M/s. Ramalex.	PO	220 KV
BUS SECTIONALIZER @ NERLE	05-02-2024	15:10	05-02-2024	18:37	Diagnostic Testing & Quarterly maintenance Work	PO	220 KV
GHODBUNDER - MSETCL BOISAR	05-02-2024	04:11	05-02-2024	12:08	Replacement of old Hardware at critical locations.	PO	220 KV
LONAND - KANDALGAON (SONA ALLOY TAP)	05-02-2024	11:40	05-02-2024	18:23	Replacement of damaged conductor work & Conductor restringing work	PO	220 KV
MAIN BUS @ ONI	05-02-2024	08:38	05-02-2024	18:42	1) Repairing Broken Mechanism Rod of Section Bus Isolator(B2) of 220 kV Main Bus 2) Replacement of 220kV PT B Phase of 220 kV Main Bus 3) Preventive Maintenance of 33/0.4 kV Station T/F	PO	220 KV
MAIN BUS SECTION - 1 @ MUDSHINGI	05-02-2024	10:50	05-02-2024	19:00	yearly bus maintenance work & dignostic testing of PT.	PO	220 KV
MAIN BUS-1@RELIANCE GIS	05-02-2024	09:22	05-02-2024	16:34	Annual Preventive maintenance relay testing work by EHV consumer M/s Reliance.	PO	220 KV
NERLE - PEDAMBE	05-02-2024	11:43	05-02-2024	15:00	Relay Testing & Quarterly maintenance Work	PO	220 KV
CHITEGAON- CHITEPIMPALGAON (PG) CKT - 1	06-02-2024	14:30	06-02-2024	20:40	Relay testing work	PO	220 KV
CHITEGAON- CHITEPIMPALGAON (PG) CKT - 1	06-02-2024	14:30	06-02-2024	20:40	Replacement of faulty distance protection relay	PO	220 KV
KHAPARKHEDA-AMBAZARI-II	06-02-2024	12:11	06-02-2024	19:28	Replacement of Distance Relay	PO	220 KV
TALOJA II - OCIL 1	06-02-2024	10:08	06-02-2024	17:25	R&M and Diagnostic testing work	PO	220 KV
220/132 KV 100 MVA ICT 3 @ RANJANGAON	06-02-2024	10:52	06-02-2024	18:57	Replacement of LV backup relay, Capacitance and tan delta test of HV & LV Bushing & Winding, HV & LV CT's. General Bay maintenance work.	PO	220 KV

Transmission Line Outages/Trippings from 05.02.2024 to 11.02.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/33 KV 50MVA T/F - 2 @ MIRAJ	06-02-2024	10:08	06-02-2024	17:05	Auxillary Isolator alignment Work.	PO	220 KV
AAREY - AEML BORIVALI	06-02-2024	10:02	06-02-2024	15:36	Safety purpose while excavation work for HVDC Aarey Project.	PO	220 KV
BHIGWAN-BARAMATI AGRO	06-02-2024	10:45	06-02-2024	18:52	for Y,B PH CT Hot-spot attending work at Baramati agro and CB Servicing at Bhigwan end	PO	220 KV
BORIVALI - BOISAR II LINE	06-02-2024	04:18	06-02-2024	09:02	Replacement of old Hardware at critical locations by M/s. Ramalex.	PO	220 KV
BUSBAR PROTECTION @ BABHALESHWAR	06-02-2024	12:05	06-02-2024	18:20	Testing of 220kV Busbar Protection Scheme.	PO	220 KV
GHODBUNDER - MSETCL BOISAR	06-02-2024	04:29	06-02-2024	09:51	Replacement of old Hardware at critical locations.	PO	220 KV
KALWA SALSETTE - 4	06-02-2024	16:55	06-02-2024	19:08	Tripped on Y and B phase . distance protection operated.	T	220 KV
KARAD - VITA CKT- 2	06-02-2024	09:38	06-02-2024	11:23	Bus sectionalizer isolator sparking at khanapur end	HT	220 KV
PANDHARPUR - KHANAPUR	06-02-2024	09:38	06-02-2024	16:50	Bus sectionalizer isolator sparking at khanapur end	HT	220 KV
KALMESHWAR-PANDHURNA	07-02-2024	09:19	07-02-2024	17:30	1)Diagnostic Testing work :-a) CB timing and CRM,IR OF CB�. b) Routine Maintenance�..c) Bus Isolator Overhauling work.		220 KV
KALMESHWAR-PANDHURNA	07-02-2024	09:19	07-02-2024	17:30	Routine Maint. Work	PO	220 KV
URSE - TALEGAON (AMBI) CKT 1	07-02-2024	23:50	08-02-2024	06:49	Replacement of faulty strings detected in PID testing work at Loc no. 23,30,27,33,31.	PO	220 KV
220 KV BUS COUPLER	07-02-2024	18:15	07-02-2024	19:20	For crm & time interval ts setest circuit breaker.	PO	220 KV
220/132 KV 200 MVA ICT 1 @ BEED	07-02-2024	10:15	07-02-2024	11:25	for replacement of auxiliary isolator rod.	PO	220 KV
220/132KV 100 MVA ICT 2@ PETH	07-02-2024	10:24	07-02-2024	12:31	OLTC gear box & DM box Maintenance Work	PO	220 KV
220/33KV 100MVA TF No.1 @ BOTHE	07-02-2024	10:59	07-02-2024	15:27	NIFPS System annual maintenance Work	PO	220 KV
220KV ACCIL-NAGOTHANE LINE	07-02-2024	13:56	07-02-2024	18:44	"Routine line maintenance work." "	PO	220 KV
220KV BADNERA -NER CKT	07-02-2024	17:18	07-02-2024	20:48	For replacement of damage conductor of spam 98-99.	PO	220 KV
GORAI -MSETCL BORIVALI CKT -1	07-02-2024	13:10	07-02-2024	15:35	Annual relay testing work by PAC Kalwa	PO	220 KV
GORAI -MSETCL BORIVALI CKT -2	07-02-2024	15:43	07-02-2024	16:42	Annual relay testing work by PAC Kalwa	PO	220 KV

Transmission Line Outages/Trippings from 05.02.2024 to 11.02.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
JEUR - SOLAPUR PG	07-02-2024	11:34	08-02-2024	05:20	Outage is required for Restranging at TL 202-203. Banana farm coming in induction zone when line is loaded. Restranging needs to be done from CP 196 to CP 210.	PO	220 KV
MALEGAON - KALWAN CKT-2	07-02-2024	09:16	07-02-2024	12:16	Bay maintenance work.	PO	220 KV
NEW KOYNA - PEDAMBE	07-02-2024	07:57	07-02-2024	08:17	Tripped due to overloading of line.	T	220 KV
HINGANGHAT - BHUGAON	08-02-2024	09:25	08-02-2024	20:47	Restranging of loose span between tower no. 187 to 194.	PO	220 KV
JEJURI - BARAMATI	08-02-2024	12:10	08-02-2024	19:01	Cold line cleaning of insulator strings and string replacement at Loc. 94 R-Ph ,97- Y Ph , 109 ɹ R-Ph	PO	220 KV
100 MVA 220/132 KV ICT - I	08-02-2024	10:06	08-02-2024	14:15	Attending problem of CTR make NIFPS of ICT-1.	PO	220 KV
220 KV PARAS - MALKAPUR CKT	08-02-2024	10:47	08-02-2024	13:56	Crimping of repair sleeve on damaged conductor (R phase) at Loc no. 124-25 under EHV line maintenance Sub-division, khamgaon	PO	220 KV
220 KV TBC	08-02-2024	09:24	08-02-2024	13:14	Diagnostic Testing Work.	PO	220 KV
220/100 KV 200 MVA ICT 3 @ KALWA	08-02-2024	09:14	08-02-2024	17:58	1) Diagnostic Testing work will be carried out on 08.02.2024 from 09:00 Hrs to 17:00 Hrs. 2) After above work ICT will be shifted on TBC for LV CB Pole Overhauling work from 08.02.2024 from 17:00 Hrs to 10.02.2024 till 17:00 Hrs.	PO	220 KV
220/110 KV 155MVA ICT-2@ BHIRA (T)-220 KV	08-02-2024	07:58	08-02-2024	19:01	220KV side protection panel replacement and Attending transformer oil leakages and AOH	PO	220 KV
220/33KV 100MVA TF No.2 @ BOTHE	08-02-2024	11:30	08-02-2024	15:23	NIFPS System annual Maintenance Work	PO	220 KV
BORIVALI - BOISAR II LINE	08-02-2024	05:07	08-02-2024	09:00	Replacement of Old hardware at critical locations.	PO	220 KV
BUS SECTIONALIZER @ NANDED CITY	08-02-2024	11:21	08-02-2024	14:30	NOC required from SLDC Kalwa, 400 kV Jejuri, 220 kV Phursungi S/s, 220Kv Kondhawa, 220 kV Parvati S/s, 220Kv Chinchwad S/stn & 220 kV Flagship S/s.	PO	220 KV
BUSBAR PROTECTION @ BABHALESHWAR	08-02-2024	08:47	08-02-2024	20:08	220KV ABB RADSS Busbar for addition of ICT-5 LV into Existing 220KV Bus Bar	PO	220 KV

Transmission Line Outages/Trippings from 05.02.2024 to 11.02.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
GHODBUNDER - MSETCL BOISAR	08-02-2024	05:08	08-02-2024	09:18	Replacement of Old hardware at critical locations.	PO	220 KV
HYBRID PASS CB @ BARAMATI	08-02-2024	13:23	09-02-2024	13:37	carried out Attending gas leakage in B phase PRD plate by replacement of PRD Plate of 245KV Hybrid CB	PO	220 KV
KORADI-AMBAZARI-II	08-02-2024	12:38	08-02-2024	19:30	Replacement work of Distance relay	PO	220 KV
MAIN BUS - 1 @ BHOSARI 2	08-02-2024	11:10	08-02-2024	17:32	1. HYM work of 220KV Main Bus-1, 220 KV Bhosari-1 line bay, 220 KV Main Bus Section 29 A Isolator 2. Annual testing of 50 MVA TF No 1	PO	220 KV
NERUL - SEAWOOD CABLE CKT - 1	08-02-2024	08:16	08-02-2024	19:33	for CT,CB Diagnostics work, Relay testing and routine maint work at Both end.	PO	220 KV
TROMBAY - ANTOP HILL CKT - 1	08-02-2024	21:38	09-02-2024	07:05	Project Work -i.Disconnect main loops of bottom dead ckt at loc. 23. ii.Shift cable end termination & LA side jumpers from present Antop Hill 1 Ckt to dead Ckt at loc. 23. iii.Shift conductors from bottom ckt to top ckt RHS side facing Trombay at loc. 23B. iv.Loop closing of bottom LHS ckt at loc. 23A. v.Loop closing at loc. 24 (Top LHS Ckt)	PO	220 KV
TROMBAY - DHARAVI 9	08-02-2024	21:32	09-02-2024	08:31	Project work- i.Disconnect main loops of bottom dead ckt at loc. 23. ii.Shift cable end termination & LA side jumpers from present Antop Hill 1 Ckt to dead Ckt at loc. 23. iii.Shift conductors from bottom ckt to top ckt RHS side facing Trombay at loc. 23B. iv.Loop closing of bottom LHS ckt at loc. 23A. v.Loop closing at loc. 24 (Top LHS Ckt)	PO	220 KV
TROMBAY - VIKHROLI (GIS) CKT - 2	08-02-2024	06:30	08-02-2024	09:23	Project work- Open cross jumper side loops of top ckt RHS side at loc. 24 in Antop Hill.	PO	220 KV

Transmission Line Outages/Trippings from 05.02.2024 to 11.02.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
TROMBAY DHARAVI - 5	08-02-2024	06:38	08-02-2024	09:35	Project work- work in vicinity for opening cross jumper side loops of top ckt RHS side at loc. 24 in Antop Hill of Trombay - KVTL Vikhroli- 2 lines.	PO	220 KV
AMBAZARI-KALMESHWAR	09-02-2024	09:19	09-02-2024	17:29	Diagnostic testing work	PO	220 KV
EKLAHARE (GCR) - GHATGHAR	09-02-2024	10:32	09-02-2024	19:24	Attending red-hot at various locations.	PO	220 KV
JAMBHUL - ANANDNAGAR	09-02-2024	08:35	09-02-2024	20:12	1) Diagnostic & Bay RM Work @Jambhul SS 2) Distance Relay Replacement @ Añnagar SS	PO	220 KV
WARORA - WARDHA	09-02-2024	08:55	09-02-2024	19:05	Line maintenance work.	PO	220 KV
220/100 KV 100 MVA ICT 1 @ TALOJA	09-02-2024	09:27	09-02-2024	19:10	For Diagnostic work And Relay testing.	PO	220 KV
220/100 KV 125 MVA ICT 2 @ JAMBHUL	09-02-2024	09:05	09-02-2024	20:10	1) Diagnostic & Bay RM Work @Jambhul SS 2) Distance Relay Replacement @ Añnagar SS	PO	220 KV
220/132 KV 100 MVA ICT 1	09-02-2024	12:26	09-02-2024	19:38	Relay testing work & Attending of DC leakage by testing team	PO	220 KV
220/132 KV 200 MVA ICT 3 @ BABHLESHWAR	09-02-2024	16:19	09-02-2024	20:57	Quarterly bay equipment maintenance work and diagnostic testing.	PO	220 KV
220/132KV 200 MVA ICT NO 2 @ MAGARPATTA	09-02-2024	09:21	09-02-2024	16:49	Half yearly maint. & Diagnostic Testing work	PO	220 KV
BORIVALI - BOISAR II LINE	09-02-2024	03:59	09-02-2024	08:42	Replacement of Old hardware at critical locations.	PO	220 KV
GHODBUNDER - MSETCL BOISAR	09-02-2024	04:09	09-02-2024	08:58	Replacement of Old hardware at critical locations.	PO	220 KV
LONAND - KANDALGAON (SONA ALLOY TAP)	09-02-2024	09:04	09-02-2024	19:24	Replacement of damaged conductor work & Conductor restringing work	PO	220 KV
Main Bus Section-1 @ JAMBHUL- 220 KV	09-02-2024	09:36	09-02-2024	20:08	1) Diagnostic & Bay RM Work @Jambhul SS 2) Distance Relay Replacement @ Añnagar SS	PO	220 KV
TROMBAY - CARNAC - 7	09-02-2024	10:28	09-02-2024	19:19	PROJECT WORK-OPGW STRINGING	PO	220 KV
TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	09-02-2024	10:28	09-02-2024	19:19	PROJECT WORK-OPGW STRINGING	PO	220 KV
TROMBAY - VIKHROLI (GIS) CKT - 4	09-02-2024	01:39	09-02-2024	06:34	Project work in vicinity for Conductor stringing with loop connection between loc. 32(TDS) & span 22-33(WD7) in Somaiya of 220KV Waghivali-Dharavi-7 line.	PO	220 KV

Transmission Line Outages/Trippings from 05.02.2024 to 11.02.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
WAGHIVALI - DHARAVI 7	09-02-2024	01:48	09-02-2024	07:05	Project Work- i.Conductor stringing with loop connection between loc. 32(TDS) & span 22-33(WD7) in Somaiya.	PO	220 KV
HALKARNI - TILARI LINE	10-02-2024	02:26	10-02-2024	03:24	33 kV Kanur feeder tripped	T	220 KV
LONIKAND (400 KV)-THEUR II	10-02-2024	15:27	10-02-2024	18:05	CT Tan delta value measurement as per instruction of higher authority. Pervious measurement carried out on Dt. 01.02.2024	PO	220 KV
SONKHAR - TROMBAY	10-02-2024	06:14	10-02-2024	12:27	1. Diagnostic testing 2.RM work of Bay	PO	220 KV
TILLARI - AMONA LINE	10-02-2024	02:26	10-02-2024	03:38	33 kV Kanur feeder tripped at Halkarni ss	T	220 KV
220/132 KV 100 MVA ICT 1	10-02-2024	16:56	10-02-2024	18:04	Replacement of MTR		220 KV
220/132 KV 150 MVA ICT 2 @ SATANA	10-02-2024	12:54	11-02-2024	16:23	For Tan-Delata testing work.	PO	220 KV
220/33 KV, 50MVA, PTR NO 2 @ ALEPHATA	10-02-2024	18:00	10-02-2024	23:09	For attending Hot spot at Y phase Bushing and CB CRM, General maintenance	PO	220 KV
AIS MAIN BUS @ HINJEWADI 2	10-02-2024	10:15	10-02-2024	16:10	Half yearly maintenance of 220kV Main Bus Isolators & 220kV PT Bay	PO	220 KV
HINJEWADI 2 - PEGASUS	10-02-2024	09:48	10-02-2024	17:08	Half year maintenance		220 KV
KARAD - KADEGAON	10-02-2024	19:14	11-02-2024	00:02	Tripped on Distance protection.	T	220 KV
LONAND - KANDALGAON (SONA ALLOY TAP)	10-02-2024	09:42	10-02-2024	13:22	Replacement of damaged conductor work & Conductor restringing work	PO	220 KV
KALWA - TFIPL	11-02-2024	11:28	11-02-2024	17:29	Bay maintenance work & diagnostic testing & CT leakage attending work.	PO	220 KV
220KV PARANDA -BARSHI CKT	11-02-2024	17:15	11-02-2024	21:57	Tripped on distance protection.	T	220 KV
BHIRA - KARANJADE 8	11-02-2024	11:38	11-02-2024	18:32	Closer inspection	PO	220 KV
KALWA - SALESETTE CKT - 5	11-02-2024	10:50	11-02-2024	10:54	Line taken for outage on 220kv Kalwa-Salsette 3	HT	220 KV
KALWA SALSETTE - 3	11-02-2024	15:06	11-02-2024	19:09	Closer inspection.	PO	220 KV
PADGHE - NALASOPARA - VASAI (T)	11-02-2024	09:13	11-02-2024	18:28	1) Replacement of Insulators identified in PID. 2) Diagnostic, Testing, Distance Relay replacement work and Bay maintenance.	PO	220 KV

Transmission Line Outages/Trippings from 05.02.2024 to 11.02.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
PADGHE - NALASOPARA - VASAI (T)	11-02-2024	09:13	11-02-2024	18:28	Project Work: Shifting/ height raising of the line between Loc no. 57 to 59 and 61 to 62 passing through survey no. 55 & 264 of M/s Rajprapha Developers as follows- 1) On 220 kV Padghe-Nalasopara-Vasai tap line Bunching work will be done to 220kV Vasai-Nalasopara link line at loc.no.55. 2)Jumper will be opened at loc no.56 & 63 of 220 kV Padghe-Nalasopara-Vasai tap Line . 2) Jumper will be open at loc no.56 & 63 of 220 kV Padghe-Nalasopara-Vasai tap Line . 3) Erection of Tower (2 nos). 4) Cut-point formation over newly erected monopole at Loc.61A.& 61C will be carried out and also related tower conductor de-stringing and stringing work will be carried out of one side ckt. 5) After bunching and jumper open at said locations, the line orientation will be change i.e. 220kV Nalasopara- Vasai- Padghe tap line and load of 220kV Vasai & Nalasopara S/sn. will be feed from 400/220 kV Padghe s/s through bunching	PO	220 KV
SALSETTE - VIKHROLI (GIS) CKT-1	11-02-2024	14:57	11-02-2024	18:53	Closer inspection.	PO	220 KV
DHARANI - NEPANAGAR	05-02-2024	09:23	05-02-2024	17:43	"1.For Replacement of Flashover Disc 2.Diagnostic testing & Routine Maintenance of Line Bay at 132kV Dharni S/Stn"	PO	132 KV
KANHAN-PENCH	07-02-2024	09:40	07-02-2024	15:20	Routine Maint. Work	PO	132 KV
WAGHIVALI - CHEMBUR	05-02-2024	11:12	05-02-2024	15:00	Guard wire replacement	PO	110 KV
KALYAN KALWA SALSETTE 1	06-02-2024	19:55			PROJECT WORK-Conductor replacement	PO	110 KV
KARANJADE - WAGHIVALI CKT - 2	10-02-2024	11:40	10-02-2024	17:15	Breaker testing at Karanjade	PO	110 KV
KOLSHET - BMC - BORIVALI (T) - BORIVALI (M)	11-02-2024	10:07	11-02-2024	14:06	Tree trimming	PO	110 KV