

**State Load Despatch Center,Airoli (MSETCL)**  
**Power System Position from 01/Mar/2021 to 07/Mar/2021**

**Supply Position During Morning Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR       | TPCL Exch.   | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.  | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|-------------|--------------|-----------------------|--------------------|--------------------------|------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |             |              |                       |                    |                          |            |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW          | MW           | MW                    | MW                 | MW                       | MW         | MW           | MW               | MW                      | Hzs          |
| 01-03-2021     | 12 Hrs | 6481        | 1590        | 265        | 8336        | 7536                   | 101        | 6093        | 999         | -1489        | 21576                 | 0                  | 21576                    | 847        | 500          | 24412            | 24412                   | 50.00        |
| 02-03-2021     | 12 Hrs | 6421        | 612         | 264        | 7298        | 7706                   | 603        | 5833        | 1056        | -1577        | 21176                 | 0                  | 21176                    | 857        | 499          | 24108            | 24108                   | 49.97        |
| 03-03-2021     | 12 Hrs | 6633        | 1012        | 264        | 7910        | 7740                   | 230        | 5685        | 1158        | -1497        | 21488                 | 0                  | 21488                    | 784        | 499          | 24268            | 24268                   | 50.03        |
| 04-03-2021     | 12 Hrs | 6623        | 1476        | 263        | 8362        | 8246                   | 184        | 5147        | 1255        | -1517        | 21936                 | 0                  | 21936                    | 848        | 500          | 24802            | 24802                   | 50.01        |
| 05-03-2021     | 12 Hrs | 7252        | 928         | 264        | 8444        | 8025                   | 91         | 5441        | 1174        | -1550        | 21625                 | 0                  | 21625                    | 851        | 500          | 24526            | 24526                   | 49.94        |
| 06-03-2021     | 12 Hrs | 7167        | 1241        | 266        | 8674        | 7936                   | 89         | 5482        | 1134        | -1474        | 21841                 | 0                  | 21841                    | 848        | 500          | 24663            | 24663                   | 50.01        |
| 07-03-2021     | 12 Hrs | 7870        | 277         | 130        | 8277        | 7605                   | 199        | 5421        | 1126        | -1092        | 21536                 | 0                  | 21536                    | 616        | 500          | 23744            | 23744                   | 50.01        |
| <b>Maximum</b> |        | <b>7870</b> | <b>1590</b> | <b>266</b> | <b>8674</b> | <b>8246</b>            | <b>603</b> | <b>6093</b> | <b>1255</b> | <b>-1092</b> | <b>21936</b>          | <b>0</b>           | <b>21936</b>             | <b>857</b> | <b>500</b>   | <b>24802</b>     | <b>24802</b>            | <b>50.03</b> |
| <b>Minimum</b> |        | <b>6421</b> | <b>277</b>  | <b>130</b> | <b>7298</b> | <b>7536</b>            | <b>89</b>  | <b>5147</b> | <b>999</b>  | <b>-1577</b> | <b>21176</b>          | <b>0</b>           | <b>21176</b>             | <b>616</b> | <b>499</b>   | <b>23744</b>     | <b>23744</b>            | <b>49.94</b> |
| <b>Average</b> |        | <b>6921</b> | <b>1019</b> | <b>245</b> | <b>8186</b> | <b>7828</b>            | <b>214</b> | <b>5586</b> | <b>1129</b> | <b>-1457</b> | <b>21597</b>          | <b>0</b>           | <b>21597</b>             | <b>807</b> | <b>500</b>   | <b>24360</b>     | <b>24360</b>            | <b>50.00</b> |

**Supply Position During Day Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR       | TPCL Exch.   | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.  | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|-------------|--------------|-----------------------|--------------------|--------------------------|------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |             |              |                       |                    |                          |            |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW          | MW           | MW                    | MW                 | MW                       | MW         | MW           | MW               | MW                      | Hzs          |
| 01-03-2021     | 13 Hrs | 6556        | 1290        | 254        | 8100        | 7256                   | 77         | 6112        | 1023        | -1479        | 21088                 | 0                  | 21088                    | 849        | 501          | 23918            | 23918                   | 50.02        |
| 02-03-2021     | 16 Hrs | 6362        | 1206        | 265        | 7832        | 7516                   | 197        | 5806        | 803         | -1468        | 20950                 | 0                  | 20950                    | 859        | 498          | 23776            | 23776                   | 50.00        |
| 03-03-2021     | 13 Hrs | 6676        | 798         | 253        | 7726        | 7777                   | 273        | 5727        | 1185        | -1518        | 21434                 | 0                  | 21434                    | 767        | 497          | 24216            | 24216                   | 50.05        |
| 04-03-2021     | 13 Hrs | 6664        | 1266        | 252        | 8182        | 7923                   | 164        | 5142        | 1209        | -1560        | 21322                 | 0                  | 21322                    | 797        | 499          | 24178            | 24178                   | 50.02        |
| 05-03-2021     | 13 Hrs | 7308        | 840         | 263        | 8410        | 7735                   | 87         | 5477        | 1190        | -1600        | 21300                 | 0                  | 21300                    | 785        | 501          | 24186            | 24186                   | 49.95        |
| 06-03-2021     | 13 Hrs | 7155        | 1182        | 275        | 8612        | 7777                   | 86         | 5445        | 1146        | -1548        | 21518                 | 0                  | 21518                    | 777        | 500          | 24343            | 24343                   | 49.98        |
| 07-03-2021     | 13 Hrs | 7543        | 265         | 140        | 7948        | 7901                   | 209        | 5106        | 1159        | -1228        | 21095                 | 0                  | 21095                    | 461        | 500          | 23284            | 23284                   | 50.00        |
| <b>Maximum</b> |        | <b>7543</b> | <b>1290</b> | <b>275</b> | <b>8612</b> | <b>7923</b>            | <b>273</b> | <b>6112</b> | <b>1209</b> | <b>-1228</b> | <b>21518</b>          | <b>0</b>           | <b>21518</b>             | <b>859</b> | <b>501</b>   | <b>24343</b>     | <b>24343</b>            | <b>50.05</b> |
| <b>Minimum</b> |        | <b>6362</b> | <b>265</b>  | <b>140</b> | <b>7726</b> | <b>7256</b>            | <b>77</b>  | <b>5106</b> | <b>803</b>  | <b>-1600</b> | <b>20950</b>          | <b>0</b>           | <b>20950</b>             | <b>461</b> | <b>497</b>   | <b>23284</b>     | <b>23284</b>            | <b>49.95</b> |
| <b>Average</b> |        | <b>6895</b> | <b>978</b>  | <b>243</b> | <b>8116</b> | <b>7698</b>            | <b>156</b> | <b>5545</b> | <b>1102</b> | <b>-1486</b> | <b>21244</b>          | <b>0</b>           | <b>21244</b>             | <b>756</b> | <b>499</b>   | <b>23986</b>     | <b>23986</b>            | <b>50.00</b> |

**Supply Position During Evening Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR     | TPCL Exch.   | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.  | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|-----------|--------------|-----------------------|--------------------|--------------------------|------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |           |              |                       |                    |                          |            |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW        | MW           | MW                    | MW                 | MW                       | MW         | MW           | MW               | MW                      | Hzs          |
| 01-03-2021     | 19 Hrs | 6631        | 642         | 193        | 7466        | 5624                   | 358        | 6100        | 3         | -1356        | 18196                 | 0                  | 18196                    | 759        | 500          | 20810            | 20810                   | 50.01        |
| 02-03-2021     | 20 Hrs | 6364        | 772         | 269        | 7404        | 6098                   | 254        | 5963        | 0         | -1232        | 18750                 | 0                  | 18750                    | 917        | 499          | 21398            | 21398                   | 50.03        |
| 03-03-2021     | 20 Hrs | 6756        | 348         | 279        | 7384        | 6263                   | 226        | 5917        | 0         | -1296        | 18720                 | 0                  | 18720                    | 842        | 500          | 21358            | 21358                   | 50.02        |
| 04-03-2021     | 19 Hrs | 6783        | 1024        | 256        | 8064        | 6424                   | 444        | 4656        | 14        | -1281        | 18585                 | 0                  | 18585                    | 851        | 500          | 21217            | 21217                   | 49.98        |
| 05-03-2021     | 20 Hrs | 6787        | 492         | 268        | 7546        | 6120                   | 349        | 5560        | 0         | -1318        | 18258                 | 0                  | 18258                    | 849        | 499          | 20924            | 20924                   | 49.94        |
| 06-03-2021     | 19 Hrs | 7131        | 1058        | 267        | 8456        | 6296                   | 422        | 4874        | 7         | -1250        | 18805                 | 0                  | 18805                    | 842        | 500          | 21397            | 21397                   | 49.97        |
| 07-03-2021     | 20 Hrs | 7497        | 285         | 150        | 7932        | 5739                   | 675        | 4400        | 0         | -1016        | 17730                 | 0                  | 17730                    | 699        | 501          | 19946            | 19946                   | 50.02        |
| <b>Maximum</b> |        | <b>7497</b> | <b>1058</b> | <b>279</b> | <b>8456</b> | <b>6424</b>            | <b>675</b> | <b>6100</b> | <b>14</b> | <b>-1016</b> | <b>18805</b>          | <b>0</b>           | <b>18805</b>             | <b>917</b> | <b>501</b>   | <b>21398</b>     | <b>21398</b>            | <b>50.03</b> |
| <b>Minimum</b> |        | <b>6364</b> | <b>285</b>  | <b>150</b> | <b>7384</b> | <b>5624</b>            | <b>226</b> | <b>4400</b> | <b>0</b>  | <b>-1356</b> | <b>17730</b>          | <b>0</b>           | <b>17730</b>             | <b>699</b> | <b>499</b>   | <b>19946</b>     | <b>19946</b>            | <b>49.94</b> |
| <b>Average</b> |        | <b>6850</b> | <b>660</b>  | <b>240</b> | <b>7750</b> | <b>6081</b>            | <b>390</b> | <b>5353</b> | <b>3</b>  | <b>-1250</b> | <b>18435</b>          | <b>0</b>           | <b>18435</b>             | <b>823</b> | <b>500</b>   | <b>21007</b>     | <b>21007</b>            | <b>50.00</b> |

### Supply Position During Night Off Peak (MW)

| Date       | Time   | MSGENCO |       |     |       | Central Sector Receipt | Wind | CPP  | SOLAR | TPCL Exch. | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen. | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq. |
|------------|--------|---------|-------|-----|-------|------------------------|------|------|-------|------------|-----------------------|--------------------|--------------------------|-----------|--------------|------------------|-------------------------|-------|
|            |        | THM     | HYDRO | GAS | Total |                        |      |      |       |            |                       |                    |                          |           |              |                  |                         |       |
|            |        | MW      | MW    | MW  | MW    | MW                     | MW   | MW   | MW    | MW         | MW                    | MW                 | MW                       | MW        | MW           | MW               | MW                      | Hzs   |
| 01-03-2021 | 4 Hrs  | 6321    | 147   | 291 | 6759  | 5219                   | 333  | 5913 | 0     | -1110      | 17114                 | 0                  | 17114                    | 322       | 284          | 18830            | 18830                   | 50.02 |
| 02-03-2021 | 4 Hrs  | 6837    | 122   | 291 | 7250  | 5696                   | 430  | 5768 | 0     | -1224      | 18168                 | 0                  | 18168                    | 569       | 342          | 20302            | 20302                   | 50.02 |
| 03-03-2021 | 3 Hrs  | 6246    | 112   | 293 | 6652  | 6107                   | 288  | 5813 | 0     | -956       | 18166                 | 0                  | 18166                    | 385       | 499          | 20006            | 20006                   | 50.01 |
| 04-03-2021 | 4 Hrs  | 6301    | 122   | 292 | 6716  | 6127                   | 499  | 5150 | 0     | -933       | 17756                 | 0                  | 17756                    | 373       | 502          | 19564            | 19564                   | 50.01 |
| 05-03-2021 | 4 Hrs  | 6983    | 122   | 282 | 7388  | 6020                   | 664  | 5113 | 0     | -995       | 18190                 | 0                  | 18190                    | 345       | 499          | 20029            | 20029                   | 49.93 |
| 06-03-2021 | 4 Hrs  | 7000    | 128   | 282 | 7410  | 6063                   | 191  | 5530 | 0     | -1019      | 18174                 | 0                  | 18174                    | 381       | 500          | 20074            | 20074                   | 49.99 |
| 07-03-2021 | 23 Hrs | 7423    | 164   | 248 | 7835  | 6084                   | 579  | 4287 | 0     | -1218      | 17567                 | 0                  | 17567                    | 420       | 501          | 19706            | 19706                   | 50.01 |
| Maximum    |        | 7423    | 164   | 293 | 7835  | 6127                   | 664  | 5913 | 0     | -933       | 18190                 | 0                  | 18190                    | 569       | 502          | 20302            | 20302                   | 50.02 |
| Minimum    |        | 6246    | 112   | 248 | 6652  | 5219                   | 191  | 4287 | 0     | -1224      | 17114                 | 0                  | 17114                    | 322       | 284          | 18830            | 18830                   | 49.93 |
| Average    |        | 6730    | 131   | 283 | 7144  | 5902                   | 426  | 5368 | 0     | -1065      | 17876                 | 0                  | 17876                    | 399       | 447          | 19787            | 19787                   | 50.00 |

### Details of Supply Position (MUs)

| Date       | MSGENCO |        |       |         | Pench (MS) | Central Sector Receipt | Central Sector Share | WIND    | CPP     | SOLAR | TPCL Gen. | R-INFRA Gen. | TPCL Exch. | Energy Requirement |        |         |
|------------|---------|--------|-------|---------|------------|------------------------|----------------------|---------|---------|-------|-----------|--------------|------------|--------------------|--------|---------|
|            | THM     | HYDRO  | GAS   | Total   |            |                        |                      |         |         |       |           |              |            | MSEDCL             | MUMBAI | STATE   |
|            | Mus     | Mus    | Mus   | Mus     | Mus        | Mus                    | Mus                  | Mus     | Mus     | Mus   | Mus       | Mus          | Mus        | Mus                | Mus    | Mus     |
| 01-03-2021 | 155.937 | 15.770 | 6.511 | 178.218 | 0.025      | 150.352                | 152.861              | 6.277   | 145.027 | 7.526 | 16.067    | 11.396       | -28.913    | 458.487            | 56.376 | 514.863 |
| 02-03-2021 | 157.157 | 12.820 | 6.694 | 176.671 | 0.025      | 154.308                | 156.000              | 10.867  | 146.052 | 8.230 | 19.864    | 11.423       | -29.649    | 466.479            | 60.936 | 527.415 |
| 03-03-2021 | 158.190 | 13.378 | 6.694 | 178.262 | 0.099      | 160.079                | 163.347              | 7.241   | 144.196 | 8.742 | 15.987    | 11.970       | -28.665    | 469.854            | 56.621 | 526.475 |
| 04-03-2021 | 159.671 | 20.405 | 6.392 | 186.468 | 0.236      | 167.790                | 169.501              | 9.233   | 125.907 | 8.789 | 15.986    | 11.986       | -29.498    | 468.689            | 57.470 | 526.159 |
| 05-03-2021 | 169.474 | 13.551 | 6.562 | 189.587 | 0.200      | 163.114                | 165.761              | 6.710   | 130.525 | 8.593 | 16.312    | 12.003       | -29.909    | 468.620            | 58.224 | 526.844 |
| 06-03-2021 | 171.090 | 21.421 | 6.720 | 199.231 | 0.204      | 163.518                | 163.211              | 5.527   | 128.103 | 8.610 | 16.105    | 12.007       | -29.516    | 475.473            | 57.628 | 533.101 |
| 07-03-2021 | 180.100 | 8.650  | 3.661 | 192.411 | 0.188      | 158.722                | 162.682              | 10.554  | 121.121 | 8.284 | 12.410    | 12.007       | -25.384    | 465.708            | 49.801 | 515.509 |
| Maximum    | 180.100 | 21.421 | 6.720 | 199.231 | 0.236      | 167.790                | 169.501              | 180.100 | 146.052 | 8.789 | 19.864    | 12.007       | -25.384    | 475.473            | 60.936 | 533.101 |
| Minimum    | 155.937 | 8.650  | 3.661 | 176.671 | 0.025      | 150.352                | 152.861              | 155.937 | 121.121 | 7.526 | 12.410    | 11.396       | -29.909    | 458.487            | 49.801 | 514.863 |
| Average    | 164.517 | 15.142 | 6.176 | 185.835 | 0.140      | 159.698                | 161.909              | 164.517 | 134.419 | 8.396 | 16.104    | 11.827       | -28.791    | 467.616            | 56.722 | 524.338 |

| Details of Koyna Water Consumption (in TMC) |             |               |         |
|---------------------------------------------|-------------|---------------|---------|
| Date                                        | For the Day | For the Month | Balance |
| 01-03-2021                                  | 0.243       | 0.243         | 28.439  |
| 02-03-2021                                  | 0.196       | 0.439         | 28.243  |
| 03-03-2021                                  | 0.188       | 0.627         | 28.055  |
| 04-03-2021                                  | 0.384       | 1.012         | 27.670  |
| 05-03-2021                                  | 0.223       | 1.235         | 27.448  |
| 06-03-2021                                  | 0.370       | 1.604         | 27.078  |
| 07-03-2021                                  | 0.113       | 1.718         | 26.964  |

| State Load Despatch Center,Airoli (MSETCL)                  |           |                      |         |                                     |         |                 |         |                 |         |                                |         |
|-------------------------------------------------------------|-----------|----------------------|---------|-------------------------------------|---------|-----------------|---------|-----------------|---------|--------------------------------|---------|
| Central Sector Share/Drawal from 01/Mar/2021 to 07/Mar/2021 |           |                      |         |                                     |         |                 |         |                 |         |                                |         |
| Date                                                        | DAY       | Central Sector Share |         | Total Interstate Bilateral Purchase |         | Total Share     |         | Total Drawal    |         | Overdrawal(+) / UnderDrawal(-) |         |
|                                                             |           | MUs                  | Avg. MW | MUs                                 | Avg. MW | MUs             | Avg. MW | MUs             | Avg. MW | MUs                            | Avg. MW |
|                                                             |           | 1                    |         | 2                                   |         | 1+2=3           |         | 4               |         | 3-4=5                          |         |
| 01-03-2021                                                  | MONDAY    | 111.518              | 6328    | 41.343                              | 1723    | 152.861         | 6369    | 150.352         | 6265    | -2.509                         | -105    |
| 02-03-2021                                                  | TUESDAY   | 120.277              | 6464    | 35.723                              | 1488    | 156.000         | 6500    | 154.308         | 6430    | -1.692                         | -70     |
| 03-03-2021                                                  | WEDNESDAY | 121.901              | 6765    | 41.446                              | 1727    | 163.347         | 6806    | 160.079         | 6670    | -3.268                         | -136    |
| 04-03-2021                                                  | THURSDAY  | 122.580              | 7016    | 46.921                              | 1955    | 169.501         | 7063    | 167.790         | 6991    | -1.711                         | -71     |
| 05-03-2021                                                  | FRIDAY    | 121.500              | 6862    | 44.261                              | 1844    | 165.761         | 6907    | 163.114         | 6796    | -2.647                         | -110    |
| 06-03-2021                                                  | SATURDAY  | 118.980              | 6756    | 44.231                              | 1843    | 163.211         | 6800    | 163.518         | 6813    | 0.307                          | 13      |
| 07-03-2021                                                  | SUNDAY    | 117.195              | 6733    | 45.487                              | 1895    | 162.682         | 6778    | 158.722         | 6613    | -3.960                         | -165    |
| <b>Total</b>                                                |           | <b>833.950</b>       |         | <b>299.413</b>                      |         | <b>1133.363</b> |         | <b>1117.883</b> |         | <b>-15.480</b>                 |         |

| Generating Unit Outages/Trippings from 01.03.2021 to 07.03.2021 |                      |           |           |           |            |                                                                        |
|-----------------------------------------------------------------|----------------------|-----------|-----------|-----------|------------|------------------------------------------------------------------------|
| Outage Type                                                     | Name                 | Trip Date | Trip Time | Sync Date | Sync Time  | Reason                                                                 |
| PLANNED                                                         | Trombay 5            | 08-Feb-21 | 0.1       | 15-Mar-21 | 3.49       | Annual Overhaul                                                        |
| FORCED                                                          | SWPGPL U-1           | 16-Feb-16 | 17.09     |           | Continued. | No PPA.                                                                |
| FORCED                                                          | PGPL U1              | 07-Feb-17 | 17.3      |           | Continued. | No Schedule                                                            |
| FORCED                                                          | PGPL U2              | 07-Feb-17 | 17.3      |           | Continued. | No Schedule                                                            |
| FORCED                                                          | IEPL Unit 1          | 28-Aug-18 | 21.26     |           | Continued. | No PPA                                                                 |
| FORCED                                                          | VIPL U-1             | 29-Dec-18 | 0.3       |           | Continued. | Coal Shortage                                                          |
| FORCED                                                          | VIPL U-2             | 17-Jan-19 | 0.15      |           | Continued. | Coal Shortage                                                          |
| FORCED                                                          | Nasik Unit 5         | 12-Dec-19 | 10.25     | 02-Mar-21 | 23.12      | Economizer Tube Leakage. (Zero Schedule from 18:45hrs of 05.12.2020).  |
| FORCED                                                          | Uran Unit 8          | 01-Mar-20 | 20.57     | 14-Mar-21 | 20         | Gas shortage                                                           |
| FORCED                                                          | Uran Unit B0         | 25-May-20 | 12.51     | 16-Mar-21 | 14.47      | Turbine Blade Failure                                                  |
| FORCED                                                          | Uran Unit 7          | 25-May-20 | 12.51     |           | Continued. | Turbine Blade Failure                                                  |
| FORCED                                                          | Nasik Unit 3         | 03-Dec-20 | 6.45      |           | Continued. | PA Fan Problem (Under Case 4 Bidding From 11.00Hrs DT. 21-01-2021).    |
| FORCED                                                          | Koyana Unit 11       | 19-Jan-21 | 10.05     |           | Continued. | Tripped on stator earth fault (will not be available till dt.18.04.21) |
| FORCED                                                          | JSW (J) U1           | 01-Feb-21 | 18        |           | Continued. | Due to turbine vibration high                                          |
| FORCED                                                          | Koradi Unit 6        | 02-Feb-21 | 20.3      | 04-Mar-21 | 10.12      | ZERO Schedule by MSEDCL                                                |
| FORCED                                                          | Koradi Unit 7        | 02-Feb-21 | 20.5      | 04-Mar-21 | 14.18      | ZERO Schedule by MSEDCL                                                |
| FORCED                                                          | Chandrapur Unit 7    | 20-Feb-21 | 23.43     |           | Continued. | Generator Earth Fault.                                                 |
| FORCED                                                          | JSW (J) U3           | 20-Feb-21 | 11.09     | 11-Mar-21 | 3.4        | No Schedule.                                                           |
| FORCED                                                          | Paras Unit 4         | 25-Feb-21 | 9.08      | 06-Mar-21 | 4.1        | CHP problem.                                                           |
| FORCED                                                          | Khaparkheda Unit 5   | 26-Feb-21 | 9.15      | 01-Mar-21 | 10.05      | Boiler Tube Leakage                                                    |
| FORCED                                                          | Parli Unit 7         | 02-Mar-21 | 3.43      | 06-Mar-21 | 18.08      | Furnace Pressure High                                                  |
| FORCED                                                          | Paras Unit 3         | 02-Mar-21 | 10.15     | 02-Mar-21 | 15.27      | Furnace Pressure High                                                  |
| FORCED                                                          | Adani U-2            | 04-Mar-21 | 0.1       |           | Continued. | Increase Hydrogen Consumption                                          |
| FORCED                                                          | SWPGPL U-4           | 04-Mar-21 | 9.14      | 04-Mar-21 | 10.05      | Turbine side relay problem.                                            |
| FORCED                                                          | Koradi Unit 7        | 05-Mar-21 | 19.07     | 05-Mar-21 | 23.21      | Due To Tripping Of Station Transformer 4.                              |
| FORCED                                                          | Koyana STG-IV Unit-1 | 06-Mar-21 | 4.3       | 06-Mar-21 | 20.35      | Turbine side bearing temperature high & oil temperature high.          |
| FORCED                                                          | Uran Unit 5          | 07-Mar-21 | 0.07      | 07-Mar-21 | 20.3       | Filter Replacement Work.                                               |
| FORCED                                                          | Adani U-5            | 07-Mar-21 | 12.59     | 10-Mar-21 | 3.57       | APH 5A Hot Air Duct Heavy Leakage.                                     |

**Transmission Line Outages/Trippings from 01.03.2021 to 07.03.2021**

| <b>Outage Type</b> | <b>Name</b>                                   | <b>Trip Date</b> | <b>Trip Time</b> | <b>Sync Date</b> | <b>Sync Time</b> | <b>Voltage Level</b> | <b>Reason</b>                                                            |
|--------------------|-----------------------------------------------|------------------|------------------|------------------|------------------|----------------------|--------------------------------------------------------------------------|
| PO                 | Mudshingi Chikodi                             | 24-Sep-19        | 17.12            |                  | Continued.       | 220 KV               | No Schedule(Charge from Mudshingi end only)                              |
| PO                 | Valve-Jamde                                   | 25-Feb-21        | 14.34            | 02-Mar-21        | 10.1             | 220 KV               | Rectification of tilted Tower at loc 11-13.                              |
| HT                 | Badnera - Amravati                            | 25-Feb-21        | 16.13            | 07-Mar-21        | 22.48            | 220 KV               | To Control 400KV Akola ICT Loading.                                      |
| Tripped            | Trombay - Mulund                              | 28-Feb-21        | 12.57            | 01-Mar-21        | 19.35            | 220 KV               | Distance Protection                                                      |
| Tripped            | Pusad-WardhaPG(Deoli)                         | 28-Feb-21        | 22.2             | 01-Mar-21        | 0.21             | 220 KV               | Due to Bursting of B-ph Bus PT-I                                         |
| Tripped            | Kalwa - Colourchem                            | 01-Mar-21        | 0.53             | 01-Mar-21        | 17.31            | 220 KV               | Distance Protection                                                      |
| PO                 | Talange(400kv)- Ichalkaranji ckt-2            | 01-Mar-21        | 8.32             | 01-Mar-21        | 10.48            | 220 KV               | Replacement of Damaged earth wire                                        |
| PO                 | Oni Kharepatan Line                           | 01-Mar-21        | 8.53             | 01-Mar-21        | 20.4             | 220 KV               | CB overhauling work                                                      |
| PO                 | Karad(400kv) - Ogalewadi Ckt 2                | 01-Mar-21        | 9.55             | 01-Mar-21        | 14.46            | 220 KV               | Conversion of SSN To DSN                                                 |
| PO                 | Lamboti -Solapur li(Bale) Ckt- II             | 01-Mar-21        | 11.11            | 01-Mar-21        | 16.31            | 220 KV               | Overhauling work                                                         |
| HT                 | UTECH SUGAR BABHALESHWAR                      | 01-Mar-21        | 11.33            | 01-Mar-21        | 17.36            | 220 KV               | ICT Load Management                                                      |
| Tripped            | Talange-Hamidwada                             | 01-Mar-21        | 13.02            | 01-Mar-21        | 15.03            | 220 KV               | Distance Protection                                                      |
| Tripped            | Mudshingi-Belewadi                            | 01-Mar-21        | 13.03            | 01-Mar-21        | 14.56            | 220 KV               | Distance Protection                                                      |
| PO                 | Ghatghar - Baggaon                            | 02-Mar-21        | 8.33             | 02-Mar-21        | 19.15            | 220 KV               | Earth wire Replacement work                                              |
| PO                 | Pophali - Nerale                              | 02-Mar-21        | 8.35             | 03-Mar-21        | 18.45            | 220 KV               | Cold washing of Insulators                                               |
| PO                 | Lamboti(solapur)-Karkamb                      | 02-Mar-21        | 9.3              | 02-Mar-21        | 18               | 220 KV               | Overhauling of pneumatic                                                 |
| PO                 | Mudshingi-Wathar                              | 02-Mar-21        | 9.47             | 02-Mar-21        | 17.03            | 220 KV               | Line insulators cleaning                                                 |
| PO                 | 220/22 Kv 50 Mva Cgl Ptr 1 @Taloja            | 02-Mar-21        | 9.52             | 02-Mar-21        | 13.34            | 220 KV               | Oil Top UP WORK                                                          |
| PO                 | Karad(400kv) - Ogalewadi Ckt 1                | 02-Mar-21        | 10.03            | 02-Mar-21        | 19.27            | 220 KV               | Replacement work                                                         |
| PO                 | Oni Kharepatan Line                           | 02-Mar-21        | 10.33            | 03-Mar-21        | 0.21             | 220 KV               | CB Overhauling work                                                      |
| Tripped            | Dasturi-Kandalgaon Line                       | 02-Mar-21        | 16.12            | 02-Mar-21        | 17.09            | 220 KV               | Distance Protection                                                      |
| Tripped            | Mahad-Kandalgaon                              | 02-Mar-21        | 16.15            | 02-Mar-21        | 17.17            | 220 KV               | Distance Protection                                                      |
| Tripped            | Adlabs - Pedambe                              | 02-Mar-21        | 16.16            | 02-Mar-21        | 18.05            | 220 KV               | Distance Protection                                                      |
| Tripped            | Kandalgaon - Koyana (Pophali)                 | 02-Mar-21        | 16.18            | 02-Mar-21        | 17.03            | 220 KV               | Distance Protection                                                      |
| EO                 | Chandrapur GCR -MIDC (Chandrapur)             | 03-Mar-21        | 6.29             | 03-Mar-21        | 9.59             | 220 KV               | Attending Oil Leakage                                                    |
| PO                 | Lamboti - Pandharpur li                       | 03-Mar-21        | 9.43             | 04-Mar-21        | 18               | 220 KV               | Overhauling of Pneumatic Drive of 220KV Pandharpur                       |
| PO                 | 220/33kv 100 MVA Transformer 4 @Aarey R/S     | 03-Mar-21        | 10.11            | 03-Mar-21        | 16.43            | 220 KV               | Inspection and modification of LV cable box under 33KV AIS to GIS scheme |
| PO                 | OSMANABAD BARSHI                              | 03-Mar-21        | 10.19            | 03-Mar-21        | 20.46            | 220 KV               | Quarterly Maintenance Work                                               |
| PO                 | chandrapur-Tadali                             | 03-Mar-21        | 10.33            | 03-Mar-21        | 19.35            | 220 KV               | Balance work                                                             |
| PO                 | Butibori-Sunvijay                             | 03-Mar-21        | 11.06            | 03-Mar-21        | 16.32            | 220 KV               | Tan Delta work                                                           |
| PO                 | Oni Kharepatan Line                           | 03-Mar-21        | 11.12            | 03-Mar-21        | 15.38            | 220 KV               | CB Overhauling work                                                      |
| PO                 | 200 MVA 220/132 KV ICT - 1 @VIRODA            | 03-Mar-21        | 12.4             | 03-Mar-21        | 15.21            | 220 KV               | Isolator Alignment work                                                  |
| EO                 | 220/132kv 200 Mva Aditya Vidyut Ict 2 @Kanhan | 03-Mar-21        | 13.22            | 03-Mar-21        | 17.5             | 220 KV               | Replacement of Directional Backup Relay                                  |
| Tripped            | Dasturi-Kandalgaon Line                       | 03-Mar-21        | 15.05            | 04-Mar-21        | 1.21             | 220 KV               | Distance Protection                                                      |
| PO                 | Shivajinagar-Gangapur                         | 03-Mar-21        | 15.5             | 03-Mar-21        | 20.55            | 220 KV               | Testing Work                                                             |
| Tripped            | Mumewadi -Halkarni ckt-I                      | 03-Mar-21        | 16.06            | 03-Mar-21        | 17.45            | 220 KV               | Distance Protection                                                      |
| PO                 | 200 MVA 220/132 KV ICT - 2 @VIRODA            | 03-Mar-21        | 16.1             | 03-Mar-21        | 20.22            | 220 KV               | Isolator Maintenance and OLTC testing                                    |
| PO                 | chandrapur-Tadali                             | 04-Mar-21        | 8.02             | 04-Mar-21        | 18.54            | 220 KV               | Line Maintenance work                                                    |
| PO                 | Chandrapur GCR -MIDC (Chandrapur)             | 04-Mar-21        | 8.06             | 04-Mar-21        | 18.51            | 220 KV               | Line Maintenance work                                                    |

**Transmission Line Outages/Trippings from 01.03.2021 to 07.03.2021**

| Outage Type | Name                                      | Trip Date | Trip Time | Sync Date | Sync Time | Voltage Level | Reason                                                                                                                                                                           |
|-------------|-------------------------------------------|-----------|-----------|-----------|-----------|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PO          | Pophali - Nerale                          | 04-Mar-21 | 9         | 04-Mar-21 | 18.25     | 220 KV        | Cold washing of insulator strings.                                                                                                                                               |
| PO          | Karad - Sadawagpur I                      | 04-Mar-21 | 9.25      | 04-Mar-21 | 19.41     | 220 KV        | Bus1 and Bus2 isolator work.                                                                                                                                                     |
| PO          | Mahindra Vehicle-Bridgestone              | 04-Mar-21 | 9.37      | 04-Mar-21 | 18.1      | 220 KV        | Diagnostic testing work and relay testing work at both substation.                                                                                                               |
| PO          | 220/132kv 200mva Emco ICT-1 @Kurkumbh     | 04-Mar-21 | 10.05     | 04-Mar-21 | 15.45     | 220 KV        | LA replacement work of Y & B Phase.                                                                                                                                              |
| PO          | Ongc Uran - Jnpt                          | 04-Mar-21 | 10.07     | 05-Mar-21 | 17.02     | 220 KV        | OPGW conductor pilling / replacement work between loc 14 & 15 for JNPT SEZ substation.                                                                                           |
| PO          | Chandrapur GCR - Warora - I               | 04-Mar-21 | 11.48     | 04-Mar-21 | 20.33     | 220 KV        | 1.Distance relay testing work by testing unit ballarshah. 2.Auxiliary bus isolator alignment/maintenance and its electrical contractor replacement work.                         |
| PO          | ANANDNAGAR - PALAVA                       | 04-Mar-21 | 13        | 04-Mar-21 | 14.38     | 220 KV        | CT Tan Delta testing at Anandnagar substation.                                                                                                                                   |
| Tripped     | Chandrapur GCR - Sicom II                 | 04-Mar-21 | 13.31     | 04-Mar-21 | 18.23     | 220 KV        | Distance Protection                                                                                                                                                              |
| Tripped     | Adlabs - Pedambe                          | 04-Mar-21 | 13.36     | 04-Mar-21 | 15.2      | 220 KV        | Distance Protection                                                                                                                                                              |
| Tripped     | Pedambe-Nerle                             | 04-Mar-21 | 15.42     | 04-Mar-21 | 16.55     | 220 KV        | Distance Protection                                                                                                                                                              |
| Tripped     | New Koyna - Pedambe                       | 04-Mar-21 | 15.43     | 04-Mar-21 | 16.47     | 220 KV        | Distance Protection                                                                                                                                                              |
| PO          | Jejuri (400 Kv)- Baramati li              | 04-Mar-21 | 17.11     | 04-Mar-21 | 19.3      | 220 KV        | Y Ph LA replacement & hot spot attending work on Y B phase CT & line isolator.                                                                                                   |
| PO          | Jejuri- Ismt- Lonand                      | 04-Mar-21 | 21.1      | 04-Mar-21 | 23.5      | 220 KV        | Bus section-1 outage.                                                                                                                                                            |
| Tripped     | 220/33 Kv 100 Mva Alstom Ptr 1 @Valve     | 05-Mar-21 | 2.1       | 05-Mar-21 | 11.5      | 220 KV        | Tripped On 33KV Feeder Fault.                                                                                                                                                    |
| PO          | 220/33kv 100 MVA Transformer 1 @Aarey R/S | 05-Mar-21 | 8.16      | 05-Mar-21 | 22.03     | 220 KV        | For Charging of GIS Board-09 and HT incomer cables connection at NGT-1 and Swgr end under 33kV AIS to GIS Scheme                                                                 |
| PO          | Nanded-Ghatodi                            | 05-Mar-21 | 8.32      | 05-Mar-21 | 14        | 220 KV        | (1) For measurement of IR Values CB capacitance & Tan delta values of CT & CC.<br>(2) Routine maintenance & Relay testing trial taken by Testing unit YAVATMAL.                  |
| PO          | Khaparkheda-Butibori 3                    | 05-Mar-21 | 8.32      | 05-Mar-21 | 22.07     | 220 KV        | Shifting of 220kv Khaparkheda-Butibori 3 on ERS towers for erection Proposed monopole tower Between loc no 173-176 Below the existing line for Samruddhi highway height Raising. |
| PO          | chandrapur-Tadali                         | 05-Mar-21 | 8.45      | 05-Mar-21 | 20.01     | 220 KV        | For balance work A) Fixing of jumper missing n & b. B) Tightening of jumper n & b. C) Tightening of tower n & b. D) Suspension clamp of pilot string.                            |
| PO          | Chandrapur GCR -MIDC (Chandrapur)         | 05-Mar-21 | 8.47      | 05-Mar-21 | 19.48     | 220 KV        | For balance work A) Fixing of jumper missing n & b. B) Tightening of jumper n & b. C) Tightening of tower n & b. D) Suspension clamp of pilot string.                            |
| PO          | Pedambe-Nerle                             | 05-Mar-21 | 8.48      | 05-Mar-21 | 19.56     | 220 KV        | cold washing of insulator strings.                                                                                                                                               |
| PO          | Goregaon Versova Line 2                   | 05-Mar-21 | 9.33      | 09-Mar-21 | 17.43     | 220 KV        | 220kv Circuit Breaker ( 1152 ) Operating Mechanism Overhauling work.                                                                                                             |
| Tripped     | Kalwa-TIFIL                               | 05-Mar-21 | 9.47      | 05-Mar-21 | 12.53     | 220 KV        | Bus section-2 outage at TIFIL availed                                                                                                                                            |

**Transmission Line Outages/Trippings from 01.03.2021 to 07.03.2021**

| Outage Type | Name                                             | Trip Date | Trip Time | Sync Date | Sync Time  | Voltage Level | Reason                                                                                                                                                           |
|-------------|--------------------------------------------------|-----------|-----------|-----------|------------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PO          | 220/100 Kv 125 Mva Hel Ict 2 @Jambhul            | 05-Mar-21 | 9.53      | 05-Mar-21 | 19.59      | 220 KV        | 1)Servicing & Overhauling of 220 kv B/S Isolators                                                                                                                |
| PO          | 220/132-110kv 100mva Ptr 2 @Oglewadi             | 05-Mar-21 | 10.01     | 05-Mar-21 | 15         | 220 KV        | Replacement of HV side LA of R Ph replacement of WTI Main bus isolator maintenance work with the help of hot line.                                               |
| Tripped     | Mumewadi -Halkarni ckt-I                         | 05-Mar-21 | 10.48     | 05-Mar-21 | 17.01      | 220 KV        | R Y B CT structure strenghtning emergency outage.                                                                                                                |
| HT          | Talandge(400)- Mudshingi 2 Line                  | 05-Mar-21 | 10.5      | 05-Mar-21 | 16.46      | 220 KV        | For ICT Load Management.                                                                                                                                         |
| HT          | Talandge-Mudshingi Ckt-I                         | 05-Mar-21 | 10.5      | 05-Mar-21 | 16.46      | 220 KV        | For ICT Load Management.                                                                                                                                         |
| PO          | 220/132 Kv 100 Mva Ict 2 @Sawangi                | 05-Mar-21 | 11.07     | 05-Mar-21 | 15.49      | 220 KV        | Diagnostic Testing Work (SFRA).                                                                                                                                  |
| PO          | 220/132 Kv 100 Mva Ict 1 @Tuljapur               | 05-Mar-21 | 12.01     | 05-Mar-21 | 14.38      | 220 KV        | Testing & maintenance Work.                                                                                                                                      |
| PO          | Jambhul - Anandnagar                             | 05-Mar-21 | 12.2      | 05-Mar-21 | 20.58      | 220 KV        | 1)Servicing & Overhauling of 220 kv B/S Isolators 2)Testing of relays in r/o 220 kv Jambhul-Anandnagar Line. 3)Tan Delta measurement of 220 kv Bus PT-2.         |
| PO          | OSMANABAD BARSHI                                 | 05-Mar-21 | 14.55     | 05-Mar-21 | 20.38      | 220 KV        | Work At Barshi End.                                                                                                                                              |
| PO          | Osmanabad - Barshi                               | 05-Mar-21 | 14.55     | 05-Mar-21 | 20.41      | 220 KV        | To attend ct oil leakage problem.                                                                                                                                |
| PO          | Padghe - Wada                                    | 05-Mar-21 | 17.46     | 06-Mar-21 | 0.2        | 220 KV        | To Attend Rusted Broken CT Secondary Box.                                                                                                                        |
| PO          | 220kv Halkarni- Tillary                          | 06-Mar-21 | 9.02      | 17-Mar-21 | 16.2       | 220 KV        | Replacement Of Circuit Breaker At Tillary End.                                                                                                                   |
| PO          | Ghodbunder MSETCL Boisar line                    | 06-Mar-21 | 9.15      | 06-Mar-21 | 18.22      | 220 KV        | Replacement Of Missing/Broken Spacers At Various location.                                                                                                       |
| PO          | 220/22 Kv 50 Mva Vijai Ptr 3 @Mahape             | 06-Mar-21 | 9.31      | 06-Mar-21 | 13         | 220 KV        | Transformer LV Side Y-Phase Jumper And Y-Phase Bus Top Hotspot Attending Work.                                                                                   |
| PO          | Pedambe-Nerle                                    | 06-Mar-21 | 10        | 06-Mar-21 | 19         | 220 KV        | Cold Washing Of Insulator Strings.                                                                                                                               |
| PO          | 220/132 Kv 200 Mva Emco Ict 2 @Raymond (Nasik 2) | 06-Mar-21 | 10.05     | 06-Mar-21 | 16.36      | 220 KV        | Attending Oil Leakage                                                                                                                                            |
| PO          | Bus Coupler @ Kalwa                              | 06-Mar-21 | 11.2      | 06-Mar-21 | 12.5       | 220 KV        | Testing Work                                                                                                                                                     |
| PO          | 220kv Lonand- Phaltan line                       | 06-Mar-21 | 11.35     | 06-Mar-21 | 17.11      | 220 KV        | For Retrofitting & Testing Work Of B/U Relay At 220KV Phaltan MIDC Substation.                                                                                   |
| PO          | Lamboti(solapur)-Karkamb                         | 06-Mar-21 | 13.03     | 06-Mar-21 | 18.31      | 220 KV        | Outage Is Required For Insulator String Replacement LOC No. 460 463 472 473 String Found Faulty During PID Testing & Chemical Cleaning Of Multi Circuit Portion. |
| PO          | Pegasus - Infosys                                | 06-Mar-21 | 13.15     | 06-Mar-21 | 18.5       | 220 KV        | Annual Relay Testing Work.                                                                                                                                       |
| PO          | ALKUD - MENDHEGIRI CKT - 1                       | 07-Mar-21 | 9.18      |           | Continued. | 220 KV        | For Erection Of 220Kv M/C Tower In R/O New 'K' Mahakal-Jath Line Near 220KV Mendhigiri-Alkud Line.                                                               |
| PO          | Dharavi : 220 / 110 / 33 250 MVA ICT 8           | 07-Mar-21 | 9.26      | 07-Mar-21 | 19         | 220 KV        | Routine Maintenance Work                                                                                                                                         |
| HT          | Talandge-Mudshingi Ckt-I                         | 07-Mar-21 | 10.59     | 07-Mar-21 | 15.11      | 220 KV        | For ICT Load Management.                                                                                                                                         |
| HT          | Talandge(400)- Mudshingi 2 Line                  | 07-Mar-21 | 10.59     | 07-Feb-21 | 15.11      | 220 KV        | For ICT Load Management.                                                                                                                                         |
| PO          | Kandalgaon - Pirangut                            | 07-Mar-21 | 12.12     | 07-Mar-21 | 19         | 220 KV        | Commission And Erection Of Wave Trap & CC.                                                                                                                       |
| PO          | Trombay - Kalwa                                  | 07-Mar-21 | 13.06     | 07-Mar-21 | 19.42      | 220 KV        | Conductor Sag Clearance Work.                                                                                                                                    |

**Transmission Line Outages/Trippings from 01.03.2021 to 07.03.2021**

| Outage Type | Name                                              | Trip Date | Trip Time | Sync Date | Sync Time  | Voltage Level | Reason                                                          |
|-------------|---------------------------------------------------|-----------|-----------|-----------|------------|---------------|-----------------------------------------------------------------|
| HT          | 220/132 Kv 200 Mva Cgl lct 1 @Bale (Solapur 2)    | 07-Mar-21 | 16.22     | 07-Mar-21 | 17         | 220 KV        | Emergency As Metering Core Of HV CT Opened Due To Cable Damage. |
| Tripped     | Dhamangaon New - Badnera                          | 07-Mar-21 | 17.56     | 07-Mar-21 | 21.19      | 220 KV        | Distance Protection                                             |
| PO          | Karad Solapur (PG)                                | 03-May-17 | 11:49     |           | Continued. | 400 KV        | Line Converted As 220 Kv Solapur (PG)-Jeur From LOC 403         |
| PO          | 400/220kv 315 MVA ICT I @ KOLHAPUR-III (TALANDGE) | 10-Aug-20 | 9.58      |           | Continued. | 400 KV        | Replacement of existing 315 MVA ICT by 3*167 MVA ICT.           |
| HT          | Khadka-Aurangabad (Waluj)                         | 28-Feb-21 | 18.08     | 01-Mar-21 | 6.08       | 400 KV        | Over Voltage                                                    |
| HT          | Dhule Sar'Sarovar I                               | 28-Feb-21 | 18.11     | 01-Mar-21 | 7.38       | 400 KV        | Over Voltage                                                    |
| PO          | Chandrapur - Khaperkheda                          | 01-Mar-21 | 6.28      | 02-Mar-21 | 18.23      | 400 KV        | Restranging work                                                |
| Tripped     | Babhaleshwar - Padghe-II                          | 01-Mar-21 | 13.26     | 01-Mar-21 | 17.32      | 400 KV        | Distance Protection                                             |
| Tripped     | Parly(MS)- Nanded ckt I                           | 01-Mar-21 | 14.19     | 01-Mar-21 | 18.22      | 400 KV        | Distance Protection                                             |
| HT          | Dhule Sar'Sarovar II                              | 01-Mar-21 | 19.51     | 02-Mar-21 | 6.59       | 400 KV        | Over Voltage                                                    |
| HT          | Khadka-Aurangabad (Waluj)                         | 01-Mar-21 | 20.58     | 02-Mar-21 | 6.47       | 400 KV        | Over Voltage                                                    |
| PO          | 400/220/33 Kv 315 Mva lct 1 @Parali (Girwali)     | 02-Mar-21 | 9.24      | 09-Mar-21 | 21.51      | 400 KV        | Testing Work                                                    |
| PO          | Bus Coupler @ Chandrapur                          | 02-Mar-21 | 9.32      | 02-Mar-21 | 17.21      | 400 KV        | Diagnostic testing work.                                        |
| HT          | Dhule Sar'Sarovar I                               | 02-Mar-21 | 18.1      | 03-Mar-21 | 6.13       | 400 KV        | Over Voltage                                                    |
| HT          | Khadka-Aurangabad (Waluj)                         | 02-Mar-21 | 20.36     | 03-Mar-21 | 6.11       | 400 KV        | Over Voltage                                                    |
| Tripped     | Koradi Satpur                                     | 03-Mar-21 | 6.36      | 03-Mar-21 | 12.08      | 400 KV        | Distance Protection                                             |
| PO          | 400/132 Kv 200 Mva lct 1 @Khadka                  | 03-Mar-21 | 9.56      | 03-Mar-21 | 15.28      | 400 KV        | Routine Maintenance Work                                        |
| PO          | 400/220KV 500MVA ICT1@koradi 2                    | 03-Mar-21 | 10.4      | 03-Mar-21 | 13.58      | 400 KV        | Routine Maintenance Work                                        |
| HT          | Dhule Sar'Sarovar II                              | 03-Mar-21 | 18.4      | 04-Mar-21 | 6.05       | 400 KV        | Over Voltage                                                    |
| HT          | Khadka-Aurangabad (Waluj)                         | 03-Mar-21 | 22        | 04-Mar-21 | 6.11       | 400 KV        | Over Voltage                                                    |
| PO          | Lonikand 1 - Chakan                               | 04-Mar-21 | 9.19      | 04-Mar-21 | 19.49      | 400 KV        | Routine line maintenance work.                                  |
| Tripped     | Koradi-RattanIndia                                | 04-Mar-21 | 15.13     | 04-Mar-21 | 15.46      | 400 KV        | Distance Protection                                             |
| HT          | Dhule Sar'Sarovar I                               | 04-Mar-21 | 19.32     | 05-Mar-21 | 6.18       | 400 KV        | Over Voltage                                                    |
| PO          | Chandrapur-II - Nanded ckt I                      | 05-Mar-21 | 9.25      | 05-Mar-21 | 18.46      | 400 KV        | For Conductor & Earth wire H/W tightening work.                 |
| Tripped     | Padghe - Nagothane - I                            | 05-Mar-21 | 16.01     | 05-Mar-21 | 18.55      | 400 KV        | Distance Protection                                             |
| Tripped     | 400/220/33 Kv 315 Mva ICT I @ Akola (M)           | 06-Mar-21 | 5.21      | 06-Mar-21 | 9.34       | 400 KV        | On B-phase buchholz.                                            |
| Tripped     | Akola II - RPL(Rattanindia) Ckt-II                | 06-Mar-21 | 10.42     | 06-Mar-21 | 18.59      | 400 KV        | Distance Protection                                             |
| Tripped     | Koradi Bhilai                                     | 06-Mar-21 | 13.11     | 06-Mar-21 | 13.35      | 400 KV        | Distance Protection                                             |
| HT          | Dhule Sar'Sarovar I                               | 06-Mar-21 | 20.15     | 07-Mar-21 | 6.34       | 400 KV        | Over Voltage                                                    |
| HT          | Dhule Khandwa I                                   | 07-Mar-21 | 6.54      | 07-Mar-21 | 12.36      | 400 KV        | To Control Over Loading Of Dhule ICT.                           |
| Tripped     | Chandrapur - Khaperkheda                          | 07-Mar-21 | 13.16     | 07-Mar-21 | 14.49      | 400 KV        | Distance Protection                                             |
| Tripped     | Dhule Sar'Sarovar I                               | 07-Mar-21 | 18.02     | 08-Mar-21 | 6.45       | 400 KV        | DT Received From SSP Over Voltage 438 KV.                       |
| HT          | Khadka-Aurangabad (Waluj)                         | 31-Dec-20 | 17.33     |           | Continued. | 400 KV        | Over Voltage                                                    |
| EO          | Chandrapur - Padghe Hvdc Pole 2                   | 04-Mar-21 | 23.4      | 05-Mar-21 | 4.04       | 500 KV        | Attending Hot Spot                                              |
| Tripped     | Ektuni - Akola II Ckt I                           | 04-Mar-21 | 13.37     | 04-Mar-21 | 14.06      | 765 KV        | Distance Protection                                             |
| Tripped     | Ektuni - Akola II Ckt I                           | 04-Mar-21 | 14.06     | 04-Mar-21 | 19.36      | 765 KV        | Distance Protection                                             |
| Tripped     | Ektuni - Akola II Ckt I                           | 06-Mar-21 | 13.05     | 06-Mar-21 | 18.4       | 765 KV        | Distance Protection                                             |
| Tripped     | Ektuni - Akola II Ckt I                           | 07-Mar-21 | 12.23     | 07-Mar-21 | 14.27      | 765 KV        | Distance Protection                                             |
| PO          | 765/400KV 1500MVA ICT I @ Aurangabad (Ektuni)     | 07-Mar-21 | 17.5      | 07-Mar-21 | 18.22      | 765 KV        | Isolator Realignment Work.                                      |
| HT          | Khadka-Aurangabad (Waluj)                         | 31-Jan-21 | 19.27     | 01-Feb-21 | 7.15       | 400 KV        | Over Voltage                                                    |
| HT          | Dhule - Bableswhar - II                           | 31-Jan-21 | 19.58     | 01-Feb-21 | 8.17       | 400 KV        | Over Voltage                                                    |
| Tripped     | koaradi II - Wardha(PG)                           | 31-Jan-21 | 22.4      | 01-Feb-21 | 17.09      | 400 KV        | Distance Protection                                             |
| Tripped     | 400/220kv 315 Mva ICT II @Karad                   | 01-Feb-21 | 12.37     | 01-Feb-21 | 13.03      | 400 KV        | LBB operated                                                    |

**Transmission Line Outages/Trippings from 01.03.2021 to 07.03.2021**

| <b>Outage Type</b> | <b>Name</b>                                       | <b>Trip Date</b> | <b>Trip Time</b> | <b>Sync Date</b> | <b>Sync Time</b> | <b>Voltage Level</b> | <b>Reason</b>                                                                                                                                                                                     |
|--------------------|---------------------------------------------------|------------------|------------------|------------------|------------------|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Tripped            | 400/220kv 315 Mva ICT III @Karad                  | 01-Feb-21        | 12.37            | 01-Feb-21        | 12.57            | 400 KV               | LBB operated                                                                                                                                                                                      |
| Tripped            | 400/220kv 315 Mva ICT I @Karad                    | 01-Feb-21        | 12.37            | 01-Feb-21        | 12.47            | 400 KV               | LBB operated                                                                                                                                                                                      |
| PO                 | New Koyna - Dabhol - II                           | 01-Feb-21        | 12.38            | 01-Feb-21        | 19.55            | 400 KV               | Construction work.                                                                                                                                                                                |
| HT                 | Dhule Sar'Sarovar II                              | 01-Feb-21        | 18.14            | 02-Feb-21        | 7.26             | 400 KV               | Over Voltage                                                                                                                                                                                      |
| EO                 | 400/220KV 315MVA ICT3@Bhusawal II ( khadaka)      | 01-Feb-21        | 20.27            | 01-Feb-21        | 22.53            | 400 KV               | Attending Hot Spot                                                                                                                                                                                |
| PO                 | 400/220 Kv 500 MVA ICT 3 @KOLHAPUR-III (TALANDGE) | 01-Feb-21        | 23.07            | 01-Feb-21        | 0.35             | 400 KV               | Shifted from TBC to on breaker.                                                                                                                                                                   |
| PO                 | 400/220/33kv 500 MVA ICT-I @Khaparkheda           | 02-Feb-21        | 10.13            | 02-Feb-21        | 17.16            | 400 KV               | To attend OLTC problem                                                                                                                                                                            |
| HT                 | Alkud-Solapur(PG)                                 | 02-Feb-21        | 14.1             | 02-Feb-21        | 20.11            | 400 KV               | Heavy Sparking observed in Line Isolator                                                                                                                                                          |
| EO                 | 400/220/33 Kv 315 MVA ICT -I @Nagothane           | 02-Feb-21        | 15.03            | 02-Feb-21        | 19.23            | 400 KV               | To attend Hot Spot                                                                                                                                                                                |
| HT                 | Dhule Sar'Sarovar I                               | 02-Feb-21        | 19.48            | 03-Feb-21        | 6.35             | 400 KV               | Over Voltage                                                                                                                                                                                      |
| Tripped            | Dabhol Nagothane II                               | 03-Feb-21        | 4.33             | 05-Feb-21        | 6.34             | 400 KV               | DT Received at Nagothane end                                                                                                                                                                      |
| PO                 | 400/220/33 Kv 315 MVA ICT-I @Aurangabad (Waluj)   | 03-Feb-21        | 15.02            | 03-Feb-21        | 18.24            | 400 KV               | Replacement Burnt Jaw of Line Isolator                                                                                                                                                            |
| HT                 | Dhule Sar'Sarovar I                               | 03-Feb-21        | 20.22            | 04-Feb-21        | 6.16             | 400 KV               | Over Voltage                                                                                                                                                                                      |
| PO                 | Karad - Lonikand 1                                | 04-Feb-21        | 9.38             | 04-Feb-21        | 18.12            | 400 KV               | DT/Routine Maintenance & Routine Line maintenance work.                                                                                                                                           |
| HT                 | Dhule Sar'Sarovar I                               | 04-Feb-21        | 19.16            | 05-Feb-21        | 10.58            | 400 KV               | Over Voltage                                                                                                                                                                                      |
| Tripped            | Dabhol Nagothane II                               | 05-Feb-21        | 4.33             | 05-Feb-21        | 6.34             | 400 KV               | DT Received At Nagothane end.                                                                                                                                                                     |
| Tripped            | 400/220/33 Kv 500 MVA ICT-III @Parali (Girwali)   | 05-Feb-21        | 6.05             | 05-Feb-21        | 7.24             | 400 KV               | ICT 3 Is Tripped From LV Side ON PDRAT 06.05AM & HV Side CB Remain Closed.                                                                                                                        |
| EO                 | Ektuni-Taptitanda II                              | 05-Feb-21        | 11.16            | 05-Feb-21        | 15.52            | 400 KV               | Attending Hot Spot                                                                                                                                                                                |
| Tripped            | 400/220 kV 500 MVA ICT III @ Jejuri               | 05-Feb-21        | 12.04            | 05-Feb-21        | 20.02            | 400 KV               | Differential protection                                                                                                                                                                           |
| PO                 | 400/220/33kv 500MVA ICT 5 @ Padghe                | 05-Feb-21        | 14.03            | 05-Feb-21        | 21.45            | 400 KV               | 1) Diagnostic testing work . 2) Hot Spot attending work on HV Y & B Ph Bushing 74 & 117 deg . LV Y & Bph Bushing 116 & 90 deg. 3) Replacement of Buchholz Relay. 4) HV & LV Bay maintenance work. |
| HT                 | Dhule Sar'Sarovar II                              | 05-Feb-21        | 17.35            | 08-Feb-21        | 8.21             | 400 KV               | Over Voltage                                                                                                                                                                                      |
| PO                 | Akola Aurangabad(PG) I                            | 05-Feb-21        | 17.46            | 05-Feb-21        | 23.49            | 400 KV               | For incorporate the time delay circuit to avoid the simultaneous ON/OFF operation of pump and cold welding works to attend minor leakage.                                                         |
| PO                 | 400/220/33 Kv 315 Mva ICT I @ Akola (M)           | 05-Feb-21        | 17.46            | 05-Feb-21        | 23.49            | 400 KV               | For incorporate the time delay circuit in pump circuit to avoid the simultaneous ON/OFF operation of pumps and cold welding works to attend minor leakages.                                       |
| HT                 | Bhusawal-Aurangabad                               | 05-Feb-21        | 20.18            | 06-Feb-21        | 7.56             | 400 KV               | Over Voltage                                                                                                                                                                                      |
| PO                 | 400/132 Kv 200 Mva Ict 2 @Khadka                  | 06-Feb-21        | 13.12            | 06-Feb-21        | 20.07            | 400 KV               | For Diagnostic Testing & Routine Bay Maintenance Work.                                                                                                                                            |
| PO                 | Karad - Talandge Ckt 1                            | 06-Feb-21        | 14.47            | 06-Feb-21        | 18.26            | 400 KV               | Faulty Disc Insulator Replacement Work & Cold Line Washing Work.                                                                                                                                  |

**Transmission Line Outages/Trippings from 01.03.2021 to 07.03.2021**

| <b>Outage Type</b> | <b>Name</b>                                     | <b>Trip Date</b> | <b>Trip Time</b> | <b>Sync Date</b> | <b>Sync Time</b> | <b>Voltage Level</b> | <b>Reason</b>                                                               |
|--------------------|-------------------------------------------------|------------------|------------------|------------------|------------------|----------------------|-----------------------------------------------------------------------------|
| Tripped            | 400/220/33 Kv 500 MVA ICT-III @Parali (Girwali) | 06-Feb-21        | 19.53            | 06-Feb-21        | 21.11            | 400 KV               | ICT 3 Is Tripped From LV Side ON PDR AT 06.05AM & HV Side CB Remain Closed. |
| PO                 | BABHALESHWAR - RPL(NASHIK) CKT - 2              | 06-Feb-21        | 22.48            | 07-Feb-21        | 0.23             | 400 KV               | Relay Maloperated.                                                          |
| HT                 | Jaigad-Karad Ckt-I                              | 07-Feb-21        | 3.06             | 07-Feb-21        | 9.37             | 400 KV               | Over Voltage                                                                |
| EO                 | Padghe - Nagothane - II                         | 07-Feb-21        | 11.57            | 07-Feb-21        | 18.08            | 400 KV               | Due to Sparking at PG Isolator At Padgha End.                               |
| EO                 | 400/220/33 Kv 500 MVA ICT-III @Parali (Girwali) | 07-Feb-21        | 12.22            | 08-Feb-21        | 0.46             | 400 KV               | For Investigation the tripping of breaker on PDRO on DT.06.02.2021          |
| Tripped            | 400/220/33 Kv 315 MVA ICT- 2 @Nagothane         | 07-Feb-21        | 18.08            | 08-Feb-21        | 2                | 400 KV               | NDR.                                                                        |
| HT                 | Dhule - Bableshwar - II                         | 07-Feb-21        | 18.11            | 08-Feb-21        | 8.12             | 400 KV               | Over Voltage                                                                |
| HT                 | Khadka-Aurangabad (Waluj)                       | 07-Feb-21        | 21.35            | 08-Feb-21        | 6.38             | 400 KV               | Over Voltage                                                                |
| HT                 | Khadka-Aurangabad (Waluj)                       | 31-Dec-20        | 17.33            |                  | Continued.       | 400 KV               | Over Voltage                                                                |