

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 03/Mar/2025 to 09/Mar/2025

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
03/03/2025	11 Hrs	6830	1534	87	8451	10819	377	5572	3165	-2327	25495	0	25495	622	357	29363	29363	50.01
04/03/2025	11 Hrs	7310	1685	139	9134	10447	280	5896	3159	-2344	25984	0	25984	627	363	29906	29906	49.99
05/03/2025	11 Hrs	6073	1365	226	7664	10645	799	5391	3195	-2390	24717	0	24717	608	302	28604	28604	50.04
06/03/2025	11 Hrs	6563	624	162	7349	10593	270	6338	3481	-2322	25135	0	25135	619	305	28955	28955	50.01
07/03/2025	12 Hrs	6077	1435	217	7729	10590	216	5729	3623	-2406	24901	0	24901	630	311	28828	28828	49.98
08/03/2025	11 Hrs	6442	1266	223	7931	10133	176	5982	3292	-2052	24914	0	24914	624	359	28497	28497	49.95
09/03/2025	11 Hrs	6752	287	222	7261	9199	446	6939	3183	-1759	24731	0	24731	565	314	27907	27907	50.00
Maximum		7310	1685	226	9134	10819	799	6939	3623	-1759	25984	0	25984	630	363	29906	29906	50.04
Minimum		6073	287	87	7261	9199	176	5391	3159	-2406	24717	0	24717	565	302	27907	27907	49.95
Average		6578	1171	182	7931	10347	366	5978	3300	-2229	25125	0	25125	614	330	28866	28866	50.00

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
03/03/2025	13 Hrs	6475	1223	171	7869	10961	276	5160	3574	-2498	24764	0	24764	627	285	28752	28752	49.99
04/03/2025	16 Hrs	7242	1409	135	8786	11291	226	5544	2611	-2505	25348	0	25348	631	354	29443	29443	49.95
05/03/2025	17 Hrs	6627	1887	223	8737	10430	190	6191	1813	-2296	24472	0	24472	658	466	28485	28485	49.96
06/03/2025	16 Hrs	6563	259	164	6986	10833	191	6166	2790	-2383	24020	0	24020	628	292	27886	27886	49.96
07/03/2025	13 Hrs	5813	1161	215	7189	10476	225	5521	3630	-2430	24052	0	24052	614	310	27965	27965	50.02
08/03/2025	16 Hrs	6274	1356	215	7845	10101	311	6226	2594	-2132	24337	0	24337	622	403	28102	28102	50.03
09/03/2025	16 Hrs	6673	348	219	7240	10341	150	6441	2455	-1842	24234	0	24234	579	328	27534	27534	49.92
Maximum		7242	1887	223	8786	11291	311	6441	3630	-1842	25348	0	25348	658	466	29443	29443	50.03
Minimum		5813	259	135	6986	10101	150	5160	1813	-2505	24020	0	24020	579	285	27534	27534	49.92
Average		6524	1092	192	7807	10633	224	5893	2781	-2298	24461	0	24461	623	348	28309	28309	49.98

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
03/03/2025	20 Hrs	7264	1560	264	9088	10101	410	6383	0	-1472	23917	0	23917	1140	498	27620	27620	49.91
04/03/2025	20 Hrs	8463	1486	140	10089	9750	343	6974	0	-1526	25028	0	25028	1173	500	28829	28829	49.96
05/03/2025	20 Hrs	7693	2121	219	10033	9033	974	7242	0	-1511	25193	0	25193	1121	498	28901	28901	49.99
06/03/2025	20 Hrs	7645	1634	177	9456	8513	301	7448	0	-1405	23751	0	23751	1168	494	27380	27380	49.98
07/03/2025	20 Hrs	7641	2063	192	9896	8618	183	7427	0	-1416	24138	0	24138	1183	496	27803	27803	50.05
08/03/2025	20 Hrs	7574	1325	233	9132	9223	356	7432	0	-1345	24223	0	24223	1170	501	27814	27814	49.97
09/03/2025	20 Hrs	7360	1334	228	8922	8985	269	7255	0	-1287	23584	0	23584	1044	495	26970	26970	50.00
Maximum		8463	2121	264	10089	10101	974	7448	0	-1287	25193	0	25193	1183	501	28901	28901	50.05
Minimum		7264	1325	140	8922	8513	183	6383	0	-1526	23584	0	23584	1044	494	26970	26970	49.91
Average		7663	1646	208	9517	9175	405	7166	0	-1423	24262	0	24262	1143	497	27902	27902	49.98

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
03/03/2025	3 Hrs	6999	231	275	7505	9500	431	6042	0	-1184	21862	0	21862	612	377	24467	24467	50.00
04/03/2025	4 Hrs	8063	241	148	8452	9719	375	6254	0	-1264	23119	0	23119	600	315	25715	25715	50.01
05/03/2025	4 Hrs	7019	230	153	7402	9212	947	6747	0	-1261	22609	0	22609	600	286	25194	25194	49.97
06/03/2025	3 Hrs	6646	250	146	7042	8638	735	7416	0	-1229	22171	0	22171	603	415	24849	24849	50.07
07/03/2025	4 Hrs	7312	240	236	7788	8589	350	7393	0	-1177	22526	0	22526	620	311	25051	25051	49.98
08/03/2025	3 Hrs	7201	246	236	7683	9142	174	7281	0	-1272	22559	0	22559	608	382	25270	25270	50.01
09/03/2025	23 Hrs	7263	294	241	7798	9189	171	7185	0	-1474	22340	0	22340	757	497	25597	25597	49.97
Maximum		8063	294	275	8452	9719	947	7416	0	-1177	23119	0	23119	757	497	25715	25715	50.07
Minimum		6646	230	146	7042	8589	171	6042	0	-1474	21862	0	21862	600	286	24467	24467	49.97
Average		7215	247	205	7667	9141	455	6903	0	-1266	22455	0	22455	629	369	25163	25163	50.00

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
03/03/2025	171.224	24.493	4.028	199.745	0.539	240.847	242.023	8.597	144.305	25.959	18.140	9.743	-40.670	565.881	68.553	647.336
04/03/2025	186.583	25.723	3.623	215.929	0.295	240.452	239.104	8.861	147.938	26.542	17.988	9.666	-42.234	584.519	69.888	667.376
05/03/2025	167.440	25.098	4.755	197.293	0.093	228.859	231.215	15.797	155.968	26.816	17.615	9.727	-41.835	569.889	69.177	652.075
06/03/2025	166.537	13.533	4.118	184.188	0.188	226.664	226.851	8.610	164.912	28.826	18.142	10.053	-39.839	560.213	68.034	641.395
07/03/2025	166.881	23.562	5.345	195.788	0.184	222.257	225.767	5.223	164.823	28.231	17.716	9.756	-40.371	562.765	67.843	643.794
08/03/2025	166.616	22.368	5.479	194.463	0.114	227.076	227.520	5.558	162.926	27.429	17.460	10.421	-37.776	566.431	65.657	645.333
09/03/2025	171.363	11.911	5.057	188.331	0.086	224.899	222.981	6.471	163.871	26.147	16.151	10.587	-35.065	561.871	61.803	636.457
Maximum	186.583	25.723	5.479	215.929	0.539	240.847	242.023	186.583	164.912	28.826	18.142	10.587	-35.065	584.519	69.888	667.376
Minimum	166.537	11.911	3.623	184.188	0.086	222.257	222.981	166.537	144.305	25.959	16.151	9.666	-42.234	560.213	61.803	636.457
Average	170.949	20.955	4.629	196.534	0.214	230.151	230.780	170.949	157.820	27.136	17.602	9.993	-39.684	567.367	67.279	647.681

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
03/03/2025	0.417	0.834	31.465
04/03/2025	0.437	1.271	31.028
05/03/2025	0.407	1.678	30.621
06/03/2025	0.159	1.837	30.462
07/03/2025	0.374	2.211	30.088
08/03/2025	0.362	2.573	29.726
09/03/2025	0.123	2.696	29.603

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 03/Mar/2025 to 09/Mar/2025

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
03/03/2025	MONDAY	115.301	9958	126.722	5280	242.023	10084	240.847	10035	-1.176	-49
04/03/2025	TUESDAY	113.892	9837	125.212	5217	239.104	9963	240.452	10019	1.348	56
05/03/2025	WEDNESDA	103.470	9506	127.745	5323	231.215	9634	228.859	9536	-2.356	-98
06/03/2025	THURSDAY	103.783	9329	123.068	5128	226.851	9452	226.664	9444	-0.187	-8
07/03/2025	FRIDAY	106.747	9288	119.020	4959	225.767	9407	222.257	9261	-3.510	-146
08/03/2025	SATURDAY	106.951	9359	120.569	5024	227.520	9480	227.076	9462	-0.444	-18
09/03/2025	SUNDAY	108.969	9177	114.012	4750	222.981	9291	224.899	9371	1.918	80
Total		759.113		856.348		1615.461		1611.054		-4.407	

Generator Unit Outages/Trippings from 03.03.2025 to 09.03.2025						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U2	07-02-17	17:3		Continued.	No Schedule.(NO PPA)	NOPPA
PGPL U1	07-02-17	17:3		Continued.	No Schedule (NO PPA)	NOPPA
VIPL U-1	29-12-18	0:3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-19	0:15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-20	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-20	4:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-21	20:03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Uran Unit A0	07-09-22	16:30	09-03-25	20:34	Turbine Tripped on High Vibrations	FORCED
Ghatghar Unit-2	26-05-24	13:17		Continued.	Stator Earth Fault	FORCED
Chandrapur Unit 9	11-01-25	18:55		Continued.	Generator Protection operated	FORCED
Ghatghar Unit-1	21-02-25	5:00	04-03-25	22:05	main PLC heavy fault.	FORCED
Uran Unit 5	01-03-25	20:27	03-03-25	18:11	No Schedule from MSEDCL	ZEROSCH/RSD
Bhusawal Unit 5	01-03-25	0:15	03-03-25	18:48	Boiler Validity Purpose	FORCED
Adani U-5	01-03-25	0:21	04-03-25	14:18	Due to Hot Air Leakage from APH-5B outlet bellow.	FORCED
Adani U-4	01-03-25	6:03	05-03-25	16:02	PA Duct heavy leakage.	FORCED
Uran Unit 8	03-03-25	2:18	03-03-25	7:32	Excitation fault	FORCED
Uran Unit B0	03-03-25	2:27	03-03-25	20:07	Excitation Fault	FORCED
Uran Unit 7	03-03-25	5:57	03-03-25	10:28	Due To AC failure.	FORCED
Uran Unit 6	03-03-25	5:57	03-03-25	6:50	Due to AC failure.	FORCED
Chandrapur Unit 6	03-03-25	15:35	03-03-25	21:47	Drum level low	FORCED
Khaparkheda Unit 4	03-03-25	19:50	04-03-25	2:31	Reheater Protection(low vacuum)	FORCED
Uran Unit 5	03-03-25	19:56	05-03-25	6:40	No Schedule from MSEDCL	ZEROSCH/RSD
Uran Unit 7	03-03-25	23:16	04-03-25	1:58	Compressor bearing vibration high.	FORCED
Uran Unit 7	04-03-25	3:04	04-03-25	13:46	Turbine Bearing vibration high.	FORCED
Uran Unit 7	04-03-25	14:15		Continued.	Turbine bearing vibration high	FORCED
Bhusawal Unit 6	05-03-25	0:04		Continued.	PG TEST preparation	FORCED
Chandrapur Unit 6	05-03-25	2:28	05-03-25	6:30	Flame Failure	FORCED
Uran Unit 5	05-03-25	7:58	05-03-25	18:16	Zero Schedule Given By MSEDCL	ZEROSCH/RSD
Chandrapur Unit 6	05-03-25	11:03	05-03-25	17:30	Drum level low	FORCED
Uran Unit 5	05-03-25	19:21	10-03-25	21:40	Zero Schedule Given By MSEDCL	ZEROSCH/RSD
Chandrapur Unit 4	06-03-25	3:43	06-03-25	20:54	Generator revers power flow	FORCED
Parli Unit 8	07-03-25	5:08	07-03-25	9:49	Generator Protection operated	FORCED
Koyana STG-IV Unit-4	07-03-25	6:30	07-03-25	8:35	Safety bolt rupture fault	FORCED
Koyana Unit 1	07-03-25	7:45	08-03-25	22:30	Water leakage attending Work .	PLANNED
Bhusawal Unit 5	07-03-25	11:00	07-03-25	13:05	Flame Failure	FORCED
Chandrapur Unit 4	08-03-25	9:55		Continued.	Boiler Tube Leakage	FORCED
Koyana STG-IV Unit-1	08-03-25	11:34	08-03-25	16:10	Butterfly valve major fault	FORCED
JSW (J) U3	08-03-25	22:36	09-03-25	16:05	Auxilliary Cooling Water Line Leakage	FORCED
Uran Unit 6	09-03-25	1:05	09-03-25	4:20	Boiler protection.	FORCED
Nasik Unit 5	09-03-25	10:17	10-03-25	21:21	Boiler Tube Leakage	FORCED
Uran Unit A0	09-03-25	22:22	10-03-25	0:51	Turbine Vibration	FORCED

Transmission Line Outages/Trippings from 03.03.2025 to 09.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
EKLAHARE (OCR) - NAVASARI CKT - 2	21-02-25	17:39	06-03-25	11:51	Load management	HT	220 KV
132KV HIMAYATNAGAR -KINWAT CKT I	27-02-25	5:02	07-03-25	15:50	D/P OPTED PH Z2 63.77KM 1KA KINWAT- R PH Z2 69.67KM 1KA.	T	132 KV
220kV REL Life Science (GIS) -NASIK-1	27-02-25	16:22	04-03-25	14:08	H/T for load management from Navsari end only.	HT	220 KV
BUS COUPLER @ PHURSUNGI	01-03-25	8:32	07-03-25	14:10	Load management	HT	220 KV
CHINCHWAD 2 - HINJEWADI 1	01-03-25	5:56	03-03-25	19:46	Hand Tripped for load management.	HT	220 KV
220/100 KV 100 MVA ICT 1 @ VASAI-II	02-03-25	10:32	03-03-25	5:58	For Retrofitting of 4 no of relays (i.e., HV&LV BCU and HV&LV Back up relays) of 100MVA, 220/100kV ICT-1 by Testing Team Kalwa.	PO	220 KV
765/400 KV 1500MVA ICT - 2 @ PUNE (GIS)	02-03-25	0:26	03-03-25	9:43	Construction works under WRES-XXXI. Shutdown is planned for Aux Bus extension -400kV side- W/o Internal conductor fixing (Construction works under WRES-XXXI)	PO	765 KV
INTERCONNECTOR @ KALWA	02-03-25	23:53	03-03-25	4:00	1) To carry out mechanized excavation, reinforcement & concrete work for GIB & bus post foundation.	EO	220 KV
KALYAN KALWA SALSETTE 1	02-03-25	23:36	03-03-25	4:10	Hand Tripped for load management.	HT	110 KV
KALYAN KALWA SALSETTE 2	02-03-25	23:43	03-03-25	4:11	Hand Tripped for load management.	HT	110 KV
MIDC BUTIBORI -VIPL LINE-3	03-03-25	11:30	04-03-25	19:03	Periodical testing of line ct and cvt.	HT	220 KV
ALEPHATA-PARGAON(KATHAPUR)	03-03-25	7:46	03-03-25	22:08	Load management.	HT	220 KV
BOISAR II - TARAPUR	03-03-25	11:17	05-03-25	19:18	Outage is required for annual maintenance of feedre's equipments(CT,Breaker,isolatpr,wave trap,CVT,LA etc).	PO	220 KV
KORADI - KHADKA	03-03-25	17:28	03-03-25	19:13	Emergency outage is required on 400 KV Khadka-Koradi Ckt for attending the air leakage in Emergency mechanism at 400 KV Khadka Substation. Firstly proposed for TBC shifting and LD give permission with code 123 while shifting on TBC the Bus II B phase(TBC) PG isolator Rotary broken and it is not possible to shift on TBC. Hence Emergency outage required	EO	400 KV
MALEGAON-SATANA	03-03-25	4:06	04-03-25	18:28	Load management.	HT	220 KV
PHURSUNGI-PARVATI	03-03-25	0:01	03-03-25	5:00	1)Replacement of faulty / flashover SSN string at Lo. No. 85 R phase & Chemical washing of insulators.	EO	220 KV
220 KV DEEPNAGAR (400 KV) - KHADKA CKT	03-03-25	10:47	03-03-25	16:31	Diagnostic testing of bay equipment.	HT	400 KV
220/110 kV 200 MVA ICT 3 @ MUDSHINGI	03-03-25	11:08	03-03-25	17:15	For Quarterly maint work	PO	220 KV
220/132 KV 100 MVA ICT 1 @ BELWANDI	03-03-25	12:06	03-03-25	16:35	Yearly Diagnostic Tests to be done	PO	220 KV
220/132 KV 200 MVA PTR NO 5 @ PARVATI	03-03-25	12:09	05-03-25	16:36	CT tan delta	PO	220 KV
220/33kV 100MVA PTR 2 @ 5 STAR MIDC, KAGAL	03-03-25	9:35	03-03-25	18:29	for new transformer HV LA erection work and jumpering work, quarterly maintenance work on dt. 03.03.2025	PO	220 KV
220KV MAIN BUS 1 @ 400KV KHAPARKHEDA	03-03-25	12:31	03-03-25	18:49	220 kv bus coupler bus i isolator & 220 kv bus i pt isolator servicing & alignment work.	HT	400 KV
220KV TULJAPUR-BALE CKT	03-03-25	0:45			TULJAPUR: D/P,Z1,B PH,33KM, CB CLOSED AT BALE END.	T	220 KV
400/11.5KV STATION TRANSFORMER - 1 @ TIRORA	03-03-25	10:19	05-03-25	16:15	Dia Equipment Maintenance	PO	400 KV
400/220/33 KV 315 MVA ICT - 3 @ PADGHE	03-03-25	19:42	04-03-25	3:36	NDR Protection	T	400 KV
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	03-03-25	11:42	03-03-25	19:05	LV side shifting from bus 1 to bus 2 due to 220kV bus 1 outage Work at 220kV bus 1- 220 kV Bus Coupler Bus I Isolator & 220 kV Bus I PT Isolator Servicing & Alignment Work	PO	400 KV
400/220KV 315 MVA ICT - 1 @ NEW KOYNA	03-03-25	7:08	03-03-25	18:31	Cold welding work	PO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	03-03-25	10:00			For load management	HT	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	03-03-25	10:23	09-03-25	18:50	For load management	HT	400 KV
BABLESHWAR- AURANGABAD (WALUJ)	03-03-25	6:04	03-03-25	7:20	Trip Ckt faulty at Babhleshwar	T	400 KV
BUS COUPLER @ LAMBOTI	03-03-25	15:07	04-03-25	13:49	To carry out the circuit breaker overhauling work of MBC.	PO	220 KV
KHADKA-AURANGABAD (WALUJ)	03-03-25	17:56	03-03-25	18:29	Dist protection	T	400 KV
MAIN BAY (409) LINE - 2 OF KORADI-2 @ KORADI 3	03-03-25	10:06	03-03-25	17:28	Annual Maintenance of Bay Equipment at Koradi-III SS.	PO	400 KV
CHANDRAPUR - KHAPERKHEDA	04-03-25	17:18	04-03-25	20:27	ph E fault.In the patrolling, fire obserbed between tower no 23-35 due to burning of cutdown tree and bushes by the land owner below line.	T	400 KV
CHANDRAPUR 2 - CHD SWITCHING CKT - 2	04-03-25	20:35	04-03-25	23:40	Relay retrofitting work	PO	400 KV
CHANDRAPUR-PARLI CKT-3	04-03-25	14:35	04-03-25	19:29	To attend hotspot on B-ph CB Isolator (line side) near male-female contact of '400kV Chandrapur CGR-1- PARLI CKT-3' by hotline technique.	EO	400 KV
CHITEGAON- CHITEPIMPALGAON (PG) CKT - 2	04-03-25	10:48	04-03-25	16:29	AMP of BAY at Aurangabad S/s. work at Chitepimpalgaon end. Line will be in service through TBC at Chitepimpalgaon End	PO	220 KV
CHITEGAON- CHITEPIMPALGAON (PG) CKT - 2	04-03-25	12:29	04-03-25	16:29	Tripped on Back-up protection .	T	220 KV
HINJAWADI I- CHINCHWAD	04-03-25	5:14	05-03-25	0:03	Load management.	HT	220 KV
JEJURI (400 KV)-JEJURI- I	04-03-25	12:45	04-03-25	14:39	To attend hotspot of 79.3 degrees observed at finger of B Ph of 29 A isolator of 220kV Jejuri -1-line bay at 400kV Jejuri S/stn.	EO	220 KV
KANDALGAON - SONA ALLOYS	04-03-25	13:03	04-03-25	14:10	Tripped on distance protection from Lonand end only	T	220 KV
MIRAJ - ICHALKARANJI	04-03-25	16:11	05-03-25	21:58	For cold line cleaning of line insulators	PO	220 KV
URAN - APTA 2	04-03-25	11:40	04-03-25	13:19	Damaged Earthwire replacement work at L. No. 39 - 40	EO	220 KV

Transmission Line Outages/Trippings from 03.03.2025 to 09.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
132 KV GHATODI (220 KV) - DIGRAS CKT	04-03-25	15:04	05-03-25	3:13	Work of Erection of In-line tower at Loc 79, shifting of said lines on ERS thereof under ORC work (Railway diversion)	PO	220 KV
132 KV SENGAEON - HINGOLI (220KV) CKT II	04-03-25	10:00	04-03-25	17:41	Repair of damaged conductor.	HT	132 KV
220 KV /132 KV 100 MVA ICT 1 @ CHITEGAON	04-03-25	9:25	05-03-25	4:24	Relay replacement work.	HT	220 KV
220 KV BUS COUPLER	04-03-25	10:08	04-03-25	12:13	Diagnostic testing of bay equipments.	HT	400 KV
220 KV WALUJ - CHITEGAON CKT - I	04-03-25	12:29	04-03-25	12:38	Back up prot optd remarks tripped at waluj end only.	T	400 KV
220/132 KV 100 MVA ICT - 2 @ ALEPHATA	04-03-25	15:31	04-03-25	16:26	substation went into dark since Alephata s/s was on single source Bableshtar .	HT	220 KV
220/132 KV 200 MVA ICT - 1 @ ALEPHATA	04-03-25	15:31	04-03-25	15:57	substation went into dark since Alephata was on single source Bableshtar .	HT	220 KV
220/33 KV 50MVA T/F - 2 @ MIRAJ	04-03-25	11:06	04-03-25	18:32	Diagnostic Testing Work	PO	220 KV
400KV TBC @ KHADKA	04-03-25	9:25	06-03-25	17:52	Emergency outage is required on 400 KV TBC as it's Main Bus-2, B ph. PG isolator Rotary found broken & it is not operative. Also Main Bus-1 PG isolator has alignment problem hence emergency outage is required on 400kv TBC for the fixing of rotary of Main Bus-2 isolator alongwith the alignment work & also alignment work of Main Bus-1 PG Isolator to keep 400kv TBC healthy & available.	EO	400 KV
400KV TIE BAY 408 GT 2 -AKOLA CKT 1 @ NANDGAONPETH	04-03-25	12:36	04-03-25	18:39	Require outage of 408 (GT-2 -Akola-1 Line) tie bay to attend hotspot at 408 89A R phase isolator clamp. Temperature is showing 156 degree.	EO	400 KV
400KV TIE BAY 408 GT 2 -AKOLA CKT 1 @ NANDGAONPETH	04-03-25	12:36	04-03-25	18:39	Attending hot spot.	HT	400 KV
AURANGABAD(MS) - AURANGABAD(PG) CKT -2	04-03-25	12:29	04-03-25	12:29	Back up prot OPTD.	T	400 KV
BABLESHWAR- ALEPHATA CKT - 1	04-03-25	15:31	04-03-25	16:21	Tripped on Y, B ph fault	T	220 KV
BUS COUPLER @ VERSOVA	04-03-25	9:43	04-03-25	16:57	Attending abnormal IPS tube arm of 589A isolator	PO	220 KV
KHADKA-AURANGABAD (WALUJ)	04-03-25	12:19	04-03-25	18:48	1 Broken Disc String replacement 2 Cold line washing 3 Nut-bolt tightening work	PO	400 KV
MAIN BAY (407) OF DHARIWAL CKT - 1 @ CHANDRAPUR - 2	04-03-25	10:42	04-03-25	17:05	Diagnostic testing and allied bay maintenance work	PO	400 KV
MAIN BAY (407) OF DHARIWAL CKT - 1 @ CHANDRAPUR - 2	04-03-25	10:43	04-03-25	17:05	Diagnostic testing and allied bay maintenance work.	HT	400 KV
MAIN BAY - 400KV-PARLI-PARLI NEW-2 AND PARLI - 400KV - BUS 2 at PARLI - 400KV	04-03-25	10:23	04-03-25	18:05	For annual maintenance work of Bay at Parli substation	PO	400 KV
MAIN BUS - 1 @ VERSOVA	04-03-25	9:43	04-03-25	16:57	Attending abnormal IPS tube arm of 589A isolator	PO	220 KV
PHALTAN MIDC - CSSK BHAVANI NAGAR	04-03-25	12:12	04-03-25	14:40	For Repairing & Testing of Backup relay of 220KV Phalatan MIDC bay at 220kv SCSSK Bhavaninagar stn	PO	220 KV
PHALTAN MIDC - CSSK BHAVANI NAGAR	04-03-25	12:12	04-03-25	14:40	D/C Stringing on existing 220kv Phaltan MIDC-Walchandnagar M/C line for LILO on 132kv Lonand-Phaltan line for 220kv Phaltan MIDC S/stn.	PO	220 KV
URAN - APTA CKT - 1	04-03-25	11:38	04-03-25	13:17	Damaged Earthwire replacement work at L. No. 39 - 40	EO	220 KV
WALUJ - CHITEGAON II	04-03-25	12:29	04-03-25	16:29	Back up prot OPTD.	T	220 KV
ALEPHATA-PARGAON(KATHAPUR)	05-03-25	7:29	05-03-25	22:21	Load management	HT	220 KV
BABHALESHWAR - PADGHE CKT - 2	05-03-25	6:58	08-03-25	19:30	1) CB Mechanism overhauling work. 2) Replacement of 29 D Isolator under LES Scheme. For replacement of line isolator IPS tube will be removed between 29 C & 29 D Isolator and line will be charge on TBC. 3) After replacement of 29D Isolator for reconnection of IPS tube between 29 C and 29 D isolator 400kv BBLR-II H/t required for 03 hrs on dated 08.03.2025.	PO	400 KV
BIDRI - SAWANTWADI	05-03-25	13:15	05-03-25	16:22	Tripped on distance protection	T	220 KV
DASTURI-KANDALGAON LINE	05-03-25	15:26	05-03-25	17:08	Tripped on distance protection	T	220 KV
HINJAWADI I- CHINCHWAD	05-03-25	6:16	06-03-25	23:36	Load management	HT	220 KV
KHADKA-DEEPNAGAR CKT-3	05-03-25	10:33	05-03-25	15:13	Attending red hot on R-ph CT at 132kv Deepnagar end.		132 KV
KHAPARKHEDA - BUTIBORI 3	05-03-25	10:04	05-03-25	23:35	Diagnostic testing work of CVT	PO	220 KV
LAMBOTI - PANDHARPUR	05-03-25	18:20	06-03-25	0:49	For Retrofitting of Distance Relay	PO	220 KV
MALEGAON-SATANA	05-03-25	1:18	05-03-25	17:43	Load management.	HT	220 KV
MIRAJ - ICHALKARANJI	05-03-25	19:52	05-03-25	22:42	For proper load management at 220kv Tilawani S/S during outage period of 220kv Talandage- Tilawani Ckt- 2 , 220kv Miraj- Tilawani line needs to be kept off at 220kv Tilawani S/S end.	EO	220 KV
PARLI - KUMBHARGAON(NANDED) CKT - 2	05-03-25	22:08	05-03-25	22:36	Due to voltage constraint LR kept out at parli ss.		400 KV
PARLI - KUMBHARGAON(NANDED) CKT - 2	05-03-25	22:08	05-03-25	22:36	400 Girwali-Kumbhargaoon (Nanded) Ckt 2 line reactor to be taken out of service as per LD instructions & system constrain.	EO	400 KV
RANJANGAON - LONIKAND 2	05-03-25	11:29	05-03-25	13:35	Diagnostic testing work.	PO	220 KV

Transmission Line Outages/Trippings from 03.03.2025 to 09.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
TALANDGE - ICHALKARANJI 2	05-03-25	19:56	05-03-25	22:36	For attending hotspot at TL No 45 Yph (Temp-112C) & Reapairment of onductor at TL No 45, Yph	EO	220 KV
132KV NARSI (132KV)-KUNDALWADI(132KV) CKT	05-03-25	11:45	05-03-25	15:15	Removal of tarpolin and other priority works		132 KV
220 KV BUS COUPLER	05-03-25	11:24	05-03-25	14:07	Diagnostic testing and bay maintenance work	PO	220 KV
220/132 KV 200 MVA ICT 1 @ MALEGAON	05-03-25	16:36	05-03-25	22:21	For HV LV relay replacement work	PO	220 KV
220/132 KV 200 MVA ICT - 2 @ CHINCHWAD 2	05-03-25	18:25	05-03-25	21:03	For LV cable repairing work at 220kV Chinchwad 1 switchyard.	EO	220 KV
220/132KV 200 MVA ICT 1 @ KANHAN	05-03-25	7:23	05-03-25	11:39	Diagnostic testing work and allied maintenance work and replacement of Rph OSR due to oil leakage.	PO	220 KV
220/132kv 100MVA ICT -2 @ LONI DEOKAR	05-03-25	14:30	05-03-25	17:50	Outage on ICT-02 for Annual Relay Testing work	PO	220 KV
400KV TIE BAY 405 GT 1 -AKOLA 2 CKT 2 @ NANDGAONPETH	05-03-25	13:24	05-03-25	17:54	Hot spot observed at 405 89A Y phase (GT-1Akol,a-2 Line 2 Line) at Isolator clamp IPS tube.Temperature observed is 155°C. Required immediate rectification. Isolator arm will be change .	EO	400 KV
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	05-03-25	20:45			Due to Voltage constraint LR kept out at Parly ss.	HT	400 KV
500 MVA 400/220 KV ICT - 1 @ CHANDRAPUR 2	05-03-25	8:44	05-03-25	19:05	Diagnostic testing and allied bay maintenance work	PO	400 KV
BUS COUPLER @ RANJANGAON	05-03-25	15:02	05-03-25	20:57	Replacement of Y ph CT due to high Tan delta value and general bay maintenance.	PO	220 KV
DABHOL - NEW KOYNA CKT - 2	05-03-25	390	05-03-25	19:17	Chemical Washing work, Cold washing work & Diagnostic testing & Relay testing work , Routine maint. Work	PO	400 KV
KHADKA - BABLESHWAR	05-03-25	8:56	05-03-25	17:46	1. Broken Disc String Replacement 2. Cold line washing work 3. Nut-bolt tightening work	PO	400 KV
KUDUS - KALA CKT - 2	05-03-25	10:30	05-03-25	16:51	Annual Maintenance of bays equipment & Diagnostics Testing Work	PO	400 KV
PARAS-BALAPUR III	05-03-25	9:22	05-03-25	12:41	To attend hotspot on BPH wave trap jumper	PO	220 KV
PARLI - KUMBHARGAON (NANDED) CKT - 1	05-03-25	20:45	05-03-25	21:44	400 Girwali-Kumbhargaoon (Nanded) Ckt 1 line reactor to be taken out of service as per LD instructions & system constrain.	EO	400 KV
PHALTAN MIDC - CSSK BHAVANI NAGAR	05-03-25	11:35	05-03-25	21:50	D/C Stringing on existing 220kV Phaltan MIDC-Walchandnagar M/C line for LILO on 132kV Lonand-Phaltan line for 220kV Phaltan MIDC S/stn.	PO	220 KV
TIE BAY (705) OF ICT - 2 & BUS REACTOR @ KORADI 3	05-03-25	9:00	05-03-25	15:13	Annual Maintenance of Bay Equipment at Koradi-III SS.	PO	765 KV
ALEPHATA-PARGAON(KATHAPUR)	06-03-25	7:29	06-03-25	20:20	Load management	HT	220 KV
IPCL - SPCL	06-03-25	16:13	06-03-25	19:11	For diagnostic Work.	PO	220 KV
MALEGAON-SATANA	06-03-25	4:00	06-03-25	17:42	Load management	HT	220 KV
MULUND - GIS BHANDUP	06-03-25	11:35	06-03-25	13:21	Distance Protection	T	220 KV
NAGOTHANE - SPCL	06-03-25	8:46	06-03-25	15:16	For diagnostic Work.	PO	220 KV
100MVA 220/33KV TF 2	06-03-25	7:05	11-03-25	22:19	Leakage attending work		220 KV
100MVA 220/33kKV TF 1	06-03-25	15:50	06-03-25	21:13	TF Internal fault trip, PRV Operated ACPR (Air cell puncture) Operated	T	220 KV
200 MVA 220/132 KV ICT 1 @ GIRWALI	06-03-25	15:16	06-03-25	16:18	Diagnostic testing work	PO	220 KV
200 MVA 220/132 KV ICT 2 @ GIRWALI	06-03-25	11:48	06-03-25	13:10	Diagnostic testing work	PO	220 KV
200 MVA 220/132 KV ICT 3 @ GIRWALI	06-03-25	13:21	06-03-25	14:36	Diagnostic testing work	PO	220 KV
220 KV BUS COUPLER @ NANDED 400 KV	06-03-25	12:10	06-03-25	13:45	DCRM of 220kV Bus Coupler	PO	400 KV
220 KV MAIN BUS - II @ KARNJA	06-03-25	15:10	06-03-25	16:51	Main bus-2 Stringing for bus extension for 220kV solar GSS bay by M/S Juniper greenfield pvt ltd.	PO	220 KV
220/100 KV 100 MVA ICT 2 @ KANDALGAON	06-03-25	14:22	06-03-25	17:16	DFR Testing at Kgaon Ss.	PO	220 KV
220/110 KV 200 MVA ICT 1 @ MUDSHINGI	06-03-25	17:10	06-03-25	19:22	For Attending Hot sopot on LV isolator Y Phase Jaw	EO	220 KV
220/132KV 100MVA ICT-1 @ WALCHANDNAGAR	06-03-25	13:36	06-03-25	16:35	Outage on ICT-01 for Diagnostic testing work	PO	220 KV
220/33 KV, 50MVA, PTR NO 2 @ ALEPHATA	06-03-25	14:05	06-03-25	17:32	Winding resistance measurement due to abnormal DGA values & general bay maintenance work	PO	220 KV
400 KV (407) MAIN BAY OF BUS REACTOR	06-03-25	16:39	06-03-25	18:00	Low SF6 gas alarm to check SF6 gas alarm density switch		400 KV
400/11.5KV STATION TRANSFORMER - 3 @ TIRORA	06-03-25	11:38	08-03-25	17:03	Dia Equipment Maintenance	PO	400 KV
400/220/33KV 315MVA ICT - 2 @ LONIKAND	06-03-25	15:19	06-03-25	18:44	DT & Relay Test	PO	400 KV
500 MVA 400/220 KV ICT - 2 @ CHANDRAPUR 2	06-03-25	8:40	06-03-25	20:02	Diagnostic testing and allied bay maintenance work	PO	400 KV
765KV/400KV PADGHE-PG-ICT-1	06-03-25	9:58	07-03-25	0:43	Spare Changover of ICT, Taking Rph OUT of service & Spare IN Service & Fine tuning of CSD of ICT	PO	765 KV
BALAPUR-AKOLA I	06-03-25	9:28	06-03-25	11:59	To Attend CT Oil leakage of Bph of 220kV Akola Balapur Ckt1 at 220kV Balapur ss.	PO	220 KV
BUS COUPLER @ LONIKAND II	06-03-25	11:55	06-03-25	15:08	Diagnostic testing & maintenance work.	PO	220 KV
EKLHARE (OCR) - NAVASARI CKT - 2	06-03-25	19:27			H/T for load management.	HT	220 KV
KARAD -MUDSHINGI CKT 2-TAK	06-03-25	11:43	06-03-25	13:36	Distance Protection	T	220 KV
KARAD -MUDSHINGI CKT 2-TAK	06-03-25	14:50	06-03-25	16:20	Tripped on distance protection.	T	220 KV
KHADKA- DEEPNAGAR CKT 1	06-03-25	10:20	06-03-25	16:24	For Diagnostic Testing of Main Bay, Tie Bay & Line Bay along with Chemical Washing	PO	400 KV
KHOPOLI - DAVDI	06-03-25	6:13	06-03-25	12:25	Line side GOD alignment	PO	110 KV

Transmission Line Outages/Trippings from 03.03.2025 to 09.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KORADI-AMBAZARI-II	06-03-25	13:38	06-03-25	15:59	Attending Hot spot on Y-ph WT		220 KV
LONIKAND 2 - KARJAT CKT - 1	06-03-25	20:14	07-03-25	2:42	Insulator String Replacement/ Cold washing	PO	400 KV
NIWALI - PAWAS LINE	06-03-25	11:00			For replacement of faulty insulators found in PID.	PO	220 KV
TIE BAY (411) LINE - 1 OF KORADI-2 @ KORADI 3	06-03-25	10:03	06-03-25	16:26	Annual Maintenance of Bay Equipment at Koradi-III SS.	PO	400 KV
TIE BAY (412) OF KARJAT CKT - 1 @ LONIKAND 2	06-03-25	20:14	07-03-25	2:42	Diagnostic testing and Half Yearly Maintenance	PO	400 KV
TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	06-03-25	6:31	06-03-25	11:36	Loop closing at loc. 34 of 220 kV Trombay KVTL Vikhroli Carnac 7 Line. After completion of loop closing line will be go in service at all three ends i.e Trombay , Carnac and KVTL Vikhroli.	PO	220 KV
TROMBAY - VIKHROLI (GIS) CKT - 3	06-03-25	12:28	07-03-25	0:15	Project work.Installation of cross arm and loop closing of 220kV Trombay KVTL Vikhroli 2 Line at loc. 48 (Work in Vicinity)	PO	220 KV
132KV HIMAYATNAGAR -KINWAT CKT I	07-03-25	5:02	07-03-25	15:30	D/P OPTED PH Z2 63.77KM 1KA KINWAT- R PH Z2 69.67KM 1KA	T	132 KV
ALEPHATA-PARGAON(KATHAPUR)	07-03-25	7:34	07-03-25	21:20	For load management	HT	220 KV
CHITEGAON- CHITEPIMPALGAON (PG) CKT - 1	07-03-25	14:49	07-03-25	23:37	for 220KV Bus sectionlizer GIS hybrid pass erection and commissioning work at 220KV Chitegoan substation	PO	220 KV
CHITEGAON- CHITEPIMPALGAON (PG) CKT - 2	07-03-25	14:51	07-03-25	23:55	for 220KV Bus sectionlizer GIS hybrid pass erection and commissioning work at 220KV Chitegoan substation	PO	220 KV
GADCHIROLI - MUL	07-03-25	4:38	07-03-25	4:58	M= DIST PRTN B PH 2.173 KM 5.758 KM , G= AR SUCCESSFUL B PH 37 KM	T	132 KV
HINJAWADI I- CHINCHWAD	07-03-25	7:25	08-03-25	2:24	For load management	HT	220 KV
JEJURI(400)-PHURSUNGI 1	07-03-25	13:48	07-03-25	14:53	Tripped on distance protection.	T	220 KV
KANDHAR -MUKHED	07-03-25	19:26	07-03-25	21:04	TO CONTROL IBT LOADING AT PARLY OLD GCR	HT	132 KV
MALEGAON-SATANA	07-03-25	3:30	07-03-25	17:25	For load management	HT	220 KV
MALEGAON-SATANA	07-03-25	3:30	07-03-25	17:25	Load management	HT	220 KV
MALHARPETH - KARAD	07-03-25	14:29	07-03-25	16:05	Tripped on distance protection.	T	220 KV
PUSAD-GHATODI	07-03-25	6:30	07-03-25	8:14	FOR LOAD MANAGEMENT DUE TO OUTAGE ON 220 KV PUSAD - YAVTAMAL CKT	HT	220 KV
WADA - BHAVEGHAR	07-03-25	12:47	07-03-25	16:34	For B-Ph LA Replacement Work.	PO	220 KV
220/100 KV 100 MVA ICT 1 @ TALOJA	07-03-25	7:43	07-03-25	11:05	For Diagnostic Testing and Maintenance work	PO	220 KV
220/132 KV 200MVA PTR NO 3 @ CHINCHWAD	07-03-25	14:24	07-03-25	19:43	Diagnostic Testing of ICT / Bay & Bay Maintenance	PO	220 KV
220/132KV 100MVA ICT-2 @ WALCHANDNAGAR	07-03-25	18:22	08-03-25	4:05	Emergency Outage for Testing The ICT -02 for Testing As Rate of Rise of Gases is Increasing.	EO	220 KV
220/132kv 100MVA ICT -1 @ LONI DEOKAR	07-03-25	16:20	07-03-25	19:00	Outage on ICT-01 for Annual CTR NIFPS Preventive Maintenance work.	PO	220 KV
220/33 KV, 50MVA, PTR NO 2 @ ALEPHATA	07-03-25	9:40	07-03-25	15:45	for ABB make HV CB meachinism overhauling work & HV CB testing by agency	PO	220 KV
220KV BUS PT 1	07-03-25	14:07	07-03-25	20:45	220KV BUS-1 PT ISOLATOR OVERHAULING WORK.	PO	220 KV
220KV BUS SECTION 1 @ CHITEGAON	07-03-25	15:08	08-03-25	23:53	for 220KV Bus sectionlizer GIS hybrid pass erection and commissioning work at 220KV Chitegoan substation.	PO	220 KV
400 KV WALUJ (400 KV) - BABHALESHWAR CKT	07-03-25	17:27	07-03-25	21:26	Diagnostic Testing and routine Maintenance work.	PO	400 KV
400/220/33 KV 315 MVA ICT - 1 @ LONIKAND	07-03-25	23:44	08-03-25	2:07	To top up oil in Y phase Unit	EO	400 KV
400/220/33 KV 500 MVA ICT - 3 @ KOLHAPUR	07-03-25	18:48	07-03-25	0:52	Hot-spot observed at ICT 3, (IV side) R-phase CT	EO	400 KV
AUXILIARY BUS @ BHOSARI 2	07-03-25	9:10	07-03-25	17:40	1. Auxilliary Bus maintenance 2. Nut bolt tightening of Auxilliary bus 3. BPI Cleaning Work 4. 29 C Isolator Bus jump nut bolt tightening work	PO	220 KV
BABLESHWAR -BHENDA	07-03-25	18:10	07-03-25	19:51	Quarterly maintenance work and Annual Diagnostic Testing work at 220 KV Bhenda S/stn.	PO	220 KV
BUS COUPLER @ PHURSUNGI	07-03-25	15:02	09-03-25	21:59	Hand Tripped for load management.	HT	220 KV
CHAKAN - TALEGAON(PG)	07-03-25	11:45	07-03-25	20:20	For attending a hotspot at 89A Y phase PG Isolator Hanger rod with Temp 157C. (400kV Chakan-Talegaon (PGCIL) Line will be in service via 400KV TBC.)	EO	400 KV
CHANDRAPUR GCR - CHANDRAPUR HVDC - 2	07-03-25	14:46	07-03-25	20:52	"1.To replace faulty scissor assembly of B-ph of PG-2 Isolator of 400KV HVDC CKT-2 bay. 2. 400KV HVDC CKT-2 bay will be in service via TBC-2.	EO	400 KV
KHAPERKHEDA - KALMESHWAR CKT	07-03-25	14:21	07-03-25	21:09	REPLACEMENT OF DAMAGED JUMPERS OF BUS ISOLATOR TO MAIN BUS RY BPHASE BUS ISOLATOR OVERHAULING	PO	220 KV
MAIN BAY - 400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1 AND PUNE-GIS - 400KV - BUS 1 at Pune-GIS - 400KV	07-03-25	10:39	07-03-25	22:38	Outdoor GIB errection	PO	400 KV
MAIN BUS - 1 @ AKOLA	07-03-25	11:25	07-03-25	18:04	US CVT-R PHASE OIL LEAKAGE ATTEND WORK AND ISOLATOR MAINTENANCE WORK	PO	400 KV
MAIN BUS- B @ BAGGAON	07-03-25	15:31	07-03-25	18:05	For Diagnostic Testing of 220kV Main bus-B & B-Bus PT & isolator maintenance work.	PO	220 KV
NANDED CITY - PARVATI	07-03-25	12:50	07-03-25	14:47	Tripped on distance protection.	T	220 KV
NERAL - AMBERNATH	07-03-25	7:40	07-03-25	9:14	BIRD NEST REMOVAL	PO	110 KV

Transmission Line Outages/Trippings from 03.03.2025 to 09.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
NERLE - PEDAMBE	07-03-25	11:25	07-03-25	19:10	For replacement of damaged conductor at loc no 2- 34B, Top ph Nerale side, Loc no- 34B, middle ph Pedhambe side, Loc no - 34B, bottom ph Nerale side, Loc no - 35B, Top ph Pedhambe side ,Loc no - 37B, bottom ph Pedhambe side, Loc no - 82B, Nerale side.	PO	220 KV
TROMBAY - VIKHROLI (GIS) CKT - 2	07-03-25	7:49	07-03-25	18:41	1.Shifting of conductors of 220kV Trombay KVTL Vikhroli 2 Line from bottom ckt to top ckt at loc. 46A	PO	220 KV
TROMBAY - VIKHROLI (GIS) CKT - 3	07-03-25	21:04	07-03-25	22:33	3. Removal of Cross Jumpers between 220kV Trombay KVTL Vikhroli 2 Line (Loc. 60) & 110kV Dharavi Vikhroli 2 Line (Loc. 57).	PO	220 KV
TROMBAY - VIKHROLI (GIS) CKT - 4	07-03-25	19:04	07-03-25	20:37	2. Removal of Cross Jumpers between 220kV Trombay KVTL Vikhroli 2 Line (Loc. 46A) & 110kV Dharavi Vikhroli 1 & 2 Lines (44B).	PO	220 KV
ADLABS - PEDAMBE	08-03-25	19:25	08-03-25	20:04	Bus Section 2 tripped at Pedambe	T	220 KV
AKOLA-PARAS CKT NO-II	08-03-25	11:05	08-03-25	14:15	FOR ATTENDING OIL LEAKAGE FROM RPH CT AT 220KV AKOLA S/S.		220 KV
ALEPHATA-PARGAON(KATHAPUR)	08-03-25	11:32	08-03-25	14:14	Hand Tripped for load management.	HT	220 KV
ALEPHATA-PARGAON(KATHAPUR)	08-03-25	15:12	08-03-25	16:25	Hand Tripped for load management.	HT	220 KV
ALEPHATA-PARGAON(KATHAPUR)	08-03-25	16:54	08-03-25	23:06	Hand Tripped for load management.	HT	220 KV
ALEPHATA-PARGAON(KATHAPUR)	08-03-25	8:37	08-03-25	11:13	Hand Tripped for load management.	HT	220 KV
BOISAR II - BOISAR (PG) CKT - 2	08-03-25	7:46	08-03-25	21:59	Outage is required for safety purpose during For replacement of Existing 0.4 ACSR Conductor by CCC HTLS Conductor of 220kV PGCIL(Boisar)-Panchali Line.	PO	220 KV
CHALISGAON-PIMPARKHED	08-03-25	18:27	08-03-25	21:07	1) For changing the mechanism box of bus isolator by SSMU, Nashik. 2) Changing CT ration by Protection Unit-II, Nashik 3)Quarterly bay maintenance work	PO	132 KV
CHANDRAPUR - PADGHE HVDC POLE 2	08-03-25	22:45	09-03-25	2:00	For inspecting Pole 2 R Phase quadruple Valve for abnormal chattering sound.	EO	500 KV
HINJAWADI I- CHINCHWAD	08-03-25	6:36	09-03-25	22:08	Hand Tripped for load management.	HT	220 KV
KHARGHAR - SONKHAR	08-03-25	17:53	09-03-25	15:29	Relay retrofitting work at both substation ends. Stringing work between loc between Loc no.20 to 21 for Top phase LILO (B-ph as per sequence) Bunching at Loc no. 27 for Top phase (B-ph) and making LILO for newly proposed 220kV GIS New found S/stn	PO	220 KV
KHARGHAR - SONKHAR	08-03-25	17:53	09-03-25	15:29	Relay retrofitting work at both substation ends. Stringing work between loc between Loc no.20 to 21 for Top phase LILO (B-ph as per sequence) Bunching at Loc no. 27 for Top phase (B-ph) and making LILO for newly proposed 220kV GIS New found S/stn	PO	220 KV
MALEGAON-SATANA	08-03-25	4:37	08-03-25	18:26	Hand Tripped for load management.	HT	220 KV
PEDHAMBE ONI LINE	08-03-25	19:25	08-03-25	19:59	Bus Section 2 tripped at Pedambe	T	220 KV
PEDHAMBE ONI LINE	08-03-25	6:58	08-03-25	8:00	Tripped on distance protection	T	220 KV
POPHLI PEDHMBE LINE- 2	08-03-25	19:25	08-03-25	19:55	Bus Section 2 tripped at Pedambe	T	220 KV
PUSAD - WARDHA (PG)	08-03-25	20:26			1)Shifting of Line on ERS for Erection & Conductor Stringing of Inline Towers under ORC work for the work of Diversion of 220kV Deoli - Pusad Line at Loc. No. 181-182 by considering Monopole Tower for Wardha - Yavatmal - Nanded Railway Line Crossing. 2) ORC WORK -Diversion of 220KV Deoli PG-Pusad line at loc 250-251 due to four lanning of NH-361 (Butibori-Tuljapur)- shifting of line on ERS thereof. 3)ORC WORK -Diversion of 220KV Deoli PG-Pusad line at loc 250-251 due to four lanning of NH-361 (Butibori-Tuljapur)- shifting of line from ERS to newly erected tower thereof.	PO	220 KV
SADAWAGHAPUR KARAD CKT 1	08-03-25	9:41	08-03-25	13:44	Diagnostic Testing Work & Quarterly Maintenance Work	PO	220 KV
SADAWAGHAPUR KARAD CKT 2	08-03-25	13:58	08-03-25	17:14	Diagnostic Testing Work & Quarterly Maintenance Work	PO	220 KV
220 KV AKOLA - ANJANGAON (VIHIGAON) CKT - I	08-03-25	21:36	08-03-25	22:30	Z1, R PH, 32KM.	T	220 KV
220 KV BUS COUPLER	08-03-25	11:10	08-03-25	13:32	FOR 132KV BUSBAR TESTING WORK WITH THE HELP OF PROTECTION UNIT DHULE.	PO	220 KV
400/11.5 KV 110MVA STN T/F 6A @ DEEPNAGAR	08-03-25	10:44			WINDING TEMP TRIPPED, MTR OPTD.	T	400 KV
400/220/33 KV 315 MVA ICT - 1 @ CHANDRAPUR	08-03-25	13:35	08-03-25	15:36	Diagnostic testing work of 220KV CB	PO	400 KV
400/220/33 KV 500MVA ICT - 1 @ KORADI 2	08-03-25	12:34	08-03-25	15:17	Permission for emergency outage on 501MVA,400/220/33kV ICT-I at 400kV Koradi-II Substation for attending the oil leakage from Radiator Bank of Yph Unit by sealant method.	EO	400 KV
400/220/33 KV 501MVA ICT - 4 @ BABHALESHWAR	08-03-25	18:22	09-03-25	1:23	For verification of RRS Scheme along with Spare ICT.Differential HV ,LV Back up relay ,HV CB DCRM Timing ,Bushing /Winding tan delta, HV CT Tan D and bay maintenance work	PO	400 KV
BABLESHWAR- ALEPHATA CKT - 1	08-03-25	16:01	08-03-25	16:50	Distance Protection	T	220 KV
BABLESHWAR- ALEPHATA CKT - 1	08-03-25	11:03	08-03-25	11:31	Distance Protection	T	220 KV
BABLESHWAR- ALEPHATA CKT - 1	08-03-25	14:03	08-03-25	15:07	Distance Protection	T	220 KV

Transmission Line Outages/Trippings from 03.03.2025 to 09.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KHADKI- CENTURY ENKA	08-03-25	11:50	08-03-25	18:36	Repairing of R & Y Phase damage conductor between Loc NO. 15 - 16	PO	220 KV
MAIN BUS SECTION - 2 @ PEDAMBE	08-03-25	19:25	08-03-25	19:55	PDR on Unit no 11	T	220 KV
NERLE - PEDAMBE	08-03-25	12:48	08-03-25	22:12	For replacement of damaged conductor at loc no 2- 34B, Top ph Nerale side, Loc no- 34B, middle ph Pedhambe side, Loc no - 34B, bottom ph Nerale side, Loc no - 35B, Top ph Pedhambe side ,Loc no - 37B, bottom ph Pedhambe side, Loc no - 82B, Nerale side.	PO	220 KV
NEW KOYNA - NIWALI	08-03-25	6:56	08-03-25	10:24	Tripped on distance protection	T	220 KV
PANCHALI TSS - BOISAR (PG)	08-03-25	7:32	08-03-25	21:47	For replacement of Existing 0.4 ACSR Conductor by CCC HTLS Conductor	PO	220 KV
PARLI - KARIJAT CKT - 2	08-03-25	15:29	08-03-25	16:20	Distance Protection	T	400 KV
RPL(AMT) NANDGAON PETH - AKOLA 2 CKT - 2	08-03-25	19:04	08-03-25	22:35	Due to heavy movement of Monkey gang on 400KV (410 89 B) isolator disconnector part, we have noticed heavy chittering sound & hotspot formation in the isolator	EO	400 KV
TATA BORIVLI MSETCL BORIVLI - 4	08-03-25	11:52	08-03-25	12:34	Breaker trial operation	PO	220 KV
TATA BORIVLI MSETCL BORIVLI - 5	08-03-25	12:55	08-03-25	12:55	Breaker Trial operation	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	09-03-25	7:36	09-03-25	20:11	Hand Tripped for load management.	HT	220 KV
BOISAR II - BOISAR (PG) CKT - 2	09-03-25	11:09	09-03-25	22:20	Outage is required for safety purpose during For replacement of Existing 0.4 ACSR Conductor by CCC HTLS Conductor of 220kV PGCL(Boisar)-Panchali Line.	PO	220 KV
CHALISGAON -KOPARGAON	09-03-25	10:42	09-03-25	12:48	Distance Protection	T	220 KV
CHALISGAON -KOPARGAON	09-03-25	10:42	09-03-25	12:48	ZONE-1, Y-PH, DIST-3.2KM, FAULT CURRENT-4.81 KA, AR LOCKOUT, AR OPTED.	T	220 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	09-03-25	14:43	09-03-25	15:34	Distance Protection	T	220 KV
HAMIDWADA - MUMEWADI	09-03-25	18:54	09-03-25	19:05	To remove Bird Nest on Gyantry	EO	220 KV
MALEGAON-SATANA	09-03-25	1:15	09-03-25	18:03	Hand Tripped for load management.	HT	220 KV
220/132KV 100MVA ICT-2 @ WALCHANDNAGAR	09-03-25	18:03	09-03-25	19:52	Emergency Outage for Testing of ICT -02 As Rate of Rise of Gases is Increasing.	EO	220 KV
220KV GIS DCHI - COLOURCHEM	09-03-25	15:24	09-03-25	16:42	Distance Protection	T	220 KV
AKOLA - KHADKA (BHUSAWAL)	09-03-25	11:47	09-03-25	19:11	Cold line washing work & Nutbolt tightening work	PO	400 KV
AMRAPUR - TAPTITANDA CKT - 2	09-03-25	14:04	09-03-25	19:00	Distance Protection	T	220 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	09-03-25	11:47	09-03-25	18:50	Outdoor GIB erection	PO	400 KV
CHALISGAON - SAYNE	09-03-25	11:52	09-03-25	12:52	Distance Protection	T	220 KV
DEEPNAGAR - AURANGABAD (WALUJ)	09-03-25	13:23	09-03-25	15:16	Distance Protection	T	400 KV
KHARGHAR - BORIVALI CKT - 2	09-03-25	7:09	09-03-25	14:43	For safety purpose during Stringing work between loc between Loc no.20 to 21 for Top phase LILO (B-ph as per sequence) Bunching at Loc no. 27 for Top phase (B-ph) and making LILO for newly proposed 220kV GIS New found S/stn	PO	220 KV
KHARGHAR - NET MAGIC GIS	09-03-25	1:02	09-03-25	14:13	For safety purpose during Stringing work between loc between Loc no.20 to 21 for Top phase LILO (B-ph as per sequence) Bunching at Loc no. 27 for Top phase (B-ph) and making LILO for newly proposed 220kV GIS New found S/stn	PO	220 KV
MAIN BUS - 2 @ AAREY	09-03-25	1:31	09-03-25	2:31	Charging of 220kV Bay 24 and 28. Shifting of feeders connected to 220kV Main Bus 2 on 220kV Main Bus-1 except 220kV Aarey Goregaon Line-2	PO	220 KV
PANCHALI TSS - BOISAR (PG)	09-03-25	10:59	09-03-25	22:32	For replacement of Existing 0.4 ACSR Conductor by CCC HTLS Conductor	PO	220 KV
TATA BORIVLI MSETCL BORIVLI - 4	09-03-25	17:44	09-03-25	20:59	Isolator Contact Resistance Measurement of the 220 kV Tata 4 Line because of current zero in B phase only.	EO	220 KV
TIE BAY (409) OF AURANGABAD AND GT - 4 @ DEEPNAGAR	09-03-25	17:03	09-03-25	20:06	CB CLOSING PROBLEM.		400 KV