

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 30/Mar/2015 to 05/Apr/2015

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/03/2015	12 Hrs	5056	916	408	6380	6396	155	3677	154	-1198	15564	60	15624	1497	507	18766	18826	50.00
31/03/2015	12 Hrs	5558	1080	418	7056	5226	158	4261	200	-1161	15740	66	15806	1422	509	18832	18898	49.91
01/04/2015	12 Hrs	5249	1272	424	6945	4769	83	4685	164	-1231	15415	61	15476	1312	515	18473	18534	49.97
02/04/2015	11 Hrs	5439	2077	281	7797	4420	91	4938	169	-1086	16329	66	16395	1240	516	19171	19237	49.94
03/04/2015	11 Hrs	4905	1199	283	6387	5051	442	4644	153	-1005	15672	53	15725	1210	517	18404	18457	49.96
04/04/2015	12 Hrs	4478	2187	266	6931	4961	596	4055	207	-1189	15561	46	15607	1154	517	18421	18467	49.96
05/04/2015	12 Hrs	5419	1975	140	7534	4704	197	4158	183	-688	16088	47	16135	1007	517	18349	18396	50.03
Maximum		5558	2187	424	7797	6396	596	4938	207	-688	16329	66	16395	1497	517	19171	19237	50
Minimum		4478	916	140	6380	4420	83	3677	153	-1231	15415	46	15476	1007	507	18349	18396	50
Average		5158	1529	317	7004	5075	246	4345	176	-1080	15767	46	15824	1263	514	18631	18688	50

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/03/2015	16 Hrs	5076	1133	412	6621	5733	132	4022	124	-1275	15357	48	15405	1386	514	18532	18580	50.01
31/03/2015	13 Hrs	5645	731	416	6792	5409	358	4215	196	-1153	15817	77	15894	1412	515	18897	18974	49.90
01/04/2015	15 Hrs	5296	349	422	6067	5506	248	4673	163	-1243	15414	57	15471	1270	516	18443	18500	49.97
02/04/2015	13 Hrs	5626	1372	284	7282	4744	232	4873	195	-1183	16143	82	16225	1204	518	19048	19130	49.94
03/04/2015	13 Hrs	4869	1002	284	6155	4548	598	4505	181	-1036	14951	72	15023	1230	520	17737	17809	49.98
04/04/2015	13 Hrs	4490	2269	270	7029	4749	652	4030	216	-1130	15546	47	15593	1208	517	18401	18448	49.98
05/04/2015	13 Hrs	5482	1635	140	7257	3988	420	4154	176	-723	15272	48	15320	983	517	17520	17568	49.97
Maximum		5645	2269	422	7282	5733	652	4873	216	-723	16143	82	16225	1412	520	19048	19130	50
Minimum		4490	349	140	6067	3988	132	4022	124	-1275	14951	47	15023	983	514	17520	17568	50
Average		5212	1213	318	6743	4954	377	4353	179	-1106	15500	47	15562	1242	517	18368	18430	50

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/03/2015	21 Hrs	4983	881	426	6290	4787	177	4030	0	-1078	14206	48	14254	1224	516	17024	17072	50.04
31/03/2015	20 Hrs	4958	790	429	6177	4571	535	4144	0	-890	14537	59	14596	1384	518	17339	17398	49.83
01/04/2015	20 Hrs	4710	911	186	5807	3905	898	4498	0	-927	14181	68	14249	1369	517	17018	17086	49.94
02/04/2015	20 Hrs	4862	362	288	5512	4196	1064	4335	0	-1001	14106	82	14188	1225	517	16862	16944	49.98
03/04/2015	20 Hrs	4817	1300	288	6405	3967	694	4200	0	-1013	14253	61	14314	1309	382	16981	17042	49.92
04/04/2015	20 Hrs	4544	1720	145	6409	4440	620	4033	0	-1125	14377	42	14419	1104	518	17144	17186	49.94
05/04/2015	20 Hrs	5027	1133	143	6303	4297	713	4023	0	-1149	14187	39	14226	782	379	16547	16586	49.99
Maximum		5027	1720	429	6409	4787	1064	4498	0	-890	14537	82	14596	1384	518	17339	17398	50
Minimum		4544	362	143	5512	3905	177	4023	0	-1149	14106	39	14188	782	379	16547	16586	50
Average		4843	1014	272	6129	4309	672	4180	0	-1026	14264	39	14321	1200	478	16988	17045	50

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/03/2015	5 Hrs	4981	203	432	5616	3790	608	3229	0	-660	12583	49	12632	820	381	14444	14493	49.90
31/03/2015	4 Hrs	5125	167	440	5732	4463	488	3892	0	-784	13791	52	13843	832	381	15788	15840	50.00
01/04/2015	4 Hrs	5036	144	450	5630	4150	387	4031	0	-666	13532	52	13584	782	386	15366	15418	49.89
02/04/2015	4 Hrs	4798	165	297	5260	3990	739	4419	0	-715	13693	59	13752	777	381	15566	15625	49.96
03/04/2015	4 Hrs	4849	209	297	5355	3851	1139	4029	0	-732	13642	47	13689	768	378	15520	15567	50.03
04/04/2015	5 Hrs	4746	259	297	5302	3883	720	4317	0	-675	13547	43	13590	770	380	15372	15415	50.00
05/04/2015	3 Hrs	5104	619	148	5871	3121	574	4001	0	-480	13087	44	13131	967	517	15051	15095	49.95
Maximum		5125	619	450	5871	4463	1139	4419	0	-480	13791	59	13843	967	517	15788	15840	50
Minimum		4746	144	148	5260	3121	387	3229	0	-784	12583	43	12632	768	378	14444	14493	50
Average		4948	252	337	5538	3893	665	3988	0	-673	13411	43	13460	817	401	15301	15350	50

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
30/03/2015	121.164	12.938	10.184	144.286	0.000	118.841	114.216	8.358	89.316	1.138	28.038	11.688	-23.741	338.198	63.467	401.665
31/03/2015	126.633	12.395	10.268	149.296	0.029	113.898	111.660	10.204	98.502	1.495	26.731	11.338	-23.716	349.679	61.780	411.459
01/04/2015	121.506	13.152	8.998	143.656	0.031	105.101	107.243	10.330	106.889	1.307	26.073	11.408	-22.952	344.331	60.433	404.764
02/04/2015	123.512	18.417	6.966	148.895	0.026	98.629	99.881	14.279	110.476	1.526	24.825	11.478	-22.645	351.160	58.948	410.108
03/04/2015	116.008	15.711	6.960	138.679	0.034	103.334	98.882	18.854	104.132	1.355	24.104	10.704	-22.711	343.646	57.518	401.164
04/04/2015	110.637	26.494	5.537	142.668	0.085	101.827	96.692	18.838	100.298	1.514	24.004	11.473	-22.671	342.473	58.148	400.621
05/04/2015	124.908	22.499	3.463	150.870	0.286	97.742	92.668	13.011	98.167	1.268	22.384	11.683	-16.908	344.151	50.974	395.125
Maximum	126.633	26.494	10.268	150.870	0.286	118.841	114.216	126.633	110.476	1.526	28.038	11.688	-16.908	351.160	63.467	411.459
Minimum	110.637	12.395	3.463	138.679	0.000	97.742	92.668	110.637	89.316	1.138	22.384	10.704	-23.741	338.198	50.974	395.125
Average	120.624	17.372	7.482	145.479	0.070	105.625	103.035	120.624	101.111	1.372	22.384	11.396	-22.192	344.805	58.753	403.558

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
30/03/2015	0.173	6.265	23.899
31/03/2015	0.142	6.407	23.757
01/04/2015	0.176	0.176	23.581
02/04/2015	0.280	0.456	23.301
03/04/2015	0.230	0.686	23.071
04/04/2015	0.465	1.151	22.606
05/04/2015	0.397	1.548	22.209

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 30/Mar/2015 to 05/Apr/2015

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
30/03/2015	MONDAY	92.258	4737	21.958	915	114.216	4759	118.841	4952	4.625	193
31/03/2015	TUESDAY	90.974	4632	20.686	862	111.660	4652	113.898	4746	2.238	93
01/04/2015	WEDNESDA	90.417	4452	16.826	701	107.243	4468	105.101	4379	-2.142	-89
02/04/2015	THURSDAY	88.340	4150	11.541	481	99.881	4162	98.629	4110	-1.252	-52
03/04/2015	FRIDAY	85.860	4107	13.022	543	98.882	4120	103.334	4306	4.452	186
04/04/2015	SATURDAY	85.203	4017	11.489	479	96.692	4029	101.827	4243	5.135	214
05/04/2015	SUNDAY	82.880	3851	9.788	408	92.668	3861	97.742	4073	5.074	211
Total		615.931		105.311		721.242		739.372		18.130	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 30/03/2015 TO 05/04/2015

Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
MSPGCL	Koradi Unit 6	210MW	20-Mar-15	1:02	Continued.		Renovation and Modification work
MSPGCL	Khaparkheda Unit 2	210MW	1-Apr-15	3:16	Continued.		Annual Overhaul
FORCED OUTAGES							
IPP	Dhariwal	300MW	28-May-14	2:27			PA Fan Vibration Problem
MSPGCL	Koradi Unit 5	200MW	17/Jun/2014	11:53	03/Apr/2015	12.37	Water Shortage
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Bhusawal Unit 2	210MW	13/Sep/2014	12.43		Continued.	Economic shutdown
IPP	Adani U-3	660MW	06/Feb/2015	11.42	03/Apr/2015	17.14	Bushing Repl Work.
IPP	JSW (J) U4	300MW	05/Mar/2015	00.15	31/Mar/2015	14.48	Boiler Tube Leakage
IPP	WPCL U-4	135MW	18/Mar/2015	02.34		Continued.	Withdrawn
IPP	RPL(AMT)U1	270MW	21/Mar/2015	23.28		Continued.	Turbine vibration high.
MSPGCL	Paras Unit 3	250MW	27/Mar/2015	05.45	30/Mar/2015	01:45	Boiler Tube Leakage
MSPGCL	Nasik Unit 5	210MW	28/Mar/2015	22.55	02/Apr/2015	01.15	BTL.
IPP	RPL(AMT)U2	270MW	29/Mar/2015	14:04	30/Mar/2015	02.11	Due to Occurance at Akola s/stn
IPP	RPL(AMT)U2	270MW	30/Mar/2015	03:04	30/Mar/2015	04:55	Station Board Supply Failed.
IPP	RPL(AMT)U2	270MW	01/Apr/2015	02.05	03/Apr/2015	09.05	Withdrawn
MSPGCL	Khaparkheda Unit 4	210MW	02/Apr/2015	17.31	03/Apr/2015	21.06	Turbine bearing Vabration high
MSPGCL	Parli Unit 4	210MW	03/Apr/2015	22.10	08/Apr/2015	00.17	Condenser Tube Leakage Withdrawn.
MSPGCL	Khaparkheda Unit 3	210MW	03/Apr/2015	18.43	03/Apr/2015	22.12	LP turbine exhaust Temp High.
MSPGCL	Bhusawal Unit 4	500MW	03/Apr/2015	21.00	04/Apr/2015	20.38	Attending leakage of Deareater of Flush Tank line.
MSPGCL	Khaparkheda Unit 3	210MW	03/Apr/2015	14.11	03/Apr/2015	17.42	Due to station Auxiliary Supply Failed.
IPP	Adani U-3	660MW	04/Apr/2015	02.12	09/Apr/2015	05.42	Due to Main Steam drain line leakage.
MSPGCL	Khaparkheda Unit 3	210MW	04/Apr/2015	00.12	04/Apr/2015	20.28	Gland Steam Temp.Pressure High.
MSPGCL	Khaparkheda Unit 3	210MW	04/Apr/2015	22.52		Continued.	Gland Steam Temp. High.
MSPGCL	Khaparkheda Unit 4	210MW	05/Apr/2015	21.18	08/Apr/2015	23.56	Fire at HP turbine side.
MSPGCL	Koradi Unit 5	200MW	05/Apr/2015	21.27	06/Apr/2015	21.18	L.T.Board Supply Fail.
IPP	Tata Trombay 6	500MW	06/Apr/2015	16.27		Continued.	Economic shut down.
IPP	Adani U-2	660MW	09/Apr/2015	15.50		Continued.	Boiler feed Pump Problem.
MSPGCL	Parli Unit 4	210MW	13/Apr/2015	11.27		Continued.	Turbine vibration high.
MSPGCL	Bhusawal Unit 3	210MW	20/Apr/2015	00.00		Continued.	no buyer as per msdcl requirment
MSPGCL	Chandrapur Unit 3	210MW	24/Apr/2015	12.56		Continued.	Low furnace pressure

LINE OUTAGES FOR THE WEEK FROM 30/03/2015 TO 05/04/2015

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
765 KV	Wardha(PG)-Aurangabad(PG) I	28/Mar/2015	12.00	03/Apr/2015	08.00	For Construction Crossing & Swapping Work of Comissioning of New 765kv Wardha-A'bad 3&4 for 3 Days.
765 KV	Koradi-III - Akola-II ckt-I	30/Mar/2015	10.53	30/Mar/2015	11.15	Due to DT received from Koradi III end.
765 KV	Koradi III - Akola II- ckt-II	30/Mar/2015	10.54	30/Mar/2015	11.48	Due to DT received from Koradi III end.
765 KV	Koradi III - Tirora - I	30/Mar/2015	10.54	30/Mar/2015	11.36	Due to DT received from Koradi III end.
765 KV	Wardha PG - Aurangabad PG IV	30/Mar/2015	18.14	30/Mar/2015	18.15	First time charging
765 KV	Wardha PG -Aurangabad PG III	30/Mar/2015	20.08	30/Mar/2015	20.09	First time charging
765 KV	Wardha PG - Aurangabad PG IV	30/Mar/2015	20.12		continued	PRV operated at Aurangabad end
765 KV	Koradi III - Tirora - I	01/Apr/2015	16.28	01/Apr/2015	21.44	BKR Pole replacement work
765 KV	Wardha PG - Aurangabad PG IV	03/Apr/2015	21.57	17/Apr/2015	10.37	Over Voltage
765 KV	Wardha(PG)-Aurangabad(PG) I	04/Apr/2015	22.35	05/Apr/2015	08.38	To Control Overload of 400kv A'bad, A'bad CKT II.
765 KV	Wardha PG -Aurangabad PG III	21/Apr/2015	00.07		Continued.	To Control Line Loading of Waluj-A'Bad PG
765 KV	Wardha PG - Aurangabad PG IV	21/Apr/2015	10.33		Continued.	Line Rectification work
400 KV	Kolhapur Mapusa I	27/Mar/2015	16.35	31/Mar/2015	07.26	To Attend Hot Spot on PG @ Kolhapur End.
400 KV	karad -kolhapur-II	29/Mar/2015	16:36	30/Mar/2015	08.50	Over Voltage
400 KV	Jaigad-Karad Ckt-II	29/Mar/2015	16:40	30/Mar/2015	08.54	Over Voltage
400 KV	Dhule Sar'Sarovar II	29/Mar/2015	17:18	30/Mar/2015	08.22	Over Voltage
400 KV	Bhusawal-Aurangabad	29/Mar/2015	18:09	30/Mar/2015	08.14	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	29/Mar/2015	18:11	30/Mar/2015	06:26	Over Voltage
400 KV	Jaigad-New Koyna Ckt-Ii	30/Mar/2015	09.58	30/Mar/2015	19.04	Tan delta measurement of CT's and R.M.Work.
400 KV	karad -kolhapur-II	30/Mar/2015	18.05	31/Mar/2015	08.16	Over Voltage
400 KV	Dhule Sar'Sarovar I	30/Mar/2015	18.46	31/Mar/2015	09.26	Over Voltage
400 KV	Wardha (Pg) Warora I	31/Mar/2015	08.39	01/Apr/2015	20.29	De-stringing work(2Days)
400 KV	Padghe - Nagothane - I	31/Mar/2015	11.15	31/Mar/2015	18.55	Disc Insulator Replacement Work
400 KV	Main Bus-II @ Koradi III	31/Mar/2015	13.56	31/Mar/2015	20.34	Jumper Joining work
400 KV	Dabhol Nagothane II	31/Mar/2015	14.53	31/Mar/2015	15.19	Tripped at Dabhol end only
400 KV	Chandrapur II - Chandrapur I Ckt-II	31/Mar/2015	15.24	31/Mar/2015	17.07	To take line reactor in service
400 KV	karad -kolhapur-I	31/Mar/2015	17.47	01/Apr/2015	07.35	Over Voltage
400 KV	Dhule Sar'Sarovar II	31/Mar/2015	17.57	01/Apr/2015	09.12	Over Voltage
400 KV	Karad-Jaigad - I	31/Mar/2015	18.02	01/Apr/2015	07.38	Over Voltage
400 KV	Bhusawal-Aurangabad	31/Mar/2015	18.23	01/Apr/2015	08.05	Over Voltage
400 KV	karad -kolhapur-II	01/Apr/2015	17.06	02/Apr/2015	06.53	Over Voltage
400 KV	Karad-Jaigad - I	01/Apr/2015	17.11	02/Apr/2015	07.53	Over Voltage
400 KV	Bhusawal-Aurangabad	01/Apr/2015	18.05	02/Apr/2015	09.16	Over Voltage
400 KV	Dhule Sar'Sarovar I	01/Apr/2015	18.08	02/Apr/2015	07.08	Over Voltage
400 KV	Kolhapur Mapusa II	02/Apr/2015	07.51	02/Apr/2015	19.18	insulator replacement work
400 KV	Karad Solapur (PG)	02/Apr/2015	08.44	02/Apr/2015	09.39	Distance Protection
400 KV	Padghe - Talegaon (PG)	02/Apr/2015	09.06	02/Apr/2015	19.57	Replacement work
400 KV	Karad Solapur (PG)	02/Apr/2015	11.40	02/Apr/2015	12.12	Line Maintenance work
400 KV	Padghe - Kharghar	02/Apr/2015	11.43	02/Apr/2015	14.10	Heavy sparking observed on pg clamp of c bus pg isolator at padghe end
400 KV	karad -kolhapur-I	02/Apr/2015	16.41	03/Apr/2015	09.07	Over Voltage
400 KV	Karad-Jaigad - I	02/Apr/2015	17.04	03/Apr/2015	09.24	Over Voltage
400 KV	Bhusawal-Aurangabad	02/Apr/2015	17.22	03/Apr/2015	07.28	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	02/Apr/2015	18.11	03/Apr/2015	06.11	Over Voltage
400 KV	Dhule Sar'Sarovar II	02/Apr/2015	18.26	03/Apr/2015	07.30	Over Voltage
400 KV	Karad Solapur (PG)	03/Apr/2015	08.42	03/Apr/2015	14.48	Distance Protection
400 KV	Kalwa - Talegaon(PG)	03/Apr/2015	08.48	03/Apr/2015	19.21	Insulator Replacement Work
400 KV	Karad - Jaigad - II	03/Apr/2015	16.36	04/Apr/2015	07.45	Over Voltage
400 KV	Bhusawal-Aurangabad	03/Apr/2015	16.50	04/Apr/2015	09.00	Over Voltage
400 KV	Dhule Sar'Sarovar II	03/Apr/2015	17.18	04/Apr/2015	08.09	Over Voltage
400 KV	Kolhapur Solapur (PG) II	03/Apr/2015	18.02	04/Apr/2015	07.38	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	03/Apr/2015	21.11	04/Apr/2015	06.26	Over Voltage
400 KV	Chandrapur II - Chandrapur I Ckt-II	04/Apr/2015	11.30	04/Apr/2015	14.02	Broken jumper replacement work
400 KV	Kolhapur Mapusa I	04/Apr/2015	12.41	04/Apr/2015	12.50	Breaker Tripped of Mapusa End Only.
400 KV	Akola - Bhusawal	04/Apr/2015	15.28	04/Apr/2015	20.27	Testing Work
400 KV	Main Bus II @ Parly	04/Apr/2015	16.36	05/Apr/2015	17.24	Replacement of Y-ph CVT due to oil leakage
400 KV	karad -kolhapur-II	04/Apr/2015	16.43	05/Apr/2015	06.33	Over Voltage
400 KV	karad -kolhapur-I	04/Apr/2015	17.17	05/Apr/2015	08.54	Distance Protection R-Ph zone II.
400 KV	Dhule Sar'Sarovar I	04/Apr/2015	18.17	04/Apr/2015	19.47	Over Voltage
400 KV	Karad-Jaigad - I	04/Apr/2015	19.41	05/Apr/2015	09.58	Over Voltage
400 KV	Bhusawal-Aurangabad	04/Apr/2015	20.30	04/Apr/2015	22.50	Over Voltage
400 KV	Waluj Aurangabad(PG)- I	04/Apr/2015	22.44	05/Apr/2015	08.02	Attending Main Breaker Problem at A'bad end.
400 KV	Dhule Sar'Sarovar II	05/Apr/2015	14.17	06/Apr/2015	08.20	To attend hot spot at SSP end.

400 KV	karad -kolhapur-II	05/Apr/2015	16.11	06/Apr/2015	07.24	Over Voltage
400 KV	Karad - Jaigad - II	05/Apr/2015	16.15	06/Apr/2015	07.30	Over Voltage
400 KV	Kolhapur Mapusa I	05/Apr/2015	16.40	06/Apr/2015	09.40	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	05/Apr/2015	18.05	06/Apr/2015	06.32	Over Voltage
400 KV	Bhusawal-Aurangabad	05/Apr/2015	21.19	07/Apr/2015	07.31	Over Voltage
400 KV	Akola II - RPL(Rattanindia) Ckt I	07/Apr/2015	00.27		Continued.	Over Current Protection
400 KV	Dhule Sar'Sarovar II	24/Apr/2015	12.41		Continued.	Shifted on TBC.
400 KV	Karad-Jaigad - I	24/Apr/2015	17.37		Continued.	Over Voltage
400 KV	Kolhapur Mapusa II	24/Apr/2015	17.46		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	24/Apr/2015	17.47		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	24/Apr/2015	18.01		Continued.	Over Voltage
220 KV	TBC @ Parli-II	07/Jan/2015	15.48		Continued.	Shifting of control panel
220 KV	Kalwa Salsette III	24/Feb/2015	09.03	05/Apr/2015	16.48	Strengthening work,line taken in service on 02.03.15 at 11.39 hrs.to attend hot spot on kalwa-s'sette IV.again H/T on 03.03.15 at 10.23 Hrs.(45Days)
220 KV	Sahara-Urse	03/Mar/2015	11.06		Continued.	Tower erection work (90Days)
220 KV	Nasik Navsari I	10/Mar/2015	17.59	30/Mar/2015	21.47	To control Loading of Bus Section at Nsk OCR
220 KV	Bableshwar- Alephata	30/Mar/2015	06.52	30/Mar/2015	17.15	To control ICT loading at BBLR.
220 KV	Pedambe-Nerle	30/Mar/2015	08.55	30/Mar/2015	14.25	To attend Hot Spot
220 KV	Bableshwar- Ranjangaon	30/Mar/2015	10.31	30/Mar/2015	17.10	To control ICT loading at BBLR.
220 KV	Talandage(400kv) - Five Star Midc	30/Mar/2015	10.34	30/Mar/2015	16.21	C.B.Testing work.
220 KV	Hinjawadi I- Chinchwad	30/Mar/2015	11.39	30/Mar/2015	17.30	To control loading on Urse line.
220 KV	Nasik Navsari II	30/Mar/2015	11.51	30/Mar/2015	14.24	B-Ph E/F.
220 KV	Raymond - Washala	30/Mar/2015	12.35	30/Mar/2015	16.19	To replace damaged string insulator.
220 KV	Aurangabad-Babhaleshwar	30/Mar/2015	14.00	31/Mar/2015	19.22	For making Lilo arrangement at new Deogaon Rangari S/S.and charging of Lilo ckt.
220 KV	Shivajinagar - Satana	30/Mar/2015	16.17	30/Mar/2015	16.18	First time charged
220 KV	Shivajinagar - Malegaon	30/Mar/2015	16.23	30/Mar/2015	16.24	First time charged
220 KV	Nasik Navsari II	31/Mar/2015	09.00	31/Mar/2015	23.30	Line Maintenance work
220 KV	Khaparkheda-Ambazari-II	31/Mar/2015	10.21	31/Mar/2015	10.50	To attend Hot Spot
220 KV	Ongc Uran - Jnpt	31/Mar/2015	11.26	31/Mar/2015	19.03	Distance Relay Testing Work
220 KV	Kadegaon-Miraj	31/Mar/2015	16.20	31/Mar/2015	20.06	Distance Protection
220 KV	Waluj - Degaon Rangari	31/Mar/2015	19.19	31/Mar/2015	19.20	First time charged
220 KV	Babhaleshwar - Degaon Rangari	31/Mar/2015	20.02	31/Mar/2015	20.03	First time charged
220 KV	Waluj - Degaon Rangari	31/Mar/2015	21.40	11/Apr/2015	15.24	handtripped
220 KV	Mudshingi-Wathar	01/Apr/2015	10.33	01/Apr/2015	16.40	Distance Protection
220 KV	Lamboti - Solapur li(Bale) Ckt- I	01/Apr/2015	11.00	01/Apr/2015	13.36	Line Maintenance work
220 KV	Osmanabad - Barshi	01/Apr/2015	11.25	01/Apr/2015	14.15	Replacement of repair sleeves
220 KV	Lamboti -Solapur li(Bale) Ckt- li	01/Apr/2015	13.55	01/Apr/2015	17.05	Line Maintenance work
220 KV	Mahad - Posco	01/Apr/2015	14.48	01/Apr/2015	15.55	Distance Protection
220 KV	Butibori-Sunvijay	01/Apr/2015	15.01	01/Apr/2015	18.49	Testing Work
220 KV	Bableshwar- Alephata	01/Apr/2015	23.17	02/Apr/2015	18.16	To control ICT loading
220 KV	Kharghar - Nerul	02/Apr/2015	06.03	02/Apr/2015	09.55	Attending Hot Spot
220 KV	Bableshwar- Ranjangaon	02/Apr/2015	06.19	02/Apr/2015	18.15	To control ICT loading
220 KV	Nasik Navsari I	02/Apr/2015	09.17	02/Apr/2015	18.06	Annual Maintenance Work
220 KV	Kharepatan -Pawas Line	02/Apr/2015	09.35	02/Apr/2015	17.40	Insulator Replacement Work
220 KV	Vita - Mhaishal	02/Apr/2015	10.07	02/Apr/2015	13.20	Replacement work
220 KV	Trombay - Mulund	02/Apr/2015	10.40	03/Apr/2015	19.05	control pannel shifting work
220 KV	Padghe - Vasai-II Line	02/Apr/2015	12.45	02/Apr/2015	17.40	Replacement work
220 KV	Kharepatan -Pawas Line	03/Apr/2015	09.11	03/Apr/2015	17.46	Insulator Cleaning Work.
220 KV	Hinjawadi I- Chinchwad	03/Apr/2015	09.29	03/Apr/2015	17.21	To Control Overloading Of Urse Line.
220 KV	Phursungi-Serum	03/Apr/2015	10.14	03/Apr/2015	16.03	PLCC Panel Work.
220 KV	Vasai Boiser(PG)	03/Apr/2015	10.39	03/Apr/2015	15.12	Replacement work
220 KV	Kharepatan -Pawas Line	04/Apr/2015	09.05	04/Apr/2015	18.16	Insulator Cleaning Work.
220 KV	New Koyna - Loteparshuram	04/Apr/2015	10.55	04/Apr/2015	19.06	Control Cable replacement work.
220 KV	Wadkhal - Ndil3	04/Apr/2015	11.30	04/Apr/2015	20.40	Line Maintenance work
220 KV	Malegaon-Satana	04/Apr/2015	13.28	04/Apr/2015	16.14	Capacitance and Tan Delta Measurment of CC
220 KV	Chandrapur Gcr - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	Chandrapur Gcr - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	Kharghar - Nerul	05/Apr/2015	09.30	05/Apr/2015	14.01	CT Oil leakage.
220 KV	Kalwa-Salsette-IV	05/Apr/2015	23.30	06/Apr/2015	04.00	Relay testing by TATA.
220 KV	Apta - Talaja	17/Apr/2015	08.05		Continued.	CKT on TBC Breaker O/H Work.
220 KV	Padghe - Wada	24/Apr/2015	06.45		Continued.	Making Lilo Appanement for Bhavghar Wada.
220 KV	Nerul - Sonkhar	25/Apr/2015	06.04		Continued.	B-Ph P.T Burst at Sonkhar.
220 KV	Boisar(Ms) Boisar (Pg) li	25/Apr/2015	06.57		Continued.	Emergency Outage for Attending Hot Spot.
132 KV	Sawangi - Cosmofilms	31/Mar/2015	18.03	31/Mar/2015	21.40	Distance Protection
132 KV	Nagar -Khandke Line	04/Apr/2015	13.05	04/Apr/2015	15.23	Routine Maintenance Work