

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 04/Apr/2016 to 10/Apr/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/04/2016	11 Hrs	4427	936	442	5805	6436	209	5720	139	-1513	16796	0	16796	1255	247	19811	19811	49.97
05/04/2016	12 Hrs	4404	1092	427	5923	6079	36	5776	110	-1549	16375	0	16375	1312	250	19486	19486	49.98
06/04/2016	12 Hrs	4392	788	440	5620	6167	157	5869	162	-1578	16397	0	16397	1260	245	19480	19480	49.98
07/04/2016	11 Hrs	4302	631	417	5350	5988	140	5880	158	-1522	15994	0	15994	1273	248	19037	19037	49.91
08/04/2016	11 Hrs	3914	326	425	4665	5949	350	5363	163	-1238	15252	0	15252	1047	202	17739	17739	49.94
09/04/2016	12 Hrs	4363	728	445	5536	6236	128	5541	170	-1435	16176	0	16176	1133	253	18997	18997	49.94
10/04/2016	12 Hrs	4361	910	425	5696	5704	185	5530	184	-1132	16167	0	16167	901	255	18455	18455	49.97
Maximum		4427	1092	445	5923	6436	350	5880	184	-1132	16796	0	16796	1312	255	19811	19811	49.98
Minimum		3914	326	417	4665	5704	36	5363	110	-1578	15252	0	15252	901	202	17739	17739	49.91
Average		4309	773	432	5514	6080	172	5669	155	-1424	16166	0	16166	1169	243	19001	19001	49.96

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/04/2016	13 Hrs	4431	970	292	5693	6615	45	5743	155	-1575	16676	0	16676	1295	251	19797	19797	49.90
05/04/2016	13 Hrs	4431	811	433	5675	6312	32	5751	97	-1539	16328	0	16328	1317	255	19439	19439	49.94
06/04/2016	13 Hrs	4399	704	436	5539	6095	147	5872	193	-1572	16274	0	16274	1257	252	19355	19355	49.98
07/04/2016	16 Hrs	4313	272	418	5003	6350	288	5907	131	-1533	16146	0	16146	1238	256	19173	19173	49.94
08/04/2016	15 Hrs	3870	167	418	4455	5980	205	5403	153	-1312	14884	0	14884	967	201	17364	17364	49.89
09/04/2016	16 Hrs	4388	781	398	5567	6177	179	5498	121	-1432	16110	0	16110	1052	255	18849	18849	49.96
10/04/2016	16 Hrs	4387	1164	413	5964	5926	306	4862	114	-1109	16063	0	16063	897	259	18328	18328	50.00
Maximum		4431	1164	436	5964	6615	306	5907	193	-1109	16676	0	16676	1317	259	19797	19797	50.00
Minimum		3870	167	292	4455	5926	32	4862	97	-1575	14884	0	14884	897	201	17364	17364	49.89
Average		4317	696	401	5414	6208	172	5577	138	-1439	16069	0	16069	1146	247	18901	18901	49.94

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/04/2016	20 Hrs	4320	512	288	5120	5822	449	5782	0	-1395	15778	0	15778	1178	256	18607	18607	49.84
05/04/2016	20 Hrs	4360	734	431	5525	5677	223	5836	0	-1510	15751	0	15751	1082	252	18595	18595	49.96
06/04/2016	20 Hrs	3853	532	436	4821	5383	997	5299	0	-1519	14981	0	14981	1022	254	17776	17776	49.93
07/04/2016	20 Hrs	4060	1193	423	5676	5388	454	5736	0	-1335	15919	0	15919	1145	259	18658	18658	49.95
08/04/2016	20 Hrs	3431	731	444	4606	5406	819	5260	0	-1416	14675	0	14675	872	202	17165	17165	49.96
09/04/2016	20 Hrs	3838	999	432	5269	6089	661	5418	0	-1318	16119	0	16119	1061	257	18755	18755	49.92
10/04/2016	20 Hrs	4118	1034	424	5576	5123	633	5406	0	-1207	15531	0	15531	881	257	17876	17876	49.92
Maximum		4360	1193	444	5676	6089	997	5836	0	-1207	16119	0	16119	1178	259	18755	18755	49.96
Minimum		3431	512	288	4606	5123	223	5260	0	-1519	14675	0	14675	872	202	17165	17165	49.84
Average		3997	819	411	5228	5555	605	5534	0	-1386	15536	0	15536	1034	248	18205	18205	49.93

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/04/2016	3 Hrs	4003	137	443	4583	4606	700	5509	0	-954	14444	0	14444	746	214	16358	16358	49.97
05/04/2016	5 Hrs	3916	116	432	4464	5098	418	5538	0	-939	14579	0	14579	697	201	16416	16416	49.92
06/04/2016	23 Hrs	3623	419	432	4474	5345	461	5171	0	-1397	14054	0	14054	821	259	16531	16531	49.82
07/04/2016	4 Hrs	3831	93	438	4362	4822	272	5471	0	-975	13952	0	13952	662	201	15790	15790	49.94
08/04/2016	5 Hrs	3644	171	443	4258	5493	775	4997	0	-1026	14497	0	14497	574	202	16299	16299	49.93
09/04/2016	5 Hrs	3399	112	454	3965	4771	837	5158	0	-921	13810	0	13810	709	202	15642	15642	49.99
10/04/2016	4 Hrs	4312	250	458	5020	4633	294	5549	0	-811	14685	0	14685	849	259	16604	16604	49.95
Maximum		4312	419	458	5020	5493	837	5549	0	-811	14685	0	14685	849	259	16604	16604	49.99
Minimum		3399	93	432	3965	4606	272	4997	0	-1397	13810	0	13810	574	201	15642	15642	49.82
Average		3818	185	443	4447	4967	537	5342	0	-1003	14289	0	14289	723	220	16234	16234	49.93

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
04/04/2016	102.290	12.741	8.748	123.779	0.215	136.346	135.766	10.395	135.304	1.098	24.678	5.817	-31.119	375.803	61.614	437.417
05/04/2016	103.066	11.983	10.211	125.260	0.186	137.150	136.736	6.221	136.277	0.660	23.879	5.884	-32.042	373.526	61.805	435.331
06/04/2016	98.918	8.479	10.364	117.761	0.205	134.349	134.770	12.242	135.297	1.261	23.777	6.128	-31.093	369.817	60.998	430.815
07/04/2016	98.739	7.684	10.348	116.771	0.327	132.803	133.429	7.805	137.105	1.347	23.257	5.860	-31.623	364.212	60.740	424.952
08/04/2016	90.588	6.822	10.262	107.672	0.058	131.206	130.941	15.207	128.331	1.339	18.941	4.944	-30.452	353.305	54.337	407.642
09/04/2016	96.832	12.664	10.593	120.089	0.104	130.654	126.530	12.465	130.403	1.287	22.484	5.849	-29.224	365.674	57.559	423.233
10/04/2016	102.964	16.145	10.639	129.748	0.041	125.211	123.398	9.760	128.432	1.349	21.114	6.155	-25.117	369.383	52.386	421.769
Maximum	103.066	16.145	10.639	129.748	0.327	137.150	136.736	103.066	137.105	1.349	24.678	6.155	-25.117	375.803	61.805	437.417
Minimum	90.588	6.822	8.748	107.672	0.041	125.211	123.398	90.588	128.331	0.660	18.941	4.944	-32.042	353.305	52.386	407.642
Average	99.057	10.931	10.166	120.154	0.162	132.531	131.653	99.057	133.021	1.192	22.590	5.805	-30.096	367.389	58.491	425.880

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
04/04/2016	0.213	0.569	27.526
05/04/2016	0.195	0.764	27.331
06/04/2016	0.126	0.890	27.205
07/04/2016	0.111	1.001	27.094
08/04/2016	0.123	1.124	26.971
09/04/2016	0.220	1.344	26.751
10/04/2016	0.314	1.658	26.437

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 04/Apr/2016 to 10/Apr/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
04/04/2016	MONDAY	109.436	5631	26.330	1097	135.766	5657	136.346	5681	0.580	24
05/04/2016	TUESDAY	110.188	5671	26.548	1106	136.736	5697	137.150	5715	0.414	17
06/04/2016	WEDNESDA	108.881	5590	25.889	1079	134.770	5615	134.349	5598	-0.421	-18
07/04/2016	THURSDAY	106.352	5532	27.077	1128	133.429	5560	132.803	5533	-0.626	-26
08/04/2016	FRIDAY	110.161	5435	20.780	866	130.941	5456	131.206	5467	0.265	11
09/04/2016	SATURDAY	105.894	5251	20.636	860	126.530	5272	130.654	5444	4.124	172
10/04/2016	SUNDAY	104.401	5123	18.997	792	123.398	5142	125.211	5217	1.813	76
Total		755.313		166.257		921.570		927.719		6.149	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 04/04/2016 TO 10/04/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
MSPGCL	Khaparkhedha Unit 5	500MW	15/Mar/2016	01.12		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 3A	230MW	06/Jun/2013	08.28	03/Apr/2016	08.50	Gas Shortage
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
RGPPL	Dabhol 3B	230MW	07/Jan/2016	17:51		Continued.	Change Over.
MSPGCL	Chandrapur Unit 2	210MW	12/Jan/2016	04.47		Continued.	Boiler Tube Leakage
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
MSPGCL	Koradi Unit 5	200MW	18/Feb/2016	11.21		Continued.	MSEDCL Zero Shedule.
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Koradi Unit 7	210MW	01/Mar/2016	23.55		Continued.	Zero Schedule Given by MSEDCL.
MSPGCL	Chandrapur Unit 6	500MW	05/Mar/2016	10.15		Continued.	Turbine bearing Vabration high
MSPGCL	Koradi Unit-8	660MW	10/Mar/2016	12.30		Continued.	Ash Evecuation Problem.
MSPGCL	Koyna Unit 11	80MW	11/Mar/2016	13.53		Continued.	stator earth fault
IPP	REL Unit 2	250MW	18/Mar/2016	08.39		Continued.	Stator Earth Fault
IPP	RPL(AMT) U-1	270MW	20/Mar/2016	00.00		Continued.	Zero schedule by MSEDCL
MSPGCL	Koradi Unit 9	660MW	21/Mar/2016	00.47		Continued.	Ash Evacuation problem
MSPGCL	Uran Unit 6	108MW	01/Apr/2016	00.14	08/Apr/2016	06.50	Gas shortage
IPP	RPL(AMT) U-5	270MW	03/Apr/2016	00.00		Continued.	Zero Shedule By MSEDCL.
RGPPL	Dabhol 2A	230MW	03/Apr/2016	17.31	07/Apr/2016	10.51	Purge Valve Problem
IPP	RPL(AMT) U-3	270MW	04/Apr/2016	07.28	04/Apr/2016	09.39	Turbine Tripped
MSPGCL	Uran Unit 8	108MW	04/Apr/2016	11.46	04/Apr/2016	21.32	Fuel Gas control valve mal function
MSPGCL	Koyna Unit 1	75MW	06/Apr/2016	21.30	07/Apr/2016	02.45	Diff.Prot.Trip.
MSPGCL	Ghatghar Unit-1	125MW	06/Apr/2016	03.44	06/Apr/2016	06.00	Generator Motor Fire Protection Operated.
RGPPL	Dabhol 2B	230MW	07/Apr/2016	14.02		Continued.	P.M.Work
IPP	RPL(AMT) U-4	270MW	08/Apr/2016	04.02		Continued.	Zero Schedule by MSEDCL.
MSPGCL	Chandrapur Unit 7	500MW	08/Apr/2016	12.29	09/Apr/2016	07.17	Turbine bearing Vabration high
MSPGCL	Uran Unit 8	108MW	08/Apr/2016	08.40		Continued.	Gas shortage
IPP	Adani U-3	660MW	10/Apr/2016	12.05	10/Apr/2016	17.08	Turbine Protection operated
MSPGCL	Paras Unit 4	250MW	10/Apr/2016	18.04	10/Apr/2016	22.36	Furnace Pressure High

LINE OUTAGES FOR THE WEEK FROM 04/04/2016 TO 10/04/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Babhaleshwar-Taptitanda ckt-I	17/Mar/2016	14.36	04/Apr/2016	17.26	Attending Hot Spot RFC AT 17.24
400 KV	Dhule Sar'Sarovar I	02/Apr/2016	17.19	04/Apr/2016	05.33	Over Voltage
400 KV	Karad-Jaigad - I	03/Apr/2016	11.46	05/Apr/2016	08.26	Distance Protection
400 KV	karad -kolhapur-II	03/Apr/2016	16.42	04/Apr/2016	08.29	Over Voltage
400 KV	N.Koyna-Karad -Ckt I	04/Apr/2016	09.55	05/Apr/2016	08.45	Line Maint.work(RFC 18.54Hrs)
400 KV	Babhaleshwar-Taptitanda ckt-II	04/Apr/2016	17.27		Continued.	Change Over
400 KV	Dhule Sar'Sarovar I	04/Apr/2016	17.55	05/Apr/2016	08.02	Over Voltage
400 KV	Koradi 2-IEPL	05/Apr/2016	08.07	05/Apr/2016	19.22	Fixing of Copper Bond of Missing Nut Bolt on Jumper & Hardware & Tightening Thereof.
400 KV	karad -kolhapur-II	05/Apr/2016	10.26	05/Apr/2016	14.25	Preventive Maintenance.
400 KV	karad -kolhapur-II	05/Apr/2016	16.40	06/Apr/2016	08.45	Over Voltage
400 KV	Bhusawal-Aurangabad	05/Apr/2016	17.28	06/Apr/2016	12.05	Over Voltage
400 KV	Dhule Sar'Sarovar I	05/Apr/2016	17.41	06/Apr/2016	08.24	Over Voltage
400 KV	Koradi-India Bulls	05/Apr/2016	18.32	05/Apr/2016	20.33	Distance Protection
400 KV	Karad - Jaigad - II	05/Apr/2016	23.13	06/Apr/2016	08.46	Distance Protection
400 KV	koaradi II - Wardha(PG)	06/Apr/2016	10.37	06/Apr/2016	21.19	R.M.Work & Testing Work.
400 KV	Deepnagar Taptitanda	06/Apr/2016	10.59	06/Apr/2016	19.13	Circuit Breaker Testing Work.
400 KV	Babhaleshwar - Bhusawal II	06/Apr/2016	12.01	06/Apr/2016	12.38	Distance Protection
400 KV	karad -kolhapur-I	06/Apr/2016	16.31	06/Apr/2016	18.58	Over Voltage
400 KV	Karad - Jaigad - II	06/Apr/2016	17.02	07/Apr/2016	09.30	Over Voltage
400 KV	Bhusawal-Aurangabad	06/Apr/2016	17.13	07/Apr/2016	09.10	Over Voltage
400 KV	Kolhapur Solapur(PG) I	06/Apr/2016	17.15	07/Apr/2016	06.50	Over Voltage
400 KV	Dhule Sar'Sarovar I	06/Apr/2016	17.15	07/Apr/2016	10.26	Over Voltage
400 KV	Chandrapur-II - Nanded	06/Apr/2016	18.24	07/Apr/2016	06.45	Distance Protection, B Ph Line Isolator Jumper Opened.
400 KV	karad -kolhapur-II	06/Apr/2016	18.32	07/Apr/2016	16.00	Distance Protection
400 KV	Warora -IEPL	06/Apr/2016	19.50	06/Apr/2016	20.20	Tripped.
400 KV	Koradi 2-IEPL	06/Apr/2016	19.50	07/Apr/2016	08.28	While Taking Koradi-Wardha PG in Service.
400 KV	Kalwa - Kharghar	07/Apr/2016	05.12	07/Apr/2016	06.31	PDR Operated, Tripped at Kalwa end only.
400 KV	Chandrapur2-Parali 2 ckt1	07/Apr/2016	10.35	07/Apr/2016	15.19	Quarterly Maintenance Work
400 KV	Kalwa - Kharghar	07/Apr/2016	16.27	07/Apr/2016	18.39	Testing Work
400 KV	karad -kolhapur-I	07/Apr/2016	16.39	09/Apr/2016	09.16	Over Voltage
400 KV	Karad - Jaigad - II	07/Apr/2016	16.41	09/Apr/2016	09.22	Over Voltage
400 KV	Bhusawal-Aurangabad	07/Apr/2016	17.05		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	07/Apr/2016	17.16	09/Apr/2016	08.42	Over Voltage
400 KV	Padghe - Talegaon (PG)	08/Apr/2016	08.39	08/Apr/2016	17.46	Dignostic testing work
400 KV	Nagothane - Dabhol-II	08/Apr/2016	14.06	09/Apr/2016	16.30	Distance Protection
400 KV	Dhule Sar'Sarovar II	09/Apr/2016	09.15		Continued.	Insulator String Replacement Work(RFC 16.45/9-4-16)
400 KV	Wardha (Pg) Warora I	09/Apr/2016	11.12	09/Apr/2016	12.57	Auxiliary contactor replacement work
400 KV	karad -kolhapur-I	09/Apr/2016	16.29	10/Apr/2016	09.18	Over Voltage
400 KV	Karad - Jaigad - II	09/Apr/2016	16.44	10/Apr/2016	09.15	Over Voltage
400 KV	karad -kolhapur-II	10/Apr/2016	16.07		Continued.	Over Voltage
400 KV	Karad-Jaigad - I	10/Apr/2016	17.03		Continued.	Over Voltage
400 KV	Kolhapur Solapur (PG) II	10/Apr/2016	17.25		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Kalwa - Borivali	10/Jan/2016	09:15		Continued.	Tower Erection Work.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Padghe - Vasai	24/Jan/2016	08.32		Continued.	For Formation of Temp. Padgha-Borivali (Charge upto 51/1).
220 KV	Bableshtar- Ranjangaon	03/Feb/2016	07.12		Continued.	To Control BBLSR ICT O/L
220 KV	Chitegaon-Shendra Ckt-I	18/Mar/2016	06.57	05/Apr/2016	17.50	For Making LILO Arrangement on Loc.NO 112 at Aurangabad PG S/S,Charged as 220KV A'bad-Chitegaon Ckt-I.
220 KV	Chitegaon-Shendra Ckt-II	18/Mar/2016	06.58	05/Apr/2016	18.09	For Making LILO Arrangement on Loc.NO 112 at Aurangabad PG S/S,Charged as 220KV A'bad-Chitegaon Ckt-II.
220 KV	Bableshtar- Alephata	19/Mar/2016	19.44		Continued.	To control BBLSR ICT Loading
220 KV	Karad(400kv) - Wathar	05/Apr/2016	04.12	05/Apr/2016	04.42	Distance Protection
220 KV	Adlabs - Pedambe	05/Apr/2016	06.55	05/Apr/2016	15.30	Preventive Maintenance.
220 KV	Chandrapur MIDC - GEPL Ckt I	05/Apr/2016	09.08	05/Apr/2016	15.02	Distance Protection
220 KV	Solapur(Bale) - Tuljapur	05/Apr/2016	10.07	05/Apr/2016	14.45	Preventive Maintenance.
220 KV	Oni Kharepatan Line	05/Apr/2016	12.44	05/Apr/2016	13.05	Testing work
220 KV	Matardevi - Loyd Metals	05/Apr/2016	15.26	05/Apr/2016	15.38	Backup Protection

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Wardha-Yeotmal	06/Apr/2016	05.19	06/Apr/2016	13.07	For Attending Hot Glow on R Ph CT Line Side Clamp,Change the B Ph Wave Trap,CRM & CB Timing Tandelta Measurment Work.
220 KV	Salsette Borivli 1	06/Apr/2016	05.24	06/Apr/2016	06.30	Attending Hot Spot
220 KV	Kadegaon-Miraj	06/Apr/2016	08.21	06/Apr/2016	18.21	Reduction of SAG.
220 KV	Mudshingi-Wathar	06/Apr/2016	09.35	06/Apr/2016	12.57	Quarterly Maintainance Work
220 KV	Parli New Tps - Beed Ckt 2	06/Apr/2016	10.02	06/Apr/2016	15.27	Replacement of Flashover Insulator Disc String.
220 KV	Lamboti - Pandharpur li	06/Apr/2016	10.30	06/Apr/2016	16.47	Main Bus-II Outage @ Pandarpur
220 KV	Pandharpur - Malinagar	06/Apr/2016	10.30	06/Apr/2016	17.25	Main Bus-II Outage @ Pandarpur
220 KV	Kanhan - Suryalaxmi	06/Apr/2016	11.04	06/Apr/2016	11.55	Attinding Oil Leakage from Secondary Terminal of B ph CT.
220 KV	Lamboti - Solapur li(Bale) Ckt- I	06/Apr/2016	11.21	06/Apr/2016	17.19	Quarterly Maintainance Work
220 KV	Hingoli- Girawali	06/Apr/2016	16.40	07/Apr/2016	22.29	Distance Protection
220 KV	Sadawaghapur Karad Ckt 2	06/Apr/2016	20.00	06/Apr/2016	21.27	Distance Protection
220 KV	Karad - Sadawagpur I	06/Apr/2016	20.00	06/Apr/2016	21.10	Distance Protection
220 KV	Karad - Sadawagpur I	06/Apr/2016	22.06	06/Apr/2016	23.40	Zone-I R-Y Earth Fault.
220 KV	Sadawaghapur Karad Ckt 2	06/Apr/2016	22.06	06/Apr/2016	21.27	Zone-I R-Y Earth Fault.
220 KV	Tata Borivli MSETCL Borivli 4	06/Apr/2016	22.40	07/Apr/2016	03.28	Bus Outage @ Borivali.
220 KV	Borivali - Tarapur	06/Apr/2016	22.45	07/Apr/2016	03.30	Bus Outage @ Borivali.
220 KV	Kamba-Borivali	06/Apr/2016	22.54	07/Apr/2016	03.08	Bus Jumper Connection work & Bus Outage at Borivali
220 KV	Lamboti - Pandharpur li	07/Apr/2016	04.30	07/Apr/2016	04.57	Distance Protection
220 KV	Karad(400kv) -Mudshingi Ckt 2-Tak	07/Apr/2016	04.48	07/Apr/2016	10.48	Distance Protection
220 KV	Salsette Borivli 2	07/Apr/2016	05.05	07/Apr/2016	07.05	Attending Hot Spot
220 KV	Pedambe-Pophali	07/Apr/2016	06.25	07/Apr/2016	15.20	Preventive Maintenance.
220 KV	Badnera - Deoli (PG)	07/Apr/2016	09.55	07/Apr/2016	16.44	AMP Work.
220 KV	Vsnl-512 Khadki	07/Apr/2016	10.04	07/Apr/2016	16.57	Half yearly maintenance work
220 KV	Bhigwan- Kurkumbh	07/Apr/2016	10.10	07/Apr/2016	16.20	Line Maintenance work
220 KV	Karad -Mudshingi Ckt- IV	07/Apr/2016	16.55	07/Apr/2016	18.42	Attending Hot Spot
220 KV	Arey - TPC Borivali	08/Apr/2016	05.45	08/Apr/2016	08.36	Attending Hot Spot
220 KV	Apta - Taloja	08/Apr/2016	07.53	08/Apr/2016	18.47	Replacement of OLD Tower
220 KV	Kalmeshwar-Pandhurna	08/Apr/2016	09.47	08/Apr/2016	13.38	Replacement work
220 KV	Apta - Kalwa	08/Apr/2016	10.25	10/Apr/2016	20.13	Replacement of OLD Tower
220 KV	Vasai Boiser(PG)	08/Apr/2016	10.56	08/Apr/2016	14.56	B ph flash Insulator String Replacement
220 KV	Chitegaon-Shendra Ckt-I	08/Apr/2016	13.03	08/Apr/2016	15.22	Stringing of chitegoan shendra ckt 2
220 KV	Nashik-Airoli Knowledge Park	08/Apr/2016	16.45	08/Apr/2016	17.51	Distance Protection
220 KV	Apta - Taloja	09/Apr/2016	07.53	09/Apr/2016	18.35	Replacement of old tower
220 KV	Tata Borivli MSETCL Borivli 5	09/Apr/2016	09.25	09/Apr/2016	18.05	Pre mansoon maintenance
220 KV	Borivali - Tarapur	10/Apr/2016	06.30	10/Apr/2016	17.20	For safety clearance for carry out construction work of Kalwa-Borivali line
220 KV	K'Kheda- Suryalakshmi	10/Apr/2016	10.37	10/Apr/2016	17.45	CT Replacement
220 KV	Nasik Navsari I	10/Apr/2016	11.25		Continued.	To control Load of Bus Coupler
220 KV	Apta - Taloja	10/Apr/2016	14.58	10/Apr/2016	20.05	Line Maintenance work
132 KV	Waghala -Nanded-I(Jangamwadi)	04/Apr/2016	13.35	04/Apr/2016	16.10	Master Trip relay Flashover observed
132 KV	Nanded - Jangamwadi II	04/Apr/2016	13.35	04/Apr/2016	13.51	Distance Protection
132 KV	Himayatnagar - Tamsa	04/Apr/2016	19.55	04/Apr/2016	20.33	Distance Protection
132 KV	Bodwad-Malkapur	05/Apr/2016	03.45	05/Apr/2016	05.34	Distance Protection
132 KV	Muktainagar-Bodwad	05/Apr/2016	03.45	05/Apr/2016	05.50	Distance Protection
132 KV	Kalmeshwar-Hingna-II	06/Apr/2016	15.55	06/Apr/2016	16.10	Distance Protection
132 KV	Gangakhed - Kandhar	06/Apr/2016	17.10	06/Apr/2016	17.35	Distance Protection
132 KV	Paras-Warwat Bakal	06/Apr/2016	19.01	06/Apr/2016	19.10	Distance Protection
132 KV	Paranda - Kallamb	06/Apr/2016	20.21	06/Apr/2016	21.07	Distance Protection
132 KV	Beed (220kv) - Beed (132kv)	06/Apr/2016	22.51	06/Apr/2016	22.16	Distance Protection
132 KV	Babhaleshwar-Rahuri	09/Apr/2016	08.10	09/Apr/2016	17.45	Increasing height of conductor ,supply extended from 132 kv MIDC at 9.50 am