

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 01/Apr/2024 to 07/Apr/2024

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01-04-2024	11 Hrs	7431	251	281	7963	8938	247	6327	2036	-2068	22948	0	22948	840	502	26853	26853	50.02
02-04-2024	12 Hrs	7291	488	278	8057	8891	153	6511	2288	-2201	23190	0	23190	775	502	27177	27177	49.99
03-04-2024	11 Hrs	7513	487	139	8139	9285	202	7093	1994	-2092	24131	0	24131	807	493	28013	28013	50.03
04-04-2024	12 Hrs	7164	236	278	7678	9750	285	6603	2260	-2177	23887	0	23887	815	502	27893	27893	50.02
05-04-2024	11 Hrs	7174	487	280	7941	9297	458	6371	2152	-2214	23503	0	23503	801	448	27468	27468	49.91
06-04-2024	12 Hrs	6576	230	270	7076	9559	373	6895	2243	-1745	23914	0	23914	844	502	27492	27492	49.99
07-04-2024	12 Hrs	6299	241	276	6816	9805	201	6730	1807	-1712	23206	0	23206	545	488	26392	26392	49.96
Maximum		7513	488	281	8139	9805	458	7093	2288	-1712	24131	0	24131	844	502	28013	28013	50.03
Minimum		6299	230	139	6816	8891	153	6327	1807	-2214	22948	0	22948	545	448	26392	26392	49.91
Average		7064	346	257	7667	9361	274	6647	2111	-2030	23540	0	23540	775	491	27327	27327	49.99

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01-04-2024	16 Hrs	7363	321	277	7961	9020	452	7021	1468	-2205	23209	0	23209	812	500	27234	27234	49.89
02-04-2024	16 Hrs	7618	797	277	8692	9220	458	6364	1571	-2061	23726	0	23726	929	503	27737	27737	49.91
03-04-2024	16 Hrs	7589	610	140	8339	9355	561	7075	1392	-1995	24228	0	24228	1005	501	28228	28228	49.89
04-04-2024	16 Hrs	7997	506	281	8784	9127	468	7080	1469	-2150	24286	0	24286	861	503	28292	28292	49.91
05-04-2024	16 Hrs	7464	791	276	8531	8919	374	6934	1595	-2090	23750	0	23750	989	502	27844	27844	50.02
06-04-2024	16 Hrs	7534	478	271	8283	9330	307	7326	1405	-1685	24485	0	24485	961	500	28112	28112	49.99
07-04-2024	16 Hrs	6570	297	271	7138	9801	397	6622	1269	-1769	22994	0	22994	608	397	26232	26232	50.00
Maximum		7997	797	281	8784	9801	561	7326	1595	-1685	24485	0	24485	1005	503	28292	28292	50.02
Minimum		6570	297	140	7138	8919	307	6364	1269	-2205	22994	0	22994	608	397	26232	26232	49.89
Average		7448	543	256	8247	9253	431	6917	1453	-1994	23811	0	23811	881	487	27668	27668	49.94

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01-04-2024	20 Hrs	7949	754	285	8988	7871	585	7250	0	-1677	22509	0	22509	1010	445	26149	26149	50.02
02-04-2024	20 Hrs	8180	1270	289	9739	7851	695	7085	0	-1643	23227	0	23227	1154	348	26872	26872	50.01
03-04-2024	20 Hrs	8064	1214	143	9421	7796	824	7254	0	-1449	23346	0	23346	1215	480	26990	26990	49.99
04-04-2024	20 Hrs	8033	1112	373	9518	7629	636	7247	7	-1377	23167	0	23167	1273	484	26794	26794	49.97
05-04-2024	20 Hrs	7716	1475	281	9472	7655	630	7407	0	-1474	23190	0	23190	1239	479	26882	26882	50.01
06-04-2024	20 Hrs	7228	1837	363	9428	7924	431	7323	0	-1121	23486	0	23486	1247	502	26855	26855	49.96
07-04-2024	20 Hrs	6445	251	284	6980	9249	891	6962	0	-1571	22026	0	22026	683	453	25218	25218	49.99
Maximum		8180	1837	373	9739	9249	891	7407	7	-1121	23486	0	23486	1273	502	26990	26990	50.02
Minimum		6445	251	143	6980	7629	431	6962	0	-1677	22026	0	22026	683	348	25218	25218	49.96
Average		7659	1130	288	9078	7996	670	7218	1	-1473	22993	0	22993	1117	456	26537	26537	49.99

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01-04-2024	4 Hrs	7503	187	293	7983	7114	757	7183	0	-1320	21365	0	21365	616	301	23954	23954	49.98
02-04-2024	4 Hrs	7573	170	294	8037	7311	810	7167	0	-891	22071	0	22071	876	502	24703	24703	49.97
03-04-2024	4 Hrs	8067	183	149	8399	7096	970	7245	0	-1140	22242	0	22242	646	468	24824	24824	49.98
04-04-2024	4 Hrs	8263	200	295	8758	7542	911	6521	0	-1139	22249	0	22249	636	462	24830	24830	49.96
05-04-2024	4 Hrs	7855	209	294	8358	7256	1160	7259	0	-1114	22576	0	22576	663	476	25172	25172	49.98
06-04-2024	4 Hrs	7396	197	301	7894	7169	1435	7359	0	-970	22561	0	22561	694	487	25038	25038	49.95
07-04-2024	8 Hrs	6299	242	287	6828	8913	800	6700	386	-1263	21909	0	21909	618	500	24745	24745	50.08
Maximum		8263	242	301	8758	8913	1435	7359	386	-891	22576	0	22576	876	502	25172	25172	50.08
Minimum		6299	170	149	6828	7096	757	6521	0	-1320	21365	0	21365	616	301	23954	23954	49.95
Average		7565	198	273	8037	7486	978	7062	55	-1120	22139	0	22139	678	457	24752	24752	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
01-04-2024	180.423	8.172	6.867	195.462	0.044	192.960	196.321	12.105	166.541	16.449	19.750	10.484	-40.910	531.553	71.144	613.751
02-04-2024	183.888	11.569	6.927	202.384	0.167	194.628	197.805	14.193	165.823	17.145	20.855	11.047	-39.188	543.900	71.090	626.075
03-04-2024	187.549	11.506	3.599	202.654	0.236	197.782	198.495	16.324	172.011	16.104	20.911	11.367	-38.518	555.500	70.796	637.153
04-04-2024	189.249	11.649	7.187	208.085	0.210	196.663	196.078	16.644	162.736	16.538	21.737	11.664	-37.568	552.154	70.969	634.067
05-04-2024	182.704	14.239	6.839	203.782	0.307	190.287	191.603	18.291	169.270	17.455	22.677	11.643	-36.831	551.297	71.151	633.405
06-04-2024	169.107	17.937	7.511	194.555	0.215	196.514	197.794	18.348	173.034	16.531	23.249	11.507	-30.368	557.795	65.124	633.738
07-04-2024	159.751	10.462	7.425	177.638	0.137	207.074	208.899	18.552	167.345	13.935	17.597	10.511	-35.045	538.916	63.153	612.652
Maximum	189.249	17.937	7.511	208.085	0.307	207.074	208.899	189.249	173.034	17.455	23.249	11.664	-30.368	557.795	71.151	637.153
Minimum	159.751	8.172	3.599	177.638	0.044	190.287	191.603	159.751	162.736	13.935	17.597	10.484	-40.910	531.553	63.153	612.652
Average	178.953	12.219	6.622	197.794	0.188	196.558	198.142	178.953	168.109	16.308	20.968	11.175	-36.918	547.302	69.061	627.263

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
01-04-2024	0.079	0.079	28.725
02-04-2024	0.150	0.230	28.574
03-04-2024	0.127	0.356	28.448
04-04-2024	0.178	0.534	28.270
05-04-2024	0.228	0.762	28.042
06-04-2024	0.315	1.078	27.726
07-04-2024	0.136	1.214	27.590

State Load Despatch Center,Airoli (MSETCL) Central Sector Share/Drawal from 01/Apr/2024 to 07/Apr/2024

Date	DAY	Central Sector Share		Total Interstate		Total Share		Total Drawal		Overdrawal(+) /	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
01-04-2024	MONDAY	104.273	8088	92.048	3835	196.321	8180	192.960	8040	-3.361	-140
02-04-2024	TUESDAY	94.244	8138	103.561	4315	197.805	8242	194.628	8110	-3.177	-132
03-04-2024	WEDNESDAY	91.798	8164	106.697	4446	198.495	8271	197.782	8241	-0.713	-30
04-04-2024	THURSDAY	90.500	8064	105.578	4399	196.078	8170	196.663	8194	0.585	24
05-04-2024	FRIDAY	91.110	7883	100.493	4187	191.603	7983	190.287	7929	-1.316	-55
06-04-2024	SATURDAY	93.541	8137	104.253	4344	197.794	8241	196.514	8188	-1.280	-53
07-04-2024	SUNDAY	97.657	8593	111.242	4635	208.899	8704	207.074	8628	-1.825	-76
Total		663.124		723.871		1386.995		1375.908		-11.087	

Generator Unit Outages/Trippings from 01.04.2024 to 07.04.2024						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	NOPPA
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	NOPPA
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Uran Unit A0	07-09-2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Uran Unit 5	12-11-2022	13:23		Continued.	Major overhaul.	PLANNED
Koyna Unit 11	10-07-2023	09:40		Continued.	Capital Overhaul	PLANNED
Ghatghar Unit-1	11-03-2024	18:40	01-04-2024	21:00	GM Link Fault	FORCED
JSW (J) U1	24-03-2024	00:06	05-04-2024	17:08	CW duct leakage.	FORCED
Uran Unit 6	29-03-2024	20:16	04-04-2024	18:30	Zero schedule (Due open cycle can be taken on bar as per MSEDCL requirement)	FORCED
Koradi Unit 6	31-03-2024	01:55	02-04-2024	05:11	Boiler Tube Leakage	FORCED
Paras Unit 3	02-04-2024	16:15	03-04-2024	18:36	Tripped on generator over voltage protection.	FORCED
Uran Unit 8	03-04-2024	00:25	03-04-2024	20:26	Filter Replacement	FORCED
Bhusawal Unit 5	03-04-2024	08:56	03-04-2024	12:17	Electrical Problem	FORCED
Adani U-2	04-04-2024	00:47	04-04-2024	09:51	Boiler Furnace pressure High	FORCED
Paras Unit 3	04-04-2024	06:50	04-04-2024	09:18	Furnace Pressure High	FORCED
Parli Unit 6	04-04-2024	09:50	04-04-2024	22:07	Bus Bar Protection	FORCED
Uran Unit 6	04-04-2024	21:37	06-04-2024	03:27	Zero schedule (Due open cycle can be taken on bar as per MSEDCL requirement)	FORCED
Parli Unit 8	05-04-2024	05:20	05-04-2024	20:50	clinker formation	FORCED

Koyna STG-IV Unit-3	05-04-2024	05:25	05-04-2024	10:00	CB Closing block air pressure fault	FORCED
Nasik Unit 3	05-04-2024	07:59	06-04-2024	05:30	Boiler Tube Leakage	FORCED
Bhusawal Unit 5	05-04-2024	23:23	08-04-2024	06:14	Boiler Tube Leakage	FORCED
Paras Unit 3	06-04-2024	03:33	06-04-2024	06:42	Furnace Pressure High	FORCED
Koradi Unit-10	06-04-2024	04:18	06-04-2024	09:41	Flame Failure	FORCED
Paras Unit 3	06-04-2024	06:51	06-04-2024	11:00	Reverse power	FORCED
Uran Unit 6	06-04-2024	07:06	06-04-2024	18:36	Zero schedule (Due open cycle can be taken on bar as per MSEDCL requirement)	FORCED
JPL Unit 2	06-04-2024	17:00		Continued.	Due to the Bottom Ash system failure .	FORCED
Koradi Unit-10	06-04-2024	17:26		Continued.	Boiler Tube Leakage	FORCED
Khaparkheda Unit 4	06-04-2024	20:53	08-04-2024	05:51	Furnace Pressure High	FORCED
Uran Unit 6	07-04-2024	06:57		Continued.	Zero Schedule(Due to open cycle can be taken on bar as per MSEDCL requirement)	FORCED
RPL(AMT) U-1	07-04-2024	15:20	07-04-2024	19:57	Due to unit board B tripped.	FORCED
Paras Unit 3	07-04-2024	16:08	07-04-2024	22:13	Furnace Pressure High	FORCED

Transmission Line Outages/Trippings from 01.04.2024 to 07.04.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400 KV EKTUNI - BABHLESHWAR CKT-1	02-04-2024	19:39	02-04-2024	23:28	To attend Hot Spot		765 KV
MAIN BAY - 701 OF 765/400kV 1500MVA ICT-1 @ KORADI 3	02-04-2024	10:13	02-04-2024	12:53	DGA Test of Current Transformer at Koradi-III SS.	PO	765 KV
TIE BAY (702) OF ICT-1 & FUTURE BAY @ KORADI 3	02-04-2024	16:19	02-04-2024	17:30	DGA Test of Current Transformer at Koradi-III SS.	PO	765 KV
MAIN BAY (704) OF ICT - 2 @	04-04-2024	11:36	04-04-2024	14:13	DGA Test of Current Transformer at	PO	765 KV
TIE BAY (705) OF ICT - 2 & BUS	04-04-2024	15:24	04-04-2024	17:39	DGA Test of Current Transformer at	PO	765 KV
MAIN BAY (706) OF BUS REACTOR @ KORADI 3	06-04-2024	10:15	06-04-2024	11:54	DGA Test of Current Transformer at Koradi-III SS.	PO	765 KV
AKOLA II - EKTUNI CKT - 2	07-04-2024	11:09	07-04-2024	17:38	Changeover of R Ph Reactor with spare ph reactor (765 KV Akola -Ektuni Line-02 reactor) for Cable replacement of mechanical protection and CTs for Spare ph (Akola - Ektuni line-02 Reactor) at Ektuni.	PO	765 KV
CHANDRAPUR - PADGHE HVDC POLE 1	02-04-2024	01:10	02-04-2024	04:18	Mumbai Urja Marg Limited has proposed overhead crossing of 400kV Padghe (PG)-Kharghar D/C (Quad) line crossing 500kV Padghe-Chandrapur HVDC bipole line at loc 1946- 1947, HVDC bipole outage is required to pass Pilot rope manually, required for conductor stringing. Thereafter work of conductor stringing will be done on a daily basis with the help of already laid pilot rope. The work of conductor stringing will be carried out by Hot-line method in live line condition. During this work, permit to work in live line is to be issued on 500kV Padghe-Chandrapur HVDC bipole line during the pulling of the conductor at the crossing.	PO	500 KV

Transmission Line Outages/Trippings from 01.04.2024 to 07.04.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
CHANDRAPUR - PADGHE HVDC POLE 2	02-04-2024	00:51	02-04-2024	04:52	Mumbai Urja Marg Limited has proposed overhead crossing of 400kV Padghe (PG)-Kharghar D/C (Quad) line crossing 500kV Padghe-Chandrapur HVDC bipole line at loc 1946- 1947, HVDC bipole outage is required to pass Pilot rope manually, required for conductor stringing. Thereafter work of conductor stringing will be done on a daily basis with the help of already laid pilot rope. The work of conductor stringing will be carried out by Hot-line method in live line condition. During this work, permit to work in live line is to be issued on 500kV Padghe-Chandrapur HVDC bipole line during pulling of conductor at crossing.	PO	500 KV
400220kV 167MVA SPARE ICT @ DEEPNAGAR	01-04-2024	18:22	01-04-2024	19:15	400KV SPARE ICT UNIT FREQUENTLY ALARM APPEARS FOR CTR NITROGEN CYLINDER PRESSURE GOES BELOW 100KGCM2	PO	400 KV
JEJURI- KOYNA STAGE-IV	01-04-2024	17:02	01-04-2024	17:54	Tripped on distance protection	T	400 KV
LONIKAND - JEJURI CKT - 2	01-04-2024	15:37	01-04-2024	17:36	Tripped on distance protection	T	400 KV
LONIKAND I - KOYNA STAGE-IV	01-04-2024	16:55	01-04-2024	17:36	Tripped on distance protection	T	400 KV
400/220/20 KV 100 MVA SPARE BHEL ICT @ KORADI	02-04-2024	23:21	02-04-2024	00:48	Emergency H/T due to heavy spaking observed at the jaw of Isolator.	HT	400 KV
400/220/33 KV 500MVA ICT - 3 @ NAGOTHANE	02-04-2024	15:50	02-04-2024	18:52	For additional water cooling arrangement.	PO	400 KV
AURANGABAD(MS) - AURANGABAD(PG) CKT -2	02-04-2024	12:01	02-04-2024	16:37	For attending line Isolator Red Hot		400 KV
PADGHE - BOISAR (PG)	02-04-2024	14:19	02-04-2024	14:59	Tripped on R ph to ground fault	T	400 KV

Transmission Line Outages/Trippings from 01.04.2024 to 07.04.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
BABLESHWAR- AURANGABAD (WALUJ)	03-04-2024	13:18	03-04-2024	18:17	CB pole overhauling work	PO	400 KV
DABHOL - NAGOTHANE CKT - 1	03-04-2024	13:06	03-04-2024	19:21	Cold Washing Work	PO	400 KV
TIE BAY (423) OF STATION TF - 1 @ KORADI 2	03-04-2024	11:26			Overhauling of Circuit breaker	PO	400 KV
CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	04-04-2024	23:07	05-04-2024	04:51	Attained broken conductor strands at loc.44-45.	HT	400 KV
400/220 KV 3X105 MVA ICT - 1 @ NAGOTHANE	04-04-2024	14:32	04-04-2024	18:21	For additional water cooling arrangement.	PO	400 KV
400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	04-04-2024	10:19	06-04-2024	14:56	Sringing of conductor from spare ICT bay to CS type gantry and from CS type gantry to narrow base tower for RRS Scheme of ICTs	PO	400 KV
DABHOL - NAGOTHANE CKT - 2	04-04-2024	12:17	04-04-2024	18:48	Cold Washing Work	PO	400 KV
KOLHAPUR - SOLAPUR (PG) CKT - 2	05-04-2024	18:25	06-04-2024	02:07	B-ph CVT replacement at Solapur PG	HT	400 KV
400/220 KV 3X105 MVA ICT - 2 @ NAGOTHANE	05-04-2024	13:17	05-04-2024	16:00	For additional water cooling arrangement	PO	400 KV
400/220/33 KV 315 MVA ICT - 2 @ PARLI	05-04-2024	10:10	05-04-2024	16:33	1) REF relay & IV CT testing work.2) Bay Maintenance work.	PO	400 KV
DABHOL - NAGOTHANE CKT - 2	05-04-2024	12:24	05-04-2024	18:52	Cold Washing Work	PO	400 KV
MAIN BAY(418) OF 400KV BABLESHWAR-KUDUS CKT-1@ BABLESHWAR-400 KV	05-04-2024	11:22			400kV Kudus-1 Bay Circuit Breaker Auto reclose Operation	PO	400 KV
TIRORA - WARORA CKT - 1	05-04-2024	13:14	05-04-2024	19:04	Tripped on distance protection.	T	400 KV
400/132 KV 200 MVA ICT - 1 @ KHADKA	06-04-2024	08:44	06-04-2024	12:53	For Premnsoon maintenance & routine bay maintenance works of ICT.	PO	400 KV
MAIN BAY (404) OF PARLI CKT -1 @ KARJAT	06-04-2024	17:14	06-04-2024	18:51	Tripped on crow fault	T	400 KV
MAIN BAY - 404 CHD SWITCHING CKT2 @ CHANDRAPUR 2	06-04-2024	08:03	06-04-2024	12:40	Diagnostic testing and allied bay Maintenance work	PO	400 KV
PARLI-SOLAPUR (LAMBOTI)	06-04-2024	22:40	07-04-2024	00:07	Distance Protection	T	400 KV

Transmission Line Outages/Trippings from 01.04.2024 to 07.04.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400/220/20 KV 500MVA ICT - 3 @ KALWA	07-04-2024	10:43	07-04-2024	19:54	Diagnostic testing & RM work	PO	400 KV
PADGHE - BOISAR (PG)	07-04-2024	13:30	07-04-2024	14:59	Tripped on distance protection.	T	400 KV
TIRORA - WARORA CKT - 1	07-04-2024	14:09	07-04-2024	18:17	Tripped on distance protection.	T	400 KV
ABHIJEET-WARDHA-1	01-04-2024	12:52	01-04-2024	16:03	W = DIST PRTN B PH 8.6 KM Z1 7.86 KA	T	220 KV
KHAREPATAN -PAWAS LINE	01-04-2024	09:17	01-04-2024	13:18	For carry out cold washing work of insulator strings in 220kV Bus Section I and Wave trap & CT gantry beam for 220kV Pawas Kharepatan line bay at 220kV Pawas S/s.	PO	220 KV
220 / 110 / 23kv 250 MVA ICT 3 @ SALSETTE	01-04-2024	01:27	01-04-2024	02:17	Oil top-up in OLTC conservator tank.	PO	220 KV
220 KV AMRAVATI - KARANJA CKT	01-04-2024	10:58	01-04-2024	18:56	FOR CONVERSION OF SSN / DSN AT LOC NO 181 SSN--- SSN 182 (KARANJA-GAWANDI ROAD), 197 SSN-- SSN 198 (JUNAPANIKARANJA ROAD), 190 SSN-- SSN 191 (YENGAO-KARANJA ROAD), 185 SSN-- SSN 186 (KARANJA-UMARI ROAD) BY AGENCY M/S. CREATRONIX SYSTEM	PO	220 KV
220 KV CHANDRAPUR GCR (400 KV) - WANI CKT	01-04-2024	08:12	01-04-2024	16:27	FOR FIXING OF BIRD DIVERter ON CONDUCTOR BY AGENCY M/S. TRAFOTECH SYSTEM PVT. LTD. MUMBAI.	PO	220 KV

Transmission Line Outages/Trippings from 01.04.2024 to 07.04.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/100 KV 200 MVA ICT 3 @ APTA	01-04-2024	10:38	01-04-2024	19:17	1. CTR NIFPS reinstallation and preventive maintenance work 2.Arresting of oil leakages from HV bushing and inspection window 3. Bay maintenance work	PO	220 KV
220/132 KV 100 MVA ICT 1 @ BALAPUR	01-04-2024	09:05	01-04-2024	16:22	FOR DIAGNOSTIC TESTING OF ICT BY MOBILE TESTING AND ISOLATOR MAINTENANCE WORK	PO	220 KV
220/33 kV 50 MVA CGL PTR 1 @ MUDSHINGI	01-04-2024	10:36	01-04-2024	17:40	Quarterly maint work & transformer painting work	PO	220 KV
220/33KV 25MVA PTR 2 @ PAWAS	01-04-2024	14:11	01-04-2024	18:38	For carry out cold washing work of insulator strings in 220kV Main Bus Section II and Isolator Routine Maintenance work at 220kV Pawas S/s.	PO	220 KV
220/33KV 25MVA PTR 1 @ PAWAS	01-04-2024	14:10	01-04-2024	18:37	For carry out cold washing work of insulator strings in 220kV Main Bus Section II and Isolator Routine Maintenance work at 220kV Pawas S/s.	PO	220 KV
ALKUD - VITA	01-04-2024	18:34	02-04-2024	01:25	Polymer Insulator Replacement Work	PO	220 KV
NIWALI - PAWAS LINE	01-04-2024	14:16	01-04-2024	18:26	For carry out cold washing work of insulator strings in 220kV Main Bus Section II and Isolator Routine Maintenance work at 220kV Pawas S/s.	PO	220 KV

Transmission Line Outages/Trippings from 01.04.2024 to 07.04.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
PAWAS - FINOLEX CKT - 1	01-04-2024	14:11	01-04-2024	18:14	For carry out cold washing work of insulator strings in 220kV Main Bus Section II and Isolator Routine Maintenance work at 220kV Pawas S/s.	PO	220 KV
PAWAS - FINOLEX CKT - 2	01-04-2024	09:37	01-04-2024	13:49	For carry out cold washing work of insulator strings in 220kV Bus Section I and Wave trap & CT gantry beam for 220kV Pawas Kharepatan line bay at 220kV Pawas S/s.	PO	220 KV
TPC BORIVALI - AAREY	01-04-2024	11:44	01-04-2024	16:34	Tripped on distance protection	T	220 KV
BOISAR II - BOISAR (PG) CKT - 1	02-04-2024	05:08	02-04-2024	10:21	AMP WORKS	PO	220 KV
BOISAR II - BOISAR (PG) CKT - 1	02-04-2024	05:08	02-04-2024	10:21	Work of replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable Hardware for 220kV Boisar - PGCIL (Dead Line). Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only.	PO	220 KV
THEUR-PHURSUNGI CKT I	02-04-2024	11:16	02-04-2024	18:08	Cold Washing o Insulator String Fixing of repair sleeve between loc 35-36 due to conductor strand bulge	PO	220 KV
220 KV CHANDRAPUR GCR (400 KV) - WANI CKT	02-04-2024	08:46	02-04-2024	14:27	Fixing of Bird Diverter on conductor	PO	220 KV
220 KV TADALI - CHANDRAPUR 2 (400 KV) CKT	02-04-2024	13:03	02-04-2024	15:47	Distance Protection	T	220 KV
220/100 KV 200 MVA ICT 1 @ KOLSHET	02-04-2024	07:10	02-04-2024	08:11	Tripped on PDR	T	220 KV
220/132KV 100MVA ICT 3 @ BALAPUR	02-04-2024	09:25	02-04-2024	14:30	Isolator maintenance and testing work	PO	220 KV
220/33kV 100 MVA TF 2 @ GHODBUNDER	02-04-2024	01:51	02-04-2024	13:53	Tripped on differential protection.	T	220 KV
ALKUD - VITA	02-04-2024	19:51	03-04-2024	02:59	Polymer Insulator Replacement Work	PO	220 KV

Transmission Line Outages/Trippings from 01.04.2024 to 07.04.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
AURANGABAD (WALUJ)-DEOGAON RANGARI	02-04-2024	12:22	02-04-2024	17:42	"1) Commissioning of New Numerical Back up relay 2) Line side (89D) isolator alignment work 3) Bus side (89A) isolator alignment work "	PO	220 KV
AURANGABAD (WALUJ)-DEOGAON RANGARI	02-04-2024	12:22	02-04-2024	17:42	Commissioning of new Numerical back up relay	PO	220 KV
KALWA - PANCHANAND	02-04-2024	17:02	02-04-2024	18:48	Tripped on Y phase to ground fault	T	220 KV
KARAD - OGALEWADI CKT 1	02-04-2024	10:39	02-04-2024	20:38	To attend CT conductor's damaged strands.	PO	220 KV
KARAD -MUDSHINGI CKT- 4	02-04-2024	08:44	05-04-2024	20:28	1.Relay retrofitting Work 2.TC2 Circuit Configuration Work 3.DC bifurcation & Panel Rewiring work	PO	220 KV
NAGOTHANE - WADKHAL (GIS) CKT- 2	02-04-2024	09:58	02-04-2024	19:13	1. Project work - For making Radial arrangement at Loc. No. 24 to charge 220kV Nagothane TSS by radially. 2. O&M Work Tapping of new 220kV Nagothane TSS line, Cold line cleaning, routine maintenance work.	PO	220 KV
NIWALI - PAWAS LINE	02-04-2024	09:14	02-04-2024	18:04	Cold washing of line insulators	PO	220 KV
220/132/11KV 200 MVA ICT 2 @ MALINAGAR	03-04-2024	18:32	03-04-2024	22:46	Quarterly Maintenance.	PO	220 KV
KHAREPATAN -PAWAS LINE	03-04-2024	09:31	03-04-2024	17:47	Cold washing of line insulators.	PO	220 KV
LAMBOTI - SOLAPUR 2(BALE) CKT- 1	03-04-2024	10:07	03-04-2024	13:04	Quarterly Maintenance	PO	220 KV
MIRAJ - MHAISHAL	03-04-2024	16:50	03-04-2024	23:46	Polymer Replacement work (Scheme Work)	PO	220 KV
POPHLI PEDHMBE LINE- 1	03-04-2024	15:55	03-04-2024	17:25	Tripped due to Y ph CT burst of bus section bay	T	220 KV
SOUTH SOLAPUR (KUMBHARI) - SOLAPUR (PG) CKT - 1	03-04-2024	13:10	03-04-2024	16:16	Outage is required for Quarterly Maintenance	PO	220 KV

Transmission Line Outages/Trippings from 01.04.2024 to 07.04.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220 KV AMRAVATI - KARANJA CKT	03-04-2024	12:22	03-04-2024	18:00	1) stringing of conductor of newly constructed 132kv d/c line for 100mw solar plant two crossing of sd towers below the existing 220kv karanja talegaon s/c.(h3 to h4 & h1 to h2) 2) opgw wire stringing.	HT	220 KV
220 KV WARORA - CHANDRAPUR (400 KV) CKT	03-04-2024	07:48	03-04-2024	15:55	Fixing of bird diverter on r, y & b-ph conductor between loc no. 02 -18 by agency m/s. trafotech system pvt. ltd. mumbai	HT	220 KV
220/100 KV 200 MVA ICT 1 @ APTA	03-04-2024	10:35	03-04-2024	17:37	"1. CTR NIFPS reinstallation and preventive mainetenance work 2.Arresting of oil leakages 3. Bay maintenance work"	PO	220 KV
220/132KV 150MVA ICT - 1 @ MALINAGAR	03-04-2024	10:40	03-04-2024	13:48	Quarterly Maintenance	PO	220 KV
220/132KV 200MVA ICT 2 @ PANDHARPUR	03-04-2024	10:08	03-04-2024	18:04	Quarterly Maintenance	PO	220 KV
220/132KV 200MVA ICT 1 @ JEUR	03-04-2024	13:25	03-04-2024	15:48	Quarterly Maintenance.	PO	220 KV
220KV BUS SECTION BAY @ PEDAMBE	03-04-2024	15:55			Tripped due to Y ph CT burst	T	220 KV
JEJURI (400kv) - LONAND CKT - 2	03-04-2024	12:39	03-04-2024	18:23	NT Switch Wiring Work & TBC trial confirmation work	PO	220 KV
MAIN BUS - 1 @ SOUTH SOLAPUR	03-04-2024	13:20	03-04-2024	16:05	Outage is required for Quarterly Maintenance	PO	220 KV
MALHARPETH SATARA MIDC	03-04-2024	12:15	03-04-2024	19:58	Replacement of polymer insulator string by AF Disc Insulator string at loc No.97 RYB Ph (C/P)	PO	220 KV
NEW KOYNA - PEDAMBE	03-04-2024	15:55	03-04-2024	17:35	Tripped due to Y ph CT burst of bus section bay	T	220 KV
TBC @ ICHALKARANJI II	03-04-2024	09:30	03-04-2024	14:20	1) Quarterly bay maintenance (CT Oil Leakage attend) work & Testing work at 220 kV Tilawani.	PO	220 KV

Transmission Line Outages/Trippings from 01.04.2024 to 07.04.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
TOPWORTH - KHANDESHWAR	03-04-2024	14:21	03-04-2024	18:00	Errection of girders on vehicular underpass near Khalapur Toll plaza on Mumbai - Pune Expressway at Loc no. 554 to 555 for safety of manpower & machinery by M/s MSRDC.	PO	220 KV
VERSOVA - GHODBUNDER	03-04-2024	15:17	03-04-2024	21:44	Attending Main Bus-1 side isolator 489A contact issue	PO	220 KV
BOISAR II - BOISAR (PG) CKT - 1	04-04-2024	05:44	04-04-2024	09:48	AMP WORKS	PO	220 KV
BOISAR II - BOISAR (PG) CKT - 1	04-04-2024	05:44	04-04-2024	09:48	Work of replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable Hardware for 220kV Boisar - PGCIL (Dead Line). Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only.	PO	220 KV
CHIKHALI-JALNA I	04-04-2024	11:24	04-04-2024	16:55	Balance work of a/r closing trials of newly commissioned distance relay.	HT	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 1	04-04-2024	13:05	04-04-2024	20:50	For stringing work (construction works) afterwards in 400kV S/C Sugan-Vapi line. Simultaneous outages of both the lines is required.	PO	220 KV
GIS BHANDUP - BORIVALI	04-04-2024	22:55	05-04-2024	07:23	For Erection of Twin Monopole at Loc. No. 22-23 for MMRDA Metro work..	PO	220 KV
KALWA - BORIVALI	04-04-2024	22:57	05-04-2024	07:35	For Erection of Twin Monopole at Loc. No. 22-23 for MMRDA Metro work..	PO	220 KV
PARLI NEW TPS - BEED CKT 1	04-04-2024	09:50	04-04-2024	18:40	D/P ar opted soft LBB optd 86optd.	HT	220 KV
220 KV GIRWALI (400 KV) -PARLI U-8 CKT	04-04-2024	11:14	06-04-2024	18:12	ABB make cb overhauling work.	HT	220 KV

Transmission Line Outages/Trippings from 01.04.2024 to 07.04.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220 KV WARORA - CHANDRAPUR (400 KV) CKT	04-04-2024	08:13	04-04-2024	14:55	Fixing of bird diverter on r, y & b-ph conductor between loc no. 02 -18 by agency m/s. trafotech system pvt. ltd. mumbai.	HT	220 KV
220 PARLI U-8 - NEW GCR PARLI CKT II	04-04-2024	09:50	04-04-2024	10:33	Bus 2 tripped (LBB).	T	220 KV
220/132KV 100MVA ICT 2 @ KATHAPUR	04-04-2024	10:30	04-04-2024	14:18	Attending of Oil leakage on 220 kV R phase bushing	PO	220 KV
220/132kv 100MVA ICT - 2 @ KALWAN	04-04-2024	15:44	04-04-2024	18:17	1. Old 220kv B Ph PT commissioning work with new 0.2 metering class PT & 220kv Bus PT-2 Bus Isolator alignments work. 2. Bus Isolator Maintenance work	PO	220 KV
220/33 KV 50 MVA 1 PTR @ SHIRSUPHAL	04-04-2024	10:10	04-04-2024	13:40	Outage is proposed to carry out diagnostic testing of equipment & quarterly maintenance work.	PO	220 KV
220/33 KV 50 MVA 2 PTR @ SHIRSUPHAL	04-04-2024	14:20	04-04-2024	17:30	Outage is proposed to carry out diagnostic testing of equipment & quarterly maintenance work.	PO	220 KV
220/33 KV 50 MVA PTR 3 @ KHARGHAR	04-04-2024	08:15	04-04-2024	17:27	For Replacement of CT secondary side cable upto CT MK box, Diagnostic and R&M Work	PO	220 KV
220/33 KV 50MVA PTR - 2 @ KALWAN	04-04-2024	15:45	04-04-2024	18:20	1. Old 220kv B Ph PT commissioning work with new 0.2 metering class PT & 220kv Buus PT-2 Bus Isolator alignments work.	PO	220 KV
AKOT - BALAPUR	04-04-2024	18:23	04-04-2024	19:16	isolator maitanace.	HT	220 KV
BORIVALI - CTRLS CKT	04-04-2024	22:50	05-04-2024	07:11	For Erection of Twin Monopole at Loc. No. 22-23 for MMRDA Metro work..	PO	220 KV
BUS SECTION @ KALWAN (BHENDI)	04-04-2024	15:48	04-04-2024	18:12	1. old 220kv B Ph PT commissioning work with new 0.2 metering class PT & 220kv Bus PT-2 Bus Isolaoatr alignments work. 2. Bus Isolator Maintenance work.	PO	220 KV

Transmission Line Outages/Trippings from 01.04.2024 to 07.04.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
EKLAHARE (OCR) - NAVASARI CKT - 2	04-04-2024	13:32	04-04-2024	21:14	For stringing work (construction works) afterwards in 400kV S/C Sugan-Vapi line. Simultaneous outages of both the lines is required.	PO	220 KV
KHARGHAR - BORIVALI CKT - 2	04-04-2024	22:52	05-04-2024	07:27	For Erection of Twin Monopole at Loc. No. 22-23 for MMRDA Metro work.	PO	220 KV
KORADI-AMBAZARI-I	04-04-2024	09:15	04-04-2024	13:08	Diagnostic testing works at amb ss.	HT	220 KV
MAIN BUS - 2 @ VERSOVA	04-04-2024	10:42	04-04-2024	21:48	Attending Main Bus-2 side isolator 189B contact issue of 220kV Versova-MSETCL Boisar Line	PO	220 KV
MALEGAON - KALWAN CKT-2	04-04-2024	15:47	04-04-2024	18:32	1. Old 220kV B Ph PT commissioning work with new 0.2 metering class PT & 220kV Bus PT-2 Isolator alignments work. 2. Bus Isolator Maintenance work	PO	220 KV
CHIKHALI-JALNA II	05-04-2024	10:52	05-04-2024	18:36	Balance work of A/R closing trials of newly commissioned distance relay	PO	220 KV
GHODBUNDER - GORAI	05-04-2024	09:07	05-04-2024	15:33	Preventive maintenance of circuit breaker	PO	220 KV
GIS BHANDUP - BORIVALI	05-04-2024	22:07	06-04-2024	09:18	For Erection of Twin Monopole at Loc. No. 22-23 for MMRDA Metro work..	PO	220 KV
KALWA - BORIVALI	05-04-2024	22:02	06-04-2024	11:11	For Erection of Twin Monopole at Loc. No. 22-23 for MMRDA Metro work.	PO	220 KV

Transmission Line Outages/Trippings from 01.04.2024 to 07.04.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KALWA - TFIPL	05-04-2024	08:12			1) At 220kV Pawane S/stn: (i) Kalwa line GIS Bay CB CRM, (ii) Insulation Resistance of Kalwa-Pawane line Cable (iii) Partial Discharge Test & iv) 220kV Bay Testing (D08). 2) At 400kV RS Kalwa: All 3 no. 220kV CT replacement work due to heavy leakage.	PO	220 KV
KHAPARKHEDA- BUTIBORI	05-04-2024	06:23	05-04-2024	21:37	Destraining & stringing of loose span between Loc no.113 to 125	PO	220 KV
220/110 KV 200 MVA ICT - 2 @ ICHALKARANJI - II	05-04-2024	09:00	05-04-2024	17:00	1) Quarterly bay maintenance work 2) Diag Testing Work 3) Attending Hotspot work.	PO	220 KV
220/132 KV 100 MVA ICT - I	05-04-2024	09:22	05-04-2024	16:07	Tan delta, SFRA and pre monsoon maintenance activity at 220kV substation malkapur.	PO	220 KV
220/22 KV 50 MVA PTR 1 @ ANANDNAGAR	05-04-2024	08:04	05-04-2024	10:35	1) IR and PI of Transformer 2) Winding tan delta	PO	220 KV
ALKUD - VITA	05-04-2024	18:54	06-04-2024	01:25	1.Back up Relay Replacement Work 2.LMU & LMDU Replacement Work 3.Quarterly Maintenance Work	PO	220 KV
BORIVALI - CTRLS CKT	05-04-2024	22:10	06-04-2024	09:27	For Erection of Twin Monopole at Loc. No. 22-23 for MMRDA Metro work..	PO	220 KV
BUS PT - 2 @ PADGHE	05-04-2024	11:50	06-04-2024	13:16	Replacement of Y & B ph PT in lower section due to minor oil leakage	PO	220 KV
CHALISGAON - SAYNE	05-04-2024	12:13	05-04-2024	14:40	For quarterly bay maintenance work.	PO	220 KV
KHARGHAR - BORIVALI CKT - 2	05-04-2024	22:05	06-04-2024	09:12	For Erection of Twin Monopole at Loc. No. 22-23 for MMRDA Metro work.	PO	220 KV
KORADI-AMBAZARI-II	05-04-2024	09:29	05-04-2024	14:26	Diagnostic testing work.	PO	220 KV
LONAND - KANDALGAON (SONA ALLOY TAP)	05-04-2024	11:34	05-04-2024	13:50	Tripped on distance protection.	T	220 KV

Transmission Line Outages/Trippings from 01.04.2024 to 07.04.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
NEW KOYNA - NIWALI	05-04-2024	12:23	05-04-2024	15:56	For replacement of flashover insulator string at loc no 34 top ph.	PO	220 KV
WARORA-BHUGAON CKT - 1	05-04-2024	07:45	05-04-2024	15:09	Fixing of bird diverter on R, Y & B-Ph conductor between Loc no. 08-14	PO	220 KV
KHAPARKHEDA - BUTIBORI 3	06-04-2024	06:34	06-04-2024	17:01	De stringing and stringing of Loose span	PO	220 KV
MIRAJ - MHAISHAL	06-04-2024	17:56	06-04-2024	17:47	Polymer Replacement Work	PO	220 KV
220/132 KV 100 MVA ICT 1	06-04-2024	09:08	06-04-2024	12:00	For HV,LV CB CRM and CB timing	PO	220 KV
220/33 KV 25 MVA PTR 2 @ AHMEDNAGAR	06-04-2024	11:28			Diagnostic testing, C.B overhauling, bay maintenance, C.B timing and CRM	PO	220 KV
220/33KV 100MVA PTR 1 @ GHATNANDRE	06-04-2024	11:00	06-04-2024	14:33	Testing Work of NIFPS (AMC Work)	PO	220 KV
220/33KV 100MVA PTR 2 @ GHATNANDRE	06-04-2024	14:44	06-04-2024	17:50	Testing Work of NIFPS(AMC Work)	PO	220 KV
EKLAHARA(GCR)(NASIK)-BABLESHWAR 1	06-04-2024	22:56	07-04-2024	06:13	Replacement of old disc insulator with porcelain long rod insulator strings, replacement of the cross arm at loc no 209 Y ph. Suspension nut bolt tightening work.	PO	220 KV
EKLAHARA(GCR)(NASIK)-BABLESHWAR 1	06-04-2024	22:56	07-04-2024	06:13	Replacement of old disc insulator with porcelain long rod insulator strings, replacement of the cross arm at loc no 209 Y ph. Suspension nut bolt tightening work.	PO	220 KV
WARORA-BHUGAON CKT - 2	06-04-2024	08:11	06-04-2024	13:20	For fixing of Bird Diverter conductor	PO	220 KV
220 / 110 / 33kv 315 MVA ICT 5 @ @ CARNAC	07-04-2024	09:23	07-04-2024	20:14	Routine Mainetannce and Premonsoon Checks	PO	220 KV
BOISAR II - BOISAR (PG) CKT - 1	07-04-2024	05:26	07-04-2024	09:40	Work of replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable Hardware for 220kV Boisar - PGCIL (Dead Line). Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only.	PO	220 KV

Transmission Line Outages/Trippings from 01.04.2024 to 07.04.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/100 KV 200 MVA ICT 3 @ TROMBAY	07-04-2024	08:17	07-04-2024	18:36	For safety purpose For tower painting work in 100KV Switchyard & RM work	PO	220 KV
220KV GIS DCHI - COLOURCHEM	07-04-2024	20:10	08-04-2024	05:50	For Retrofitting of Line differential Relay at both end by testing team, Kalwa.	PO	220 KV
AEML BORIVALI - TPC BORIVALI LINE	07-04-2024	10:14	07-04-2024	14:08	Protection Testing	PO	220 KV
BHIRA - KARANJADE 8	07-04-2024	07:05	07-04-2024	11:10	CLOSER INSPECTION	PO	220 KV
CHAKAN (400KV) - VOLKSWAGEN	07-04-2024	09:32	07-04-2024	18:43	Work of Shifting of metering arrangement from single source to two source i.e. summation metering arrangement	PO	220 KV
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	07-04-2024	23:33	08-04-2024	06:36	Replacement of old disc insulator with porcelain long rod insulator strings, replacement of the cross arm at loc no 209 Y ph. Suspension nut bolt tightening work.	PO	220 KV
LONAND - KANDALGAON (SONA ALLOY TAP)	07-04-2024	12:47	07-04-2024	15:09	Tripped on distance protection.	T	220 KV
PALGHAR - NALASOPARA	07-04-2024	12:05	07-04-2024	15:37	Insulator replacement work identified in PID	PO	220 KV
PALGHAR - PANCHALI TSS	07-04-2024	12:15	07-04-2024	14:11	220kV Bus PT-1 Secondary voltages checking work.	PO	220 KV
NANDURBAR - RAILWAY TSS	04-04-2024	14:00	04-04-2024	19:25	Attending oil leakage in ct at railway tss.	HT	132 KV
132/33 KV 50 MVA PTR 1	04-04-2024	08:01			Dismantling of existing 132/33kv 25mva tf and erection of new nucon make 132/33kv,50mva,tf.	HT	132 KV
BUS-3 @ KHOPOLI	04-04-2024	01:00	04-04-2024	03:05	110 KV Khopoli-Bokarpada Bkr Main Bus III side jumper removal to facilitated breaker O/H at Khopoli	PO	110 KV
KHOPOLI - KARANJADE	05-04-2024	11:27	05-04-2024	16:17	Tree trimming	PO	110 KV
KARANJADE - BHOKARPADA	07-04-2024	07:00	07-04-2024	13:00	Closer inspection work in vicinity	PO	110 KV