

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 04/May/2015 to 10/May/2015

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/05/2015	11 Hrs	4630	1629	280	6539	5445	643	4972	140	-1372	16367	47	16414	1061	509	19309	19356	49.92
05/05/2015	10 Hrs	4284	1926	173	6383	5253	30	4259	118	-1281	14762	558	15320	1138	497	17678	18236	49.88
06/05/2015	12 Hrs	5332	1564	275	7171	4910	169	4807	158	-1429	15786	48	15834	1340	505	19060	19108	49.91
07/05/2015	11 Hrs	5217	1910	282	7409	5399	76	5072	126	-1507	16575	68	16643	1194	504	19780	19848	49.92
08/05/2015	12 Hrs	5353	862	268	6483	5503	76	4998	186	-1516	15730	47	15777	1269	514	19029	19076	49.98
09/05/2015	12 Hrs	5318	1323	276	6917	5272	235	4752	192	-1377	15991	46	16037	1156	510	19034	19080	49.91
10/05/2015	12 Hrs	4371	1203	274	5848	5053	412	4580	155	-957	15091	51	15142	876	516	17440	17491	49.98
Maximum		5353	1926	282	7409	5503	643	5072	192	-957	16575	558	16643	1340	516	19780	19848	50
Minimum		4284	862	173	5848	4910	30	4259	118	-1516	14762	46	15142	876	497	17440	17491	50
Average		4929	1488	261	6679	5262	234	4777	154	-1348	15757	46	15881	1148	508	18761	18885	50

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/05/2015	16 Hrs	4664	2116	274	7054	5566	280	4928	85	-1392	16521	41	16562	1215	507	19635	19676	50.00
05/05/2015	16 Hrs	4707	2024	154	6885	5053	310	4534	85	-1481	15386	656	16042	1363	506	18736	19392	49.88
06/05/2015	16 Hrs	5505	2227	275	8007	4945	175	4140	101	-1447	15921	40	15961	1366	511	19245	19285	49.90
07/05/2015	13 Hrs	5385	1260	282	6927	5610	80	5108	144	-1614	16255	68	16323	1195	510	19574	19642	49.93
08/05/2015	16 Hrs	5167	1419	273	6859	4600	258	4706	111	-1322	15212	39	15251	1374	515	18423	18462	50.04
09/05/2015	16 Hrs	5312	1795	272	7379	5018	277	4911	102	-1485	16202	37	16239	1109	512	19308	19345	49.94
10/05/2015	16 Hrs	4512	1599	275	6386	5034	290	4725	86	-928	15593	42	15635	919	516	17956	17998	49.98
Maximum		5505	2227	282	8007	5610	310	5108	144	-928	16521	656	16562	1374	516	19635	19676	50
Minimum		4512	1260	154	6386	4600	80	4140	85	-1614	15212	37	15251	919	506	17956	17998	50
Average		5036	1777	258	7071	5118	239	4722	102	-1381	15870	37	16002	1220	511	18982	19114	50

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/05/2015	20 Hrs	4137	539	275	4951	4521	692	4850	0	-1226	13788	41	13829	1162	516	16692	16733	49.88
05/05/2015	20 Hrs	4488	381	275	5144	4596	873	4466	0	-1287	13792	100	13892	1207	518	16804	16904	49.86
06/05/2015	21 Hrs	5060	686	275	6021	4928	543	4494	0	-1270	14716	43	14759	1091	519	17596	17639	49.84
07/05/2015	20 Hrs	5081	868	285	6234	4383	784	4644	1	-1299	14747	43	14790	1151	518	17715	17758	49.91
08/05/2015	22 Hrs	4854	606	277	5737	4681	676	4833	0	-1270	14657	42	14699	1020	519	17466	17508	49.95
09/05/2015	21 Hrs	4703	508	275	5486	4095	1204	4605	0	-1160	14230	37	14267	1085	519	16994	17031	49.94
10/05/2015	21 Hrs	4519	441	280	5240	5244	460	4648	0	-1064	14528	43	14571	899	488	16979	17022	49.95
Maximum		5081	868	285	6234	5244	1204	4850	1	-1064	14747	100	14790	1207	519	17715	17758	50
Minimum		4137	381	275	4951	4095	460	4466	0	-1299	13788	37	13829	899	488	16692	16733	50
Average		4692	576	277	5545	4635	747	4649	0	-1225	14351	37	14401	1088	514	17178	17228	50

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/05/2015	5 Hrs	4257	325	283	4865	4556	816	4534	0	-635	14136	47	14183	835	520	16126	16173	49.96
05/05/2015	5 Hrs	4380	868	272	5520	4799	117	4085	0	-739	13782	64	13846	828	518	15867	15931	49.88
06/05/2015	5 Hrs	4924	158	281	5363	4358	350	3905	0	-770	13206	46	13252	850	510	15336	15382	49.86
07/05/2015	5 Hrs	5282	221	283	5786	4382	426	4683	0	-753	14524	48	14572	848	520	16645	16693	49.87
08/05/2015	5 Hrs	5270	114	283	5667	4548	369	4748	0	-757	14575	44	14619	850	520	16702	16746	49.95
09/05/2015	23 Hrs	4644	235	275	5154	4106	1083	4644	0	-1221	13766	37	13803	937	519	16443	16480	49.84
10/05/2015	6 Hrs	4166	127	285	4578	4605	534	4466	0	-731	13452	51	13503	855	519	15557	15608	50.00
Maximum		5282	868	285	5786	4799	1083	4748	0	-635	14575	64	14619	937	520	16702	16746	50
Minimum		4166	114	272	4578	4106	117	3905	0	-1221	13206	37	13252	828	510	15336	15382	50
Average		4703	293	280	5276	4479	528	4438	0	-801	13920	37	13968	858	518	16097	16145	50

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
04/05/2015	106.113	25.071	6.674	137.858	0.070	118.980	114.592	15.982	108.590	1.146	23.941	12.201	-27.314	355.242	63.453	418.695
05/05/2015	108.511	31.168	5.128	144.807	0.059	114.566	112.399	7.435	100.650	1.172	25.802	11.829	-29.055	339.575	66.688	406.263
06/05/2015	123.705	22.021	6.619	152.345	0.000	111.465	112.733	8.863	105.528	1.205	25.993	12.340	-28.303	351.103	66.635	417.738
07/05/2015	125.933	20.267	6.188	152.388	0.000	113.491	112.796	9.444	116.587	1.071	25.070	12.380	-29.136	363.845	66.586	430.431
08/05/2015	123.057	16.137	6.334	145.528	0.104	113.257	112.540	9.581	114.065	1.207	25.716	12.418	-28.804	354.834	66.938	421.772
09/05/2015	121.456	17.960	6.662	146.078	0.022	109.964	109.126	14.827	112.412	1.277	24.477	12.397	-26.403	358.155	63.278	421.433
10/05/2015	105.849	15.829	6.697	128.375	0.107	114.144	109.050	12.913	108.136	1.056	20.698	11.795	-22.628	342.000	55.121	397.121
Maximum	125.933	31.168	6.697	152.388	0.107	118.980	114.592	125.933	116.587	1.277	25.993	12.418	-22.628	363.845	66.938	430.431
Minimum	105.849	15.829	5.128	128.375	0.000	109.964	109.050	105.849	100.650	1.056	20.698	11.795	-29.136	339.575	55.121	397.121
Average	116.375	21.208	6.329	143.911	0.052	113.695	111.891	116.375	109.424	1.162	20.698	12.194	-27.378	352.108	64.100	416.208

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
04/05/2015	0.453	1.156	10.183
05/05/2015	0.600	1.756	9.583
06/05/2015	0.367	2.123	9.216
07/05/2015	0.362	2.485	8.854
08/05/2015	0.300	2.785	8.554
09/05/2015	0.336	3.121	8.218
10/05/2015	0.292	3.413	7.926

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 04/May/2015 to 10/May/2015

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
04/05/2015	MONDAY	95.460	4756	19.132	797	114.592	4775	118.980	4958	4.388	183
05/05/2015	TUESDAY	96.747	4668	15.652	652	112.399	4683	114.566	4774	2.167	90
06/05/2015	WEDNESDA	95.076	4680	17.657	736	112.733	4697	111.465	4644	-1.268	-53
07/05/2015	THURSDAY	95.725	4683	17.071	711	112.796	4700	113.491	4729	0.695	29
08/05/2015	FRIDAY	95.034	4672	17.506	729	112.540	4689	113.257	4719	0.717	30
09/05/2015	SATURDAY	92.332	4530	16.794	700	109.126	4547	109.964	4582	0.838	35
10/05/2015	SUNDAY	93.256	4528	15.794	658	109.050	4544	114.144	4756	5.094	212
Total		663.629		119.607		783.236		795.867		12.631	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 04/05/2015 TO 10/05/2015

Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	1:02		Continued.	Renovation and Modification work
FORCED OUTAGES							
IPP	Dhariwal	300MW	28/May/2014	2:27		Continued.	PA Fan Vibration Problem
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Bhusawal Unit 2	210MW	13/Sep/2014	12:43		Continued.	Economic shutdown
IPP	RPL(AMT)U1	270MW	21/Mar/2015	23:28		Continued.	Turbine vibration high.
IPP	Tata Trombay 6	500MW	06/Apr/2015	16:27		Continued.	Economic shut down.
MSPGCL	Parli Unit 4	210MW	13/Apr/2015	11:27		Continued.	Turbine vibration high.
MSPGCL	Bhusawal Unit 3	210MW	20/Apr/2015	0:00		Continued.	no buyer as per msdcl reqirment
MSPGCL	Chandrapur Unit 5	500MW	01/May/2015	4:30	10/May/2015	17:26	Air heater problem
MSPGCL	Chandrapur Unit 6	500MW	02/May/2015	11:29	05/May/2015	19:38	Boiler Tube Leakage
MSPGCL	Nasik Unit 5	210MW	02/May/2015	5:25	05/May/2015	17:05	Boiler Tube Leakage
IPP	WPCL U-1	135MW	03/May/2015	13:00	07/May/2015	5:33	Boiler Tube Leakage
MSPGCL	Parli Unit 3	210MW	03/May/2015	20:51		Continued.	Sparking on Slipring.
MSPGCL	Bhusawal Unit 4	500MW	04/May/2015	17:41	04/May/2015	20:00	Gen Prot Optd.
IPP	Adani U-3	660MW	04/May/2015	21:50	05/May/2015	1:08	SPS Optd.
IPP	Adani U-5	660MW	04/May/2015	21:50	06/May/2015	4:49	SPS Optd.
MSPGCL	Chandrapur Unit 2	210MW	04/May/2015	6:08	04/May/2015	19:55	Gen prot optd.
MSPGCL	Chandrapur Unit 4	210MW	04/May/2015	21:50	05/May/2015	3:19	Differential Prot.Optd.
IPP	JSW (J) U4	135MW	05/May/2015	9:57	05/May/2015	13:19	Generator Prot.operated
IPP	Adani U-2	660MW	06/May/2015	4:23	11/May/2015	21:00	FRS MOV Bonnet leakage.
MSPGCL	Parli Unit 5	210MW	06/May/2015	20:25	09/May/2015	7:53	Boiler Tube Leakage
MSPGCL	Paras Unit 4	250MW	07/May/2015	8:14	07/May/2015	11:12	Furnace Pressure High
MSPGCL	Khaparkheda Unit 3	210MW	08/May/2015	17:41	11/May/2015	18:24	Flame Failure
MSPGCL	Khaparkheda Unit 5	500MW	10/May/2015	2:27		Continued.	Boiler Tube Leakage
IPP	Adani U-3	660MW	11/May/2015	0:52		Continued.	Main Steam Drain MIY Bonnet Leakage.
MSPGCL	Chandrapur Unit 4	210MW	12/May/2015	9:18		Continued.	Boiler Tube Leakage

LINE OUTAGES FOR THE WEEK FROM 04/05/2015 TO 10/05/2015

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
765 KV	Wardha PG -Aurangabad PG III	21/Apr/2015	0:07		Continued.	To Control Line Loading of Waluj-A'Bad PG
765 KV	Wardha PG - Aurangabad PG IV	21/Apr/2015	10:33		Continued.	Line Rectification work
765 KV	Koradi-III - Akola-II ckt-I	05/May/2015	16:07	05/May/2015	19:20	Distance Protection
400 KV	Akola II - RPL(Rattaniindia) Ckt I	07/Apr/2015	0:27		Continued.	Over Current Protection
400 KV	Babhaleshwar-Taptitanda ckt-I	01/May/2015	12:16		Continued.	Over Voltage
400 KV	karad -kolhapur-II	03/May/2015	16:35	04/May/2015	6:54	Over Voltage
400 KV	Kolhapur Mapusa I	03/May/2015	16:44	04/May/2015	7:10	Over Voltage
400 KV	Jaigad-Karad Ckt-II	03/May/2015	17:57	04/May/2015	7:05	Over Voltage
400 KV	Bhusawal-Aurangabad	03/May/2015	18:11	04/May/2015	9:18	Over Voltage
400 KV	Dhule Sar'Sarovar II	03/May/2015	18:27	04/May/2015	7:21	Over Voltage
400 KV	Chandrapur-Parali 1	04/May/2015	12:41	04/May/2015	13:17	Carrier Prot Optd.
400 KV	Chandrapur-II - Warora - I	04/May/2015	16:28	04/May/2015	17:25	Hot Spot on Y-Ph CT Clamp.A/R out.
400 KV	karad -kolhapur-I	04/May/2015	16:34	05/May/2015	6:24	Over Voltage
400 KV	Karad-Jaigad - I	04/May/2015	16:41	05/May/2015	6:27	Over Voltage
400 KV	Bhusawal-Aurangabad	04/May/2015	17:45	05/May/2015	7:16	Over Voltage
400 KV	Kolhapur Mapusa II	04/May/2015	18:14	05/May/2015	6:13	Over Voltage
400 KV	Chandrapur-Parali III	04/May/2015	18:18	04/May/2015	18:49	Distance Protection
400 KV	Wardha (PG)-Warora II	04/May/2015	20:47		Continued.	CB under lockout at Wardha PG end.
400 KV	Wardha (Pg) Warora I	04/May/2015	21:50	04/May/2015	23:09	Master Trip Optd,Z-II Auto reclose block,tripped at
400 KV	Chandrapur II- Warora ckt II	04/May/2015	21:50	05/May/2015	0:04	Master Trip Optd,R-Ph auto reclose block.
400 KV	Chandrapur-II - Warora - I	04/May/2015	21:50	05/May/2015	5:03	Dist Prot Optd,Z-I R-Ph to earth.
400 KV	Bableshevar- Aurangabad (Waluj)	05/May/2015	9:33	05/May/2015	10:38	Bus Bar operated(R Phase Bus Reactor CB Burst at 400KV BBLSR)
400 KV	Babhaleshwar-Taptitanda ckt-II	05/May/2015	9:33	05/May/2015	11:55	Bus Bar operated(R Phase Bus Reactor CB Burst at 400KV BBLSR)
400 KV	Babhaleshwar - Padghe-II	05/May/2015	9:33	05/May/2015	11:49	Bus Bar operated(R Phase Bus Reactor CB Burst at 400KV BBLSR)
400 KV	Babhaleshwar - Padghe-I	05/May/2015	9:33	05/May/2015	11:49	Bus Bar operated(R Phase Bus Reactor CB Burst at 400KV BBLSR)
400 KV	400/220kv, 500 MVA ICT-III @Babhles	05/May/2015	9:33	05/May/2015	11:14	Bus Bar operated(R Phase Bus Reactor CB Burst at 400KV BBLSR)
400 KV	400/220/33 Kv 315 MVA ICT II @Babf	05/May/2015	9:33	05/May/2015	11:11	Bus Bar operated(R Phase Bus Reactor CB Burst at 400KV BBLSR)
400 KV	400/220/33 Kv 315 MVA ICT I @Babh	05/May/2015	9:33	05/May/2015	11:04	Bus Bar operated(R Phase Bus Reactor CB Burst at 400KV BBLSR)
400 KV	Khadka - Bableshevar	05/May/2015	9:33	05/May/2015	11:39	Bus Bar operated(R Phase Bus Reactor CB Burst at 400KV BBLSR)
400 KV	Dhule- Bableshevar - I	05/May/2015	9:33	05/May/2015	10:44	Bus Bar operated(R Phase Bus Reactor CB Burst at 400KV BBLSR)
400 KV	Dhule - Bableshevar - li	05/May/2015	9:33	05/May/2015	10:45	Bus Bar operated(R Phase Bus Reactor CB Burst at 400KV BBLSR)
400 KV	Talegaon PG-Aurangabad-I	05/May/2015	9:44	05/May/2015	11:54	Tripped at A'Bad end only,Dist.Prot.operated
400 KV	Talegaon PG - Aurangabad - II	05/May/2015	9:44	06/May/2015	18:36	Distance Protection
400 KV	Deepnagar Taptitanda	05/May/2015	10:27	05/May/2015	12:10	Over Voltage
400 KV	Taptitanda Waluj	05/May/2015	10:27	05/May/2015	12:02	Over Voltage
400 KV	Karad-Jaigad - I	05/May/2015	17:40	06/May/2015	8:25	Distance Protection(RFC from 18.55Hrs)
400 KV	Kolhapur Mapusa II	05/May/2015	18:28	06/May/2015	7:06	Over Voltage
400 KV	Girwali-Solapur (Lamboti)	05/May/2015	19:32	05/May/2015	21:20	Distance Protection
400 KV	Lamboti - Solapur (PG)	05/May/2015	20:16	05/May/2015	22:12	Sparking on Bus Isolator at Lamboti end
400 KV	karad -kolhapur-I	06/May/2015	3:03	06/May/2015	7:20	Over Voltage
400 KV	400/220 Kv 315 Mva Ict -2 @New Kov	06/May/2015	9:53	06/May/2015	20:06	Repl.of LV side y Phase Bushing
400 KV	Main Bus @ Taptitanda	06/May/2015	12:10	06/May/2015	18:50	Isolator Alignment Of Busbar
400 KV	Talegaon PG-Aurangabad-I	06/May/2015	16:16	06/May/2015	17:16	Due to clearance while attedning Breakdown of CKT-II
400 KV	karad -kolhapur-II	06/May/2015	16:39	07/May/2015	6:15	Over Voltage
400 KV	Dhule Sar'Sarovar I	06/May/2015	17:21	07/May/2015	7:46	Over Voltage
400 KV	Bhusawal-Aurangabad	06/May/2015	17:24	07/May/2015	6:20	Over Voltage
400 KV	Kolhapur Mapusa I	06/May/2015	17:57	07/May/2015	5:55	Over Voltage
400 KV	Main Bus @ Taptitanda	07/May/2015	10:56	07/May/2015	18:47	SCADA & RELAY TESTING WORK
400 KV	karad -kolhapur-I	07/May/2015	16:41	08/May/2015	7:31	Over Voltage
400 KV	Kolhapur Mapusa II	07/May/2015	17:10	08/May/2015	6:57	Over Voltage
400 KV	400/220kv, 500 MVA ICT-III @Babhles	07/May/2015	17:25	07/May/2015	19:15	Realy Testing work

400 KV	Bhusawal-Aurangabad	07/May/2015	17:40	08/May/2015	6:25	Over Voltage
400 KV	Dhule Sar'Sarovar II	07/May/2015	18:10	08/May/2015	6:52	Over Voltage
400 KV	400/220 Kv 600 MVA ICT-II @Kalwa	08/May/2015	14:55	08/May/2015	15:57	Bus Bar Protection Operated
400 KV	Kalwa - Kharghar	08/May/2015	14:55	08/May/2015	16:00	Bus Bar Protection Operated
400 KV	Padghe - Kalwa-II	08/May/2015	14:55	08/May/2015	15:55	Distance Protection
400 KV	Padghe - Kalwa- I	08/May/2015	14:55	09/May/2015	0:21	P Ph WT Burst @ Kalwa OF.
400 KV	New Koyna - Koyna Stage IV-II	08/May/2015	17:30	08/May/2015	18:58	For Tree Cutting.
400 KV	Kolhapur Mapusa I	08/May/2015	17:49	09/May/2015	7:04	Over Voltage
400 KV	karad -kolhapur-II	08/May/2015	18:04	09/May/2015	7:08	Over Voltage
400 KV	Dhule Sar'Sarovar I	08/May/2015	18:19	09/May/2015	7:00	Over Voltage
400 KV	Bhusawal-Aurangabad	08/May/2015	18:26	09/May/2015	6:34	Over Voltage
400 KV	Babhaleshwar - Padghe-I	08/May/2015	23:00	08/May/2015	23:12	Tripped.
400 KV	Padghe - Kalwa-II	08/May/2015	23:07	09/May/2015	1:22	B Ph Bus Isolator Problem.
400 KV	400/220 Kv 315 MVA ICT -I @New K	09/May/2015	10:35	09/May/2015	13:29	Shifted on TBC for Testing of Trip Ckt Unhelthy.
400 KV	Dhule Khandwa li	09/May/2015	11:42	09/May/2015	14:18	For Attending Hot Spot, Work @ Khandwa End.
400 KV	Akola II - Akola I Ckt-II	09/May/2015	15:11	09/May/2015	16:59	Jumping Tightening Work.
400 KV	Jejuri- Koynastage-IV	09/May/2015	16:48	10/May/2015	11:23	Distance Protection
400 KV	Kolhapur Mapusa I	09/May/2015	17:34	10/May/2015	9:18	Over Voltage
400 KV	Bhusawal-Aurangabad	09/May/2015	18:02	10/May/2015	11:00	Over Voltage
400 KV	Jaigad-Karad Ckt-I	09/May/2015	18:12	10/May/2015	10:39	Over Voltage
400 KV	karad -kolhapur-II	09/May/2015	22:01	10/May/2015	9:08	Over Voltage
400 KV	Dhule Khandwa I	09/May/2015	22:49	10/May/2015	19:09	Distance Protection Operated Z-I R Ph to Earth.
400 KV	Padghe - Kalwa- I	10/May/2015	9:45	11/May/2015	11:38	29B Isolator Maintenance Work.
400 KV	karad -kolhapur-II	10/May/2015	16:24	11/May/2015	8:30	Over Voltage
400 KV	Kolhapur Mapusa I	10/May/2015	16:40	11/May/2015	8:46	Over Voltage
400 KV	Bhusawal-Aurangabad	10/May/2015	17:45	11/May/2015	6:04	Over Voltage
400 KV	Dhule Sar'Sarovar I	10/May/2015	17:55	11/May/2015	6:51	Over Voltage
400 KV	karad -kolhapur-II	12/May/2015	18:06		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	12/May/2015	18:18		Continued.	Over Voltage
400 KV	Kolhapur Mapusa I	13/May/2015	3:39		Continued.	Over Voltage
220 KV	220/100 Kv 200 MVA ICT III @Borivali	21/Sep/2014	9:16		Continued.	Monkey Fault
220 KV	Sahara-Urse	03/Mar/2015	11:06		Continued.	Tower erection work (90Days)
220 KV	Chandrapur Gcr - Warora - I	05/Apr/2015	9:13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	Chandrapur Gcr - Wani	05/Apr/2015	9:15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	Karad(400kv) -Mudshingi Ckt 2-Tak	27/Apr/2015	18:21	06/May/2015	12:25	Distance Protection
220 KV	Ambazari-Amravati	04/May/2015	0:06	04/May/2015	0:57	Distance Protection
220 KV	Wada - Kolshet	04/May/2015	6:27	05/May/2015	16:25	Construction work.
220 KV	Koradi-Ambazari-I	04/May/2015	7:22	04/May/2015	13:03	To attend Hot Spot
220 KV	Oni Kharepatan Line	04/May/2015	8:52	04/May/2015	17:15	Quarterly Maintainance Work
220 KV	Nashik-Airoli Knowledge Park	04/May/2015	9:50	04/May/2015	18:20	Cold washing of disc insulator string.
220 KV	Talandage(400kv) - Five Star Midc	04/May/2015	10:50	04/May/2015	17:41	Q.M. & Diagnostic testing work.
220 KV	Wadkhal - Ndil3	04/May/2015	11:35	04/May/2015	17:25	Crane movement work.
220 KV	Theur-Jejuri	04/May/2015	12:01	04/May/2015	18:20	Relay testing work.
220 KV	Nasik - Raymond	04/May/2015	13:34	04/May/2015	15:03	R-Ph CT oil leakage.
220 KV	Wardha-Yeotmal	04/May/2015	21:28	05/May/2015	12:28	Distance Protection
220 KV	Eklahara(Gcr)(Nasik)- Bableswhar-I	05/May/2015	9:33	05/May/2015	12:05	Bus Bar operated(R Phase Bus Reactor CB Burst at 400KV BBLSR)
220 KV	Eklahara(Gcr)(Nasik)- Bableswhar 2	05/May/2015	9:33	05/May/2015	12:05	Bus Bar operated(R Phase Bus Reactor CB Burst at 400KV BBLSR)
220 KV	Chalishgaon -Babhaleshwar	05/May/2015	9:33	05/May/2015	11:06	Backup Prot.operated O/C & E/F
220 KV	Bableswhar Ahamadnagar-II	05/May/2015	9:33	05/May/2015	11:13	Bus Bar operated(R Phase Bus Reactor CB Burst at 400KV BBLSR)
220 KV	Aurangabad (Waluj)-Bhenda	05/May/2015	9:33	05/May/2015	12:04	Backup Prot.operated O/C & E/F
220 KV	Eklahara-(Ocr)-Navasari I	05/May/2015	9:52	05/May/2015	14:55	Distance Protection
220 KV	Bableswhar- Bableswhar-I	05/May/2015	10:53	05/May/2015	11:12	To Control Load
220 KV	Bableswhar- Bableswhar-II	05/May/2015	10:53	05/May/2015	11:05	To Control Load
220 KV	Kandalgaon - Pirangut	05/May/2015	14:06	05/May/2015	15:58	Distance Protection

220 KV	Padghe - Jindal	05/May/2015	16:15	06/May/2015	18:46	Breaker O/H work,CKT on TBC
220 KV	Karad - Vita Ckt- I	05/May/2015	16:32	05/May/2015	18:18	To attend Hot Spot
220 KV	Talandage - Chikodi	05/May/2015	18:42	05/May/2015	20:00	Tripped at Chikodi end
220 KV	Parli(U-VIII) GCR CKT	05/May/2015	20:30	05/May/2015	21:58	Distance Protection
220 KV	Hingoli- Girawali	05/May/2015	21:01	06/May/2015	12:56	Distance Protection
220 KV	Parli 3 (Old Gcr)-Osmanabad	05/May/2015	21:05	05/May/2015	21:49	Distance Protection
220 KV	Eklahara-(Ocr)-Navasari I	05/May/2015	23:09		Continued.	To control Load on Bus section at Nasik GCR
220 KV	Pophli Pedhmbe Line- 2	06/May/2015	6:20	06/May/2015	17:20	R Phase CT Replacement
220 KV	Ghugus- Lloyds	06/May/2015	10:00	06/May/2015	13:00	Tan Delta Measurment of CTs
220 KV	Wardha-Dhamangaon	06/May/2015	12:09	06/May/2015	19:24	Repl.of Old Distance Relay
220 KV	Khadka-Bhadli-2	06/May/2015	13:28		Continued.	Compressor problem at Bhadli end
220 KV	Chandrapur Gcr -Midc (Chandrapur)	06/May/2015	14:10	06/May/2015	18:40	Tan Delta Measurment of CTs
220 KV	220/100 kv 200 MVA ICT-II @Kalwa	06/May/2015	14:11	06/May/2015	14:24	Removing wire from LV Isolator
220 KV	Kalwa Salsette III	07/May/2015	1:29	07/May/2015	6:03	Spare Conductor Removal work
220 KV	Kharghar - Nerul	07/May/2015	8:10	07/May/2015	9:56	Attending Hot Spot
220 KV	Talandage(400kv) - Five Star Midc	07/May/2015	10:18	07/May/2015	16:27	Relay Testing Work
220 KV	Pirangut - Hinjawadi 2	07/May/2015	11:50	07/May/2015	14:40	Annual Maintenance Work
220 KV	Wadkhali - Ndil 2	07/May/2015	15:00	07/May/2015	18:45	Annual Maintenance Work
220 KV	Karad(400kv) -Mudshingi Ckt 2-Tak	08/May/2015	3:45	08/May/2015	4:07	Distance Protection
220 KV	Dhule - Malegaon	08/May/2015	6:04	08/May/2015	20:33	stringing work at loc 1
220 KV	Chalisgaon-Malegaon	08/May/2015	6:05	08/May/2015	20:30	stringing work at loc 1
220 KV	Padgha - Temghar I	08/May/2015	6:28	08/May/2015	16:11	For Bus Outage.
220 KV	Padgha-Temghar-II	08/May/2015	6:28	08/May/2015	16:11	For Bus Outage.
220 KV	Adlabs - Pedambe	08/May/2015	11:20	08/May/2015	16:15	Tree Cutting & Providing Repair Sleeve.
220 KV	220/100 Kv 200 MVA ICT I @Apta	08/May/2015	11:23	08/May/2015	13:08	To Attend LV Side R Ph CT Oil Leakage.
220 KV	Kalwa - Airoli Knowledge Park	08/May/2015	15:51	08/May/2015	16:10	Distance Protection
220 KV	Sonkhar - Trombay	08/May/2015	16:04	08/May/2015	16:21	Distance Protection
220 KV	220/132 Kv 200 MVA ICT II @Babhles	08/May/2015	22:58	08/May/2015	23:46	Bus Bar Protection Operated
220 KV	Bableshtar - Ranjangaon	08/May/2015	22:58	09/May/2015	9:16	Bus Bar Protection Operated
220 KV	Bableshtar - Bableshtar-I	08/May/2015	22:58	08/May/2015	23:48	Bus Bar Protection Operated
220 KV	Babhaleshtar-Nagar-I	08/May/2015	22:58	09/May/2015	22:52	Y Ph CT Burst @ Bblsr End.
220 KV	220/132 Kv 200 Mva Vijai Ict 1 @Babh	08/May/2015	22:58	09/May/2015	1:38	Bus Bar Protection Operated
220 KV	Eklahara(Gcr)(Nasik)- Bableshtar-I	08/May/2015	22:58	09/May/2015	1:40	Bus Bar Protection Operated
220 KV	Chalisgaon - Babhaleshtar	08/May/2015	23:00	09/May/2015	0:10	Backup Protection
220 KV	Bableshtar - Bhenda	08/May/2015	23:00	09/May/2015	0:14	Backup Protection
220 KV	220/132 Kv 200 Mva Cgl Ict 3 @Babh	08/May/2015	23:00	08/May/2015	23:57	O/C,E/F Protection Operated.
220 KV	Eklahara(Gcr)(Nasik)- Bableshtar 2	08/May/2015	23:32	09/May/2015	1:41	Over Loading.
220 KV	Talandge(400kv)- Sawantwadi(Insul	09/May/2015	8:59	09/May/2015	18:01	For Cleaning of Insulator String.
220 KV	Theur-Jejuri	09/May/2015	9:00	09/May/2015	13:11	Half yearly maintenance work
220 KV	Parvati - Hybrid Pass	09/May/2015	9:15	09/May/2015	18:52	To Control Urse Line Loading.
220 KV	Hinjawadi I- Chinchwad	09/May/2015	9:35	09/May/2015	20:16	To Control Urse Line Loading.
220 KV	Borivali - Tarapur	09/May/2015	9:35	09/May/2015	12:15	Shifted on TBC for C B Diagnostic Test.
220 KV	New Koyana - Niwali	09/May/2015	10:45	09/May/2015	17:56	Cold Washing of Isolator.
220 KV	Boisar(MS) - Boisar (PG) II	09/May/2015	13:25	09/May/2015	15:17	For Hot Line Maint.Work.
220 KV	Nashik-Padgha	09/May/2015	16:17	09/May/2015	17:11	Distance Protection
220 KV	Talandage - Chikodi	09/May/2015	16:50	09/May/2015	19:29	A/R Successful.
220 KV	Talandage-Hamidwada	09/May/2015	16:50	09/May/2015	20:08	Distance Protection
220 KV	Talandage-Mudshingi Ckt-I	09/May/2015	18:00	09/May/2015	18:52	Distance Protection
220 KV	Pophali - Kdph	09/May/2015	20:05	09/May/2015	22:50	Distance Protection
220 KV	Pohali-Nerle	09/May/2015	20:25	09/May/2015	21:25	Distance Protection
220 KV	New Koyana - Niwali	09/May/2015	22:12	10/May/2015	0:29	Heavy Sparking.
220 KV	Telco- Chinchwad	09/May/2015	22:32	09/May/2015	23:56	For Repair Sleere
220 KV	Talandge Chikodi	09/May/2015	22:44	10/May/2015	1:27	A/R Successful from Talandge End.
220 KV	Talandge-Hamidwada	09/May/2015	22:44	09/May/2015	22:46	Distance Protection
220 KV	Talandge Chikodi	10/May/2015	11:53	10/May/2015	18:13	Conductor Replacement Work.
220 KV	Talandge-Hamidwada	10/May/2015	11:53	10/May/2015	17:31	Line Maintenance work
220 KV	Padghe - Nalasopara	10/May/2015	14:35	10/May/2015	19:33	Wave Trap Jumper Opened,Restored from Boiser PG Line.
220 KV	Ghodbunder MSETCL Boisar line	10/May/2015	14:42	10/May/2015	17:55	Stringing of Conductor.

220 KV	Wpcl-Warora 2	10/May/2015	18:06	10/May/2015	18:36	Distance Protection Z-I R Ph E/F.
220 KV	Talandge-Hamidwada	10/May/2015	22:44	10/May/2015	22:49	Distance Protection
220 KV	Parvati - Hybrid Pass	12/May/2015	8:44		Continued.	load control at cinchwad
132 KV	Parli 2(Girwali) - Latur Midc	05/May/2015	16:47	05/May/2015	18:31	Distance Protection
132 KV	Waghala (Nanded2) - Tamsa	09/May/2015	21:37	09/May/2015	22:00	132 KV Bus Bar Protection Operated.
132 KV	Nanded - Kandhar	09/May/2015	21:37	09/May/2015	22:34	132 KV Bus Bar Protection Operated.
132 KV	Nanded - Umri II	09/May/2015	21:37	09/May/2015	22:21	132 KV Bus Bar Protection Operated.
132 KV	Waghala(Nanded2) - Ardhapur	09/May/2015	21:37	09/May/2015	22:25	132 KV Bus Bar Protection Operated.
132 KV	Waghala -Nanded-I(Jangamwadi)	09/May/2015	21:37	09/May/2015	21:56	132 KV Bus Bar Protection Operated.
132 KV	Waghala (Nanded2) - Umri 1	09/May/2015	21:37	09/May/2015	21:59	132 KV Bus Bar Protection Operated.
132 KV	Waghala (Nanded2) - Narsi	09/May/2015	21:37	10/May/2015	10:54	132 KV Bus Bar Protection Operated.Y Ph CT Burst.
132 KV	Waghala (Nanded2) - Elichpur	09/May/2015	21:37		Continued.	132 KV Bus Bar Protection Operated.
132 KV	Waghala (Nanded2) - Narsi	10/May/2015	11:41	10/May/2015	20:40	Y Ph CT Burst.
132 KV	Khadka - Savda	11/May/2015	4:02		Continued.	B Ph to Ground.
110 KV	Kalyan Kalwa Salsette 1	08/May/2015	9:39	08/May/2015	20:00	Attending Hot Spot.