

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 02/May/2016 to 08/May/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
02/05/2016	11 Hrs	4746	1265	415	6426	5925	459	5073	181	-1416	16648	0	16648	1159	505	19728	19728	50.00
03/05/2016	11 Hrs	5089	1466	427	6982	5861	212	4879	187	-1323	16798	0	16798	1235	506	19862	19862	49.96
04/05/2016	11 Hrs	5677	1276	450	7403	5673	208	5017	173	-1308	17166	0	17166	1306	494	20274	20274	49.96
05/05/2016	11 Hrs	5921	651	454	7026	5542	128	4996	199	-1401	16490	0	16490	1179	498	19568	19568	50.00
06/05/2016	11 Hrs	6043	584	428	7055	5037	35	4486	149	-1437	15325	2	15327	1190	507	18459	18461	50.00
07/05/2016	12 Hrs	5664	1054	428	7146	5483	47	4459	190	-1369	15956	0	15956	1066	495	18886	18886	49.98
08/05/2016	11 Hrs	5615	625	421	6661	5561	144	4346	166	-1121	15757	0	15757	613	453	17944	17944	50.00
Maximum		6043	1466	454	7403	5925	459	5073	199	-1121	17166	2	17166	1306	507	20274	20274	50.00
Minimum		4746	584	415	6426	5037	35	4346	149	-1437	15325	0	15327	613	453	17944	17944	49.96
Average		5536	989	432	6957	5583	176	4751	178	-1339	16306	0	16306	1107	494	19246	19246	49.99

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
02/05/2016	13 Hrs	4716	1264	433	6413	5631	487	5088	182	-1411	16390	0	16390	1271	507	19579	19579	49.99
03/05/2016	16 Hrs	5277	1343	424	7044	5331	381	4849	155	-1480	16280	0	16280	1271	504	19535	19535	49.97
04/05/2016	13 Hrs	5701	874	423	6998	5518	262	5052	187	-1412	16605	0	16605	1317	503	19837	19837	49.92
05/05/2016	13 Hrs	5857	730	435	7022	5516	27	5017	212	-1435	16359	0	16359	1236	503	19533	19533	49.96
06/05/2016	16 Hrs	5150	608	427	6185	5482	464	4326	52	-1494	15015	0	15015	1160	507	18176	18176	49.98
07/05/2016	16 Hrs	5466	920	444	6830	5365	517	4263	108	-1356	15727	0	15727	1074	505	18662	18662	49.96
08/05/2016	15 Hrs	5732	87	428	6247	5533	318	4329	144	-1266	15305	0	15305	617	403	17591	17591	50.00
Maximum		5857	1343	444	7044	5631	517	5088	212	-1266	16605	0	16605	1317	507	19837	19837	50.00
Minimum		4716	87	423	6185	5331	27	4263	52	-1494	15015	0	15015	617	403	17591	17591	49.92
Average		5414	832	431	6677	5482	351	4703	149	-1408	15954	0	15954	1135	490	18987	18987	49.97

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
02/05/2016	21 Hrs	4651	367	458	5476	5585	724	5120	0	-1327	15578	0	15578	982	514	18401	18401	49.97
03/05/2016	20 Hrs	4763	593	445	5801	6152	1140	4353	0	-1507	15939	0	15939	1028	403	18877	18877	49.98
04/05/2016	21 Hrs	5027	187	445	5659	5694	1031	4509	0	-1513	15380	0	15380	856	512	18261	18261	50.00
05/05/2016	20 Hrs	5256	155	441	5852	5381	649	4337	0	-1296	14923	0	14923	1069	510	17798	17798	49.95
06/05/2016	20 Hrs	5071	825	444	6340	5619	544	3885	0	-1448	14940	0	14940	1007	401	17796	17796	49.97
07/05/2016	20 Hrs	5283	871	437	6591	5471	586	3964	0	-1235	15377	0	15377	1025	511	18148	18148	49.94
08/05/2016	21 Hrs	5293	138	432	5863	4957	1206	3739	0	-1357	14408	0	14408	615	402	16782	16782	49.97
Maximum		5293	871	458	6591	6152	1206	5120	0	-1235	15939	0	15939	1069	514	18877	18877	50.00
Minimum		4651	138	432	5476	4957	544	3739	0	-1513	14408	0	14408	615	401	16782	16782	49.94
Average		5049	448	443	5940	5551	840	4272	0	-1383	15221	0	15221	940	465	18009	18009	49.97

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
02/05/2016	5 Hrs	4015	85	438	4538	4366	1200	4566	0	-871	13799	0	13799	695	403	15768	15768	49.99
03/05/2016	4 Hrs	4449	77	452	4978	4996	989	4740	0	-940	14763	0	14763	747	402	16852	16852	49.97
04/05/2016	5 Hrs	5158	121	455	5734	4614	631	4779	0	-891	14867	0	14867	743	403	16904	16904	49.99
05/05/2016	4 Hrs	5346	92	448	5886	4645	540	4785	0	-1018	14838	0	14838	662	402	16920	16920	50.00
06/05/2016	4 Hrs	5336	74	451	5861	3464	637	4396	0	-1002	13356	0	13356	697	402	15457	15457	50.01
07/05/2016	5 Hrs	5101	87	449	5637	4859	360	4231	0	-885	14202	0	14202	694	403	16184	16184	49.99
08/05/2016	5 Hrs	5156	82	430	5668	4910	534	4216	0	-1028	14300	0	14300	582	441	16351	16351	49.99
Maximum		5346	121	455	5886	4996	1200	4785	0	-871	14867	0	14867	747	441	16920	16920	50.01
Minimum		4015	74	430	4538	3464	360	4216	0	-1028	13356	0	13356	582	402	15457	15457	49.97
Average		4937	88	446	5472	4551	699	4530	0	-948	14303	0	14303	689	408	16348	16348	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
02/05/2016	108.349	12.168	10.486	131.003	0.064	125.067	126.538	18.790	118.901	1.336	23.397	11.632	-29.331	365.766	64.360	430.126
03/05/2016	119.052	13.573	10.644	143.269	0.032	128.034	129.350	16.509	115.285	1.656	23.695	11.112	-30.296	374.457	65.103	439.560
04/05/2016	130.111	9.192	10.662	149.965	0.031	121.591	124.770	16.730	115.582	1.357	23.579	11.388	-30.110	367.815	65.047	432.862
05/05/2016	132.298	7.503	10.620	150.421	0.011	123.256	128.150	11.259	113.228	1.548	22.226	11.090	-31.323	368.389	64.636	433.025
06/05/2016	130.810	7.038	10.587	148.435	0.101	117.736	124.060	10.253	103.471	1.058	22.010	11.075	-30.945	350.005	64.030	414.035
07/05/2016	130.941	11.264	10.492	152.697	0.089	124.558	125.360	9.227	101.500	1.262	21.075	11.337	-28.596	360.647	61.008	421.655
08/05/2016	130.860	5.599	10.527	146.986	0.124	121.721	124.185	13.765	99.386	1.301	14.518	10.562	-28.647	354.512	53.728	408.240
Maximum	132.298	13.573	10.662	152.697	0.124	128.034	129.350	132.298	118.901	1.656	23.695	11.632	-28.596	374.457	65.103	439.560
Minimum	108.349	5.599	10.486	131.003	0.011	117.736	124.060	108.349	99.386	1.058	14.518	10.562	-31.323	350.005	53.728	408.240
Average	126.060	9.477	10.574	146.111	0.065	123.138	126.059	126.060	109.622	1.360	21.500	11.171	-29.893	363.084	62.559	425.643

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
02/05/2016	0.244	0.381	21.291
03/05/2016	0.248	0.629	21.043
04/05/2016	0.181	0.810	20.862
05/05/2016	0.104	0.914	20.758
06/05/2016	0.113	1.027	20.645
07/05/2016	0.169	1.196	20.476
08/05/2016	0.105	1.301	20.371

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 02/May/2016 to 08/May/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
02/05/2016	MONDAY	103.314	5249	23.224	968	126.538	5272	125.067	5211	-1.471	-61
03/05/2016	TUESDAY	103.857	5364	25.493	1062	129.350	5390	128.034	5335	-1.316	-55
04/05/2016	WEDNESDA	100.086	5174	24.684	1029	124.770	5199	121.591	5066	-3.179	-132
05/05/2016	THURSDAY	102.277	5314	25.873	1078	128.150	5340	123.256	5136	-4.894	-204
06/05/2016	FRIDAY	98.400	5144	25.660	1069	124.060	5169	117.736	4906	-6.324	-264
07/05/2016	SATURDAY	99.169	5197	26.191	1091	125.360	5223	124.558	5190	-0.802	-33
08/05/2016	SUNDAY	101.432	5152	22.753	948	124.185	5174	121.721	5072	-2.464	-103
Total		708.534		173.879		882.413		861.963		-20.450	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 25/04/2016 TO 01/05/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
RGPPL	Dabhol 3B	230MW	07/Jan/2016	17:51		Continued.	Change Over.
MSPGCL	Chandrapur Unit 2	210MW	12/Jan/2016	04.47		Continued.	Boiler Tube Leakage
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
MSPGCL	Koradi Unit 5	200MW	18/Feb/2016	11.21		Continued.	MSEDCL Zero Shedule.
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Koradi Unit 7	210MW	01/Mar/2016	23.55		Continued.	Zero Schedule Given by MSEDCL.
MSPGCL	Koyna Unit 11	80MW	11/Mar/2016	13.53		Continued.	stator earth fault
MSPGCL	Koradi Unit 9	660MW	21/Mar/2016	00.47	02/May/2016	21.20	Ash Evacuation problem
IPP	Adani U-3	660MW	20/Apr/2016	03.33		Continued.	Furnace Pressure High
IPP	RPL(AMT) U-1	270MW	20/Apr/2016	17.14		Continued.	Zero Schedule Given by MSEDCL.
IPP	RPL(AMT) U-3	270MW	20/Apr/2016	20.50		Continued.	Zero Schedule Given by MSEDCL.
MSPGCL	Uran Unit 7	108MW	23/Apr/2016	15.11	02/May/2016	11.44	Gas shortage
RGPPL	Dabhol 2B	230MW	26/Apr/2016	13.12	08/May/2016	00.58	P.M.WORK
MSPGCL	Chandrapur Unit 7	500MW	28/Apr/2016	20.36	02/May/2016	20.50	Boiler Tube Leakage
MSPGCL	Khaparkheda Unit 5	500MW	01/May/2016	18.16	03/May/2016	18.13	Boiler Tube Leakage
MSPGCL	Uran Unit 8	108MW	02/May/2016	14.47		Continued.	Gas shortage
MSPGCL	Chandrapur Unit 7	500MW	03/May/2016	03.12	03/May/2016	06.31	Drum level low
IPP	WPCL U-4	135MW	03/May/2016	00.00		Continued.	ESP Back Filter DP High
Cent_Sect	Tarapur 1	160MW	04/May/2016	00.20		Continued.	Mandatory surveillance checks,Main condenser tube leak check
IPP	Adani U-5	660MW	05/May/2016	23.09		Continued.	Due to Unavailblity of Water.
RGPPL	Dabhol 3X	290MW	07/May/2016	18.40		Continued.	Low Vaccum
MSPGCL	Khaparkheda Unit 3	210MW	07/May/2016	07.00	08/May/2016	05.52	Boiler Tube Leakage
MSPGCL	Bhusawal Unit 2	210MW	07/May/2016	11.25		Continued.	Control Valve Problem.
RGPPL	Dabhol 3A	230MW	07/May/2016	18.44		Continued.	Low Vaccum

LINE OUTAGES FOR THE WEEK FROM 25/04/2016 TO 01/05/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Babhaleshwar-Taptitanda ckt-I	24/Apr/2016	18.11		Continued.	Hand Tripped
400 KV	Akola II - Taptitanda ckt-I	27/Apr/2016	11.41		Continued.	Dismantalling of Conductor Reorientation.
400 KV	Dhule Sar'Sarovar I	27/Apr/2016	18.02	03/May/2016	08.34	Over Voltage (RFC At 18:50 30.04.2016)
400 KV	Karad -kolhapur-I	30/Apr/2016	16.50	02/May/2016	08.29	Over Voltage
400 KV	Karad - Jaigad - II	30/Apr/2016	17.14	02/May/2016	08.59	Over Voltage
400 KV	Bhusawal-Aurangabad	30/Apr/2016	17.16	02/May/2016	09.35	Over Voltage
400 KV	Chandrapur Bhadravati III	01/May/2016	16.33	02/May/2016	19.38	Tripped over voltage At Bhadravati End, DT Recived At Chandrapur End.
400 KV	Kolhapur Solapur(PG) I	01/May/2016	17.12	02/May/2016	06.57	Over Voltage
400 KV	Chandrapur2-Parali 2 ckt1	02/May/2016	07.43	02/May/2016	11.29	Distance Protection
400 KV	Nagothane - Dabhol-II	02/May/2016	10.35	02/May/2016	21.49	To attend Hot Spot
400 KV	Bhusawal-Aurangabad	02/May/2016	17.21	04/May/2016	09.01	Over Voltage
400 KV	Karad-Jaigad - I	02/May/2016	17.31	03/May/2016	08.56	Over Voltage
400 KV	Dhule Sar'Sarovar II	03/May/2016	09.14	04/May/2016	09.10	Insulator string replacement(RFC 17.34Hrs)
400 KV	Dhule Khandwa I	03/May/2016	09.55	03/May/2016	10.38	For taking Line Reactor Out at Khandwa end
400 KV	Dhule Khandwa I	03/May/2016	13.54	03/May/2016	14.00	To charge Ckt with Line Reactor
400 KV	Karad -kolhapur-I	03/May/2016	16.37	04/May/2016	07.32	Over Voltage
400 KV	Karad - Jaigad - II	03/May/2016	16.58	04/May/2016	03.15	Over Voltage
400 KV	Jaigad-New Koyana Ckt-I	04/May/2016	02.54	04/May/2016	08.39	Distance Protection
400 KV	Dhule Sar'Sarovar I	04/May/2016	12.53	09/May/2016	07.01	Retrofitting of Main Protection.(06/05/2016 RFC at 18:10 hrs)
400 KV	Karad -kolhapur-I	04/May/2016	16.29	05/May/2016	08.19	Over Voltage
400 KV	Bhusawal-Aurangabad	04/May/2016	17.11	05/May/2016	09.20	Over Voltage
400 KV	Karad-Jaigad - I	04/May/2016	17.14	05/May/2016	07.04	Over Voltage
400 KV	Koradi 2-IEPL	04/May/2016	20.36	05/May/2016	16.11	Attending the Work of B Ph LA,Work @ IEPL End.
400 KV	Warora -IEPL	04/May/2016	20.41	05/May/2016	16.02	Attending the Work of B Ph LA,Work @ IEPL End.
400 KV	Dabhol New koyana I	05/May/2016	06.34	05/May/2016	18.54	Insulator String Replacement Work.
400 KV	Parly(MS)- Nanded	05/May/2016	08.42	05/May/2016	17.08	Quarterly Maintenance Work
400 KV	Jaigad-New Koyana Ckt-I	05/May/2016	12.14	05/May/2016	21.08	Insulator Replacement Work.
400 KV	Karad -kolhapur-I	05/May/2016	17.06	07/May/2016	08.38	Over Voltage
400 KV	Bhusawal-Aurangabad	05/May/2016	18.33	07/May/2016	12.55	Over Voltage
400 KV	Chandrapur Bhadravati IV	05/May/2016	19.55	05/May/2016	21.55	Distance Protection
400 KV	Karad-Jaigad - I	05/May/2016	22.02	06/May/2016	08.34	Over Voltage
400 KV	Kolhapur(M)-Kolhapur(GIS) ckt1	06/May/2016	14.40	06/May/2016	16.24	Attending Hot Spot
400 KV	Karad - Jaigad - II	06/May/2016	17.35	07/May/2016	08.44	Over Voltage
400 KV	Chandrapur-Parali III	07/May/2016	11.26	07/May/2016	20.49	Commissioning of Relay Work.
400 KV	Babhaleshwar-Taptitanda ckt-II	07/May/2016	13.09		Continued.	Conductor Stringing Work(5 Days).
400 KV	Babhaleshwar - Padghe-I	07/May/2016	15.51	08/May/2016	20.26	Line Corssing Work of 765KV Aurangabad-Padgha Double Ckt(2 Days).
400 KV	Karad -kolhapur-I	07/May/2016	16.15	08/May/2016	08.48	Over Voltage
400 KV	Akola - Bhusawal	07/May/2016	16.37	08/May/2016	07.12	Distance Protection
400 KV	Karad - Jaigad - II	07/May/2016	17.02	08/May/2016	08.50	Over Voltage
400 KV	New Koyana - Dabhol-I	08/May/2016	08.21	09/May/2016	20.37	Insulator String Replacement RFC At 21:15Hrs (08.05.2016).
400 KV	Karad -kolhapur-II	08/May/2016	16.08	09/May/2016	06.16	Over Voltage
400 KV	Karad-Jaigad - I	08/May/2016	16.27	09/May/2016	06.20	Over Voltage
400 KV	Bhusawal-Aurangabad	08/May/2016	16.27	09/May/2016	06.32	Over Voltage
400 KV	Kolhapur Solapur (PG) II	08/May/2016	16.34	09/May/2016	06.18	Over Voltage
400 KV	Dhule Sar'Sarovar II	08/May/2016	18.13	09/May/2016	19.54	Distance Protection
400 KV	Karad -kolhapur-I	09/May/2016	16.30		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	09/May/2016	16.52		Continued.	Over Voltage
400 KV	Karad - Jaigad - II	09/May/2016	16.57		Continued.	Over Voltage
400 KV	Dhule Khandwa II	09/May/2016	21.28		Continued.	Distance Protection
400 KV	Lonikand I - Koyana stage-IV	10/May/2016	03.24		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Padghe - Vasai	24/Jan/2016	08.32		Continued.	For Formation of Temp. Padgha-Borivali (Charge upto 51/1).
220 KV	Babhaleshwar- Ranjangaon	03/Feb/2016	07.12		Continued.	To Control BBLSR ICT O/L
220 KV	Babhaleshwar- Alephata	19/Mar/2016	19.44		Continued.	To control BBLSR ICT Loading
220 KV	Nasik Navsari I	10/Apr/2016	11.25	08/May/2016	08.25	To control Load of Bus Coupler
220 KV	220kv Halkarni- Tillary	02/May/2016	03.07	03/May/2016	07.56	Distance Protection
220 KV	Tillari Amona	02/May/2016	03.07	02/May/2016	08.33	Distance Protection
220 KV	Mumewadi-Belewadi	02/May/2016	09.40	02/May/2016	17.25	Cross Arm work
220 KV	Hamidwada-Mumewadi	03/May/2016	07.06	03/May/2016	13.58	Cross Arm and stringing work
220 KV	Murud - Tuljapur	03/May/2016	08.43	03/May/2016	11.06	Quarterly Maintenance Work
220 KV	Butibori-VIPL-IV GIS Bay	03/May/2016	09.06	03/May/2016	18.59	To attend Hot Spot
220 KV	Parli 3(Old Gcr)- Girwali Ckt 4	03/May/2016	09.57	03/May/2016	14.54	Routine Maintenance Work
220 KV	Karad - Vita Ckt- II	03/May/2016	10.10	03/May/2016	12.04	To attend Hot Spot
220 KV	Parli 2-(Girwali)-Murud	03/May/2016	11.38	03/May/2016	13.59	Quarterly Maintenance Work
220 KV	Sadawaghapur Karad Ckt 2	03/May/2016	12.33	03/May/2016	14.50	Quarterly Maintenance Work
220 KV	Karad - Sadawagpur I	03/May/2016	15.43	03/May/2016	18.55	Quarterly Maintenance Work
220 KV	Hingoli- Girawali	03/May/2016	22.41	04/May/2016	10.45	Distance Protection
220 KV	Kharghar - Nerul	04/May/2016	05.58	04/May/2016	09.36	To attend Hot Spot
220 KV	Parli 3 (Old Gcr)-Osmanabad	04/May/2016	09.35	04/May/2016	15.20	Midspan Conductor Joint Work.
220 KV	Hinjawadi I- Chinchwad	04/May/2016	10.44	04/May/2016	17.05	To Control Urse Chinchwad Loading.
220 KV	Wardha- Pgcil(Deoli)	04/May/2016	16.21	04/May/2016	17.24	Distance Protection
220 KV	Gadchandur - Grace	04/May/2016	18.04	04/May/2016	18.47	Distance Protection
220 KV	Osmanabad - Solapur (Bale)	05/May/2016	09.19	05/May/2016	16.06	Line Maintenance work

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Loteparshuram- Dasturi Line	05/May/2016	11.22	05/May/2016	16.42	Routine Maintenance Work
220 KV	Pirangut - Hinjawadi 2	05/May/2016	12.20	05/May/2016	18.44	String Replacement Work.
220 KV	Wardha- Pgcil(Deoli)	05/May/2016	18.36	05/May/2016	19.40	Distance Protection
220 KV	Warora - Wardha	05/May/2016	19.25	05/May/2016	22.01	R Ph WT to CT Jumper Open @ Wardha End.
220 KV	Chandrapur MIDC - GEPL Ckt I	05/May/2016	19.55	05/May/2016	20.50	Distance Protection
220 KV	Loteparshuram- Dasturi Line	05/May/2016	22.05	06/May/2016	03.20	Y Ph L A Burst @ Lote End.
220 KV	Kamba-Borivali	06/May/2016	05.10	06/May/2016	11.15	Attending Hot Spot
220 KV	Padghe-Kamba II	06/May/2016	05.14	06/May/2016	11.10	Attending Hot Spot
220 KV	Kalwa S2B Interconnector CB	06/May/2016	08.04	06/May/2016	20.02	CT Repalcement work due to High Tan Delta.
220 KV	Chinchwad-Hinjewadi I	06/May/2016	10.07	06/May/2016	17.21	TO Control Load On Chwad-Urse Load.
220 KV	Adlabs - Pedambe	06/May/2016	11.00	06/May/2016	17.55	Routine Maintenance Work
220 KV	Bableshtar- Bableshtar-II	06/May/2016	13.12	06/May/2016	14.08	Distance Protection
220 KV	Bableshtar- Bableshtar-I	06/May/2016	13.12	06/May/2016	13.47	Tripped od Back Up Prot.
220 KV	Jejuri (400 Kv)- Baramati II	06/May/2016	16.40	06/May/2016	19.46	Replacement of Wave Trap Jumper.
220 KV	Bus Coupler @ Babhaleshtar	06/May/2016	22.45	07/May/2016	00.05	To Attend Sparking at Isolator Jaw.
220 KV	Osmanabad - Solapur (Bale)	07/May/2016	09.04	07/May/2016	16.58	Line Maintenance work
220 KV	Nagar-Bose II	07/May/2016	10.25	07/May/2016	19.13	Stringing of 132KV Nimlak TSS Line.
220 KV	Kalwa - Borivali	07/May/2016	13.13	07/May/2016	14.50	Attending Hot Spot
220 KV	Borivali(M)- Vasai	07/May/2016	15.30	07/May/2016	17.51	Attending SF6 Gas Leakage of Breaker.
220 KV	Tata Borivli MSETCL Borivli 4	08/May/2016	08.45	09/May/2016	18.36	Annual Maintenance Work
220 KV	Padghe - Nalasopara	08/May/2016	12.55	08/May/2016	16.46	Annual Maintenance Work
132 KV	Shahada-Taloda	03/May/2016	12.41	03/May/2016	13.02	Distance Protection
132 KV	Amravati-Morshi	03/May/2016	15.04	03/May/2016	15.12	Distance Protection
132 KV	Elichpur - Hingoli	03/May/2016	15.18	03/May/2016	15.30	Distance Protection
132 KV	Umri - Kundalwadi	04/May/2016	07.20	04/May/2016	07.50	Backup Protection
132 KV	Amravati-Achalpur	04/May/2016	13.34	04/May/2016	14.14	Distance Protection
132 KV	Pardi-Besa	04/May/2016	16.49	04/May/2016	17.02	Distance Protection
132 KV	Ambazari-Mankapur 1	05/May/2016	15.28	05/May/2016	19.05	Distance Protection
132 KV	Mankapur-Uppalwadi	05/May/2016	15.32	05/May/2016	19.08	To Control Ambazari-Mankapur-2 Line Loading.
132 KV	Malkapur - Khamgaon	05/May/2016	16.18	05/May/2016	16.26	Distance Protection
132 KV	Ekl(Gcr)-Ranwad	08/May/2016	17.17	08/May/2016	22.01	Distance Protection