

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 01/May/2017 to 07/May/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01/05/2017	12 Hrs	6171	275	290	6736	6535	65	3863	235	-1263	16171	30	16201	721	411	18566	18596	49.93
02/05/2017	12 Hrs	6330	425	434	7189	7089	301	4813	219	-1536	18075	408	18483	1237	494	21342	21750	49.92
03/05/2017	11 Hrs	6226	272	429	6927	6952	132	4764	189	-1408	17556	646	18202	1300	495	20759	21405	49.86
04/05/2017	12 Hrs	6505	320	436	7261	5584	78	4868	229	-1580	16440	658	17098	1226	500	19746	20404	49.97
05/05/2017	12 Hrs	6814	292	420	7526	6956	158	5129	226	-1621	18374	447	18821	1255	505	21755	22202	49.95
06/05/2017	12 Hrs	6926	279	423	7628	6462	219	5005	219	-1493	18040	1115	19155	1198	498	21229	22344	49.92
07/05/2017	12 Hrs	5473	208	430	6111	7060	637	5144	236	-1378	17810	0	17810	730	243	20161	20161	49.94
Maximum		6926	425	436	7628	7089	637	5144	236	-1263	18374	1115	19155	1300	505	21755	22344	49.97
Minimum		5473	208	290	6111	5584	65	3863	189	-1621	16171	0	16201	721	243	18566	18596	49.86
Average		6349	296	409	7054	6663	227	4798	222	-1468	17495	472	17967	1095	449	20508	20980	49.93

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01/05/2017	16 Hrs	6342	238	288	6868	6157	250	4121	155	-988	16563	123	16686	973	507	19031	19154	49.98
02/05/2017	15 Hrs	6465	378	431	7274	6969	304	4848	174	-1381	18188	356	18544	1316	502	21387	21743	49.80
03/05/2017	16 Hrs	6427	118	425	6970	6581	421	5033	137	-1473	17669	953	18622	1344	498	20984	21937	49.91
04/05/2017	15 Hrs	6424	111	428	6963	6569	254	4952	183	-1431	17490	745	18235	1301	498	20720	21465	49.83
05/05/2017	16 Hrs	7056	526	420	8002	6150	376	5160	126	-1570	18244	500	18744	1318	500	21632	22132	49.92
06/05/2017	16 Hrs	6844	495	428	7767	5979	578	5274	138	-1557	18179	967	19146	1140	503	21379	22346	49.97
07/05/2017	13 Hrs	5539	105	433	6077	6738	660	5523	216	-1397	17817	0	17817	735	253	20202	20202	49.91
Maximum		7056	526	433	8002	6969	660	5523	216	-988	18244	967	19146	1344	507	21632	22346	49.98
Minimum		5539	105	288	6077	5979	250	4121	126	-1570	16563	0	16686	735	253	19031	19154	49.80
Average		6442	282	408	7132	6449	406	4987	161	-1400	17736	521	18256	1161	466	20762	21283	49.90

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01/05/2017	21 Hrs	5829	218	444	6491	5044	790	4129	0	-1238	15216	0	15216	788	504	17746	17746	49.99
02/05/2017	20 Hrs	6436	277	446	7159	5408	760	4889	0	-1196	17020	73	17093	1232	506	19954	20027	49.93
03/05/2017	21 Hrs	6583	227	438	7248	5266	638	5231	0	-1391	16992	0	16992	1055	447	19885	19885	49.93
04/05/2017	21 Hrs	6535	215	441	7191	5819	424	5055	0	-1329	17160	0	17160	1075	505	20069	20069	49.92
05/05/2017	20 Hrs	6344	219	439	7002	5830	658	5072	0	-1624	16938	0	16938	971	416	19949	19949	49.91
06/05/2017	20 Hrs	6559	200	441	7200	5421	680	5011	0	-1494	16818	8	16826	949	394	19655	19663	49.96
07/05/2017	22 Hrs	5243	152	431	5826	4852	715	4881	0	-1315	14959	0	14959	958	195	17427	17427	49.89
Maximum		6583	277	446	7248	5830	790	5231	0	-1196	17160	73	17160	1232	506	20069	20069	49.99
Minimum		5243	152	431	5826	4852	424	4129	0	-1624	14959	0	14959	788	195	17427	17427	49.89
Average		6218	215	440	6874	5377	666	4896	0	-1370	16443	12	16455	1004	424	19241	19252	49.93

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01/05/2017	5 Hrs	5900	118	301	6319	6055	484	3786	0	-738	15906	44	15950	765	452	17861	17905	49.96
02/05/2017	4 Hrs	5832	121	447	6400	5161	573	4125	0	-665	15594	0	15594	845	507	17611	17611	49.95
03/05/2017	3 Hrs	6043	374	446	6863	5493	660	4425	0	-750	16691	119	16810	923	504	18868	18987	49.85
04/05/2017	3 Hrs	6270	111	448	6829	4763	419	4343	0	-793	15561	119	15680	921	506	17781	17900	49.98
05/05/2017	4 Hrs	6629	112	446	7187	5194	412	4615	0	-740	16668	81	16749	919	506	18833	18914	49.94
06/05/2017	1 Hrs	6181	181	423	6785	5368	375	4589	0	-1246	15871	0	15871	971	506	18594	18594	49.88
07/05/2017	24 Hrs	5799	137	433	6369	4593	605	4886	0	-1705	14748	0	14748	722	194	17369	17369	49.95
Maximum		6629	374	448	7187	6055	660	4886	0	-665	16691	119	16810	971	507	18868	18987	49.98
Minimum		5799	111	301	6319	4593	375	3786	0	-1705	14748	0	14748	722	194	17369	17369	49.85
Average		6093	165	421	6679	5232	504	4396	0	-948	15863	52	15915	867	454	18131	18183	49.93

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
01/05/2017	144.368	5.094	7.904	157.366	0.000	141.701	138.684	9.691	94.044	1.657	19.745	11.127	-24.110	380.349	54.982	435.331
02/05/2017	149.158	6.229	10.533	165.920	0.182	144.662	143.117	12.436	108.673	1.597	25.990	12.112	-26.854	406.434	64.956	471.390
03/05/2017	151.476	4.863	10.529	166.868	0.014	143.096	144.873	10.433	115.071	1.604	25.817	11.602	-28.414	408.658	65.833	474.491
04/05/2017	154.254	3.960	10.497	168.711	0.000	135.119	133.770	6.597	115.255	1.555	26.024	12.057	-28.270	398.967	66.351	465.318
05/05/2017	158.564	5.229	10.471	174.264	0.079	143.356	145.683	9.376	116.627	1.592	23.741	11.145	-33.021	412.194	67.907	480.101
06/05/2017	159.151	5.299	10.445	174.895	0.019	134.778	130.515	11.548	121.372	1.579	22.861	10.864	-31.372	412.800	65.095	477.895
07/05/2017	135.174	3.266	10.494	148.934	0.035	133.268	135.457	21.304	120.893	1.648	19.066	5.207	-31.444	394.603	55.717	450.320
Maximum	159.151	6.229	10.533	174.895	0.182	144.662	145.683	159.151	121.372	1.657	26.024	12.112	-24.110	412.800	67.907	480.101
Minimum	135.174	3.266	7.904	148.934	0.000	133.268	130.515	135.174	94.044	1.555	19.066	5.207	-33.021	380.349	54.982	435.331
Average	150.306	4.849	10.125	165.280	0.047	139.426	138.871	150.306	113.134	1.605	23.321	10.588	-29.069	402.001	62.977	464.978

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
01/05/2017	0.049	0.049	1.604
02/05/2017	0.032	0.081	1.572
03/05/2017	0.031	0.112	1.541
04/05/2017	0.031	0.143	1.510
05/05/2017	0.031	0.174	1.479
06/05/2017	0.034	0.208	1.445
07/05/2017	0.031	0.239	1.414

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 01/May/2017 to 07/May/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
01/05/2017	MONDAY	105.206	5745	33.478	1395	138.684	5778	141.701	5904	3.017	126
02/05/2017	TUESDAY	105.175	5925	37.942	1581	143.117	5963	144.662	6028	1.545	64
03/05/2017	WEDNESDA	104.149	5996	40.724	1697	144.873	6036	143.096	5962	-1.777	-74
04/05/2017	THURSDAY	109.674	5550	24.096	1004	133.770	5574	135.119	5630	1.349	56
05/05/2017	FRIDAY	107.045	6031	38.638	1610	145.683	6070	143.356	5973	-2.327	-97
06/05/2017	SATURDAY	103.802	5411	26.713	1113	130.515	5438	134.778	5616	4.263	178
07/05/2017	SUNDAY	90.420	5599	45.037	1877	135.457	5644	133.268	5553	-2.189	-91
Total		725.471		246.628		972.099		975.980		3.881	

Unit outages and trippings 01/May/2017-07/May/2017

Sr.No.	Outage Type	Name	Trip Date	Trip Time	Synchronisation Date	Synchronisation Time	Reason
1	PLANNED	Trombay 6	15/Jul/2015	17.08		Continued.	Economic shutdown,(AOH for 06.03.2016 To 04.04.2016) Unit Test synch.07.04.2016 (12.03 To 12.30hrs)After overhaul
2	PLANNED	Chandrapur Unit 7	25/Jan/2017	19.32		Continued.	Turbine Problem, continued under COH
3	FORCED	Dabhol 1B	28/May/2013	22.02		Continued.	Gas Shortage.
4	FORCED	Dabhol 1A	27/Jun/2013	21.47		Continued.	Gas Shortage
5	FORCED	Dabhol 1X	27/Jun/2013	21.46		Continued.	Gas Shortage
6	FORCED	Dhariwal	28/May/2014	02.27	06/May/2017	19.23	No PPA.
7	FORCED	Koradi Unit 6	09/Jul/2015	00.00		Continued.	EE R&M LE Work
8	FORCED	SWPGL U-1	16/Feb/2016	17.09		Continued.	No PPA.
9	FORCED	SWPGL U-2	29/Feb/2016	21.46		Continued.	No PPA
10	FORCED	Parli Unit 4	01/Apr/2016	00.00		Continued.	Economic shutdown
11	FORCED	Parli Unit 5	01/Apr/2016	00.00		Continued.	Economic shutdown
12	FORCED	Bhusawal Unit 2	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
13	FORCED	Uran Unit 8	14/Aug/2016	07.56		Continued.	Maintenance work
14	FORCED	Dabhol 2A	24/Aug/2016	13.31		Continued.	Change Over.
15	FORCED	Koradi Unit 5	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work
16	FORCED	PGPL U1	07/Feb/2017	17.30		Continued.	No Schedule
17	FORCED	PGPL U2	07/Feb/2017	17.30		Continued.	No Schedule
18	FORCED	RPL(AMT) U-4	15/Apr/2017	12.08		Continued.	Coal Shortage
19	FORCED	RPL(AMT) U-5	15/Apr/2017	08.59		Continued.	Coal Shortage
20	FORCED	Adani U-1	18/Apr/2017	13.12	07/May/2017	01.06	Due to coal shortage.
21	FORCED	RPL(AMT) U-3	19/Apr/2017	19.30	03/May/2017	18.12	Coal Shortage
22	FORCED	SWPGL U-3	25/Apr/2017	00.01	09/May/2017	23.21	ESP.
23	FORCED	Parli Unit 8	25/Apr/2017	07.52	11/May/2017	12.23	Turbine bearing Vabration high
24	FORCED	JSW (J) U2	27/Apr/2017	00.29	01/May/2017	11.54	No SCHEDULE.
25	FORCED	Paras Unit 4	29/Apr/2017	11.41	02/May/2017	03.40	bunkering problem.
26	FORCED	Chandrapur Unit 6	29/Apr/2017	19.31	05/May/2017	02.20	Air heater problem
27	FORCED	Paras Unit 3	29/Apr/2017	19.09	02/May/2017	12.00	Insufficient coal.
28	FORCED	Uran Unit 5	29/Apr/2017	21.57	01/May/2017	17.26	Gasket leakage.
29	FORCED	Dabhol 3B	30/Apr/2017	20.49	01/May/2017	6.20	loss of flame.
30	FORCED	Chandrapur Unit 4	30/Apr/2017	16.39	03/May/2017	07.30	Boiler Tube Leakage
31	FORCED	Koradi Unit 10	03/May/2017	00.08	09/May/2017	02.41	Boiler Tube Leakage
32	FORCED	Khaparkheda Unit 2	04/May/2017	01.42	04/May/2017	05.54	Generator over frequency.
33	FORCED	Khaparkheda Unit 1	04/May/2017	06.32	04/May/2017	10.46	Flame Failure
34	FORCED	VIPL U-1	04/May/2017	00.50	04/May/2017	02.53	over excitation protection.
35	FORCED	Khaparkheda Unit 4	04/May/2017	23.36	06/May/2017	03.08	Boiler Tube Leakage
36	FORCED	Khaparkheda Unit 5	06/May/2017	06.29	08/May/2017	05.13	Boiler Tube Leakage
37	FORCED	REL Unit 1	06/May/2017	20.17	09/May/2017	00.30	Boiler Tube Leakage
38	FORCED	Chandrapur Unit-8	07/May/2017	07.31	07/May/2017	14.24	Drum level low
39	FORCED	Koradi Unit 9	07/May/2017	18.36	07/May/2017	21.29	Main Steam Temp High
40	FORCED	Chandrapur Unit 5	07/May/2017	21.25	08/May/2017	01.34	Loss of fuel

Line outages and trippings 01/May/2017-07/May/2017

Voltage Level	Outage Type	Name	Trip Date	Trip Time	Synchronisation Date	onisation	Reason
765 KV	Tripped	Raichur(PG)-Solapur(PG)- I	06/May/2017	16.25	06/May/2017	17.04	Distance Protection
500 KV	PO	Chandrapur - Padghe Hvdc Pole 2	02/May/2017	00.15	02/May/2017	02.04	Line Maintenance work
500 KV	Tripped	Chandrapur - Padghe Hvdc Pole 1	07/May/2017	01.46	07/May/2017	09.06	Flow Low Y block at C'PUR
500 KV	PO	Chandrapur - Padghe Hvdc Pole 2	07/May/2017	16.26	08/May/2017	01.23	Insulator replacement
400 KV	PO	400/220 KV 500 MVA ICT- II @Warora	27/Mar/2017	12.58	01/May/2017	12:00	Dismantling Work And Will Be Transport At Padgha.
400 KV	HT	Ektuni-Bableshtar ckt II	29/Apr/2017	08.42	01/May/2017	22.50	to control line load.
400 KV	HT	Dhule Sar'Sarovar I	29/Apr/2017	20.17	03/May/2017	08.11	Over Voltage
400 KV	HT	Bhusawal-Aurangabad	30/Apr/2017	18.39	01/May/2017	11.23	Over Voltage
400 KV	PO	N.Koyna-Karad -Ckt I	01/May/2017	09.45	02/May/2017	09.05	Cold Insulator Washing.
400 KV	HT	Bhusawal-Aurangabad	01/May/2017	18.11	02/May/2017	07.11	Over Voltage
400 KV	HT	Ektuni-Bableshtar ckt II	01/May/2017	22.55			Continue to control line load.
400 KV	Tripped	Dabhol Nagothane I	02/May/2017	05.05	02/May/2017	17.13	Distance Protection
400 KV	Tripped	Dabhol Newkoyna li	02/May/2017	06.02	03/May/2017	10.27	Distance Protection
400 KV	Tripped	Bhusawal-Aurangabad	02/May/2017	12.27	02/May/2017	13.44	Distance Protection
400 KV	Tripped	Kharghar-Talegaon(PG)	03/May/2017	04.09	03/May/2017	11.11	Distance Protection
400 KV	Tripped	Kalwa - Talegaon(PG)	03/May/2017	05.13	03/May/2017	18.03	Distance Protection
400 KV	PO	Karad Solapur (PG)	03/May/2017	11.49	03/May/2017	20.05	conversion of 220kv jeur ss to mitigate low voltage problem.
400 KV	PO	Karad Solapur (PG)	03/May/2017	11:49		Continue	Line converted as 220 kV Solapur (PG)-Jeur from LOC 403
400 KV	PO	Lamboti - Solapur (PG)	03/May/2017	12.16	03/May/2017	17.49	conversion of 220kv jeur ss to mitigate low voltage problem.
400 KV	Tripped	Kalwa - Talegaon(PG)	04/May/2017	01.26	08/May/2017	22.20	Distance Protection
400 KV	Tripped	400/220KV 500MVA ICT1@koradi 2	04/May/2017	01.53	04/May/2017	16.03	NDR Operated
400 KV	HT	Dhule Sar'Sarovar II	04/May/2017	02.09	04/May/2017	06.21	Over Voltage
400 KV	Tripped	Kharghar-Talegaon(PG)	04/May/2017	02.24	05/May/2017	04.27	Distance Protection
400 KV	PO	Chandrapur - Khaperkheda	04/May/2017	08.44	04/May/2017	17.56	Testing Work
400 KV	HT	Dhule Sar'Sarovar II	04/May/2017	17.09	05/May/2017	9.32	attending breaker problem,RFC.
400 KV	PO	Koradi Bhilai	05/May/2017	09.43	05/May/2017	17.19	Online PID work.
400 KV	PO	Nagothane - Dabhol I	05/May/2017	10.32	05/May/2017	19.19	Replacement of Faulty Insulator Strings.
400 KV	PO	400/220KV 500MVA ICT-II@Taptitanda	05/May/2017	11.02	10/May/2017	21.59	R/M,Diagnostic Testing Work.
400 KV	PO	Bus Coupler @ Koradi	05/May/2017	12.27	05/May/2017	15.55	R & M work.
400 KV	Tripped	N.Koyna-Karad -Ckt I	05/May/2017	15.17	06/May/2017	13.18	Distance Protection
400 KV	Tripped	400/220 Kv 315 Mva lct -2 @New Koyna	05/May/2017	17.03	05/May/2017	17.45	Tripped on NDR
400 KV	Tripped	400/220 Kv 315 MVA ICT -I @New Koyna	05/May/2017	17.05	05/May/2017	17.46	LV side earth fault oper.
400 KV	Tripped	Akola Wardha I	05/May/2017	18.08	06/May/2017	11.29	Distance Protection
400 KV	Tripped	Kolhapur(M)-Kolhapur(GIS) ckt1	05/May/2017	18.38	05/May/2017	19.55	Distance Protection
400 KV	Tripped	Kolhapur(M)-Kolhapur(GIS) cktII	05/May/2017	18.38	05/May/2017	19.28	Distance Protection
400 KV	Tripped	Koradi-Bhusawal	06/May/2017	08.34	06/May/2017	09.07	Distance Protection
400 KV	Tripped	Jejuri- Koynastage-IV	06/May/2017	19.34	06/May/2017	20.26	Distance Protection
400 KV	Tripped	Koradi Satpur	06/May/2017	23.18	08/May/2017	04.32	Tripped at Sami end and later H/T from koradi end
400 KV	PO	400/220/33 Kv 315 Mva lct 2 @Dhule	07/May/2017	06.31	07/May/2017	13.52	Testing Work
400 KV	Tripped	Karad - Lonikand 1	07/May/2017	17.35	08/May/2017	07.49	Distance Protection
400 KV	HT	Dhule Sar'Sarovar II	07/May/2017	17.46	08/May/2017	06.48	Over Voltage
400 KV	Tripped	Dhule Khandwa II	07/May/2017	18.45	07/May/2017	19.10	Distance Protection
400 KV	HT	Dhule Sar'Sarovar II	13/May/2017	22.07		Continue	Over Voltage
400 KV	HT	Bhusawal-Aurangabad	14/May/2017	18.18		Continue	Over Voltage
220 KV	Tripped	220/100 Kv 200 MVA ICT III @Borivali	21/Sep/2014	09.16		Continue	Failed on internal Fault(Now repaired and ready for commissioning)
220 KV	PO	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continue	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	PO	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continue	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Tripped	Kharepatan -Pawas Line	01/May/2017	02.36	01/May/2017	20.10	Distance Protection
220 KV	Tripped	Mahalakshmi Amona	01/May/2017	05.45	01/May/2017	07.10	Distance Protection
220 KV	PO	Uran - Jnpt	01/May/2017	08.38	01/May/2017	15.04	Routine Maintenance Work
220 KV	Tripped	Hinganghat - Hinganghat Rly TSS 1	01/May/2017	15.07	01/May/2017	15.23	Backup Protection
220 KV	Tripped	Kharepatan -Pawas Line	02/May/2017	00.12	02/May/2017	18.43	Distance Protection
220 KV	Tripped	Tillari Amona	02/May/2017	06.13	02/May/2017	08.35	Distance Protection
220 KV	PO	Talandge-Hamidwada	02/May/2017	10.14	02/May/2017	18.27	Insulator cleaning work.
220 KV	Tripped	Koradi II - Kawlewada	02/May/2017	10.27	02/May/2017	11.23	Distance Protection
220 KV	PO	Bhandara-Sunflag 2	02/May/2017	10.40	02/May/2017	12.37	welding work.
220 KV	PO	Nanded-Parbhani	02/May/2017	11.15	02/May/2017	14.09	parly1- parly ext ckt under outage.
220 KV	EO	Parly-Parly Extn-I	02/May/2017	11.32	02/May/2017	14.00	Attending Hot Spot
220 KV	PO	Miraj - Mhaishal	02/May/2017	11.56	02/May/2017	13.38	LA insulation measurement work.
220 KV	PO	Gadchandur - Virur-I	02/May/2017	14.23	02/May/2017	20.05	Unbalance current problem.
220 KV	PO	Mururd - Tuljapur	02/May/2017	18.01	02/May/2017	20.10	Line Maintenance work
220 KV	HT	Badnera - Deoli (PG)	02/May/2017	23.52	03/May/2017	07.12	to control over drawl.
220 KV	PO	Abhijeet-Wardha-I	03/May/2017	07.02	03/May/2017	15.30	Measurment of Tan Delta of CT

220 KV	PO	Abhijeet-Wardha-Ii	03/May/2017	07.03	03/May/2017	15.30	Measurment of Tan Delta of CT
220 KV	HT	Badnera - Deoli (PG)	03/May/2017	08.39	03/May/2017	11.26	to control over drawl.
220 KV	PO	K'Kheda- Suryalakshmi	03/May/2017	09.51	03/May/2017	13.00	replacement of damage disc.
220 KV	PO	Padegaon-Sawangi	03/May/2017	10.45	03/May/2017	12.40	replacement of broken u bolt.
220 KV	EO	Parli 2-(Girwali) -Murud	03/May/2017	18.07	03/May/2017	21.34	Attending Hot Spot
220 KV	Tripped	220/33 KV T/F @ Butibori	04/May/2017	00.00	04/May/2017	03.01	Backup Protection
220 KV	Tripped	Koradi-Khaperkheda	04/May/2017	00.49	04/May/2017	01.29	Distance Protection
220 KV	EO	Waluj- Padegaon I	04/May/2017	01.26	04/May/2017	05.28	Attending Hot Spot
220 KV	Tripped	Khaparkheda-Ambazari-Ii	04/May/2017	01.42	04/May/2017	22.37	BPH broken.
220 KV	Tripped	Abhijeet-Wardha-Ii	04/May/2017	01.58	04/May/2017	02.22	Distance Protection
220 KV	Tripped	Karad - Vita Ckt- I	04/May/2017	03.12	04/May/2017	03.46	Distance Protection
220 KV	PO	Koradi II - Kawlewada	04/May/2017	06.48	04/May/2017	10.08	ATTENDING LOOSE JUMPER AT VARIOUS LOCATION.
220 KV	PO	220/132 Kv 200 Mva Cgl Ptr No 5 @Parvati	04/May/2017	09.40	04/May/2017	17.50	Routine Maintenance Work
220 KV	PO	Kharepatan -Pawas Line	04/May/2017	10.42	04/May/2017	19.43	Routine Maintenance Work
220 KV	Tripped	Talandage (kolhr)- Sawantwadi II	04/May/2017	16.18	04/May/2017	23.12	Distance Protection
220 KV	PO	Niwali - Pawas Line	05/May/2017	09.05	05/May/2017	17.35	R & M work
220 KV	PO	Bhugaon- Wardha	05/May/2017	09.18	05/May/2017	19.46	Replacement of Insulator String
220 KV	PO	Dhule - Malegaon	05/May/2017	10.01	05/May/2017	14.54	Works at Malegaon end.
220 KV	PO	220/132kv 200mva Emco Ict @Kurkumbh	05/May/2017	10.10	05/May/2017	17.10	R & M work
220 KV	PO	Karad - Vita Ckt- I	05/May/2017	11.05	05/May/2017	16.15	Hot line maintenance work.
220 KV	PO	220/132 kv 200 Mva ICT-II @Boisar-Ii	05/May/2017	11.35	05/May/2017	16.45	SFRA test.
220 KV	Tripped	Butibori - Wardha	05/May/2017	12.07	05/May/2017	22.53	Distance Protection
220 KV	Tripped	Talandage - Sawantwadi I	05/May/2017	13.25	06/May/2017	22.25	Distance Protection
220 KV	Tripped	Dondaicha- Shahada	05/May/2017	14.10	05/May/2017	15.05	Distance Protection
220 KV	Tripped	Pedambe-Nerle	05/May/2017	17.13	05/May/2017	18.25	Distance Protection
220 KV	Tripped	Karad -Mudshingi Ckt- IV	05/May/2017	17.25	05/May/2017	17.40	Distance Protection
220 KV	Tripped	Pophali - Kdph	05/May/2017	17.30	05/May/2017	23.40	Distance Protection
220 KV	Tripped	Mahalakshmi Amona	05/May/2017	18.38	05/May/2017	18.59	Line tripped only from ammona end.
220 KV	Tripped	Tillari Amona	05/May/2017	18.38	05/May/2017	18.57	Line tripped only from Ammona end.
220 KV	Tripped	Kalmeshwar-Pandhurna	05/May/2017	21.18	06/May/2017	15.40	Bus fault Occured at Pandhurna end due to Busrsting of Bus PT.
220 KV	PO	220/33kv 100 MVA Transformer 1 @Ghodbunder R/S	06/May/2017	08.05	06/May/2017	20.57	LA Replacement
220 KV	PO	Pophali - New Koyna	06/May/2017	08.15	07/May/2017	19.10	Replacement of Conductor and String
220 KV	PO	Tata Borivli MSETCL Borivli 5	06/May/2017	10.00	06/May/2017	15.18	Testing Work
220 KV	PO	Nanded- Bhokar I	06/May/2017	12.28	06/May/2017	17.09	Tan Delta Measurment of CTs
220 KV	Tripped	Nasik Navsari II	06/May/2017	14.08	06/May/2017	17.33	Distance Protection
220 KV	HT	Badnera - Deoli (PG)	06/May/2017	14.50	06/May/2017	15.39	Overdrawal
220 KV	HT	Wardha Deoli (Pg)	06/May/2017	15.04	06/May/2017	15.45	Overdrawal
220 KV	PO	Tata Borivli MSETCL Borivli 4	06/May/2017	15.32	06/May/2017	19.02	Testing Work
220 KV	Tripped	Tillari Amona	06/May/2017	19.15	06/May/2017	19.20	Tripped from Amona end only
220 KV	Tripped	Mahalakshmi Amona	06/May/2017	19.15	06/May/2017	19.22	Tripped from Amona end only
220 KV	PO	220/132 Kv 200 MVA ICT II @Babhleshwar	06/May/2017	19.15	07/May/2017	01.45	OLTC work
220 KV	Tripped	Pusad-WardhaPG(Deoli)	07/May/2017	10.50	07/May/2017	11.30	Distance Protection
220 KV	EO	Padegaon-Sawangi	07/May/2017	12.34	07/May/2017	14.55	To attend Hot Spot
220 KV	Tripped	Jejuri (400 Kv)- Baramati Ii	07/May/2017	17.00	07/May/2017	17.18	Distance Protection
220 KV	Tripped	Lonand-Baramati	07/May/2017	17.00	07/May/2017	17.18	Distance Protection
220 KV	Tripped	Deepnagar Bambhori	07/May/2017	17.47	08/May/2017	00.40	Distance Protection
220 KV	Tripped	Deepnagar Amalner	07/May/2017	20.16	08/May/2017	03.04	Distance Protection
220 KV	PO	Waluj - Jalna 1	08/May/2017	08.35			Continue make lilo arrangement for newly const.
220 KV	HT	Talandage - Chikodi	15/May/2017	06.02			Continue No Schedule
220 KV	HT	Mudshingi Chikodi	15/May/2017	06.05			Continue No Schedule
132 KV	PO	Latur (Midc) - Latur (K)	02/May/2017	10.35	02/May/2017	12.12	removal of kite thread.
132 KV	PO	Talegaon-Tiwasa	02/May/2017	11.35	02/May/2017	14.35	Line Maintenance work
132 KV	PO	Beed(220kv) -Telgaon	02/May/2017	14.35	02/May/2017	15.40	removal of hanging object.
132 KV	PO	Khadka-Deepnagar Ckt-1	03/May/2017	08.55	03/May/2017	12.56	jumper tightening work.
132 KV	PO	Ambazari-Hingna 2	03/May/2017	12.00	03/May/2017	13.00	replacement of air pressure meter of breaker.
132 KV	Tripped	Solapur II(Bale)-Naldurg	03/May/2017	18.45	03/May/2017	18.52	Distance Protection
132 KV	Tripped	Mouda-Bhandara	03/May/2017	23.00	04/May/2017	12.48	Distance Protection
132 KV	Tripped	Kalmeshwar-Saoner 1	04/May/2017	01.58	04/May/2017	03.57	Distance Protection
132 KV	Tripped	Ambazari-Hingna 1	04/May/2017	02.09	04/May/2017	02.52	Distance Protection
132 KV	Tripped	Ambazari-Mankapur 1	04/May/2017	02.09	04/May/2017	06.27	Distance Protection
132 KV	PO	Pbn-Ii - Pathri	04/May/2017	08.00	04/May/2017	10.08	Tan Delta Measurment of CTs
132 KV	EO	Hingoli 2- Akhada Balapur	04/May/2017	08.08	04/May/2017	15.45	Attending Hot Spot
132 KV	Tripped	Kanhan Pench	04/May/2017	09.01	04/May/2017	16.33	Distance Protection
132 KV	PO	Parbhani-Bageshwari	04/May/2017	12.55	04/May/2017	14.31	Tan Delta Measurment of CTs
132 KV	Tripped	Killari Tap On Ujani-Omerga	04/May/2017	18.52	04/May/2017	19.15	Distance Protection
132 KV	Tripped	Dondaicha-Nandurbar	05/May/2017	00.27	05/May/2017	01.09	Distance Protection
132 KV	Tripped	Pusad-Jambazar	07/May/2017	11.12	07/May/2017	12.15	220KV Pusad-Wardha(PG) tripped
132 KV	Tripped	Bhugaon - Seloo	07/May/2017	17.15	07/May/2017	18.23	Fire at Seloo s/s
132 KV	Tripped	Kardha-Asgaon	07/May/2017	19.13	07/May/2017	19.47	Distance Protection
100 KV	Tripped	Kalwa-Kalyan	02/May/2017	07.03	02/May/2017	07.22	Distance Protection
100 KV	Tripped	Kalwa-Kalyan	07/May/2017	09.33	07/May/2017	10.38	Distance Protection