

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 30/Apr/2018 to 06/May/2018

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/04/2018	12 Hrs	6597	750	417	7764	6586	1040	4692	892	-1409	19565	0	19565	1235	499	22708	22708	49.97
01/05/2018	12 Hrs	5494	942	418	6854	5870	569	3861	890	-1299	16745	0	16745	824	378	19246	19246	49.99
02/05/2018	12 Hrs	5703	2033	419	8155	6821	388	4405	848	-1617	19000	0	19000	1194	496	22307	22307	50.02
03/05/2018	12 Hrs	6210	1836	188	8234	7070	499	4630	871	-1627	19677	0	19677	1225	497	23026	23026	50.04
04/05/2018	12 Hrs	6147	1872	289	8308	6422	178	4737	853	-1674	18824	0	18824	1187	497	22182	22182	49.91
05/05/2018	12 Hrs	5897	2015	384	8296	6933	321	4696	814	-1560	19500	0	19500	1108	496	22664	22664	49.91
06/05/2018	12 Hrs	6250	1320	391	7961	6703	247	4545	819	-1056	19219	0	19219	897	498	21670	21670	49.99
Maximum		6597	2033	419	8308	7070	1040	4737	892	-1056	19677	0	19677	1235	499	23026	23026	50.04
Minimum		5494	750	188	6854	5870	178	3861	814	-1674	16745	0	16745	824	378	19246	19246	49.91
Average		6043	1538	358	7939	6629	463	4510	855	-1463	18933	0	18933	1096	480	21972	21972	49.98

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/04/2018	13 Hrs	6556	309	418	7283	6685	1173	4728	907	-1423	19353	0	19353	1199	500	22475	22475	49.99
01/05/2018	14 Hrs	6064	727	417	7208	5764	946	4287	847	-1335	17717	0	17717	788	378	20218	20218	50.00
02/05/2018	16 Hrs	6023	1685	430	8138	7027	914	4384	535	-1614	19384	0	19384	1219	499	22716	22716	50.02
03/05/2018	15 Hrs	6256	1744	276	8276	7108	590	4735	708	-1576	19841	0	19841	1257	498	23172	23172	49.93
04/05/2018	16 Hrs	6130	1966	141	8237	6719	529	4746	519	-1602	19148	0	19148	1289	498	22537	22537	49.94
05/05/2018	16 Hrs	5712	2045	335	8092	7546	555	4696	548	-1527	19910	0	19910	1157	499	23093	23093	49.87
06/05/2018	17 Hrs	5983	1045	401	7429	7219	954	4520	328	-1113	19337	0	19337	906	499	21855	21855	49.96
Maximum		6556	2045	430	8276	7546	1173	4746	907	-1113	19910	0	19910	1289	500	23172	23172	50.02
Minimum		5712	309	141	7208	5764	529	4287	328	-1614	17717	0	17717	788	378	20218	20218	49.87
Average		6103	1360	345	7809	6867	809	4586	627	-1456	19242	0	19242	1116	482	22296	22296	49.96

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/04/2018	20 Hrs	6388	597	426	7411	5602	1282	4354	0	-1572	17077	0	17077	937	377	19963	19963	49.98
01/05/2018	20 Hrs	5170	715	424	6309	5358	1503	3676	0	-1346	15500	0	15500	843	377	18066	18066	50.00
02/05/2018	20 Hrs	5941	317	434	6692	6546	1538	3870	0	-1510	17136	0	17136	1095	379	20120	20120	50.00
03/05/2018	20 Hrs	6106	1092	296	7494	6050	646	4262	0	-1264	17188	0	17188	1277	499	20228	20228	49.93
04/05/2018	20 Hrs	6151	1408	218	7777	5733	717	4253	0	-1317	17163	0	17163	1229	501	20210	20210	49.89
05/05/2018	20 Hrs	5886	2010	401	8297	5964	536	4191	0	-1196	17792	0	17792	1222	499	20709	20709	49.87
06/05/2018	22 Hrs	5867	499	435	6801	5815	1572	3881	0	-1191	16878	0	16878	937	497	19503	19503	49.99
Maximum		6388	2010	435	8297	6546	1572	4354	0	-1191	17792	0	17792	1277	501	20709	20709	50.00
Minimum		5170	317	218	6309	5358	536	3676	0	-1572	15500	0	15500	843	377	18066	18066	49.87
Average		5930	948	376	7254	5867	1113	4070	0	-1342	16962	0	16962	1077	447	19829	19829	49.95

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/04/2018	4 Hrs	5892	364	443	6699	5861	1377	4415	0	-775	17577	0	17577	892	501	19745	19745	50.01
01/05/2018	24 Hrs	5499	202	427	6128	5796	1246	3875	0	-1537	15508	0	15508	769	377	18191	18191	49.98
02/05/2018	5 Hrs	5550	123	433	6106	5929	1274	3855	0	-1009	16155	0	16155	714	376	18254	18254	50.02
03/05/2018	4 Hrs	5892	1413	302	7607	5558	950	4212	0	-919	17408	0	17408	793	500	19620	19620	50.07
04/05/2018	5 Hrs	5739	1850	300	7889	5463	548	4213	0	-847	17266	0	17266	821	499	19433	19433	49.98
05/05/2018	5 Hrs	5777	1886	452	8115	5515	533	4227	0	-824	17566	0	17566	847	500	19737	19737	49.93
06/05/2018	23 Hrs	5841	566	446	6853	6059	1470	3951	0	-1251	17082	0	17082	954	499	19786	19786	49.96
Maximum		5892	1886	452	8115	6059	1470	4415	0	-775	17577	0	17577	954	501	19786	19786	50.07
Minimum		5499	123	300	6106	5463	533	3855	0	-1537	15508	0	15508	714	376	18191	18191	49.93
Average		5741	915	400	7057	5740	1057	4107	0	-1023	16938	0	16938	827	465	19252	19252	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
30/04/2018	150.081	11.452	10.272	171.805	0.000	148.231	144.768	31.304	107.921	6.829	22.945	10.868	-30.754	435.336	64.567	499.903
01/05/2018	137.181	10.006	10.283	157.470	0.041	138.917	136.359	28.986	96.520	6.595	20.089	10.012	-27.983	400.505	58.084	458.589
02/05/2018	138.646	21.574	9.847	170.067	0.067	153.197	146.335	25.702	100.153	6.504	23.300	10.859	-32.797	422.825	66.956	489.781
03/05/2018	145.804	36.446	6.634	188.884	0.091	150.137	144.345	16.097	105.403	6.548	25.313	11.972	-30.847	436.222	68.131	504.353
04/05/2018	144.123	41.873	6.503	192.499	0.040	141.778	145.143	12.299	107.581	6.337	25.706	11.969	-30.756	429.739	68.432	498.171
05/05/2018	139.999	47.222	9.212	196.433	0.058	149.550	147.091	11.827	107.122	6.214	24.963	11.963	-28.719	442.427	65.645	508.072
06/05/2018	145.470	28.002	9.332	182.804	0.000	151.344	150.182	17.194	104.107	6.099	21.907	11.949	-24.864	436.684	58.720	495.404
Maximum	150.081	47.222	10.283	196.433	0.091	153.197	150.182	150.081	107.921	6.829	25.706	11.972	-24.864	442.427	68.432	508.072
Minimum	137.181	10.006	6.503	157.470	0.000	138.917	136.359	137.181	96.520	6.099	20.089	10.012	-32.797	400.505	58.084	458.589
Average	143.043	28.082	8.869	179.995	0.042	147.593	144.889	143.043	104.115	6.447	23.460	11.370	-29.531	429.105	64.362	493.468

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
30/04/2018	0.212	9.522	14.459
01/05/2018	0.162	0.162	14.297
02/05/2018	0.431	0.593	13.866
03/05/2018	0.742	1.335	13.124
04/05/2018	0.882	2.217	12.242
05/05/2018	0.993	3.210	11.249
06/05/2018	0.561	3.771	10.688

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 30/Apr/2018 to 06/May/2018

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
30/04/2018	MONDAY	112.412	6000	32.356	1348	144.768	6032	148.231	6176	3.463	144
01/05/2018	TUESDAY	109.704	5655	26.655	1111	136.359	5682	138.917	5788	2.558	107
02/05/2018	WEDNESDA	111.892	6063	34.443	1435	146.335	6097	153.197	6383	6.862	286
03/05/2018	THURSDAY	109.586	5980	34.759	1448	144.345	6014	150.137	6256	5.792	241
04/05/2018	FRIDAY	111.199	6014	33.944	1414	145.143	6048	141.778	5907	-3.365	-140
05/05/2018	SATURDAY	113.366	6095	33.725	1405	147.091	6129	149.550	6231	2.459	102
06/05/2018	SUNDAY	115.143	6223	35.039	1460	150.182	6258	151.344	6306	1.162	48
Total		783.302		230.921		1014.223		1033.154		18.931	

Weekly Unit Outages for week 30-Apr-18 to 06-May-18

Sr No	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
1	PLANNED	Koradi Unit 6	09-Jul-15	0:00		Continued.	EE R&M LE Work
2	PLANNED	Chandrapur Unit 6	04-Jan-18	13.3		Continued.	Water Shortage, converted to AOH w.e.f 01.02.2018 00:00Hrs
3	FORCED	Trombay 6	15-Jul-15	17.08		Continued.	Economic shutdown.
4		null					
5	FORCED	SWPGL U-1	16-Feb-16	17.09		Continued.	No PPA.
6	FORCED	SWPGL U-2	29-Feb-16	21.46		Continued.	No PPA
7	FORCED	Parli Unit 5	01-Apr-16	0:00		Continued.	Economic shutdown
8	FORCED	Parli Unit 4	01-Apr-16	0:00		Continued.	Economic shutdown
9	FORCED	PGPL U1	07-Feb-17	17.3		Continued.	No Schedule
10	FORCED	PGPL U2	07-Feb-17	17.3		Continued.	No Schedule
11	FORCED	Chandrapur Unit 4	03-Dec-17	14.17		Continued.	Water Shortage
12	FORCED	Chandrapur Unit 3	03-Dec-17	1.35		Continued.	Water Shortage
13	FORCED	IEPL Unit 1	30-Dec-17	23.58		Continued.	No Schedule
14	FORCED	Adani U-2	02-Jan-18	15.26		Continued.	HPBP Bonnet leakage
15	FORCED	Koradi Unit 7	07-Jan-18	17:00		Continued.	Poor Coal Receipt.
16	FORCED	Uran Unit 8	25-Mar-18	6.25		Continued.	Thrust Bearing Tripped
17	FORCED	VIPL U-1	01-Apr-18	0.26		Continued.	Coal Shortage
18	FORCED	Nasik Unit 3	10-Apr-18	9.58		Continued.	Boiler Tube Leakage
19	FORCED	Ghatghar Unit-1	14-Apr-18	23.45		Continued.	Stator Earth Fault
20	FORCED	RPL(AMT) U-4	17-Apr-18	20.5		Continued.	PA Fan problem (Coal Shortage since 22.04.2018)
21	FORCED	Adani U-5	24-Apr-18	8.53		Continued.	Bottom Ash problem
22	FORCED	SWPGL U-3	27-Apr-18	0.31	01-May-18	3.16	Boiler Tube Leakage
23	FORCED	Chandrapur Unit 9	27-Apr-18	23.45	30-Apr-18	8.38	Boiler Tube Leakage
24	FORCED	RPL(AMT) U-1	01-May-18	0:00		Continued.	Coal Shortage
25	FORCED	Khaparkheda Unit 5	01-May-18	20.21	02-May-18	9.18	400kv main bus1, main bus2 bus bar protection operated 501mva ict2 B-PH HV side C.t.burst.
26	FORCED	Chandrapur Unit 7	01-May-18	0:00	06-May-18	3.45	Water Shortage
27	FORCED	Uran Unit 5	02-May-18	20.51	04-May-18	16.54	Gas shortage
28	FORCED	Khaparkheda Unit 5	02-May-18	9.29	02-May-18	12.24	IPT Top Bottom Temp Diff.
29	FORCED	Uran Unit A0	03-May-18	8.42	03-May-18	13.49	due to problem in cep.
30	FORCED	Uran Unit 6	03-May-18	8.42	03-May-18	10:00	due to problem in cep.
31	FORCED	Parli Unit 8	03-May-18	23.47	04-May-18	5.35	Drum level low
32	FORCED	Uran Unit A0	04-May-18	14.46	04-May-18	20.33	Module Problem.
33	FORCED	Uran Unit 6	04-May-18	14.46	04-May-18	21.42	Module Problem
34	FORCED	Koyana Unit 11	04-May-18	16.5	04-May-18	19.15	Isolator Problem.
35	FORCED	Uran Unit A0	04-May-18	23.5	05-May-18	1.22	Steam Temperature Mal Functioning
36	FORCED	Paras Unit 4	06-May-18	13.55	07-May-18	9.4	Coal handling plant problem.
37	FORCED	RPL(AMT) U-2	06-May-18	18:00		Continued.	Coal Shortage

Weekly Generating Unit Outages for the week 30 Apr-18 to 06-May-18

Voltage Level	Outage Type	Name of Tr Line	Trip Date	Trip Time	Sync Date	Sync Time	Reason
110 KV	Tripped	Kalyan Kalwa Salsette 1	30-Apr-18	6.53	30-Apr-18	17.2	Distance Protection
132 KV	Tripped	Deepnagar (Gcr) - Supreme	30-Apr-18	14.52	30-Apr-18	15.1	Distance Protection
132 KV	Tripped	Kurunda - Hingoli	05-May-18	0.05	05-May-18	0.26	Distance Protection
220 KV	PO	Chandrapur GCR - Warora - I	05-Apr-15	9.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	PO	Chandrapur GCR - Wani	05-Apr-15	9.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	PO	Talandage - Chikodi	01-Jun-17	0.01		Continued.	NO SCHEDULE.
220 KV	PO	Mudshingi - Chikodi	01-Jun-17	0.06		Continued.	No Schedule.
220 KV	PO	Halkarni-Mahalaxmiline	29-Apr-18	11.3	30-Apr-18	18.17	CB overhauling work.
220 KV	PO	TPC Borivali Aarey Line 1	30-Apr-18	0.48	30-Apr-18	6.13	safety purpose for metro work.
220 KV	HT	Chalisgaon -Babhaleshwar	30-Apr-18	2.41	30-Apr-18	11.22	broken conductor alarm.
220 KV	Tripped	Trombay MSETCL Tie 2	30-Apr-18	5.4	30-Apr-18	8.2	line Differential operated.
220 KV	PO	Karad(400kv) - Wathar	30-Apr-18	9.55	30-Apr-18	12.2	Testing Work
220 KV	PO	Mudshingi-Wathar	30-Apr-18	12.25	30-Apr-18	13.5	Testing Work
220 KV	PO	Sawantwadi-Bidri	01-May-18	7.3	01-May-18	13.04	Line Maintenance work
220 KV	PO	Pophali - Kdph	01-May-18	9.3	01-May-18	18.3	Line Maintenance work
220 KV	PO	Parli 2-(Girwali) -Murud	01-May-18	9.36	01-May-18	12.52	Line Maintenance work
220 KV	PO	Kharepatan -Pawas Line	01-May-18	9.4	01-May-18	17.5	Line Maintenance work
220 KV	PO	Kadegaon-Miraj	01-May-18	10.31	01-May-18	16.15	Testing Work
220 KV	Tripped	Ghatghar - Jindal	01-May-18	12.54	01-May-18	19.17	Distance Protection
220 KV	PO	Apta - Taloja	01-May-18	17.24	01-May-18	21.24	Apta line bus site isolator maintenance work.
220 KV	PO	Taloja II - OCIL-II	01-May-18	17.24	01-May-18	21.29	Apta line bus site isolator maintenance work.
220 KV	PO	Harangul-Parly	01-May-18	19.21	01-May-18	23.51	Attending Hot Spot
220 KV	Tripped	khaparkheda-Khaparkheda(new)-I	01-May-18	20.21	01-May-18	23.16	Bus Bar Protection Operated
220 KV	Tripped	Ongc Panvel - Tss Panvel	02-May-18	8.05	02-May-18	13.45	Distance Protection
220 KV	PO	Wardha Deoli (Pg)	02-May-18	8.37	02-May-18	17.14	Disk Replacement.
220 KV	PO	Maisal-Jath I	02-May-18	8.45	02-May-18	11.15	L.A Replacement Work.
220 KV	PO	Bhandara-Sunflag 2	02-May-18	9.14	02-May-18	17.23	Disc Insulator Replacement Work
220 KV	PO	Kharepatan -Pawas Line	02-May-18	9.15	02-May-18	19.12	Routine Maintenance Work
220 KV	PO	Taloja II - OCIL-I	02-May-18	10.25	05-May-18	21.57	C B Overhauling At Ocil.
220 KV	PO	Nagothane-Wadkhal-I	02-May-18	10.49	02-May-18	17.17	Line Maintenance work
220 KV	PO	Talandge-Hamidwada	02-May-18	11.3	02-May-18	16.48	Scada Testing Work.
220 KV	PO	Hamidwada-Mumewadi	02-May-18	17.02	02-May-18	19.03	Scada Testing Work.
220 KV	EO	Boisar(MS) - Boisar (PG) II	02-May-18	22.56	02-May-18	23.46	Work At Boisar PG End.
220 KV	Tripped	Pophali - Nerale	03-May-18	8.23	03-May-18	22.55	Distance Protection
220 KV	PO	Badnera - Deoli (PG)	03-May-18	8.25	03-May-18	16.57	disc replacement.
220 KV	PO	Kharepatan -Pawas Line	03-May-18	9.15	03-May-18	18.02	Line Maintenance work
220 KV	PO	Jejuri (400 Kv)-Jejuri- II	03-May-18	9.42	03-May-18	18.42	Routine Maintenance Work
220 KV	PO	Ranjangaon-Fiat 2	03-May-18	11.47	03-May-18	15.46	Tan Delta Measurment.
220 KV	PO	Pophali - Pedambe II	04-May-18	8.45	04-May-18	17	Quarterly Maintainance Work
220 KV	PO	Oni Kharepatan Line	04-May-18	9.06	04-May-18	13.41	Insulator Cleaning.
220 KV	PO	Padghe - Jambhul 1	04-May-18	9.45	04-May-18	17.21	Re Connecting T-Jumper Between Isolator To C-Bus Isolator.
220 KV	PO	Ranjangaon-Fiat 1	04-May-18	11.45	04-May-18	16.15	Routine Maintenance Work
220 KV	PO	Beed-Patoda Ckt 1	04-May-18	12.34	04-May-18	14.57	Distance Relay Testing Work
220 KV	PO	Uran - Ongc Uran	04-May-18	12.35	04-May-18	16.16	Bunching Work At LOC No7 To Rise Height Of Tower.
220 KV	PO	Ongc Uran - Jnpt	04-May-18	12.37	04-May-18	16.18	Bunching Work At LOC No7 To Rise Height Of Tower.
220 KV	PO	Temghar - Kalwa	04-May-18	13.07	04-May-18	19.02	Bus Section 4 For Isolator Maintenance.
220 KV	PO	Padgha-Temghar-II	04-May-18	13.15	04-May-18	18.52	Bus Section 4 For Isolator Maintenance.
220 KV	PO	Nalasopara-Boisar	04-May-18	14.49	04-May-18	15.35	Tree Cutting Work.
220 KV	PO	Patoda-Manjarsumba	04-May-18	15.26	04-May-18	16.43	Distance Relay Testing Work
220 KV	Tripped	Trombay - Kalwa	04-May-18	16.17	04-May-18	17.44	Distance Protection
220 KV	Tripped	Trombay - Mulund	04-May-18	16.17	05-May-18	12.5	Distance Protection
220 KV	Tripped	Adlabs - Pedambe	04-May-18	16.5	05-May-18	16.45	Distance Protection
220 KV	PO	TPC Borivali Aarey Line 1	05-May-18	0.59	05-May-18	4.54	Metro work
220 KV	PO	Pophali - New Koyna	05-May-18	9.08	05-May-18	17	Quarterly Maintainance Work
220 KV	HT	Badnera - Deoli (PG)	05-May-18	16.03	05-May-18	18.34	Tripped By WRLDC To Control OD.
220 KV	HT	Wardha- Pgcil(Deoli)	05-May-18	16.03	05-May-18	18.34	Tripped By WRLDC (OD)
220 KV	HT	Wardha- Pgcil(Deoli)	05-May-18	19.26	06-May-18	2.02	At Deoli End Due To OD.
220 KV	HT	Badnera - Deoli (PG)	05-May-18	19.26	06-May-18	2.02	Tripped by WRLDC To Control OD.
220 KV	Tripped	Taloja II - OCIL-I	06-May-18	0.46	06-May-18	15.2	Distance Protection
220 KV	PO	Trombay - Kalwa	06-May-18	7.05	06-May-18	11.46	Line Maintenance work
220 KV	Tripped	Lamboti - Pandharpur II	06-May-18	15.12	06-May-18	20	Distance Protection
400 KV	PO	Karad Solapur (PG)	03-May-17	11:49		Continued.	Line converted as 220 kv Solapur (PG)- Jeur from LOC 403
400 KV	PO	Dhule Sar'Sarovar II	26-Apr-18	8.21	30-Apr-18	7.51	Faulty Disc Replacement work
400 KV	PO	Chandrapur-Parali III	29-Apr-18	20.35	30-Apr-18	6.5	ct replacement work b-phase.
400 KV	PO	Parly(MS)- Nanded ckt II	30-Apr-18	17.34	01-May-18	0.09	Testing Work
400 KV	HT	Dhule Sar'Sarovar I	30-Apr-18	18.11	02-May-18	12.07	Over Voltage
400 KV	Tripped	Girwali-Solapur (Lamboti)	30-Apr-18	18.54	01-May-18	7.5	Distance Protection
400 KV	HT	karad -kolhapur-I	01-May-18	18.16	02-May-18	8.1	Over Voltage
400 KV	HT	Bhusawal-Aurangabad	01-May-18	18.17	02-May-18	11.02	Over Voltage
400 KV	Tripped	Chandrapur - Khaperkheda	01-May-18	20.21	02-May-18	0.02	Bus Bar Protection Operated
400 KV	Tripped	Koradi-Khaperkheda II	01-May-18	20.21	01-May-18	22.52	Bus Bar Protection Operated
400 KV	Tripped	Koradi-Khaperkheda I	01-May-18	20.21	01-May-18	22.25	Bus Bar Protection Operated
400 KV	Tripped	Koradi-India Bulls	01-May-18	20.21	01-May-18	20.55	Distance Protection
400 KV	HT	Koradi-India Bulls	02-May-18	0.53	02-May-18	1.24	Heavy sparking observed on isolator at koradi end.
400 KV	PO	Chandrapur Bhadravati I	02-May-18	10	02-May-18	20.58	PMU Integration.
400 KV	HT	Bhusawal-Aurangabad	02-May-18	18.04	03-May-18	6.01	Over Voltage
400 KV	HT	Dhule Sar'Sarovar I	02-May-18	18.07	03-May-18	9.28	Over Voltage
400 KV	HT	Dhule Sar'Sarovar II	02-May-18	18.07	03-May-18	9.28	Over Voltage

400 KV	Tripped	Chandrapur II- Warora ckt II	02-May-18	19.31	03-May-18	7.01	Distance Protection
400 KV	PO	Akola - Bhusawal	03-May-18	6.46	03-May-18	18.56	insulator replacement work.
400 KV	PO	Deepnagar - Aurangabad	03-May-18	8.38	03-May-18	14.25	Testing Work
400 KV	PO	Chandrapur Bhadravati II	03-May-18	10.21	03-May-18	17.28	pmu integration.
400 KV	Tripped	Chandrapur II- Warora ckt II	03-May-18	12.49	04-May-18	7.27	Distance Protection
400 KV	Tripped	Karad - Lonikand 1	03-May-18	15.26	03-May-18	16.11	Distance Protection
400 KV	PO	Kolhapur(M)-Kolhapur(GIS) ckt1	03-May-18	17.51	03-May-18	22.36	Y PH CVT oil leakage.
400 KV	HT	Dhule Sar'Sarovar I	03-May-18	18.59	04-May-18	6.48	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	03-May-18	18.59	04-May-18	6.22	Over Voltage
400 KV	PO	Akola - Bhusawal	04-May-18	6.27	04-May-18	18.47	Insulator Replacement Work
400 KV	Tripped	New Koyna - Dabhol-I	04-May-18	9.43	05-May-18	23.27	Distance Protection
400 KV	HT	Dhule Sar'Sarovar I	04-May-18	17.3	05-May-18	7.07	Over Voltage
400 KV	PO	Chandrapu II - Chandrapur SW Ckt II	04-May-18	18.09	04-May-18	20.47	Reconnect The Dropped Conductor.
400 KV	HT	Khadka-Aurangabad (Waluj)	04-May-18	19.54	05-May-18	7.02	Over Voltage
400 KV	EO	Chandrapur II - Chandrapur ckt I	05-May-18	0.03	05-May-18	5.03	Attending Hot Spot
400 KV	PO	Chandrapur Bhadravati IV	05-May-18	10.32	05-May-18	18.56	PMU Integration.
400 KV	Tripped	Akola Wardha li	05-May-18	17.16	05-May-18	19.47	Distance Protection
400 KV	HT	Dhule Sar'Sarovar II	05-May-18	18.03	06-May-18	6.34	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	05-May-18	18.24	06-May-18	6.19	Over Voltage
400 KV	EO	Babhaleshwar - Padghe-I	06-May-18	6.41	06-May-18	11.29	Faulty string.
400 KV	EO	Babhaleshwar - Padghe-II	06-May-18	13.23	06-May-18	19.32	Faulty string.
400 KV	HT	Dhule Sar'Sarovar I	06-May-18	17.38	07-May-18	6.51	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	06-May-18	17.45	07-May-18	6.39	Over Voltage
400 KV	HT	Dhule Sar'Sarovar I	08-May-18	18.23		Continued.	Over Voltage
500 KV	EO	HVDC Pole-I	01-May-18	4.19	01-May-18	13.2	Attending Oil Leakage