

**State Load Despatch Center,Airoli (MSETCL)**  
**Power System Position from 03/May/2021 to 09/May/2021**

**Supply Position During Morning Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR       | TPCL Exch.   | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|-------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |             |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW          | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 03-05-2021     | 12 Hrs | 5383        | 694         | 414        | 6492        | 7130                   | 188        | 5337        | 1162        | -1352        | 18956                 | 0                  | 18956                    | 985         | 298          | 21592            | 21592                   | 49.90        |
| 04-05-2021     | 12 Hrs | 5914        | 666         | 289        | 6869        | 7144                   | 149        | 5884        | 1077        | -927         | 20196                 | 0                  | 20196                    | 1255        | 501          | 22879            | 22879                   | 50.03        |
| 05-05-2021     | 12 Hrs | 5312        | 1278        | 396        | 6986        | 7489                   | 100        | 5991        | 1093        | -951         | 20708                 | 0                  | 20708                    | 1274        | 500          | 23433            | 23433                   | 50.04        |
| 06-05-2021     | 12 Hrs | 5013        | 1543        | 407        | 6963        | 7262                   | 156        | 6257        | 1056        | -980         | 20714                 | 0                  | 20714                    | 1248        | 500          | 23442            | 23442                   | 50.04        |
| 07-05-2021     | 12 Hrs | 4978        | 1645        | 397        | 7020        | 6769                   | 71         | 6211        | 784         | -1003        | 19852                 | 0                  | 19852                    | 1205        | 500          | 22560            | 22560                   | 49.94        |
| 08-05-2021     | 12 Hrs | 5121        | 882         | 395        | 6398        | 6852                   | 102        | 6038        | 1079        | -873         | 19596                 | 0                  | 19596                    | 1072        | 501          | 22042            | 22042                   | 49.94        |
| 09-05-2021     | 12 Hrs | 4898        | 1107        | 417        | 6422        | 6536                   | 42         | 5998        | 973         | -933         | 19038                 | 0                  | 19038                    | 730         | 501          | 21202            | 21202                   | 49.97        |
| <b>Maximum</b> |        | <b>5914</b> | <b>1645</b> | <b>417</b> | <b>7020</b> | <b>7489</b>            | <b>188</b> | <b>6257</b> | <b>1162</b> | <b>-873</b>  | <b>20714</b>          | <b>0</b>           | <b>20714</b>             | <b>1274</b> | <b>501</b>   | <b>23442</b>     | <b>23442</b>            | <b>50.04</b> |
| <b>Minimum</b> |        | <b>4898</b> | <b>666</b>  | <b>289</b> | <b>6398</b> | <b>6536</b>            | <b>42</b>  | <b>5337</b> | <b>784</b>  | <b>-1352</b> | <b>18956</b>          | <b>0</b>           | <b>18956</b>             | <b>730</b>  | <b>298</b>   | <b>21202</b>     | <b>21202</b>            | <b>49.90</b> |
| <b>Average</b> |        | <b>5231</b> | <b>1116</b> | <b>388</b> | <b>6736</b> | <b>7026</b>            | <b>115</b> | <b>5959</b> | <b>1032</b> | <b>-1003</b> | <b>19866</b>          | <b>0</b>           | <b>19866</b>             | <b>1110</b> | <b>472</b>   | <b>22450</b>     | <b>22450</b>            | <b>49.98</b> |

**Supply Position During Day Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR      | TPCL Exch.   | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |            |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW         | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 03-05-2021     | 16 Hrs | 5458        | 790         | 342        | 6590        | 7336                   | 306        | 6051        | 555        | -983         | 19856                 | 0                  | 19856                    | 1282        | 499          | 22620            | 22620                   | 50.05        |
| 04-05-2021     | 15 Hrs | 5856        | 1293        | 405        | 7554        | 7455                   | 144        | 5692        | 741        | -975         | 20611                 | 0                  | 20611                    | 1255        | 501          | 23342            | 23342                   | 49.94        |
| 05-05-2021     | 16 Hrs | 5137        | 1095        | 406        | 6638        | 7461                   | 885        | 6000        | 584        | -1101        | 20467                 | 0                  | 20467                    | 1272        | 500          | 23340            | 23340                   | 49.96        |
| 06-05-2021     | 15 Hrs | 5071        | 2120        | 397        | 7588        | 7088                   | 495        | 6215        | 576        | -1014        | 20948                 | 0                  | 20948                    | 1259        | 500          | 23721            | 23721                   | 49.97        |
| 07-05-2021     | 13 Hrs | 5099        | 1486        | 406        | 6991        | 6957                   | 176        | 6204        | 863        | -980         | 20211                 | 0                  | 20211                    | 1249        | 501          | 22941            | 22941                   | 49.96        |
| 08-05-2021     | 16 Hrs | 4957        | 2199        | 406        | 7562        | 7150                   | 347        | 6043        | 429        | -1025        | 20506                 | 0                  | 20506                    | 1078        | 500          | 23109            | 23109                   | 50.01        |
| 09-05-2021     | 15 Hrs | 4750        | 1623        | 408        | 6781        | 7078                   | 513        | 5993        | 578        | -1079        | 19864                 | 0                  | 19864                    | 713         | 502          | 22158            | 22158                   | 50.04        |
| <b>Maximum</b> |        | <b>5856</b> | <b>2199</b> | <b>408</b> | <b>7588</b> | <b>7461</b>            | <b>885</b> | <b>6215</b> | <b>863</b> | <b>-975</b>  | <b>20948</b>          | <b>0</b>           | <b>20948</b>             | <b>1282</b> | <b>502</b>   | <b>23721</b>     | <b>23721</b>            | <b>50.05</b> |
| <b>Minimum</b> |        | <b>4750</b> | <b>790</b>  | <b>342</b> | <b>6590</b> | <b>6957</b>            | <b>144</b> | <b>5692</b> | <b>429</b> | <b>-1101</b> | <b>19856</b>          | <b>0</b>           | <b>19856</b>             | <b>713</b>  | <b>499</b>   | <b>22158</b>     | <b>22158</b>            | <b>49.94</b> |
| <b>Average</b> |        | <b>5190</b> | <b>1515</b> | <b>396</b> | <b>7101</b> | <b>7218</b>            | <b>409</b> | <b>6028</b> | <b>618</b> | <b>-1022</b> | <b>20352</b>          | <b>0</b>           | <b>20352</b>             | <b>1158</b> | <b>500</b>   | <b>23033</b>     | <b>23033</b>            | <b>49.99</b> |

**Supply Position During Evening Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR    | TPCL Exch.   | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|----------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |          |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW       | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 03-05-2021     | 22 Hrs | 5524        | 588         | 82         | 6194        | 5929                   | 445        | 6027        | 0        | -772         | 17824                 | 0                  | 17824                    | 1222        | 501          | 20318            | 20318                   | 49.99        |
| 04-05-2021     | 22 Hrs | 5221        | 838         | 413        | 6472        | 5922                   | 445        | 6282        | 0        | -842         | 18279                 | 0                  | 18279                    | 1207        | 500          | 20828            | 20828                   | 50.02        |
| 05-05-2021     | 22 Hrs | 4781        | 789         | 412        | 5982        | 6217                   | 632        | 6184        | 0        | -939         | 18076                 | 0                  | 18076                    | 1136        | 484          | 20635            | 20635                   | 49.94        |
| 06-05-2021     | 22 Hrs | 5138        | 909         | 433        | 6480        | 5909                   | 658        | 6231        | 0        | -1065        | 18213                 | 0                  | 18213                    | 1066        | 404          | 20748            | 20748                   | 49.97        |
| 07-05-2021     | 22 Hrs | 5425        | 910         | 413        | 6748        | 5700                   | 366        | 6107        | 0        | -898         | 18023                 | 0                  | 18023                    | 1166        | 499          | 20586            | 20586                   | 49.96        |
| 08-05-2021     | 22 Hrs | 4945        | 1973        | 422        | 7340        | 5403                   | 500        | 6074        | 0        | -952         | 18365                 | 0                  | 18365                    | 1099        | 501          | 20917            | 20917                   | 49.97        |
| 09-05-2021     | 22 Hrs | 5149        | 551         | 413        | 6113        | 5679                   | 516        | 6119        | 0        | -1165        | 17262                 | 0                  | 17262                    | 777         | 501          | 19705            | 19705                   | 50.02        |
| <b>Maximum</b> |        | <b>5524</b> | <b>1973</b> | <b>433</b> | <b>7340</b> | <b>6217</b>            | <b>658</b> | <b>6282</b> | <b>0</b> | <b>-772</b>  | <b>18365</b>          | <b>0</b>           | <b>18365</b>             | <b>1222</b> | <b>501</b>   | <b>20917</b>     | <b>20917</b>            | <b>50.02</b> |
| <b>Minimum</b> |        | <b>4781</b> | <b>551</b>  | <b>82</b>  | <b>5982</b> | <b>5403</b>            | <b>366</b> | <b>6027</b> | <b>0</b> | <b>-1165</b> | <b>17262</b>          | <b>0</b>           | <b>17262</b>             | <b>777</b>  | <b>404</b>   | <b>19705</b>     | <b>19705</b>            | <b>49.94</b> |
| <b>Average</b> |        | <b>5169</b> | <b>937</b>  | <b>370</b> | <b>6476</b> | <b>5823</b>            | <b>509</b> | <b>6146</b> | <b>0</b> | <b>-948</b>  | <b>18006</b>          | <b>0</b>           | <b>18006</b>             | <b>1096</b> | <b>484</b>   | <b>20534</b>     | <b>20534</b>            | <b>49.98</b> |

## Supply Position During Night Off Peak (MW)

| Date       | Time  | MSGENCO |       |     |       | Central Sector Receipt | Wind | CPP  | SOLAR | TPCL Exch. | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen. | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq. |
|------------|-------|---------|-------|-----|-------|------------------------|------|------|-------|------------|-----------------------|--------------------|--------------------------|-----------|--------------|------------------|-------------------------|-------|
|            |       | THM     | HYDRO | GAS | Total |                        |      |      |       |            |                       |                    |                          |           |              |                  |                         |       |
|            |       | MW      | MW    | MW  | MW    | MW                     | MW   | MW   | MW    | MW         | MW                    | MW                 | MW                       | MW        | MW           | MW               | MW                      | Hzs   |
| 03-05-2021 | 4 Hrs | 5198    | 252   | 414 | 5864  | 5754                   | 680  | 5133 | 0     | -1160      | 16272                 | 0                  | 16272                    | 601       | 286          | 18318            | 18318                   | 49.99 |
| 04-05-2021 | 3 Hrs | 5745    | 276   | 276 | 6297  | 5649                   | 719  | 6012 | 0     | -879       | 17798                 | 0                  | 17798                    | 864       | 500          | 20041            | 20041                   | 50.00 |
| 05-05-2021 | 4 Hrs | 5308    | 588   | 425 | 6321  | 6116                   | 574  | 6144 | 0     | -806       | 18349                 | 0                  | 18349                    | 897       | 502          | 20554            | 20554                   | 50.02 |
| 06-05-2021 | 4 Hrs | 4750    | 1474  | 414 | 6638  | 5901                   | 478  | 6211 | 0     | -803       | 18425                 | 0                  | 18425                    | 897       | 501          | 20626            | 20626                   | 49.95 |
| 07-05-2021 | 4 Hrs | 4880    | 1236  | 426 | 6542  | 5772                   | 544  | 6258 | 0     | -777       | 18340                 | 0                  | 18340                    | 897       | 501          | 20514            | 20514                   | 49.97 |
| 08-05-2021 | 4 Hrs | 5214    | 1199  | 426 | 6839  | 5722                   | 428  | 6046 | 0     | -800       | 18235                 | 0                  | 18235                    | 895       | 501          | 20431            | 20431                   | 49.99 |
| 09-05-2021 | 4 Hrs | 5096    | 1413  | 415 | 6924  | 5513                   | 500  | 6073 | 0     | -814       | 18196                 | 0                  | 18196                    | 878       | 501          | 20389            | 20389                   | 49.97 |
| Maximum    |       | 5745    | 1474  | 426 | 6924  | 6116                   | 719  | 6258 | 0     | -777       | 18425                 | 0                  | 18425                    | 897       | 502          | 20626            | 20626                   | 50.02 |
| Minimum    |       | 4750    | 252   | 276 | 5864  | 5513                   | 428  | 5133 | 0     | -1160      | 16272                 | 0                  | 16272                    | 601       | 286          | 18318            | 18318                   | 49.95 |
| Average    |       | 5170    | 920   | 399 | 6489  | 5775                   | 560  | 5982 | 0     | -863       | 17945                 | 0                  | 17945                    | 847       | 470          | 20125            | 20125                   | 49.98 |

## Details of Supply Position (MUs)

| Date       | MSGENCO |        |       |         | Pench (MS) | Central Sector Receipt | Central Sector Share | WIND    | CPP     | SOLAR | TPCL Gen. | R-INFRA Gen. | TPCL Exch. | Energy Requirement |        |         |
|------------|---------|--------|-------|---------|------------|------------------------|----------------------|---------|---------|-------|-----------|--------------|------------|--------------------|--------|---------|
|            | THM     | HYDRO  | GAS   | Total   |            |                        |                      |         |         |       |           |              |            | MSEDCL             | MUMBAI | STATE   |
|            | Mus     | Mus    | Mus   | Mus     | Mus        | Mus                    | Mus                  | Mus     | Mus     | Mus   | Mus       | Mus          | Mus        | Mus                | Mus    | Mus     |
| 03-05-2021 | 130.066 | 10.859 | 7.107 | 148.032 | 0.235      | 155.587                | 157.780              | 11.047  | 135.165 | 7.708 | 23.046    | 9.922        | -25.024    | 432.515            | 57.992 | 490.507 |
| 04-05-2021 | 137.033 | 18.649 | 8.196 | 163.878 | 0.213      | 155.405                | 156.300              | 9.035   | 143.832 | 7.532 | 25.478    | 11.632       | -21.933    | 457.749            | 59.043 | 516.792 |
| 05-05-2021 | 123.154 | 25.763 | 9.940 | 158.857 | 0.136      | 160.258                | 161.574              | 11.606  | 146.601 | 7.619 | 25.906    | 11.797       | -22.816    | 462.125            | 60.519 | 522.644 |
| 06-05-2021 | 119.663 | 31.899 | 9.994 | 161.556 | 0.242      | 155.054                | 157.223              | 10.788  | 149.062 | 6.777 | 26.157    | 11.450       | -22.330    | 460.907            | 59.937 | 520.844 |
| 07-05-2021 | 120.697 | 29.807 | 9.993 | 160.497 | 0.186      | 152.601                | 154.316              | 8.920   | 147.870 | 5.894 | 25.793    | 11.423       | -22.596    | 453.186            | 59.812 | 512.998 |
| 08-05-2021 | 122.755 | 34.974 | 9.944 | 167.673 | 0.171      | 146.741                | 147.946              | 6.918   | 145.587 | 7.316 | 24.533    | 12.023       | -21.022    | 453.213            | 57.578 | 510.791 |
| 09-05-2021 | 119.622 | 28.460 | 9.985 | 158.067 | 0.120      | 145.489                | 145.629              | 10.994  | 144.883 | 6.446 | 18.226    | 12.027       | -23.941    | 441.938            | 54.194 | 496.132 |
| Maximum    | 137.033 | 34.974 | 9.994 | 167.673 | 0.242      | 160.258                | 161.574              | 137.033 | 149.062 | 7.708 | 26.157    | 12.027       | -21.022    | 462.125            | 60.519 | 522.644 |
| Minimum    | 119.622 | 10.859 | 7.107 | 148.032 | 0.120      | 145.489                | 145.629              | 119.622 | 135.165 | 5.894 | 18.226    | 9.922        | -25.024    | 432.515            | 54.194 | 490.507 |
| Average    | 124.713 | 25.773 | 9.308 | 159.794 | 0.186      | 153.019                | 154.395              | 124.713 | 144.714 | 7.042 | 24.163    | 11.468       | -22.809    | 451.662            | 58.439 | 510.101 |

| Details of Koyna Water Consumption (in TMC) |             |               |         |
|---------------------------------------------|-------------|---------------|---------|
| Date                                        | For the Day | For the Month | Balance |
| 03-05-2021                                  | 0.101       | 0.301         | 11.719  |
| 04-05-2021                                  | 0.274       | 0.575         | 11.445  |
| 05-05-2021                                  | 0.425       | 1.000         | 11.020  |
| 06-05-2021                                  | 0.561       | 1.561         | 10.459  |
| 07-05-2021                                  | 0.512       | 2.073         | 9.947   |
| 08-05-2021                                  | 0.611       | 2.684         | 9.336   |
| 09-05-2021                                  | 0.492       | 3.176         | 8.844   |

**State Load Despatch Center,Airoli (MSETCL)**  
**Central Sector Share/Drawal from 03/May/2021 to 09/May/2021**

| Date         | DAY       | Central Sector Share |         | Total Interstate |         | Total Share     |         | Total Drawal    |         | Overdrawal(+) / |         |
|--------------|-----------|----------------------|---------|------------------|---------|-----------------|---------|-----------------|---------|-----------------|---------|
|              |           | MUs                  | Avg. MW | MUs              | Avg. MW | MUs             | Avg. MW | MUs             | Avg. MW | MUs             | Avg. MW |
|              |           | <b>1</b>             |         | <b>2</b>         |         | <b>1+2=3</b>    |         | <b>4</b>        |         | <b>3-4=5</b>    |         |
| 03-05-2021   | MONDAY    | 119.298              | 6536    | 38.482           | 1603    | 157.780         | 6574    | 155.587         | 6483    | -2.193          | -91     |
| 04-05-2021   | TUESDAY   | 120.735              | 6477    | 35.565           | 1482    | 156.300         | 6512    | 155.405         | 6475    | -0.895          | -37     |
| 05-05-2021   | WEDNESDAY | 122.032              | 6693    | 39.542           | 1648    | 161.574         | 6732    | 160.258         | 6677    | -1.316          | -55     |
| 06-05-2021   | THURSDAY  | 110.837              | 6505    | 46.386           | 1933    | 157.223         | 6551    | 155.054         | 6461    | -2.169          | -90     |
| 07-05-2021   | FRIDAY    | 117.528              | 6393    | 36.788           | 1533    | 154.316         | 6430    | 152.601         | 6358    | -1.715          | -71     |
| 08-05-2021   | SATURDAY  | 106.505              | 6123    | 41.441           | 1727    | 147.946         | 6164    | 146.741         | 6114    | -1.205          | -50     |
| 09-05-2021   | SUNDAY    | 105.390              | 6028    | 40.239           | 1677    | 145.629         | 6068    | 145.489         | 6062    | -0.140          | -6      |
| <b>Total</b> |           | <b>802.325</b>       |         | <b>278.443</b>   |         | <b>1080.768</b> |         | <b>1071.135</b> |         | <b>-9.633</b>   |         |

| Generating Unit Outages/Trippings from 03.05.2021 to 09.05.2021 |                    |            |           |            |            |                                                                                   |
|-----------------------------------------------------------------|--------------------|------------|-----------|------------|------------|-----------------------------------------------------------------------------------|
| Outage Type                                                     | Name               | Trip Date  | Trip Time | Sync Date  | Sync Time  | Reason                                                                            |
| FORCED                                                          | Koradi Unit-8      | 07-05-2021 | 14.28     | 07-05-2021 | 17.57      | Turbine Trip                                                                      |
| FORCED                                                          | Parli Unit 8       | 06-05-2021 | 19.45     |            | Continued. | Zero Schedule                                                                     |
| FORCED                                                          | IEPL Unit 1        | 28-08-2018 | 21.26     |            | Continued. | No PPA                                                                            |
| FORCED                                                          | Koradi Unit 9      | 24-04-2021 | 14.59     | 07-05-2021 | 6.01       | Boiler Tube Leakage                                                               |
| FORCED                                                          | PGPL U1            | 07-02-2017 | 17.3      |            | Continued. | No Schedule (NO PPA)                                                              |
| FORCED                                                          | PGPL U2            | 07-02-2017 | 17.3      |            | Continued. | No Schedule.(NO PPA)                                                              |
| PLANNED                                                         | Koyna Unit 6       | 22-04-2021 | 12        |            | Continued. | UGC Oil Cooler Leakage.(Converted to Capital Overhaul from 08.00Hrs DT.23-4-2021) |
| FORCED                                                          | Koyna Unit 11      | 19-01-2021 | 10.05     | 29-05-2021 | 15.2       | Tripped on stator earth fault (will not be available till dt.24.05.21)            |
| FORCED                                                          | Khaparkheda Unit 2 | 15-04-2021 | 16.54     | 27-05-2021 | 14.06      | Critical coal stock position                                                      |
| FORCED                                                          | Khaparkheda Unit 4 | 09-05-2021 | 11.46     | 11-05-2021 | 4.04       | Boiler Tube Leakage                                                               |
| FORCED                                                          | Khaparkheda Unit 4 | 01-05-2021 | 6.02      | 04-05-2021 | 0.59       | Boiler Tube Leakage                                                               |
| FORCED                                                          | Khaparkheda Unit 5 | 08-05-2021 | 0.11      | 11-05-2021 | 1.1        | Boiler Tube Leakage                                                               |
| FORCED                                                          | Chandrapur Unit 3  | 06-05-2021 | 14        | 09-05-2021 | 12.3       | Boiler Tube Leakage                                                               |
| PLANNED                                                         | Chandrapur Unit 4  | 16-03-2021 | 8.08      | 27-05-2021 | 9.01       | Boiler Tube Leakage(converted to Capital overhaul)                                |
| FORCED                                                          | Chandrapur Unit 5  | 03-05-2021 | 20.26     | 06-05-2021 | 14.12      | ID fan tripped                                                                    |
| FORCED                                                          | Chandrapur Unit 5  | 28-04-2021 | 13.01     | 03-05-2021 | 14.17      | Boiler Tube Leakage                                                               |
| FORCED                                                          | Chandrapur Unit 7  | 20-02-2021 | 23.43     |            | Continued. | Generator Earth Fault.                                                            |
| FORCED                                                          | Koradi Unit 6      | 27-04-2021 | 19.59     |            | Continued. | Zero Schedule.                                                                    |
| FORCED                                                          | Koradi Unit 7      | 27-04-2021 | 20.03     |            | Continued. | Zero Schedule.                                                                    |
| FORCED                                                          | Bhusawal Unit 3    | 04-05-2021 | 20        |            | Continued. | Zero Schedule.                                                                    |
| FORCED                                                          | Nasik Unit 3       | 03-12-2020 | 6.45      |            | Continued. | PA Fan Problem (Under Case 4 Bidding From 11.00Hrs DT. 21-01-2021).               |
| FORCED                                                          | Parli Unit 6       | 04-05-2021 | 20        |            | Continued. | Zero Schedule By MSEDCL                                                           |
| FORCED                                                          | Parli Unit 7       | 05-05-2021 | 19        |            | Continued. | Zero Schedule.                                                                    |
| FORCED                                                          | Paras Unit 3       | 05-05-2021 | 14.14     | 05-05-2021 | 22.2       | Due To Clinker Formation.                                                         |
| FORCED                                                          | Paras Unit 3       | 08-05-2021 | 13.18     | 08-05-2021 | 19.28      | Loss of fuel                                                                      |
| FORCED                                                          | JSW (J) U1         | 01-02-2021 | 18        | 04-05-2021 | 14.52      | Due to turbine vibration high                                                     |
| FORCED                                                          | JSW (J) U4         | 11-04-2021 | 3.02      | 24-05-2021 | 6.17       | NO SCHEDULE.                                                                      |
| FORCED                                                          | SWPGPL U-1         | 16-02-2016 | 17.09     |            | Continued. | No PPA.                                                                           |
| FORCED                                                          | Dhariwal           | 04-05-2021 | 14.21     | 04-05-2021 | 16.45      | PA Fan issue trip.                                                                |
| FORCED                                                          | VIPL U-1           | 29-12-2018 | 0.3       |            | Continued. | Coal Shortage. (NO PPA From 20.05.2019)                                           |
| FORCED                                                          | VIPL U-2           | 17-01-2019 | 0.15      |            | Continued. | Coal shortage.(NO PPA From 20.05.2019)                                            |
| FORCED                                                          | Uran Unit 5        | 03-05-2021 | 15.44     | 04-05-2021 | 10.58      | Bus Fault R-Phase string broken.                                                  |
| FORCED                                                          | Uran Unit 6        | 03-05-2021 | 16.12     | 03-05-2021 | 19.53      | Bus Fault R-Phase string broken.                                                  |
| FORCED                                                          | Uran Unit 7        | 25-05-2020 | 12.51     |            | Continued. | Turbine Blade Failure                                                             |
| FORCED                                                          | Uran Unit 8        | 03-05-2021 | 15.44     | 03-05-2021 | 18.34      | Bus Fault R-Phase string broken.                                                  |
| FORCED                                                          | Uran Unit A0       | 03-05-2021 | 16.12     | 03-05-2021 | 23.33      | Bus Fault R-Phase string broken.                                                  |
| FORCED                                                          | Uran Unit B0       | 03-05-2021 | 15.44     | 03-05-2021 | 22.42      | Bus Fault R-Phase string broken.                                                  |

**Transmission Line Outages/Trippings from 03.05.2021 to 09.05.2021**

| Outage Type | Name                                         | Trip Date  | Trip Time | Sync Date  | Sync Time  | Voltage Level | Reason                                                                                                                                                                                      |
|-------------|----------------------------------------------|------------|-----------|------------|------------|---------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PO          | Mudshingi Chikodi                            | 24-09-2019 | 17.12     |            | Continued. | 220 KV        | No Schedule(Charge from Mudshingi end only)                                                                                                                                                 |
| PO          | Talandage - Chikodi                          | 01-10-2019 | 17.1      |            | Continued. | 220 KV        | No Schedule(Close at Chikodi end only)                                                                                                                                                      |
| PO          | Chalisgaon -Babhaleshwar                     | 24-04-2021 | 9.52      | 08-05-2021 | 22.52      | 220 KV        | For Shifting/Erection Work of monopole Tower Work For samruddhi express Highway work 4 nos of monopole erection & 2nos of tower erection work. Dismantling of 2nos of tower loc no.220-223. |
| PO          | Chikhli-Jalna-I                              | 26-04-2021 | 12.14     | 06-05-2021 | 15.58      | 220 KV        | Tower height raising of 220KV Jalna Chikhali line for Mumbai Nagpur samruddhi highway crossing.                                                                                             |
| PO          | Chikhli-Jalna-II                             | 26-04-2021 | 12.16     | 06-05-2021 | 16.01      | 220 KV        | Tower height raising of 220KV Jalna Chikhali line for Mumbai Nagpur samruddhi highway crossing.                                                                                             |
| HT          | 220 KV JALKOT - NANDED (KUMBHARGAON) CKT - 1 | 03-05-2021 | 14.53     | 03-05-2021 | 16.12      | 220 KV        | 220V DC charger replacement at 220KV Jalkot S/ST.                                                                                                                                           |
| HT          | 220 KV JALKOT - NANDED (KUMBHARGAON) CKT - 2 | 03-05-2021 | 14.53     | 03-05-2021 | 16.12      | 220 KV        | 220V DC charger replacement at 220KV Jalkot S/ST.                                                                                                                                           |
| T           | 220/22 Kv 50 Mva Bb Ptr 2 @Uran              | 03-05-2021 | 15.44     | 03-05-2021 | 16.23      | 220 KV        | Bus fault at Uran due to 220KV Uran Apta ckt 4String fell.                                                                                                                                  |
| T           | 220/22 Kv 50 Mva Vijai Make Ptr 1 @Uran      | 03-05-2021 | 15.44     | 03-05-2021 | 16.23      | 220 KV        | Bus fault at Uran due to 220KV Uran Apta ckt 4String fell.                                                                                                                                  |
| PO          | Dahanu Ghodbunder Line 2                     | 03-05-2021 | 6.3       | 03-05-2021 | 16.02      | 220 KV        | Shifting of LS line from its existing position (Temporary diversion) to newly constructed Permanent towers under DFCCIL Modification / Diversion works. Location - LS-12A-13-14.            |
| PO          | Kandalgaon - Koyna (Pophali)                 | 03-05-2021 | 9.5       | 03-05-2021 | 18.15      | 220 KV        | Jumper nut bolt tightening.                                                                                                                                                                 |
| T           | Uran - Apta II                               | 03-05-2021 | 15.44     | 03-05-2021 | 16.15      | 220 KV        | Bus fault at Uran due to 220KV Uran Apta ckt 4String fell.                                                                                                                                  |
| T           | Uran - Apta III                              | 03-05-2021 | 15.44     | 03-05-2021 | 16.2       | 220 KV        | Bus fault at Uran due to 220KV Uran Apta ckt 4String fell.                                                                                                                                  |
| T           | Uran - Apta IV                               | 03-05-2021 | 15.44     | 04-05-2021 | 17.27      | 220 KV        | Bus fault at Uran due to 220KV Uran Apta ckt 4String fell.                                                                                                                                  |
| T           | Uran - Jnpt                                  | 03-05-2021 | 15.44     | 03-05-2021 | 16.14      | 220 KV        | Bus fault at Uran due to 220KV Uran Apta ckt 4String fell.                                                                                                                                  |
| T           | Uran - Kharghar I                            | 03-05-2021 | 15.44     | 03-05-2021 | 16.2       | 220 KV        | Bus fault at Uran due to 220KV Uran Apta ckt 4String fell.                                                                                                                                  |
| T           | Uran - Ongc Uran                             | 03-05-2021 | 15.44     | 03-05-2021 | 16.22      | 220 KV        | Bus fault at Uran due to 220KV Uran Apta ckt 4String fell.                                                                                                                                  |
| PO          | 220KV/132KV 200MVA ICT III @ Miraj           | 04-05-2021 | 11        | 04-05-2021 | 16.35      | 220 KV        | Quarterly Maintenance Work                                                                                                                                                                  |
| PO          | Adlabs - Pedambe                             | 04-05-2021 | 9.32      | 04-05-2021 | 18.12      | 220 KV        | Jumper nut bolt tightening.                                                                                                                                                                 |
| EO          | Theur-Phursungi ckt-2                        | 04-05-2021 | 12.08     | 04-05-2021 | 17.13      | 220 KV        | To attend Hot Spot                                                                                                                                                                          |
| PO          | Trombay Dharavi 5                            | 04-05-2021 | 8.3       | 04-05-2021 | 18.22      | 220 KV        | For Re Sagging.                                                                                                                                                                             |
| T           | Gadchandur - Virur-II                        | 05-05-2021 | 5.55      | 05-05-2021 | 6.35       | 220 KV        | Distance Protection                                                                                                                                                                         |
| PO          | Gadchandur - Virur-II                        | 05-05-2021 | 12.23     | 05-05-2021 | 16.46      | 220 KV        | For Fixing Of Tension String At Loc No-107 B-Phase.                                                                                                                                         |
| T           | Midc Chandrapur-Gadchandur                   | 05-05-2021 | 4.48      | 05-05-2021 | 5.06       | 220 KV        | Distance Protection                                                                                                                                                                         |
| EO          | Nagothane-Wadkhal II                         | 05-05-2021 | 10.03     | 05-05-2021 | 12.02      | 220 KV        | Attending Hot Spot                                                                                                                                                                          |
| EO          | Nagothane-Wadkhal-I                          | 05-05-2021 | 12.27     | 05-05-2021 | 14.26      | 220 KV        | Attending Hot Spot                                                                                                                                                                          |

**Transmission Line Outages/Trippings from 03.05.2021 to 09.05.2021**

| Outage Type | Name                                              | Trip Date  | Trip Time | Sync Date  | Sync Time  | Voltage Level | Reason                                                                                                                                                                                              |
|-------------|---------------------------------------------------|------------|-----------|------------|------------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PO          | Trombay Dharavi 5                                 | 05-05-2021 | 8.19      | 05-05-2021 | 18.45      | 220 KV        | For Re Sagging.                                                                                                                                                                                     |
| PO          | Wardha Butibori-III                               | 05-05-2021 | 13.1      | 05-05-2021 | 15.15      | 220 KV        | For Removing Plastic Tad Patri Found Wound On Insulator String At Loc. No 294.                                                                                                                      |
| T           | Wardha-Yeotmal                                    | 05-05-2021 | 18.3      | 05-05-2021 | 20.47      | 220 KV        | Distance Protection                                                                                                                                                                                 |
| EO          | Deepnagar Khadaka 2                               | 06-05-2021 | 13.37     | 06-05-2021 | 15.45      | 220 KV        | Attending Hot Spot                                                                                                                                                                                  |
| PO          | Khaparkheda-Ambazari-I                            | 06-05-2021 | 7.13      | 06-05-2021 | 15.08      | 220 KV        | Line Maintenance work                                                                                                                                                                               |
| PO          | Koradi-Butibori Rly Tss                           | 06-05-2021 | 11.16     | 06-05-2021 | 13.58      | 220 KV        | Fixing of damaged hanger of SSN of Y Phase                                                                                                                                                          |
| EO          | Lonikand1 (400 Kv)-Theur I                        | 06-05-2021 | 10.49     | 06-05-2021 | 12.55      | 220 KV        | Attending Hot Spot                                                                                                                                                                                  |
| PO          | Nagothane - Posco                                 | 06-05-2021 | 10.34     | 06-05-2021 | 19.08      | 220 KV        | Insulator String replacement work                                                                                                                                                                   |
| PO          | Trombay Dharavi 6                                 | 06-05-2021 | 8.25      | 06-05-2021 | 16.12      | 220 KV        | Resagging                                                                                                                                                                                           |
| PO          | Borivali - Tarapur                                | 07-05-2021 | 10.41     | 07-05-2021 | 20.48      | 220 KV        | Routine Maintenance Work                                                                                                                                                                            |
| PO          | JATH SHEDYAL                                      | 07-05-2021 | 10.24     | 07-05-2021 | 18.02      | 220 KV        | Routine Maintenance Work                                                                                                                                                                            |
| PO          | Kamba - Kolshet                                   | 07-05-2021 | 8.47      | 07-05-2021 | 19.27      | 220 KV        | Online stringing of OPGW cable on 220KV kamba kolshet line.                                                                                                                                         |
| PO          | Nagothane - ACCIL                                 | 07-05-2021 | 10.24     | 07-05-2021 | 19.17      | 220 KV        | Insulator string replacement & jumper nut bolt tightening.                                                                                                                                          |
| PO          | Padghe - Wada                                     | 07-05-2021 | 9.31      | 07-05-2021 | 13.1       | 220 KV        | Replacement of R phase jumper of A Bus & attending hot spot.                                                                                                                                        |
| EO          | Uran - Kharghar I                                 | 07-05-2021 | 10.5      | 07-05-2021 | 18.14      | 220 KV        | Attending hot spot at loc no. 72, 44, Routine maintenance work.                                                                                                                                     |
| PO          | khaparkheda-Khaparkheda(new)-I                    | 07-05-2021 | 7.35      | 07-05-2021 | 19.34      | 220 KV        | Shifting of 220kv khaparkheda old to khaparkheda new ckt 2 from old towers to newly constructed towers for height raising work for proposed coal pipe conveyor system of MSPGCL at TPS khaparkheda. |
| PO          | 220/132 Kv 100 Mva Emco Ict @Bhenda               | 08-05-2021 | 17.35     | 08-05-2021 | 18.05      | 220 KV        | Pre Monsoon work                                                                                                                                                                                    |
| HT          | Chikhli-Jalna-I                                   | 08-05-2021 | 13.26     | 10-05-2021 | 9.25       | 220 KV        | To control Akola ICT load.                                                                                                                                                                          |
| HT          | Chikhli-Jalna-II                                  | 08-05-2021 | 13.26     | 10-05-2021 | 9.25       | 220 KV        | To control Akola ICT load.                                                                                                                                                                          |
| PO          | Dahanu Ghodbunder Line 1                          | 08-05-2021 | 8.29      | 08-05-2021 | 22.49      | 220 KV        | shifting of LS Line from its existing position                                                                                                                                                      |
| EO          | JATH SHEDYAL                                      | 08-05-2021 | 9.15      | 08-05-2021 | 20.03      | 220 KV        | To attend Hot Spot                                                                                                                                                                                  |
| PO          | Kandlgaon-POSCO                                   | 08-05-2021 | 10.02     | 08-05-2021 | 17.52      | 220 KV        | Jumper Nut Bolt Tightening                                                                                                                                                                          |
| T           | Kharghar-Sonkhar                                  | 08-05-2021 | 14.13     | 08-05-2021 | 17.1       | 220 KV        | Distance Protection                                                                                                                                                                                 |
| PO          | Malegaon-Sayne                                    | 08-05-2021 | 10.31     | 08-05-2021 | 14.36      | 220 KV        | Replacement of R Phase Flashover Insulator                                                                                                                                                          |
| PO          | Salsette : 220 / 110 / 23 250 MVA ICT 3           | 08-05-2021 | 8.12      | 08-05-2021 | 13.57      | 220 KV        | Routine Maintenance Work                                                                                                                                                                            |
| PO          | Trombay Carnac 6                                  | 08-05-2021 | 8.52      | 08-05-2021 | 19.2       | 220 KV        | Conductor resagging                                                                                                                                                                                 |
| PO          | Trombay Salsette 1 Backbay                        | 08-05-2021 | 9.04      | 08-05-2021 | 19.11      | 220 KV        | conductor resagging                                                                                                                                                                                 |
| PO          | Nanded-Ghatodi                                    | 09-05-2021 | 10.11     | 09-05-2021 | 15.37      | 220 KV        | 220KV Ghatodi-Nanded Line Sag Reduction Work At LOC No.30-31 B-Phase.                                                                                                                               |
| T           | Phursungi-Serum                                   | 09-05-2021 | 14.18     | 09-05-2021 | 19.03      | 220 KV        | Distance Protection                                                                                                                                                                                 |
| T           | Raymond - Washala                                 | 09-05-2021 | 18.03     | 09-05-2021 | 19.14      | 220 KV        | Distance Protection                                                                                                                                                                                 |
| T           | 220/132 KV 150MVA ICT I @ Boisar                  | 17-05-2021 | 11.19     |            | Continued. | 220 KV        | ICT Failed due to internal fault.                                                                                                                                                                   |
| PO          | Karad Solapur (PG)                                | 03-05-2017 | 11:49     |            | Continued. | 400 KV        | Line Converted As 220 Kv Solapur (PG)-Jeur From LOC 403                                                                                                                                             |
| PO          | 400/220kv 315 MVA ICT I @ KOLHAPUR-III (TALANDGE) | 10-08-2020 | 9.58      |            | Continued. | 400 KV        | Replacement of existing 315 MVA ICT by 3*167 MVA ICT.                                                                                                                                               |
| PO          | Babhleshwar - RIPL(Nashik)                        | 18-03-2021 | 15.48     |            | Continued. | 400 KV        | Hot spot attending.                                                                                                                                                                                 |

**Transmission Line Outages/Trippings from 03.05.2021 to 09.05.2021**

| Outage Type | Name                                              | Trip Date  | Trip Time | Sync Date  | Sync Time | Voltage Level | Reason                                                                                                                                                                                   |
|-------------|---------------------------------------------------|------------|-----------|------------|-----------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PO          | Akola Wardha I                                    | 21-04-2021 | 9.19      | 05-05-2021 | 17.35     | 400 KV        | Line diversion works under consultancy due to upcoming Nagpur Mumbai super communication expressway (Samruddi highway).                                                                  |
| PO          | Akola Wardha II                                   | 21-04-2021 | 9.19      | 05-05-2021 | 18.35     | 400 KV        | Line diversion works under consultancy due to upcoming Nagpur Mumbai super communication expressway (Samruddi highway)                                                                   |
| HT          | Dhule Sar'Sarovar I                               | 02-05-2021 | 18.31     | 03-05-2021 | 8.3       | 400 KV        | Over Voltage                                                                                                                                                                             |
| HT          | Khadka-Aurangabad (Waluj)                         | 02-05-2021 | 20.03     | 03-05-2021 | 8.3       | 400 KV        | Over Voltage                                                                                                                                                                             |
| PO          | 400/220kv 315 Mva ICT I @Karad                    | 03-05-2021 | 7.16      | 04-05-2021 | 12.28     | 400 KV        | For RRS REF stability work, RRS PG isolator trials, diagnostic testing work, routine & premonsoon maintenance work.                                                                      |
| PO          | Akola-Nandgaonpeth (RPL)                          | 03-05-2021 | 7.14      | 03-05-2021 | 17.17     | 400 KV        | Work of strings replacement detected faulty in PID testing are to be replaced by availing outage on 400 kV Akola-Nandgaonpeth line.                                                      |
| PO          | Babhaleshwar - Padghe-I                           | 03-05-2021 | 12.15     | 03-05-2021 | 20.01     | 400 KV        | To attend broken disc insulator replacement work.                                                                                                                                        |
| PO          | Dabhol Nagothane II                               | 03-05-2021 | 10.5      | 03-05-2021 | 20.2      | 400 KV        | Cold washing,E/W replacement Work & Faulty string replacement Work.                                                                                                                      |
| EO          | 400/220/33 Kv 315 MVA ICT II @Chandrapur GCR      | 04-05-2021 | 17.07     | 04-05-2021 | 19.12     | 400 KV        | To replace the low N2 pressure cylinder of N2 injection fire protection system.                                                                                                          |
| PO          | Chandrapur-II - Nanded ckt II                     | 04-05-2021 | 6.07      | 04-05-2021 | 13.01     | 400 KV        | Line Maintenance work                                                                                                                                                                    |
| PO          | Dabhol Nagothane II                               | 04-05-2021 | 9.18      | 04-05-2021 | 19.13     | 400 KV        | Cold washing , E/W replacement Work & Faulty string replacement Work.                                                                                                                    |
| T           | N.Koyna-Karad -Ckt I                              | 05-05-2021 | 19.09     | 05-05-2021 | 22.21     | 400 KV        | Distance Protection                                                                                                                                                                      |
| PO          | Nagothane - Dabhol-II                             | 05-05-2021 | 8.28      | 05-05-2021 | 18.44     | 400 KV        | Cold Washing ,E/W Replacement Work & Faulty String replacement Work.                                                                                                                     |
| PO          | Akola II - Akola I Ckt-I                          | 06-05-2021 | 11.17     | 06-05-2021 | 21.46     | 400 KV        | Replacement of protection CVT with new design CVTs as per OEM recommendation at akola 2 ss.                                                                                              |
| EO          | Bus Coupler @ Kalwa                               | 06-05-2021 | 16.38     | 06-05-2021 | 18.25     | 400 KV        | Attending Hot Spot                                                                                                                                                                       |
| HT          | Dhule Sar'Sarovar I                               | 06-05-2021 | 19.56     | 07-05-2021 | 9.05      | 400 KV        | Over Voltage                                                                                                                                                                             |
| EO          | N.Koyna-Karad -Ckt I                              | 06-05-2021 | 12.48     | 06-05-2021 | 16.04     | 400 KV        | Attending Hot Spot                                                                                                                                                                       |
| PO          | Nagothane - Dabhol I                              | 06-05-2021 | 9.32      | 06-05-2021 | 18.42     | 400 KV        | Earth Wire replacement work                                                                                                                                                              |
| EO          | 400/220 KV 315MVA ICT II @ Parali (Girwali)       | 07-05-2021 | 18.04     | 07-05-2021 | 20.06     | 400 KV        | Attending Hot Spot                                                                                                                                                                       |
| T           | 400/220/33 Kv 500 Mva ICT III @Aurangabad (Waluj) | 07-05-2021 | 8.5       | 07-05-2021 | 11.39     | 400 KV        | Due to failure of auxiliary AC supply 2 nos of both pump simultaneously tripped and turbulence created in oil which is trapped in buchholz and alarm indication appeared on Y & B phase. |
| T           | Akola II - RPL(Rattanindia) Ckt-II                | 07-05-2021 | 16.31     | 07-05-2021 | 21.13     | 400 KV        | Distance Protection                                                                                                                                                                      |
| PO          | Chandrapur II- Warora ckt II                      | 07-05-2021 | 8.38      | 07-05-2021 | 15.09     | 400 KV        | For conductor & Earthwire hardware tightening work if found any during monkey patrolling.                                                                                                |

**Transmission Line Outages/Trippings from 03.05.2021 to 09.05.2021**

| Outage Type | Name                                | Trip Date  | Trip Time | Sync Date  | Sync Time  | Voltage Level | Reason                                                               |
|-------------|-------------------------------------|------------|-----------|------------|------------|---------------|----------------------------------------------------------------------|
| PO          | Nagothane - Dabhol I                | 07-05-2021 | 9.08      | 07-05-2021 | 18.56      | 400 KV        | Cold washing. E/W replacement work & Faulty string replacement work. |
| PO          | Babhaleshwar - Padghe-II            | 08-05-2021 | 9         | 08-05-2021 | 19.34      | 400 KV        | To attend broken Disc Insulators and jumper Nut Bolt Tightening work |
| EO          | Chandrapu II - Chandrapur SW Ckt II | 08-05-2021 | 6.21      | 08-05-2021 | 13.3       | 400 KV        | Conductor broken.                                                    |
| HT          | Dhule Sar'Sarovar II                | 08-05-2021 | 19.51     | 09-05-2021 | 5.39       | 400 KV        | Over Voltage                                                         |
| T           | Jejuri- Koynastage-IV               | 08-05-2021 | 17.18     | 08-05-2021 | 19.01      | 400 KV        | Distance Protection                                                  |
| HT          | Khadka-Aurangabad (Waluj)           | 08-05-2021 | 22.1      | 09-05-2021 | 5.32       | 400 KV        | Over Voltage                                                         |
| T           | Koradi Bhilai                       | 08-05-2021 | 17.57     | 08-05-2021 | 19.09      | 400 KV        | Distance Protection                                                  |
| PO          | Nagothane - Dabhol I                | 08-05-2021 | 9.48      | 08-05-2021 | 18.55      | 400 KV        | E/W replacement work                                                 |
| EO          | Pune(GIS)-A'bad(Waluj) Ckt 1        | 09-05-2021 | 22.02     | 10-05-2021 | 0.31       | 400 KV        | Attending Hot Spot                                                   |
| T           | Karad - Jaigad - II                 | 02-06-2021 | 22.13     |            | Continued. | 400 KV        | Distance Protection                                                  |
| T           | Karad-Jaigad - I                    | 02-06-2021 | 22.13     |            | Continued. | 400 KV        | Distance Protection                                                  |
| T           | Lamboti - Solapur (PG)              | 02-06-2021 | 21.5      |            | Continued. | 400 KV        | Distance Protection                                                  |
| PO          | Chandrapur - Padghe Hvdc Pole 2     | 04-05-2021 | 20.23     | 04-05-2021 | 23.08      | 500 KV        | Remove the hanging mulching paper on conductor                       |