

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 01/Jun/2015 to 07/Jun/2015

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01/06/2015	12 Hrs	5812	692	274	6778	4935	784	4526	133	-1510	15646	46	15692	1294	513	18963	19009	50.01
02/06/2015	11 Hrs	5876	816	281	6973	4884	905	4213	151	-1450	15676	48	15724	1207	516	18849	18897	49.97
03/06/2015	11 Hrs	5031	2061	274	7366	5254	135	4352	153	-1336	15924	51	15975	1266	514	19040	19091	50.00
04/06/2015	12 Hrs	5070	2105	265	7440	5381	86	4309	162	-1565	15813	414	16227	1218	502	19098	19512	49.93
05/06/2015	12 Hrs	5025	216	280	5521	5728	167	4427	138	-1559	14422	47	14469	1206	506	17693	17740	49.94
06/06/2015	12 Hrs	5007	1106	283	6396	5213	287	4456	101	-1448	15005	42	15047	1104	508	18065	18107	49.99
07/06/2015	12 Hrs	5366	699	286	6351	5201	273	4281	151	-963	15294	46	15340	838	509	17604	17650	50.01
Maximum		5876	2105	286	7440	5728	905	4526	162	-963	15924	414	16227	1294	516	19098	19512	50
Minimum		5007	216	265	5521	4884	86	4213	101	-1565	14422	42	14469	838	502	17604	17650	50
Average		5312	1099	278	6689	5228	377	4366	141	-1404	15397	42	15496	1162	510	18473	18572	50

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01/06/2015	16 Hrs	5802	1157	277	7236	5092	672	4532	164	-1537	16159	45	16204	1292	514	19502	19547	49.98
02/06/2015	16 Hrs	5600	1220	272	7092	5747	770	4299	108	-1605	16411	44	16455	1194	507	19717	19761	49.96
03/06/2015	16 Hrs	4923	2104	275	7302	5581	358	4323	110	-1388	16286	43	16329	1417	509	19600	19643	49.93
04/06/2015	16 Hrs	5005	1973	268	7246	5338	165	4537	50	-1586	15750	686	16436	1295	511	19142	19828	49.95
05/06/2015	16 Hrs	5036	794	272	6102	5867	46	4406	50	-1603	14868	42	14910	1256	510	18237	18279	49.96
06/06/2015	16 Hrs	5089	1495	272	6856	5299	223	4374	80	-1442	15390	38	15428	1207	509	18548	18586	49.92
07/06/2015	13 Hrs	5464	172	287	5923	5087	150	4374	151	-1055	14630	46	14676	825	511	17021	17067	49.99
Maximum		5802	2104	287	7302	5867	770	4537	164	-1055	16411	686	16455	1417	514	19717	19828	50
Minimum		4923	172	268	5923	5087	46	4299	50	-1605	14630	38	14676	825	507	17021	17067	50
Average		5274	1274	275	6822	5430	341	4406	102	-1459	15642	38	15777	1212	510	18824	18959	50

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01/06/2015	20 Hrs	5323	230	280	5833	5248	1060	4181	0	-1309	15013	45	15058	1080	517	17919	17964	49.97
02/06/2015	20 Hrs	5020	256	274	5550	5050	1258	3857	0	-1399	14316	44	14360	984	518	17217	17261	49.99
03/06/2015	21 Hrs	5207	508	275	5990	4770	1086	4378	0	-1279	14945	48	14993	1021	516	17761	17809	49.96
04/06/2015	20 Hrs	5023	604	272	5899	5204	525	4325	0	-1547	14406	69	14475	1010	510	17473	17542	49.84
05/06/2015	20 Hrs	4994	417	274	5685	5255	618	4326	0	-1452	14432	42	14474	1063	510	17457	17499	49.93
06/06/2015	20 Hrs	5171	530	271	5972	5376	207	4380	0	-1341	14594	38	14632	1016	514	17465	17503	49.80
07/06/2015	21 Hrs	4665	525	245	5435	3793	627	3594	0	-1117	12332	40	12372	816	467	14732	14772	49.94
Maximum		5323	604	280	5990	5376	1258	4380	0	-1117	15013	69	15058	1080	518	17919	17964	50
Minimum		4665	230	245	5435	3793	207	3594	0	-1547	12332	38	12372	816	467	14732	14772	50
Average		5058	439	270	5766	4957	769	4149	0	-1349	14291	38	14338	999	507	17146	17193	50

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
01/06/2015	5 Hrs	5420	98	278	5796	3926	1033	4106	0	-1233	13628	46	13674	554	380	15795	15841	50.09
02/06/2015	23 Hrs	5061	222	273	5556	4620	1033	3877	0	-1368	13718	44	13762	888	519	16493	16537	49.92
03/06/2015	5 Hrs	5041	72	283	5396	4442	980	3853	0	-660	14011	45	14056	995	519	16185	16230	49.94
04/06/2015	4 Hrs	4694	1199	288	6181	4372	634	4292	0	-1090	14389	42	14431	656	520	16655	16697	49.99
05/06/2015	8 Hrs	4964	101	285	5350	4082	750	4228	39	-891	13558	48	13606	842	510	15801	15849	50.00
06/06/2015	5 Hrs	4471	76	279	4826	4939	401	3514	0	-831	12849	42	12891	855	511	15046	15088	49.91
07/06/2015	23 Hrs	4640	594	245	5479	4088	464	3629	0	-1243	12417	40	12457	787	473	14920	14960	49.89
Maximum		5420	1199	288	6181	4939	1033	4292	39	-660	14389	48	14431	995	520	16655	16697	50
Minimum		4471	72	245	4826	3926	401	3514	0	-1368	12417	40	12457	554	380	14920	14960	50
Average		4899	337	276	5512	4353	756	3928	6	-1045	13510	40	13554	797	490	15842	15886	50

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
01/06/2015	133.748	7.873	6.657	148.278	0.015	113.947	115.326	22.006	103.331	1.242	21.888	12.058	-33.424	355.382	67.367	422.749
02/06/2015	132.290	9.272	6.676	148.238	0.000	111.656	113.662	25.855	99.387	1.253	23.091	12.394	-31.306	355.083	66.791	421.874
03/06/2015	121.908	22.251	6.645	150.804	0.212	116.493	111.489	15.962	102.032	1.218	26.511	12.396	-27.821	358.686	66.732	425.418
04/06/2015	118.521	32.026	6.594	157.141	0.228	118.861	114.299	10.536	104.213	1.065	22.874	12.299	-33.102	358.713	68.272	426.985
05/06/2015	119.408	8.320	6.657	134.385	0.083	119.061	117.748	12.000	102.230	0.907	24.821	12.181	-31.447	337.137	68.446	405.583
06/06/2015	117.512	14.815	6.632	138.959	0.029	123.389	117.689	7.920	100.128	0.780	23.144	12.161	-29.833	341.343	65.136	406.479
07/06/2015	119.565	6.553	6.548	132.666	0.000	109.878	107.790	13.467	96.263	1.092	19.579	11.788	-24.285	329.081	55.651	384.732
Maximum	133.748	32.026	6.676	157.141	0.228	123.389	117.748	133.748	104.213	1.253	26.511	12.396	-24.285	358.713	68.446	426.985
Minimum	117.512	6.553	6.548	132.666	0.000	109.878	107.790	117.512	96.263	0.780	19.579	11.788	-33.424	329.081	55.651	384.732
Average	123.279	14.444	6.630	144.353	0.081	116.184	114.000	123.279	101.083	1.080	19.579	12.182	-30.174	347.918	65.485	413.403

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
01/06/2015	0.130	0.130	67.370
02/06/2015	0.147	0.277	67.223
03/06/2015	0.439	0.716	66.784
04/06/2015	0.671	1.387	66.113
05/06/2015	0.138	1.525	65.975
06/06/2015	0.252	1.777	65.723
07/06/2015	0.113	1.890	65.610

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 01/Jun/2015 to 07/Jun/2015

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
01/06/2015	MONDAY	97.036	4787	18.290	762	115.326	4805	113.947	4748	-1.379	-57
02/06/2015	TUESDAY	93.838	4716	19.824	826	113.662	4736	111.656	4652	-2.006	-84
03/06/2015	WEDNESDA	91.993	4626	19.496	812	111.489	4645	116.493	4854	5.004	208
04/06/2015	THURSDAY	90.950	4739	23.349	973	114.299	4762	118.861	4953	4.562	190
05/06/2015	FRIDAY	93.946	4882	23.802	992	117.748	4906	119.061	4961	1.313	55
06/06/2015	SATURDAY	95.364	4881	22.325	930	117.689	4904	123.389	5141	5.700	238
07/06/2015	SUNDAY	87.922	4471	19.868	828	107.790	4491	109.878	4578	2.088	87
Total		651.048		146.955		798.003		813.285		15.282	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 01/06/2015 TO 07/06/2015

Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
MSPGCL	Parli Unit 4		13/Apr/2015	11:27		Continued.	Turbine vibration high. Continued to AOH w.e.f.01.05.2015
IPP	Adani U-1		01/Jun/2015	1:48		Continued.	Annual Overhaul
FORCED OUTAGES							
IPP	Dhariwal	300MW	28/May/2014	2:27		Continued.	PA Fan Vibration Problem
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Bhusawal Unit 2	210MW	13/Sep/2014	12:43		Continued.	Economic shutdown
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	1:02		Continued.	Economic shutdown
IPP	Tata Trombay 6	500MW	06/Apr/2015	16.27	01/Jun/2015	10.37	Economic shut down.
MSPGCL	Bhusawal Unit 3	210MW	20/Apr/2015	00.00		Continued.	no buyer as per msdcl reqirment
IPP	JSW (J) U1	300MW	14/May/2015	19.16		Continued.	Turbine Bearing Problem
MSPGCL	Chandrapur Unit 2	210MW	29/May/2015	23.12	01/Jun/2015	19.20	Boiler Tube Leakage
IPP	WPCL U-2	135MW	31/May/2015	00.01		Continued.	ID Fan Problem
IPP	RPL(AMT)U2	270MW	01/Jun/2015	06.53		Continued.	Coal bunkering problem
IPP	WPCL U-1	135MW	01/Jun/2015	00.00	06/Jun/2015	05.29	ESP bag filter puring header heavy Leakage.
MSPGCL	Koradi Unit 7	210MW	02/Jun/2015	11.05		Continued.	Leakage at Chimany base.
MSPGCL	Parli Unit 6	250MW	02/Jun/2015	15.30	02/Jun/2015	18.44	BLR Pressure high.
MSPGCL	Bhusawal Unit 5	500MW	03/Jun/2015	08.01	06/Jun/2015	08.37	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 3	250MW	03/Jun/2015	07.36	03/Jun/2015	15.13	Gas pressure problem.
MSPGCL	Paras Unit 3	250MW	03/Jun/2015	15.48	03/Jun/2015	18.26	Furnace Pressure High
IPP	Tata Trombay 8	250MW	03/Jun/2015	20.05	04/Jun/2015	22.13	Steam leakage in boiler bottom header.
IPP	WPCL U-4	135MW	04/Jun/2015	09.35	04/Jun/2015	10.25	Flame Failure
MSPGCL	Koradi Unit 5		04/Jun/2015	10.30		Continued.	I D Fan Vaibration High.
MSPGCL	Chandrapur Unit 5	500MW	04/Jun/2015	06.02	04/Jun/2015	08.43	Hydrogen cold gas temp.high.
MSPGCL	Chandrapur Unit 5	500MW	04/Jun/2015	01.01	04/Jun/2015	05.25	Loss of fuel
IPP	Tata Trombay 6	500MW	05/Jun/2015	05.59		Continued.	Economic Shutdown.
MSPGCL	Khaparkheda Unit 1	210MW	06/Jun/2015	01.03	07/Jun/2015	08.27	Air heater problem
IPP	RPL(AMT)U1	270MW	07/Jun/2015	22.12	08/Jun/2015	04.12	Bus Bar Operated.
MSPGCL	Chandrapur Unit 7	500MW	07/Jun/2015	13.59		Continued.	Boiler Tube Leakage

LINE OUTAGES FOR THE WEEK FROM 01/06/2015 TO 07/06/2015

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
765 KV	Wardha PG -Aurangabad PG III	03/May/2015	07.24		Continued.	To Control ICT Loading.
765 KV	Wardha(PG)-Aurangabad(PG)- II	22/May/2015	16.44		Continued.	To Control ICT Loading.
765 KV	Koradi-III - Akola-II ckt-I	02/Jun/2015	15.08	03/Jun/2015	07.35	Distance Protection
765 KV	Koradi-III - Akola-II ckt-I	06/Jun/2015	10.19	06/Jun/2015	17.16	Emergency work
500 KV	Chandrapur - Padghe Hvdc Pole 1	05/Jun/2015	00.59	05/Jun/2015	08.21	Premansoon maint.work
400 KV	Akola II - RPL(Rattanindia) Ckt I	07/Apr/2015	00.27		Continued.	"R" Phase Metering CT Burst.
400 KV	Babhaleshwar-Taptitanda ckt-I	17/May/2015	21.23	03/Jun/2015	14.02	Over Voltage
400 KV	Wardha (PG)-Warora II	20/May/2015	02.39		Continued.	Breaker Accumulator Oil Leakage
400 KV	Akola II - Taptitanda	20/May/2015	08.59		Continued.	Ckt I and Ckt 2 new charged to control BBLSR ICT loading.
400 KV	New Koyna - Dabhol-I	31/May/2015	03.39	04/Jun/2015	10.20	Distance Protection
400 KV	Kolhapur Mapusa I	31/May/2015	16.10	01/Jun/2015	07.44	Over Voltage
400 KV	karad -kolhapur-II	31/May/2015	16.27	01/Jun/2015	08.48	Over Voltage
400 KV	Dhule Sar'Sarovar II	31/May/2015	18.46	01/Jun/2015	07.41	Over Voltage
400 KV	Koradi Bhilai	31/May/2015	19.09	01/Jun/2015	23.09	Distance Protection
400 KV	Chandrapur Bhadravati III	01/Jun/2015	10.22	01/Jun/2015	16.46	Disc Replacement.
400 KV	Chandrapur Bhadravati IV	01/Jun/2015	10.42	01/Jun/2015	16.46	A/R Out.
400 KV	Padghe - Talegaon (PG)	01/Jun/2015	12.22	01/Jun/2015	17.55	A/R Out & OPGW Work.
400 KV	Kolhapur Mapusa I	01/Jun/2015	17.20	02/Jun/2015	09.03	Over Voltage
400 KV	Bhusawal-Aurangabad	01/Jun/2015	21.33	02/Jun/2015	07.53	Over Voltage
400 KV	Padghe - Talegaon (PG)	02/Jun/2015	09.48	02/Jun/2015	21.32	A/R out OPGW work.
400 KV	Akola Aurangabad(PG) II	02/Jun/2015	12.01	02/Jun/2015	18.34	Jumper connection work.
400 KV	Kolhapur Mapusa I	02/Jun/2015	18.02	03/Jun/2015	07.17	Over Voltage
400 KV	Bhusawal-Aurangabad	02/Jun/2015	18.30	03/Jun/2015	08.01	Over Voltage
400 KV	karad -kolhapur-II	02/Jun/2015	18.35	03/Jun/2015	07.07	Over Voltage
400 KV	Chandrapur Bhadravati IV	02/Jun/2015	18.46	02/Jun/2015	19.28	Distance Protection
400 KV	Chandrapur-Parali III	02/Jun/2015	19.22	02/Jun/2015	20.25	Distance Protection
400 KV	Girwali-Solapur (Lamboti)	03/Jun/2015	12.36	03/Jun/2015	23.49	String replacement.
400 KV	Dhule Sar'Sarovar I	03/Jun/2015	18.02	04/Jun/2015	06.52	Over Voltage
400 KV	Kolhapur Mapusa I	03/Jun/2015	18.13	04/Jun/2015	07.34	Over Voltage
400 KV	Babhaleshwar-Taptitanda ckt-II	03/Jun/2015	22.24	05/Jun/2015	09.26	Padgha-BBLR L/L.
400 KV	Kalwa - Talegaon(PG)	04/Jun/2015	04.57	04/Jun/2015	10.02	Attending Hot Spot
400 KV	karad -kolhapur-II	04/Jun/2015	17.08	05/Jun/2015	09.23	Over Voltage
400 KV	Bhusawal-Aurangabad	04/Jun/2015	17.11	06/Jun/2015	07.18	Over Voltage
400 KV	Kolhapur Mapusa I	04/Jun/2015	17.42	06/Jun/2015	07.34	Over Voltage
400 KV	Karad Solapur (PG)	04/Jun/2015	18.56	04/Jun/2015	20.32	Due to DT Received.
400 KV	Karad-Jaigad - I	05/Jun/2015	00.39	05/Jun/2015	10.36	Distance Protection
400 KV	Dhule Sar'Sarovar II	05/Jun/2015	10.22	06/Jun/2015	07.31	Corona ring replacement(RFC 18.00Hrs)
400 KV	karad -kolhapur-II	05/Jun/2015	17.50	06/Jun/2015	08.23	Over Voltage
400 KV	Parli (Pg) Wardha (Pg) I	05/Jun/2015	19.23	05/Jun/2015	21.46	To attend Hot Spot
400 KV	Karad-Jaigad - I	05/Jun/2015	19.47	06/Jun/2015	09.38	Distance protection(RFC 21.10Hrs)
400 KV	Babhaleshwar-Taptitanda ckt-II	06/Jun/2015	01.21		Continued.	To control line loading
400 KV	Dabhol Nagothane II	06/Jun/2015	02.56	06/Jun/2015	08.38	Over Voltage
400 KV	Koradi Bhilai	06/Jun/2015	08.49		Continued.	Annual Maintenance Work
400 KV	Chandrapur Bhadravati IV	06/Jun/2015	11.34	06/Jun/2015	19.23	Disc Insulator Replacement Work

400 KV	Chandrapur Bhadravati III	06/Jun/2015	12.09	06/Jun/2015	19.27	Annual Maintenance Work
400 KV	Kolhapur Mapusa II	06/Jun/2015	16.39		Continued.	Over Voltage
400 KV	karad -kolhapur-I	06/Jun/2015	17.39	07/Jun/2015	08.51	Over Voltage
400 KV	Dhule Sar'Sarovar I	06/Jun/2015	21.31	07/Jun/2015	07.04	Over Voltage
400 KV	Babhaleshwar-Taptitanda ckt-I	07/Jun/2015	04.39		Continued.	To control line loading
400 KV	Dhule - Bableshwar - li	07/Jun/2015	06.55	07/Jun/2015	19.06	AR Out for OPGW Work.
400 KV	Dhule- Bableshwar - I	07/Jun/2015	06.55	07/Jun/2015	19.06	AR Out for OPGW Work.
400 KV	Babhaleshwar - Padghe-I	07/Jun/2015	07.31		Continued.	Stringing of Insulator String.
400 KV	Padghe - Talegaon (PG)	07/Jun/2015	09.00	07/Jun/2015	14.20	AR Out for OPGW Work.
400 KV	Dabhol Nagothane I	07/Jun/2015	13.08		Continued.	Distance Protection R Ph Earth.
400 KV	Dabhol Nagothane II	07/Jun/2015	13.20	07/Jun/2015	14.14	Distance Protection Y Ph Earth.
400 KV	karad -kolhapur-I	07/Jun/2015	16.01		Continued.	Over Voltage
400 KV	Karad-Jaigad - I	07/Jun/2015	16.34		Continued.	Over Voltage
400 KV	Kolhapur Solapur (PG) II	07/Jun/2015	16.54	08/Jun/2015	06.34	Over Voltage
400 KV	Dhule Sar'Sarovar II	07/Jun/2015	17.14		Continued.	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	07/Jun/2015	17.21		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	07/Jun/2015	17.42		Continued.	Over Voltage
400 KV	Akola II - RPL(Rattanindia) Ckt-II	07/Jun/2015	22.12	08/Jun/2015	06.16	Distance Protection
400 KV	Dabhol Nagothane II	08/Jun/2015	04.01		Continued.	Over Voltage
220 KV	Sahara-Urse	03/Mar/2015	11.06		Continued.	Tower erection work (90Days)
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	Loteaparshuram- Dasturi Line	01/Jun/2015	09.40	01/Jun/2015	18.00	Bus Outage at Lote.
220 KV	Bus @ Lote	01/Jun/2015	09.40	01/Jun/2015	18.00	Overhauling of Bus Outage.
220 KV	New Koyna - Loteaparshuram	01/Jun/2015	09.43	01/Jun/2015	18.13	Bus Outage at Lote
220 KV	Apta - Hoc	01/Jun/2015	10.58	01/Jun/2015	14.36	Main Breaker Problem at Hocl.
220 KV	Kalyani - Baramati Agro	01/Jun/2015	14.02	01/Jun/2015	16.10	String Replacement.
220 KV	Halkarni-Mahalaxmiline	01/Jun/2015	15.43	01/Jun/2015	16.52	E/O For Tree Cutting.
220 KV	Jejuri (400 Kv)- Baramati li	01/Jun/2015	17.40	01/Jun/2015	19.30	Insulator Replacement Work
220 KV	Kalwa - Mulund 1	02/Jun/2015	05.11	02/Jun/2015	11.20	Y Phase Stub Bus Hot Spot Kalwa End.
220 KV	Mahad - Posco	02/Jun/2015	08.07	02/Jun/2015	22.40	Bus Streghtening Work.
220 KV	Nagothane - Spcl	02/Jun/2015	08.40	02/Jun/2015	14.57	Relay testing and Maint work.
220 KV	Wadkhal - lplcl 1	02/Jun/2015	10.00	02/Jun/2015	15.41	Line Maintenance work
220 KV	Karad(400kv) - Ogalewadi Ckt 1	02/Jun/2015	10.42	02/Jun/2015	16.47	Relay testing work.
220 KV	Bhugaon - lipl	02/Jun/2015	10.50	02/Jun/2015	12.30	CRM and timing of CB.
220 KV	Kandalgaon - Topworth	02/Jun/2015	11.12	02/Jun/2015	18.15	P.M.Work.
220 KV	Warora - Wardha	02/Jun/2015	18.28	02/Jun/2015	21.46	Distance Protection
220 KV	Kharghar - Nerul	02/Jun/2015	20.27	03/Jun/2015	05.21	Dist Prot,Conductor Snap.
220 KV	Kharghar - Kalwa	03/Jun/2015	01.41	03/Jun/2015	05.07	To attend conductor snap work on 220KV khargar-Nerul line.
220 KV	Kharghar Trombay	03/Jun/2015	01.51	03/Jun/2015	05.16	To attend conductor snap work on 220KV khargar-Nerul line.
220 KV	Koradi-Khaperkheda	03/Jun/2015	05.53	03/Jun/2015	19.03	Stringing of K'kheda(New)-Koradi II Line.
220 KV	Koradi-Butibori Rly Tss	03/Jun/2015	06.05	03/Jun/2015	19.04	Stringing of K'kheda(New)-Koradi II Line.
220 KV	Koradi-Ambazari-I	03/Jun/2015	06.17	03/Jun/2015	17.48	Stringing of K'kheda(New)-Koradi II Line.
220 KV	Koradi-Ambazari-li	03/Jun/2015	06.25	03/Jun/2015	17.50	Stringing of K'kheda(New)-Koradi II Line.
220 KV	Mahad - Pedambe	03/Jun/2015	07.30	03/Jun/2015	18.57	Bus Strenghtning work.

220 KV	Chandrapur GCR - Warora - I	03/Jun/2015	08.02	03/Jun/2015	15.46	Measurement of tan delta of CT.
220 KV	Pedhambe - Oni	03/Jun/2015	08.19	03/Jun/2015	15.15	Repl and restringing of conductor.
220 KV	Gangapur-Valve	03/Jun/2015	08.50	04/Jun/2015	18.38	Restoration of missing member and strengthening work.
220 KV	Parli New Tps - Beed Ckt 2	03/Jun/2015	10.00	03/Jun/2015	17.27	Q.M.Work of bay equipments.
220 KV	Wadkhal - Ndil 1	03/Jun/2015	12.25	03/Jun/2015	19.20	For safety precaution to construction work.
220 KV	Chikhli-Jalna-II	03/Jun/2015	18.30		Continued.	O/L of Akola ICT.
220 KV	Chikhli-Jalna-I	03/Jun/2015	18.30		Continued.	O/L of Akola ICT.
220 KV	Ambazari-Abhijeet	03/Jun/2015	21.11	04/Jun/2015	01.27	Heavy sparking observed on Y-Ph BKR Pole at AEPL end.
220 KV	Theur-Flagship	04/Jun/2015	09.33	04/Jun/2015	18.06	LILo to Nanded City.
220 KV	Hinganghat - Bhugaon	04/Jun/2015	09.37	04/Jun/2015	18.21	Measurment of CB Timing & CRM,Attending Hotspot on B Ph CB Toward Line Isolator & Y Ph CT Pad Clamp Toward Line Side.
220 KV	Bableshtar- Ranjangaon	04/Jun/2015	10.23	05/Jun/2015	20.06	Quarterly Maintainance Work
220 KV	Nasik Navsari II	04/Jun/2015	10.40	04/Jun/2015	19.00	Conversion of SSN to DEN.
220 KV	Talandge(400kv)- Sawantwadi(Insul	04/Jun/2015	11.16	04/Jun/2015	18.53	Restringing of Conductor.
220 KV	Mahalakshmi Amona	04/Jun/2015	17.20	04/Jun/2015	19.19	Distance Protection B Ph E/F.
220 KV	Tillari Amona	04/Jun/2015	17.20	04/Jun/2015	19.40	Distance Protection B Ph E/F.
220 KV	Chandrapur GCR - Warora - I	05/Jun/2015	06.04	05/Jun/2015	07.28	Distance Protection
220 KV	Versova Aarey Line 1	05/Jun/2015	07.07	05/Jun/2015	08.51	Premansoon maint.work
220 KV	Padghe - Jambhul 2	05/Jun/2015	08.22	05/Jun/2015	14.44	Jumper replacement work
220 KV	Kalwa - Taloja	05/Jun/2015	10.00	05/Jun/2015	18.20	Jumper Nut Bolt Tightening
220 KV	Parvati - Hybrid Pass	05/Jun/2015	12.13		Continued.	TO control chinchawad urse loading
220 KV	Hingoli- Girawali	05/Jun/2015	13.24	05/Jun/2015	18.15	To attend Broken E/W
220 KV	Wadkhal - Ndil 1	05/Jun/2015	14.05	05/Jun/2015	18.05	H/T for precaution due to construction work
220 KV	Karad(400kv) - Ogalewadi Ckt 2	05/Jun/2015	17.51	05/Jun/2015	20.42	Distance Protection