

**State Load Despatch Center,Airoli (MSETCL)**  
**Power System Position from 30/May/2016 to 05/Jun/2016**

**Supply Position During Morning Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR      | TPCL Exch.   | MSEDCL Catered Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |            |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW         | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 30/05/2016     | 11 Hrs | 5808        | 1223        | 281        | 7312        | 7223                   | 605        | 2914        | 193        | -1655        | 16592                 | 0                  | 16592                    | 1154        | 491          | 19892            | 19892                   | 49.99        |
| 31/05/2016     | 12 Hrs | 6049        | 1819        | 278        | 8146        | 6293                   | 585        | 2960        | 175        | -1687        | 16472                 | 0                  | 16472                    | 1265        | 489          | 19913            | 19913                   | 49.88        |
| 01/06/2016     | 12 Hrs | 5929        | 1130        | 282        | 7341        | 6948                   | 510        | 3026        | 149        | -1745        | 16229                 | 0                  | 16229                    | 1237        | 490          | 19701            | 19701                   | 49.98        |
| 02/06/2016     | 12 Hrs | 5570        | 330         | 280        | 6180        | 7239                   | 296        | 3288        | 180        | -1655        | 15528                 | 763                | 16291                    | 1279        | 491          | 18953            | 19716                   | 49.84        |
| 03/06/2016     | 12 Hrs | 5512        | 147         | 254        | 5913        | 6799                   | 630        | 2991        | 179        | -1726        | 14786                 | 0                  | 14786                    | 1220        | 502          | 18234            | 18234                   | 49.89        |
| 04/06/2016     | 12 Hrs | 5973        | 208         | 237        | 6418        | 6116                   | 888        | 2823        | 164        | -1573        | 14836                 | 0                  | 14836                    | 1132        | 497          | 18038            | 18038                   | 49.98        |
| 05/06/2016     | 12 Hrs | 5170        | 237         | 283        | 5690        | 5600                   | 720        | 2762        | 142        | -1289        | 13625                 | 0                  | 13625                    | 638         | 402          | 15954            | 15954                   | 49.92        |
| <b>Maximum</b> |        | <b>6049</b> | <b>1819</b> | <b>283</b> | <b>8146</b> | <b>7239</b>            | <b>888</b> | <b>3288</b> | <b>193</b> | <b>-1289</b> | <b>16592</b>          | <b>763</b>         | <b>16592</b>             | <b>1279</b> | <b>502</b>   | <b>19913</b>     | <b>19913</b>            | <b>49.99</b> |
| <b>Minimum</b> |        | <b>5170</b> | <b>147</b>  | <b>237</b> | <b>5690</b> | <b>5600</b>            | <b>296</b> | <b>2762</b> | <b>142</b> | <b>-1745</b> | <b>13625</b>          | <b>0</b>           | <b>13625</b>             | <b>638</b>  | <b>402</b>   | <b>15954</b>     | <b>15954</b>            | <b>49.84</b> |
| <b>Average</b> |        | <b>5716</b> | <b>728</b>  | <b>271</b> | <b>6714</b> | <b>6603</b>            | <b>605</b> | <b>2966</b> | <b>169</b> | <b>-1619</b> | <b>15438</b>          | <b>109</b>         | <b>15547</b>             | <b>1132</b> | <b>480</b>   | <b>18669</b>     | <b>18778</b>            | <b>49.93</b> |

**Supply Position During Day Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR      | TPCL Exch.   | MSEDCL Catered Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |            |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW         | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 30/05/2016     | 16 Hrs | 5895        | 829         | 274        | 6998        | 7684                   | 958        | 2897        | 135        | -1722        | 16950                 | 0                  | 16950                    | 1284        | 495          | 20451            | 20451                   | 49.99        |
| 31/05/2016     | 16 Hrs | 6008        | 1604        | 273        | 7885        | 6241                   | 580        | 2947        | 118        | -1779        | 15992                 | 731                | 16723                    | 1281        | 492          | 19544            | 20275                   | 49.89        |
| 01/06/2016     | 16 Hrs | 5853        | 1228        | 275        | 7356        | 6721                   | 388        | 3148        | 103        | -1779        | 15937                 | 842                | 16779                    | 1265        | 495          | 19476            | 20318                   | 49.90        |
| 02/06/2016     | 15 Hrs | 5721        | 119         | 272        | 6112        | 7263                   | 427        | 3218        | 134        | -1748        | 15406                 | 1024               | 16430                    | 1223        | 502          | 18879            | 19903                   | 49.88        |
| 03/06/2016     | 16 Hrs | 6005        | 314         | 241        | 6560        | 7142                   | 360        | 2961        | 95         | -1737        | 15381                 | 0                  | 15381                    | 1278        | 504          | 18900            | 18900                   | 49.89        |
| 04/06/2016     | 16 Hrs | 6118        | 373         | 248        | 6739        | 6506                   | 586        | 3374        | 113        | -1591        | 15727                 | 0                  | 15727                    | 1190        | 488          | 18996            | 18996                   | 49.91        |
| 05/06/2016     | 16 Hrs | 5505        | 315         | 289        | 6109        | 6003                   | 611        | 2967        | 89         | -1356        | 14423                 | 0                  | 14423                    | 671         | 501          | 16951            | 16951                   | 49.96        |
| <b>Maximum</b> |        | <b>6118</b> | <b>1604</b> | <b>289</b> | <b>7885</b> | <b>7684</b>            | <b>958</b> | <b>3374</b> | <b>135</b> | <b>-1356</b> | <b>16950</b>          | <b>1024</b>        | <b>16950</b>             | <b>1284</b> | <b>504</b>   | <b>20451</b>     | <b>20451</b>            | <b>49.99</b> |
| <b>Minimum</b> |        | <b>5505</b> | <b>119</b>  | <b>241</b> | <b>6109</b> | <b>6003</b>            | <b>360</b> | <b>2897</b> | <b>89</b>  | <b>-1779</b> | <b>14423</b>          | <b>0</b>           | <b>14423</b>             | <b>671</b>  | <b>488</b>   | <b>16951</b>     | <b>16951</b>            | <b>49.88</b> |
| <b>Average</b> |        | <b>5872</b> | <b>683</b>  | <b>267</b> | <b>6823</b> | <b>6794</b>            | <b>559</b> | <b>3073</b> | <b>112</b> | <b>-1673</b> | <b>15688</b>          | <b>371</b>         | <b>16059</b>             | <b>1170</b> | <b>497</b>   | <b>19028</b>     | <b>19399</b>            | <b>49.92</b> |

## Supply Position During Evening Peak (MW)

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind        | CPP         | SOLAR    | TPCL Exch.   | MSEDCL Cateder Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|-------------|-------------|----------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |             |             |          |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW          | MW          | MW       | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 30/05/2016     | 20 Hrs | 5534        | 597         | 281        | 6412        | 6484                   | 1063        | 2945        | 0        | -1376        | 15528                 | 0                  | 15528                    | 1124        | 513          | 18541            | 18541                   | 49.89        |
| 31/05/2016     | 20 Hrs | 5980        | 1071        | 275        | 7326        | 5203                   | 1389        | 2958        | 0        | -1385        | 15491                 | 0                  | 15491                    | 1174        | 514          | 18564            | 18564                   | 49.80        |
| 01/06/2016     | 21 Hrs | 5307        | 582         | 278        | 6167        | 6185                   | 1242        | 3149        | 0        | -1421        | 15322                 | 425                | 15747                    | 1028        | 513          | 18284            | 18709                   | 49.92        |
| 02/06/2016     | 20 Hrs | 5593        | 249         | 275        | 6117        | 5992                   | 986         | 2944        | 0        | -1390        | 14649                 | 454                | 15103                    | 1139        | 510          | 17688            | 18142                   | 49.89        |
| 03/06/2016     | 21 Hrs | 5673        | 121         | 238        | 6032        | 5769                   | 982         | 2964        | 0        | -1376        | 14371                 | 0                  | 14371                    | 1097        | 513          | 17357            | 17357                   | 49.95        |
| 04/06/2016     | 20 Hrs | 5634        | 118         | 271        | 6023        | 5584                   | 1498        | 2991        | 0        | -1501        | 14595                 | 0                  | 14595                    | 885         | 510          | 17491            | 17491                   | 49.92        |
| 05/06/2016     | 21 Hrs | 5234        | 111         | 342        | 5687        | 5484                   | 1134        | 2789        | 0        | -1494        | 13600                 | 0                  | 13600                    | 681         | 403          | 16178            | 16178                   | 49.97        |
| <b>Maximum</b> |        | <b>5980</b> | <b>1071</b> | <b>342</b> | <b>7326</b> | <b>6484</b>            | <b>1498</b> | <b>3149</b> | <b>0</b> | <b>-1376</b> | <b>15528</b>          | <b>454</b>         | <b>15747</b>             | <b>1174</b> | <b>514</b>   | <b>18564</b>     | <b>18709</b>            | <b>49.97</b> |
| <b>Minimum</b> |        | <b>5234</b> | <b>111</b>  | <b>238</b> | <b>5687</b> | <b>5203</b>            | <b>982</b>  | <b>2789</b> | <b>0</b> | <b>-1501</b> | <b>13600</b>          | <b>0</b>           | <b>13600</b>             | <b>681</b>  | <b>403</b>   | <b>16178</b>     | <b>16178</b>            | <b>49.80</b> |
| <b>Average</b> |        | <b>5565</b> | <b>407</b>  | <b>280</b> | <b>6252</b> | <b>5814</b>            | <b>1185</b> | <b>2963</b> | <b>0</b> | <b>-1420</b> | <b>14794</b>          | <b>126</b>         | <b>14919</b>             | <b>1018</b> | <b>497</b>   | <b>17729</b>     | <b>17855</b>            | <b>49.91</b> |

## Supply Position During Night Off Peak (MW)

| Date           | Time  | MSGENCO     |            |            |             | Central Sector Receipt | Wind        | CPP         | SOLAR     | TPCL Exch.   | MSEDCL Cateder Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.  | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|-------|-------------|------------|------------|-------------|------------------------|-------------|-------------|-----------|--------------|-----------------------|--------------------|--------------------------|------------|--------------|------------------|-------------------------|--------------|
|                |       | THM         | HYDRO      | GAS        | Total       |                        |             |             |           |              |                       |                    |                          |            |              |                  |                         |              |
|                |       | MW          | MW         | MW         | MW          | MW                     | MW          | MW          | MW        | MW           | MW                    | MW                 | MW                       | MW         | MW           | MW               | MW                      | Hzs          |
| 30/05/2016     | 5 Hrs | 5856        | 81         | 281        | 6218        | 5308                   | 1159        | 2886        | 0         | -1193        | 14378                 | 0                  | 14378                    | 686        | 402          | 16659            | 16659                   | 50.00        |
| 31/05/2016     | 3 Hrs | 5735        | 82         | 282        | 6099        | 5271                   | 1613        | 2951        | 0         | -1195        | 14739                 | 31                 | 14770                    | 816        | 513          | 17263            | 17294                   | 49.96        |
| 01/06/2016     | 5 Hrs | 5928        | 531        | 175        | 6634        | 5551                   | 799         | 2626        | 0         | -1007        | 14603                 | 0                  | 14603                    | 817        | 513          | 16940            | 16940                   | 49.90        |
| 02/06/2016     | 5 Hrs | 5351        | 62         | 291        | 5704        | 5418                   | 1234        | 3159        | 0         | -1009        | 14506                 | 68                 | 14574                    | 822        | 514          | 16851            | 16919                   | 49.97        |
| 03/06/2016     | 8 Hrs | 5759        | 66         | 281        | 6106        | 5003                   | 1025        | 3008        | 33        | -1247        | 13928                 | 0                  | 13928                    | 690        | 401          | 16266            | 16266                   | 49.96        |
| 04/06/2016     | 5 Hrs | 5709        | 62         | 241        | 6012        | 5210                   | 828         | 2875        | 0         | -1333        | 13592                 | 0                  | 13592                    | 606        | 402          | 15933            | 15933                   | 49.95        |
| 05/06/2016     | 7 Hrs | 5107        | 54         | 291        | 5452        | 3629                   | 1011        | 2760        | 2         | -1169        | 11685                 | 0                  | 11685                    | 606        | 403          | 13863            | 13863                   | 49.99        |
| <b>Maximum</b> |       | <b>5928</b> | <b>531</b> | <b>291</b> | <b>6634</b> | <b>5551</b>            | <b>1613</b> | <b>3159</b> | <b>33</b> | <b>-1007</b> | <b>14739</b>          | <b>68</b>          | <b>14770</b>             | <b>822</b> | <b>514</b>   | <b>17263</b>     | <b>17294</b>            | <b>50.00</b> |
| <b>Minimum</b> |       | <b>5107</b> | <b>54</b>  | <b>175</b> | <b>5452</b> | <b>3629</b>            | <b>799</b>  | <b>2626</b> | <b>0</b>  | <b>-1333</b> | <b>11685</b>          | <b>0</b>           | <b>11685</b>             | <b>606</b> | <b>401</b>   | <b>13863</b>     | <b>13863</b>            | <b>49.90</b> |
| <b>Average</b> |       | <b>5635</b> | <b>134</b> | <b>263</b> | <b>6032</b> | <b>5056</b>            | <b>1096</b> | <b>2895</b> | <b>5</b>  | <b>-1165</b> | <b>13919</b>          | <b>14</b>          | <b>13933</b>             | <b>720</b> | <b>450</b>   | <b>16254</b>     | <b>16268</b>            | <b>49.96</b> |

## Details of Supply Position (MUs)

| Date           | MSGENCO        |               |              |                | Pench (MS)   | Central Sector Receipt | Central Sector Share | WIND           | CPP           | SOLAR        | TPCL Gen.     | R-INFRA Gen.  | TPCL Exch.     | Energy Requirement |               |                |
|----------------|----------------|---------------|--------------|----------------|--------------|------------------------|----------------------|----------------|---------------|--------------|---------------|---------------|----------------|--------------------|---------------|----------------|
|                | THM            | HYDRO         | GAS          | Total          |              |                        |                      |                |               |              |               |               |                | MSEDCL             | MUMBAI        | STATE          |
|                | Mus            | Mus           | Mus          | Mus            | Mus          | Mus                    | Mus                  | Mus            | Mus           | Mus          | Mus           | Mus           | Mus            | Mus                | Mus           | Mus            |
| 30/05/2016     | 138.686        | 11.385        | 6.724        | 156.795        | 0.135        | 149.481                | 146.144              | 26.430         | 70.195        | 1.600        | 23.429        | 11.971        | -35.136        | 369.365            | 70.536        | 439.901        |
| 31/05/2016     | 143.118        | 20.213        | 6.462        | 169.793        | 0.040        | 136.654                | 139.971              | 25.581         | 70.644        | 1.341        | 24.068        | 12.184        | -35.075        | 368.939            | 71.324        | 440.263        |
| 01/06/2016     | 139.107        | 18.696        | 6.002        | 163.805        | 0.024        | 145.649                | 140.659              | 19.408         | 70.758        | 1.122        | 23.782        | 12.175        | -35.298        | 365.445            | 71.255        | 436.700        |
| 02/06/2016     | 135.199        | 3.065         | 6.680        | 144.944        | 0.064        | 146.318                | 147.700              | 19.981         | 76.770        | 1.270        | 23.788        | 12.191        | -34.838        | 354.445            | 70.819        | 425.264        |
| 03/06/2016     | 138.276        | 2.898         | 6.244        | 147.418        | 0.079        | 141.619                | 144.972              | 21.688         | 71.734        | 1.241        | 22.581        | 11.439        | -36.709        | 346.991            | 70.729        | 417.720        |
| 04/06/2016     | 137.703        | 3.101         | 5.961        | 146.765        | 0.160        | 136.506                | 138.486              | 23.966         | 71.496        | 1.190        | 20.340        | 10.945        | -36.632        | 343.291            | 67.916        | 411.207        |
| 05/06/2016     | 123.816        | 3.496         | 7.506        | 134.818        | 0.083        | 117.348                | 115.044              | 22.137         | 68.255        | 1.018        | 16.022        | 10.005        | -32.267        | 311.309            | 58.292        | 369.601        |
| <b>Maximum</b> | <b>143.118</b> | <b>20.213</b> | <b>7.506</b> | <b>169.793</b> | <b>0.160</b> | <b>149.481</b>         | <b>147.700</b>       | <b>143.118</b> | <b>76.770</b> | <b>1.600</b> | <b>24.068</b> | <b>12.191</b> | <b>-32.267</b> | <b>369.365</b>     | <b>71.324</b> | <b>440.263</b> |
| <b>Minimum</b> | <b>123.816</b> | <b>2.898</b>  | <b>5.961</b> | <b>134.818</b> | <b>0.024</b> | <b>117.348</b>         | <b>115.044</b>       | <b>123.816</b> | <b>68.255</b> | <b>1.018</b> | <b>16.022</b> | <b>10.005</b> | <b>-36.709</b> | <b>311.309</b>     | <b>58.292</b> | <b>369.601</b> |
| <b>Average</b> | <b>136.558</b> | <b>8.979</b>  | <b>6.511</b> | <b>152.048</b> | <b>0.084</b> | <b>139.082</b>         | <b>138.997</b>       | <b>136.558</b> | <b>71.407</b> | <b>1.255</b> | <b>22.001</b> | <b>11.559</b> | <b>-35.136</b> | <b>351.398</b>     | <b>68.696</b> | <b>420.094</b> |

## Details of Koyna Water Consumption (in TMC)

---

| Date       | For the Day | For the Month | Balance |
|------------|-------------|---------------|---------|
| 30/05/2016 | 0.200       | 5.164         | 16.508  |
| 31/05/2016 | 0.418       | 5.582         | 16.090  |
| 01/06/2016 | 0.397       | 0.397         | 67.103  |
| 02/06/2016 | 0.030       | 0.427         | 67.073  |
| 03/06/2016 | 0.031       | 0.458         | 67.042  |
| 04/06/2016 | 0.041       | 0.499         | 67.001  |
| 05/06/2016 | 0.033       | 0.532         | 66.968  |

**State Load Despatch Center,Airoli (MSETCL)**  
**Central Sector Share/Drawal from 30/May/2016 to 05/Jun/2016**

| Date         | DAY      | Central Sector Share |         | Total Interstate Bilateral Purchase |         | Total Share    |         | Total Drawal   |         | Overdrawal(+) / UnderDrawal(-) |         |
|--------------|----------|----------------------|---------|-------------------------------------|---------|----------------|---------|----------------|---------|--------------------------------|---------|
|              |          | MUs                  | Avg. MW | MUs                                 | Avg. MW | MUs            | Avg. MW | MUs            | Avg. MW | MUs                            | Avg. MW |
|              |          | <b>1</b>             |         | <b>2</b>                            |         | <b>1+2=3</b>   |         | <b>4</b>       |         | <b>3-4=5</b>                   |         |
| 30/05/2016   | MONDAY   | 107.463              | 6051    | 38.681                              | 1612    | 146.144        | 6089    | 149.481        | 6228    | 3.337                          | 139     |
| 31/05/2016   | TUESDAY  | 99.485               | 5792    | 40.486                              | 1687    | 139.971        | 5832    | 136.654        | 5694    | -3.317                         | -138    |
| 01/06/2016   | WEDNESDA | 83.725               | 5804    | 56.934                              | 2372    | 140.659        | 5861    | 145.649        | 6069    | 4.990                          | 208     |
| 02/06/2016   | THURSDAY | 104.680              | 6111    | 43.020                              | 1792    | 147.700        | 6154    | 146.318        | 6097    | -1.382                         | -58     |
| 03/06/2016   | FRIDAY   | 102.305              | 5998    | 42.667                              | 1778    | 144.972        | 6040    | 141.619        | 5901    | -3.353                         | -140    |
| 04/06/2016   | SATURDAY | 92.197               | 5724    | 46.289                              | 1929    | 138.486        | 5770    | 136.506        | 5688    | -1.980                         | -82     |
| 05/06/2016   | SUNDAY   | 85.337               | 4764    | 29.707                              | 1238    | 115.044        | 4794    | 117.348        | 4890    | 2.304                          | 96      |
| <b>Total</b> |          | <b>675.192</b>       |         | <b>297.784</b>                      |         | <b>972.976</b> |         | <b>973.575</b> |         | <b>0.599</b>                   |         |

| GENERATING UNITS OUTAGES FOR THE WEEK FROM 30/05/2016 TO 04/06/2016 |                   |          |              |              |             |            |                                                                          |
|---------------------------------------------------------------------|-------------------|----------|--------------|--------------|-------------|------------|--------------------------------------------------------------------------|
| Generator                                                           | Generating Unit   | Capacity | Tripped Date | Tripped Time | Synch. Date | Synch Time | Reason                                                                   |
| PLANNED OUTAGES                                                     |                   |          |              |              |             |            |                                                                          |
| IPP                                                                 | Tata Trombay 6    | 500MW    | 15/Jul/2015  | 17.08        |             | Continued. | Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016) |
| Cent_Sect                                                           | Tarapur 2         | 160MW    | 10/Sep/2015  | 12.55        |             | Continued. | Refuelling work                                                          |
| MSPGCL                                                              | Koyna Unit 10     | 80MW     | 29/Dec/2015  | 08:00        |             | Continued. | Annual Overhaul                                                          |
| Cent_Sect                                                           | Tarapur 3         | 540MW    | 23/May/2016  | 20.30        |             | Continued. | Annual Maintenance Work.                                                 |
| IPP                                                                 | JSW (J) U2        | 300MW    | 01/Jun/2016  | 00.30        |             | Continued. | Annual Maintenance Work.                                                 |
| FORCED OUTAGES                                                      |                   |          |              |              |             |            |                                                                          |
| RGPPL                                                               | Dabhol Dabhol 1B  | 230MW    | 28/May/2013  | 22:02        |             | Continued. | Gas Shortage.                                                            |
| RGPPL                                                               | Dabhol Dabhol 1X  | 230MW    | 27/Jun/2013  | 21.46        |             | Continued. | Gas Shortage                                                             |
| RGPPL                                                               | Dabhol Dabhol 1A  | 230MW    | 27/Jun/2013  | 21.47        |             | Continued. | Gas Shortage                                                             |
| IPP                                                                 | Dhariwal          | 300MW    | 28/May/2014  | 02.27        |             | Continued. | No schedule                                                              |
| MSPGCL                                                              | Koradi Unit 6     | 210MW    | 20/Mar/2015  | 01.02        |             | Continued. | Economic shutdown                                                        |
| MSPGCL                                                              | Parli Unit 6      | 250MW    | 25/Jun/2015  | 15.03        |             | Continued. | Water Shortage                                                           |
| MSPGCL                                                              | Parli Unit 4      | 210MW    | 05/Jul/2015  | 18.45        |             | Continued. | Water Shortage                                                           |
| MSPGCL                                                              | Parli Unit 5      | 210MW    | 06/Jul/2015  | 14.55        |             | Continued. | Water Shortage.                                                          |
| MSPGCL                                                              | Parli Unit 7      | 250MW    | 08/Jul/2015  | 12.08        |             | Continued. | Water Shortage                                                           |
| RGPPL                                                               | Dabhol 3B         | 230MW    | 07/Jan/2016  | 17:51        |             | Continued. | Change Over.                                                             |
| IPP                                                                 | WPCL U-1          | 135MW    | 16/Feb/2016  | 17.09        |             | Continued. | Change Over , No Schedule                                                |
| IPP                                                                 | WPCL U-2          | 135MW    | 29/Feb/2016  | 21.46        |             | Continued. | Change over against Unit III                                             |
| MSPGCL                                                              | Koyna Unit 11     | 80MW     | 11/Mar/2016  | 13.53        | 30/May/2016 | 16.30      | stator earth fault                                                       |
| IPP                                                                 | Adani U-3         | 660MW    | 20/Apr/2016  | 03.33        |             | Continued. | Furnace Pressure High                                                    |
| IPP                                                                 | WPCL U-4          | 135MW    | 03/May/2016  | 00.00        | 03/Jun/2016 | 01.28      | ESP Back Filter DP High                                                  |
| IPP                                                                 | Adani U-5         | 660MW    | 05/May/2016  | 23.09        |             | Continued. | Due to Unavailability of Water.                                          |
| RGPPL                                                               | Dabhol 3X         | 290MW    | 07/May/2016  | 18.40        |             | Continued. | Low Vacuum                                                               |
| RGPPL                                                               | Dabhol 3A         | 230MW    | 07/May/2016  | 18.44        |             | Continued. | Low Vacuum                                                               |
| IPP                                                                 | Adani U-1         | 660MW    | 13/May/2016  | 22.53        |             | Continued. | Water Shortage                                                           |
| IPP                                                                 | RPL(AMT) U-3      | 270MW    | 21/May/2016  | 18.10        | 01/Jun/2016 | 09.09      | Zero Schedule                                                            |
| IPP                                                                 | RPL(AMT) U-4      | 270MW    | 21/May/2016  | 16.15        | 02/Jun/2016 | 08.14      | Zero Schedule                                                            |
| MSPGCL                                                              | Uran Unit 7       | 108MW    | 24/May/2016  | 17.42        |             | Continued. | Generation Bearing Vibration High.                                       |
| IPP                                                                 | RPL(AMT) U-1      | 270MW    | 24/May/2016  | 00.00        |             | Continued. | Zero Schedule From MSSEDCL                                               |
| MSPGCL                                                              | Koradi Unit 5     | 210MW    | 24/May/2016  | 00.05        | 31/May/2016 | 07.00      | Zero Schedule From MSSEDCL                                               |
| IPP                                                                 | RPL(AMT) U-5      | 270MW    | 24/May/2016  | 00.05        |             | Continued. | Zero Schedule From MSSEDCL                                               |
| IPP                                                                 | Adani U-2         | 660MW    | 25/May/2016  | 21.22        |             | Continued. | Water Shortage.                                                          |
| MSPGCL                                                              | Chandrapur Unit 6 | 500MW    | 26/May/2016  | 22.00        | 30/May/2016 | 02.20      | Clinker Formation.                                                       |
| MSPGCL                                                              | Chandrapur Unit-8 | 500MW    | 29/May/2016  | 22.13        | 30/May/2016 | 03.57      | Drum level low                                                           |
| MSPGCL                                                              | Uran Unit B0      | 120MW    | 29/May/2016  | 23.17        | 05/Jun/2016 | 21.22      | Gas shortage                                                             |
| MSPGCL                                                              | Uran Unit 8       | 108MW    | 29/May/2016  | 23.19        | 05/Jun/2016 | 14.30      | Gas shortage                                                             |
| MSPGCL                                                              | Chandrapur Unit-8 | 500MW    | 30/May/2016  | 18.00        | 31/May/2016 | 07.18      | Turbine bearing Vibration high                                           |
| MSPGCL                                                              | Chandrapur Unit 5 | 500MW    | 30/May/2016  | 07.05        | 02/Jun/2016 | 23.58      | Boiler Tube Leakage                                                      |
| MSPGCL                                                              | Bhusawal Unit 2   | 210MW    | 01/Jun/2016  | 11.18        | 02/Jun/2016 | 09.52      | B.F.P.Problem.                                                           |
| MSPGCL                                                              | Chandrapur Unit-8 | 500MW    | 01/Jun/2016  | 01.26        | 02/Jun/2016 | 12.20      | Boiler Parameter Maintaning Problem..                                    |
| MSPGCL                                                              | Koradi Unit 9     | 660MW    | 02/Jun/2016  | 06.47        | 02/Jun/2016 | 14.49      | Oil Pressure Drop Down Suddenly Hence Turbine Tripped.                   |
| MSPGCL                                                              | Chandrapur Unit 3 | 210MW    | 02/Jun/2016  | 11.36        | 02/Jun/2016 | 19.02      | B.F.P.Problem.                                                           |
| IPP                                                                 | RPL(AMT) U-4      | 270MW    | 02/Jun/2016  | 12.10        | 02/Jun/2016 | 14.11      | Zero Schedule                                                            |
| IPP                                                                 | RPL(AMT) U-3      | 270MW    | 03/Jun/2016  | 04.57        | 03/Jun/2016 | 06.45      | PSM Bearing Temp.High.                                                   |
| IPP                                                                 | VIPL U-1          | 300MW    | 04/Jun/2016  | 10.56        | 04/Jun/2016 | 13.26      | Furnace Pressure High                                                    |
| MSPGCL                                                              | Chandrapur Unit-8 | 500MW    | 04/Jun/2016  | 13.00        |             | Continued. | Due To Main Steam Temperature Very Low.                                  |

**LINE OUTAGES FOR THE WEEK FROM 30/05/2016 TO 04/06/2016**

| Voltage | Name of Line                         | Tripping Date | Tripping Time | Synch Date  | Synch Time | Reason                                                              |
|---------|--------------------------------------|---------------|---------------|-------------|------------|---------------------------------------------------------------------|
| 400 KV  | Ektuni-Bableshtar ckt II             | 19/May/2016   | 09.44         |             | Continued. | To Control BBLR Padghe Loading.                                     |
| 400 KV  | Tapitanda-Ektuni ckt 2               | 28/May/2016   | 10.30         |             | Continued. | Dismantling of Tower.                                               |
| 400 KV  | Karad-Jaigad - I                     | 28/May/2016   | 16.37         | 30/May/2016 | 08.47      | Over Voltage                                                        |
| 400 KV  | Khadka-Aurangabad (Waluj)            | 28/May/2016   | 22.17         | 30/May/2016 | 10.13      | Over Voltage                                                        |
| 400 KV  | karad -kolhapur-II                   | 29/May/2016   | 16.08         | 30/May/2016 | 08.43      | Over Voltage                                                        |
| 400 KV  | Dhule Sar'Sarovar I                  | 29/May/2016   | 17.16         | 30/May/2016 | 08.30      | Over Voltage                                                        |
| 400 KV  | Lonikand I - Koyna stage-IV          | 30/May/2016   | 07.28         | 30/May/2016 | 19.40      | Insulator Replacement Work                                          |
| 400 KV  | Dhule Sar'Sarovar II                 | 30/May/2016   | 09.17         | 31/May/2016 | 07.29      | work at SSNL end(RFC 17.50Hrs)                                      |
| 400 KV  | karad -kolhapur-I                    | 30/May/2016   | 16.17         | 31/May/2016 | 08.34      | Over Voltage                                                        |
| 400 KV  | Karad - Jaigad - II                  | 30/May/2016   | 16.20         | 31/May/2016 | 09.12      | Over Voltage                                                        |
| 400 KV  | Bhusawal-Aurangabad                  | 30/May/2016   | 16.55         | 31/May/2016 | 11.04      | Over Voltage                                                        |
| 400 KV  | Lonikand I - Koyna stage-IV          | 31/May/2016   | 06.58         | 31/May/2016 | 18.38      | Repl.of Disc Insulator String                                       |
| 400 KV  | karad -kolhapur-II                   | 31/May/2016   | 16.13         | 01/Jun/2016 | 09.02      | Over Voltage                                                        |
| 400 KV  | Karad-Jaigad - I                     | 31/May/2016   | 17.05         | 01/Jun/2016 | 09.21      | Over Voltage                                                        |
| 400 KV  | Dhule Sar'Sarovar I                  | 31/May/2016   | 18.34         | 01/Jun/2016 | 06.22      | Over Voltage                                                        |
| 400 KV  | Bhusawal-Aurangabad                  | 31/May/2016   | 19.14         | 01/Jun/2016 | 09.18      | Over Voltage                                                        |
| 400 KV  | Lonikand I - Koyna stage-IV          | 01/Jun/2016   | 07.16         | 01/Jun/2016 | 17.05      | Insulator String Replacement Work.                                  |
| 400 KV  | Chandrapur-Parali III                | 01/Jun/2016   | 08.19         | 01/Jun/2016 | 19.20      | Replacement of Damaged Earthwire.                                   |
| 400 KV  | karad -kolhapur-I                    | 01/Jun/2016   | 16.38         | 02/Jun/2016 | 08.50      | Over Voltage                                                        |
| 400 KV  | Bhusawal-Aurangabad                  | 01/Jun/2016   | 17.13         | 02/Jun/2016 | 09.24      | Over Voltage                                                        |
| 400 KV  | Kolhapur Solapur(PG) I               | 01/Jun/2016   | 17.14         | 01/Jun/2016 | 18.50      | Shifted on TBC to Attend Hot Spot.                                  |
| 400 KV  | Karad - Jaigad - II                  | 01/Jun/2016   | 17.15         | 02/Jun/2016 | 09.17      | Over Voltage                                                        |
| 400 KV  | Dhule Sar'Sarovar I                  | 01/Jun/2016   | 21.26         | 02/Jun/2016 | 09.24      | Over Voltage                                                        |
| 400 KV  | Kolhapur Solapur(PG) I               | 02/Jun/2016   | 04.33         | 02/Jun/2016 | 06.46      | Over Voltage                                                        |
| 400 KV  | Lonikand I - Koyna stage-IV          | 02/Jun/2016   | 07.08         | 02/Jun/2016 | 17.04      | String Replacement Work.                                            |
| 400 KV  | Dabhol Nagothane II                  | 02/Jun/2016   | 11.24         | 02/Jun/2016 | 13.58      | Distance Protection                                                 |
| 400 KV  | Koradi Bhilai                        | 02/Jun/2016   | 15.23         | 02/Jun/2016 | 19.32      | Attending Hot Spot                                                  |
| 400 KV  | Jejuri- Koynastage-IV                | 02/Jun/2016   | 15.59         | 03/Jun/2016 | 06.36      | Distance Protection,Trial Failed @ 16.45 Hrs.(RFG @ 0519 Hrs on 3.6 |
| 400 KV  | karad -kolhapur-II                   | 02/Jun/2016   | 16.01         | 03/Jun/2016 | 09.54      | Over Voltage                                                        |
| 400 KV  | Karad-Jaigad - I                     | 02/Jun/2016   | 16.08         | 03/Jun/2016 | 11.02      | Over Voltage                                                        |
| 400 KV  | Dhule Khandwa I                      | 02/Jun/2016   | 16.46         | 02/Jun/2016 | 18.26      | To Take Line Reactor in Service @ Khandwa End.                      |
| 400 KV  | Bhusawal-Aurangabad                  | 02/Jun/2016   | 18.48         | 03/Jun/2016 | 09.54      | Over Voltage                                                        |
| 400 KV  | Dhule Sar'Sarovar I                  | 02/Jun/2016   | 19.46         | 03/Jun/2016 | 08.49      | Over Voltage                                                        |
| 400 KV  | Jaigad-New Koyna Ckt-I               | 02/Jun/2016   | 21.42         | 03/Jun/2016 | 08.42      | Distance Protection                                                 |
| 400 KV  | Kolhapur Solapur(PG) I               | 03/Jun/2016   | 02.08         | 03/Jun/2016 | 09.00      | Over Voltage                                                        |
| 400 KV  | Chandrapur Bhadravati IV             | 03/Jun/2016   | 15.14         | 03/Jun/2016 | 19.39      | Distance Protection                                                 |
| 400 KV  | Chandrapur Bhadravati III            | 03/Jun/2016   | 15.14         | 03/Jun/2016 | 19.28      | Distance Protection                                                 |
| 400 KV  | Dhule Khandwa I                      | 03/Jun/2016   | 15.15         | 03/Jun/2016 | 16.43      | To Take Line Reactor In Service.                                    |
| 400 KV  | Chandrapur II - Chandrapur SW Ckt II | 03/Jun/2016   | 15.58         | 04/Jun/2016 | 04.21      | Attending Oil Leakage                                               |
| 400 KV  | karad -kolhapur-I                    | 03/Jun/2016   | 16.23         | 04/Jun/2016 | 09.48      | Over Voltage                                                        |
| 400 KV  | Karad - Jaigad - II                  | 03/Jun/2016   | 17.09         | 04/Jun/2016 | 10.07      | Over Voltage                                                        |
| 400 KV  | Karad - Lonikand I                   | 03/Jun/2016   | 17.49         | 04/Jun/2016 | 09.33      | Distance Protection                                                 |
| 400 KV  | Kolhapur Solapur (PG) II             | 03/Jun/2016   | 18.01         | 04/Jun/2016 | 09.01      | Over Voltage                                                        |
| 400 KV  | Khadka-Aurangabad (Waluj)            | 03/Jun/2016   | 21.15         | 04/Jun/2016 | 06.12      | Over Voltage                                                        |
| 400 KV  | Jejuri- Koynastage-IV                | 03/Jun/2016   | 22.03         | 04/Jun/2016 | 12.19      | Distance Protection                                                 |
| 400 KV  | Deepnagar - Aurangabad               | 04/Jun/2016   | 06.42         | 04/Jun/2016 | 14.06      | Jumper Tightening and Fixing of Nut Bolts                           |
| 400 KV  | Dabhol Nagothane II                  | 04/Jun/2016   | 10.17         | 04/Jun/2016 | 17.22      | Attending Hot Spot                                                  |
| 400 KV  | Talegaon PG-Aurangabad-I             | 04/Jun/2016   | 11.18         | 04/Jun/2016 | 11.37      | OutLR For Oil Sampling Collection Line Charged Without LR.          |
| 400 KV  | Jaigad-New Koyna Ckt-I               | 04/Jun/2016   | 11.25         | 04/Jun/2016 | 18.28      | Replace Insulator String.                                           |
| 400 KV  | Talegaon PG-Aurangabad-I             | 04/Jun/2016   | 13.17         | 04/Jun/2016 | 13.30      | To Charge Line With LR Out                                          |
| 400 KV  | Koradi-Bhusawal                      | 04/Jun/2016   | 13.49         | 04/Jun/2016 | 15.12      | Shifting Of PMU.                                                    |
| 400 KV  | karad -kolhapur-II                   | 04/Jun/2016   | 16.06         |             | Continued. | Over Voltage                                                        |
| 400 KV  | Chandrapur-II - Nanded               | 04/Jun/2016   | 16.23         | 05/Jun/2016 | 07.45      | Distance Protection                                                 |
| 400 KV  | Khadka-Aurangabad (Waluj)            | 04/Jun/2016   | 17.34         |             | Continued. | Over Voltage                                                        |
| 400 KV  | Chandrapur II - Chandrapur SW Ckt II | 04/Jun/2016   | 18.03         | 04/Jun/2016 | 21.09      | Attending Hot Spot                                                  |
| 400 KV  | Talegaon PG - Aurangabad - II        | 04/Jun/2016   | 18.36         | 04/Jun/2016 | 18.39      | To Take Line Reactor Out.                                           |
| 400 KV  | Lamboti - Solapur (PG)               | 04/Jun/2016   | 20.47         | 05/Jun/2016 | 14.40      | Distance Protection                                                 |
| 400 KV  | Girwali-Solapur (Lamboti)            | 04/Jun/2016   | 20.47         | 04/Jun/2016 | 23.06      | Over Voltage                                                        |
| 400 KV  | Girwali-Solapur (Lamboti)            | 04/Jun/2016   | 23.58         | 05/Jun/2016 | 07.34      | Over Voltage                                                        |
| 400 KV  | Kolhapur Solapur (PG) II             | 05/Jun/2016   | 00.02         |             | Continued. | Over Voltage                                                        |
| 400 KV  | Dabhol Nagothane II                  | 05/Jun/2016   | 00.12         | 05/Jun/2016 | 00.50      | Heavy Rain.                                                         |
| 400 KV  | Parly(MS)- Nanded                    | 05/Jun/2016   | 02.02         | 05/Jun/2016 | 07.22      | Over Voltage                                                        |
| 400 KV  | Dabhol Nagothane II                  | 05/Jun/2016   | 03.03         | 05/Jun/2016 | 15.41      | Distance Protection                                                 |
| 400 KV  | Karad-Jaigad - I                     | 05/Jun/2016   | 17.06         |             | Continued. | Over Voltage                                                        |
| 400 KV  | Dhule Sar'Sarovar I                  | 05/Jun/2016   | 17.40         |             | Continued. | Over Voltage                                                        |

| Voltage | Name of Line                      | Tripping Date | Tripping Time | Synch Date  | Synch Time | Reason                                                              |
|---------|-----------------------------------|---------------|---------------|-------------|------------|---------------------------------------------------------------------|
| 400 KV  | Warora-Tirora-Ii                  | 05/Jun/2016   | 20.04         | 05/Jun/2016 | 23.10      | Distance Protection                                                 |
| 400 KV  | Chandrapur-Parali III             | 05/Jun/2016   | 20.28         | 06/Jun/2016 | 05.47      | Distance Protection                                                 |
| 220 KV  | Chandrapur GCR - Warora - I       | 05/Apr/2015   | 09.13         |             | Continued. | Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energise |
| 220 KV  | Chandrapur GCR - Wani             | 05/Apr/2015   | 09.15         |             | Continued. | Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energise |
| 220 KV  | GIS Bhandup - Borivali            | 11/Jun/2016   | 07.42         |             | Continued. | Tower Erection Work.                                                |
| 220 KV  | Padghe - Vasai                    | 24/Jun/2016   | 08.32         |             | Continued. | For Formation of Temp. Padgha-Borivali (Charge upto 51/1).          |
| 220 KV  | Bableshtar - Ranjangaon           | 03/Feb/2016   | 07.12         |             | Continued. | To Control BBLSR ICT O/L                                            |
| 220 KV  | Bableshtar - Alephata             | 19/Mar/2016   | 19.44         |             | Continued. | To control BBLSR ICT Loading                                        |
| 220 KV  | Nasik - Navsari I                 | 16/May/2016   | 18.32         |             | Continued. | O/L of Interconnector betn. Nsk OCR & GCR                           |
| 220 KV  | Badnera-Akola I                   | 30/May/2016   | 07.05         | 30/May/2016 | 18.50      | Repl.of Disc Insulator String                                       |
| 220 KV  | Loteparshuram- Dasturi Line       | 30/May/2016   | 09.14         | 30/May/2016 | 18.47      | Line Maintenance work                                               |
| 220 KV  | Main Bus @ Dasturi                | 30/May/2016   | 09.40         | 30/May/2016 | 18.47      | Routine Maintenance Work                                            |
| 220 KV  | Kandalgaon - Topworth             | 30/May/2016   | 09.40         | 02/Jun/2016 | 18.20      | Modification of Supply to Pioneer Gas                               |
| 220 KV  | Dasturi-Kandalgaon Line           | 30/May/2016   | 09.40         | 30/May/2016 | 19.05      | Line Maintenance work                                               |
| 220 KV  | Kharepatan -Pawas Line            | 30/May/2016   | 10.10         | 30/May/2016 | 17.18      | Insulator washing                                                   |
| 220 KV  | Main Bus @ Kharepatan             | 30/May/2016   | 10.10         | 30/May/2016 | 17.18      | Insulator washing                                                   |
| 220 KV  | Butibori - Wardha                 | 30/May/2016   | 11.20         | 30/May/2016 | 15.56      | To attend Hot Spot                                                  |
| 220 KV  | Mumewadi -Halkarni I              | 30/May/2016   | 11.26         | 30/May/2016 | 14.40      | Testing Work                                                        |
| 220 KV  | Oni Kharepatan Line               | 30/May/2016   | 12.32         | 30/May/2016 | 17.51      | Insulator washing                                                   |
| 220 KV  | Nanded- Bhokar I                  | 30/May/2016   | 13.02         | 30/May/2016 | 15.27      | Testing Work                                                        |
| 220 KV  | Badnera-Akola Ii                  | 31/May/2016   | 07.41         | 31/May/2016 | 15.38      | String Replacement Work.                                            |
| 220 KV  | Pophali - Pedambe II              | 31/May/2016   | 08.30         | 31/May/2016 | 14.35      | Routine Maintenance Work                                            |
| 220 KV  | Kalwa - Taloja                    | 31/May/2016   | 08.53         | 31/May/2016 | 16.30      | Testing Work                                                        |
| 220 KV  | Bhandara-Sunflag 2                | 31/May/2016   | 17.51         |             | Continued. | ng CT & PT Measurment of CB Timing & CRM Measurment of Ta           |
| 220 KV  | Hingoli- Girawali                 | 31/May/2016   | 23.49         | 01/Jun/2016 | 06.26      | Distance Protection                                                 |
| 220 KV  | Talandge(400)- Mudshingi 2 Line   | 01/Jun/2016   | 08.30         | 01/Jun/2016 | 17.54      | Quarterly Maintainance Work                                         |
| 220 KV  | Jejuri-Parvati                    | 01/Jun/2016   | 11.02         | 01/Jun/2016 | 12.17      | Bird Fault.                                                         |
| 220 KV  | Nagothane - Ipcl                  | 01/Jun/2016   | 11.52         | 01/Jun/2016 | 18.51      | Routine Maintenance Work                                            |
| 220 KV  | Pedambe-Pophali                   | 01/Jun/2016   | 13.23         | 01/Jun/2016 | 14.05      | Tripped on R Phase.                                                 |
| 220 KV  | Jejuri-Parvati                    | 01/Jun/2016   | 22.23         | 01/Jun/2016 | 23.07      | Outage.                                                             |
| 220 KV  | Bhugaon-Pusad                     | 02/Jun/2016   | 07.07         | 02/Jun/2016 | 16.51      | Stringing of OPGW & Fixing of Vibration Damper.                     |
| 220 KV  | Pedambe-Pophali                   | 02/Jun/2016   | 08.10         | 02/Jun/2016 | 15.20      | Routine Maintenance Work                                            |
| 220 KV  | Taloja II - OCIL-I                | 02/Jun/2016   | 09.25         | 02/Jun/2016 | 13.28      | B Ph LA Replacement Work.                                           |
| 220 KV  | 512 Khadki- Century Enka          | 02/Jun/2016   | 10.20         | 02/Jun/2016 | 12.52      | Half yearly maintenance work                                        |
| 220 KV  | Mudshingi Chikodi                 | 02/Jun/2016   | 12.07         | 02/Jun/2016 | 17.20      | Q.M. & Diagnostic Work.                                             |
| 220 KV  | Balapur-Akola I                   | 02/Jun/2016   | 12.55         | 02/Jun/2016 | 16.02      | Replacement of Insulator String.                                    |
| 220 KV  | Jejuri (400 Kv)- Baramati Ii      | 02/Jun/2016   | 14.19         | 02/Jun/2016 | 19.18      | Outage.                                                             |
| 220 KV  | Chandrapur GCR - Sicom II         | 02/Jun/2016   | 15.17         | 02/Jun/2016 | 20.14      | Distance Protection                                                 |
| 220 KV  | Lamboti - Solapur Ii(Bale) Ckt- I | 02/Jun/2016   | 16.32         | 02/Jun/2016 | 16.59      | Distance Protection                                                 |
| 220 KV  | Mahalakshmi Amona                 | 02/Jun/2016   | 17.55         |             | Continued. | Distance Protection                                                 |
| 220 KV  | Tillari Amona                     | 02/Jun/2016   | 17.55         | 02/Jun/2016 | 20.45      | Distance Protection                                                 |
| 220 KV  | Karad(400kv) - Wathar             | 02/Jun/2016   | 20.25         | 02/Jun/2016 | 21.35      | Distance Protection                                                 |
| 220 KV  | Kharepatan -Pawas Line            | 02/Jun/2016   | 22.37         | 02/Jun/2016 | 23.50      | Distance Protection                                                 |
| 220 KV  | Chinchwad-Hinjewadi I             | 03/Jun/2016   | 11.17         | 03/Jun/2016 | 17.16      | Over Voltage                                                        |
| 220 KV  | Osmanabad - Solapur (Bale)        | 03/Jun/2016   | 20.17         | 04/Jun/2016 | 17.10      | Distance Protection                                                 |
| 220 KV  | Karad(400kv) -Mudshingi Ckt 2-Tak | 03/Jun/2016   | 22.56         | 03/Jun/2016 | 23.44      | Distance Protection                                                 |
| 220 KV  | Karad -Mudshingi Ckt- IV          | 03/Jun/2016   | 23.08         | 04/Jun/2016 | 00.09      | Distance Protection                                                 |
| 220 KV  | Jejuri-Phursungi 1                | 04/Jun/2016   | 16.17         | 04/Jun/2016 | 18.19      | Remove Bird Nest.                                                   |
| 220 KV  | Mururd - Tuljapur                 | 04/Jun/2016   | 20.37         | 04/Jun/2016 | 20.55      | Distance Protection                                                 |
| 220 KV  | Tembhurni - Jeur                  | 04/Jun/2016   | 21.05         | 05/Jun/2016 | 07.58      | Distance Protection                                                 |
| 220 KV  | Nagar-Bose I                      | 04/Jun/2016   | 21.50         | 05/Jun/2016 | 13.48      | Distance Protection                                                 |
| 220 KV  | Gadchandur - Grace                | 04/Jun/2016   | 22.36         | 04/Jun/2016 | 22.59      | Distance Protection                                                 |
| 220 KV  | Adlabs - Pedambe                  | 05/Jun/2016   | 00.15         | 05/Jun/2016 | 01.10      | Heavy Rain.                                                         |
| 220 KV  | Salsette Borivli 1                | 05/Jun/2016   | 08.43         | 05/Jun/2016 | 14.12      | Maintenance And Testing Work.                                       |
| 220 KV  | Eklahare (Gcr) - Ghatghar         | 05/Jun/2016   | 11.33         | 05/Jun/2016 | 19.41      | Erection of Monopole.                                               |
| 220 KV  | Kalwa - Borivali                  | 05/Jun/2016   | 14.15         | 05/Jun/2016 | 22.09      | As CT Jumper open at Borivali end.                                  |
| 220 KV  | Nashik-Airoli Knowledge Park      | 05/Jun/2016   | 14.25         | 05/Jun/2016 | 18.17      | Erection Of Monopole.                                               |
| 220 KV  | Miraj - Ichalkaranji II           | 05/Jun/2016   | 20.06         | 06/Jun/2016 | 01.59      | Attend Sparkling On Line.                                           |
| 132 KV  | Girwali-Renapur-Ahamadpur         | 01/Jun/2016   | 06.10         | 01/Jun/2016 | 06.25      | Distance Protection                                                 |
| 132 KV  | Theur-Sanaswadi                   | 04/Jun/2016   | 00.36         |             | Continued. | Jejuri ST-4 Line Tripped Hence.                                     |