

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 31/May/2021 to 06/Jun/2021

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
31-05-2021	12 Hrs	5445	1157	268	6870	7755	299	4107	919	-1401	18549	0	18549	990	249	21189	21189	49.99
01-06-2021	12 Hrs	4707	442	268	5417	8854	144	4217	895	-1444	18083	0	18083	1029	250	20806	20806	49.97
02-06-2021	12 Hrs	4433	499	269	5201	8484	46	4174	966	-1384	17487	0	17487	1024	250	20145	20145	49.94
03-06-2021	12 Hrs	4343	607	278	5228	8318	81	3984	861	-1427	17046	0	17046	1017	249	19738	19738	50.03
04-06-2021	10 Hrs	4707	1622	271	6600	7433	85	3975	622	-1299	17416	0	17416	894	250	19859	19859	50.00
05-06-2021	9 Hrs	5049	340	286	5675	7790	61	3831	320	-1076	16601	0	16601	772	250	18699	18699	50.01
06-06-2021	11 Hrs	4563	386	285	5234	7186	174	3365	722	-848	15833	0	15833	859	251	17791	17791	49.98
Maximum		5445	1622	286	6870	8854	299	4217	966	-848	18549	0	18549	1029	251	21189	21189	50.03
Minimum		4343	340	268	5201	7186	46	3365	320	-1444	15833	0	15833	772	249	17791	17791	49.94
Average		4750	722	275	5746	7974	127	3950	758	-1268	17288	0	17288	941	250	19747	19747	49.99

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
31-05-2021	13 Hrs	5449	1066	266	6781	7442	317	4094	907	-1372	18169	0	18169	998	251	20790	20790	50.01
01-06-2021	15 Hrs	4609	531	267	5407	9122	460	4139	712	-1484	18356	0	18356	1050	251	21141	21141	50.00
02-06-2021	15 Hrs	4405	1189	268	5862	8691	278	3961	650	-1393	18049	0	18049	1019	250	20711	20711	49.99
03-06-2021	16 Hrs	4526	1209	268	6003	7964	119	3949	584	-1412	17207	0	17207	1087	250	19956	19956	49.97
04-06-2021	13 Hrs	4683	707	283	5673	7311	172	3954	912	-1453	16569	0	16569	1051	251	19324	19324	50.01
05-06-2021	15 Hrs	4590	236	285	5111	8629	321	3375	626	-1317	16745	0	16745	935	250	19247	19247	50.03
06-06-2021	16 Hrs	4256	355	282	4893	7270	355	3380	498	-757	15639	0	15639	1019	250	17665	17665	49.99
Maximum		5449	1209	285	6781	9122	460	4139	912	-757	18356	0	18356	1087	251	21141	21141	50.03
Minimum		4256	236	266	4893	7270	119	3375	498	-1484	15639	0	15639	935	250	17665	17665	49.97
Average		4645	756	274	5676	8061	289	3836	698	-1313	17248	0	17248	1023	250	19833	19833	50.00

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
31-05-2021	22 Hrs	4985	1842	276	7103	5731	622	4098	0	-1055	16499	0	16499	1107	250	18911	18911	50.05
01-06-2021	19 Hrs	4567	441	271	5279	6241	1505	4122	21	-1046	16122	0	16122	1084	251	18503	18503	49.98
02-06-2021	20 Hrs	4378	973	277	5628	6547	836	3951	0	-963	15999	0	15999	1132	250	18344	18344	49.99
03-06-2021	20 Hrs	4722	1851	270	6843	6015	794	3957	3	-880	16732	0	16732	1220	252	19084	19084	49.82
04-06-2021	20 Hrs	4550	693	300	5543	6071	658	3913	0	-918	15267	0	15267	1198	251	17634	17634	49.95
05-06-2021	20 Hrs	5485	349	285	6119	6479	297	4067	0	-882	16080	0	16080	1142	251	18355	18355	50.03
06-06-2021	21 Hrs	5106	462	272	5840	5912	921	3908	0	-1096	15485	0	15485	798	250	17629	17629	49.91
Maximum		5485	1851	300	7103	6547	1505	4122	21	-880	16732	0	16732	1220	252	19084	19084	50.05
Minimum		4378	349	270	5279	5731	297	3908	0	-1096	15267	0	15267	798	250	17629	17629	49.82
Average		4828	944	279	6051	6142	805	4002	3	-977	16026	0	16026	1097	251	18351	18351	49.96

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding (LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
31-05-2021	4 Hrs	5587	1221	214	7022	5651	939	4080	0	-1004	16688	0	16688	842	250	18784	18784	50.01
01-06-2021	23 Hrs	4368	307	285	4960	6655	713	4170	0	-1076	15422	0	15422	1074	205	17777	17777	49.89
02-06-2021	5 Hrs	4231	660	287	5178	6893	82	4216	0	-894	15475	0	15475	808	250	17427	17427	50.03
03-06-2021	4 Hrs	4425	524	287	5236	6286	353	3949	0	-954	14870	0	14870	753	251	16828	16828	49.87
04-06-2021	24 Hrs	4623	1169	279	6071	5652	197	4010	0	-977	14953	0	14953	1238	250	17418	17418	49.98
05-06-2021	4 Hrs	4874	454	288	5616	5897	220	3833	0	-1037	14529	0	14529	736	251	16553	16553	50.03
06-06-2021	4 Hrs	5306	363	281	5950	5655	224	3915	0	-1131	14613	0	14613	599	147	16490	16490	50.02
Maximum		5587	1221	288	7022	6893	939	4216	0	-894	16688	0	16688	1238	251	18784	18784	50.03
Minimum		4231	307	214	4960	5651	82	3833	0	-1131	14529	0	14529	599	147	16490	16490	49.87
Average		4773	671	274	5719	6098	390	4025	0	-1010	15221	0	15221	864	229	17325	17325	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
31-05-2021	123.924	32.004	6.063	161.991	0.374	158.381	159.218	18.126	95.263	6.313	23.760	6.003	-27.715	412.359	57.478	469.837
01-06-2021	113.521	11.023	6.620	131.164	0.316	182.256	184.058	15.949	100.463	6.475	23.612	5.943	-28.208	408.099	57.763	465.862
02-06-2021	104.139	19.162	6.662	129.963	0.427	179.552	179.622	7.601	98.796	6.537	24.623	6.009	-25.768	396.681	56.400	453.081
03-06-2021	107.425	24.046	6.629	138.100	0.293	168.776	170.862	8.800	95.394	6.672	24.460	5.948	-26.284	391.458	56.692	448.150
04-06-2021	110.453	27.488	6.691	144.632	0.217	160.915	161.304	7.062	95.342	6.680	24.218	5.762	-27.155	387.476	57.135	444.611
05-06-2021	119.014	9.528	6.711	135.253	0.125	165.984	167.126	4.960	90.822	6.198	22.504	5.662	-26.251	376.966	54.417	431.383
06-06-2021	118.118	9.091	6.699	133.908	0.144	152.830	155.293	11.252	89.752	5.915	19.505	5.463	-23.279	370.378	48.247	418.625
Maximum	123.924	32.004	6.711	161.991	0.427	182.256	184.058	123.924	100.463	6.680	24.623	6.009	-23.279	412.359	57.763	469.837
Minimum	104.139	9.091	6.063	129.963	0.125	152.830	155.293	104.139	89.752	5.915	19.505	5.463	-28.208	370.378	48.247	418.625
Average	113.799	18.906	6.582	139.287	0.271	166.956	168.212	113.799	95.119	6.399	23.240	5.827	-26.380	391.917	55.447	447.364

**Details of Koyna Water Consumption
(in TMC)**

Date	For the Day	For the Month	Balance
31-05-2021	0.584	12.015	0.005
01-06-2021	0.142	0.142	67.358
02-06-2021	0.286	0.428	67.072
03-06-2021	0.394	0.823	66.677
04-06-2021	0.468	1.290	66.210
05-06-2021	0.059	1.350	66.150
06-06-2021	0.046	1.396	66.104

**State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 31/May/2021 to 06/Jun/2021**

Date	DAY	Central Sector Share		Total Interstate		Total Share		Total Drawal		Overdrawal(+) /	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
31-05-2021	MONDAY	111.445	6586	47.773	1991	159.218	6634	158.381	6599	-0.837	-35
01-06-2021	TUESDAY	118.626	7604	65.432	2726	184.058	7669	182.256	7594	-1.802	-75
02-06-2021	WEDNESDAY	118.130	7423	61.492	2562	179.622	7484	179.552	7481	-0.070	-3
03-06-2021	THURSDAY	110.782	7059	60.080	2503	170.862	7119	168.776	7032	-2.086	-87
04-06-2021	FRIDAY	114.045	6674	47.259	1969	161.304	6721	160.915	6705	-0.389	-16
05-06-2021	SATURDAY	112.795	6909	54.331	2264	167.126	6964	165.984	6916	-1.142	-48
06-06-2021	SUNDAY	114.358	6430	40.935	1706	155.293	6471	152.830	6368	-2.463	-103
Total		800.182		377.301		1177.483		1168.694		-8.789	

Generator Unit Outages/Trippings from 31.05.2021 to 06.06.2021						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
Koradi Unit-8	25-05-2021	3.52	07-06-2021	22.03	Boiler Tube Leakage	FORCED
Chandrapur Unit 9	01-06-2021	23.57	05-06-2021	0.58	Boiler Validity Renevoation	FORCED
Parli Unit 8	06-05-2021	19.45	05-06-2021	9.28	Zero Schedule	FORCED
IEPL Unit 1	28-08-2018	21.26		Continued.	No PPA	FORCED
Koradi Unit 9	31-05-2021	21.59	08-06-2021	11.22	Boiler Tube Leakage	FORCED
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	FORCED
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	FORCED
RPL(AMT) U-5	02-06-2021	14.29	05-06-2021	9.13	Bottom ash problem	FORCED
Koyna Unit 6	22-04-2021	12	25-06-2021	18.1	UGC Oil Cooler Leakage.(Converted to Capital Overhaul from 08.00Hrs DT.23-4-2021)	PLANNED
Chandrapur Unit 4	03-06-2021	23.2	05-06-2021	13.37	Air heater problem	FORCED
Chandrapur Unit 4	28-05-2021	19.33	31-05-2021	15.27	PA Fan problem	FORCED
Chandrapur Unit 7	20-02-2021	23.43		Continued.	Generator Earth Fault.	FORCED
Koradi Unit 6	27-04-2021	19.59		Continued.	Zero Schedule.	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Zero Schedule.	FORCED
Bhusawal Unit 3	04-05-2021	20	05-06-2021	0.05	Zero Schedule.	FORCED
Bhusawal Unit 5	01-06-2021	5.21	03-06-2021	13.42	Boiler Tube Leakage	FORCED
Nasik Unit 3	03-12-2020	6.45		Continued.	PA Fan Problem (Under Case 4 Bidding From 11.00Hrs DT. 21-01-2021).	FORCED
Nasik Unit 5	17-05-2021	12.5		Continued.	Zero schedule.	FORCED
Parli Unit 6	04-05-2021	20		Continued.	Zero Schedule By MSEDCL	FORCED
Parli Unit 7	05-05-2021	19		Continued.	Zero Schedule.	FORCED
JSW (J) U4	29-05-2021	8.06	31-05-2021	10.27	CW DUCT Water Leakage.	FORCED
SWPGPL U-1	16-02-2016	17.09		Continued.	No PPA.	FORCED
Adani U-1	16-05-2021	17.57	16-06-2021	5.48	Zero Schedule By MSEDCL.	FORCED
Adani U-4	16-05-2021	10.01	16-06-2021	0.48	Zero Schedule.	FORCED
Adani U-5	17-05-2021	12.05	16-06-2021	7.45	Zero schedule.	FORCED
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	FORCED
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	FORCED
Uran Unit 6	17-05-2021	22.59	07-06-2021	8.36	Gas shortage.	FORCED
Uran Unit 7	25-05-2020	12.51		Continued.	Turbine Blade Failure	FORCED
Uran Unit A0	17-05-2021	22.59	31-05-2021	7.12	Gas shortage	FORCED
AEML Unit 1	19-05-2021	9.52		Continued.	flame Failure.	FORCED

Transmission Line Outages/Trippings from 31.05.2021 to 06.06.2021

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Mudshingi Chikodi	24-09-2019	17.12		Continued.	No Schedule(Charge from Mudshingi end only)	PO	220 KV
Talandage - Chikodi	01-10-2019	17.1		Continued.	No Schedule(Close at Chikodi end only)	PO	220 KV
Uran - Kharghar I	30-05-2021	8.55	01-06-2021	21.52	Tower erection at proposed Ulwe GIS from 30.05.2021 to 01.06.2021.	PO	220 KV
220/100 Kv 200MVA ICT-I @Padghe	31-05-2021	15.41	31-05-2021	15.54	Removing Bird Nest.	PO	220 KV
220/132 Kv 100 Mva Emco Ict @Shahada	31-05-2021	4.3	31-05-2021	11.57	Distance Protection	T	220 KV
220/132kv 200mva Vijai Ptr 1 @Lonand	31-05-2021	20.56	31-05-2021	21.07	To Check Tripped CKT Faulty.	HT	220 KV
220/33-22 Kv 50 Mva Bhel Ptr 3 @Nerul	31-05-2021	11.06	31-05-2021	14.14	Pre-Monsoon Maintenance Work.	PO	220 KV
220/33kv 100 MVA Transformer 1 @Ghodbunder R/S	31-05-2021	11	31-05-2021	12.44	Covering Of CB Mechanism Box By Tarpaulin For Pre-monsoon.	PO	220 KV
220/33kv 100 MVA Transformer 2 @Ghodbunder R/S	31-05-2021	15.09	31-05-2021	16.43	Covering Of CB Mechanism Box By Tarpaulin For Pre-monsoon.	PO	220 KV
220/33kv 100 Mva Transformer 3 @Ghodbunder R/S	31-05-2021	9.1	31-05-2021	10.33	Covering Of CB Mechanism Box By Tarpaulin For Pre-monsoon.	PO	220 KV
Adlabs - Pedambe	31-05-2021	16.15	31-05-2021	17.2	Tripped Due To Rain/Lightening.	T	220 KV
Butibori-Abhijeet	31-05-2021	9.32	31-05-2021	13.34	CB CRM And Timing & CT Tan Delta Measurement At ButiBori End.	PO	220 KV
Eklahara(Gcr)(Nasik)-Bableshtar 2	31-05-2021	15.15	31-05-2021	18.08	Line Maintenance work	PO	220 KV
IPCL - SPCL	31-05-2021	9.5	31-05-2021	16.4	Faulty Disk Replacement Work At LOC No.65& 68.	PO	220 KV
Jejuri- Ismt- Lonand	31-05-2021	12.32	31-05-2021	12.57	Distance Protection	T	220 KV
Kandalgaon - Sona Alloys	31-05-2021	12.4	01-06-2021	12.32	Y-Phase Conductor Snapped At Loc 138 & 139.	T	220 KV
Yeotmal- Pusad	31-05-2021	14.01	31-05-2021	15.03	Distance Protection	T	220 KV
220/132 Kv 200 Mva Vijay Ict 1 @Chalisgaon	01-06-2021	8.21	01-06-2021	10.17	Premonsoon maintenance work.	PO	220 KV
220/132 Kv 200 Mva Vijay Ict 2 @Chalisgaon	01-06-2021	10.01	01-06-2021	11.4	Premonsoon and testing work.	PO	220 KV
220/132kv 100MVA ICT I @Satara Midc	01-06-2021	11.01	01-06-2021	16.35	Quarterly maintenance & Tan delta testing work.	PO	220 KV
BOISAR BORIVALI	01-06-2021	10.19	01-06-2021	21.28	Retrofitting work of Earth Isolator.	PO	220 KV
Eklahare (Gcr)(Nashik)-Ghatghar	01-06-2021	17.19	01-06-2021	17.54	Distance Protection	T	220 KV
Ghatghar - Jindal	01-06-2021	17.18	01-06-2021	18.39	Distance Protection	T	220 KV
Karad - Vita Ckt- I	01-06-2021	13.35	01-06-2021	19.22	Relay testing for Auto Reclose work and CB maintenance work.	PO	220 KV
Mahalakshmi Amona	01-06-2021	16.09	01-06-2021	18.4	Distance Protection	T	220 KV
Mururd - Tuljapur	01-06-2021	10.29	01-06-2021	13.15	Line Maintenance work	PO	220 KV

Transmission Line Outages/Tripping from 31.05.2021 to 06.06.2021

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
PARLY (PG) - OLD GCR PARLI	01-06-2021	15.43	01-06-2021	18.58	Distance Protection	T	220 KV
PARLY (PG) - OSMANABAD	01-06-2021	20.15	01-06-2021	21.04	Tripped due to lbb operated 33 kv fault 220 kv osmanabad bus-bar operated.	T	220 KV
Pargaon(Kathapur)-Lonikand	01-06-2021	11.43	01-06-2021	15.41	Work of attending re stringing of earth wire at Loc No 68 to 69 in view of tripping on dtd. 29.05.2021.	EO	220 KV
Ranjangaon-Lonikand	01-06-2021	11.52	01-06-2021	15.28	Work of attending re stringing of earth wire at Loc No 68 to 69 for 220Kv kathapur Lonikand II line in view of tripping on dtd. 29.05.2021.	EO	220 KV
200/132KV 100MVA ICT-1@Butibori	02-06-2021	08..28	02-06-2021	9.18	Pre-monsoon maintenance work.	PO	220 KV
220/100 Kv 200 MVA ICT-II @Trombay	02-06-2021	10.14	02-06-2021	20	1)Premonsoon maintenance work 2)Routine maintenance work 3)100kv isolator work.	PO	220 KV
220/132 KV 200MVA ICT I @ Kanhan	02-06-2021	10.16	02-06-2021	11.04	Pre-monsoon maintenance work.	PO	220 KV
220/132 Kv 100 Mva Cgl Ict 1 @Bhugaon	02-06-2021	10.39	02-06-2021	12.22	Pre-monsoon maintenance work.	PO	220 KV
220/132 Kv 100 Mva Ict 1 @Bhokardan	02-06-2021	17.01	02-06-2021	18.46	Pre-monsoon maintenance work.	PO	220 KV
220/132 Kv 150 Mva Cgl Ptr No 7 @Chinchwad	02-06-2021	10.58	02-06-2021	12.38	Premonsoon maintenance work.	PO	220 KV
220/132 Kv 200 MVA ICT II @Kalmeshwar	02-06-2021	15.53	02-06-2021	17.08	Pre-monsoon maintenance work.	PO	220 KV
220/132 Kv 200 Mva Bbl Ict 1 @Beed	02-06-2021	11.01	02-06-2021	12.05	Pre-monsoon maintenance work.	PO	220 KV
220/132 Kv 200 Mva Bbl Ict 1 @Kalmeshwar	02-06-2021	13.45	02-06-2021	15.25	Pre-monsoon maintenance work.	PO	220 KV
220/132 Kv 200 Mva Bbl Ict 2 @Beed	02-06-2021	12.11	02-06-2021	12.56	Pre-monsoon maintenance work.	PO	220 KV
220/132 Kv 200 Mva Bbl Ict 2 @Waghala Nanded	02-06-2021	16.25	02-06-2021	17.52	Pre-monsoon maintenance work.	PO	220 KV
220/132 Kv 200mva Cgl Ptr No 3 @Chinchwad	02-06-2021	12.54	02-06-2021	14.14	Premonsoon maintenance work.	PO	220 KV
220/132 kv 100 MVA ICT II @ Butibori	02-06-2021	9.21	02-06-2021	10.03	Pre-monsoon maintenance work.	PO	220 KV
220/132 kv 200 MVA ICT- I @ Nanded	02-06-2021	10.1	02-06-2021	13.03	Pre-monsoon maintenance work.	PO	220 KV
220/132kv 200 Mva Aditya Vidyut Ict 2 @Kanhan	02-06-2021	11.1	02-06-2021	11.54	Pre-monsoon maintenance work.	PO	220 KV
Boisar Versova Line	02-06-2021	14.21	02-06-2021	15.13	Premonsoon maintenance work.	PO	220 KV
Karad -Mudshingi Ckt- IV	02-06-2021	23.04	03-06-2021	0.48	Sparking at Loc no.174 R-ph string replacement work.	EO	220 KV
Khaparkheda-Ambazari-I	02-06-2021	9.47	02-06-2021	17.09	Replacement of flashover string at various locations.	PO	220 KV
Sadawaghapur Karad Ckt 2	02-06-2021	15.31	02-06-2021	17.31	Removal of R ph LA jump.	EO	220 KV

Transmission Line Outages/Trippings from 31.05.2021 to 06.06.2021

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Solapur (Pg) South Solapur I	02-06-2021	11.33	02-06-2021	17.52	Outage is required for stringing at Loc no. 238 to 239 of proposed 220KV Narangwadi solapur (PGCIL) DCDC line.	PO	220 KV
Solapur (Pg) South Solapur li	02-06-2021	11.33	02-06-2021	17.54	Outage is required for stringing at Loc no. 238 to 239 of proposed 220KV Narangwadi solapur (PGCIL) DCDC line.	PO	220 KV
220/100 Kv 200 MVA ICT-II @Trombay	03-06-2021	18.13	03-06-2021	20.05	Attending Oil Leakage	PO	220 KV
220/132 KV 100MVA ICT-I @ Bhokar	03-06-2021	14	03-06-2021	15.48	Pre Monsoon Maintenance work	PO	220 KV
220/132 Kv 100 Mva Emco lct @Shahada	03-06-2021	7.05	03-06-2021	9.15	Gantry String replacement work	PO	220 KV
Dondaicha(220)-Amalner(220)	03-06-2021	12.44	03-06-2021	19.44	Distance Protection	T	220 KV
Eklahare (Gcr)(Nashik)-Ghatghar	03-06-2021	10.3	03-06-2021	11.59	For removing Metal sheet stuck	EO	220 KV
Eklahare (Gcr)(Nashik)-Ghatghar	03-06-2021	18.45	03-06-2021	20.48	Distance Protection	T	220 KV
Gangapur-Valve	03-06-2021	18.11	03-06-2021	19.02	Distance Protection	T	220 KV
Ghatghar - Jindal	03-06-2021	18.35	03-06-2021	19.55	Distance Protection	T	220 KV
Salsette : 220 / 110 / 22 250 MVA ICT 2	03-06-2021	8.48	03-06-2021	12.16	work in vicinity of cable sealing	PO	220 KV
Satana-Gangapur	03-06-2021	16.5	03-06-2021	18.38	Distance Protection	T	220 KV
Satana-Gangapur	03-06-2021	16.52	03-06-2021	18.35	Distance Protection	T	220 KV
Sawantwadi-Bidri	03-06-2021	15.56	03-06-2021	16.23	Distance Protection	T	220 KV
Talandage - Sawantwadi I	03-06-2021	16.1	03-06-2021	17.08	Distance Protection	T	220 KV
Valve-Jamde	03-06-2021	18.11	03-06-2021	18.36	Distance Protection	T	220 KV
220/132 KV 100MVA ICT-II @ Bhokar	04-06-2021	14.5	04-06-2021	16.2	Pre-monsoon maintenance work.	PO	220 KV
220/132 Kv 100 Mva Cgl lct 1 @Dondaicha	04-06-2021	17.01	04-06-2021	17.44	220 KV LBB operated.	T	220 KV
220/132 Kv 100 Mva Emco lct 2 @Dondaicha	04-06-2021	17.01	04-06-2021	17.4	220 KV LBB operated.	T	220 KV
220/132 Kv 200 Mva Emco lct 2 @Ambazari	04-06-2021	8.54	04-06-2021	12.05	Pre-monsoon maintenance work.	PO	220 KV
220/132 kv 100MVA ICT @ Bhandara	04-06-2021	8.31	04-06-2021	17	Repairing and testing of healthiness of nitrogen (N2) injection fire prevention and protection system.	PO	220 KV
220/132kv 200MVA ICT-III @ Nanded	04-06-2021	14.27	04-06-2021	18.05	Pre-monsoon maintenance work.	PO	220 KV
Abhijeet-Wardha-I	04-06-2021	11.1	04-06-2021	18.08	Replacement of flashover string	PO	220 KV
Apta - Hoc	04-06-2021	14.38	04-06-2021	20.15	Relay Testing Work.	PO	220 KV
Apta - Taloja	04-06-2021	9.58	04-06-2021	14.09	To attend Hot Spot	EO	220 KV
Chandrapur GCR - Warora - I	04-06-2021	13.47	04-06-2021	16.18	R PH jump open from CT stude line side at Warora end.	T	220 KV
Chandrapur(MIDC)-Ballarshah II	04-06-2021	13.45	04-06-2021	15.47	Distance Protection	T	220 KV

Transmission Line Outages/Trippings from 31.05.2021 to 06.06.2021

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Dhule - Dondaicha Ckt	04-06-2021	17.01	04-06-2021	20.11	Distance Protection	T	220 KV
Dondaicha(220)-Amalner(220)	04-06-2021	11.19	04-06-2021	16.43	Distance Protection	T	220 KV
Dondaicha(220)-Amalner(220)	04-06-2021	17.01	04-06-2021	17.32	220 KV LBB operated.	T	220 KV
Dondaicha- Shahada	04-06-2021	17.01	04-06-2021	17.39	220 KV LBB operated.	T	220 KV
Jamde-Dondaicha 1	04-06-2021	17.01	04-06-2021	17.43	220 KV LBB operated.	T	220 KV
Jamde-Dondaicha 2	04-06-2021	17.01	04-06-2021	17.43	220 KV LBB operated.	T	220 KV
Kandalgaon - Bhira	04-06-2021	14.5	04-06-2021	18.15	To attend Hot Spot	EO	220 KV
Kandalgaon - Koyna (Pophali)	04-06-2021	13.3	04-06-2021	14.15	Distance Protection	T	220 KV
Kharghar-Sonkhar	04-06-2021	6.54	04-06-2021	8.31	Removing Bird nest at Loc. No. 686 & Emergency Tree Cutting at Loc. No. 683 to 684 and other R&M work.	PO	220 KV
Koradi-Khaperkheda	04-06-2021	9.37	04-06-2021	15.59	Replacement of flashover string at various location.	PO	220 KV
Nalasopara-Boisar	04-06-2021	12.05	04-06-2021	13.27	Replacement of de-capped pilot insulator at loc. No. 187, and replacement of PID faulty insulator string at loc. No. 189, 196, 173.	EO	220 KV
Parli 2 (Girwali)- Parbhani	04-06-2021	10.56	04-06-2021	14.28	R PH CT leakage attending work.	PO	220 KV
Vasai Kamba	04-06-2021	11.55	05-06-2021	3.38	Distance Protection	T	220 KV
Vita - Ghatnandre	04-06-2021	11	04-06-2021	17	Line Maintenance work	PO	220 KV
220/100 Kv 200 Mva Vijai lct 3 @Trombay	05-06-2021	13.52	05-06-2021	21.02	Bus section outage.	PO	220 KV
220/132kv 100mva Ptr 2 @Kharepatan	05-06-2021	14.16	05-06-2021	17.3	Oil top up in ICT.	T	220 KV
220/132kv 200mva Vijai Ptr 1 @Lonand	05-06-2021	9.17	05-06-2021	11.32	Pre-monsoon maintenance work.	T	220 KV
Bapgaon - Kalwa	05-06-2021	12.31	05-06-2021	15.08	Hot spot attending work at Y-phase CT (Temp.99 deg Cel)	EO	220 KV
Boisar-Viraj	05-06-2021	15.45	05-06-2021	18.27	Pre-monsoon maintenance work.	PO	220 KV
Dahanu-Viraj	05-06-2021	12.38	05-06-2021	15.39	Pre-monsoon maintenance work.	PO	220 KV
Deepnagar Bambhori	05-06-2021	8.47	05-06-2021	16.56	Replacement of antifog disc insulator string at T.L.no.25,41,47,49,89.	PO	220 KV
Nalasopara-Boisar	05-06-2021	9.1	05-06-2021	12.12	Replacement of decapped and hanging pilot insulator string at loc. No. 187	PO	220 KV
Osmanabad - Solapur (Bale)	05-06-2021	10.29	05-06-2021	15.47	"1) Refixing of arcing horn at loc.140 B phase. 2) Armouring work at loc.140 Y-phase."	PO	220 KV
Satana-Gangapur	05-06-2021	6.13	05-06-2021	9.05	R PH jumper open at Gangapur end.	T	220 KV
Sonkhar - Trombay	05-06-2021	13.5	05-06-2021	19.48	Bus section outage.	PO	220 KV
TALEGAON - TALEGAON ambi (PG)-I	05-06-2021	13.4	05-06-2021	18.22	Half yearly maintenance work	PO	220 KV

Transmission Line Outages/Trippings from 31.05.2021 to 06.06.2021

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
TOPWORTH VILEBHAGAD	05-06-2021	12.3	05-06-2021	17.56	Lightening arrestor replacement at 220kv EHV MSL consumer .	PO	220 KV
Trombay Carnac 5	05-06-2021	9.58	05-06-2021	19.14	Resagging of conductor	PO	220 KV
Dharavi : 220 / 110 / 33 250 MVA ICT 10	06-06-2021	9.4	06-06-2021	15.17	Routine Maintenance Work	PO	220 KV
Trombay Carnac 5	06-06-2021	9.28	06-06-2021	18.13	Resagging of Conductor	PO	220 KV
Wardha-Yeotmal	06-06-2021	15.54	06-06-2021	18.06	To attend Hot Spot	EO	220 KV
Karad Solapur (PG)	03-05-2017	11:49		Continued.	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403	PO	400 KV
400/220kv 315 MVA ICT I @ KOLHAPUR-III (TALANDGE)	10-08-2020	9.58		Continued.	Replacement of existing 315 MVA ICT by 3*167 MVA ICT.	PO	400 KV
400/220/33 Kv 315 Mva ICT I @ Akola (M)	31-05-2021	10.5	31-05-2021	16.42	Pre-Monsoon, Routine Maintenance & testing Work.	PO	400 KV
Bhusawal-Aurangabad	31-05-2021	21.12	01-06-2021	9.32	Over Voltage	HT	400 KV
400/132 Kv 200 Mva Ict 2 @Khadka	01-06-2021	7.58	01-06-2021	13.4	For premonsoon maintenance work.	PO	400 KV
400/220/33 Kv 500 MVA ICT-III @Parali (Girwali)	01-06-2021	10.01	01-06-2021	17.1	Pre- monsoon Maintenance Viz. covering of Buchholz PRV and Bay Maintenance.	PO	400 KV
400/220KV 315MVA ICT-II @Akola (M)	01-06-2021	10.07	01-06-2021	17.17	Pre-monsoon, routine maint & testing work.	PO	400 KV
Khadka-Aurangabad (Waluj)	01-06-2021	20.01	02-06-2021	9.45	Over Voltage	HT	400 KV
Pune(GIS)-A'bad(Waluj) Ckt 1	01-06-2021	20.52	01-06-2021	23.38	Rain at Waluj.	T	400 KV
167 Mva Spare Ict @Lamboti	02-06-2021	10.16	02-06-2021	16.32	Diagnostic testing work	PO	400 KV
400/220/33kv 315MVA ICT-I @Lonikand	02-06-2021	7.07	02-06-2021	10.06	Y-Phase oil temperature tripped.	T	400 KV
400/220kv, 500 MVA ICT-III @Babhleshwar	02-06-2021	21.08	02-06-2021	23.54	Premonsoon maintenance work.	PO	400 KV
Ektuni-Taptitanda II	02-06-2021	15.58	02-06-2021	18.11	Attending Hot spot of stub bus Y phase jumper.	EO	400 KV
Karad - Jaigad - II	02-06-2021	22.13	03-06-2021	10.32	Distance Protection	T	400 KV
Karad-Jaigad - I	02-06-2021	22.13	03-06-2021	10.23	Distance Protection	T	400 KV
Lamboti - Solapur (PG)	02-06-2021	21.5	03-06-2021	13.16	Distance Protection	T	400 KV
New Koyna - Koyna Stage IV-II	02-06-2021	10.11	02-06-2021	21.44	Routine Maintenance Work	PO	400 KV
Parly(MS)- Nanded ckt I	02-06-2021	0.11	02-06-2021	1.32	Distance Protection	T	400 KV
Pune(GIS)-A'bad(Waluj) Ckt 2	02-06-2021	16.15	02-06-2021	16.31	To take line reactor in service	EO	400 KV
400/220/33 Kv 315 MVA ICT-3 @Padghe	03-06-2021	10.29	03-06-2021	15.18	Pre Monsoon Maintenance work	PO	400 KV
400/220/33 Kv 315 Mva Ict 1 @Parali (Girwali)	03-06-2021	10.57	03-06-2021	15.36	Pre Monsoon Maintenance work	PO	400 KV
400/220/33kv 315MVA ICT-I @Lonikand	03-06-2021	18.12	03-06-2021	21.55	DC Leakage	PO	400 KV
400/220kv 315MVA ICT 2 @ Chandrapur GCR	03-06-2021	9.3	08-06-2021	0.27	Testing Work	PO	400 KV
Girwali - Lonikand 1	03-06-2021	11.29	03-06-2021	18.03	Half yearly maintenance work	PO	400 KV

Transmission Line Outages/Trippings from 31.05.2021 to 06.06.2021

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Koradi-Bhusawal	03-06-2021	12.35	03-06-2021	13.47	Distance Protection	T	400 KV
karad -kolhapur-I	03-06-2021	11.51	03-06-2021	13.42	Problem with the Isolator Jaws	PO	400 KV
karad -kolhapur-II	03-06-2021	21.03	04-06-2021	9.18	Over Voltage	HT	400 KV
400/220 Kv 500 MVA ICT II @Lamboti	04-06-2021	22.06	05-06-2021	0.43	PRV	T	400 KV
400/220/33 Kv 315 Mva Ict- 2 @Kharghar	04-06-2021	10.22	04-06-2021	14.4	Routine Maintenance Work	PO	400 KV
400/220/33kv, 500 Mva Ict-2 @Khaparkheda	04-06-2021	11.27	04-06-2021	16.5	Attending oil leakage from neutral bushing of R phase unit.	EO	400 KV
Lonikand I - Koyna stage-IV	04-06-2021	8.44	04-06-2021	17.27	PID Faulty string replacement work.	PO	400 KV
400/220 kV 167 MVA Spare ICT @Deepnagar	05-06-2021	11.58	05-06-2021	16.19	Premonsoon Maintenance work & HV LV bushing winding tan delta testing work	PO	400 KV
400/220/33 Kv 315 MVA ICT - I @Kharghar	05-06-2021	12.41	05-06-2021	18.08	Painting work of 400/220kV 3X105MVA ICT-I	PO	400 KV
400/220/33 Kv 315 MVA ICT I @Babhleshwar	05-06-2021	13.15	05-06-2021	17.46	CB diagnostic testing work.	PO	400 KV
Alkud-Solapur(PG)	05-06-2021	10.5	05-06-2021	14.57	Outage required for replacement of polymer insulator at tower No: 24 & 142	PO	400 KV
Chandrapur-Parali III	05-06-2021	10.1	05-06-2021	18.28	Pre-monsoon maintenance work.	PO	400 KV
Jaigad-New Koyna Ckt-I	05-06-2021	8.56	05-06-2021	18.14	Routine Maintenance Work	PO	400 KV
Koradi-Bhusawal	05-06-2021	14.09	05-06-2021	14.44	DT received at khadka end. koradi=line reactor back up impedance prot optd.	T	400 KV
Akola Aurangabad(PG) I	06-06-2021	15.55	06-06-2021	17.39	Line tripped at Akola end only	T	400 KV
Akola Aurangabad(PG) II	06-06-2021	15.55	06-06-2021	17.48	Line Tripped at Akola end only	T	400 KV
Akola Wardha I	06-06-2021	15.55	06-06-2021	17.26	Line tripped at Wardha PG end only	T	400 KV
Kalwa - Talegaon(PG)	06-06-2021	6	06-06-2021	16.19	Conductor replacement work	PO	400 KV
Koradi-Bhusawal	06-06-2021	16.38	06-06-2021	17.14	Distance Protection	T	400 KV