

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 04/Jul/2016 to 10/Jul/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/07/2016	12 Hrs	3701	293	237	4231	4135	1623	3664	105	-1399	12359	0	12359	1142	506	15406	15406	49.99
05/07/2016	11 Hrs	3839	444	245	4528	3765	1677	3659	101	-1312	12418	0	12418	1165	496	15391	15391	49.96
06/07/2016	11 Hrs	3719	307	249	4275	4006	1660	4198	46	-1331	12854	0	12854	999	416	15600	15600	50.01
07/07/2016	9 Hrs	3648	460	252	4360	4242	1473	4187	40	-1347	12955	0	12955	762	403	15467	15467	50.01
08/07/2016	10 Hrs	3438	481	235	4154	4014	2119	3672	35	-1453	12541	0	12541	888	402	15284	15284	49.93
09/07/2016	11 Hrs	2985	306	323	3614	3620	2407	3576	47	-1350	11914	0	11914	944	402	14610	14610	50.01
10/07/2016	10 Hrs	2957	419	387	3763	2716	2410	3626	27	-780	11762	0	11762	894	402	13838	13838	50.02
Maximum		3839	481	387	4528	4242	2410	4198	105	-780	12955	0	12955	1165	506	15600	15600	50.02
Minimum		2957	293	235	3614	2716	1473	3576	27	-1453	11762	0	11762	762	402	13838	13838	49.93
Average		3470	387	275	4132	3785	1910	3797	57	-1282	12400	0	12400	971	432	15085	15085	49.99

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/07/2016	13 Hrs	3755	182	235	4172	3521	1763	3485	99	-1369	11671	0	11671	1121	505	14666	14666	50.01
05/07/2016	13 Hrs	3939	231	246	4416	3287	1879	3376	109	-1280	11787	0	11787	1210	505	14782	14782	49.97
06/07/2016	13 Hrs	3637	84	246	3967	2999	2036	4162	64	-1238	11990	0	11990	995	506	14729	14729	50.01
07/07/2016	13 Hrs	3690	48	239	3977	3337	1810	3779	113	-1407	11609	0	11609	1092	403	14511	14511	49.97
08/07/2016	13 Hrs	3449	40	245	3734	2910	2254	3552	83	-1454	11079	0	11079	1056	403	13992	13992	50.01
09/07/2016	13 Hrs	2976	79	295	3350	3325	2389	3119	71	-1324	10930	0	10930	982	402	13638	13638	50.00
10/07/2016	13 Hrs	2861	468	362	3691	1842	2320	3637	76	-957	10609	0	10609	871	402	12839	12839	50.01
Maximum		3939	468	362	4416	3521	2389	4162	113	-957	11990	0	11990	1210	506	14782	14782	50.01
Minimum		2861	40	235	3350	1842	1763	3119	64	-1454	10609	0	10609	871	402	12839	12839	49.97
Average		3472	162	267	3901	3032	2064	3587	88	-1290	11382	0	11382	1047	447	14165	14165	50.00

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/07/2016	20 Hrs	3872	346	239	4457	3768	1991	3794	0	-1092	12918	0	12918	1046	496	15552	15552	49.89
05/07/2016	20 Hrs	3947	122	252	4321	3629	1920	3806	0	-1047	12629	0	12629	1106	505	15287	15287	49.90
06/07/2016	21 Hrs	3541	432	249	4222	3806	2116	4030	0	-1305	12869	0	12869	850	403	15427	15427	49.90
07/07/2016	20 Hrs	3486	592	246	4324	3604	1943	3855	1	-1178	12549	0	12549	1017	404	15148	15148	49.84
08/07/2016	21 Hrs	3373	95	248	3716	3944	2061	3874	0	-1291	12304	0	12304	892	402	14889	14889	49.96
09/07/2016	20 Hrs	2916	166	377	3459	3655	2397	3805	0	-1211	12105	0	12105	914	401	14631	14631	49.96
10/07/2016	21 Hrs	2990	306	391	3687	3219	2057	3709	0	-1053	11619	0	11619	796	402	13870	13870	50.01
Maximum		3947	592	391	4457	3944	2397	4030	1	-1047	12918	0	12918	1106	505	15552	15552	50.01
Minimum		2916	95	239	3459	3219	1920	3709	0	-1305	11619	0	11619	796	401	13870	13870	49.84
Average		3446	294	286	4027	3661	2069	3839	0	-1168	12428	0	12428	946	430	14972	14972	49.92

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/07/2016	3 Hrs	3620	52	239	3911	2782	1393	3388	0	-595	10879	0	10879	693	402	12569	12569	49.96
05/07/2016	4 Hrs	3807	114	248	4169	2760	1455	3358	0	-579	11163	0	11163	710	402	12854	12854	49.97
06/07/2016	4 Hrs	3480	54	252	3786	2214	1630	3767	0	-626	10771	0	10771	634	403	12434	12434	50.00
07/07/2016	3 Hrs	3633	44	247	3924	1960	2107	3779	0	-734	11036	0	11036	679	403	12852	12852	49.96
08/07/2016	4 Hrs	3430	40	237	3707	1964	2025	3826	0	-640	10882	0	10882	670	403	12595	12595	49.97
09/07/2016	3 Hrs	3009	142	258	3409	1510	2357	3567	0	-707	10136	0	10136	682	402	11927	11927	49.95
10/07/2016	5 Hrs	2983	96	386	3465	1379	2282	3629	0	-635	10120	0	10120	685	402	11842	11842	49.97
Maximum		3807	142	386	4169	2782	2357	3826	0	-579	11163	0	11163	710	403	12854	12854	50.00
Minimum		2983	40	237	3409	1379	1393	3358	0	-734	10120	0	10120	634	402	11842	11842	49.95
Average		3423	77	267	3767	2081	1893	3616	0	-645	10712	0	10712	679	402	12439	12439	49.97

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
04/07/2016	89.499	5.008	5.857	100.364	0.330	81.763	84.688	39.248	84.201	0.712	21.833	10.669	-24.777	281.511	57.279	338.790
05/07/2016	92.962	5.670	5.911	104.543	0.051	73.661	78.141	42.972	86.733	0.928	23.359	10.767	-23.692	285.145	57.818	342.963
06/07/2016	86.384	5.241	5.900	97.525	0.035	73.641	74.863	43.151	95.228	0.557	19.996	9.911	-25.075	285.027	54.982	340.009
07/07/2016	86.898	4.755	5.813	97.466	0.090	74.478	77.121	44.159	93.955	0.705	21.787	9.658	-26.270	284.494	57.715	342.209
08/07/2016	81.486	4.158	5.066	90.710	0.221	70.911	68.952	50.745	89.282	0.542	21.257	9.659	-27.019	275.171	57.935	333.106
09/07/2016	70.992	3.505	8.024	82.521	0.000	66.790	67.369	57.549	85.178	0.440	19.377	9.657	-25.797	266.681	54.831	321.512
10/07/2016	70.879	7.059	9.170	87.108	0.060	50.789	54.114	54.588	87.653	0.348	18.627	9.658	-20.588	259.898	48.872	308.770
Maximum	92.962	7.059	9.170	104.543	0.330	81.763	84.688	92.962	95.228	0.928	23.359	10.767	-20.588	285.145	57.935	342.963
Minimum	70.879	3.505	5.066	82.521	0.000	50.789	54.114	70.879	84.201	0.348	18.627	9.657	-27.019	259.898	48.872	308.770
Average	82.729	5.057	6.534	94.320	0.112	70.290	72.178	82.729	88.890	0.605	20.891	9.997	-24.745	276.847	55.633	332.480

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
04/07/2016	0.054	0.195	65.761
05/07/2016	0.051	0.246	65.710
06/07/2016	0.064	0.310	65.646
07/07/2016	0.059	0.369	65.587
08/07/2016	0.060	0.429	65.527
09/07/2016	0.043	0.472	65.484
10/07/2016	0.053	0.525	65.431

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 04/Jul/2016 to 10/Jul/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
04/07/2016	MONDAY	64.587	3509	20.101	838	84.688	3529	81.763	3407	-2.925	-122
05/07/2016	TUESDAY	54.556	3232	23.585	983	78.141	3256	73.661	3069	-4.480	-187
06/07/2016	WEDNESDA	61.044	3105	13.819	576	74.863	3119	73.641	3068	-1.222	-51
07/07/2016	THURSDAY	55.446	3192	21.675	903	77.121	3213	74.478	3103	-2.643	-110
08/07/2016	FRIDAY	48.367	2852	20.585	858	68.952	2873	70.911	2955	1.959	82
09/07/2016	SATURDAY	55.355	2795	12.014	501	67.369	2807	66.790	2783	-0.579	-24
10/07/2016	SUNDAY	36.894	2238	17.220	718	54.114	2255	50.789	2116	-3.325	-139
Total		376.250		128.998		505.248		492.033		-13.215	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 04/07/2016 TO 10/07/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
MSPGCL	Nasik Unit 4	210MW	19/Jun/2016	00.20		Continued.	Capital Overhaul.
IPP	JSW (J) U3	300MW	21/Jun/2016	18.15		Continued.	Capital Overhaul
MSPGCL	Khaparkheda Unit 1	210MW	25/Jun/2016	23.45		Continued.	A.O.H.
MSPGCL	Koyna Unit 8	80MW	29/Jun/2016	08.20		Continued.	Turbine Maintenance Work.
MSPGCL	Koyna STG- IV Unit - 1	250MW	29/Jun/2016	09.00		Continued.	Attending Servo Motor Oil Leakage(15 Days).
MSPGCL	Bhusawal Unit 4	500MW	01/Jul/2016	23.55		Continued.	Zero Shedule By MSEDCL(Convert into A/O from 00 hrs.Dt.17-7-16)
FORCED OUTAGES							
RGPPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
RGPPPL	Dabhol 3A	230MW	07/May/2016	18.44		Continued.	Low Vaccum
IPP	RPL(AMT) U-5	270MW	24/May/2016	00.05		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Uran Unit 7	108MW	24/May/2016	17.42		Continued.	Generation Bearing Vibration High.
MSPGCL	Koradi Unit 9	660MW	04/Jun/2016	14.45		Continued.	No concnet to operate
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
IPP	RPL(AMT) U-2	270MW	18/Jun/2016	06.54		Continued.	Zero Shedule By MSEDCL.
RGPPPL	Dabhol 2B	230MW	20/Jun/2016	13.03		Continued.	Change Over.
MSPGCL	Uran Unit 8	108MW	27/Jun/2016	06.43	08/Jul/2016	22.40	Maintenance work
MSPGCL	Uran Unit B0	120MW	27/Jun/2016	06.42	09/Jul/2016	08.07	Maintenance work
IPP	RPL(AMT) U-3	270MW	29/Jun/2016	03.01		Continued.	Zero Shedule By MSEDCL.
IPP	RPL(AMT) U-4	270MW	30/Jun/2016	10.11		Continued.	Zero Schedule By MSEDCL.
IPP	RPL(AMT) U-1	270MW	01/Jul/2016	18.40		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Koradi Unit 5	200MW	01/Jul/2016	02.23		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Koradi Unit 7	210MW	01/Jul/2016	04.43		Continued.	Zero Shedule By MSEDCL.
IPP	Adani U-5	660MW	01/Jul/2016	12.57	05/Jul/2016	12.49	Replacement with U-3
MSPGCL	Bhusawal Unit 5	500MW	01/Jul/2016	23.59		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Chandrapur Unit 9	500MW	02/Jul/2016	07.26		Continued.	M.S.Temp.Low.
MSPGCL	Chandrapur Unit-8	500MW	03/Jul/2016	07.32	04/Jul/2016	11.46	High Drum Level.
MSPGCL	Chandrapur Unit-8	500MW	04/Jul/2016	20.30	05/Jul/2016	01.55	Flame Failure
MSPGCL	Khaparkheda Unit 3	210MW	05/Jul/2016	23.52		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Khaparkheda Unit 2	210MW	05/Jul/2016	23.46		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Bhusawal Unit 3	210MW	07/Jul/2016	18.39	07/Jul/2016	20.52	Drum level low
IPP	WPCL U-3	135MW	08/Jul/2016	15.30	11/Jul/2016	11.12	Coal Checking.
IPP	WPCL U-4	135MW	08/Jul/2016	14.45	09/Jul/2016	20.35	Coal Checking.
MSPGCL	Khaparkheda Unit 4	210MW	08/Jul/2016	03.07		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Bhusawal Unit 3	210MW	08/Jul/2016	23.57		Continued.	ID Fan Problem (Converted to Zero schedule by MSEDCL from 11-07-2016)
IPP	VIPL U-1	300MW	08/Jul/2016	06.35	08/Jul/2016	12.17	Water Seepage Problem in OSR Relay.
MSPGCL	Chandrapur Unit-8	500MW	08/Jul/2016	21.07	11/Jul/2016	23.53	LV Side REF Protection Operated.
IPP	Adani U-2	660MW	09/Jul/2016	10.54	09/Jul/2016	14.35	GT B Phase PRV Operated.

LINE OUTAGES FOR THE WEEK FROM 07/07/2016 TO 10/07/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Kolhapur Solapur (PG) II	30/Jun/2016	17.06	04/Jul/2016	06.32	Over Voltage
400 KV	Ektuni-Bableshtar ckt I	01/Jul/2016	18.00		Continued.	To control Load on Padgha-BBLSR Line
400 KV	Bhusawal-Aurangabad	02/Jul/2016	16.24		Continued.	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	02/Jul/2016	22.00	05/Jul/2016	07.17	Over Voltage
400 KV	Koradi Satpur	04/Jul/2016	09.27	04/Jul/2016	19.59	Stringing Work Of Mauda Baitul Line By PGCIL.
400 KV	Akola-Nandgaonpeth (RPL)	04/Jul/2016	13.01	04/Jul/2016	19.23	Over Voltage At Ratan India(IB).
400 KV	Kolhapur Solapur (PG) II	04/Jul/2016	21.00	06/Jul/2016	09.36	Over Voltage
400 KV	N.Koyna-Karad -Ckt I	05/Jul/2016	08.36	15/Jul/2016	07.34	Maintenance Work (RFC @ 18.37 Hrs dt 7.7.16)
400 KV	Koradi Satpur	05/Jul/2016	09.04	05/Jul/2016	19.25	Work By WRTS-1.
400 KV	Akola-Nandgaonpeth (RPL)	05/Jul/2016	12.58	05/Jul/2016	19.27	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	05/Jul/2016	13.15	06/Jul/2016	07.34	Over Voltage
400 KV	Akola-Nandgaonpeth (RPL)	06/Jul/2016	01.10	06/Jul/2016	07.48	Over Voltage
400 KV	Kolhapur Solapur(PG) I	06/Jul/2016	12.24	07/Jul/2016	06.58	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	06/Jul/2016	22.25	07/Jul/2016	08.50	Over Voltage
400 KV	New Koyna - Koyna Stage IV-II	07/Jul/2016	01.21	07/Jul/2016	09.15	Breaker work at New Koyna
400 KV	Kolhapur Solapur (PG) II	07/Jul/2016	03.55	13/Jul/2016	09.18	Over Voltage
400 KV	Girwali - Lonikand 1	07/Jul/2016	09.20	07/Jul/2016	18.56	Maintenance & Testing Work.
400 KV	Akola-Nandgaonpeth (RPL)	07/Jul/2016	13.01	11/Jul/2016	20.01	Over Voltage
400 KV	Chandrapur Bhadravati IV	07/Jul/2016	13.51	09/Jul/2016	17.49	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	08/Jul/2016	00.38	08/Jul/2016	07.28	Over Voltage
400 KV	Parli(MS)-Parli (PG) II	08/Jul/2016	09.44	08/Jul/2016	18.59	Quarterly Maintenance Work
400 KV	Padghe - Talegaon (PG)	08/Jul/2016	10.55	08/Jul/2016	17.59	B Phase CT Jumper Replacement Work.
400 KV	Lonikand I - Koyna stage-IV	08/Jul/2016	16.30	09/Jul/2016	08.28	Over Voltage
400 KV	Chandrapur-II - Nanded	09/Jul/2016	01.28	09/Jul/2016	18.58	Over Voltage
400 KV	Koradi-Khaperkheda li	09/Jul/2016	03.45	13/Jul/2016	07.22	Over Voltage
400 KV	Chandrapur - Khaperkheda	09/Jul/2016	03.45	14/Jul/2016	09.13	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	09/Jul/2016	21.58	12/Jul/2016	06.45	Over Voltage
400 KV	Kalwa - Kharghar	10/Jul/2016	09.41	10/Jul/2016	17.03	Routine Maintenance Work
400 KV	Chandrapur-II - Nanded	10/Jul/2016	11.10	10/Jul/2016	13.14	Tie breaker outage
400 KV	Warora -IEPL	10/Jul/2016	18.15	13/Jul/2016	07.16	Heavy sparking on Isolator
400 KV	Chandrapur Bhadravati III	10/Jul/2016	21.01		Continued.	Over Voltage
400 KV	Dabhol Nagothane I	10/Jul/2016	23.42	11/Jul/2016	12.30	Distance Protection
400 KV	Khadka- Deepnagar Ckt 1	12/Jul/2016	13.11		Continued.	Over Voltage
400 KV	karad -kolhapur-I	13/Jul/2016	03.35		Continued.	Over Voltage
400 KV	Kolhapur Solapur(PG) I	13/Jul/2016	21.44		Continued.	Over Voltage
400 KV	Karad - Jaigad - II	16/Jul/2016	16.36		Continued.	Over Voltage
400 KV	Dhule SarSarovar I	16/Jul/2016	16.45		Continued.	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	17/Jul/2016	23.14		Continued.	Over Voltage
400 KV	Kolhapur Solapur (PG) II	18/Jul/2016	02.18		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Aurangabad (Waluj)-Bhenda	22/Jun/2016	23.02		Continued.	Hand Tripped.
220 KV	Kalwa-Salsette-IV	28/Jun/2016	18.17		Continued.	Distance Protection
220 KV	220/132 KV ICT-2 @Nagar	04/Jul/2016	07.19	04/Jul/2016	11.49	Oil Leakage From Oil Indicator.
220 KV	Pophli Pedhmbe Line- 1	04/Jul/2016	15.05	04/Jul/2016	16.48	Y-Phase Breaker Site Red Hot Attending Work.
220 KV	Mahad - Pedambe	05/Jul/2016	09.05	05/Jul/2016	11.05	Conductor Repair.
220 KV	Theur-Phursungi	05/Jul/2016	16.36	05/Jul/2016	19.52	Distance Protection
220 KV	Pedhambe - Oni	06/Jul/2016	12.15	06/Jul/2016	16.15	Testing Work
220 KV	Lonikand (400 Kv)-Theur li	07/Jul/2016	09.19	07/Jul/2016	17.09	Maintenance Work.
220 KV	Jejuri (400 Kv)-Jejuri- I	07/Jul/2016	09.37	07/Jul/2016	17.44	Maintenance & Testing Work.
220 KV	Peth- Mudshingi -I	07/Jul/2016	10.20	07/Jul/2016	12.35	Maintenance Work.
220 KV	Bableshtar- Ranjangaon	07/Jul/2016	11.32	09/Jul/2016	16.41	C B Overhauling.
220 KV	Ranjangaon-Fiat 2	07/Jul/2016	12.57	07/Jul/2016	15.44	C B Overhauling.
220 KV	Waluj - Degaon Rangari	08/Jul/2016	07.30	15/Jul/2016	09.33	Due to 400kv Aurangabad ICT-III Outage.
220 KV	Pedhambe - Oni	08/Jul/2016	08.10	08/Jul/2016	18.05	Maintenance Work.
220 KV	Dhule - Malegaon	08/Jul/2016	11.05	08/Jul/2016	16.02	Maintenance Work.
220 KV	Dondaicha- Shahada	08/Jul/2016	15.45	08/Jul/2016	17.53	Sparking Observed on Bus PT Isolator.
220 KV	Aurangabad - Chitegaon	09/Jul/2016	04.07	09/Jul/2016	05.12	Distance Protection
220 KV	Aurangabad - Chitegaon	09/Jul/2016	05.16	09/Jul/2016	06.58	Again Tripped & Charged.
220 KV	Deepnagar Bambhori	09/Jul/2016	06.10	09/Jul/2016	13.57	R Phase String Flashover.
220 KV	Padgha - Temghar I	09/Jul/2016	09.29	10/Jul/2016	22.06	For Bus Outage.

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Padgha-Temghar-II	09/Jul/2016	09.29	10/Jul/2016	22.10	For Bus Outage.
220 KV	Niwali - Pawas Line	09/Jul/2016	09.30	09/Jul/2016	11.26	R Phase CC by Pass.
220 KV	Aurangabad (Waluj)-Bhenda	09/Jul/2016	13.05	09/Jul/2016	18.11	Maintenance Work.
220 KV	Karad - Sadawagpur I	10/Jul/2016	06.10	10/Jul/2016	16.05	Distance Protection
220 KV	Borivali - Ghodbunder	10/Jul/2016	12.17	10/Jul/2016	13.33	Shifting on own breaker
220 KV	Shivajinagar - Satana	10/Jul/2016	14.16	10/Jul/2016	16.15	Attending Hot Spot
220 KV	Padghe - Jambhul 1	10/Jul/2016	16.07	10/Jul/2016	20.08	For Making TBC Free.
220 KV	Dahanu-Viraj	13/Jul/2016	14.02		Continued.	To control Kalwa-Borivali Line Load
220 KV	Jejuri (400 Kv)-Jejuri- li	14/Jul/2016	09.25		Continued.	Maintenance Work.
220 KV	Boisar(MS) - Boisar (PG) - I	15/Jul/2016	11.19		Continued.	MK Box Replacement work.
220 KV	Padghe - Wada	15/Jul/2016	17.08		Continued.	Y Phase CT Burst load affected at Wada Line.
132 KV	Paras-Warwat Bakal	07/Jul/2016	19.16	07/Jul/2016	22.14	Distance Protection
132 KV	Gorakshan Tap On Akola-Paras Ckt-I	07/Jul/2016	19.16	07/Jul/2016	19.37	Distance Protection
132 KV	Anjangaon - Akot	07/Jul/2016	19.16	07/Jul/2016	19.33	O/C,E/F Relay @ Anjangaon End.
132 KV	Akola-Paras Ckt-Ii	07/Jul/2016	19.16	07/Jul/2016	19.37	Distance Protection
132 KV	Paras-Akot	07/Jul/2016	19.16	07/Jul/2016	19.48	Distance Protection
132 KV	Kalmeshwar-Hingna-II	09/Jul/2016	19.30	09/Jul/2016	19.48	Distance Protection
132 KV	Eklahara (Ocr)-Adgaon	14/Jul/2016	08.42		Continued.	132 KV Bus Bar Operated.
132 KV	Ranjangaon-Whirlpool	17/Jul/2016	09.30		Continued.	Taken On TBC For OWN CB Overhauling.