

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 03/Jul/2017 to 09/Jul/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
03/07/2017	12 Hrs	4260	157	247	4664	4800	2285	3925	228	-1737	14165	0	14165	1049	388	17339	17339	49.97
04/07/2017	9 Hrs	4080	185	252	4517	5337	2424	3942	119	-1138	15201	0	15201	886	459	17684	17684	50.04
05/07/2017	9 Hrs	3690	698	380	4768	5334	2097	3971	117	-1089	15198	0	15198	1029	503	17819	17819	50.06
06/07/2017	12 Hrs	3997	190	388	4575	6081	2086	3384	279	-1523	14882	0	14882	1262	495	18162	18162	50.01
07/07/2017	9 Hrs	5115	964	384	6463	6021	1011	3352	131	-1137	15841	0	15841	961	494	18433	18433	50.02
08/07/2017	12 Hrs	5241	340	375	5956	6206	710	3978	298	-1448	15700	0	15700	1072	440	18660	18660	49.89
09/07/2017	12 Hrs	5499	562	378	6439	6386	445	3787	266	-978	16345	0	16345	897	494	18714	18714	50.00
Maximum		5499	964	388	6463	6386	2424	3978	298	-978	16345	0	16345	1262	503	18714	18714	50.06
Minimum		3690	157	247	4517	4800	445	3352	117	-1737	14165	0	14165	886	388	17339	17339	49.89
Average		4555	442	343	5340	5738	1580	3763	205	-1293	15333	0	15333	1022	468	18116	18116	50.00

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
03/07/2017	13 Hrs	4014	101	247	4362	4752	2519	3734	195	-1762	13800	0	13800	1014	389	16965	16965	49.94
04/07/2017	13 Hrs	3561	343	243	4147	5434	2556	3597	121	-1731	14124	0	14124	1016	389	17260	17260	49.97
05/07/2017	13 Hrs	3389	318	375	4082	5140	2445	3858	158	-1571	14112	0	14112	1153	505	17341	17341	50.04
06/07/2017	13 Hrs	4155	95	376	4626	5963	2054	3384	257	-1520	14764	0	14764	1239	497	18020	18020	50.03
07/07/2017	13 Hrs	4983	455	377	5815	5563	1259	3472	295	-1429	14975	0	14975	1318	494	18216	18216	49.95
08/07/2017	15 Hrs	5316	548	376	6240	5945	774	4066	259	-1211	16073	0	16073	1158	493	18935	18935	49.91
09/07/2017	13 Hrs	5516	912	377	6805	6480	445	3785	267	-999	16783	0	16783	865	496	19143	19143	50.03
Maximum		5516	912	377	6805	6480	2556	4066	295	-999	16783	0	16783	1318	505	19143	19143	50.04
Minimum		3389	95	243	4082	4752	445	3384	121	-1762	13800	0	13800	865	389	16965	16965	49.91
Average		4419	396	339	5154	5611	1722	3700	222	-1460	14947	0	14947	1109	466	17983	17983	49.98

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
03/07/2017	20 Hrs	4217	280	235	4732	4421	2008	3840	0	-1321	13680	0	13680	1076	387	16464	16464	49.89
04/07/2017	21 Hrs	4232	257	363	4852	4493	1820	4125	0	-1129	14161	0	14161	1159	455	16904	16904	49.89
05/07/2017	20 Hrs	3671	450	379	4500	5126	1926	3874	0	-1195	14231	0	14231	1205	491	17122	17122	49.95
06/07/2017	21 Hrs	4345	673	392	5410	5668	1551	3378	0	-1192	14815	0	14815	1083	499	17589	17589	49.92
07/07/2017	21 Hrs	4616	195	381	5192	5160	1603	3710	0	-1337	14328	0	14328	1052	390	17107	17107	49.88
08/07/2017	21 Hrs	5288	272	370	5930	4671	1557	4071	0	-1132	15097	0	15097	1082	491	17802	17802	49.84
09/07/2017	21 Hrs	5087	120	388	5595	5084	959	3874	0	-926	14586	0	14586	1031	496	17039	17039	49.97
Maximum		5288	673	392	5930	5668	2008	4125	0	-926	15097	0	15097	1205	499	17802	17802	49.97
Minimum		3671	120	235	4500	4421	959	3378	0	-1337	13680	0	13680	1031	387	16464	16464	49.84
Average		4494	321	358	5173	4946	1632	3839	0	-1176	14414	0	14414	1098	458	17147	17147	49.91

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
03/07/2017	3 Hrs	3590	51	254	3895	3922	1530	3415	0	-829	11933	0	11933	595	390	13747	13747	49.99
04/07/2017	4 Hrs	3539	48	241	3828	3970	2211	3536	0	-811	12734	0	12734	672	390	14607	14607	50.03
05/07/2017	4 Hrs	3676	40	397	4113	4008	1981	3681	0	-888	12895	0	12895	632	391	14806	14806	50.00
06/07/2017	3 Hrs	3695	73	384	4152	4039	1867	3358	0	-688	12728	0	12728	859	497	14772	14772	50.03
07/07/2017	4 Hrs	4593	78	373	5044	4463	1461	3284	0	-911	13341	0	13341	618	390	15260	15260	49.94
08/07/2017	4 Hrs	4403	58	394	4855	4732	1713	3429	0	-970	13759	0	13759	618	390	15737	15737	49.98
09/07/2017	3 Hrs	5351	65	396	5812	4300	1141	3883	0	-773	14363	0	14363	807	496	16439	16439	50.00
Maximum		5351	78	397	5812	4732	2211	3883	0	-688	14363	0	14363	859	497	16439	16439	50.03
Minimum		3539	40	241	3828	3922	1141	3284	0	-970	11933	0	11933	595	390	13747	13747	49.94
Average		4121	59	348	4528	4205	1701	3512	0	-839	13108	0	13108	686	421	15053	15053	50.00

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
03/07/2017	94.257	4.127	5.885	104.269	0.165	108.586	105.971	46.612	87.027	1.647	21.549	9.812	-30.025	318.115	61.386	379.501
04/07/2017	92.078	4.186	6.454	102.718	0.144	112.107	107.251	54.026	90.058	1.232	21.834	9.850	-30.670	329.471	62.355	391.826
05/07/2017	86.771	9.711	9.126	105.608	0.178	115.848	111.235	49.449	91.316	1.562	23.540	11.275	-28.874	334.909	63.689	398.598
06/07/2017	97.014	7.075	9.257	113.346	0.212	125.663	120.494	45.075	81.035	2.061	25.423	11.680	-27.107	340.073	64.209	404.282
07/07/2017	115.338	5.911	9.166	130.415	0.203	124.986	120.997	34.747	83.146	2.109	23.403	10.657	-29.939	345.464	64.000	409.464
08/07/2017	121.404	5.223	9.184	135.811	0.165	129.550	125.853	27.953	94.615	2.207	21.078	10.259	-29.037	361.099	60.374	421.473
09/07/2017	126.530	10.988	9.364	146.882	0.115	127.195	122.560	19.902	92.251	2.173	20.501	11.741	-21.578	366.825	53.820	420.645
Maximum	126.530	10.988	9.364	146.882	0.212	129.550	125.853	126.530	94.615	2.207	25.423	11.741	-21.578	366.825	64.209	421.473
Minimum	86.771	4.127	5.885	102.718	0.115	108.586	105.971	86.771	81.035	1.232	20.501	9.812	-30.670	318.115	53.820	379.501
Average	104.770	6.746	8.348	119.864	0.169	120.562	116.337	104.770	88.493	1.856	22.475	10.753	-28.176	342.279	61.405	403.684

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
03/07/2017	0.072	0.233	65.210
04/07/2017	0.060	0.293	65.150
05/07/2017	0.186	0.479	64.964
06/07/2017	0.135	0.614	64.829
07/07/2017	0.126	0.740	64.703
08/07/2017	0.102	0.842	64.601
09/07/2017	0.221	1.063	64.380

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 03/Jul/2017 to 09/Jul/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
03/07/2017	MONDAY	83.271	4393	22.700	946	105.971	4415	108.586	4524	2.615	109
04/07/2017	TUESDAY	85.311	4447	21.940	914	107.251	4469	112.107	4671	4.856	202
05/07/2017	WEDNESDA	88.269	4612	22.966	957	111.235	4635	115.848	4827	4.613	192
06/07/2017	THURSDAY	90.960	4991	29.534	1231	120.494	5021	125.663	5236	5.169	215
07/07/2017	FRIDAY	91.401	5012	29.596	1233	120.997	5042	124.986	5208	3.989	166
08/07/2017	SATURDAY	91.873	5210	33.980	1416	125.853	5244	129.550	5398	3.697	154
09/07/2017	SUNDAY	94.525	5079	28.035	1168	122.560	5107	127.195	5300	4.635	193
Total		625.610		188.751		814.361		843.935		29.574	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 03/07/2017 TO 10/07/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
CS	TARAPUR 4	540MW	23/Apr/2017	19.55		Continued.	Annual Maintenance
CS	Tarapur 1	160MW	04/Jun/2017	19.09		Continued.	3 months outage for refuelling.
MSPGCL	Chandrapur Unit 3	210MW	05/Jun/2017	23.24		Continued.	AOH.
MSPGCL	Khaparkheda Unit 2	210MW	14/Jun/2017	23.16		Continued.	Annual Overhaul
MSPGCL	Koradi Unit 7	210MW	21/Jun/2017	01.24		Continued.	COH.
MSPGCL	Paras Unit 4	250MW	21/Jun/2017	00.04	17/Jul/2017	06.06	Annual Overhaul
IPP	JSW (J) U4	300MW	04/Jul/2017	20.41		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPL	Dabhol Dabhol 1B	230MW	28/May/2013	22.02		Continued.	Gas Shortage.
RGPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	EE R&M LE Work
IPP	SWPGL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	SWPGL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Parli Unit 4	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Parli Unit 5	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPL	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00.00Hrs for Turbine inspection and maintenance work
IPP	PGPL U1	262MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	PGPL U2	126MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	RPL(AMT) U-1	270MW	24/May/2017	03.27		Continued.	Flame Failure
IPP	JSW (J) U2	300MW	31/May/2017	23.58		Continued.	NO SCHEDULE.
IPP	Dhariwal	300MW	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
IPP	RPL(AMT) U-3	270MW	05/Jun/2017	14.31		Continued.	swaping with unit-5.
IPP	RPL(AMT) U-5	270MW	09/Jun/2017	01.39		Continued.	Zero Schedule by MSEDCL
IPP	RPL(AMT) U-2	270MW	09/Jun/2017	04.24		Continued.	Zero Schedule by MSEDCL
IPP	RPL(AMT) U-4	270MW	09/Jun/2017	00.20		Continued.	Zero Schedule by MSEDCL
MSPGCL	Parli Unit 7	250MW	13/Jun/2017	00.04		Continued.	Zero Schedule By MSEDCL
MSPGCL	Bhusawal Unit 3	210MW	13/Jun/2017	06.01		Continued.	Zero Schedule By MSEDCL
IPP	VIPL U-1	300MW	13/Jun/2017	08.30		Continued.	GT WORK
MSPGCL	Parli Unit 6	250MW	14/Jun/2017	00.02		Continued.	Zero schedule by MSEDCL.
MSPGCL	Parli Unit 8	250MW	17/Jun/2017	00.08		Continued.	Zero Schedule by MSEDCL
MSPGCL	Bhusawal Unit 4	500MW	24/Jun/2017	00.38		Continued.	Hydrogen Gas Leakage.
MSPGCL	Bhusawal Unit 5	500MW	26/Jun/2017	00.00		Continued.	Zero Schedule By MSEDCL
MSPGCL	Khaparkheda Unit 3	210MW	27/Jun/2017	23.50		Continued.	zero schedule by MSEDCL.
MSPGCL	Khaparkheda Unit 1	210MW	27/Jun/2017	23.51		Continued.	zero schedule by MSEDCL.
MSPGCL	Nasik Unit 3	210MW	01/Jul/2017	3.25	10/Jul/2017	12.00	BTL (converted to Zero Schedule from 10.00Hrs DT.04th July 17)
IPP	SWPGL U-4	135MW	23/Jun/2017	12.01	03/Jul/2017	06.12	Coal Shortage
MSPGCL	Khaparkheda Unit 4	210MW	26/Jun/2017	10.20	06/Jul/2017	09.55	BTL (Converted to Zero Schedule from 20.00Hrs DT.27 June 2017)
IPP	JSW (J) U1	300MW	28/Jun/2017	13.29	04/Jul/2017	16.14	water leakage.
MSPGCL	Khaparkheda Unit 5	500MW	28/Jun/2017	23.58	06/Jul/2017	22.23	zero schedule by MSEDCL
MSPGCL	Uran Unit 5	108MW	30/Jun/2017	00.50	04/Jul/2017	17.45	Routine Maintenance Work
MSPGCL	Koradi Unit 9	660MW	05/Jul/2017	11.29	05/Jul/2017	15.47	main bay 413 and tie bay 414 for attending the hot spot on ct.
IPP	SWPGL U-3	135MW	07/Jul/2017	12.11		Continued.	ID Fan Problem
MSPGCL	Chandrapur Unit-8	500MW	09/Jul/2017	23.05	10/Jul/2017	15.03	Loss of Excitation

LINE OUTAGES AND RIPPING FOR THE WEEK FROM 03/07/2017 TO 10/07/2017

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Karad -Solapur (PG)	03/May/2017	11:49		Continued.	Line converted as 220 kv Solapur (PG)- Jeur from LOC 403
400 KV	Dhule Sar'Sarovar I	22/Jun/2017	18.30	04/Jul/2017	10.52	Over Voltage
400 KV	karad -kolhapur-I	23/Jun/2017	17.07	06/Jul/2017	06.31	Over Voltage
400 KV	Bhusawal-Aurangabad	25/Jun/2017	17.02	05/Jul/2017	12.44	Over Voltage
400 KV	Koradi-India Bulls	30/Jun/2017	18.01	04/Jul/2017	19.26	Distance Protection
400 KV	Ektuni-Bableswhar ckt II	01/Jul/2017	08.19	08/Jul/2017	07.59	load control.
400 KV	Karad - Jaigad - II	01/Jul/2017	18.09	03/Jul/2017	10.09	Over Voltage
400 KV	Chandrapur II - Chandrapur ckt 2	03/Jul/2017	08.40	03/Jul/2017	19.04	Line Maintenance work
400 KV	N.Koyna-Karad -Ckt II	03/Jul/2017	10.18	04/Jul/2017	09.01	Auto reclose testing work.
400 KV	Karad-Jaigad - I	03/Jul/2017	18.26	04/Jul/2017	09.27	Over Voltage
400 KV	Koradi-Khaperkheda II	04/Jul/2017	03.54	04/Jul/2017	19.15	Over Voltage
400 KV	Koradi Satpur	04/Jul/2017	03.58	04/Jul/2017	16.26	Over Voltage
400 KV	Chandrapur - Khaperkheda	04/Jul/2017	03.58	04/Jul/2017	19.06	Over Voltage
400 KV	New Koyna - Dabhol - II	04/Jul/2017	08.06	04/Jul/2017	20.40	CVT Replacement
400 KV	Dhule Sar'Sarovar II	04/Jul/2017	18.24	10/Jul/2017	08.35	Over Voltage
400 KV	Karad - Jaigad - II	04/Jul/2017	21.07	05/Jul/2017	09.19	Over Voltage
400 KV	Dabhol New koyna I	05/Jul/2017	03.17	05/Jul/2017	09.09	Distance Protection
400 KV	Kolhapur Solapur(PG) I	05/Jul/2017	06.23	06/Jul/2017	21.02	outage by wrldc
400 KV	Chandrapur-II - Nanded ckt II	05/Jul/2017	09.06	05/Jul/2017	15.39	work of fixing and crimping of compression type clamp and connector at lilo tower.
400 KV	Aikud-Kolhapur(Talandage)	05/Jul/2017	09.48	05/Jul/2017	16.38	Isolator problem of 400kv kolhapur line.
400 KV	Tapitanda Waluj	05/Jul/2017	11.53	05/Jul/2017	17.46	Line Maintenance work
400 KV	Koradi-India Bulls	05/Jul/2017	18.01	06/Jul/2017	07.08	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	05/Jul/2017	19.58	07/Jul/2017	06.15	Over Voltage
400 KV	Karad - Jaigad - II	05/Jul/2017	20.40	08/Jul/2017	10.00	Over Voltage
400 KV	Babhaleshwar - Padghe-I	05/Jul/2017	20.45	06/Jul/2017	05.16	to heavy sparking on ct.
400 KV	Babhaleshwar - Padghe-II	06/Jul/2017	05.25	06/Jul/2017	09.18	Attending Hot Spot
400 KV	Aikud-Solapur(PG)	06/Jul/2017	06.50	06/Jul/2017	20.47	line crossing work by wrldc.
400 KV	Chandrapur - Khaperkheda	06/Jul/2017	10.03	06/Jul/2017	13.00	diagnostic testing work.
400 KV	karad -kolhapur-II	06/Jul/2017	16.44	10/Jul/2017	11.41	Over Voltage
400 KV	Tapitanda Waluj	07/Jul/2017	15.04	07/Jul/2017	17.04	in view of outage on bus coupler at tapitanda.
400 KV	Khadka-Aurangabad (Waluj)	07/Jul/2017	17.22	08/Jul/2017	07.33	Over Voltage
400 KV	Bableswhar- Aurangabad (Waluj)	08/Jul/2017	11.28	08/Jul/2017	18.40	BUS SECTION OUTAGE AT AURANGABAD.
400 KV	Khadka-Aurangabad (Waluj)	08/Jul/2017	19.33	09/Jul/2017	07.50	Over Voltage
400 KV	Karad - Jaigad - II	08/Jul/2017	21.48		Continued.	Over Voltage
400 KV	Ektuni-Bableswhar ckt I	09/Jul/2017	09.21	16/Jul/2017	07.31	Hand tripped to control load
400 KV	Khadka-Aurangabad (Waluj)	09/Jul/2017	20.07	10/Jul/2017	08.50	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	12/Jul/2017	18.11		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar II	12/Jul/2017	20.45		Continued.	Over Voltage
400 KV	karad -kolhapur-II	13/Jul/2017	18.27		Continued.	Over Voltage
400 KV	Jejuri- Koynastage-IV	16/Jul/2017	02.45		Continued.	Distance Protection
400 KV	Ektuni-Bableswhar ckt II	16/Jul/2017	16.05		Continued.	hand tripped to control load
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Talandage - Chikodi	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
220 KV	Mudshingi - Chikodi	01/Jun/2017	00.06		Continued.	NO SCHEDULE.
220 KV	Pophali - Pedambe II	17/Jun/2017	17.00	07/Jul/2017	16.25	CT Replacement
220 KV	Pophali - Kdph	23/Jun/2017	08.45	08/Jul/2017	18.30	Distance Protection
220 KV	Vita - Mhaishal	01/Jul/2017	14.19		Continued.	Bunching Work
220 KV	Vita - Miraj	01/Jul/2017	14.53		Continued.	bunching work.
220 KV	Pedhambe - Oni	03/Jul/2017	09.43	03/Jul/2017	21.16	Jumpering of lilo tap line for pedambe - kharepatan line.
220 KV	Oni Kharepatan Line	03/Jul/2017	10.18	03/Jul/2017	21.16	Jumpering of lilo tap line for pedambe - kharepatan line.
220 KV	Kalwa - Siemens	03/Jul/2017	11.31	03/Jul/2017	18.48	construction work.
220 KV	Shivajinagar-Gangapur	04/Jul/2017	01.47	04/Jul/2017	10.13	LBB Relay problem
220 KV	Kalwa - Airoli Knowledge Park	04/Jul/2017	06.04	04/Jul/2017	10.07	Creek side Bus outage
220 KV	Main Bus I @ Kalwa	04/Jul/2017	06.05	04/Jul/2017	10.04	To attend Hot Spot
220 KV	Wani-Warora	04/Jul/2017	09.50	04/Jul/2017	16.40	Disconnection of B Phase Bus to Isolator Jumpers and reconnection
220 KV	Chandrapur GCR - Sicom I	04/Jul/2017	11.57	04/Jul/2017	20.10	Replacement and Re Stringing of missing E/W
220 KV	Parli 3(Old Gcr)- Ginwali Ckt 4	04/Jul/2017	12.55	04/Jul/2017	18.53	Back up relay retrofitting work
220 KV	Mahad - Pedambe	04/Jul/2017	13.01	04/Jul/2017	17.21	To attend Hot Spot
220 KV	Eklahare (Gcr) - Airoli Know Park	04/Jul/2017	13.03	04/Jul/2017	16.11	To attend Hot Spot
220 KV	Kalmeshwar-Kalmeshwar Rly Tss 1	04/Jul/2017	13.07	04/Jul/2017	17.29	Back up relay retrofitting work
220 KV	Anandnagar - Pal	04/Jul/2017	13.10	04/Jul/2017	21.30	Coupling Capacitor Jumper open
220 KV	Eklahara(Gcr)(Nasik)- Bableswhar-I	04/Jul/2017	13.35	04/Jul/2017	15.38	Line Maintenance work
220 KV	Adlabs - Pedambe	05/Jul/2017	09.15	05/Jul/2017	13.03	broken jumper replacement work.
220 KV	Beed-Patoda Ckt 1	05/Jul/2017	10.10	05/Jul/2017	13.05	Quarterly Maintainance Work
220 KV	Mumewadi -Haikarni I	05/Jul/2017	10.25	05/Jul/2017	17.35	Line Maintenance work
220 KV	Padghe - Nalasopara	05/Jul/2017	11.01	05/Jul/2017	14.06	for taking out vasai line 437 taking nalasopara-boisar pg.
220 KV	Chandrapur GCR - Sicom I	05/Jul/2017	11.10	05/Jul/2017	14.55	for replacement and restringing of missing earth wire from loc.
220 KV	Parly-Parly Extn-I	05/Jul/2017	11.17	05/Jul/2017	17.05	diagnostic testing work.
220 KV	Padghe - Kamba	05/Jul/2017	11.50	05/Jul/2017	12.18	vt fuse fail.
220 KV	Butibori - VIPL Ckt II	05/Jul/2017	13.31	05/Jul/2017	18.39	Tan Delta Measurment of CTs
220 KV	Solapur(Bale) - Tuljapur	05/Jul/2017	14.02	05/Jul/2017	15.50	removing of polythene.
220 KV	New Koyna - Niwali	06/Jul/2017	09.00	06/Jul/2017	15.05	y ph ct replacement work.
220 KV	Kalwa - Siemens	06/Jul/2017	10.30	06/Jul/2017	17.30	construction work.
220 KV	Boisar Versova Line	06/Jul/2017	12.11	06/Jul/2017	15.40	repairing of damage jumper.

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Yeotmal- Pusad	06/Jul/2017	13.08	06/Jul/2017	16.16	Attending Hot Spot
220 KV	Sawantwadi-Bidri	06/Jul/2017	13.35	06/Jul/2017	17.32	back up relay replacement work.
220 KV	Parli 3 (Old Gcr)-Osmanabad	06/Jul/2017	15.15.	06/Jul/2017	17.22	Quarterly Maintainance Work
220 KV	Nashik-Padgha	06/Jul/2017	15.19	06/Jul/2017	15.34	from ocr end only pdr.
220 KV	Nasik Navsari II	06/Jul/2017	15.19	06/Jul/2017	15.49	from ocr end only pdr.
220 KV	Mahape - TIFIL	06/Jul/2017	18.04	06/Jul/2017	19.30	construction work.
220 KV	Kalwa - Siemens	07/Jul/2017	09.26	07/Jul/2017	17.00	construction work.
220 KV	Kharghar-Borivali ckt II	07/Jul/2017	12.23		Continued.	Distance Protection
220 KV	Nagothane-Wadkhali-I	07/Jul/2017	13.39	07/Jul/2017	21.02	replacement conductor.
220 KV	Kalwa - Taloja	08/Jul/2017	06.19	08/Jul/2017	12.17	Attending Hot Spot
220 KV	Apta - Kalwa	08/Jul/2017	06.26	08/Jul/2017	11.26	Attending Hot Spot
220 KV	Kamba - Kolshet	08/Jul/2017	09.10	08/Jul/2017	20.20	BUS SECTION OUTAGE.
220 KV	Theur-Phursungi	08/Jul/2017	09.10	08/Jul/2017	17.16	Half yearly maintenance work
220 KV	Kalwa - Mulund 1	09/Jul/2017	07.35	09/Jul/2017	14.34	LA Replacement work
220 KV	Pophali - Kdph	12/Jul/2017	17.05		Continued.	Flashover at pophali end
220 KV	Gangapur-Valve	15/Jul/2017	09.50		Continued.	Tripped at Gangapur end without Indication
220 KV	Mahad - Pedambe	16/Jul/2017	23.05		Continued.	Distance Protection
132 KV	Mangrulpir-Karanja Ckt li	02/Jul/2017	18.28	03/Jul/2017	16.02	Distance Protection