

MAHARASHTRA STATE ELECTRICITY TRANSMISSION COMPANY LTD.
Maharashtra State Load Despatch Centre, Kalwa

To,
DSS CONTROL ROOM,
Head Office Mumbai.

No. 1466/11.08.14

Sub: Report of the Power System position for the period 4-Aug-14 To 10-Aug-14

Date	Monday 4-Aug-14	Tuesday 5-Aug-14	Wednesday 6-Aug-14	Thursday 7-Aug-14	Friday 8-Aug-14	Saturday 9-Aug-14	Sunday 10-Aug-14
On Line Capacity (MW)							
MSPGCL THM	3773	3958	4370	4184	3796	3317	3633
MSPGCL HY	1240	1240	1321	1382	1382	1382	1380
MSPGCL GAS	440	440	440	440	440	280	280
MSPGCL TOTAL	5453	5638	6131	6006	5618	4979	5293
Cent. Sect.(incl. RGPPL)	3946	3442	3439	4010	4077	4913	5579
MSPGCL + CS	9399	9080	9570	10016	9695	9892	10872
TPCL	1127	1127	1127	1127	1127	1127	1127
REL	500	500	500	500	500	500	0
TPCL + REL	1627	1627	1627	1627	1627	1627	1127
CPP	3970	3970	3915	3988	3138	2492	2564
STATE OLC	14996	14677	15112	15631	14460	14011	14563
Morning Peak Demand (MW)	10 Hrs	9 Hrs	11 Hrs	10 Hrs	11 Hrs	11 Hrs	11 Hrs
MSPGCL THM	3425	3556	3832	3800	3719	3444	3361
MSPGCL HY	475	583	297	414	888	1623	1542
MSPGCL GAS	438	432	431	233	273	279	272
MSPGCL TOTAL	4338	4571	4560	4447	4880	5346	5175
Cent. Sect.(incl. RGPPL)	4062	3711	3453	4116	4211	5447	5643
Wind	1586	1666	1794	1430	1369	977	600
CPP	4158	3724	4046	4132	3437	2690	2592
TPCL Asst	-1188	-1090	-1378	-1283	-1421	-1292	-864
MSEDCL Catered	13035	12606	12574	12930	12542	13281	13272
Load Shedding (LS)	51	52	52	50	51	521	416
MSEDCL Demand(Incl LS)	13086	12658	12626	12980	12593	13802	13688
TPCL + REL Dem.	2661	2367	2904	2695	2957	2706	2143
State Demand (Incl LS)	15747	15025	15530	15675	15550	16508	15831
Sys. Freq. (Hz)	49.94	49.98	50.01	49.99	49.95	49.99	49.97
Evening Peak Demand (MW)	15 Hrs	20 Hrs	20 Hrs	20 Hrs	20 Hrs	14 Hrs	14 Hrs
MSPGCL THM	3579	3818	3678	3703	3710	3644	3469
MSPGCL HY	267	574	927	1462	1589	1030	758
MSPGCL GAS	432	422	429	270	276	271	269
MSPGCL TOTAL	4278	4814	5034	5435	5575	4945	4496
Cent. Sect.(incl. RGPPL)	3171	3382	3346	4055	4259	4840	5585
Wind	1921	1555	1543	1300	859	1151	712
CPP	3902	3896	3938	3281	3025	2675	2601
TPCL Asst	-1257	-1069	-1230	-1211	-1099	-1267	-794
MSEDCL Catered	12098	12603	12651	12872	12645	12468	12746
Load Shedding (LS)	56	51	55	56	53	646	129
MSEDCL Demand(Incl LS)	12154	12654	12706	12928	12698	13114	12875
TPCL + REL Dem.	2780	2737	2711	2724	2734	2643	2074
State Demand (Incl LS)	14934	15391	15417	15652	15432	15757	14949
Sys. Freq. (Hz)	49.85	49.74	49.79	49.82	49.81	49.98	49.99

Chief Engineer
MSLDC, Kalwa

SLDC,KALWA
MSPGCL WEEKLY FORCED & PLANNED UNIT OUTAGES

WEEK	4-Aug-14	TO	10-Aug-14
------	----------	----	-----------

A) (UNITWISE PLANNED/FORCED OUTAGE POSITION @ 05:30 HRS. OF THE DAY OF (MSPGCL THERMAL UNITS ONLY)

Sr.No	Date	4-Aug-2014		5-Aug-2014		6-Aug-2014		7-Aug-2014		8-Aug-2014		9-Aug-2014		10-Aug-2014	
	Day	MONDAY		TUESDAY		WEDNESDAY		THURSDAY		FRIDAY		SATURDAY		SUNDAY	
	Outage Type	PLANNED	FORCED	PLANNED	FORCED	PLANNED	FORCED	PLANNED	FORCED	PLANNED	FORCED	PLANNED	FORCED	PLANNED	FORCED
1	NASIK	3	*	3	*	3	*	3	*	3	*	3	*	3	*
2	KORADI	*	5	*	5	*	5	*	5	*	5	*	5	*	5
3	KHAPERKHEDA	*	2	*	2	*	2	*	*	*	5	*	1,5	*	1,5
4	PARALI	3	4,5,6,7	3	4,5,6,7	3	4,5,6,7	3	4,5,6,7	3	4,5,6,7	3	4,5,6,7	3	4,5,6,7
5	CHANDRAPUR	*	5	*	5	*	*	*	*	*	*	*	*	*	*
6	BHUSAVAL	*	2,3	*	2	*	2	*	2,4	*	2,4	*	2,4	*	2,4
7	PARAS	*	*	*	*	*	*	*	*	*	*	*	*	*	*
		420	2250	420	2040	420	1540	420	1830	420	2330	420	2540	420	2540

REMARKS:- 1)THIS INFORMATION TO BE VERIFIED FROM CGM.(GEN.WORKS) MSPGCL,H.O. MUMBAI REPORT BEFORE SUBMITTING TO THE CABINET COMMITTEE
2) URAN GTPS UNITS ARE KEPT SHUT OR ON STAND BY MODE DUE TO GAS SHORTAGE.
3) Koradi U-1 to 4, Paras U-2, Parli U-1,2, Bhusawal U-1 and Nasik 1,2 are withdrawn being a vintage units.

B) WEEKLY CENTRAL SECTOR SHARE/DRAWL(IN MUs)

DATE	DAY	CENT.SECT. SHARE		TOTAL INTER STATE BILATERAL PURCHASE		TOTAL SHARE		TOTAL DRAWL		OVERDRAWL(+) UNDREDRAWL(-)	
		MUs	AVG. MW	MUs	AVG. MW	MUs	AVG. MW	MUs	AVG. MW	MUs	AVG. MW
		1		2		1+2=3		4		3-4=5	
4-Aug-2014	MONDAY	76.001	3167	4.662	194	80.663	3361	80.854	3369	0.191	8
5-Aug-2014	TUESDAY	65.963	2748	5.061	211	71.024	2959	70.715	2946	-0.309	-13
6-Aug-2014	WEDNESDAY	69.950	2915	0.797	33	70.747	2948	70.903	2954	0.156	7
7-Aug-2014	THURSDAY	70.057	2919	10.628	443	80.685	3362	84.120	3505	3.435	143
8-Aug-2014	FRIDAY	80.763	3365	9.717	405	90.480	3770	94.278	3928	3.798	158
9-Aug-2014	SATURDAY	90.099	3754	16.402	683	106.501	4438	117.055	4877	10.554	440
10-Aug-2014	SUNDAY	97.699	4071	17.950	748	115.649	4819	123.142	5131	7.493	312
	TOTAL	550.532		65.217		615.749		641.067		25.318	

Details of Koyna Water Consumption (In TMC)

DATE	For the Day	For the Month	Balance
4-Aug-14	0.038	0.183	64.014
5-Aug-14	0.069	0.252	63.945
6-Aug-14	0.058	0.310	63.887
7-Aug-14	0.103	0.413	63.784
8-Aug-14	0.272	0.685	63.512
9-Aug-14	0.474	1.159	63.038
10-Aug-14	0.359	1.518	62.679

Supply Position During Evening Peak (MW)

Date	Time	MSEDCL Generation				NO. 401 / 18.03.2014	WIND	CPP	TPCL Exch	MSEDCL Catered Demand	Load Shedding (LS).	MSEDCL Demand (Incl LS)	TPCL Gen.	REL Gen.	State demand met	State Demand (Incl LS)	Freq.
		Thermal	Hydro	Gas	Total												
		MW	MW	MW	MW												
4-Aug-14	15	3579	267	432	4278	3171	1921	3902	-1257	12098	56	12154	999	524	14878	14934	49.85
5-Aug-14	20	3818	574	422	4814	3382	1555	3896	-1069	12603	51	12654	1147	521	15340	15391	49.74
6-Aug-14	20	3678	927	429	5034	3346	1543	3938	-1230	12651	55	12706	961	520	15362	15417	49.79
7-Aug-14	20	3703	1462	270	5435	4055	1300	3281	-1211	12872	56	12928	991	522	15596	15652	49.82
8-Aug-14	20	3710	1589	276	5575	4259	859	3025	-1099	12645	53	12698	1114	521	15379	15432	49.81
9-Aug-14	14	3644	1030	271	4945	4840	1151	2675	-1267	12468	646	13114	854	522	15111	15757	49.98
10-Aug-14	14	3469	758	269	4496	5585	712	2601	-794	12746	129	12875	757	523	14820	14949	49.99
Maximum		3818	1589	432	5575	5585	1921	3938	-794	12872	646	13114	1147	524	15596	15757	49.99
Minimum		3469	267	269	4278	3171	712	2601	-1267	12098	51	12154	757	520	14820	14934	49.74
Average		3657	944	338	4940	4091	1292	3331	-1132	12583	149	12733	975	522	15212	15362	49.85

Supply Position During Morning Peak (MW)

Date	Time	MSEDCL Generation				Central Sector Receipt	WIND	CPP	TPCL Exch	MSEDCL Catered Demand	Load Shedding (LS).	MSEDCL Demand (Incl LS)	TPCL Gen.	REL Gen.	State demand met	State Demand (Incl LS)	Freq.
		Thermal	Hydro	Gas	Total												
		MW	MW	MW	MW												
4-Aug-14	10	3425	475	438	4338	4062	1586	4158	-1188	13035	51	13086	951	522	15696	15747	49.94
5-Aug-14	9	3556	583	432	4571	3711	1666	3724	-1090	12606	52	12658	755	522	14973	15025	49.98
6-Aug-14	11	3832	297	431	4560	3453	1794	4046	-1378	12574	52	12626	1006	520	15478	15530	50.01
7-Aug-14	10	3800	414	233	4447	4116	1430	4132	-1283	12930	50	12980	893	519	15625	15675	49.99
8-Aug-14	11	3719	888	273	4880	4211	1369	3437	-1421	12542	51	12593	1013	523	15499	15550	49.95
9-Aug-14	11	3444	1623	279	5346	5447	977	2690	-1292	13281	521	13802	893	521	15987	16508	49.99
10-Aug-14	11	3361	1542	272	5175	5643	600	2592	-864	13272	416	13688	758	521	15415	15831	49.97
Maximum		3832	1623	438	5346	5643	1794	4158	-864	13281	521	13802	1013	523	15987	16508	50.01
Minimum		3361	297	233	4338	3453	600	2592	-1421	12542	50	12593	755	519	14973	15025	49.94
Average		3591	832	337	4760	4378	1346	3540	-1217	12891	170	13062	896	521	15525	15695	49.98

Details of Supply Position (MUs)

Date	MSEDCL Generation					Central Sector Receipt	Central Sector Share	WIND	CPP	TPCL Gen	R-Infra Gen	TPCL Exch	Energy Requirement		
	Thermal	Hydro	Gas	Pench(MS)	Total								MSEDCL	MUMBAI	State
4-Aug-14	82.965	7.104	10.419	0.096	100.584	80.854	80.663	39.853	91.635	19.392	12.166	-23.851	289.911	55.409	345.320
5-Aug-14	87.303	9.423	10.350	0.080	107.156	70.715	71.024	38.159	88.320	20.121	12.148	-24.641	280.173	56.912	337.085
6-Aug-14	91.081	8.062	9.763	0.248	109.154	70.903	70.747	40.284	87.804	20.000	12.117	-25.119	283.842	57.237	341.079
7-Aug-14	88.985	10.799	6.181	0.120	106.085	84.120	80.685	35.339	85.859	19.397	12.113	-25.753	286.567	57.264	343.831
8-Aug-14	88.784	16.983	6.580	0.287	112.634	94.278	90.480	27.824	75.514	20.973	12.504	-24.239	286.866	57.716	344.582
9-Aug-14	81.371	25.413	6.670	0.212	113.666	117.055	106.501	20.102	61.917	19.499	12.524	-22.724	290.963	54.750	345.713
10-Aug-14	80.372	19.401	6.666	0.134	106.573	123.142	115.649	18.162	59.835	18.853	12.447	-16.042	292.628	47.342	339.970
Maximum	91.081	25.413	10.419	0.287	113.666	123.142	115.649	40.284	91.635	20.973	12.524	-16.042	292.628	57.716	345.713
Minimum	80.372	7.104	6.181	0.080	100.584	70.715	70.747	18.162	59.835	18.853	12.113	-25.753	280.173	47.342	337.085
Average	85.837	13.884	8.090	0.168	107.979	91.581	87.964	31.389	78.698	19.748	12.288	-23.196	287.279	55.233	342.511

MAHARASHTRA STATE ELECTRICITY TRANSMISSION COMPANY LTD.
 Maharashtra State Load Despatch Centre, Kalwa
Information for Weekly Cabinet Meeting

For the Week

4-Aug-14

to

10-Aug-14

Demand Supply Summary

	Morning Peak (MW)	Evening Peak (MW)
Average Peak Demand	13062	12733
Average Peak Supply	12891	12583
Average Load Relief (LS)	170	149

Average Supply Summary

	Morning Peak (MW)	Evening Peak (MW)	Mus
Thermal	3591	3657	85.84
Gas	337	338	8.09
Hydro	832	944	13.88
CS Drawal (Total)	4378	4091	91.58
TPCL	-1217	-1132	-23.20

Koyna Water position

	Water in TMC Feet
Average Water Used Per Day	0.196
Balance Left	62.679
Balance Left Last Year Same Week	63.113

MSPGCL Unit Outage Position

Date	MSPGCL (in MW)		
	Planned	Forced	Total
4-Aug-14	420	2250	2670
5-Aug-14	420	2040	2460
6-Aug-14	420	1540	1960
7-Aug-14	420	1830	2250
8-Aug-14	420	2330	2750
9-Aug-14	420	2540	2960
10-Aug-14	420	2540	2960

Distressed Load Shedding

Maxm. No. of Hours in a day	0
Number of Days	0

GENERATING UNIT OUTAGES FOR THE WEEK

FROM 4-Aug-14 TO 10-Aug-14

UNIT UNDER PLANNED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reasondes
Parli	Unit 3	210	13-Feb-13	23.50		Continued.	Water Shortage
Koyna	ST - IV 3	250	7-Jul-14	09.00		Continued.	Annual Overhaul
Nasik	Unit 3	210	10-Jul-14	14.10	10-Aug-14	17.10	A/OH.

UNIT UNDER FORCED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reason
Dabhol	1B	230	28-May-13	22.02		Continued.	Gas shortage.
Dabhol	2A	230	6-Jun-13	09.10		Continued.	Gas Shortage
Dabhol	3A	230	6-Jun-13	08.28		Continued.	Gas Shortage
Dabhol	1A	230	27-Jun-13	21.47		Continued.	Gas Shortage
Dabhol	1X	290	27-Jun-13	21.46		Continued.	Gas Shortage
Dabhol	2X	290	15-Jul-13	15.09		Continued.	Gas Shortage
Dabhol	2B	230	8-Aug-13	15.03		Continued.	Gas Shortage
Dabhol	3X	290	29-Dec-13	05.47		Continued.	Gas Shortage
Dabhol	3B	230	29-Dec-13	06.14		Continued.	Gas Shortage
Tata	Trombay 8	250	9-Jan-14	22.54		Continued.	Emergency H/T, Fire at turbine track.
CPP	WPCL U-1	135	30-Jan-14	12.45		Continued.	turbine vibration
CPP	WPCL U-2	135	18-Feb-14	00.02		Continued.	Ash Conveying problem
CPP	Dhariwal	300	28-May-14	02.27		Continued.	PA Fan Vibration Problem. (U-1).
Koradi	Unit 5	200	17-Jun-14	11.53		Continued.	I D Fan Bearing Temperature High.
CPP	IPL U-1	270	26-Jun-14	05.46		Continued.	Coal Shortage.
Parli	Unit 4	210	29-Jun-14	10.19		Continued.	Water Shortage
Bhusawal	Unit 2	210	18-Jul-14	23.46		Continued.	Coal Shortage.
CPP	JSW (J) U2	300	20-Jul-14	00.00		Continued.	No Buyer
CPP	VIPL U-1	300	23-Jul-14	00.05		Continued.	Bunker Coal Feed Problem.
Uran	Unit 8	108	26-Jul-14	07.30	7-Aug-14	07.51	Gas Shortage.
Parli	Unit 5	210	30-Jul-14	00.02		Continued.	Water Shortage.
Khaparkheda	Unit 2	210	31-Jul-14	11.26	6-Aug-14	17.02	Poor Coal Quality.
Tata	Trombay 6	500	31-Jul-14	21.34		Continued.	Economic Shut down.
Parli	Unit 6	250	1-Aug-14	19.08		Continued.	Water Shortage.
Chandrapur	Unit 5	500	1-Aug-14	11.48	4-Aug-14	16.12	Boiler Tube Leakage.
Parli	Unit 7	250	1-Aug-14	10.10		Continued.	Water Shortage.
Bhusawal	Unit 3	210	1-Aug-14	12:12	4-Aug-14	06.38	Boiler tube leakage
Koradi	Unit 6	210	4-Aug-14	21.17	5-Aug-14	00.52	High Furnace Pressure
Chandrapur	Unit 5	500	4-Aug-14	23.17	5-Aug-14	04.28	Condensor Vaccum Low
Chandrapur	Unit 5	500	5-Aug-14	05.18	5-Aug-14	18.02	Primary Water Temp. High.
Bhusawal	Unit 4	500	6-Aug-14	13.56		Continued.	Boiler Tube Leakage.
Uran	Unit A0	120	6-Aug-14	20.59	7-Aug-14	03.25	Main X'mer Bucholz.
Uran	Unit A0	120	7-Aug-14	05.45		Continued.	Main X'mer Bucholz.
Uran	Unit 6	108	7-Aug-14	05.45		Continued.	Non Availability of AO.
Uran	Unit 5	108	7-Aug-14	11.19		Continued.	Gas Shortage.
Khaparkheda	Unit 5	500	7-Aug-14	10.51	10-Aug-14	22.27	Boiler Waterwall Tube Leakage.
Koradi	Unit 6	210	8-Aug-14	10.47	8-Aug-14	12.38	Due to CEPS and FST Level low.
CPP	JSW (J) U1	300	8-Aug-14	11.19	10-Aug-14	18.05	Turbine Lube Oil Leakage.
Bhusawal	Unit 5	500	8-Aug-14	23.47	9-Aug-14	03.08	Flame Failure.
Khaparkheda	Unit 1	210	9-Aug-14	00.42		Continued.	BTL.
CPP	Adani U-4	660	9-Aug-14	01.08		Continued.	Coal Shortage.
Koradi	Unit 6	210	9-Aug-14	19.35	9-Aug-14	21.58	flame failure
Koradi	Unit 7	210	9-Aug-14	23.03	10-Aug-14	01.26	Tripped on high furnace pressure
Paras	Unit 3	250	9-Aug-14	23.51	10-Aug-14	02.08	Tripped on flame failure
Koradi	Unit 7	210	10-Aug-14	01.31	10-Aug-14	02.01	H.P.T.Exhaust Temp High
Nasik	Unit 3	210	10-Aug-14	21.10		Continued.	UAT Differential
CPP	IPL U-2	270	10-Aug-14	16.04		Continued.	B.T.Pump Problem

LINE OUTAGES FOR THE WEEK

FROM 4-Aug-14 TO 10-Aug-14

Voltage	Name	date_trip	time_trip	date_sync	time_sync	Reason
500KV	HVDC POLE I & II @ Padgha	8-Aug-14	08.00	9-Aug-14	20.20	Annual Maintenance Work.
400KV	Kolhapur-Solapur (PG) II	24-Jul-14	09.22	6-Aug-14	09.31	To attend Hot Spot.
400KV	Bhusawal- Aurangabad	28-Jul-14	15.43	9-Aug-14	09.53	over voltage
400KV	Kolhapur - Mapusa - I	1-Aug-14	16.25	6-Aug-14	09.31	Over Voltage.
400KV	Dhule-Sar'Sarovar - II	1-Aug-14	17.46	9-Aug-14	08.14	Over Voltage.
400KV	Karad - Kolhapur - I	2-Aug-14	16.55	4-Aug-14	09.26	Over Voltage.
400KV	Lonikand- Koyna Stage IV	3-Aug-14	23.25	4-Aug-14	08.34	Over Voltage.
400KV	400/220KV 315MVA ICT-II @ Aurangabad.	4-Aug-14	11.15	4-Aug-14	15.31	Hot Spot
400KV	Karad - Lonikand	4-Aug-14	00.03	4-Aug-14	07.13	Over Voltage.
400KV	Padgha - Nagothane - I	4-Aug-14	00.30	4-Aug-14	09.11	Over Voltage.
400KV	Karad-Kolhapur-II	4-Aug-14	17.29	5-Aug-14	09.33	Over Voltage
400KV	Lonikand- Koyna Stage IV	4-Aug-14	23.17	5-Aug-14	08.19	Over Voltage
400KV	Deepnagar-Tapitatanda	5-Aug-14	04.02	5-Aug-14	06.56	Over Voltage.
400KV	Bhusawal - Akola - Koradi	5-Aug-14	09.23	5-Aug-14	18.13	Nut Bolt Tighting work and R.M.Work
400KV	400/220 KV 315MVA ICT-II @ Karad	5-Aug-14	11.35	6-Aug-14	16.59	NDR Relay Repl.work
400KV	Karad - Lonikand	5-Aug-14	03.03	5-Aug-14	06.59	Over Voltage
400KV	Padgha - Nagothane- II	5-Aug-14	03.28	5-Aug-14	07.37	Over Voltage.
400KV	Karad - Kolhapur - I	5-Aug-14	16.11	6-Aug-14	07.49	Over Voltage
400KV	Karad-Lonikhand	5-Aug-14	23.44	6-Aug-14	07.34	Over Voltage
400KV	Lonikand- Koyna Stage IV	5-Aug-14	22.20	6-Aug-14	07.15	Over Voltage
400KV	Khaparkheda - Chandrapur	6-Aug-14	09.24	6-Aug-14	17.02	Repl.of Broken Disc.
400KV	Karad - Kolhapur - II	6-Aug-14	16.14	7-Aug-14	08.57	Over Voltage.
400KV	Lonikand- Koyna Stage IV	6-Aug-14	21.53	7-Aug-14	06.56	Over Voltage.
400KV	Kolhapur - Mapusa - I	6-Aug-14	17.08		Continued.	Over Voltage.
400KV	Kolhapur-Solapur(PGCIL)-I	6-Aug-14	22.00	7-Aug-14	09.23	Over Voltage.
400KV	Jejuri-Koyna STG-IV	7-Aug-14	09.29	7-Aug-14	18.10	Q.M.Work.
400KV	Karad - Kolhapur - I	7-Aug-14	15.57	8-Aug-14	09.33	Over Voltage.
400KV	Lonikand- Koyna Stage IV	7-Aug-14	21.56	8-Aug-14	07.38	Over Voltage.
400KV	400/220 KV 500 MVA ICT-II at Lamboti	7-Aug-14	16.40	7-Aug-14	17.30	Hot Spot @ B Ph IV Bushing.
400KV	Warora-Chandrapur- II, Ckt II	8-Aug-14	13.53	8-Aug-14	15.55	Hot Spot in the Jaw of isolator.
400KV	HVDC AC Bay- I @ Padgha	8-Aug-14	08.28	9-Aug-14	19.21	Maintance work
400KV	HVDC A/C - II Bay @ Padgha	8-Aug-14	08.29	9-Aug-14	19.22	Maintance work
400KV	Kolhapur-Solapur (PG) II	8-Aug-14	04.01	8-Aug-14	11.26	Over Voltage.
400KV	Lonikand- Koyna Stage IV	8-Aug-14	22.09	9-Aug-14	07.40	Over Voltage.
400KV	Karad - Solapur (PGCIL)	9-Aug-14	02.59	9-Aug-14	08.42	Over Voltage.
400KV	Kolhapur-Solapur(PGCIL)-I	9-Aug-14	20.25		Continued.	over voltage
400KV	Karad - Kolhapur - I	9-Aug-14	16.44	10-Aug-14	06.48	over voltage
400KV	Lonikand-Stage4	9-Aug-14	20.03	10-Aug-14	6.43	over voltage
400KV	Bhusawal- Aurangabad	9-Aug-14	23.02		Continued.	Over Voltage
400KV	New Koyna - StageIV - I	10-Aug-14	06.06	10-Aug-14	06.31	over voltage
400KV	New Koyna-Jaigad II	10-Aug-14	06.06	10-Aug-14	06.37	over voltage
400KV	New Koyna - Dabhol - I	10-Aug-14	02.24	10-Aug-14	07.30	over voltage
400KV	Karad - Kolhapur - II	10-Aug-14	02.24	10-Aug-14	07.21	over voltage
400KV	Karad - Solapur (PGCIL)	10-Aug-14	06.04	10-Aug-14	10.48	over voltage
400KV	Nagothane-Dabhol-I	10-Aug-14	06.02		Continued.	over voltage
400KV	New Koyna - Dabhol - I	10-Aug-14	13.01		Continued.	Over Voltage
400KV	Dhule-Sar'Sarovar - I	10-Aug-14	01.00		Continued.	over voltage
400KV	Karad - Kolhapur - II	10-Aug-14	13.10		Continued.	Over Voltage
400KV	Lonikand-Karad	10-Aug-14	16.48		Continued.	Over Voltage
400KV	Lonikand- Koyna Stage IV	10-Aug-14	17.24		Continued.	Over Voltage
220KV	Dahanu - Ghodbandar - I	28-Jul-14	15.59	7-Aug-14	14.58	H/T due to Tilting of Tower at Loc.No.147
220KV	Usmanabad-Parli	31-Jul-14	12.57	6-Aug-14	11.07	To control ICT loading at Parli.
220KV	Karad Mudsingi-II	4-Aug-14	06.37	4-Aug-14	6:54	Dist.Prot.
220KV	Talange-Five star MIDC	4-Aug-14	12.08	4-Aug-14	14.28	Dismantling of 220KV CC and WT modification in PLCC Link
220KV	Karad Mudsingi-II	5-Aug-14	06.37	5-Aug-14	06.54	Distance Protection
220KV	Karad Mudsingi-II	5-Aug-14	09.40	5-Aug-14	14.59	Line Maint.work
220KV	Nivali-N'koyna	6-Aug-14	10.14	6-Aug-14	18.59	Distance Protection.
220KV	Mudshingi - Talandage - I	6-Aug-14	10.25	6-Aug-14	13.53	Q.M.Work.
220KV	Main Bus at Malinagar	6-Aug-14	12.40	6-Aug-14	16.00	Q.M.Work.
220KV	Parli (Ext)-Beed I	6-Aug-14	09.01	6-Aug-14	11.57	Q.M.Work.
220KV	220/132 KV 200 MVA ICT - I @ Beed	6-Aug-14	10.29	6-Aug-14	14.53	Q.M.Work
220KV	Khaparkheda - Kanhan	6-Aug-14	14.37	6-Aug-14	17.24	Placing of Suspension Clamp of Vertical Jumper.
220KV	Murud-Tuljapur	6-Aug-14	08.27	6-Aug-14	18.58	Replacement of Weak Nut-Bolted Joints by Crimped Type Joints.Tan D
220KV	Parli-Usmanabad	6-Aug-14	16.02	8-Aug-14	07.35	To Control Parly ICT Loading.
220KV	Uran -Apta-III	6-Aug-14	23.23	7-Aug-14	13.46	Sparking on Wave Trap.
220KV	Jejuri-Jejuri I	7-Aug-14	10.11	8-Aug-14	19.00	Replacement of Control & Relay Panal.
220KV	Nasik-Bablsr - II	7-Aug-14	09.59	7-Aug-14	13.47	Hot Spot & Repl.of Auc.Bus Isolator(Taken on TBC).
220KV	220/132 KV 200 MVA ICT - II @ Parbhani	7-Aug-14	08.18	7-Aug-14	09.43	Attending Oil Leakage.

220KV	Bale-Osmanbad	8-Aug-14	06.40	9-Aug-14	21.38	Distance Protection operated Zone 1 Y and B Ph, At Loc no.98,99 Y Ph Bent.
220KV	Hinganghat - Rly TSS - I	8-Aug-14	16.16	8-Aug-14	16.35	Bus Bar Protection Operated.
220KV	Hinganghat - RLY TSS - II	8-Aug-14	16.16	8-Aug-14	16.35	Bus Bar Protection Operated.
220KV	220/132 KV 80 MVA ICT @ Hinganghat	8-Aug-14	16.16	8-Aug-14	16.32	Bus Bar Protection Operated.
220KV	220/132 KV,100 MVA ICT At Hinganghat	8-Aug-14	16.16	8-Aug-14	16.32	Bus Bar Protection Operated.
220KV	220/33 KV 100 MVA T/F @ Shivajinagar (Sakri)	8-Aug-14	10.13	8-Aug-14	11.00	Tripped Without Any Indication.
220KV	Warora-Hinganghat	8-Aug-14	16.16	8-Aug-14	16.31	Bus Bar Protection Operated.
220KV	Hinganghat-Bhugaon	8-Aug-14	16.16	8-Aug-14	16.31	Bus Bar Protection Operated.
220KV	Kalwa - Bapgaon	8-Aug-14	10.30	8-Aug-14	17.40	Replacement of B Ph W/T Jumper.
220KV	Trombay - Sonkar	8-Aug-14	12.59	8-Aug-14	13.09	Tripped at Trombay end on PDR.
220KV	Manmad - Chalisgaon	8-Aug-14	13.05	8-Aug-14	14.57	To Attend Red Hot on Bus Isolator at Manmad End.
220KV	Wardha-Badnera	9-Aug-14	19.40	9-Aug-14	20.02	distance protection
220KV	Phursungi - Sirum	9-Aug-14	09.15	9-Aug-14	17.01	maintance work
220KV	Hinjewadi-II - Infosys	9-Aug-14	10.00	9-Aug-14	17.58	half yearly maintance work
220KV	Kharghar-Nerul	9-Aug-14	10.05	9-Aug-14	17.15	Taken on TBC To Attend HOT Spot
220KV	Bhusawal - Chalisgaon - II	9-Aug-14	11.09	9-Aug-14	14.15	Replacement work
220KV	Chandrapur MIDC - Gadchandur	9-Aug-14	13.30	9-Aug-14	16.25	Distance Relay Testing Work
220KV	BBLSR-Chalisgaon	9-Aug-14	11.05	9-Aug-14	14.18	over voltage
132KV	Amravati - Achalpur	4-Aug-14	09.36	4-Aug-14	09.40	Distance Protection
132KV	Gangakhed - Kandhar	4-Aug-14	02.57	4-Aug-14	03.15	Distance Protection
132KV	Parbhani-Parthur	4-Aug-14	22.31	4-Aug-14	22.38	Distance Protection
132KV	Jalna - Jalna MIDC	6-Aug-14	12.10	6-Aug-14	19.30	Distance Protection Operated Z-I B Ph.
132KV	Paras - Warwat Bakal	6-Aug-14	00.43	6-Aug-14	01.06	To Isolate Main Breaker of 132KV Paras-Akola-II as it was i Lockout Po
132KV	Paras-Akola-II	6-Aug-14	00.51	6-Aug-14	01.03	To Isolate Main Breaker of 132KV Paras-Akola-II as it was in Lockout P