

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 31/Jul/2017 to 06/Aug/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
31/07/2017	12 Hrs	4477	1792	414	6683	5423	932	3452	183	-1241	15432	0	15432	1369	497	18539	18539	49.89
01/08/2017	12 Hrs	5247	339	419	6005	6388	1029	3396	206	-1293	15731	0	15731	1343	498	18865	18865	49.97
02/08/2017	12 Hrs	5405	195	426	6026	6197	1572	3600	183	-1521	16057	0	16057	1117	500	19195	19195	49.99
03/08/2017	12 Hrs	5235	346	413	5994	5728	1773	3775	195	-1477	15988	0	15988	1260	397	19122	19122	49.98
04/08/2017	9 Hrs	5501	275	410	6186	5536	1851	3674	87	-1078	16256	0	16256	1041	490	18865	18865	50.00
05/08/2017	12 Hrs	5130	909	408	6447	5901	1385	3950	224	-1323	16584	0	16584	1225	499	19631	19631	49.97
06/08/2017	12 Hrs	5199	706	407	6312	6418	687	3943	224	-1002	16582	0	16582	910	500	18994	18994	49.99
Maximum		5501	1792	426	6683	6418	1851	3950	224	-1002	16584	0	16584	1369	500	19631	19631	50.00
Minimum		4477	195	407	5994	5423	687	3396	87	-1521	15432	0	15432	910	397	18539	18539	49.89
Average		5171	652	414	6236	5942	1318	3684	186	-1276	16090	0	16090	1181	483	19030	19030	49.97

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
31/07/2017	13 Hrs	4547	1866	423	6836	5430	821	3457	194	-1244	15494	0	15494	1312	501	18551	18551	49.97
01/08/2017	14 Hrs	5223	230	423	5876	5968	1403	3358	281	-1182	15704	0	15704	1276	499	18661	18661	50.02
02/08/2017	13 Hrs	5319	156	412	5887	6266	1423	3600	182	-1559	15799	0	15799	1125	447	18930	18930	50.05
03/08/2017	13 Hrs	5213	243	424	5880	5932	1696	3754	224	-1627	15858	0	15858	1097	374	18956	18956	49.96
04/08/2017	16 Hrs	5348	171	405	5924	5120	2073	3561	201	-1633	15247	0	15247	1090	373	18343	18343	49.99
05/08/2017	13 Hrs	5119	1010	397	6526	5590	1388	4064	205	-1340	16433	0	16433	1200	502	19475	19475	49.93
06/08/2017	13 Hrs	5296	719	407	6422	6384	648	3964	299	-974	16743	0	16743	908	501	19126	19126	49.94
Maximum		5348	1866	424	6836	6384	2073	4064	299	-974	16743	0	16743	1312	502	19475	19475	50.05
Minimum		4547	156	397	5876	5120	648	3358	182	-1633	15247	0	15247	908	373	18343	18343	49.93
Average		5152	628	413	6193	5813	1350	3680	227	-1366	15897	0	15897	1144	457	18863	18863	49.98

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
31/07/2017	20 Hrs	5075	802	425	6302	4741	1282	3354	0	-1004	14675	0	14675	1275	496	17450	17450	49.95
01/08/2017	21 Hrs	5350	718	414	6482	4883	1232	3227	0	-959	14865	0	14865	1273	500	17597	17597	49.98
02/08/2017	21 Hrs	5153	374	425	5952	4924	1542	3652	0	-1000	15070	0	15070	1248	500	17818	17818	49.99
03/08/2017	21 Hrs	5653	178	418	6249	4209	2005	3635	0	-1259	14839	0	14839	1101	374	17573	17573	50.00
04/08/2017	20 Hrs	5442	465	410	6317	4646	1406	3662	0	-1245	14786	0	14786	1246	393	17670	17670	49.89
05/08/2017	21 Hrs	5516	220	412	6148	4346	1449	4385	0	-1016	15312	0	15312	1247	445	18020	18020	49.93
06/08/2017	21 Hrs	5219	135	411	5765	4800	1090	3992	0	-803	14844	0	14844	1240	374	17261	17261	49.91
Maximum		5653	802	425	6482	4924	2005	4385	0	-803	15312	0	15312	1275	500	18020	18020	50.00
Minimum		5075	135	410	5765	4209	1090	3227	0	-1259	14675	0	14675	1101	374	17261	17261	49.89
Average		5344	413	416	6174	4650	1429	3701	0	-1041	14913	0	14913	1233	440	17627	17627	49.95

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
31/07/2017	4 Hrs	4702	130	418	5250	4103	824	3470	0	-755	12892	0	12892	626	373	14646	14646	50.02
01/08/2017	4 Hrs	4556	137	414	5107	4719	1179	3202	0	-782	13425	0	13425	626	371	15204	15204	50.01
02/08/2017	4 Hrs	4740	137	426	5303	4756	1154	3240	0	-810	13643	0	13643	612	376	15441	15441	49.95
03/08/2017	3 Hrs	4777	76	407	5260	4312	1398	3547	0	-896	13620	0	13620	612	377	15505	15505	50.05
04/08/2017	4 Hrs	4885	88	415	5388	4193	1769	3006	0	-838	13518	0	13518	610	377	15343	15343	50.01
05/08/2017	3 Hrs	4858	94	412	5364	4248	1539	3639	0	-958	13832	0	13832	612	376	15778	15778	49.95
06/08/2017	3 Hrs	4912	96	416	5424	4658	1227	4036	0	-896	14449	0	14449	713	375	16433	16433	49.98
Maximum		4912	137	426	5424	4756	1769	4036	0	-755	14449	0	14449	713	377	16433	16433	50.05
Minimum		4556	76	407	5107	4103	824	3006	0	-958	12892	0	12892	610	371	14646	14646	49.95
Average		4776	108	415	5299	4427	1299	3449	0	-848	13626	0	13626	630	375	15479	15479	50.00

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
31/07/2017	114.590	19.224	10.023	143.837	0.053	120.573	114.976	24.751	81.912	1.752	26.141	10.807	-23.632	349.193	60.581	409.774
01/08/2017	121.049	7.411	9.973	138.433	0.067	129.635	123.390	29.228	80.181	1.909	25.952	10.406	-24.766	354.620	61.124	415.744
02/08/2017	120.278	5.417	9.962	135.657	0.092	131.723	128.925	34.357	83.903	1.666	22.743	9.952	-28.810	358.496	61.505	420.001
03/08/2017	121.341	5.966	9.967	137.274	0.073	121.363	118.432	41.356	84.824	1.664	22.333	9.687	-29.479	357.003	61.499	418.502
04/08/2017	124.674	5.666	9.834	140.174	0.070	115.706	112.864	44.060	82.106	1.961	23.153	9.756	-29.790	354.217	62.698	416.915
05/08/2017	122.940	9.529	9.842	142.311	0.058	120.697	117.335	34.873	96.310	1.916	23.153	10.575	-26.685	369.422	60.413	429.835
06/08/2017	122.391	7.435	9.875	139.701	0.018	131.489	127.151	23.608	95.246	1.939	21.121	10.363	-21.613	370.370	53.097	423.467
Maximum	124.674	19.224	10.023	143.837	0.092	131.723	128.925	124.674	96.310	1.961	26.141	10.807	-21.613	370.370	62.698	429.835
Minimum	114.590	5.417	9.834	135.657	0.018	115.706	112.864	114.590	80.181	1.664	21.121	9.687	-29.790	349.193	53.097	409.774
Average	121.038	8.664	9.925	139.627	0.062	124.455	120.439	121.038	86.355	1.830	23.514	10.221	-26.396	359.046	60.131	419.177

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
31/07/2017	0.328	3.190	62.253
01/08/2017	0.078	0.078	62.175
02/08/2017	0.044	0.122	62.131
03/08/2017	0.076	0.198	62.055
04/08/2017	0.071	0.269	61.984
05/08/2017	0.158	0.427	61.826
06/08/2017	0.115	0.542	61.711

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 31/Jul/2017 to 06/Aug/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
31/07/2017	MONDAY	92.622	4768	22.354	931	114.976	4791	120.573	5024	5.597	233
01/08/2017	TUESDAY	94.604	5112	28.786	1199	123.390	5141	129.635	5401	6.245	260
02/08/2017	WEDNESDA	96.888	5340	32.037	1335	128.925	5372	131.723	5488	2.798	117
03/08/2017	THURSDAY	92.688	4909	25.744	1073	118.432	4935	121.363	5057	2.931	122
04/08/2017	FRIDAY	91.622	4681	21.242	885	112.864	4703	115.706	4821	2.842	118
05/08/2017	SATURDAY	93.066	4865	24.269	1011	117.335	4889	120.697	5029	3.362	140
06/08/2017	SUNDAY	93.967	5265	33.184	1383	127.151	5298	131.489	5479	4.338	181
Total		655.456		187.617		843.073		871.186		28.113	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 31/07/2017 TO 06/08/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
CS	TARAPUR 4	540MW	23/Apr/2017	19:55		Continued.	Annual Maintenance
CS	Tarapur 1	160MW	04/Jun/2017	19.09		Continued.	3 months outage for refuelling.
MSPGCL	Khaparkheda Unit 2	210MW	14/Jun/2017	23.16		Continued.	Annual Overhaul
MSPGCL	Koradi Unit 7	210MW	21/Jun/2017	01.24		Continued.	COH.
IPP	JSW (J) U4	300MW	04/Jul/2017	20.41	04/Aug/2017	12.30	Annual Overhaul
CS	TARAPUR-3	540MW	11/Jul/2017	16.30		Continued.	Reactor Inspection Work
IPP	Adani U-3	660MW	14/Jul/2017	23.48	01/Aug/2017	00.04	Annual Overhaul
MSPGCL	Bhusawal Unit 5	500MW	15/Jul/2017	05.59			Zero Schedule By MSEDCL (Converted to AOH from 00:00Hrs of 20.07.2017)
MSPGCL	Khaparkheda Unit 4	210MW	13/Jul/2017	03.36		Continued.	Drum level low. on Dated 14.07.2017 converted to zero schedule. Converted into COH from 00:00Hrs of 02.08.2017
FORCED OUTAGES							
RGPP	Dabhol Dabhol 1B	230MW	28/May/2013	22.02		Continued.	Gas Shortage.
RGPP	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPP	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	EE R&M LE Work
IPP	SWPGL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	SWPGL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Parli Unit 4	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Parli Unit 5	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPP	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work
IPP	PGPL U1	262MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	PGPL U2	126MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	RPL(AMT) U-1	270MW	24/May/2017	03.27		Continued.	Flame Failure
IPP	JSW (J) U2	300MW	31/May/2017	23.58		Continued.	NO SCHEDULE.
IPP	Dharwal	300MW	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
IPP	RPL(AMT) U-3	270MW	05/Jun/2017	14.31		Continued.	swaping with unit-5.
IPP	RPL(AMT) U-5	270MW	09/Jun/2017	01.39		Continued.	Zero Schedule by MSEDCL
IPP	RPL(AMT) U-2	270MW	09/Jun/2017	04.24		Continued.	Zero Schedule by MSEDCL
IPP	RPL(AMT) U-4	270MW	09/Jun/2017	00.20		Continued.	Zero Schedule by MSEDCL
MSPGCL	Parli Unit 7	250MW	13/Jun/2017	00.04		Continued.	Zero Schedule By MSEDCL
MSPGCL	Bhusawal Unit 3	210MW	13/Jun/2017	06.01		Continued.	Zero Schedule By MSEDCL
IPP	VIPL U-1	300MW	13/Jun/2017	08.30		Continued.	GT WORK
MSPGCL	Parli Unit 6	250MW	14/Jun/2017	00.02		Continued.	Zero schedule by MSEDCL.
MSPGCL	Parli Unit 8	250MW	17/Jun/2017	00.08		Continued.	Zero Schedule by MSEDCL
MSPGCL	Nasik Unit 4	210MW	10/Jul/2017	14.28		Continued.	Boiler validity extention.on date 12/07/2017 converted zero schedule
MSPGCL	Khaparkheda Unit 1	210MW	11/Jul/2017	23.53	07/Aug/2017	04.06	Zero Schedule By MSEDCL
MSPGCL	Khaparkheda Unit 3	210MW	12/Jul/2017	08.40		Continued.	Boiler Tube Leakage. on date 13.07.2017 converted to zero schedule.
MSPGCL	Nasik Unit 5	210MW	16/Jul/2017	00.00		Continued.	Zero Schedule By MSEDCL
MSPGCL	Bhusawal Unit 4	500MW	17/Jul/2017	23.46	31/Jul/2017	11.59	Zero Schedule By MSEDCL
IPP	SWPGL U-3	135MW	27/Jul/2017	13.00	01/Aug/2017	15.12	ID Fan Problem
MSPGCL	Ghatghar Unit-2	125MW	28/Jul/2017	00.00		Continued.	due to common pressure shaft with unit 1.
MSPGCL	Ghatghar Unit-1	125MW	28/Jul/2017	00.00		Continued.	rbtv leakage attending work.
IPP	VIPL U-2	300MW	30/Jul/2017	11.02	02/Aug/2017	04.27	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 5	500MW	31/Jul/2017	01.25	03/Aug/2017	10.50	Boiler Tube Leakage
IPP	Adani U-3	660MW	01/Aug/2017	08.22	05/Aug/2017	10.15	Boiler Problem
MSPGCL	Chandrapur Unit 6	500MW	04/Aug/2017	22.20	05/Aug/2017	16.45	gt prv operated.
IPP	JSW (J) U4	300MW	05/Aug/2017	20.30		Continued.	Turbine shaft Vibration high.
MSPGCL	Koradi Unit-8	660MW	06/Aug/2017	00.05		Continued.	Maintenance work
IPP	SWPGL U-3	135MW	06/Aug/2017	06.57		Continued.	Flame Failure

LINE OUTAGES AND RIPPING FOR THE WEEK FROM 31/07/2017 TO 06/08/2017

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Karad Solapur (PG)	03/May/2017	11:49		Continued.	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
400 KV	Khadka-Aurangabad (Waluj)	12/Jul/2017	18.11	01/Aug/2017	07.02	Over Voltage
400 KV	Ektuni-Bableshtar ckt II	16/Jul/2017	16.05		Continued.	To control load
400 KV	Karad-Jaigad - I	28/Jul/2017	17.00	02/Aug/2017	10.47	Over Voltage
400 KV	Dhule Sar'Sarovar I	29/Jul/2017	18.07	31/Jul/2017	18.34	Over Voltage
400 KV	karad -kolhapur-I	29/Jul/2017	19.55	02/Aug/2017	09.07	Over Voltage
400 KV	Bus Coupler @ Chandrapur	29/Jul/2017	23.17	31/Jul/2017	01.05	air leakage in breaker compressor.
400 KV	Dhule Sar'Sarovar II	31/Jul/2017	22.11	01/Aug/2017	07.36	Over Voltage
400 KV	Padghe - Kalwa - I	01/Aug/2017	05.56	01/Aug/2017	07.37	Attending Hot Spot
400 KV	Khadka- Deepnagar Ckt 2	01/Aug/2017	07.39	01/Aug/2017	18.55	Fixing of damaged spacers cum vibration dampers
400 KV	Bhusawal-Aurangabad	01/Aug/2017	21.05	02/Aug/2017	09.05	Over Voltage
400 KV	Dhule Sar'Sarovar II	02/Aug/2017	02.12	02/Aug/2017	07.01	Over Voltage
400 KV	Deepnagar Tapitanda	02/Aug/2017	06.56	02/Aug/2017	19.17	Fixing of Damaged Spacers cum vibration Dampers
400 KV	Dhule Sar'Sarovar II	02/Aug/2017	14.12	03/Aug/2017	11.07	Over Voltage
400 KV	Bhusawal-Aurangabad	02/Aug/2017	21.51	03/Aug/2017	06.47	Over Voltage
400 KV	Deepnagar Tapitanda	03/Aug/2017	07.06	03/Aug/2017	18.47	Damage spacer replacement work.
400 KV	Akola Aurangabad(PG) I	03/Aug/2017	10.33	03/Aug/2017	15.02	Maintenance work.
400 KV	Karad - Jaigad - II	03/Aug/2017	13.08		Continued.	Over Voltage
400 KV	karad -kolhapur-I	03/Aug/2017	13.20	05/Aug/2017	09.53	Over Voltage
400 KV	Bhusawal-Aurangabad	03/Aug/2017	18.55	05/Aug/2017	09.18	Over Voltage
400 KV	Dhule Sar'Sarovar I	03/Aug/2017	19.08	04/Aug/2017	06.16	Over Voltage
400 KV	Deepnagar Tapitanda	04/Aug/2017	07.40	04/Aug/2017	18.42	fixing of damaged spacers.
400 KV	Bus Coupler @ Koradi	04/Aug/2017	11.11	04/Aug/2017	20.26	commissioning of backup to busbar relay.
400 KV	Akola - Bhusawal	05/Aug/2017	09.27	05/Aug/2017	16.42	Routine Maintenance Work
400 KV	Padgha Tarapur I	05/Aug/2017	09.42	05/Aug/2017	19.14	Attending Hot Spot
400 KV	Kolhapur Solapur (PG) II	05/Aug/2017	10.29	05/Aug/2017	12.52	ct/pt integration for fedder atsolapur.
400 KV	Dabhol Nagothane II	05/Aug/2017	10.29	05/Aug/2017	13.09	Attending Hot Spot
400 KV	Alkud-Solapur(PG)	05/Aug/2017	14.32	05/Aug/2017	17.22	attending sparking at loc.
400 KV	Khadka-Aurangabad (Waluj)	05/Aug/2017	20.06	06/Aug/2017	06.58	Over Voltage
400 KV	karad -kolhapur-II	05/Aug/2017	20.27	07/Aug/2017	06.43	Over Voltage
400 KV	Dhule Sar'Sarovar II	05/Aug/2017	20.42	06/Aug/2017	12.08	Over Voltage
400 KV	Babhaleshwar - Padghe-I	06/Aug/2017	14.15	06/Aug/2017	18.19	Routine Maintenance Work
400 KV	Dhule Sar'Sarovar I	06/Aug/2017	18.06	07/Aug/2017	06.36	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	06/Aug/2017	20.05	07/Aug/2017	06.36	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107
220 KV	Talandage - Chikodi	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
220 KV	Mudshingi - Chikodi	01/Jun/2017	00.06		Continued.	NO SCHEDULE.
220 KV	Kharghar-Borivali ckt II	07/Jun/2017	12.23		Continued.	Distance Protection
220 KV	Vita - Mhaishal	01/Jul/2017	14.19		Continued.	Bunching Work
220 KV	Vita - Miraj	01/Jul/2017	14.53		Continued.	bunching work.
220 KV	Vita - Ghatnandre	31/Jul/2017	02.23	31/Jul/2017	16.43	Distance Protection
220 KV	Talandage(400kv)- Ichalkaranji 2	31/Jul/2017	10.04	31/Jul/2017	13.30	Quarterly Maintenance Work
220 KV	Khaparkheda-Ambazari-I	31/Jul/2017	10.39	31/Jul/2017	15.51	Line Maintenance work
220 KV	Khaparkheda-Butibori 3	31/Jul/2017	10.48	31/Jul/2017	15.56	For safety requirement.
220 KV	Theur-Phursungi	31/Jul/2017	11.17	31/Jul/2017	13.20	Attending Hot Spot
220 KV	Gadchandur - Virur-I	31/Jul/2017	12.24	31/Jul/2017	20.00	Replacement of cc of R&B phase, line isolator alignment.
220 KV	Solapur (Pg) South Solapur li	31/Jul/2017	16.52	31/Jul/2017	18.59	Attending Hot Spot
220 KV	Kalwa - Mulund 1	01/Aug/2017	02.31	01/Aug/2017	07.54	conductor replacement work.
220 KV	Pirangut - Hinjawadi 2	01/Aug/2017	09.53	01/Aug/2017	14.21	Line Maintenance work
220 KV	Kolhapur-Bidri	01/Aug/2017	11.51	01/Aug/2017	16.05	Testing Work
220 KV	Pedhambe - Oni	01/Aug/2017	13.31	01/Aug/2017	14.00	Distance Protection
220 KV	khaparkheda-Khaparkheda(new)-I	02/Aug/2017	08.39	02/Aug/2017	10.35	To attend Hot Spot
220 KV	Ghodbunder - Versova	02/Aug/2017	09.47	02/Aug/2017	18.33	Isolator Maint.work
220 KV	Chandrapur GCR - Sicom II	02/Aug/2017	10.30	02/Aug/2017	16.28	Tree Cutting work
220 KV	Kalmeshwar-Pandhurna	02/Aug/2017	11.22	04/Aug/2017	18.53	work at Pandhurna end
220 KV	Butibori - Wardha	02/Aug/2017	11.23	02/Aug/2017	19.13	Tan Delta Measurment of CTs
220 KV	Kandalgaon - Koyna	02/Aug/2017	12.05	02/Aug/2017	16.50	Routine Maintenance Work
220 KV	Bhandara-Sunflag 2	02/Aug/2017	12.18	02/Aug/2017	17.06	Relay Retrofitting work
220 KV	Trombay - Mulund	02/Aug/2017	12.20	02/Aug/2017	18.03	Line Maintenance work
220 KV	Miraj - Mhaishal	02/Aug/2017	13.21	02/Aug/2017	15.41	To attend Hot Spot
220 KV	Solapur (Pg) South Solapur I	02/Aug/2017	16.11	02/Aug/2017	18.25	Quarterly Maintenance Work
220 KV	Padegaon-Sawangi	02/Aug/2017	17.50	03/Aug/2017	02.06	Distance Protection
220 KV	Karad - Kadegaon	03/Aug/2017	05.12	03/Aug/2017	05.27	tripped from kadegaon only.
220 KV	Theur- Magar Patta City	03/Aug/2017	09.00	03/Aug/2017	15.53	Maintenance work.
220 KV	Chinchwad-Hinjewadi I	03/Aug/2017	09.25	03/Aug/2017	20.17	Chinchwad chakan outage work.
220 KV	Chakan-Chinchwad	03/Aug/2017	09.30	03/Aug/2017	20.07	Jumpering work.
220 KV	220kv Halkarni- Tillary	03/Aug/2017	10.05	03/Aug/2017	18.55	Line signature work.
220 KV	Lonand-Baramati	03/Aug/2017	10.30	03/Aug/2017	13.40	Insulator replacement work.
220 KV	Talandage - Chikodi	03/Aug/2017	12.10	03/Aug/2017	17.43	Maintenance work.
220 KV	Pedambe-Pophali	03/Aug/2017	13.55	03/Aug/2017	14.50	Distance Protection
220 KV	Trombay - Kalwa	04/Aug/2017	09.02	04/Aug/2017	11.21	Distance Protection
220 KV	Jambhul - Anandnagar	04/Aug/2017	09.20	04/Aug/2017	19.15	isolators Replacement Work.
220 KV	chandrapur-Tadali	04/Aug/2017	10.16	04/Aug/2017	13.04	Attending Hot Spot
220 KV	Jamde-Dondaicha 1	04/Aug/2017	10.30	04/Aug/2017	17.08	Routine Maintenance Work
220 KV	Kharghar - Nerul	04/Aug/2017	11.00	04/Aug/2017	18.06	tree trimming work.
220 KV	Virur - Virur Rly Tss 2	04/Aug/2017	11.05	04/Aug/2017	12.54	Routine Maintenance Work
220 KV	Pedambe-Pophali	04/Aug/2017	12.10	04/Aug/2017	19.20	Distance Protection
220 KV	Nasik Navsari II	04/Aug/2017	13.12	04/Aug/2017	13.45	Distance Protection
220 KV	New Koyna - Pedambe	04/Aug/2017	15.10		Continued.	cb overhauling work.
220 KV	Virur - Virurlytss1	04/Aug/2017	15.15	04/Aug/2017	18.41	Routine Maintenance Work
220 KV	Yeotmal- Pusad	04/Aug/2017	15.34	04/Aug/2017	16.18	tripped while testing busbar scheme.
220 KV	Wardha-Yeotmal	04/Aug/2017	15.34	04/Aug/2017	15.58	tripped while testing busbar scheme.
220 KV	Nasik Navsari I	05/Aug/2017	08.51	05/Aug/2017	17.34	load controlling at navsari end.

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Badnera - Nandgaonpeth	05/Aug/2017	10.03	05/Aug/2017	15.14	replacement of nut bolt and tree cutting at various locations.
220 KV	Pophali - Kdph	05/Aug/2017	13.20	05/Aug/2017	18.45	Attending Hot Spot
220 KV	Belewadi-Nagar Ckt I	05/Aug/2017	15.26	05/Aug/2017	16.55	Tan Delta Measurment of CTs
220 KV	Kanhan-Bhandara I	05/Aug/2017	16.32	05/Aug/2017	19.42	commissioning of new cb and retrofitting of numerical b/c relay.
220 KV	Pusad-WardhaPG(Deoli)	06/Aug/2017	10.25	06/Aug/2017	15.31	Attending Oil Leakage
132 KV	Brahmapuri - Aa Energy	03/Aug/2017	05.55	03/Aug/2017	06.50	Distance Protection
132 KV	Khapri-Besa	03/Aug/2017	21.54	04/Aug/2017	11.53	Distance Protection
132 KV	Anvi-Pulgaon 2	04/Aug/2017	01.59	04/Aug/2017	02.17	Distance Protection
132 KV	Yavatmal-Ghatanji	04/Aug/2017	15.34	04/Aug/2017	16.00	tripped while testing busbar scheme.
132 KV	Yavatmal-Pandharkawada	04/Aug/2017	15.34	04/Aug/2017	16.00	tripped while testing busbar scheme.