

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 29/Jul/2019 to 04/Aug/2019

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
29/07/2019	10 Hrs	4048	298	379	4725	4666	2756	3848	134	-1488	14641	0	14641	1030	374	17533	17533	49.99
30/07/2019	10 Hrs	3967	310	377	4654	4698	2663	3471	202	-1373	14315	0	14315	964	499	17151	17151	49.99
31/07/2019	10 Hrs	3263	438	373	4074	4722	2188	4028	237	-1212	14037	0	14037	1122	487	16858	16858	50.02
01/08/2019	10 Hrs	3025	323	381	3729	4816	2501	4308	310	-1383	14281	0	14281	1058	440	17162	17162	49.98
02/08/2019	10 Hrs	2938	227	383	3548	4712	2412	4093	230	-1422	13573	0	13573	1050	393	16438	16438	50.00
03/08/2019	10 Hrs	2467	372	402	3241	4676	2527	4080	259	-1012	13771	0	13771	1015	482	16280	16280	50.01
04/08/2019	10 Hrs	2439	481	25	2945	4090	3114	3258	262	-1046	12623	0	12623	596	374	14639	14639	50.06
Maximum		4048	481	402	4725	4816	3114	4308	310	-1012	14641	0	14641	1122	499	17533	17533	50.06
Minimum		2439	227	25	2945	4090	2188	3258	134	-1488	12623	0	12623	596	374	14639	14639	49.98
Average		3164	350	331	3845	4626	2594	3869	233	-1277	13892	0	13892	976	436	16580	16580	50.01

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
29/07/2019	13 Hrs	3970	280	392	4642	4171	2605	3485	229	-1622	13510	0	13510	1049	375	16556	16556	50.02
30/07/2019	13 Hrs	3746	312	392	4450	3752	2834	3194	322	-1622	12930	0	12930	999	374	15925	15925	50.03
31/07/2019	13 Hrs	2922	223	373	3518	4525	2834	3344	409	-1602	13028	0	13028	987	374	15991	15991	50.06
01/08/2019	13 Hrs	2839	186	370	3395	4387	2724	3428	408	-1678	12664	0	12664	983	374	15699	15699	50.03
02/08/2019	13 Hrs	2695	279	381	3355	4383	2565	3336	274	-1658	12255	0	12255	913	376	15202	15202	50.04
03/08/2019	13 Hrs	2366	303	389	3058	4329	2720	3368	452	-1475	12452	0	12452	843	374	15144	15144	50.01
04/08/2019	13 Hrs	2522	330	162	3014	3171	2920	3289	387	-1217	11564	0	11564	609	375	13765	13765	50.03
Maximum		3970	330	392	4642	4525	2920	3485	452	-1217	13510	0	13510	1049	376	16556	16556	50.06
Minimum		2366	186	162	3014	3171	2565	3194	229	-1678	11564	0	11564	609	374	13765	13765	50.01
Average		3009	273	351	3633	4103	2743	3349	354	-1553	12629	0	12629	912	375	15469	15469	50.03

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
29/07/2019	20 Hrs	4100	274	386	4760	4273	2459	3917	0	-1003	14406	0	14406	1180	500	17089	17089	50.00
30/07/2019	20 Hrs	3762	338	388	4488	3994	2750	3865	0	-1176	13921	0	13921	1071	373	16541	16541	49.97
31/07/2019	20 Hrs	2970	1096	386	4452	4271	2305	4121	0	-1148	14001	0	14001	1114	432	16695	16695	49.91
01/08/2019	20 Hrs	3094	1034	380	4508	4515	2273	4269	0	-1158	14407	0	14407	1087	493	17145	17145	49.90
02/08/2019	20 Hrs	2780	602	397	3779	4550	2540	4157	0	-1024	14002	0	14002	1167	479	16672	16672	49.94
03/08/2019	20 Hrs	2549	1080	253	3882	4288	2604	4315	0	-939	14150	0	14150	1032	480	16601	16601	49.89
04/08/2019	20 Hrs	2744	309	149	3202	3885	2819	4048	0	-883	13071	0	13071	865	375	15194	15194	49.91
Maximum		4100	1096	397	4760	4550	2819	4315	0	-883	14407	0	14407	1180	500	17145	17145	50.00
Minimum		2549	274	149	3202	3885	2273	3865	0	-1176	13071	0	13071	865	373	15194	15194	49.89
Average		3143	676	334	4153	4254	2536	4099	0	-1047	13994	0	13994	1074	447	16562	16562	49.93

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
29/07/2019	3 Hrs	4042	60	370	4472	2488	2454	3224	0	-812	11826	0	11826	669	373	13680	13680	50.02
30/07/2019	2 Hrs	4176	163	377	4716	2234	2355	3195	0	-961	11539	0	11539	605	375	13480	13480	50.01
31/07/2019	4 Hrs	2991	184	393	3568	2500	2251	3528	0	-707	11140	0	11140	645	375	12867	12867	50.00
01/08/2019	4 Hrs	2593	146	390	3129	3084	2572	3478	0	-712	11551	0	11551	663	374	13300	13300	50.02
02/08/2019	4 Hrs	2944	98	398	3440	3483	2347	3324	0	-709	11885	0	11885	657	374	13625	13625	49.98
03/08/2019	4 Hrs	2406	186	383	2975	3231	2296	3674	0	-674	11502	0	11502	662	373	13211	13211	49.97
04/08/2019	24 Hrs	2878	319	389	3586	2427	2612	3292	0	-1044	10873	0	10873	583	375	12875	12875	50.04
Maximum		4176	319	398	4716	3483	2612	3674	0	-674	11885	0	11885	669	375	13680	13680	50.04
Minimum		2406	60	370	2975	2234	2251	3195	0	-1044	10873	0	10873	583	373	12867	12867	49.97
Average		3147	165	386	3698	2778	2412	3388	0	-803	11474	0	11474	641	374	13291	13291	50.01

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
29/07/2019	95.774	6.065	8.867	110.706	0.000	88.751	88.846	61.734	82.837	1.762	21.704	9.562	-28.495	317.295	59.761	377.056
30/07/2019	93.868	6.971	9.249	110.088	0.000	82.086	82.574	62.705	81.528	1.932	20.727	9.365	-28.354	309.985	58.446	368.431
31/07/2019	72.385	8.248	9.189	89.822	0.000	91.979	91.489	56.615	88.470	2.555	21.447	9.864	-27.284	302.157	58.595	360.752
01/08/2019	68.159	7.745	9.127	85.031	0.000	97.731	97.793	62.407	92.320	3.010	21.087	9.681	-28.957	311.542	59.725	371.267
02/08/2019	67.016	7.360	9.274	83.650	0.000	98.875	99.850	60.065	87.393	2.195	20.692	9.477	-28.276	303.902	58.444	362.346
03/08/2019	59.206	8.867	6.979	75.052	0.000	97.226	96.970	59.348	92.523	3.258	19.629	9.549	-24.671	302.736	53.849	356.585
04/08/2019	62.510	7.378	3.230	73.118	0.000	79.560	81.460	65.641	84.999	2.749	15.934	8.997	-22.035	283.872	46.966	330.838
Maximum	95.774	8.867	9.274	110.706	0.000	98.875	99.850	95.774	92.523	3.258	21.704	9.864	-22.035	317.295	59.761	377.056
Minimum	59.206	6.065	3.230	73.118	0.000	79.560	81.460	59.206	81.528	1.762	15.934	8.997	-28.957	283.872	46.966	330.838
Average	74.131	7.519	7.988	89.638	0.000	90.887	91.283	74.131	87.153	2.494	20.174	9.499	-26.867	304.498	56.541	361.039

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
29/07/2019	0.052	2.220	64.045
30/07/2019	0.058	2.278	63.987
31/07/2019	0.100	2.378	63.887
01/08/2019	0.081	0.081	63.806
02/08/2019	0.061	0.142	63.745
03/08/2019	0.075	0.217	63.670
04/08/2019	0.036	0.253	63.634

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 29/Jul/2019 to 04/Aug/2019

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
29/07/2019	MONDAY	72.560	3686	16.286	679	88.846	3702	88.751	3698	-0.095	-4
30/07/2019	TUESDAY	72.209	3430	10.365	432	82.574	3441	82.086	3420	-0.488	-20
31/07/2019	WEDNESDA	82.013	3803	9.476	395	91.489	3812	91.979	3832	0.490	20
01/08/2019	THURSDAY	82.800	4060	14.993	625	97.793	4075	97.731	4072	-0.062	-3
02/08/2019	FRIDAY	80.305	4141	19.545	814	99.850	4160	98.875	4120	-0.975	-41
03/08/2019	SATURDAY	83.615	4027	13.355	556	96.970	4040	97.226	4051	0.256	11
04/08/2019	SUNDAY	73.402	3386	8.058	336	81.460	3394	79.560	3315	-1.900	-79
Total		546.906		92.076		638.982		636.208		-2.774	

Generating Unit Outages for the week 29 July - 2019 to 04 August -2019

Sr No	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
1	PLANNED	SWPGL U-3	01-Nov-18	0.28		Continued.	Annual Overhaul
2	PLANNED	Parli Unit 8	04-Jun-19	0		Continued.	Zero Schedule (converted to AOH from 25/06/2019)
3	PLANNED	Koyna Unit 12	16-Jul-19	9	07-Aug-19	6.05	Annual Overhaul
4	PLANNED	Khaparkhedda Unit 4	17-Jul-19	21.44	11-Aug-19	19.14	Annual Overhaul
5	PLANNED	Koyna STG- IV Unit - 1	18-Jul-19	14.3		Continued.	Breaker Air Pressure Problem(Converted for Capital Overhaul from DT.24-07-2019 for 60Days)
6	PLANNED	Koradi Unit 9	19-Jul-19	17.35		Continued.	Annual Overhaul
7	PLANNED	Chandrapur Unit 7	27-Jul-19	0		Continued.	Annual Overhaul
8	FORCED	Trombay 6	15-Jul-15	17:08		Continued.	Economic shutdown
9	FORCED	SWPGL U-1	16-Feb-16	17.09		Continued.	No PPA.
10	FORCED	Parli Unit 5	01-Apr-16	0		Continued.	Economic shutdown
11	FORCED	Parli Unit 4	01-Apr-16	0		Continued.	Economic shutdown
12	FORCED	PGPL U1	07-Feb-17	17.3		Continued.	No Schedule
13	FORCED	PGPL U2	07-Feb-17	17.3		Continued.	No Schedule
14	FORCED	Uran Unit 7	20-Jul-18	12.53		Continued.	Compressor & Turbine Blade Failure.
15	FORCED	IEPL Unit 1	28-Aug-18	21.26		Continued.	Coal Shortage
16	FORCED	SWPGL U-2	27-Nov-18	0		Continued.	No Schedule.
17	FORCED	Parli Unit 6	12-Dec-18	0		Continued.	Zero Schedule.(water shortage from 25/06/2019)
18	FORCED	SWPGL U-4	15-Dec-18	0		Continued.	No Schedule
19	FORCED	VIPL U-1	29-Dec-18	0.3		Continued.	Coal Shortage
20	FORCED	VIPL U-2	17-Jan-19	0.15		Continued.	Coal Shortage
21	FORCED	Parli Unit 7	25-Jun-19	9.45		Continued.	Water Shortage
22	FORCED	Bhusawal Unit 3	28-Jun-19	18.35		Continued.	Zero schedule.
23	FORCED	Dhariwal	01-Jul-19	0.01		Continued.	NO SCHEDULE
24	FORCED	Koyna STG-IV Unit-2	18-Jul-19	15	29-Jul-19	17.15	Checking of Generator Protection System
25	FORCED	RPL(AMT) U-1	25-Jul-19	8		Continued.	Zero schedule.
26	FORCED	RPL(AMT) U-3	25-Jul-19	18	13-Aug-19	2.18	Zero Schedule

Generating Unit Outages for the week 29 July - 2019 to 04 August -2019

Sr No	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
27	FORCED	RPL(AMT) U-2	25-Jul-19	2		Continued.	Zero Schedule
28	FORCED	Koradi Unit-8	26-Jul-19	0.15	10-Aug-19	15.09	Air heater problem
29	FORCED	RPL(AMT) U-4	26-Jul-19	1.09	13-Aug-19	10.31	Zero Schedule By MSEDCL.
30	FORCED	RPL(AMT) U-5	26-Jul-19	20		Continued.	Zero Schedule By MSEDCL.
31	FORCED	Koradi Unit 7	27-Jul-19	15:47		Continued.	Zero Schedule.
32	FORCED	Koradi Unit 6	27-Jul-19	15.32		Continued.	Zero Schedule.
33	FORCED	Chandrapur Unit 3	28-Jul-19	19.33	29-Jul-19	3.11	Flame Failure
34	FORCED	Khaparkheda Unit 3	29-Jul-19	3.4	29-Jul-19	8.35	Flame Failure
35	FORCED	Uran Unit A0	29-Jul-19	3.59	29-Jul-19	6.3	TBC Tripped.
36	FORCED	Chandrapur Unit 3	30-Jul-19	8.05	02-Aug-19	9.07	Zero Schedule.
37	FORCED	Koradi Unit 10	30-Jul-19	23.37	06-Aug-19	22	ZERO SCHEDULE.
38	FORCED	Chandrapur Unit 5	31-Jul-19	2.59	02-Aug-19	1.3	ZERO SCHEDULE.
39	FORCED	Khaparkheda Unit 2	31-Jul-19	19.3	31-Jul-19	22.47	Flame Failure
40	FORCED	Nasik Unit 5	01-Aug-19	22.45		Continued.	Wet Sticky & Poor Quality coal
41	FORCED	Khaparkheda Unit 2	01-Aug-19	4.01	01-Aug-19	5.54	Flame Failure
42	FORCED	Khaparkheda Unit 1	01-Aug-19	1.43	01-Aug-19	7.38	Temperature High before EHP
43	FORCED	Nasik Unit 4	01-Aug-19	5.3	07-Aug-19	1.4	Wet Coal(Converted into Zero Schedule from 16.00Hrs)
44	FORCED	Paras Unit 3	02-Aug-19	3.28	03-Aug-19	15.46	CHP coal feeding problem
45	FORCED	Khaparkheda Unit 1	02-Aug-19	11.12	02-Aug-19	12.36	Flame Failure
46	FORCED	Paras Unit 4	02-Aug-19	9.17	03-Aug-19	16.22	CHP belt problem.
47	FORCED	Uran Unit 5	03-Aug-19	13.4	04-Aug-19	8.54	220KV Bus Bar-I Fault
48	FORCED	Uran Unit 8	03-Aug-19	20.16	03-Aug-19	22.25	220KV Bus Bar-II Fault
49	FORCED	Chandrapur Unit 6	03-Aug-19	18.48	04-Aug-19	12.26	Tripped due to Failure of Stn 4

Generating Unit Outages for the week 29 July - 2019 to 04 August -2019

Sr No	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
50	FORCED	Chandrapur Unit 9	03-Aug-19	6.15	03-Aug-19	11.25	furnace Draft Very High.
51	FORCED	Uran Unit A0	03-Aug-19	20.16	04-Aug-19	3.35	220KV Bus Bar-II Fault
52	FORCED	Uran Unit 6	03-Aug-19	20.16	04-Aug-19	0.35	220KV Bus Bar-II Fault
53	FORCED	Uran Unit B0	03-Aug-19	20.16	04-Aug-19	0.34	220KV Bus Bar-II Fault
54	FORCED	Uran Unit 8	04-Aug-19	3.57	04-Aug-19	17.51	220KV Bus Bar-I Fault
55	FORCED	Uran Unit B0	04-Aug-19	3.57	04-Aug-19	21.55	220KV Bus Bar-I Fault
56	FORCED	Uran Unit A0	04-Aug-19	3.57	04-Aug-19	15.22	220KV Bus Bar-I Fault
57	FORCED	Uran Unit 6	04-Aug-19	3.57	04-Aug-19	11.21	220KV Bus Bar-I Fault

List of Transmission line Trippings/Outages for the week 29 July 2019 to 04 August 2019								
Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
1	220 KV	PO	Talandage - Chikodi	01-Jun-17	0.01		Continued.	No Schedule
2	220 KV	PO	Talandage - Chikodi	01-Jun-17	0.01		Continued.	No Schedule
3	220 KV	PO	Mudshingi - Chikodi	01-Jun-17	0.06		Continued.	No Schedule.
4	220 KV	PO	Mudshingi - Chikodi	01-Jun-17	0.06		Continued.	No Schedule.
5	220 KV	HT	BOISAR BORIVALI	24-Jul-18	13.18		Continued.	To Control Line Loading(H/T from Boisar end)
6	220 KV	HT	BOISAR BORIVALI	24-Jul-18	13.18		Continued.	To Control Line Loading(H/T from Boisar end)
7	220 KV	PO	220/33kV 125 MVA Transformer 5 @Aarey R/S	29-Jul-19	10.38	29-Jul-19	13	Re connection Of 33KV Sw.No.43 i/c Cable.
8	220 KV	PO	220/33kV 125 MVA Transformer 5 @Aarey R/S	29-Jul-19	10.38	29-Jul-19	13	Re connection Of 33KV Sw.No.43 i/c Cable.
9	220 KV	PO	Talandge-Hamidwada	29-Jul-19	10.47	29-Jul-19	15.42	Replacement Of CT Jumper.
10	220 KV	PO	Talandge-Hamidwada	29-Jul-19	10.47	29-Jul-19	15.42	Replacement Of CT Jumper.
11	220 KV	PO	Talandage(400kv) - Five Star Midc	29-Jul-19	11.14	29-Jul-19	16.4	C & Tan Delta Testing AMD QM Of Bay.
12	220 KV	PO	Talandage(400kv) - Five Star Midc	29-Jul-19	11.14	29-Jul-19	16.4	C & Tan Delta Testing AMD QM Of Bay.
13	220 KV	PO	Badnera - Nandgaonpeth	29-Jul-19	11.4	29-Jul-19	15.08	Diognostic Testing Work.
14	220 KV	PO	Badnera - Nandgaonpeth	29-Jul-19	11.4	29-Jul-19	15.08	Diognostic Testing Work.
15	220 KV	PO	EKLAHRE (GCR)Nashik-Airoli Knowledge Park	29-Jul-19	15.19	29-Jul-19	18.25	Testing Work
16	220 KV	PO	EKLAHRE (GCR)Nashik-Airoli Knowledge Park	29-Jul-19	15.19	29-Jul-19	18.25	Testing Work
17	220 KV	Tripped	Boisar(MS) - Boisar (PG) - I	29-Jul-19	17.5	29-Jul-19	18.44	OPGW Snapped In Lc no. 16 to 17A.
18	220 KV	Tripped	Nalasopara-Boisar	29-Jul-19	17.5	29-Jul-19	20.48	OPGW Snapped In Lc no. 16 to 17A.
19	220 KV	Tripped	Boiser(M)-Boiser(PG) -III	29-Jul-19	17.5	30-Jul-19	11.2	R-Phase Jumpper Broken Loc no 18. of 220KV PGCIL Line 3.
20	220 KV	Tripped	Boisar(MS) - Boisar (PG) II	29-Jul-19	17.5	29-Jul-19	19.4	OPGW Snapped In Lc no. 16 to 17A.
21	220 KV	HT	Boisar Tarapur	29-Jul-19	17.5	29-Jul-19	19	Directional Earth Fault.
22	220 KV	Tripped	Boisar(MS) - Boisar (PG) - I	29-Jul-19	17.5	29-Jul-19	18.44	OPGW Snapped In Lc no. 16 to 17A.
23	220 KV	Tripped	Boisar(MS) - Boisar (PG) II	29-Jul-19	17.5	29-Jul-19	19.4	OPGW Snapped In Lc no. 16 to 17A.
24	220 KV	Tripped	Boiser(M)-Boiser(PG) -III	29-Jul-19	17.5	30-Jul-19	11.2	R-Phase Jumpper Broken Loc no 18. of 220KV PGCIL Line 3.

List of Transmission line Trippings/Outages for the week 29 July 2019 to 04 August 2019

Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
25	220 KV	Tripped	Nalasopara-Boisar	29-Jul-19	17.5	29-Jul-19	20.48	OPGW Snapped In Lc no. 16 to 17A.
26	220 KV	HT	Boisar Tarapur	29-Jul-19	17.5	29-Jul-19	19	Directional Earth Fault.
27	220 KV	HT	Boisar Versova Line	29-Jul-19	17.51	30-Jul-19	11.25	To Control Loading.
28	220 KV	HT	Boisar Versova Line	29-Jul-19	17.51	30-Jul-19	11.25	To Control Loading.
29	220 KV	HT	Borivali - Tarapur	29-Jul-19	18.15	29-Jul-19	18.57	over Current.
30	220 KV	HT	Borivali - Tarapur	29-Jul-19	18.15	29-Jul-19	18.57	over Current.
31	220 KV	HT	Boisar(M) - Ghodbunder	29-Jul-19	18.44	29-Jul-19	21.2	To Control Loading.
32	220 KV	HT	Boisar(M) - Ghodbunder	29-Jul-19	18.44	29-Jul-19	21.2	To Control Loading.
33	220 KV	Tripped	Virur - Gadchiroli	30-Jul-19	1.3	30-Jul-19	1.5	PDR
34	220 KV	Tripped	Virur - Gadchiroli	30-Jul-19	1.3	30-Jul-19	1.5	PDR
35	220 KV	Tripped	220/22 Kv 50 Mva Cgl Ptr 1 @Taloja	30-Jul-19	2.23	30-Jul-19	6.5	CKT FAULT ON MAIN BREAKER SHIFTED ON TBC.
36	220 KV	Tripped	220/22 Kv 50 Mva Cgl Ptr 1 @Taloja	30-Jul-19	2.23	30-Jul-19	6.5	CKT FAULT ON MAIN BREAKER SHIFTED ON TBC.
37	220 KV	PO	220/66 Kv 50 Mva Bhel Ptr 2 @Warora	30-Jul-19	9.5	30-Jul-19	20.41	HEAVY RAIN LV CT BRUST 9MW LOAD AFFECTED.
38	220 KV	PO	220/66 Kv 50 Mva Bhel Ptr 2 @Warora	30-Jul-19	9.5	30-Jul-19	20.41	HEAVY RAIN LV CT BRUST 9MW LOAD AFFECTED.
39	220 KV	PO	Ongc Panvel - Tss Panvel	30-Jul-19	10.4	31-Jul-19	23.1	REPLACEMENT OF ONGC OPGW WIRE AT LOCATION NO.3&4 .
40	220 KV	PO	Ongc Panvel - Tss Panvel	30-Jul-19	10.4	31-Jul-19	23.1	REPLACEMENT OF ONGC OPGW WIRE AT LOCATION NO.3&4 .
41	220 KV	PO	Nashik-Padgha	30-Jul-19	11.48	31-Jul-19	20.28	FOR LINE LOAD CONTROL.
42	220 KV	PO	Nashik-Padgha	30-Jul-19	11.48	31-Jul-19	20.28	FOR LINE LOAD CONTROL.
43	220 KV	PO	Eklahara(Gcr)(Nasik)- Bableshtar-I	30-Jul-19	12.44	31-Jul-19	20.15	FOR PROJECT WORK AT GCR END.
44	220 KV	PO	Eklahara(Gcr)(Nasik)- Bableshtar-I	30-Jul-19	12.44	31-Jul-19	20.15	FOR PROJECT WORK AT GCR END.
45	220 KV	Tripped	Malharpeth - Karad(400kv)	31-Jul-19	4.58	31-Jul-19	5.27	Distance Protection
46	220 KV	Tripped	Malharpeth - Karad(400kv)	31-Jul-19	4.58	31-Jul-19	5.27	Distance Protection
47	220 KV	Tripped	220/132 Kv 200 Mva Ict - 1 @Harangul	31-Jul-19	5.43	31-Jul-19	9.28	Buccholz Protection Optd
48	220 KV	Tripped	220/132 Kv 200 Mva Ict - 1 @Harangul	31-Jul-19	5.43	31-Jul-19	9.28	Buccholz Protection Optd
49	220 KV	Tripped	Karad(400kv) - Mudshingi Ckt 2-Tak	31-Jul-19	6.18	31-Jul-19	6.37	Distance Protection
50	220 KV	Tripped	Karad(400kv) - Mudshingi Ckt 2-Tak	31-Jul-19	6.18	31-Jul-19	6.37	Distance Protection

List of Transmission line Trippings/Outages for the week 29 July 2019 to 04 August 2019								
Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
51	220 KV	PO	VILEBHAGAD KANDALGAON	31-Jul-19	7	31-Jul-19	11.4	Line Maintenance work
52	220 KV	PO	VILEBHAGAD KANDALGAON	31-Jul-19	7	31-Jul-19	11.4	Line Maintenance work
53	220 KV	EO	Parly-Parly Extn.-II	31-Jul-19	10.1	31-Jul-19	11.48	To attend Hot Spot
54	220 KV	EO	Parly-Parly Extn.-II	31-Jul-19	10.1	31-Jul-19	11.48	To attend Hot Spot
55	220 KV	PO	220/66 Kv 150 Mva Emco Ict 2 @Gadchandur	31-Jul-19	13.05	31-Jul-19	17.1	REPL of Differential Relay
56	220 KV	PO	220/66 Kv 150 Mva Emco Ict 2 @Gadchandur	31-Jul-19	13.05	31-Jul-19	17.1	REPL of Differential Relay
57	220 KV	EO	Nanded-Nanded(Waghale) I	31-Jul-19	13.36	31-Jul-19	14.53	To attend Hot Spot
58	220 KV	EO	Nanded-Nanded(Waghale) I	31-Jul-19	13.36	31-Jul-19	14.53	To attend Hot Spot
59	220 KV	Tripped	Karad-Nerle	31-Jul-19	15.57	02-Aug-19	20.28	Tripped at Nerle end only
60	220 KV	Tripped	New Koyna - Pedambe	31-Jul-19	15.57	31-Jul-19	21.55	Distance Protection Y Phase
61	220 KV	Tripped	Pophali - Nerale	31-Jul-19	15.57	02-Aug-19	20.25	Distance Protection
62	220 KV	Tripped	New Koyna - Pedambe	31-Jul-19	15.57	31-Jul-19	21.55	Distance Protection Y Phase
63	220 KV	Tripped	Pophali - Nerale	31-Jul-19	15.57	02-Aug-19	20.25	Distance Protection
64	220 KV	Tripped	Karad-Nerle	31-Jul-19	15.57	02-Aug-19	20.28	Tripped at Nerle end only
65	220 KV	PO	TPC Borivali Aarey Line 1	31-Jul-19	22.54	01-Aug-19	5.41	Metro work
66	220 KV	PO	TPC Borivali Aarey Line 1	31-Jul-19	22.54	01-Aug-19	5.41	Metro work
67	220 KV	PO	220/132KV 100MVA - 1@Alephata	01-Aug-19	10.04	01-Aug-19	13.31	Testing Work
68	220 KV	PO	220/132KV 100MVA - 1@Alephata	01-Aug-19	10.04	01-Aug-19	13.31	Testing Work
69	220 KV	PO	Lonikand-II- Kathapur	01-Aug-19	10.11	01-Aug-19	16.35	Routine Maintenance Work
70	220 KV	PO	Lonikand-II- Kathapur	01-Aug-19	10.11	01-Aug-19	16.35	Routine Maintenance Work
71	220 KV	PO	Talandge-Hamidwada	01-Aug-19	11.17	01-Aug-19	13.12	Testing Work
72	220 KV	PO	Talandge-Hamidwada	01-Aug-19	11.17	01-Aug-19	13.12	Testing Work
73	220 KV	PO	220/100 Kv 200 Mva Bhel Ict 1 @Kalwa	01-Aug-19	12.14	01-Aug-19	13.47	Oil Top Up work
74	220 KV	PO	220/100 Kv 200 Mva Bhel Ict 1 @Kalwa	01-Aug-19	12.14	01-Aug-19	13.47	Oil Top Up work
75	220 KV	PO	220/132kv 100MVA ICT-II @ Alephata	01-Aug-19	15.38	01-Aug-19	21.43	Testing Work

List of Transmission line Trippings/Outages for the week 29 July 2019 to 04 August 2019

Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
76	220 KV	PO	220/132kv 100MVA ICT-II @ Alephata	01-Aug-19	15.38	01-Aug-19	21.43	Testing Work
77	220 KV	PO	Nerul-Trombay	01-Aug-19	17.23	01-Aug-19	18.23	Plastic object observed on Line
78	220 KV	PO	Nerul-Trombay	01-Aug-19	17.23	01-Aug-19	18.23	Plastic object observed on Line
79	220 KV	HT	REL Borivali Aarey Line	01-Aug-19	23.1	02-Aug-19	8.12	Safety purpose for Metro work
80	220 KV	HT	REL Borivali Aarey Line	01-Aug-19	23.1	02-Aug-19	8.12	Safety purpose for Metro work
81	220 KV	Tripped	Boisar(M) - Ghodbunder	02-Aug-19	6.41	03-Aug-19	18.22	Distance Protection Z1.
82	220 KV	Tripped	Boisar(M) - Ghodbunder	02-Aug-19	6.41	03-Aug-19	18.22	Distance Protection Z1.
83	220 KV	PO	220/132 Kv 200 Mva Cgl Ict 3 @Babhleshwar	02-Aug-19	9.5	02-Aug-19	19.55	Erection of CTR injection system.
84	220 KV	PO	220/132 Kv 200 Mva Cgl Ict 3 @Babhleshwar	02-Aug-19	9.5	02-Aug-19	19.55	Erection of CTR injection system.
85	220 KV	EO	220/132 Kv 200 MVA ICT-III @Girwali	02-Aug-19	10.12	02-Aug-19	13.13	B-PH C.T stud sparking observed.
86	220 KV	EO	220/132 Kv 200 MVA ICT-III @Girwali	02-Aug-19	10.12	02-Aug-19	13.13	B-PH C.T stud sparking observed.
87	220 KV	PO	220/132 Kv 200 Mva Bbl Ict 4 @Padegaon	02-Aug-19	10.27	02-Aug-19	18.2	Erection of gantry beam for end bay of 220KV Sawangi ckt2.
88	220 KV	PO	220/132 Kv 200 Mva Bbl Ict 4 @Padegaon	02-Aug-19	10.27	02-Aug-19	18.2	Erection of gantry beam for end bay of 220KV Sawangi ckt2.
89	220 KV	PO	220/132kv 200MVA ICT-III @ Nanded	02-Aug-19	10.34	02-Aug-19	18.12	LV breaker 19 core unarmoured control cable replacement work.
90	220 KV	PO	220/132kv 200MVA ICT-III @ Nanded	02-Aug-19	10.34	02-Aug-19	18.12	LV breaker 19 core unarmoured control cable replacement work.
91	220 KV	HT	Pophali - New Koyna	02-Aug-19	11.33	02-Aug-19	21.2	HT To Avail Outage On Bus Section-2.
92	220 KV	HT	Pophali - New Koyna	02-Aug-19	11.33	02-Aug-19	21.2	HT To Avail Outage On Bus Section-2.
93	220 KV	PO	Pedambe-Pophali	02-Aug-19	12.04	02-Aug-19	19.05	Due To Outage On Bus Section-2.
94	220 KV	PO	Pedambe-Pophali	02-Aug-19	12.04	02-Aug-19	19.05	Due To Outage On Bus Section-2.
95	220 KV	PO	Bus Section II @ Pophali	02-Aug-19	12.05	02-Aug-19	19	Replacement of Snapped Conductor of Y-Ph Near LA (Nerale-Pophli Line)
96	220 KV	PO	Bus Section II @ Pophali	02-Aug-19	12.05	02-Aug-19	19	Replacement of Snapped Conductor of Y-Ph Near LA (Nerale-Pophli Line)

List of Transmission line Trippings/Outages for the week 29 July 2019 to 04 August 2019								
Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
97	220 KV	Tripped	220/33kV 125 MVA Transformer 5 @Aarey R/S	02-Aug-19	23.36	03-Aug-19	3.19	Differential protection.
98	220 KV	Tripped	220/33kV 125 MVA Transformer 5 @Aarey R/S	02-Aug-19	23.36	03-Aug-19	3.19	Differential protection.
99	220 KV	Tripped	Shivajinagar - Malegaon	03-Aug-19	2.56	03-Aug-19	8	Distance protection B phases LA burst.
100	220 KV	Tripped	Shivajinagar - Malegaon	03-Aug-19	2.56	03-Aug-19	8	Distance protection B phases LA burst.
101	220 KV	PO	Deepnagar Bambhori	03-Aug-19	10.16	03-Aug-19	18.37	Replacement of Bimetallic CT Clamp
102	220 KV	PO	Deepnagar Bambhori	03-Aug-19	10.16	03-Aug-19	18.37	Replacement of Bimetallic CT Clamp
103	220 KV	PO	220/132 Kv 200 Mva Cgl lct 3 @Babhleshwar	03-Aug-19	10.2	03-Aug-19	19.15	Re-erection And Commissioning of CTR Make Nitrogen Injection System.
104	220 KV	PO	220/132 Kv 200 Mva Cgl lct 3 @Babhleshwar	03-Aug-19	10.2	03-Aug-19	19.15	Re-erection And Commissioning of CTR Make Nitrogen Injection System.
105	220 KV	EO	Uran - Kharghar 2	03-Aug-19	11.05	03-Aug-19	19.31	Attending Hot Spot
106	220 KV	EO	Uran - Kharghar 2	03-Aug-19	11.05	03-Aug-19	19.31	Attending Hot Spot
107	220 KV	Tripped	Bhugaon - Lloyed Steel	03-Aug-19	11.09	03-Aug-19	17.18	Testing Work
108	220 KV	Tripped	Bhugaon - Lloyed Steel	03-Aug-19	11.09	03-Aug-19	17.18	Testing Work
109	220 KV	Tripped	Uran - Ongc Uran	03-Aug-19	13.41	03-Aug-19	14.11	Bus Bar Protection Operated
110	220 KV	Tripped	Uran - Kharghar I	03-Aug-19	13.41	03-Aug-19	14.11	Bus Bar Protection Operated
111	220 KV	Tripped	Uran - Ongc Uran	03-Aug-19	13.41	03-Aug-19	14.11	Bus Bar Protection Operated
112	220 KV	Tripped	Uran - Kharghar I	03-Aug-19	13.41	03-Aug-19	14.11	Bus Bar Protection Operated
113	220 KV	Tripped	Uran - Apta II	03-Aug-19	13.41	03-Aug-19	14.11	Bus Bar Protection Operated
114	220 KV	Tripped	Apta - Hoc	03-Aug-19	13.41	03-Aug-19	14.11	Bus Bar Protection Operated
115	220 KV	Tripped	Uran - Apta II	03-Aug-19	13.41	03-Aug-19	14.11	Bus Bar Protection Operated
116	220 KV	Tripped	Apta - Hoc	03-Aug-19	13.41	03-Aug-19	14.11	Bus Bar Protection Operated
117	220 KV	EO	UTECH SUGAR BABHALESHWAR	03-Aug-19	14.2	03-Aug-19	16.07	For SF6 Gas Refilling.
118	220 KV	EO	UTECH SUGAR BABHALESHWAR	03-Aug-19	14.2	03-Aug-19	16.07	For SF6 Gas Refilling.
119	220 KV	PO	Kanhan-Suryalakshmi	03-Aug-19	18.03	03-Aug-19	18.12	To take PT in service at Suryalaxmi end
120	220 KV	PO	Kanhan-Suryalakshmi	03-Aug-19	18.03	03-Aug-19	18.12	To take PT in service at Suryalaxmi end

List of Transmission line Trippings/Outages for the week 29 July 2019 to 04 August 2019								
Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
121	220 KV	PO	K'Kheda- Suryalakshmi	03-Aug-19	18.04	03-Aug-19	18.14	To take PT in service at Suryalaxmi end
122	220 KV	PO	K'Kheda- Suryalakshmi	03-Aug-19	18.04	03-Aug-19	18.14	To take PT in service at Suryalaxmi end
123	220 KV	Tripped	Uran - Ongc Uran	04-Aug-19	3.57	04-Aug-19	4.36	220KV Bus Bar-I Fault
124	220 KV	Tripped	Uran - Jnpt	04-Aug-19	3.57	04-Aug-19	5.4	220KV Bus Bar-I Fault(Breaker Problem at JNPT end)
125	220 KV	Tripped	Uran - Kharghar I	04-Aug-19	3.57	04-Aug-19	4.36	220KV Bus Bar-I Fault
126	220 KV	Tripped	Uran - Ongc Uran	04-Aug-19	3.57	04-Aug-19	4.36	220KV Bus Bar-I Fault
127	220 KV	Tripped	Uran - Jnpt	04-Aug-19	3.57	04-Aug-19	5.4	220KV Bus Bar-I Fault(Breaker Problem at JNPT end)
128	220 KV	Tripped	Uran - Kharghar I	04-Aug-19	3.57	04-Aug-19	4.36	220KV Bus Bar-I Fault
129	220 KV	Tripped	Uran - Kharghar I	04-Aug-19	5.28	04-Aug-19	6.2	220KV Bus Bar-I Fault
130	220 KV	Tripped	Uran - Ongc Uran	04-Aug-19	5.28	04-Aug-19	7.19	220KV Bus Bar-I Fault
131	220 KV	Tripped	Uran - Apta III	04-Aug-19	5.28	04-Aug-19	14.4	220KV Bus Bar-I Fault
132	220 KV	Tripped	Uran - Apta III	04-Aug-19	5.28	04-Aug-19	14.4	220KV Bus Bar-I Fault
133	220 KV	Tripped	Uran - Kharghar I	04-Aug-19	5.28	04-Aug-19	6.2	220KV Bus Bar-I Fault
134	220 KV	Tripped	Uran - Ongc Uran	04-Aug-19	5.28	04-Aug-19	7.19	220KV Bus Bar-I Fault
135	220 KV	Tripped	Uran - Apta II	04-Aug-19	5.28	04-Aug-19	6.19	220KV Bus Bar-I Fault
136	220 KV	Tripped	Uran - Hoc 1	04-Aug-19	5.28	04-Aug-19	14.3	220KV Bus Bar-I Fault
137	220 KV	Tripped	Uran - Apta II	04-Aug-19	5.28	04-Aug-19	6.19	220KV Bus Bar-I Fault
138	220 KV	Tripped	Uran - Hoc 1	04-Aug-19	5.28	04-Aug-19	14.3	220KV Bus Bar-I Fault
139	220 KV	HT	220/100 Kv 100 MVA ICT II @Vasai-li	04-Aug-19	6.55	05-Aug-19	11.07	For Safety Due To Water Accumulation In 100Kv S/S Vasai.
140	220 KV	HT	220/100 Kv 100 MVA ICT II @Vasai-li	04-Aug-19	6.55	05-Aug-19	11.07	For Safety Due To Water Accumulation In 100Kv S/S Vasai.
141	220 KV	Tripped	Mahalakshmi Amona	04-Aug-19	10.54	04-Aug-19	12.47	Distance Protection Tripped Only Amona End.
142	220 KV	Tripped	Mahalakshmi Amona	04-Aug-19	10.54	04-Aug-19	12.47	Distance Protection Tripped Only Amona End.
143	220 KV	Tripped	Taptitanda-Jalna ckt II	04-Aug-19	20.4	05-Aug-19	3.3	Bus Bar Protection Operated
144	220 KV	Tripped	Taptitanda-Jalna ckt II	04-Aug-19	20.4	05-Aug-19	3.3	Bus Bar Protection Operated
145	220 KV	PO	Tillari Amona	05-Aug-19	7.41		Continued.	Under Break Down.
146	220 KV	PO	Tillari Amona	05-Aug-19	7.41		Continued.	Under Break Down.
147	220 KV	Tripped	Vankuswadi-Ajinkyatara	08-Aug-19	9.3		Continued.	Tripped on PDR
148	220 KV	Tripped	Vankuswadi-Ajinkyatara	08-Aug-19	9.3		Continued.	Tripped on PDR
149	220 KV	Tripped	Miraj - Tilwani	09-Aug-19	5.27		Continued.	Distance Protection
150	220 KV	Tripped	Miraj - Tilwani	09-Aug-19	5.27		Continued.	Distance Protection
151	220 KV	HT	Padgha - Temghar I	12-Aug-19	11.03		Continued.	To Divert The Load of Padgha ICT.
152	220 KV	HT	Padgha - Temghar I	12-Aug-19	11.03		Continued.	To Divert The Load of Padgha ICT.

List of Transmission line Trippings/Outages for the week 29 July 2019 to 04 August 2019								
Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
153	220 KV	HT	Padgha-Temghar-II	12-Aug-19	11.12		Continued.	To Divert The Load of Padgha ICT.
154	220 KV	HT	Padgha-Temghar-II	12-Aug-19	11.12		Continued.	To Divert The Load of Padgha ICT.
155	400 KV	PO	Karad Solapur (PG)	03-May-17	11:49		Continued.	Line Converted As 220 Kv Solapur (PG)-Jeur From LOC 403
156	400 KV	PO	Karad Solapur (PG)	03-May-17	11:49		Continued.	Line Converted As 220 Kv Solapur (PG)-Jeur From LOC 403
157	400 KV	Tripped	400/220/33 Kv 315 Mva ICT 1 @Padghe	15-Nov-18	10.07		Continued.	Differential Protection Declared Faulty.
158	400 KV	Tripped	400/220/33 Kv 315 Mva ICT 1 @Padghe	15-Nov-18	10.07		Continued.	Differential Protection Declared Faulty.
159	400 KV	HT	400/220/33 Kv 500 Mva Ict 1 @ CHANDRAPUR 2	12-Apr-19	17.1		Continued.	Due To CVT Porcelain Collars Of The ICT-1 are Damaged.
160	400 KV	HT	400/220/33 Kv 500 Mva Ict 1 @ CHANDRAPUR 2	12-Apr-19	17.1		Continued.	Due To CVT Porcelain Collars Of The ICT-1 are Damaged.
161	400 KV	Tripped	Khadka-Aurangabad (Waluj)	22-Jul-19	18.2		Continued.	Over Voltage
162	400 KV	Tripped	Khadka-Aurangabad (Waluj)	22-Jul-19	18.2		Continued.	Over Voltage
163	400 KV	Tripped	Padghe - Nagothane - I	27-Jul-19	7.34	29-Jul-19	17	Distance Protection String Broken At Loc 87.
164	400 KV	Tripped	Padghe - Nagothane - I	27-Jul-19	7.34	29-Jul-19	17	Distance Protection String Broken At Loc 87.
165	400 KV	HT	Karad-Jaigad - I	29-Jul-19	23.59	30-Jul-19	13.48	Over Voltage
166	400 KV	HT	Karad-Jaigad - I	29-Jul-19	23.59	30-Jul-19	13.48	Over Voltage
167	400 KV	PO	Jaigad-Karad Ckt-II	30-Jul-19	13.59	30-Jul-19	16.04	RELAY MAINTENANCE WORK.(RFC)
168	400 KV	PO	Karad - Jaigad - II	30-Jul-19	13.59	31-Jul-19	9.17	Relay Maint.work(RFC 16.04Hrs)
169	400 KV	PO	Jaigad-Karad Ckt-II	30-Jul-19	13.59	30-Jul-19	16.04	RELAY MAINTENANCE WORK.(RFC)
170	400 KV	PO	Karad - Jaigad - II	30-Jul-19	13.59	31-Jul-19	9.17	Relay Maint.work(RFC 16.04Hrs)
171	400 KV	Tripped	Chandrapur-II - Nanded ckt II	30-Jul-19	23.38		Continued.	Over Voltage
172	400 KV	Tripped	Chandrapur-II - Nanded ckt II	30-Jul-19	23.38		Continued.	Over Voltage
173	400 KV	HT	Lonikand I - Koyna stage-IV	31-Jul-19	3.28	31-Jul-19	7.55	Over Voltage
174	400 KV	HT	Lonikand I - Koyna stage-IV	31-Jul-19	3.28	31-Jul-19	7.55	Over Voltage
175	400 KV	Tripped	400/220/33 Kv 315 Mva ICT 2 @Padghe	31-Jul-19	12.57	31-Jul-19	14.59	R Phase CVT Burst of Bus A

List of Transmission line Trippings/Outages for the week 29 July 2019 to 04 August 2019								
Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
176	400 KV	Tripped	400/220/33kV 500MVA ICT 5 @ Padghe	31-Jul-19	12.57	31-Jul-19	21.26	R Phase CVT Burst of Bus A
177	400 KV	Tripped	Babhaleshwar - Padghe-I	31-Jul-19	12.57	31-Jul-19	15.24	R Phase CVT Burst of Bus A
178	400 KV	Tripped	Bus Coupler @ Padgha	31-Jul-19	12.57	31-Jul-19	19.41	R Phase CVT Burst of Bus A
179	400 KV	Tripped	Padgha - Boisar (PG)	31-Jul-19	12.57	31-Jul-19	23.47	R Phase CVT Burst of Bus A
180	400 KV	Tripped	Padgha Tarapur II	31-Jul-19	12.57	31-Jul-19	20.4	R Phase CVT Burst of Bus A
181	400 KV	Tripped	Padghe - Nagothane - I	31-Jul-19	12.57	31-Jul-19	19.28	R Phase CVT Burst of Bus A
182	400 KV	Tripped	Padgha Tarapur II	31-Jul-19	12.57	31-Jul-19	20.4	R Phase CVT Burst of Bus A
183	400 KV	Tripped	Padgha - Boisar (PG)	31-Jul-19	12.57	31-Jul-19	23.47	R Phase CVT Burst of Bus A
184	400 KV	Tripped	Padghe - Nagothane - I	31-Jul-19	12.57	31-Jul-19	19.28	R Phase CVT Burst of Bus A
185	400 KV	Tripped	400/220/33kV 500MVA ICT 5 @ Padghe	31-Jul-19	12.57	31-Jul-19	21.26	R Phase CVT Burst of Bus A
186	400 KV	Tripped	400/220/33 Kv 315 Mva ICT 2 @Padghe	31-Jul-19	12.57	31-Jul-19	14.59	R Phase CVT Burst of Bus A
187	400 KV	Tripped	Bus Coupler @ Padgha	31-Jul-19	12.57	31-Jul-19	19.41	R Phase CVT Burst of Bus A
188	400 KV	Tripped	Babhaleshwar - Padghe-I	31-Jul-19	12.57	31-Jul-19	15.24	R Phase CVT Burst of Bus A
189	400 KV	HT	Karad - Jaigad - II	31-Jul-19	21.46		Continued.	Over Voltage
190	400 KV	HT	Karad - Jaigad - II	31-Jul-19	21.46		Continued.	Over Voltage
191	400 KV	HT	Lonikand I - Koyna stage-IV	01-Aug-19	0.03	01-Aug-19	9.46	Over Voltage
192	400 KV	HT	Lonikand I - Koyna stage-IV	01-Aug-19	0.03	01-Aug-19	9.46	Over Voltage
193	400 KV	Tripped	Akola-Nandgaonpeth (RPL)	01-Aug-19	2.48	05-Aug-19	8.18	Over Voltage
194	400 KV	Tripped	Akola-Nandgaonpeth (RPL)	01-Aug-19	2.48	05-Aug-19	8.18	Over Voltage
195	400 KV	PO	400/220kv 500 Mva ICT-1 @Deepnagar	01-Aug-19	11.11	01-Aug-19	13.38	To attend Fire Detector Trip Indication on CTR Y phase
196	400 KV	PO	400/220kv 500 Mva ICT-1 @Deepnagar	01-Aug-19	11.11	01-Aug-19	13.38	To attend Fire Detector Trip Indication on CTR Y phase
197	400 KV	Tripped	Padghe - Nagothane - I	02-Aug-19	12.05	02-Aug-19	12.47	Tripped At Nagothane End Only.
198	400 KV	Tripped	Padghe - Nagothane - I	02-Aug-19	12.05	02-Aug-19	12.47	Tripped At Nagothane End Only.

List of Transmission line Trippings/Outages for the week 29 July 2019 to 04 August 2019								
Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
199	400 KV	EO	TBC @ Kolhapur	02-Aug-19	12.37	02-Aug-19	15.05	For Taking Tan Delta Testing of 220KV TBC.
200	400 KV	EO	TBC @ Kolhapur	02-Aug-19	12.37	02-Aug-19	15.05	For Taking Tan Delta Testing of 220KV TBC.
201	400 KV	Tripped	Alkud-Kolhapur(Talandage)	03-Aug-19	2.02	03-Aug-19	7.52	Over Voltage
202	400 KV	Tripped	Alkud-Kolhapur(Talandage)	03-Aug-19	2.02	03-Aug-19	7.52	Over Voltage
203	400 KV	PO	400/220kv 500 MVA ICT-III @Babhleshwar	03-Aug-19	9	03-Aug-19	20.25	Routine Maintenance Work
204	400 KV	PO	400/220kv 500 MVA ICT-III @Babhleshwar	03-Aug-19	9	03-Aug-19	20.25	Routine Maintenance Work
205	400 KV	PO	Koradi III(Adani)-Koradi II ckt 2	03-Aug-19	10.53	03-Aug-19	15.5	Distance Relay Testing Work
206	400 KV	PO	Koradi III(Adani)-Koradi II ckt 2	03-Aug-19	10.53	03-Aug-19	15.5	Distance Relay Testing Work
207	400 KV	Tripped	400/11.5 kV 90MVA STN T/F-IV @ Chandrapur	03-Aug-19	18.45	06-Aug-19	11.13	Trip Ckt Faulty Earth Fault Operated.
208	400 KV	Tripped	400/11.5 kV 90MVA STN T/F-IV @ Chandrapur	03-Aug-19	18.45	06-Aug-19	11.13	Trip Ckt Faulty Earth Fault Operated.
209	400 KV	HT	Lonikand I - Koyna stage-IV	04-Aug-19	0.53	05-Aug-19	8.51	Over Voltage
210	400 KV	HT	Lonikand I - Koyna stage-IV	04-Aug-19	0.53	05-Aug-19	8.51	Over Voltage
211	400 KV	Tripped	400/220/33 Kv 315 MVA ICT-I @Aurangabad (Waluj)	04-Aug-19	11.35	04-Aug-19	14.24	Tripped loss of SF6 master trip OPTD.
212	400 KV	Tripped	400/220/33 Kv 315 MVA ICT-I @Aurangabad (Waluj)	04-Aug-19	11.35	04-Aug-19	14.24	Tripped loss of SF6 master trip OPTD.
213	400 KV	Tripped	Bus Coupler @ Karad	04-Aug-19	20.19	05-Aug-19	14.16	Tripped ONM PDR.
214	400 KV	Tripped	Bus Coupler @ Karad	04-Aug-19	20.19	05-Aug-19	14.16	Tripped ONM PDR.
215	400 KV	Tripped	400/220kv 500MVA ICT-1 @ TAPTITANDA	04-Aug-19	20.4	05-Aug-19	0.23	220kv Bus Bar-1 Protection.
216	400 KV	Tripped	400/220kv 500MVA ICT-1 @ TAPTITANDA	04-Aug-19	20.4	05-Aug-19	0.23	220kv Bus Bar-1 Protection.
217	400 KV	Tripped	400/220/33 Kv 600 MVA ICT 4 @Padghe	12-Aug-19	4.52		Continued.	LV Side Y-Ph LA Burst.
218	400 KV	Tripped	400/220/33 Kv 600 MVA ICT 4 @Padghe	12-Aug-19	4.52		Continued.	LV Side Y-Ph LA Burst.

List of Transmission line Trippings/Outages for the week 29 July 2019 to 04 August 2019								
Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
219	500 KV	Tripped	Chandrapur - Padghe Hvdc Pole 2	31-Jul-19	12.57	31-Jul-19	16.46	R Phase CVT Burst of Bus A
220	500 KV	Tripped	Chandrapur - Padghe Hvdc Pole 2	31-Jul-19	12.57	31-Jul-19	16.46	R Phase CVT Burst of Bus A
221	500 KV	Tripped	Chandrapur - Padghe Hvdc Pole 1	03-Aug-19	18.45	03-Aug-19	20.2	Valve Cooling Supply Fail as Chandrapur Stn 4 Tripped
222	500 KV	Tripped	Chandrapur - Padghe Hvdc Pole 2	03-Aug-19	18.45	03-Aug-19	20.2	Valve Cooling Supply Fail as Chandrapur Stn 4 Tripped
223	500 KV	Tripped	Chandrapur - Padghe Hvdc Pole 1	03-Aug-19	18.45	03-Aug-19	20.2	Valve Cooling Supply Fail as Chandrapur Stn 4 Tripped
224	500 KV	Tripped	Chandrapur - Padghe Hvdc Pole 2	03-Aug-19	18.45	03-Aug-19	20.2	Valve Cooling Supply Fail as Chandrapur Stn 4 Tripped