

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 29/Jul/2024 to 04/Aug/2024

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
29/07/2024	9 Hrs	5622	307	126	6055	6821	2460	5031	592	-2019	18434	0	18434	479	431	21869	21869	50.03
30/07/2024	10 Hrs	4896	404	81	5381	8017	1505	4508	1487	-2014	18386	0	18386	744	481	22123	22123	50.01
31/07/2024	9 Hrs	5127	559	241	5927	8140	1043	5000	895	-1861	18650	0	18650	638	449	22092	22092	50.05
01/08/2024	9 Hrs	5377	374	275	6026	7793	2226	4145	957	-2139	18511	0	18511	544	300	21991	21991	49.98
02/08/2024	10 Hrs	5166	461	277	5904	6943	2886	4241	1250	-2528	18176	0	18176	444	293	21961	21961	49.97
03/08/2024	10 Hrs	4900	539	280	5719	7603	2520	3952	1144	-2206	18223	0	18223	448	297	21683	21683	50.03
04/08/2024	10 Hrs	4960	381	282	5623	7194	2786	4049	866	-1837	18207	0	18207	364	286	21168	21168	50.00
Maximum		5622	559	282	6055	8140	2886	5031	1487	-1837	18650	0	18650	744	481	22123	22123	50.05
Minimum		4896	307	81	5381	6821	1043	3952	592	-2528	18176	0	18176	364	286	21168	21168	49.97
Average		5150	432	223	5805	7502	2204	4418	1027	-2086	18370	0	18370	523	362	21841	21841	50.01

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
29/07/2024	18 Hrs	5045	463	217	5725	6925	1833	4478	334	-2005	16787	0	16787	658	484	20437	20437	49.94
30/07/2024	18 Hrs	4981	246	206	5433	7369	2128	4350	404	-2031	17148	0	17148	739	472	20895	20895	50.01
31/07/2024	18 Hrs	4841	262	273	5376	7493	2065	4683	434	-2112	17438	0	17438	707	483	21241	21241	50.04
01/08/2024	18 Hrs	5131	255	367	5753	7626	2274	3936	243	-2279	17078	0	17078	685	308	20825	20825	50.02
02/08/2024	18 Hrs	5007	268	276	5551	7130	2779	3878	320	-2318	16828	0	16828	574	291	20522	20522	49.98
03/08/2024	18 Hrs	4616	360	276	5252	7713	2543	4010	244	-2152	17111	0	17111	550	194	20506	20506	50.05
04/08/2024	13 Hrs	4290	344	92	4726	6896	2748	3534	1200	-2051	16592	0	16592	352	295	19751	19751	50.27
Maximum		5131	463	367	5753	7713	2779	4683	1200	-2005	17438	0	17438	739	484	21241	21241	50.27
Minimum		4290	246	92	4726	6896	1833	3534	243	-2318	16592	0	16592	352	194	19751	19751	49.94
Average		4844	314	244	5402	7307	2339	4124	454	-2135	16998	0	16998	609	361	20597	20597	50.04

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
29/07/2024	20 Hrs	5602	2014	219	7835	6635	1488	5013	0	-1740	18732	0	18732	834	493	22298	22298	49.84
30/07/2024	20 Hrs	5493	1912	221	7626	7378	1364	5052	0	-1840	19082	0	19082	827	468	22715	22715	49.91
31/07/2024	20 Hrs	5528	1323	369	7220	7506	1756	4967	0	-1946	19016	0	19016	806	437	22692	22692	50.04
01/08/2024	20 Hrs	5832	493	319	6644	7517	2362	4963	0	-2142	18841	0	18841	700	303	22489	22489	50.05
02/08/2024	20 Hrs	5400	347	275	6022	7080	2882	4908	0	-2084	18273	0	18273	713	300	21905	21905	50.03
03/08/2024	20 Hrs	5238	818	278	6334	7509	2256	5012	0	-1894	18693	0	18693	714	305	22130	22130	50.00
04/08/2024	20 Hrs	5557	385	162	6104	6774	2254	4748	0	-1609	17789	0	17789	694	294	20868	20868	49.96
Maximum		5832	2014	369	7835	7517	2882	5052	0	-1609	19082	0	19082	834	493	22715	22715	50.05
Minimum		5238	347	162	6022	6635	1364	4748	0	-2142	17789	0	17789	694	294	20868	20868	49.84
Average		5521	1042	263	6826	7200	2052	4952	0	-1894	18632	0	18632	755	371	22157	22157	49.98

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
29/07/2024	3 Hrs	4510	185	127	4822	4709	2629	3615	0	-1107	14306	0	14306	573	418	16766	16766	49.95
30/07/2024	3 Hrs	4985	195	128	5308	5217	1392	4740	0	-892	15395	0	15395	764	483	17904	17904	49.97
31/07/2024	3 Hrs	4833	196	222	5251	5980	1026	4693	0	-988	15589	0	15589	762	451	18163	18163	50.01
01/08/2024	3 Hrs	5270	249	278	5797	6051	1199	4409	0	-1350	15733	0	15733	603	292	18351	18351	50.03
02/08/2024	4 Hrs	4572	191	278	5041	5929	2518	3571	0	-1392	15298	0	15298	449	295	17803	17803	49.97
03/08/2024	4 Hrs	4644	246	279	5169	5299	2620	3535	0	-1333	14924	0	14924	497	300	17420	17420	50.04
04/08/2024	4 Hrs	4501	271	278	5050	5806	2366	3517	0	-1304	15051	0	15051	436	312	17487	17487	49.99
Maximum		5270	271	279	5797	6051	2629	4740	0	-892	15733	0	15733	764	483	18351	18351	50.04
Minimum		4501	185	127	4822	4709	1026	3517	0	-1392	14306	0	14306	436	292	16766	16766	49.95
Average		4759	219	227	5205	5570	1964	4011	0	-1195	15185	0	15185	584	364	17699	17699	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
29/07/2024	119.739	11.815	4.249	135.803	1.187	151.262	158.031	53.814	102.273	9.313	15.203	10.646	-41.469	400.001	67.318	478.314
30/07/2024	120.060	13.788	2.981	136.829	1.129	159.026	166.596	39.265	109.109	15.906	18.489	11.236	-39.285	409.815	69.011	489.861
31/07/2024	119.559	9.034	6.614	135.207	1.153	168.402	174.606	38.463	110.383	14.826	16.714	10.706	-42.665	413.608	70.085	494.701
01/08/2024	126.591	7.742	7.538	141.871	1.141	164.881	173.432	47.562	101.705	11.975	14.907	7.325	-47.762	409.378	69.994	490.226
02/08/2024	118.315	7.168	6.646	132.129	1.104	156.292	164.760	67.225	94.796	12.976	12.460	7.094	-49.461	402.533	69.015	482.972
03/08/2024	114.570	9.445	6.659	130.674	1.069	161.552	167.463	62.498	93.794	10.757	12.448	6.858	-45.014	403.038	64.320	478.581
04/08/2024	115.388	7.199	4.349	126.936	1.034	156.428	161.530	59.764	91.431	9.354	11.373	7.141	-39.486	393.803	58.000	462.427
Maximum	126.591	13.788	7.538	141.871	1.187	168.402	174.606	126.591	110.383	15.906	18.489	11.236	-39.285	413.608	70.085	494.701
Minimum	114.570	7.168	2.981	126.936	1.034	151.262	158.031	114.570	91.431	9.313	11.373	6.858	-49.461	393.803	58.000	462.427
Average	119.175	9.456	5.577	134.207	1.117	159.692	166.631	119.175	100.499	12.158	14.513	8.715	-43.592	404.597	66.820	482.440

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
29/07/2024	0.133	1.755	62.266
30/07/2024	0.178	1.932	62.088
31/07/2024	0.081	2.013	62.007
01/08/2024	0.036	0.036	61.972
02/08/2024	0.045	0.081	61.926
03/08/2024	0.067	0.149	61.859
04/08/2024	0.031	0.180	61.827

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 29/Jul/2024 to 04/Aug/2024

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
29/07/2024	MONDAY	63.135	6490	94.896	3954	158.031	6585	151.262	6303	-6.769	-282
30/07/2024	TUESDAY	77.309	6852	89.287	3720	166.596	6942	159.026	6626	-7.570	-315
31/07/2024	WEDNESDA	82.526	7183	92.080	3837	174.606	7275	168.402	7017	-6.204	-258
01/08/2024	THURSDAY	84.731	7138	88.701	3696	173.432	7226	164.881	6870	-8.551	-356
02/08/2024	FRIDAY	65.708	6766	99.052	4127	164.760	6865	156.292	6512	-8.468	-353
03/08/2024	SATURDAY	66.776	6877	100.687	4195	167.463	6978	161.552	6731	-5.911	-246
04/08/2024	SUNDAY	62.969	6632	98.561	4107	161.530	6730	156.428	6518	-5.102	-213
Total		503.155		663.263		1166.418		1117.843		-48.575	

Generator Unit Outages/Trippings from 29.07.2024 to 04.08.2024						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	NOPPA
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	NOPPA
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Uran Unit A0	07-09-2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Ghatghar Unit-2	26-05-2024	13:17		Continued.	Stator Earth Fault	FORCED
Paras Unit 3	30-06-2024	22:35	11-08-2024	08:06	Annual Overhaul	PLANNED
JSW (J) U2	01-07-2024	01:12	09-08-2024	03:03	Non availability of load schedule	ZEROSCH/RSD
RPL(AMT) U-1	01-07-2024	07:00		Continued.	Annual Overhaul	PLANNED
Koyana Unit 5	02-07-2024	11:00	09-08-2024	20:00	PLC upgradation work	PLANNED
Uran Unit 5	13-07-2024	20:30	30-07-2024	09:48	No schedule	ZEROSCH/RSD
Adani U-2	15-07-2024	00:00	09-08-2024	19:06	Annual Overhaul	PLANNED
Chandrapur Unit 8	19-07-2024	11:42	12-08-2024	09:44	Annual Overhaul	PLANNED
Nasik Unit 3	20-07-2024	21:18	11-08-2024	17:11	ID Fan Motor Problem. (Tolling from 11:50 hrs dtd 21.07.24)	TOLLING
RPL(AMT) U-3	23-07-2024	00:47		Continued.	Turbine Vibration High	FORCED
Uran Unit 6	26-07-2024	20:03	29-07-2024	10:24	No schedule from MSEDCL.	ZEROSCH/RSD
Koradi Unit 8	27-07-2024	20:19	29-07-2024	11:20	ID FAN TRIPPED	FORCED
Trombay 5	28-07-2024	01:34	04-08-2024	15:42	Main Turbine Electro Hydraulic Converter fault.	FORCED
Uran Unit 7	29-07-2024	00:17	31-07-2024	07:02	Filter replacement work and B1 boiler HP feed station maintenance work.	PLANNED
Koradi Unit 8	29-07-2024	11:20	31-07-2024	21:27	Boiler validity work	PLANNED
Uran Unit 6	29-07-2024	23:22	30-07-2024	08:57	No schedule from MSEDCL.	ZEROSCH/RSD
Uran Unit B0	30-07-2024	05:05	30-07-2024	17:04	NG(GAS) Controller system protection.	FORCED
Uran Unit 8	30-07-2024	05:05	30-07-2024	14:43	NG(GAS) Controller system protection.	FORCED
JPL Unit 1	30-07-2024	06:47	30-07-2024	08:13	Drum Level High	FORCED
Uran Unit 5	30-07-2024	10:00	31-07-2024	17:38	B Phase breaker pole burst	FORCED
Parli Unit 8	30-07-2024	11:00	01-08-2024	01:30	Boiler Tube Leakage	FORCED
JPL Unit 2	30-07-2024	14:37	31-07-2024	05:02	Transformer Fault	FORCED
Parli Unit 7	30-07-2024	20:36	31-07-2024	06:51	Air heater Stopped	FORCED
JPL Unit 1	30-07-2024	21:51	31-07-2024	00:43	Flame Failure	FORCED
Uran Unit 6	31-07-2024	13:00	31-07-2024	18:26	No schedule from MSEDCL	ZEROSCH/RSD
Uran Unit 5	31-07-2024	17:38		Continued.	Zero Schedule given by MSEDCL	ZEROSCH/RSD
Uran Unit 6	31-07-2024	20:20	01-08-2024	09:30	Zero Schedule given by MSEDCL	ZEROSCH/RSD
SWPGPL U-2	01-08-2024	01:50		Continued.	Annual Overhaul	PLANNED
Uran Unit 6	01-08-2024	19:32	05-08-2024	12:12	Zero Schedule given by MSEDCL	ZEROSCH/RSD
JPL Unit 2	01-08-2024	23:47	02-08-2024	02:15	Flame Failure	FORCED
Koradi Unit 6	02-08-2024	19:29	03-08-2024	06:19	Flame Failure	FORCED
Chandrapur Unit 7	03-08-2024	11:20	03-08-2024	14:22	DRUM LEVEL VERY HIGH	FORCED
Khaparkheda Unit 5	03-08-2024	13:39	03-08-2024	17:12	Due to turbine tripped	FORCED
AEML Unit 1	03-08-2024	15:57	03-08-2024	17:17	Flame Failure	FORCED
Khaparkheda Unit 5	03-08-2024	17:14	03-08-2024	18:53	Drum Level High.	FORCED
Parli Unit 6	04-08-2024	00:00		Continued.	Annual Overhaul	PLANNED
Chandrapur Unit 7	04-08-2024	3.29	04-08-2024	07:41	Furnace Pressure High	FORCED
Koradi Unit 8	04-08-2024	09:38	04-08-2024	12:18	Low Vacuum	FORCED
Uran Unit 8	04-08-2024	11:38	04-08-2024	14:45	Busbar operated at 220 KV Uran ss	FORCED
Uran Unit B0	04-08-2024	11:38	04-08-2024	16:21	Busbar operated at 220 KV Uran ss	FORCED
Uran Unit B0	04-08-2024	19:03	05-08-2024	15:20	HP feed water pump no.2 & 3 maintenance work	FORCED
Uran Unit 7	04-08-2024	20:24	05-08-2024	16:38	Zero Schedule given by MSEDCL	ZEROSCH/RSD
Uran Unit 8	04-08-2024	20:36	05-08-2024	09:55	Zero Schedule given by MSEDCL	ZEROSCH/RSD

Transmission Line Outages/Trippings from 29.07.2024 to 04.08.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KARAD - SOLAPUR (PG)	15-07-2024	09:53	29-07-2024	17:04	Replacement of Complete Relay panel including replacement cables from Yard to Panel.	PO	400 KV
400/220 KV 3X200 MVA ICT - 2 @ KALWA	20-07-2024	17:02	01-08-2024	23:46	Tripped due to Bph. LV Bushing of ICT bursted.	T	400 KV
KHADKA-AURANGABAD (WALUJ)	23-07-2024	11:35	31-07-2024	08:40	H/T for voltage control.	HT	400 KV
POPHALI - KDPH	28-07-2024	18:35	29-07-2024	19:10	Distance Protection	T	220 KV
GHODBUNDER - GORAI	29-07-2024	12:14			Bunching activity on line to form newly reconfigured line as 220kV Ghodbunder-Versova Line-2 for outage of 220kV Gorai EHV Station.	PO	220 KV
WARDHA - WARDHA (PG)	29-07-2024	16:50	29-07-2024	19:17	To attend hotspot on pad clamp of b-ph ct jumper.	HT	220 KV
WARDHA - WARDHA (PG)	29-07-2024	16:50	29-07-2024	19:17	To attend hotspot on pad clamp of B-ph CT jumper of 220kV PGCIL circuit.	EO	220 KV
YEOTMAL- PUSAD	29-07-2024	12:42	29-07-2024	16:36	Replacement of flashover string at location 296- bph-dsn (ytl side) (flashover observed during patrolling & string is in critical.	T	220 KV
220/110 KV 200 MVA ICT - 2 @ ICHALKARANJJI - II	29-07-2024	09:43	29-07-2024	13:02	1) Fire detector replacement work	PO	220 KV
220/132 KV 100 MVA ICT 1 @ PARANDA	29-07-2024	18:50	29-07-2024	01:30	Replacement WTI and OTI faulty meters		220 KV
220/132 KV 100 MVA ICT 1 @ PARANDA	29-07-2024	18:50	30-07-2024	01:30	Replace WTI and OTI faulty meters.	HT	220 KV
220/132 KV 100 MVA ICT 2 @ BALAPUR	29-07-2024	08:42	29-07-2024	16:50	Tripped on differential protection yph lv side la burst.	T	220 KV
400/220/33 KV 500 MVA ICT - 2 @ JEJURI	29-07-2024	20:12	29-07-2024	20:34	Heavy sparking on wavetrap of stage4 line	T	400 KV
400/220/33 KV 500 MVA ICT - 3 @ JEJURI	29-07-2024	20:12	29-07-2024	20:38	Heavy sparking on wavetrap of stage4 line	T	400 KV
400KV 125MVAR BUS REACTOR @ 400KV KUMBHARGAON SS	29-07-2024	14:57	29-07-2024	15:53	Tripped due to pt selection relay problem.	T	400 KV
400KV MAIN BAY 404 - GT 1 @ NANDGAONPETH	29-07-2024	06:59	31-07-2024	19:23	404 Circuit Breaker Maintenance & testing ,404 Bay Protection Current Transformer testing, 404 & 405 Isolator Maintenance, Relay testing & Transformer Protection Check.	PO	400 KV
400KV TIE BAY 405 GT 1 -AKOLA 2 CKT 2 @ NANDGAONPETH	29-07-2024	06:59	31-07-2024	19:23	405 Circuit Breaker Maintenance & testing ,405 Bay Protection current Transformer testing, 405 Isolator Maintenance, Relay testing & Transformer Protection Check.	PO	400 KV
BABLESHWAR- ALEPHATA CKT - 1	29-07-2024	09:39	29-07-2024	23:40	Load management.	HT	220 KV
JEJURI- KOYNA STAGE-IV	29-07-2024	20:12	30-07-2024	14:24	Tripped on distance protection	T	400 KV
MAIN BAY (416) OF 500MVA ICT - 1 @ TAPTITANDA	29-07-2024	15:06	29-07-2024	16:08	For refilling of sf 6 gas.	HT	400 KV
MAIN BAY (416) OF 500MVA ICT - 1 @ TAPTITANDA	29-07-2024	15:06	29-07-2024	16:08	To refill SF6 gas in CB pole	EO	400 KV
MAIN BAY(201) OF 220KV-SOLAPUR-NARANGWADI-1 @SOLAPUR (PG)-220 KV	29-07-2024	09:04			Bay AMP Works Note : 220kV Narangwadi-1 line shall be in service via TBC.	PO	220 KV
MAIN BUS - 2 @ KUMBHARGAON (NANDED)	29-07-2024	14:57	29-07-2024	18:12	Attending 409 tie-3 89 b isolator (bus side) jumper connections dislocated from connector.	HT	400 KV
MAIN BUS - 2 @ KUMBHARGAON (NANDED)	29-07-2024	14:57	29-07-2024	18:12	409 TIE-3 89B Isolator (Bus side Jumper Dislocated from connector)	EO	400 KV
MAIN BUS SECTION - 1 @ MUDSHINGI	29-07-2024	12:55	29-07-2024	12:55	For restoration (Closing) of 220 kV Main bus section isolator-I	PO	220 KV
NERLE - PEDAMBE	29-07-2024	13:20	29-07-2024	22:00	Tripped on overcurrent protection	T	220 KV
NERLE - POPHALI	29-07-2024	13:18	29-07-2024	21:57	Distance protection operated , Rph to ground fault	T	220 KV
PHALTAN MIDC - CSSK BHAVANI NAGAR	29-07-2024	11:18	29-07-2024	16:03	Attending hotspot at Loc No.55	PO	220 KV
TATA BORIVLI MSETCL BORIVLI 2	29-07-2024	15:08	29-07-2024	15:39	TREE TRIMMING	PO	110 KV
VANKUSWADE - KDPH	29-07-2024	06:30	29-07-2024	07:30	Tripped on distance protection.	T	220 KV
ABHIJEET-WARDHA-1	30-07-2024	14:31	30-07-2024	17:29	Jumper replacement and R.M.Work	PO	220 KV
BHUGAON - WARDHA (PG)	30-07-2024	20:03	30-07-2024	20:25	To control state overdrwal	HT	220 KV
CHANDRAPUR - PADGHE HVDC POLE 1	30-07-2024	23:19	31-07-2024	03:45	Attend Hotspot on Y-phase convertor transformer bushing at HVDC Padghe end.		500 KV
PANGRI-VAIDYANATH COGENERATION	30-07-2024	17:14	30-07-2024	18:29	Distance Protection	T	132 KV
SHIVAJINAGAR-MALEGAON	30-07-2024	10:30	30-07-2024	15:20	PID testing work	PO	220 KV
URAN - APTA 3	30-07-2024	09:55	30-07-2024	10:35	Bus 2 operated at Uran ss	T	220 KV
WARDHA - WARDHA RLY TSS 1	30-07-2024	18:02	30-07-2024	18:32	Y Phase B/C	T	220 KV
WARORA - WARDHA	30-07-2024	10:23	30-07-2024	14:06	To attend Hot Spot		220 KV
132 KV JALNA - AMBAD CKT	30-07-2024	16:42	30-07-2024	17:10	Distance protection	T	220 KV
220/132 KV 100 MVA ICT 1 @ PARANDA	30-07-2024	18:50			Replacement WTI and OTI faulty meters		220 KV
220/132 KV 100MVA ICT 2 @ BARAMATI	30-07-2024	10:05	30-07-2024	15:10	Replacement of B-phase OSR & conservator valve.	PO	220 KV
220/132 KV 200 MVA ICT 1 @ AMALNER	30-07-2024	10:54	30-07-2024	11:29	LBB operated with 132KV Dharangaon CKT	T	220 KV
220/132 KV 200 MVA ICT 2 @ AMALNER	30-07-2024	10:54	30-07-2024	11:29	LBB operated with 132KV Dharangaon CKT	T	220 KV
220/132KV 100MVA ICT 1@ PETH	30-07-2024	10:01	30-07-2024	12:52	Attend fighting detector relay shorting problem along with DC leakage	PO	220 KV
220/33KV 125 MVA TF 1 @ GORAI	30-07-2024	01:11	04-08-2024	11:32	Replacement of 789A DES module of 220 kv 125 MVA Tr-2 i.e. Bay-7	PO	220 KV
220 KV DEEPNAGAR - VIRODA	30-07-2024	16:50	30-07-2024	18:33	CB Isolator Maintenance work	PO	220 KV
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	30-07-2024	14:20	30-07-2024	15:16	tripped on PRV	T	400 KV
400/220/33 KV 315MVA ICT - 2 @ AKOLA	30-07-2024	13:01	30-07-2024	16:54	for attending fire detector trip alarm by CTR agency at 400 kv RS Akola.	EO	400 KV
AMALNER(220) DHARANGAON	30-07-2024	10:54	30-07-2024	15:45	Distance Protection	T	132 KV
BUS COUPLER @ URAN	30-07-2024	09:55	30-07-2024	10:33	Bus 2 operated at Uran ss	T	220 KV
BUS REACTOR (48-120 MVAR) @ GORAI	30-07-2024	01:16	04-08-2024	23:11	Replacement of 789A DES module of 220 kv 125 MVA Tr-2 i.e. Bay-7	PO	220 KV

Transmission Line Outages/Trippings from 29.07.2024 to 04.08.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
GORAI -MSETCL BORIVALI CKT -1	30-07-2024	01:18	04-08-2024	09:20	Replacement of 789A DES module of 220 kv 125 MVA Tr-2 i.e. Bay-7	PO	220 KV
GORAI -MSETCL BORIVALI CKT -2	30-07-2024	01:20	05-08-2024	19:37	Replacement of 789A DES module of 220 kv 125 MVA Tr-2 i.e. Bay-7	PO	220 KV
JEJURI (220KV) - BARAMATI - ISMT TAP CKT	30-07-2024	10:13	30-07-2024	21:03	Retrofitting of distance relay at 220 kv Jejuri SS end.	PO	220 KV
KORADI II - KORADI III CKT - 2	30-07-2024	11:36	30-07-2024	19:27	Diagnostic Testing of Line CT	PO	400 KV
MAIN BUS - 2 @ GORAI	30-07-2024	01:20	04-08-2024	10:11	Replacement of 789A DES module of 220 kv 125 MVA Tr-2 i.e. Bay-7.	PO	220 KV
MAIN BUS - 2 @ URAN	30-07-2024	09:55	30-07-2024	10:33	Tripped due to GT 5 CB pole burst	T	220 KV
NERLE - PEDAMBE	30-07-2024	08:14	30-07-2024	15:27	Breaker to line side isolator and line side isolator to C.T. jumper strands broken.	EO	220 KV
URAN - APTA CKT - 1	30-07-2024	09:55	30-07-2024	10:34	Bus 2 operated at Uran ss	T	220 KV
URAN - SEZ JNPT	30-07-2024	09:55	30-07-2024	10:45	Bus 2 operated at Uran ss	T	220 KV
URAN - ULWE GIS CKT - 1	30-07-2024	09:55	30-07-2024	10:33	Bus 2 operated at Uran ss	T	220 KV
BOISAR II - TARAPUR	31-07-2024	06:22	31-07-2024	07:47	Hot Spot attending work at Gantry Dead end to Stubbus jumper (113℃ at Nutbolt)	EO	220 KV
HINJAWADI I- CHINCHWAD	31-07-2024	22:33	01-08-2024	00:33	for load management	HT	220 KV
POPHLI PEDHMBE LINE- 2	31-07-2024	06:05	31-07-2024	10:25	Replacement of R phase Breaker to Line side isolator damaged conductor.	PO	220 KV
SHIVAJINAGAR-MALEGAON	31-07-2024	17:41	31-07-2024	18:29	For relay testing work by Testing team.	PO	220 KV
TELGAON-PANGRI	31-07-2024	03:03	31-07-2024	03:52	Distance protection	T	132 KV
VIRUR - GADCHIROLI	31-07-2024	06:10	31-07-2024	06:30	Distance protection	T	220 KV
VIRUR - GADCHIROLI	31-07-2024	08:51	31-07-2024	15:52	Diagnostic testing, Relay testing & Annunciator replacement work.	PO	220 KV
220 KV CHANDRAPUR GCR (400 KV) - WANI CKT	31-07-2024	01:02	31-07-2024	03:43	Distance protection	T	220 KV
220/132 KV 100 MVA ICT 1	31-07-2024	06:40	31-07-2024	06:45	Sparking on Isolator	HT	220 KV
220/132 KV 100 MVA ICT 1 @ GHATODI	31-07-2024	12:16	31-07-2024	12:53	For Collecting the oil sample of OLTC	PO	220 KV
220/132 KV 100 MVA ICT 2 @ GHATODI	31-07-2024	13:01	31-07-2024	13:40	For Collecting the oil sample of OLTC	PO	220 KV
220/132 KV 100 MVA ICT II @ UPPALWADI	31-07-2024	11:16	31-07-2024	14:24	Replacement of Limit switch of 2 nos. PRVOF ICT no.2	PO	220 KV
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	31-07-2024	11:10	31-07-2024	13:27	Quarterly Maintenance	PO	220 KV
220/22kv 25 MVA TF - 1 @ VILE-BHAGAD	31-07-2024	20:37	02-08-2024	20:35	Tripped on PRD optd.	T	220 KV
220/33kv 100MVA PTR 2 @ GHATNANDRE	31-07-2024	07:19	31-07-2024	10:25	For installation of repaired coupling gear box	PO	220 KV
220KV SHIVAJINAGAR-GANGAPUR CKT	31-07-2024	16:10	31-07-2024	17:12	Relay testing work by testing team.	PO	220 KV
400/220/33 KV 500 MVA ICT - 2 @ DHULE	31-07-2024	14:20	31-07-2024	17:25	" Fire Detector Trip" indication appeared on 501 MVA ICT-2 R PH CTR, so solving this problem emergency outage required on 400/220/33KV 501 MVA ICT-2	EO	400 KV
CTRLS - NET MAGIC GIS	31-07-2024	17:39	31-07-2024	18:42	To attend Hot spot at on bottom ph. Bushings at CTRLS LILO Loc. No. 1.	EO	220 KV
GTR - 8 @ CHANDRAPUR SWITCHING SS	31-07-2024	10:03	01-08-2024	19:56	Diagnostic testing, allied bay maintenance work and breaker overhauling		400 KV
KARANJADE - BHOKARPADA	31-07-2024	08:05	31-07-2024	10:36	Tree trimming 171-172,169-170,151-152	PO	110 KV
KHADKA-AURANGABAD (WALUJ)	31-07-2024	23:52	04-08-2024	05:41	on overvoltage	HT	400 KV
KHARGHAR - NET MAGIC GIS	31-07-2024	15:04	31-07-2024	17:07	To attend Hot spot at on top & bottom ph. Bushings at Netmagic LILO Loc. No. 2.	EO	220 KV
LAMBOTI - KARKAMB	31-07-2024	09:39	31-07-2024	19:00	Quarterly Maintenance.	PO	220 KV
LONAND - KANDALGAON (SONA ALLOY TAP)	31-07-2024	13:10	31-07-2024	20:01	Line tripped on distance protection.	T	220 KV
MAIN BUS-1 @ KHED CITY	31-07-2024	10:28	31-07-2024	18:35	220kV Main Bus-I & II Extension work under Package A by M/S. Matrix Grating Pvt Ltd.	PO	220 KV
MAIN BUS-2 @ KHED CITY	31-07-2024	10:28	31-07-2024	18:35	220kV Main Bus-I & II Extension work under Package A by M/S. Matrix Grating Pvt Ltd.	PO	220 KV
Mainbay-400kV-WALUJ-PUNE-GIS-2 and WALUJ-400kV BUS-1 at Waluj	31-07-2024	11:04	31-07-2024	14:34	For AMP	PO	400 KV
NALDURG-WAGHDARI CKT	31-07-2024	17:08	31-07-2024	19:30	Outage at Waghdari end.	HT	132 KV
NANDED CITY-FLAGSHIP	31-07-2024	22:53	01-08-2024	01:11	Replacement of R ph Current Transformer (Meharu make) by New one due to problem of oil leakage.	EO	220 KV
PARANDA - OSMANABAD	31-07-2024	11:10	31-07-2024	21:29	Work Aux bus Iso, Aux. Switch contact replacement of CB.	PO	220 KV
PUNE(GIS) - TALEGAON(PG) CKT - 1	31-07-2024	05:08	31-07-2024	09:57	Replacement of Conductor (Presently PG Clamp is placed) at Line Isolator dropper	PO	400 KV
PUNE(GIS) - TALEGAON(PG) CKT - 2	31-07-2024	23:04	01-08-2024	04:03	Emrtgrncy Work by PG end	HT	400 KV
CHANDRAPUR - PADGHE HVDC POLE 2	01-08-2024	05:06	01-08-2024	08:43	Replacement of blakened nut-bolt of jumper of Loc. No.644 HVDC Pole-II CHD side having hotspot with temp. of 63.8˚C. And Tightening / Fitting if necessary.	EO	500 KV
CHANDRAPUR 2 - CHD SWITCHING CKT - 1	01-08-2024	10:31	01-08-2024	21:04	Main-1 Relay retrofitting work	PO	400 KV
CHINCHWAD- PARVATI	01-08-2024	11:35	01-08-2024	13:13	For emergency tree cutting between Loc No. 69-70	PO	220 KV
JEJURI (400 KV)-JEJURI- II	01-08-2024	09:53	01-08-2024	18:30	Retrofitting of distance relay at 220 kv Jejuri end.	PO	220 KV
LONIKAND (400 KV)-THEUR I	01-08-2024	08:24	01-08-2024	12:17	Replacement of Y and B Ph LA of 220 kV Lonikand 01 bay at 220 kV Theur SS	PO	220 KV
100 MVA 220/132 KV ICT 1 @ PARTUR	01-08-2024	12:12	01-08-2024	16:45	Stringing work of stub bus for new bay at 220kv Partur TSS.	PO	220 KV
132 KV SAONER- PATANSAWANGI TSS CKT	01-08-2024	07:20	01-08-2024	07:55	Distance protection	T	132 KV

Transmission Line Outages/Trippings from 29.07.2024 to 04.08.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220 KV KEKATNIBHORA - KHADKA (400 KV) CKT	01-08-2024	08:15	02-08-2024	15:48	FOR DISTANCE PROTECTION RELAY RETROFITTING WORK BY AGENCY	PO	220 KV
220/100 KV 100 MVA ICT 1 @ TAMBATI	01-08-2024	10:47	01-08-2024	16:46	1) LV CB Rph pole on top pad towards bus isolator side hot spot (Temp. 160 $\pm$ C) attendnig work. 2) Isolator maintenance work by agency. 3) Jumper nutbolt tightening work.	EO	220 KV
220/132 KV 100 MVA ICT 1 @ PADEGAON	01-08-2024	10:10	01-08-2024	19:04	Diagnostic testing & other maintenance work.	PO	220 KV
220/132KV 200 MVA ICT 2 @ KANHAN	01-08-2024	11:02	01-08-2024	15:39	CTR work.	PO	220 KV
220KV CHITEGAON -SAWANGI CKT	01-08-2024	10:47	01-08-2024	15:55	Line maintenance work.	PO	220 KV
220KV MAIN BUS 1 @ GHATODI	01-08-2024	10:38	01-08-2024	22:45	For erection of gantry, beam & line isolator, circuit breaker with equipment structures for cyclic solar bay	PO	220 KV
400/220/33 KV 500 MVA ICT - 1 @ JEJURI	01-08-2024	15:59	01-08-2024	21:01	Routine Testing & Maintenance Work	PO	400 KV
400/220/33 KV 500 MVA ICT - 3 @ DHULE	01-08-2024	10:39	01-08-2024	16:24	400/220 kv 501 MVA ICT 3 for attending red hotspot on B-Ph Auxiliary PG Isolator	EO	400 KV
AMRAPUR - TAPTITANDA CKT - 2	01-08-2024	22:48	01-08-2024	23:34	Distance protection	T	220 KV
BUS COUPLER @ CARNAC	01-08-2024	00:23	01-08-2024	03:40	protection testing	PO	220 KV
JAIGAD - KARAD CKT - 1	01-08-2024	00:46	01-08-2024	08:33	overvoltage	HT	400 KV
JEJURI - KONDHWA	01-08-2024	13:01	01-08-2024	15:32	For removing bird nest at CB gantry.	EO	220 KV
KARAD - VITA CKT- 2	01-08-2024	20:48	01-08-2024	22:01	Line handtrip in emergency to attend hotspot on line isolator .	HT	220 KV
MAIN BUS @ BARAMATI	01-08-2024	10:25	01-08-2024	15:03	To remove the bypass connection of 220kV Hybrid pass CB to take 220kV Busbar protection in service & Bus maintenance work .	PO	220 KV
MAIN BUS-1 @ KHED CITY	01-08-2024	09:33	01-08-2024	18:06	220kV Main Bus-I & II Extension work under Package A by M/S. Matrix Grating Pvt Ltd.	PO	220 KV
MAIN BUS-2 @ KHED CITY	01-08-2024	09:33	01-08-2024	18:06	220kV Main Bus-I & II Extension work under Package A by M/S. Matrix Grating Pvt Ltd.	PO	220 KV
NANDED CITY-FLAGSHIP	01-08-2024	16:27	01-08-2024	20:01	Replacement of R ph Current Transformer (Meharu make) by New one due to problem of oil leakage.	EO	220 KV
PANCHALI TSS - BOISAR (PG)	01-08-2024	04:52	01-08-2024	08:35	Emergency outage by PG	HT	220 KV
PARLI (OLD GCR) - PARLY (PG) CKT 1	01-08-2024	10:27	01-08-2024	14:29	B Ph CT Jump replacement work.	PO	220 KV
HINJAWADI I- CHINCHWAD	02-08-2024	17:16	02-08-2024	23:50	H/T for load management.	HT	220 KV
KANDALGAON - PIRANGUT	02-08-2024	11:18	02-08-2024	16:47	HT for load management	HT	220 KV
OSMANABAD - BARSHI	02-08-2024	10:00	02-08-2024	11:05	DCRM AT BARSHI END	PO	220 KV
OSMANABAD - BARSHI	02-08-2024	09:26	02-08-2024	10:54	Outage is required for CB timing & CRM testing work	PO	220 KV
PADGHE - WADA	02-08-2024	15:21	02-08-2024	19:27	Replacement of Insulator identified in PID.	PO	220 KV
SAHARA-URSE	02-08-2024	17:21	02-08-2024	23:48	H/T for load management	HT	220 KV
URSE - TALEGAON (AMBI) CKT 1	02-08-2024	17:33	02-08-2024	23:45	Replacement of Decapped string insulators at Loc No. 29.	EO	220 KV
WATHAR - MUDSHINGI 3 LINE	02-08-2024	15:02	02-08-2024	19:34	To attend flashover R ph suspension polymer insulator string at loc no. 161 observed in aerial petrolling.	EO	220 KV
220/132 KV 200 MVA ICT 1 @ MALEGAON	02-08-2024	10:53	02-08-2024	15:00	For attending oil leakage spot from ICT-1 by agency.	PO	220 KV
220/33KV 50MVA TF NO.1 @ SAYNE	02-08-2024	11:53	02-08-2024	14:17	For Overhauling of 33kV Incomer CB.	PO	220 KV
220KV MAIN BUS 1 @ GHATODI	02-08-2024	09:22	02-08-2024	13:25	FOR ERECTION OF GANTRY , BEAM & LINE ISOLATOR, CIRCUIT BREAKER WITH EQUIPMENT STRUCTURES FOR CYCLIC SOLAR BAY.	PO	220 KV
400 KV KARAD - SOLAPUR (PG) LR	02-08-2024	04:26	02-08-2024	16:10	Cable fault	T	400 KV
400/220 KV 315MVA ICT - 1 @ KARAD	02-08-2024	00:07	02-08-2024	01:48	Tripped on OLTC buckholz	T	400 KV
400/220KV 500 MVA ICT - 1 @ VIKHROLI GIS	02-08-2024	18:55	02-08-2024	23:41	H/T for load management.	HT	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	02-08-2024	10:08	02-08-2024	19:20	for GIS Module interconnection as part of 400 /220 KV ICT 1 & 2 Commissioning under Western Region Expansion Scheme 2 XXVI (WRES-XXVI) at Pune GIS.	PO	400 KV
BABLESHWAR- ALEPHATA CKT - 1	02-08-2024	12:25	02-08-2024	18:48	1.Damaged conductors will be replaced at location No 69 R ph (both side) 2.Armouring of conductor will be carried at 131-132 Y Ph. 3.Relocation of dislocated vibration damper at 131 RPh	PO	220 KV
BHAVEGHAR - ROMA	02-08-2024	10:09	02-08-2024	14:09	1) Replacement of polymer insulator string at loc.no.44 middle Ph. Due to Heavy chattering sound observed and Black spot observed at String. 2) Repairing of damaged conductor at loc.no.44 top Ph Bhaveghar side.	EO	220 KV
MAHAD-KALAMBANI(TSS)	02-08-2024	03:30	02-08-2024	05:43	Tripped on distance protection	T	220 KV
MAIN BAY (416) OF 500MVA ICT - 1 @ TAPTITANDA	02-08-2024	17:48	03-08-2024	01:16	To replace gas density switch	EO	400 KV
PARANDA - OSMANABAD	02-08-2024	14:28	02-08-2024	19:13	TESTING WORK	T	220 KV
PEDAMBE-KALAMBANI(TSS)	02-08-2024	03:30	02-08-2024	14:12	Tripped on distance protection	T	220 KV

Transmission Line Outages/Trippings from 29.07.2024 to 04.08.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
PUNE-GIS - 400KV - BUS 1	02-08-2024	11:10	04-08-2024	23:21	400 kV GIS BUS MODULE CONNECTION WITH EXISTING 400 kV BUS-1, SIMULTANEOUS OUTAGE OF 400 KV PUNE AURANGABAD(WALUJ) CKT2 IS REQUIRED .(400/220 KV GIS EXTENSION WORK)	PO	400 KV
VANKUSWADE - KDPH	02-08-2024	08:15	02-08-2024	16:25	Replacement work of Long Rod polymer insulator by long rod porcelain insulator at various locations	PO	220 KV
CHALISGAON -KOPARGAON	03-08-2024	11:15			(i) Nature of work to be carried out (ii) Whether included in quarterly/six monthly proposal For tightening of the loose nut bolt at cut point location 195 R , B ph . During line patrolling on dated 02.08.2024 the local farmer inform that there is sparking seen at night time on the above mention location. If the jump nut bolt get detached from the jump then the 220 Kv KOPARGAON chalisgaon CKT will go in B/Dn .	EO	220 KV
CHALISGAON -KOPARGAON	03-08-2024	11:13	03-08-2024	12:49	Tightening of Loose Nut Bolt		220 KV
KANDALGAON - POSCO	03-08-2024	12:11	03-08-2024	15:27	For replacement of faulty ABT Meter at DISCOM end.	PO	220 KV
NAGOTHANE - POSCO	03-08-2024	13:58	03-08-2024	15:40	For replacement of faulty ABT Meter at DISCOM end.	PO	220 KV
NANDED 2 (WAGHALA) - PARBHANI	03-08-2024	11:11	03-08-2024	14:54	Fixing of Bird Guard	PO	220 KV
POPHLI PEDHMBE LINE- 1	03-08-2024	06:20	03-08-2024	11:05	Y phase breaker to line side isolator conductor stand broken, B phase breaker to line side isolator conductor strand broken, Y phase line side isolator to CT TO Transfer bus isolator conductor strand broken.	PO	220 KV
TROMBAY - KALWA	03-08-2024	19:10	04-08-2024	00:59	For replacement of B ph areva make wave trap which got burnt.	EO	220 KV
400/220/33 KV 315 MVA ICT - 2 @ CHANDRAPUR	03-08-2024	16:48	03-08-2024	19:58	To rectify/attend Fire detection trip alarm on control panel of CTR make NIFPS of Y-ph ICT-2 unit	EO	400 KV
400/220/33 KV 315 MVA ICT - 2 @ KHARGHAR	03-08-2024	18:16	04-08-2024	01:51	For Relay replacement and Routine Maintenance Work	PO	400 KV
AMBERNATH - KALYAN CKT - 1	03-08-2024	11:12	03-08-2024	13:21	BIRD NEST REMOVAL	PO	110 KV
AMBERNATH - KALYAN CKT - 2	03-08-2024	16:17	03-08-2024	17:35	BIRD NEST REMOVAL	PO	110 KV
BHAIRAVNATH-PARANDA CKT	03-08-2024	21:20	03-08-2024	21:55	Distance Protection	T	132 KV
BUS COUPLER @ KARANJADE	03-08-2024	15:48	03-08-2024	16:16	LBBU Testing, Protection Trials	PO	220 KV
JAIGAD - KARAD CKT - 1	03-08-2024	23:56	04-08-2024	08:50	Line hand trip for voltage management.	HT	400 KV
KORADI II - KORADI III CKT - 1	03-08-2024	06:00	03-08-2024	14:03	Line tripped on distance protection	T	400 KV
MAIN BAY (407) OF STATION TF - 2 @ KORADI - 2	03-08-2024	10:59	03-08-2024	23:10	for attending fault on SS3(Station Switchgear -III) incomer on Mahagenco side.	EO	400 KV
MAIN BAY (704) OF EKTUNI CKT - 1 @ AKOLA 2	03-08-2024	11:00	03-08-2024	17:02	SF6 analysis of BAY 704	PO	765 KV
NERAL - AMBERNATH	03-08-2024	08:48	03-08-2024	10:52	BIRD NEST REMOVAL	PO	110 KV
PARANDA-BARSHI	03-08-2024	09:29	03-08-2024	13:29	Outage is required for CB timing & CRM testing work	PO	220 KV
TATA BORIVLI MSETCL BORIVLI 2	03-08-2024	10:58	03-08-2024	18:05	ISLANDING RELAY TESTING WITH LINE IN SERVICE	PO	110 KV
URAN - APTA 3	04-08-2024	11:39	04-08-2024	13:52	Bus-Bar protection	T	220 KV
220 KV /33 KV 50MVA PTR 2 @ CHITEGAON	04-08-2024	13:41	04-08-2024	15:01	Oil top up attending work.	T	220 KV
220 KV PADEGAON -WALUJ CKT I	04-08-2024	10:25	04-08-2024	17:01	The hot spot found at the 220kv padegaon alu ckt 1 bayon pg clamp at 220kv line gantry near the wave trap jump.	HT	220 KV
220/132 KV 100 MVA PTR	04-08-2024	16:34	04-08-2024	21:43	Diff prtn optd.	T	220 KV
220/22 KV 50 MVA PTR 2	04-08-2024	11:39	04-08-2024	13:09	Bus-Bar protection	T	220 KV
400/220 KV 3X200 MVA ICT - 2 @ KALWA	04-08-2024	14:10	04-08-2024	16:04	B-ph PRV tripped	T	400 KV
400/220KV 500 MVA ICT - 1 @ VIKHROLI GIS	04-08-2024	02:11	04-08-2024	03:58	Hand trip LV side for load management.	HT	400 KV
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	04-08-2024	02:18	04-08-2024	14:26	Hand trip LV side for load management.	HT	400 KV
AURANGABAD(MS) - AURANGABAD(PG) CKT -2	04-08-2024	05:45	04-08-2024	14:46	Line hand trip as per instructions from testing team Aurangabad as Y phase current not shown at aurangabad MSETCL end.	HT	400 KV
BUS @ VIRAJ	04-08-2024	12:36	04-08-2024	12:41	1) For safely charging newly replaced 220kv Bus PT through 220kv Boisar II line. 2) The elements on 220kv Bus at 220kv Viraj S/stn which will be out for 15 minutes are:- 1) 220 kV Dahanu line: 11:00 Hrs to 11:15 Hrs 2)220 kV Boisar-II line:11:00 Hrs to 11:15 Hrs 3) 50 MVA PTR 1: 11:00 Hrs to 11:15 Hrs 4) 25 MVA PTR 2: 11:00 Hrs to 11:15 Hrs	PO	220 KV
JAIGAD - KARAD CKT - 2	04-08-2024	22:10	05-08-2024	09:52	Voltage Management.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	04-08-2024	16:08	05-08-2024	09:41	HT for Overvoltage Control	HT	400 KV
MAIN BUS - 2 @ URAN	04-08-2024	11:39	04-08-2024	12:51	Bus Bar Protection	T	220 KV
PARLI - KARIAT CKT - 2	04-08-2024	17:03	04-08-2024	18:59	Protection Trial of 50MVAR Line Reactor at Parli	HT	400 KV
URAN - APTA CKT - 1	04-08-2024	11:39	04-08-2024	12:52	Bus-Bar protection	T	220 KV
URAN - SEZ JNPT	04-08-2024	11:39	04-08-2024	13:00	Bus-Bar protection	T	220 KV
URAN - ULWE GIS CKT - 1	04-08-2024	11:39	04-08-2024	12:58	Bus-Bar protection	T	220 KV