

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 04/Sep/2017 to 10/Sep/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/09/2017	12 Hrs	4145	1679	259	6083	5934	113	4200	272	-1385	15217	0	15217	1232	498	18332	18332	49.92
05/09/2017	12 Hrs	4470	1212	272	5954	6253	240	4054	256	-1384	15373	0	15373	1096	500	18353	18353	49.92
06/09/2017	12 Hrs	5108	1568	184	6860	6226	93	4351	245	-1514	16261	0	16261	1223	500	19498	19498	49.96
07/09/2017	12 Hrs	5274	1784	286	7344	5844	205	4392	274	-1455	16604	0	16604	1256	498	19813	19813	49.89
08/09/2017	9 Hrs	5752	238	291	6281	5481	238	3993	91	-1440	14644	0	14644	813	410	17307	17307	49.97
09/09/2017	12 Hrs	4670	1184	285	6139	5077	33	4289	281	-1289	14530	323	14853	1211	501	17531	17854	50.02
10/09/2017	12 Hrs	4512	1099	416	6027	5312	52	4277	263	-1040	14891	286	15177	899	501	17331	17617	49.95
Maximum		5752	1784	416	7344	6253	240	4392	281	-1040	16604	323	16604	1256	501	19813	19813	50.02
Minimum		4145	238	184	5954	5077	33	3993	91	-1514	14530	0	14644	813	410	17307	17307	49.89
Average		4847	1252	285	6384	5732	139	4222	240	-1358	15360	87	15447	1104	487	18309	18396	49.95

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/09/2017	16 Hrs	4190	1369	269	5828	6022	480	4325	184	-1337	15502	0	15502	1175	497	18511	18511	49.92
05/09/2017	13 Hrs	4500	1212	253	5965	6475	270	4056	286	-1452	15600	0	15600	990	500	18542	18542	49.88
06/09/2017	16 Hrs	4938	1759	164	6861	6569	116	4341	147	-1405	16629	0	16629	1157	503	19694	19694	49.97
07/09/2017	16 Hrs	5495	1833	152	7480	5940	229	4310	180	-1396	16743	169	16912	1262	499	19900	20069	49.91
08/09/2017	13 Hrs	5022	1107	244	6373	4963	47	4288	269	-1531	14409	0	14409	1229	498	17667	17667	49.95
09/09/2017	13 Hrs	4700	1085	273	6058	5065	41	4297	254	-1269	14446	443	14889	1181	501	17397	17840	50.01
10/09/2017	13 Hrs	4489	1019	415	5923	5038	52	4278	265	-1139	14417	486	14903	830	501	16887	17373	50.00
Maximum		5495	1833	415	7480	6569	480	4341	286	-1139	16743	486	16912	1262	503	19900	20069	50.01
Minimum		4190	1019	152	5828	4963	41	4056	147	-1531	14409	0	14409	830	497	16887	17373	49.88
Average		4762	1341	253	6355	5725	176	4271	226	-1361	15392	157	15549	1118	500	18371	18528	49.95

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/09/2017	20 Hrs	4545	2019	274	6838	5243	298	4261	0	-1153	15487	0	15487	1196	497	18333	18333	49.91
05/09/2017	20 Hrs	4681	756	256	5693	4651	319	4265	0	-644	14284	0	14284	1268	501	16698	16698	49.95
06/09/2017	20 Hrs	5314	1642	290	7246	5009	143	5013	0	-1107	16304	0	16304	1267	500	19178	19178	49.90
07/09/2017	20 Hrs	5294	1453	204	6951	4984	588	4530	0	-1160	15893	0	15893	1279	494	18826	18826	49.90
08/09/2017	20 Hrs	4794	1871	279	6944	5123	135	4462	0	-1169	15495	0	15495	1288	499	18451	18451	49.91
09/09/2017	20 Hrs	4575	1433	298	6306	4904	153	4130	0	-1087	14406	525	14931	1276	501	17270	17795	49.81
10/09/2017	20 Hrs	4475	1730	418	6623	4802	153	4252	0	-833	14997	0	14997	1207	500	17537	17537	49.97
Maximum		5314	2019	418	7246	5243	588	5013	0	-644	16304	525	16304	1288	501	19178	19178	49.97
Minimum		4475	756	204	5693	4651	135	4130	0	-1169	14284	0	14284	1196	494	16698	16698	49.81
Average		4811	1558	288	6657	4960	256	4416	0	-1022	15267	75	15342	1254	499	18042	18117	49.91

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/09/2017	4 Hrs	4072	84	279	4435	4575	340	4152	0	-747	12755	0	12755	635	375	14512	14512	49.96
05/09/2017	4 Hrs	4307	181	280	4768	4629	333	4135	0	-606	13259	0	13259	780	499	15144	15144	49.93
06/09/2017	4 Hrs	4591	83	273	4947	4422	246	4076	0	-619	13073	0	13073	786	450	14928	14928	50.01
07/09/2017	4 Hrs	4405	970	283	5658	4496	84	4313	0	-567	13984	0	13984	802	500	15853	15853	49.92
08/09/2017	5 Hrs	5360	42	286	5688	4104	182	4102	0	-906	13170	0	13170	611	377	15064	15064	49.92
09/09/2017	4 Hrs	4813	290	291	5394	4125	85	4285	0	-652	13237	0	13237	817	499	15205	15205	50.00
10/09/2017	4 Hrs	4561	673	421	5655	4148	52	4127	0	-669	13313	0	13313	799	501	15282	15282	49.97
Maximum		5360	970	421	5688	4629	340	4313	0	-567	13984	0	13984	817	501	15853	15853	50.01
Minimum		4072	42	273	4435	4104	52	4076	0	-906	12755	0	12755	611	375	14512	14512	49.92
Average		4587	332	302	5221	4357	189	4170	0	-681	13256	0	13256	747	457	15141	15141	49.96

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
04/09/2017	101.836	24.355	6.390	132.581	0.053	130.520	128.568	7.095	100.559	2.054	24.666	11.381	-24.852	347.958	60.899	408.857
05/09/2017	107.891	15.156	6.536	129.583	0.043	131.434	130.854	8.717	99.077	2.172	22.920	11.989	-22.666	348.318	57.575	405.893
06/09/2017	118.167	26.175	5.906	150.248	0.087	130.694	128.957	3.910	105.038	1.893	24.853	11.735	-25.578	366.204	62.167	428.371
07/09/2017	122.018	32.990	6.052	161.060	0.198	123.488	119.921	6.304	104.962	2.064	25.977	11.966	-25.369	372.509	63.313	435.822
08/09/2017	122.509	20.263	6.624	149.396	0.100	111.924	112.656	3.510	103.069	1.734	24.078	11.070	-29.066	340.567	64.214	404.781
09/09/2017	110.761	27.991	6.989	145.741	0.023	114.497	114.128	2.304	102.033	1.787	24.829	12.009	-24.308	342.055	61.146	403.201
10/09/2017	107.418	24.108	9.940	141.466	0.011	114.170	111.950	2.747	101.892	1.867	21.875	12.021	-21.209	340.933	55.105	396.038
Maximum	122.509	32.990	9.940	161.060	0.198	131.434	130.854	122.509	105.038	2.172	25.977	12.021	-21.209	372.509	64.214	435.822
Minimum	101.836	15.156	5.906	129.583	0.011	111.924	111.950	101.836	99.077	1.734	21.875	11.070	-29.066	340.567	55.105	396.038
Average	112.943	24.434	6.920	144.296	0.074	122.390	121.005	112.943	102.376	1.939	24.171	11.739	-24.721	351.221	60.631	411.852

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
04/09/2017	0.476	0.897	57.649
05/09/2017	0.284	1.181	57.365
06/09/2017	0.548	1.729	56.817
07/09/2017	0.707	2.436	56.110
08/09/2017	0.430	2.866	55.680
09/09/2017	0.572	3.438	55.108
10/09/2017	0.496	3.934	54.612

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 04/Sep/2017 to 10/Sep/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
04/09/2017	MONDAY	98.640	5327	29.928	1247	128.568	5357	130.520	5438	1.952	81
05/09/2017	TUESDAY	108.373	5430	22.481	937	130.854	5452	131.434	5476	0.580	24
06/09/2017	WEDNESDA	107.815	5352	21.142	881	128.957	5373	130.694	5446	1.737	72
07/09/2017	THURSDAY	99.533	4976	20.388	850	119.921	4997	123.488	5145	3.567	149
08/09/2017	FRIDAY	91.044	4672	21.612	901	112.656	4694	111.924	4664	-0.732	-30
09/09/2017	SATURDAY	97.881	4739	16.247	677	114.128	4755	114.497	4771	0.369	15
10/09/2017	SUNDAY	98.546	4651	13.404	559	111.950	4665	114.170	4757	2.220	92
Total		701.830		145.204		847.034		856.728		9.694	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 04/09/2017 TO 10/09/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
CS	TARAPUR 4	540MW	23/Apr/2017	19:55		Continued.	Annual Maintenance
CS	Tarapur 1	160MW	04/Jun/2017	19.09		Continued.	3 months outage for refuelling.
CS	TARAPUR-3	540MW	11/Jul/2017	16.30		Continued.	Reactor Inspection Work
MSPGCL	Khaparkheda Unit 4	210MW	13/Jul/2017	03.36		Continued.	Drum level low. on Dated 14.07.2017 converted to zero schedule. Converted into COH from 00:00Hrs of 02.08.2017
MSPGCL	Nasik Unit 3	210MW	10/Aug/2017	00.00		Continued.	Withdrawn for maintenance work Converted to COH from 15.08.2017.
MSPGCL	Chandrapur Unit 4	210MW	22/Aug/2017	23.56		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPP	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPP	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPP	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	EE R&M LE Work
IPP	SWPGL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	SWPGL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Parli Unit 4	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Parli Unit 5	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPP	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem. Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work
IPP	PGPL U1	262MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	PGPL U2	126MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	JSW (J) U2	300MW	31/May/2017	23.58	11/Sep/2017	22.16	NO SCHEDULE.
IPP	Dharwal	300MW	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
IPP	VIPL U-1	300MW	13/Jun/2017	08.30		Continued.	GT WORK
MSPGCL	Parli Unit 8	250MW	17/Jun/2017	00.08		Continued.	Zero Schedule by MSEDCL, scheduled issued on 08.08.2017 but synchronization delayed.
MSPGCL	Ghatghar Unit-2	125MW	28/Jul/2017	00.00		Continued.	due to common pressure shaft with unit 1.
MSPGCL	Ghatghar Unit-1	125MW	28/Jul/2017	00.00		Continued.	RBDV leakage attending work.
IPP	Adani U-1	660MW	07/Aug/2017	00.29	06/Sep/2017	16.21	AIR PREHEATER PROBLEM.
MSPGCL	Nasik Unit 5	210MW	09/Aug/2017	00.00	06/Sep/2017	04.47	n Problem converted to zero schedule from 19:00Hrs of 11.08.
IPP	Adani U-2	660MW	11/Aug/2017	16.49	18/Sep/2017	23.41	Furnace Pressure High
MSPGCL	Chandrapur Unit 9	500MW	18/Aug/2017	15.26	07/Sep/2017	03.34	Turbine sharp Vibration problem.
IPP	RPL(AMT) U-2	270MW	20/Aug/2017	16.02	06/Sep/2017	03.23	Zero Schedule Given By MSEDCL(Converted for BTL from 17.00Hrs Dt. 02-09-2017)
MSPGCL	Chandrapur Unit 7	500MW	26/Aug/2017	00.23	07/Sep/2017	03.27	Stem line leakage
IPP	SWPGL U-3	135MW	26/Aug/2017	17.40		Continued.	Boiler Tube Leakage
MSPGCL	Bhusawal Unit 3	210MW	27/Aug/2017	07.43		Continued.	Coal Shortage From 29.08.2017.
MSPGCL	Koradi Unit 10	660MW	30/Aug/2017	12.51	05/Sep/2017	19.58	poor coal receipt.
MSPGCL	Uran Unit 5	108MW	01/Sep/2017	09.16	06/Sep/2017	13.19	Gas shortage
MSPGCL	Khaparkheda Unit 5	500MW	01/Sep/2017	18.29	23/Sep/2017	22.37	Due to shaft vibration High.
MSPGCL	Uran Unit A0	120MW	01/Sep/2017	09.13	04/Sep/2017	00.54	Gas shortage
MSPGCL	Chandrapur Unit 5	500MW	01/Sep/2017	16.50	04/Sep/2017	21.41	Vaccume Protection operated.
MSPGCL	Koradi Unit 7	210MW	03/Sep/2017	07.30	04/Sep/2017	17.37	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 3	210MW	05/Sep/2017	23.40	06/Sep/2017	21.37	BFP problem
MSPGCL	Khaparkheda Unit 3	210MW	06/Sep/2017	22.45	07/Sep/2017	21.36	Drum level low
MSPGCL	Uran Unit B0	120MW	06/Sep/2017	11.29	10/Sep/2017	01.07	D.C. Supply Fail
IPP	Adani U-4	660MW	06/Sep/2017	21.47		Continued.	Changeover from U-4 to U1
MSPGCL	Uran Unit 7	108MW	06/Sep/2017	11.29	09/Sep/2017	17.44	D.C. Supply Fail
MSPGCL	Uran Unit 5	108MW	07/Sep/2017	14.18	07/Sep/2017	15.45	Generator Protection operated
MSPGCL	Uran Unit 5	108MW	07/Sep/2017	16.18	07/Sep/2017	16.52	Boiler Tripped
MSPGCL	Koradi Unit 9	660MW	07/Sep/2017	00.38		Continued.	Coal shortage form 12.09.2017.
MSPGCL	Koyna STG-IV Unit-4	250MW	08/Sep/2017	21.05	09/Sep/2017	22.40	Due To Spherical Valve Control Fault
MSPGCL	Khaparkheda Unit 2	210MW	08/Sep/2017	01.55	08/Sep/2017	10.08	Drum level high
MSPGCL	Chandrapur Unit 9	500MW	08/Sep/2017	15.26	09/Sep/2017	01.40	Due To IP Turbine Control Valve Problem
MSPGCL	Khaparkheda Unit 1	210MW	08/Sep/2017	12.23		Continued.	Coal Shortage
IPP	JSW (J) U3	300MW	09/Sep/2017	00.43	14/Sep/2017	23.55	Cooling Water Leakage
MSPGCL	Chandrapur Unit 6	500MW	09/Sep/2017	04.40		Continued.	Coal Shortage form 12.09.2017.

LINE OUTAGES AND RIPPING FOR THE WEEK FROM 28/08/2017 TO 03/09/2017

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Karad Solapur (PG)	03/May/2017	11:49		Continued.	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
400 KV	Karad - Jaigad - II	20/Aug/2017	15.07	03/Sep/2017	10.48	Over Voltage
400 KV	karad -kolhapur-I	22/Aug/2017	20.14	28/Aug/2017	10.34	Over Voltage
400 KV	Dhule Sar'Sarovar II	23/Aug/2017	17.34	30/Aug/2017	06.59	Over Voltage
400 KV	Bhusawal-Aurangabad	23/Aug/2017	20.09	03/Sep/2017	10.48	Over Voltage
400 KV	Warora-Tirora-II	28/Aug/2017	13.33	28/Aug/2017	16.38	Distance Protection
400 KV	karad -kolhapur-II	28/Aug/2017	16.38	04/Sep/2017	09.22	Over Voltage
400 KV	Dabhol Nagothane I	28/Aug/2017	21.32	29/Aug/2017	15.22	Distance Protection
400 KV	Chandrapur-II - Nanded ckt II	29/Aug/2017	01.00	29/Aug/2017	06.56	Over Voltage
400 KV	Chandrapur - Parli	29/Aug/2017	22.07	04/Sep/2017	06.20	Over Voltage
400 KV	Lonikand I - Koyana stage-IV	30/Aug/2017	00.54	30/Aug/2017	07.18	Over Voltage
400 KV	Chandrapur II - Chandrapur ckt 2	30/Aug/2017	09.02	30/Aug/2017	17.38	Routine Maintenance Work
400 KV	Dabhol Nagothane II	30/Aug/2017	11.21	30/Aug/2017	11.43	auto reclosed operated tripped frm dabhol end.
400 KV	Dhule Sar'Sarovar I	30/Aug/2017	17.08	31/Aug/2017	08.55	Over Voltage
400 KV	Dabhol Nagothane I	31/Aug/2017	09.37	31/Aug/2017	16.41	Distance Protection
400 KV	Girwali- Lonikand 2	31/Aug/2017	13.46	31/Aug/2017	17.27	Line Maintenance work
400 KV	Dabhol Nagothane II	31/Aug/2017	17.09	31/Aug/2017	18.57	Tree cutting.
400 KV	Dhule Sar'Sarovar II	31/Aug/2017	18.49	01/Sep/2017	06.52	Over Voltage
400 KV	Lonikand I - Koyana stage-IV	01/Sep/2017	03.08	01/Sep/2017	06.35	Over Voltage
400 KV	Bus Coupler @ Koradi	01/Sep/2017	09.30	01/Sep/2017	17.24	Retrofitting of Over current relay as abackup to Busbar Protection.
400 KV	Dhule Sar'Sarovar I	01/Sep/2017	21.38	04/Sep/2017	07.42	Over Voltage
400 KV	Lonikand I - Koyana stage-IV	02/Sep/2017	01.58	02/Sep/2017	10.27	Over Voltage
400 KV	Chandrapur-Parali III	02/Sep/2017	12.19	03/Sep/2017	20.40	r ph cvt replacement work.(RFC).
400 KV	Karad-Jaigad - I	03/Sep/2017	10.56	04/Sep/2017	09.25	Over Voltage
400 KV	Bhusawal-Aurangabad	03/Sep/2017	19.13	04/Sep/2017	06.47	Over Voltage
400 KV	Chandrapur-II - Nanded ckt I	03/Sep/2017	23.50	04/Sep/2017	06.32	Distance Protection
400 KV	Ektuni-Bableshtar ckt I	15/Sep/2017	19.16		Continued.	Attending Hot Spot
400 KV	Chandrapur-II - Nanded ckt II	17/Sep/2017	23.00		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	18/Sep/2017	19.25		Continued.	Over Voltage
400 KV	karad -kolhapur-I	19/Sep/2017	20.43		Continued.	Over Voltage
400 KV	Karad - Jaigad - II	19/Sep/2017	22.58		Continued.	Over Voltage
400 KV	Karad Solapur (PG)	22/Sep/2017	11.00		Continued.	Replacement Of Earth Wire,RFC 17.05HRS cODE 1885fOR Over Voltage
400 KV	Dhule Sar'Sarovar II	23/Sep/2017	20.41		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Talandage - Chikodi	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
220 KV	Mudshingi - Chikodi	01/Jun/2017	00.06		Continued.	NO SCHEDULE.
220 KV	ACCIL - Apta	28/Aug/2017	11.26	28/Aug/2017	18.00	Tree cutting work
220 KV	Vita - Miraj	28/Aug/2017	11.38	28/Aug/2017	13.08	Testing Work
220 KV	Nashik-Airoli Knowledge Park	28/Aug/2017	14.29	28/Aug/2017	17.41	Attending Hot Spot
220 KV	Karad - Vita Ckt- II	28/Aug/2017	20.38	29/Aug/2017	07.42	Distance Protection
220 KV	Boisar-Viraj	28/Aug/2017	21.16	28/Aug/2017	23.29	Distance Protection
220 KV	Boisar(M)-Boisar(PG) -III	29/Aug/2017	02.18	29/Aug/2017	05.10	Safety Purpose For Removing Broken Earth Wire Removal
220 KV	Boisar(MS) - Boisar (PG) - I	29/Aug/2017	02.31	29/Aug/2017	05.09	broken earth wire
220 KV	Akola-Paras Ckt No-I	29/Aug/2017	05.29	29/Aug/2017	10.48	Distance Protection
220 KV	Akola-Paras Ckt No-II	29/Aug/2017	05.29	29/Aug/2017	10.53	Distance Protection
220 KV	Chikhli-Jaina-II	29/Aug/2017	05.59	29/Aug/2017	11.05	Due To Tripping Paras Unit-3 And Paras Unit-4 Out
220 KV	Bableshtar- Bableshtar-II	29/Aug/2017	09.35	29/Aug/2017	10.35	To attend Hot Spot
220 KV	Kadegaon-Miraj	29/Aug/2017	10.15	29/Aug/2017	14.40	Testing Work
220 KV	Karad(400kv) - Wathar	29/Aug/2017	11.30	29/Aug/2017	15.25	Insulator Replacement Work
220 KV	Pedambe-Pophali	29/Aug/2017	13.15	29/Aug/2017	16.50	To attend Hot Spot
220 KV	Uran - Ongc Uran	29/Aug/2017	13.54	29/Aug/2017	20.00	Y Phase Earth Fault
220 KV	Ongc Uran - Jnpt	29/Aug/2017	13.54	29/Aug/2017	15.30	Y Phase To Earth Fault
220 KV	Vita - Miraj	29/Aug/2017	14.04	29/Aug/2017	14.12	Bus Bar Protection Operated
220 KV	Miraj - Ichalkaranji II	29/Aug/2017	14.04	29/Aug/2017	14.15	Bus Bar Protection Operated
220 KV	Chandrapur GCR - Wani	30/Aug/2017	09.15	30/Aug/2017	21.07	retrofitting of back up relay and allied works.
220 KV	TPC Borivali Aarey Line 1	30/Aug/2017	09.36	30/Aug/2017	19.46	cvt jumper replacement.
220 KV	Vita - Miraj	30/Aug/2017	11.01	30/Aug/2017	12.36	Tan Delta Measurement work.
220 KV	Apta - Hoc	30/Aug/2017	13.40	30/Aug/2017	18.10	Testing Work
220 KV	Nanded - Parli Ext. Ckt I	30/Aug/2017	16.37		Hand Tripp	Hand Tripped For Absorbing MVR And O/V Problem At Nanded End
220 KV	Chandrapur GCR - Sicom I	31/Aug/2017	07.58	31/Aug/2017	17.55	Tan Delta Measurment .
220 KV	Virur - Gadchiroli	31/Aug/2017	11.30	31/Aug/2017	15.05	Tightening of pilot string suspension clamp.
220 KV	Trombay - Mulund	31/Aug/2017	11.37	31/Aug/2017	11.52	Distance Protection
220 KV	Ranjangaon-Lonikand	31/Aug/2017	12.16	31/Aug/2017	17.34	Breaker work.
220 KV	Hinjawadi I- Chinchwad	01/Sep/2017	08.18	01/Sep/2017	09.21	T/F - 5 LBB operated, detailed investigation is in progress. Load Affected - 127 MW Approx.
220 KV	Flagship-Chinchwad	01/Sep/2017	08.18	01/Sep/2017	09.12	T/F - 5 LBB operated detailed investigation is in progress. Load Affected - 127 MW Approx.
220 KV	Chandrapur GCR - Sicom II	01/Sep/2017	08.51	02/Sep/2017	01.08	Tan Delta Measurement of CTs
220 KV	Koradi-Khaperkheda	01/Sep/2017	10.14	01/Sep/2017	20.32	For stringing of earth wire from loc. no 7 to 5
220 KV	Mahalakshmi Amona	01/Sep/2017	10.20	01/Sep/2017	10.50	Distance Protection
220 KV	Tillari Amona	01/Sep/2017	10.20	01/Sep/2017	11.13	Distance Protection
220 KV	Pophali - Kdph	01/Sep/2017	10.50	01/Sep/2017	17.20	Making of LILo arrangement for 220KV KDPH Sub-Stn.
220 KV	Padghe - Wada	01/Sep/2017	23.58	02/Sep/2017	00.14	Due to 50MVA T/F 2 hv side breaker problem
220 KV	Wada - Bhavghar	02/Sep/2017	00.09	02/Sep/2017	00.16	Due 50 MVA T/F 2 HV side breaker problem.
220 KV	Bhugaon- Wardha	02/Sep/2017	10.13	02/Sep/2017	14.13	Attending Hot Spot
220 KV	Koradi II-Khaperkheda Ckt I	02/Sep/2017	11.03	02/Sep/2017	14.51	E/W stringing work.
220 KV	Nanded-Ghatodi	02/Sep/2017	15.02	02/Sep/2017	17.19	Bus Bar Protection Operated
220 KV	Nanded-Parbhani	02/Sep/2017	15.05	02/Sep/2017	18.59	Bus Bar Protection Operated
220 KV	Nanded-Waghale I	02/Sep/2017	15.05	02/Sep/2017	15.30	Bus Bar Protection Operated
220 KV	Nanded-Waghale II	02/Sep/2017	15.05	02/Sep/2017	15.31	Bus Bar Protection Operated

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Nanded-Parbhani	03/Sep/2017	11.12	03/Sep/2017	14.42	SF6 Gas Filling Work.
220 KV	Kharepatan -Pawas Line	03/Sep/2017	13.15	03/Sep/2017	13.35	Distance Protection
220 KV	Sailette - Saki 7	03/Sep/2017	15.00	03/Sep/2017	16.50	tree trimming work.
220 KV	Pusad - Hingoli	11/Sep/2017	20.06		Continued.	Distance Relay Faulty at pusad end
220 KV	Pedambe-Nerle	23/Sep/2017	00.50		Continued.	B Phase CT Burst at Pedambe End
132 KV	Paras-Warwat Bakal	29/Aug/2017	08.12	29/Aug/2017	08.35	Distance Protection
132 KV	Morshi-Warud	29/Aug/2017	10.54	29/Aug/2017	11.04	Distance Protection
132 KV	Nandurbar - Visarwadi	29/Aug/2017	11.05	29/Aug/2017	14.15	Breaker Overvoltage
132 KV	Sawangi - Cosmofilms	29/Aug/2017	15.29	29/Aug/2017	16.32	Breaker Problem Attending Work
132 KV	Chinchwad - Chakan	01/Sep/2017	08.18	01/Sep/2017	10.05	Load Trimming Scheme For 220kv Use Chinchwad line Operated.