

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 02/Sep/2024 to 08/Sep/2024

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
02/09/2024	11 Hrs	5719	363	286	6368	8346	1780	4169	702	-2196	18638	0	18638	1042	307	22714	22714	50.16
03/09/2024	10 Hrs	5124	604	292	6020	7167	1851	4999	779	-2129	18151	0	18151	859	345	22020	22020	49.97
04/09/2024	9 Hrs	5219	412	290	5921	7035	1927	5630	997	-2039	18937	0	18937	698	312	22520	22520	50.02
05/09/2024	9 Hrs	5494	416	289	6199	7148	1519	5320	1328	-1954	19051	0	19051	745	301	22560	22560	50.05
06/09/2024	11 Hrs	4208	646	286	5140	8359	1447	4427	1996	-2392	18451	0	18451	810	324	22503	22503	50.01
07/09/2024	9 Hrs	5287	462	286	6035	6857	1175	4705	1214	-1562	17923	0	17923	640	304	20930	20930	50.01
08/09/2024	9 Hrs	5773	447	288	6508	6772	1143	4341	1373	-1501	18137	0	18137	643	291	21071	21071	49.98
Maximum		5773	646	292	6508	8359	1927	5630	1996	-1501	19051	0	19051	1042	345	22714	22714	50.16
Minimum		4208	363	286	5140	6772	1143	4169	702	-2392	17923	0	17923	640	291	20930	20930	49.97
Average		5261	479	288	6027	7383	1549	4799	1198	-1968	18470	0	18470	777	312	22045	22045	50.03

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
02/09/2024	13 Hrs	4829	317	284	5430	8131	2016	3826	759	-2216	17438	0	17438	1023	285	21470	21470	49.88
03/09/2024	18 Hrs	5469	366	286	6121	6856	2081	4731	307	-1788	17762	0	17762	1142	478	21716	21716	49.98
04/09/2024	18 Hrs	5398	273	288	5959	6885	1935	5228	421	-2108	17775	0	17775	885	404	21717	21717	49.97
05/09/2024	18 Hrs	5104	341	285	5730	6875	2087	5141	402	-2112	17586	0	17586	826	350	21411	21411	49.95
06/09/2024	13 Hrs	3990	337	286	4613	7766	1545	4065	2330	-2406	17378	0	17378	817	298	21434	21434	49.99
07/09/2024	13 Hrs	4437	286	286	5009	6351	1102	3971	2133	-1828	16226	0	16226	710	327	19603	19603	49.98
08/09/2024	16 Hrs	4942	319	283	5544	6918	1143	4245	1810	-1654	17509	0	17509	725	312	20697	20697	50.02
Maximum		5469	366	288	6121	8131	2087	5228	2330	-1654	17775	0	17775	1142	478	21717	21717	50.02
Minimum		3990	273	283	4613	6351	1102	3826	307	-2406	16226	0	16226	710	285	19603	19603	49.88
Average		4881	320	285	5487	7112	1701	4458	1166	-2016	17382	0	17382	875	351	21150	21150	49.97

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
02/09/2024	20 Hrs	5199	1195	367	6761	5926	2239	5376	0	-1699	18065	0	18065	1152	347	21801	21801	49.96
03/09/2024	20 Hrs	5532	1800	367	7699	6078	1752	5901	0	-1641	19244	0	19244	1190	445	23065	23065	50.00
04/09/2024	20 Hrs	5546	1989	456	7991	6702	1715	5873	0	-1706	20029	0	20029	1154	430	23865	23865	50.00
05/09/2024	20 Hrs	5241	1612	460	7313	6624	1780	5960	0	-1554	19602	0	19602	1157	475	23309	23309	50.02
06/09/2024	20 Hrs	5211	1600	377	7188	6332	1700	6113	0	-1462	19339	0	19339	1238	479	23050	23050	50.04
07/09/2024	20 Hrs	5867	757	278	6902	6048	1430	5646	0	-1358	18164	0	18164	1098	419	21543	21543	50.03
08/09/2024	20 Hrs	6612	979	285	7876	6480	1235	6042	0	-1579	19544	0	19544	852	300	22785	22785	50.00
Maximum		6612	1989	460	7991	6702	2239	6113	0	-1358	20029	0	20029	1238	479	23865	23865	50.04
Minimum		5199	757	278	6761	5926	1235	5376	0	-1706	18065	0	18065	852	300	21543	21543	49.96
Average		5601	1419	370	7390	6313	1693	5844	0	-1571	19141	0	19141	1120	414	22774	22774	50.01

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
02/09/2024	3 Hrs	4844	256	289	5389	4845	2252	3848	0	-1334	14579	0	14579	668	282	17284	17284	49.96
03/09/2024	3 Hrs	4639	232	288	5159	5492	2112	3953	0	-1281	15020	0	15020	737	290	17743	17743	49.98
04/09/2024	4 Hrs	4770	227	288	5285	5626	1974	4288	0	-1285	15503	0	15503	650	293	18116	18116	49.96
05/09/2024	4 Hrs	5556	240	290	6086	5727	1413	4710	0	-1264	16294	0	16294	659	326	18921	18921	50.01
06/09/2024	4 Hrs	5072	269	289	5630	6077	1208	4970	0	-1176	16309	0	16309	704	327	18916	18916	49.98
07/09/2024	3 Hrs	5077	282	288	5647	5788	1208	5050	0	-1397	15893	0	15893	641	284	18618	18618	49.99
08/09/2024	4 Hrs	5456	273	284	6013	5428	1089	4533	0	-1252	15403	0	15403	642	300	18005	18005	50.03
Maximum		5556	282	290	6086	6077	2252	5050	0	-1176	16309	0	16309	737	327	18921	18921	50.03
Minimum		4639	227	284	5159	4845	1089	3848	0	-1397	14579	0	14579	641	282	17284	17284	49.96
Average		5059	254	288	5601	5569	1608	4479	0	-1284	15572	0	15572	672	300	18229	18229	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
02/09/2024	124.542	9.725	7.017	141.284	1.042	153.981	161.576	49.318	105.015	5.346	22.414	8.021	-40.852	402.273	71.287	485.379
03/09/2024	119.805	13.182	6.982	139.969	1.086	152.012	158.088	44.863	112.743	10.294	22.711	9.527	-39.923	408.061	72.161	492.119
04/09/2024	118.997	12.559	7.111	138.667	1.025	156.481	162.810	43.951	119.512	15.185	20.392	9.068	-43.205	418.580	72.665	503.256
05/09/2024	121.753	12.330	7.202	141.285	0.699	161.164	167.350	38.763	119.163	16.903	19.628	7.630	-43.935	421.602	71.193	504.536
06/09/2024	115.924	13.214	7.070	136.208	0.528	165.933	174.357	36.691	120.266	16.805	19.800	8.073	-42.583	421.433	70.456	503.776
07/09/2024	123.334	9.404	6.836	139.574	1.036	151.071	157.955	30.525	114.447	15.856	17.498	7.354	-38.080	401.835	62.932	476.325
08/09/2024	135.924	9.213	6.861	151.998	1.000	155.019	157.890	26.005	109.594	18.507	16.998	7.341	-36.964	412.670	61.303	485.462
Maximum	135.924	13.214	7.202	151.998	1.086	165.933	174.357	135.924	120.266	18.507	22.711	9.527	-36.964	421.602	72.665	504.536
Minimum	115.924	9.213	6.836	136.208	0.528	151.071	157.890	115.924	105.015	5.346	16.998	7.341	-43.935	401.835	61.303	476.325
Average	122.897	11.375	7.011	141.284	0.917	156.523	162.861	122.897	114.391	14.128	19.920	8.145	-40.792	412.351	68.857	492.979

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
02/09/2024	0.081	0.126	56.725
03/09/2024	0.150	0.276	56.575
04/09/2024	0.125	0.401	56.450
05/09/2024	0.118	0.518	56.332
06/09/2024	0.123	0.641	56.210
07/09/2024	0.053	0.694	56.157
08/09/2024	0.051	0.745	56.105

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 02/Sep/2024 to 08/Sep/2024

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
02/09/2024	MONDAY	70.049	6641	91.527	3814	161.576	6732	153.981	6416	-7.595	-316
03/09/2024	TUESDAY	70.656	6500	87.432	3643	158.088	6587	152.012	6334	-6.076	-253
04/09/2024	WEDNESDA	77.716	6699	85.094	3546	162.810	6784	156.481	6520	-6.329	-264
05/09/2024	THURSDAY	75.288	6881	92.062	3836	167.350	6973	161.164	6715	-6.186	-258
06/09/2024	FRIDAY	82.829	7173	91.528	3814	174.357	7265	165.933	6914	-8.424	-351
07/09/2024	SATURDAY	71.757	6495	86.198	3592	157.955	6581	151.071	6295	-6.884	-287
08/09/2024	SUNDAY	73.553	6494	84.337	3514	157.890	6579	155.019	6459	-2.871	-120
Total		521.848		618.178		1140.026		1095.661		-44.365	

Generator Unit Outages/Trippings from 02.09.2024 to 08.09.2024						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	NOPPA
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	NOPPA
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Uran Unit A0	07-09-2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Ghatghar Unit-2	26-05-2024	13:17		Continued.	Stator Earth Fault	FORCED
RPL(AMT) U-3	23-07-2024	00:47		Continued.	Turbine Vibration High	FORCED
SWPGPL U-2	01-08-2024	01:50	06-09-2024	11:52	Annual Overhaul	PLANNED
Parli Unit 6	04-08-2024	00:00	07-09-2024	04:44	Annual Overhaul	PLANNED
Chandrapur Unit 3	15-08-2024	17:45		Continued.	Converted into AOH at 12:42 hrs dt.17.08.2024.	PLANNED
Koyna Unit 5	18-08-2024	18:00		Continued.	UGB Temperature High	FORCED
Nasik Unit 5	27-08-2024	23:55		Continued.	On Tolling after revival of IEPL U1 from AOH.(Under COH from 05.09.2024)	PLANNED
JSW (J) U3	29-08-2024	08:24		Continued.	Generator seal oil system problem	FORCED
Uran Unit 6	31-08-2024	20:58	02-09-2024	18:32	No Schedule	ZEROSCH/RSD
Uran Unit 5	31-08-2024	21:13	04-09-2024	18:51	No Schedule	ZEROSCH/RSD
Chandrapur Unit 9	31-08-2024	23:45		Continued.	Capital overhaul (COH) works.	PLANNED
Bhusawal Unit 3	02-09-2024	05:58	02-09-2024	09:00	Furnace Pressure High	FORCED
IEPL Unit 1	02-09-2024	13:06	03-09-2024	18:17	Boiler Tube Leakage	FORCED
Bhusawal Unit 3	02-09-2024	17:53	03-09-2024	07:03	GTR 132KV R-phase lightning arrester blast.	FORCED
Chandrapur Unit 4	02-09-2024	18.23	03-09-2024	03:38	Flame Failure	FORCED
RPL(AMT) U-5	02-09-2024	18:05	02-09-2024	20:24	Flame Failure	FORCED
Uran Unit 6	02-09-2024	20:00	03-09-2024	18:45	No Schedule.	ZEROSCH/RSD
Chandrapur Unit 5	02-09-2024	21:14	07-09-2024	05:23	FD Fan Problem.	FORCED
Koyna STG-IV Unit-2	03-09-2024	18:53	03-09-2024	21:00	Due to Breaker Pressure System Fault	FORCED
Uran Unit 6	03-09-2024	20:00	04-09-2024	18:26	Zero Schedule given by MSSEDCL.	ZEROSCH/RSD
Koradi Unit 6	03-09-2024	20:51	03-09-2024	23:58	Flame Failure	FORCED
Bhusawal Unit 5	03-09-2024	20:59	04-09-2024	14:01	Boiler validity work	PLANNED
Trombay 8	04-09-2024	08:37	04-09-2024	14:44	boiler protection MFT Drum level low	FORCED
Bhusawal Unit 5	04-09-2024	14:10	04-09-2024	15:53	Drum level high	FORCED
Trombay 8	04-09-2024	15:04	04-09-2024	17:10	boiler protection MFT Drum level low	FORCED
Uran Unit 6	04-09-2024	20:00	05-09-2024	18:27	No Schedule	ZEROSCH/RSD
Uran Unit 5	04-09-2024	20:15	05-09-2024	19:04	No Schedule	ZEROSCH/RSD
Bhusawal Unit 3	04-09-2024	23:02	07-09-2024	23:36	Boiler Tube Leakage	FORCED
Khaparkheda Unit 3	05-09-2024	07:33	05-09-2024	11:03	Furnace Pressure High	FORCED
Bhusawal Unit 5	05-09-2024	10:50	07-09-2024	21:11	Boiler Tube Leakage	FORCED
Uran Unit 6	05-09-2024	20:29	06-09-2024	18:30	No schedule from MSSEDCL. Taken for evening Peak load	ZEROSCH/RSD
Uran Unit 5	05-09-2024	20:44		Continued.	No schedule from MSSEDCL.	ZEROSCH/RSD
Uran Unit 6	06-09-2024	20:30		Continued.	No schedule from MSSEDCL. Withdrawn after Evening peak Load.	ZEROSCH/RSD
Bhusawal Unit 3	08-09-2024	00:05	08-09-2024	01:58	Furnace draft high	FORCED
Khaparkheda Unit 4	08-09-2024	07:56	08-09-2024	14:51	Furnace Pressure High	FORCED
Khaparkheda Unit 2	08-09-2024	17:09		Continued.	Boiler Tube Leakage	FORCED

Transmission Line Outages/Trippings from 02.09.2024 to 08.09.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
BORIVALI - BOISAR II LINE	15-08-2024	11:54	07-09-2024	08:47	For NHSRCL diversion of 220kV Padgha-Nalasopara-Vasai Tap Line & 220kV Kamba-Vasai Lione between Loc no. 9-18 1)220kV Padgha-Nalasopara-Vasai Tap line jumper will be open at Loc no. 33 and after that 220kV Boisar-Borivali line tapping will be done to 220kV Padgha-Nalasopara line at Loc no. 203 and 220kV Boisar-Nalasopara-Vasai Tap Line will be formed for 21 days. 2)220kV Kamba-Vasai line outage will be taken on daily basis for 21 days (as per requirement). 3)220kV Boisar-Borivali Line jumper will be opened at Loc no. 204 for 21 continuous Days . 4)220kV Boisar-Borivali line tapping will be done to 220kV Padgha-Nalasopara Line at loc no. 203 after that feeding will be done from 220kV Boisar 2II S/stn via 220kV Boisar-Nalasopara-Vasai tap line. After Tapping 220kV Boisar-Nalasopara-Vasai Tap line will be charged at 18:00 Hrs of 16.08.2024 and it will be in service till 03.09.2024. 5)220kV Borivali-Ghodbunder Line outage will be required for safety purpose only for one day i.e 16.08.2024 @ 09:00 Hrs to 18:00 Hrs.	PO	220 KV
PADGHE - NALASOPARA - VASAI (T)	15-08-2024	11:23	07-09-2024	08:35	For NHSRCL diversion of 220kV Padgha-Nalasopara-Vasai Tap Line & 220kV Kamba-Vasai Lione between Loc no. 9-18 following work network changes required 1)220kV Padgha-Nalasopara-Vasai Tap line jumper will be open at Loc no. 33 and after that 220kV Boisar-Borivali line tapping will be done to 220kV Padgha-Nalasopara line at Loc no. 203 and 220kV Boisar-Nalasopara-Vasai Tap Line will be formed for 21 days. 2)220kV Kamba-Vasai line outage will be taken on daily basis for 21 days (as per requirement). 3)220kV Boisar-Borivali Line jumper will be opened at Loc no. 204 for 21 continuous Days . 4)220kV Boisar-Borivali line tapping will be done to 220kV Padgha-Nalasopara Line at loc no. 203 after that feeding will be done from 220kV Boisar 2II S/stn via 220kV Boisar-Nalasopara-Vasai tap line. After Tapping 220kV Boisar-Nalasopara-Vasai Tap line will be charged at 18:00 Hrs of 16.08.2024 and it will be in service till 03.09.2024. 5)220kV Borivali-Ghodbunder Line outage will be required for safety purpose only for one day i.e 16.08.2024 @ 09:00 Hrs to 18:00 Hrs.	PO	220 KV
SOUTH SOLAPUR (KUMBHARI) - SOLAPUR (PG) CKT - 1	16-08-2024	11:20	05-09-2024	20:36	for replacement of existing conductor with HTLS & OPGW	PO	220 KV
ALKUD - MENDHEGIRI CKT - 2	25-08-2024	12:37	02-09-2024	12:25	Shifting of load on 220KV Alkud-Mendhegiri ckt 1 for harmonics testing work by M/S. Suzlon	PO	220 KV
KHADKA-AURANGABAD (WALUJ)	29-08-2024	14:20	02-09-2024	07:40	Line handtrip for voltage management.	HT	400 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	31-08-2024	16:45	06-09-2024	15:07	load management	HT	220 KV
LONIKAND I - KOYNA STAGE-IV	31-08-2024	22:05	04-09-2024	21:32	Sparking and Hot Spot observed on 400 kV Stage-IV bay 29B PG Iso. Y Phase Hanger Rod. Hence 400 kV Stage-IV Bay required to be shifted on TBC Bay.	EO	400 KV
220/33 KV 50 MVA PTR NO 3 @ ALEPHATA	01-09-2024	10:55	03-09-2024	16:41	Simence make HV CB POLE OVERHAULING WORK by agency (Royal cooperation,Mumbai)	PO	220 KV
BORIVALI - TARAPUR	01-09-2024	20:43	02-09-2024	08:05	The inline Monopole erection work at loc. No. 207A & stringing of 525 sq.mm Twin AAAC conductor in the span between existing tower loc. no. 207, 208 & new Monopole at loc. no. 207A.	PO	220 KV
HINJAWADI I- CHINCHWAD	01-09-2024	11:44	02-09-2024	04:01	H/T For load management.	HT	220 KV
RANJANGAON - LONIKAND 2	01-09-2024	10:30	02-09-2024	08:06	For New Distance relay retrofitting, DT and general bay maintenance work. under O&M Div. Installation of OPGW. Installation work of OPGW include replacement of earth wire by OPGW for every day from LILO point Loc. No 35A to 220KV Ranjangaon Gantry	PO	220 KV
URSE-CHINCHWAD	01-09-2024	11:52	02-09-2024	03:38	For the erection of inline tower at Loc No. 15 in r/o M/s Moonstone ORC work.	PO	220 KV
BORIVALI - BOISAR (PG)	01-09-2024	20:51	02-09-2024	08:03	The inline Monopole erection work at loc. No. 207A & stringing of 525 sq.mm Twin AAAC conductor in the span between existing tower loc. no. 207, 208 & new Monopole at loc. no. 207A for NHSRCL (Bullet Train) Project work at chainage No. 5421	PO	220 KV

Transmission Line Outages/Trippings from 02.09.2024 to 08.09.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
GHODBUNDER - MSETCL BOISAR	01-09-2024	20:50	03-09-2024	18:54	The inline Monopole erection work at loc. No. 207A & stringing of 525 sq.mm Twin AAAC conductor in the span between existing tower loc. no. 207, 208 & new Monopole at loc. no. 207A for NHSRCL (Bullet Train) Project work at chainage No. 5421.	PO	220 KV
APTA - BOMBAY DYEING	02-09-2024	12:29	02-09-2024	14:02	For attending Hot-spot at 220 kV Bombay dyeing- Apta line CB, B-phase Top pad.	EO	220 KV
DASTURI-KANDALGAON LINE	02-09-2024	13:31	02-09-2024	19:06	To replace damaged Y-ph CT incoming conductor of 220KV Dasturi Lote line at 220KV Dasturi S/s. This conductor is over the main bus, hence 220KV bus outage is required	PO	220 KV
DHULE - KHANDWA CKT - 1	02-09-2024	18:59	02-09-2024	19:05	Tripped on Y ph to earth fault	T	400 KV
LOTEPARSHURAM- DASTURI LINE	02-09-2024	13:23	02-09-2024	18:56	To replace damaged Y-ph CT incoming conductor of 220KV Dasturi Lote line at 220KV Dasturi S/s. This conductor is over the main bus, hence 220KV bus outage is required.	PO	220 KV
220 KV WARORA - CHANDRAPUR (400 KV) CKT	02-09-2024	18:15	02-09-2024	01:09	Distance Protection	T	220 KV
220/110kV 250MVA ICT-2 @ VIKHROLI(GIS)	02-09-2024	17:21	02-09-2024	21:42	220KV Breaker Trip circuit fail alarm from KVTL to TATA.Provision for emergency opening of 220KV Breaker from TATA CRP panel.	EO	220 KV
400 KV AKOLA - AURANGABAD(PG) CKT -1	02-09-2024	14:43	02-09-2024	15:23	Tripped at Akola end only	T	400 KV
400/11.5 KV 110MVA STN T/F 6A @ DEEPNAGAR	02-09-2024	20:09	03-09-2024	18:45	Tripped on LBB protection.	T	400 KV
400/220/33 KV 315 MVA ICT - 1 @ WALUJ	02-09-2024	12:41	02-09-2024	16:04	Tripped on PRV.	T	400 KV
765/400kV 1500MVA ICT-2 @ EKTUNI	02-09-2024	16:35	02-09-2024	19:57	Sudden decrease in load & temperature due to continuous rainfall & Climate change. Oil level of ICT-2 B-PH reduce to level Between 1/4 th & empty in Conservator Tank. Emergency Outage is required to Top up the Oil in ICT-2 B-PH because MOG Low oil level Alarm is persistent.	EO	765 KV
AKOLA II - EKTUNI CKT - 2	02-09-2024	03:16	02-09-2024	13:57	LR B-Ph PRD tripped at Ektuni end. 86A & 86B optd	T	765 KV
KHADKA-AURANGABAD (WALUJ)	02-09-2024	20:23	03-09-2024	10:20	For volatge management	HT	400 KV
MAIN BUS @ DASTURI	02-09-2024	13:31	02-09-2024	18:56	To replace damaged Y-ph CT incoming conductor of 220KV Dasturi Lote line at 220KV Dasturi S/s. This conductor is over the main bus, hence 220KV bus outage is required.	PO	220 KV
TBC @ PADGHE	02-09-2024	10:29	07-09-2024	12:45	Conversion of 220kV C Bus single conductor to twin conductor. (in bus section 4 & 5)	PO	220 KV
ZONE - 1 @ KALYAN	02-09-2024	01:16	02-09-2024	02:25	For attending 110kV CK#1 MBS GOD Cph Male arm hot Spot	PO	110 KV
AKOLA - WARDHA(PG) CKT - 1	03-09-2024	10:49	03-09-2024	15:53	Tripped from Wardha PG end due to DT received.	T	400 KV
ALEPHATA-PARGAON(KATHAPUR)	03-09-2024	09:10	03-09-2024	13:02	For load management .	HT	220 KV
BOISAR II - TARAPUR	03-09-2024	20:45	03-09-2024	23:55	R -Ph CT to D isolator Jumper & CT to incoming line jumper replacement work (jumper shredded due to hotspot) 120 deg C	EO	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 1	03-09-2024	09:45	03-09-2024	20:15	For reducing load on 220kV Nashik - Babhleshwar line.	HT	220 KV
MIRAJ - ICHALKARANJI	03-09-2024	14:37	03-09-2024	17:34	To attend hotspot at wavetrap bottom	PO	220 KV
PETH- MUDSHINGI 1 LINE	03-09-2024	10:20	03-09-2024	12:50	Hot Spot attending Work & Diagnostic testing work	EO	220 KV
RISOD-YELDARI	03-09-2024	03:05	03-09-2024	14:56	Tripped at Eldari end only	T	132 KV
TELGAON-PANGRI	03-09-2024	05:21	03-09-2024	05:50	Distance Protection	T	132 KV
220 KV WARORA - CHANDRAPUR (400 KV) CKT	03-09-2024	18:15	03-09-2024	01:09	Distance Protection	T	220 KV
AKOLA - KHADKA (BHUSAWAL)	03-09-2024	10:49	05-09-2024	02:23	1)DCRM Test of CB of 410main bay of Akola Bhusawal line & Routine maintenance work---- by 400kV Akola substation maintenance unit 2)Spacer nut bolt tightening, jumper nut bolt tightening, fixing of corona rings, Vibration and earth wire damper at various locations.-----work will be carry out by Line maintenance subdivision akot.		400 KV
AKOLA - KHADKA (BHUSAWAL)	03-09-2024	10:49	05-09-2024	02:23	FOR MAIN-1 & MAIN-2 DISTANCE PROTECTION RELAY RETROFITTING WORK BY AGENCY.	PO	400 KV
CHANDRAPUR GCR - CHANDRAPUR 2 CKT 1	03-09-2024	10:09	03-09-2024	13:30	Diagnostic testing and allied bay maintenance work	PO	400 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	03-09-2024	09:46	03-09-2024	18:28	Maintenance work	PO	220 KV
JAIGAD - KARAD CKT - 1	03-09-2024	03:24	03-09-2024	09:10	overvoltage	HT	400 KV

Transmission Line Outages/Trippings from 02.09.2024 to 08.09.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KAMBA - VASAI	03-09-2024	05:49	03-09-2024	11:03	1)220kV Padgha-Nalasopara-Vasai Tap line jumper will be open at Loc no. 33 and after that 220kV Boisar-Borivali line tapping will be done to 220kV Padgha-Nalasopara line at Loc no. 203 and 220kV Boisar-Nalasopara-Vasai Tap Line will be formed for 21 days. 2)220kV Kamba-Vasai line outage will be taken on daily basis for 21 days (as per requirement). 3)220kV Boisar-Borivali Line jumper will be opened at Loc no. 204 for 21 continuous Days . 4)220kV Boisar-Borivali line tapping will be done to 220kV Padgha-Nalasopara Line at loc no. 203 after that feeding will be done from 220kV Boisar to S/stn via 220kV Boisar-Nalasopara-Vasai tap line. After Tapping 220kV Boisar-Nalasopara-Vasai Tap line will be charged at 18:00 Hrs of 16.08.2024 and it will be in service till 03.09.2024. 5)220kV Borivali-Ghodbunder Line outage will be required for safety purpose only for one day i.e 16.08.2024 @ 09:00 Hrs to 18:00 Hrs.	PO	220 KV
KARAD - NERLE	03-09-2024	09:26	03-09-2024	12:16	For load management during pedambe bus section outage.	HT	220 KV
MAIN BUS SECTION - 2 @ PEDAMBE	03-09-2024	06:06	03-09-2024	11:22	1)220 KV Adlab line: B phase Main Bus side isolator male arm flexible link found damaged. 2) 220 KV Pophali II line: B phase Main Bus side isolator to breaker flexible link of isolator (female Arm) found damaged.R phase Breaker to line side isolator conductor strands found unwound. 3)Main Bus section II: Red hotspot observed at the clamp of jumper of main bus above 50 MVA transformer no. 2.	PO	220 KV
PARLI - KUMBHARGAON (NANDED) CKT - 1	03-09-2024	15:06			(1) Bay equipments replacement work (CB, CT,CVT,LA,WT, PG & HCB isolators) under LES. (2)Distance M1 & M2 relays retrofitting work.3) Hardware tightening & fitting work	PO	400 KV
TBC @ WALUJ	03-09-2024	13:27	03-09-2024	16:51	Diagnostic testing and routine maintenance work.	PO	400 KV
AKOLA - WARDHA(PG) CKT - 1	04-09-2024	09:24	04-09-2024	14:39	Emergency line maintenance work.	HT	400 KV
ALEPHATA-PARGAON(KATHAPUR)	04-09-2024	08:56	04-09-2024	20:27	Handtrip for load management on 400kV Kharghar Talegaon line.	HT	220 KV
HALKARNI-MAHALAXMI LINE	04-09-2024	21:25	05-09-2024	09:36	Tripped on distance protection	T	220 KV
KANHAN-PENCH	04-09-2024	10:44	04-09-2024	13:10	For routine maintenance work	PO	132 KV
URAN - APTA 4	04-09-2024	14:25	04-09-2024	17:08	Due to DC Failure	EO	220 KV
220/33KV 100MVA PTR 3 @ GHATNANDRE	04-09-2024	09:12	06-09-2024	17:17	To investigate the hot spot inside TF tank for 33kv bushing Y & B Ph	PO	220 KV
220kV Koradi-2 - Uppalwadi ckt 1	04-09-2024	13:14	04-09-2024	18:57	Daily basis outage on 220kv koradi-ii ck-1 for safety reason, from today onward excavation activities started from heavy vehicals like jcb,truck etc. near to ctt -2 tower behind uppalwadi ss on daily basis as ckt is under breakdown from dt 28.08.24	HT	220 KV
400/220/33KV 500 MVA ICT - 1 @ KUDUS	04-09-2024	11:23	05-09-2024	18:43	FOR jumpering work of ICT-1 R Phase unit in view of charging. Currently 400/220/33kv, 500MVA ICT-1 is charged through Spare ICT Unit.	EO	400 KV
AMBAZARI - KARANJA CKT	04-09-2024	11:20	04-09-2024	15:17	1) ct tan delta, cap. measurement & routine bay maintenance work. 2) during outage period routine line maintenance work will be carried out by ehv line sdn, wardha being in opportunity outage.	HT	220 KV
BUS SECTION - 2 @ TROMBAY	04-09-2024	10:10	05-09-2024	12:30	For Bus PT Isolator replacement work in LE scheme by the agency (Bus PT Isolator jumper disconnection & connection after erection of Isolator will be carried out by Hot line unit Kalwa)	PO	220 KV
CHAKAN - CHINCHWAD 2	04-09-2024	21:36	04-09-2024	23:45	Tripped on Phase to phase fault	T	220 KV
DABHOL - NAGOTHANE CKT - 1	04-09-2024	06:36	04-09-2024	14:58	Replacement of faulty insulators strings at Loc No 83 B Phase. & Spacer Replacement loc no.82-83.	EO	400 KV
KHAPERKHEDA - KALMESHVAR CKT	04-09-2024	11:42	04-09-2024	14:55	Replacement of oc - ef relay erl make with new siemens make oc - ef relay	HT	220 KV
MAIN BAY (412) OF EKTUNI CKT - 2 @ TAPTITANDA	04-09-2024	12:11	04-09-2024	16:15	Outage for CB and CT diagnostic testing work and routine maintenance work.	PO	400 KV
MAIN BUS - 2 @ LONIKAND	04-09-2024	11:23	04-09-2024	17:48	To attending hotspots on Y phase 29B PG isolator of 400kV Stage 4 bay (Temp- 125 degree) by Hot line work	EO	400 KV
PARLI (OLD GCR) - PARLY (PG) CKT 1	04-09-2024	09:20	04-09-2024	19:09	Overhauling of ABB make line CB. Routine maintenance work.	PO	220 KV
POLE-1 BASE AC FILTER Z1-Z2(200MVAR) @ PADGHE HVDC	04-09-2024	23:53	05-09-2024	03:52	For removing grass & antiweed work from the filter area Z11-Z1 Respective images are also attached.	EO	500 KV
SALSETTE BORIVLI - 2	04-09-2024	07:52	04-09-2024	09:14	For attending hotspot	PO	220 KV

Transmission Line Outages/Trippings from 02.09.2024 to 08.09.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
TBC @ BHOSARI-1	04-09-2024	11:00	04-09-2024	12:35	Half Yearly Maintenance work	PO	220 KV
TBC @ WALUJ	04-09-2024	14:13	04-09-2024	19:10	Dynamic Contact Resistance Measurement kit Demo on 400kV TBC bay CB by agency M/s. SCOPE	EO	400 KV
TIE BAY (702) OF ICT-1 & FUTURE BAY @ KORADI 3	04-09-2024	09:26	04-09-2024	18:09	Annual Maintenance of Bay Equipment at Koradi-III SS.	PO	765 KV
ALEPHATA-PARGAON(KATHAPUR)	05-09-2024	14:27	05-09-2024	19:57	For load management system 400kv Kharghar - Talegaon line.	HT	220 KV
APTA - BOMBAY DYEING	05-09-2024	15:55	05-09-2024	19:27	For attending Promblem of 245kv CB pole , 220 kV Bombay dyeing- Apta line	EO	220 KV
BHOSARI- BHOSARI 2	05-09-2024	11:34	05-09-2024	14:07	For attending visual red hot at B-Ph CT 220kV Bhosari-1 line bay.	EO	220 KV
HINJAWADI I- CHINCHWAD	05-09-2024	23:39	06-09-2024	03:39	H/T For load management of 220kv Talegaon Ambi- Talegaon PG ckt-2 shutdown.	HT	220 KV
KHAPARKHEDA-AMBAZARI-II	05-09-2024	11:31	05-09-2024	15:27	Replacement of OC/EF relay along with tan delta test of CT & CVT.	PO	220 KV
SAHARA-URSE	05-09-2024	23:15	06-09-2024	03:31	H/T For load management of 220kv Talegaon Ambi- Talegaon PG ckt-2 shutdown.	HT	220 KV
TALEGAON (AMBI)-TALEGAON (PG) CKT 2	05-09-2024	23:48	06-09-2024	03:17	FOR AMP WORK	PO	220 KV
THEUR-PHURSUNGI CKT I	05-09-2024	11:36	05-09-2024	14:26	replacement of faulty back up relay	EO	220 KV
220/110kv 250MVA ICT-2 @ VIKHROLI(GIS)	05-09-2024	17:12	05-09-2024	20:08	220KV Breaker Trip circuit fail alarm from KVTL to TATA	PO	220 KV
A-BUS @ CHAKAN	05-09-2024	09:10	05-09-2024	17:34	For replacement of 220kv Bus-A R,Y and B phase PTs by New PTs due to oil leakage and ratio error. (All Bays on 220kv Main Bus-A will be shifted over to 220kv Main Bus-B via TBC and will be in service. 220kv Bus coupler will be Off during the outage.)	PO	220 KV
BUS SECTIONALIZER @ NANDED CITY	05-09-2024	10:13	05-09-2024	14:34	replacement of 220 kV R ph CT due to oil leakage	PO	220 KV
KORADI II - KORADI III CKT - 2	05-09-2024	21:47	06-09-2024	22:04	Tripped on distance protection.	T	400 KV
LONIDEOKAR TAP ON WALCHANDNAGAR- BHIGWAN CKT	05-09-2024	10:11	05-09-2024	17:13	To attend hot spot on R ph WT bootom jump of 220 kv W¿nagar bay at bhigwan sstn.	PO	220 KV
MAIN BAY (401) OF ICT -1 @ JEJURI	05-09-2024	10:36	05-09-2024	17:39	For Maintenance & Testing work	PO	400 KV
Main Bay (703) OF EKTUNI-AKOLA II ckt-2@ EKTUNI	05-09-2024	11:33	05-09-2024	19:43	Routine testing and Maintenance Works	PO	765 KV
PARLI (OLD GCR) - PARLI (PG) CKT 2	05-09-2024	10:04	05-09-2024	15:01	Routine maintenance work.	PO	220 KV
SAKI - SAHAR	05-09-2024	00:08	05-09-2024	03:32	Differential relay installation at Saki End and protection trial after installation	PO	220 KV
TBC @ NANDED CITY	05-09-2024	10:13	06-09-2024	13:00	Replacement of 220 kV R ph. CT due to oil leakage.	PO	220 KV
TIE BAY (409) OF WARDH CKT-1 & BHUSAWAL CKT @ AKOLA	05-09-2024	14:00	07-09-2024	21:17	for attending mechanical problem in R phase isolator operating Box ie gear problem (problem observed on dt 05.09.2024 at 02:00 hrs.	EO	400 KV
CHALISGAON -BABHALESHWAR	06-09-2024	12:48	06-09-2024	13:45	Distance protection	T	220 KV
CHALISGAON -BABHALESHWAR	06-09-2024	12:48	06-09-2024	13:45	Distance protection	T	220 KV
COLOURCHEM - TEMGHAR	06-09-2024	05:37	06-09-2024	05:40	If 220kv Bus section Isolator No 3 is in closed position then following T/F and line are required H/T For 20 min for isolation purpose of 220kv Bus section No 2 & 3 (i.e for opening of 220kv Bus section Isolator No 3 & 1)1) 220/22kv 50 MVAT/FNo 1 H/T 2) 220kv Colourchem Temghar Line H/T Note :- It would be beneficial if 220kv Bus section Isolator No 3 is kept in open Position for upcoming outages work of 220kv Bus section Isolator No 2 erection work (dt 13.09.2024)If it is instructed to close 220kv Bus section Isolator No 3 before restoration of outage then following T/F and line are required H/T For 20 min before restoration, in order to close of 220kv Bus section Isolator No 31) 220/22kv 50 MVAT/FNo 1 H/T 2) 220kv Colourchem Temghar Line H/T	PO	220 KV
JAMDE-DONDAICHA 1	06-09-2024	11:14	06-09-2024	14:17	CB CRM timing CT, CC, Tan delta during annual diagnostic testing.	PO	220 KV
PADGHE - TEMGHAR - 1	06-09-2024	06:01	06-09-2024	15:29	1) 220kv Bus section Isolator No 2 By pass work .	PO	220 KV
132 KV CHANDUR BAZAR - TSS	06-09-2024	14:30	06-09-2024	15:04	Distance protection	T	132 KV
220/132 KV 100 MVA ICT 2 @ PUSAD	06-09-2024	09:46	06-09-2024	12:40	PRV Operated	T	220 KV
220/132kv 100MVA ICT - 2 @ KALWAN	06-09-2024	11:10	06-09-2024	15:32	Diagnostic testing work	PO	220 KV
400/220/33 KV 500 MVA ICT - 3 @ WALUJ	06-09-2024	10:05	06-09-2024	18:25	Diagnostic Testing and routine maintenance work	PO	400 KV
400/220/33KV 500 MVA ICT - 1 @ KUDUS	06-09-2024	20:45	06-09-2024	22:20	Air Release	HT	400 KV

Transmission Line Outages/Trippings from 02.09.2024 to 08.09.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
BUS REACTOR(125 MVar)-2 @BABHALESHWAR	06-09-2024	15:05	06-09-2024	16:58	Emergency outage will be taken for Air release and Visual Inspection of newly commissioned 400KV 125MVar Reactor (DOC 04.09.2024 @19:49hrs) at 400KV Babhaleshwar, on 06.09.2024 from 10 Hrs to 16 Hrs.	EO	400 KV
BUS SECTION - 3 @ TEMGHAR	06-09-2024	06:08	06-09-2024	15:09	If 220kv Bus section Isolator No 3 is in closed position then following T/F and line are required H/T For 20 min for isolation purpose of 220kv Bus section No 2 & 3 (i.e for opening of 220kv Bus section Isolator No 3 & 1) 1) 220/22kv 50 MVAT/FNo 1 H/T 2) 220kv Colourchem Temghar Line H/T Note :- It would be beneficial if 220kv Bus section Isolator No 3 is kept in open Position for upcoming outage's work of 220kv Bus section Isolator No 2 erection work (dt 13.09.2024) If it is instructed to close 220kv Bus section Isolator No 3 before restoration of outage then following T/F and line are required H/T For 20 min before restoration, in order to close of 220kv Bus section Isolator No 3 1) 220/22kv 50 MVAT/FNo 1 H/T 2) 220kv Colourchem Temghar Line H/T	PO	220 KV
BUS SECTION-2 @ TEMGHAR	06-09-2024	06:08	06-09-2024	15:09	1) 220kv Bus section Isolator No 2 By pass work	PO	220 KV
FLAGSHIP-CHINCHWAD	06-09-2024	10:14	06-09-2024	14:36	For removal of Lighting Arrestor Monitoring Device (Digital LA Counter)	PO	220 KV
GHODBUNDER - MSETCL BOISAR	06-09-2024	22:51	07-09-2024	09:08	H/T For safety purpose for NHSRCL project work.	HT	220 KV
GIS BUS - 2 @ KARANJADE	06-09-2024	18:33	06-09-2024	19:05	FOR RAISING SF6 GAS	EO	220 KV
GOREGAON - VERSOVA CKT - 1	06-09-2024	11:54	06-09-2024	16:08	Checking of CRM value and Y-phase current measurand issue	EO	220 KV
JAIGAD - KARAD CKT - 2	06-09-2024	03:44	09-09-2024	09:36	H/T For voltage management.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	06-09-2024	03:47	09-09-2024	10:23	H/T For voltage management.	HT	400 KV
MAHAPE - STT GIS	06-09-2024	15:10	06-09-2024	18:53	for changing of wiring scheme of GIS to ensure no tripping occurs during DC & AC changeover at 220KV GIS substation of M/s. STT Data Centre	EO	220 KV
MAIN BAY (410) OF ICT-2 @ KUDUS	06-09-2024	11:45	06-09-2024	17:39	FOR rectification TCIV and Fire Detector alarm on CTR panel of R-ph unit.	EO	400 KV
MAIN BAY (704) OF ICT - 2 @ KORADI 3	06-09-2024	09:54	06-09-2024	18:00	Annual Maintenance of Bay Equipment at Koradi-III SS.	PO	765 KV
PARLI (OLD GCR) - PARLY (PG) CKT 1	06-09-2024	09:45	06-09-2024	11:20	R-ph line isolator jump replacement due to damaged strands at 220kV new GCR Parli		220 KV
TIFIL - STT GIS	06-09-2024	15:03	06-09-2024	18:50	For changing of wiring scheme of GIS to ensure no tripping occurs during DC & AC changeover at 220KV GIS substation of M/s. STT Data Centre	EO	220 KV
AKOLA - WARDHA(PG) CKT - 1	07-09-2024	10:50	07-09-2024	19:35	For attending the problem of 409 89 B isolator of tie bay 409 due to operating box gear mechnism problem from Dt. 05.09.2024 at 02:35 hrs at 400kV RS Akola.		400 KV
KHAPARKHEDA- BUTIBORI	07-09-2024	20:06	08-09-2024	04:42	Distance protection	T	220 KV
PADGHE - NALASOPARA	07-09-2024	02:57	07-09-2024	08:35	1) Reconnect the jumper at loc.no.35 of 220kV Padghe-Nalasopara-Vasai tap line . 2) Line signature will be taken by LMSD, Boisar & Ambernath. 3) After completion of above said work, 220kV Boisar (MSETCL)- Borivali line and 220kV Padghe-Nalasopara & Vasai tap line will be charged on dtd:07.09.2024 at 06.00hrs	PO	220 KV
PEDHAMBE ONI LINE	07-09-2024	11:15	07-09-2024	14:58	For attending hot spot at loc no 201 R Phase Oni side. Also, for replacement of rusted nut and bolt of B Phase at same loc.	EO	220 KV
THEUR-PHURSUNGI CKT I	07-09-2024	09:05	07-09-2024	09:50	replacement of faulty backup relay	EO	220 KV
132 KV ELICHPUR - HINGOLI CKT	07-09-2024	22:05	08-09-2024	04:55	B Phase LA Burst	T	132 KV
220/132kV 200MVA ICT-2 @ KOPARGAON	07-09-2024	14:30	07-09-2024	16:53	For ICT & Bay Equipment maintenance Work.	PO	220 KV
400/132 KV 200 MVA ICT - 1 @ KHADKA	07-09-2024	10:10	07-09-2024	15:50	emergency outage on 400/132 kV 200 MVA ICT 1 for rectification of Trip Ckt 2 faulty indication appeared on R-Ph from 10:15 hrs to 15:15 hrs on Dtd. 07.09.2024 at 400 kV Khadka SS. During the outage, Said ICT HV will remain in service through 400 kV TBC.	EO	400 KV
KAMBA - VASAI	07-09-2024	01:54	07-09-2024	02:50	H/T for safety purpose for NHSRCL project work.	HT	220 KV

Transmission Line Outages/Trippings from 02.09.2024 to 08.09.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
MAIN BAY (408) OF WARDHA(PG) CKT - 1 @ AKOLA	07-09-2024	10:50	07-09-2024	19:35	For work of 409 89 B, R phase gear box problem and alignment issue	EO	400 KV
PANDHARPUR - KHANAPUR	07-09-2024	23:05	07-09-2024	23:29	Distance Protection	T	220 KV
CHANDRAPUR - PADGHE HVDC POLE 2	08-09-2024	22:12	09-09-2024	03:56	Replacement of 3 No's of Cooling fans of Pole-2, B-ph Converter transformer.	PO	500 KV
KALMESHWAR-KALMESHWAR RLY TSS 1	08-09-2024	20:50	08-09-2024	21:28	Back up protection operated	T	220 KV
WARDHA - WARDHA (PG)	08-09-2024	09:58	08-09-2024	16:01	Routine line maintenance work	PO	220 KV
132 KV PARTUR - PARTUR (220 KV) CKT 2	08-09-2024	02:30	08-09-2024	03:00	Distance Protection	T	132 KV
220/132 KV 200 MVA ICT 1 @ PARLI NEW GCR	08-09-2024	14:01			Tripped HV side only	T	220 KV
220/132 KV 200 MVA PTR 4 @ PHURSUNGI	08-09-2024	11:06	08-09-2024	13:40	Attending oil leakage from ICT main tank top plate	EO	220 KV
400/220/33KV 500 MVA ICT - 1 @ KUDUS	08-09-2024	00:12	08-09-2024	03:49	PRV	T	400 KV
ZONE 1 (BUS SECTION 1+2+3) @ BHIVPURI	08-09-2024	09:27	08-09-2024	14:15	R/M	PO	110 KV