

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 30/Sep/2024 to 06/Oct/2024

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/09/2024	9 Hrs	5635	319	287	6241	8239	119	5323	1481	-2180	18660	0	18660	431	289	22123	22123	50.04
01/10/2024	11 Hrs	4947	297	328	5572	9504	148	3838	2563	-2540	18545	0	18545	521	480	22626	22626	50.00
02/10/2024	11 Hrs	5214	387	220	5821	9304	100	4256	2659	-2374	19218	0	19218	510	282	22932	22932	50.01
03/10/2024	11 Hrs	5150	466	373	5989	9809	255	4082	2430	-2743	19256	0	19256	628	298	23491	23491	50.01
04/10/2024	11 Hrs	5004	272	282	5558	10182	148	4125	2522	-2803	19166	0	19166	521	289	23345	23345	50.00
05/10/2024	11 Hrs	5676	480	141	6297	9785	115	4263	2403	-2474	19849	0	19849	510	338	23711	23711	50.09
06/10/2024	11 Hrs	5515	302	140	5957	9394	270	4272	2461	-2117	19734	0	19734	400	284	23038	23038	49.94
Maximum		5676	480	373	6297	10182	270	5323	2659	-2117	19849	0	19849	628	480	23711	23711	50.09
Minimum		4947	272	140	5558	8239	100	3838	1481	-2803	18545	0	18545	400	282	22123	22123	49.94
Average		5306	360	253	5919	9460	165	4308	2360	-2462	19204	0	19204	503	323	23038	23038	50.01

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/09/2024	18 Hrs	6202	929	286	7417	7743	110	5825	302	-2100	18732	0	18732	785	453	22635	22635	49.98
01/10/2024	18 Hrs	6864	653	219	7736	8141	181	5973	276	-2344	19372	0	19372	781	435	23523	23523	49.97
02/10/2024	16 Hrs	5832	288	223	6343	9151	658	4435	1579	-2569	19074	0	19074	405	303	22874	22874	50.01
03/10/2024	16 Hrs	5739	255	279	6273	9550	764	4516	1632	-2645	19546	0	19546	616	433	23784	23784	50.03
04/10/2024	18 Hrs	6507	243	283	7033	8774	808	5740	339	-2564	19580	0	19580	654	294	23642	23642	50.01
05/10/2024	17 Hrs	6676	220	229	7125	9467	82	5502	859	-2493	19997	0	19997	537	307	23879	23879	50.00
06/10/2024	16 Hrs	6046	270	137	6453	9507	300	4575	1565	-2317	19568	0	19568	415	309	23124	23124	49.92
Maximum		6864	929	286	7736	9550	808	5973	1632	-2100	19997	0	19997	785	453	23879	23879	50.03
Minimum		5739	220	137	6273	7743	82	4435	276	-2645	18732	0	18732	405	294	22635	22635	49.92
Average		6267	408	237	6911	8905	415	5224	936	-2433	19410	0	19410	599	362	23352	23352	49.99

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/09/2024	19 Hrs	6292	1841	360	8493	8154	108	5880	31	-1999	20098	1032	21130	823	479	23968	25000	49.83
01/10/2024	20 Hrs	6973	1837	219	9029	8266	209	6111	0	-2119	20927	210	21137	829	490	24934	25144	50.00
02/10/2024	20 Hrs	6392	1000	211	7603	8675	656	6113	0	-2078	20452	0	20452	791	394	24232	24232	50.03
03/10/2024	20 Hrs	6332	1804	376	8512	8635	577	5974	0	-2190	20954	0	20954	797	447	24942	24942	50.05
04/10/2024	20 Hrs	6802	944	309	8055	8911	805	6132	0	-2149	21212	0	21212	798	459	25160	25160	50.07
05/10/2024	20 Hrs	6702	1758	221	8681	8944	119	6087	0	-1969	21302	626	21928	822	490	25143	25769	49.98
06/10/2024	19 Hrs	6868	354	224	7446	9430	385	5748	13	-2170	20323	0	20323	477	337	23836	23836	49.99
Maximum		6973	1841	376	9029	9430	805	6132	31	-1969	21302	1032	21928	829	490	25160	25769	50.07
Minimum		6292	354	211	7446	8154	108	5748	0	-2190	20098	0	20323	477	337	23836	23836	49.83
Average		6623	1363	274	8260	8716	408	6006	6	-2096	20753	267	21019	762	442	24602	24869	49.99

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/09/2024	4 Hrs	5555	264	287	6106	6636	109	5214	0	-1269	16413	0	16413	427	319	18811	18811	49.99
01/10/2024	3 Hrs	6023	232	272	6527	6849	225	4977	0	-1467	16723	0	16723	491	303	19372	19372	49.98
02/10/2024	4 Hrs	6275	246	130	6651	6872	58	5965	0	-1606	17538	0	17538	443	310	20299	20299	49.99
03/10/2024	4 Hrs	5910	245	284	6439	7099	587	5157	0	-1722	17141	0	17141	376	280	19938	19938	49.99
04/10/2024	4 Hrs	5905	251	285	6441	7318	537	5703	0	-1663	17935	0	17935	396	309	20704	20704	50.00
05/10/2024	4 Hrs	6612	243	139	6994	7145	405	5816	0	-1662	18297	0	18297	400	296	21056	21056	50.02
06/10/2024	4 Hrs	6405	335	142	6882	8006	357	5462	0	-1672	18626	0	18626	404	291	21402	21402	49.89
Maximum		6612	335	287	6994	8006	587	5965	0	-1269	18626	0	18626	491	319	21402	21402	50.02
Minimum		5555	232	130	6106	6636	58	4977	0	-1722	16413	0	16413	376	280	18811	18811	49.89
Average		6098	259	220	6577	7132	325	5470	0	-1580	17525	0	17525	420	301	20226	20226	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
30/09/2024	135.557	14.327	7.029	156.913	1.100	186.149	184.306	3.402	125.488	19.084	14.275	9.301	-46.088	432.717	69.664	514.612
01/10/2024	144.760	11.943	6.139	162.842	1.031	198.645	195.378	4.385	123.762	19.807	14.855	10.073	-48.818	448.252	73.746	534.369
02/10/2024	145.258	9.033	4.430	158.721	1.033	197.262	195.249	7.242	129.729	20.062	13.809	8.434	-48.304	452.817	70.547	535.259
03/10/2024	141.903	11.103	7.403	160.409	0.965	205.121	203.857	12.136	125.791	19.039	14.318	8.238	-53.340	456.791	75.896	545.052
04/10/2024	144.802	7.348	6.912	159.062	1.097	209.321	209.023	11.063	128.152	19.486	13.095	7.612	-54.187	460.772	74.894	547.791
05/10/2024	152.629	12.566	3.745	168.940	0.985	208.792	205.820	4.595	130.001	18.721	13.442	8.553	-49.114	469.891	71.109	553.044
06/10/2024	150.003	6.270	3.303	159.576	0.990	212.762	211.783	6.918	124.113	19.002	10.401	7.350	-48.032	462.633	65.783	540.122
Maximum	152.629	14.327	7.403	168.940	1.100	212.762	211.783	152.629	130.001	20.062	14.855	10.073	-46.088	469.891	75.896	553.044
Minimum	135.557	6.270	3.303	156.913	0.965	186.149	184.306	135.557	123.762	18.721	10.401	7.350	-54.187	432.717	65.783	514.612
Average	144.987	10.370	5.566	160.923	1.029	202.579	200.774	144.987	126.719	19.314	13.456	8.509	-49.698	454.839	71.663	538.607

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
30/09/2024	0.173	5.698	51.152
01/10/2024	0.146	0.146	51.006
02/10/2024	0.080	0.226	50.926
03/10/2024	0.114	0.340	50.812
04/10/2024	0.051	0.391	50.762
05/10/2024	0.148	0.539	50.614
06/10/2024	0.051	0.590	50.562

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 30/Sep/2024 to 06/Oct/2024

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
30/09/2024	MONDAY	110.827	7606	73.479	3062	184.306	7679	186.149	7756	1.843	77
01/10/2024	TUESDAY	113.333	8059	82.045	3419	195.378	8141	198.645	8277	3.267	136
02/10/2024	WEDNESDA	108.908	8049	86.341	3598	195.249	8135	197.262	8219	2.013	84
03/10/2024	THURSDAY	107.798	8398	96.059	4002	203.857	8494	205.121	8547	1.264	53
04/10/2024	FRIDAY	109.414	8610	99.609	4150	209.023	8709	209.321	8722	0.298	12
05/10/2024	SATURDAY	111.142	8481	94.678	3945	205.820	8576	208.792	8700	2.972	124
06/10/2024	SUNDAY	118.116	8731	93.667	3903	211.783	8824	212.762	8865	0.979	41
Total		779.539		625.877		1405.416		1418.052		12.636	

Generator Unit Outages/Trippings from 30.09.2024 to 06.10.2024						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U2	07-02-17	17:3		Continued.	No Schedule.(NO PPA)	NOPPA
PGPL U1	07-02-17	17:3		Continued.	No Schedule (NO PPA)	NOPPA
VIPL U-1	29-12-18	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-19	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-20	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-20	4:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-21	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Uran Unit A0	07-09-22	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Ghatghar Unit-2	26-05-24	13:17		Continued.	Stator Earth Fault	FORCED
RPL(AMT) U-3	23-07-24	0:47		Continued.	Turbine Vibration High	FORCED
Koyna Unit 5	18-08-24	18:00	20-10-24	18:25	UGB Temperature High	FORCED
Nasik Unit 5	27-08-24	23:55	17-10-24	4:46	On Tolling(Under COH from 00.00 Hrs DT.05.09.2024)	PLANNED
Chandrapur Unit 9	31-08-24	23:45	13-10-24	16:06	Capital overhaul (COH) works.	PLANNED
Koyna Unit 6	12-09-24	15:10	16-10-24	20:10	Refurbishment of governing system & Upgradation of PLC system & Excitation system.	PLANNED
RPL(AMT) U-5	15-09-24	15:21	21-10-24	7:31	Bottom Ash Evacuation Problem	FORCED
Trombay 5	22-09-24	16:14		Continued.	Emergency withdrwan due to fire in cable vault.	FORCED
Uran Unit 6	24-09-24	10:30	17-10-24	22:00	Generator exciter end abnormal sound.	FORCED
Parli Unit 6	25-09-24	21:15	01-10-24	13:36	Boiler Tube Leakage	FORCED
JSW (J) U2	27-09-24	23:15	30-09-24	12:40	Due to CW Duct water leakage.	FORCED
Nasik Unit 4	28-09-24	12:00	30-09-24	23:03	Due to heavy leakage at Feed Water 1&2 loop line and ID fan B problem.	FORCED
Khaparkheda Unit 4	28-09-24	12:07	30-09-24	13:42	Boiler Tube Leakage	FORCED
Uran Unit 5	29-09-24	20:00	30-09-24	17:50	Due to No schedule from MSEDCL	ZEROSCH/RSD
Bhusawal Unit 4	29-09-24	20:24	30-09-24	1:10	Due to Class A protection oprated.	FORCED
Bhusawal Unit 3	30-09-24	1:32	03-10-24	21:33	Boiler Tube Leakage	FORCED
Paras Unit 4	30-09-24	5:11	30-09-24	11:03	Generator Protection operated	FORCED
Uran Unit 5	30-09-24	21:00	01-10-24	10:13	Due to No schedule from MSEDCL	ZEROSCH/RSD
Koyna Unit 8	01-10-24	0:00	02-10-24	18:30	replacement of Injector No. 5	FORCED
SWPGPL U-4	01-10-24	1:00	07-10-24	0:44	Due to EHP DC High	FORCED
Uran Unit 5	01-10-24	12:40	01-10-24	15:15	Due to No schedule from MSEDCL	ZEROSCH/RSD
Uran Unit 7	01-10-24	16:37	02-10-24	19:19	220 kv bus oprated at Uran on LBB protection malfunction.	FORCED
Ghatghar Unit-1	01-10-24	18:05	01-10-24	20:45	Withdrawn due to Mechanical brake indiation	FORCED
Uran Unit 5	01-10-24	20:40	01-10-24	21:30	DUE TO CONTROL SUPPLY FAULT	FORCED
Uran Unit 5	01-10-24	21:30	03-10-24	9:52	No schedule from MSEDCL	ZEROSCH/RSD
Chandrapur Unit 3	02-10-24	16:10	02-10-24	19:03	Emergency board trip	FORCED
Paras Unit 4	02-10-24	16:54	04-10-24	12:55	generator electrical protection	FORCED
Uran Unit 5	03-10-24	13:29	03-10-24	17:24	Due to no schedule by MSEDCL	ZEROSCH/RSD
Uran Unit 5	03-10-24	21:03	04-10-24	17:58	Due to no Schedule given by MSEDCL.	ZEROSCH/RSD
Chandrapur Unit 6	04-10-24	5:20	04-10-24	17:21	PA Fan problem	FORCED
Koradi Unit 6	04-10-24	7:58	04-10-24	10:20	Flame Failure	FORCED
Uran Unit 5	04-10-24	19:30	05-10-24	15:53	Due to no schedule given by MSEDCL	ZEROSCH/RSD
Uran Unit 8	05-10-24	0:15	07-10-24	4:05	For filters replacement & B2 boiler leakages attending work	FORCED
Koyna STG-IV Unit-4	05-10-24	18:50	05-10-24	22:05	LT Breaker Fault	FORCED
Chandrapur Unit 8	05-10-24	19:32	05-10-24	22:10	Generator Elect. Fault	FORCED
Uran Unit 5	05-10-24	19:58	06-10-24	17:57	Due to no schedule given by MSEDCL	ZEROSCH/RSD
Chandrapur Unit 4	06-10-24	15:25	07-10-24	18::29	Air heater problem	FORCED
Uran Unit 5	06-10-24	19:28	07-10-24	9:37	Zero Schedule Given By MSEDCL	ZEROSCH/RSD
Uran Unit B0	06-10-24	19:33	06-10-24	22:05	Due to I & C Problem (Turbine Bearing Vibration On High) due to Heavy Lightening.	FORCED

Transmission Line Outages/Trippings from 30.09.2024 to 06.10.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/33 KV 25 MVA TF - I @ PURTI	28-08-24	23:05	04-10-24	16:51	33kV PT Burst and LA Burst, Buchholz protection operated	T	220 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	23-09-24	14:07	01-10-24	12:31	Load management	HT	400 KV
220/22-22 KV 100 MVA PTR 3 @ PAL-DOMBIVA	25-09-24	9:12	04-10-24	12:28	Dismantling of existing 50 MVA transformer and erection of 80 MVA Transformer.	PO	220 KV
BABHALESHWAR - RPL(NSK) CKT - 1	25-09-24	23:05	03-10-24	17:36	Rectification of DC Leakage in 220V DC Source-2 of Trip Circuit-2.Rectification of persisted signal of CB air pressure lockout	HT	400 KV
220/22-22 KV 80 MVA PTR 2 @ COLOURCHEM	29-09-24	9:43	04-10-24	20:41	Buchholz alarm operated	T	220 KV
TROMBAY - VIKHROLI (GIS) CKT - 4	29-09-24	18:07	30-09-24	1:51	DEFECTIVE POLYMER INSULATOR REPLACEMENT AT LOC-45	EO	220 KV
BHUGAON - WARDHA (PG)	30-09-24	18:48	30-09-24	22:02	H/T AT WARDHA PG END FOR OD	HT	220 KV
BOISAR - VERSOVA	30-09-24	13:09	02-10-24	12:45	Tripped on distance and differential protection.	T	220 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	30-09-24	18:07	01-10-24	4:35	For bunching of 220 kV Bapgaon-NTT Global line on 220KV AKP-Nashik line at TL no. 398 for 2nd source to Bapgaon s/stn, NTT Global, NTT Neon due to fault in Kalwa-NTT Neon corridor.	EO	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 1	30-09-24	0:02	06-10-24	15:30	H/T for load management.	HT	220 KV
JAIGAD - NEW KOYNA CKT - 2	30-09-24	9:31	30-09-24	18:11	Diagnostic testing & Relay testing work , Routine maint. Work	PO	400 KV
KARAD - TALANDGE CKT - 2	30-09-24	21:38	01-10-24	9:18	Tripped on distance protection.	T	400 KV
MIRAJ - ICHALKARANJII	30-09-24	9:45	30-09-24	17:52	1)For load management , 220KV Miraj Circuit Kept off for 220KV Talandage Circuit-1	PO	220 KV
PEDHAMBE ONI LINE	30-09-24	8:25	30-09-24	18:48	Bay PM Work	PO	220 KV
TALANDGE - ICHALKARANJII 2	30-09-24	9:42	30-09-24	17:41	For attending minor hotspots at various tower locations.		220 KV
TALANDGE - ICHALKARANJII 2	30-09-24	9:42	30-09-24	17:41	1) For Quarterly bay maintenance work. 2) PID faulty string replacemnet work. 3)Insulator sring manual cleaing work	PO	220 KV
UMRI - KUNDALWADI	30-09-24	21:48	30-09-24	22:38	Distance Protection	T	132 KV
WARDHA - WARDHA (PG)	30-09-24	18:49	30-09-24	22:01	H/T AT WARDHA PG END FOR OD	HT	220 KV
105 MVA SPARE ICT @ AKOLA	30-09-24	12:13	30-09-24	15:36	For Demo of the model for 5kv MIC5005megger	EO	400 KV
220 KV BUS COUPLER @ KHAPARKHEDA	30-09-24	17:20	30-09-24	17:42	HAND TRIP REQUIRED FOR PROPER CLOSING OF ISOLATOR AS Y PH SHOWING ZERO CURRENT.		220 KV
220/110 KV 100 MVA PTR 1 @ BIDRI	30-09-24	10:00	30-09-24	14:48	Quarterly maintenance work	PO	220 KV
220/132 KV 100 MVA ICT 2 @ TULJAPUR	30-09-24	16:15	30-09-24	21:57	HV SIDE B PH LA BURST	T	220 KV
220/132 KV 200 MVA ICT 2	30-09-24	10:12	30-09-24	23:29	FOR RETROFITTING OF SIEMENS MAKE NUMARICAL DIFFERENTIAL RELAY TESTING AND COMMISSIONING WORK BY SIEMENS REPRESENTATIVE WITH MSETCL TESTING TEAM.	PO	220 KV
220/132-110 KV 100 MVA ICT 1 @ KADEGAON	30-09-24	10:38	30-09-24	18:31	1. Diagnostic Testing Work 2.NIFPS Maintenance Work	PO	220 KV
220/33 KV 25 MVA TF-1 @ MHAISAL	30-09-24	12:02	30-09-24	14:42	Diagnostic Testing Work	PO	220 KV
220/33KV 25MVA T/F 2 @ MHAISAL	30-09-24	9:10	30-09-24	11:58	Diagnostic Testing Work	PO	220 KV
220/33KV 50MVA TF-3 @ 5 STAR MIDC	30-09-24	9:15	30-09-24	17:45	Oi leakage attending and quarterly maint. work	PO	220 KV
220KV KORADI II (400KV)- BUTIBORI 3 CKT I	30-09-24	0:34	30-09-24	1:49	TRIPPED ON O/C	T	400 KV
220KV KORADI II (400KV)- BUTIBORI 3 CKT I	30-09-24	9:32	30-09-24	20:40	DAMAGE JUMPER REPLACEMENT WORK	PO	400 KV
220KV KORADI II(400KV) - BUTIBORI 3 CKT II	30-09-24	0:34	30-09-24	20:39	Y PH CT BURST AND CAUGHT FIRE	T	220 KV
220kv KORADI 2 - BUTIBORI 3 CKT I	30-09-24	0:34	30-09-24	9:15	TRIPPED ON BACKUP PRTN	T	220 KV
400/220/33 KV 500 MVA ICT - 1 @ KOLHAPUR	30-09-24	12:02	30-09-24	20:54	Annual relay testing work	PO	400 KV
400/220/33 KV 500 MVA ICT - 3 @ PARLI	30-09-24	10:19	30-09-24	15:26	1) NDR & IV backup relay testing work.2) Bay Maintenance work.	PO	400 KV
400/220KV 105 MVA SPARE ICT @ KHADKA	30-09-24	13:15	30-09-24	20:02	TRIPPED WITHOUT INDICATION.	T	400 KV
BALAPUR-AKOLA I	30-09-24	9:28	30-09-24	15:42	DIAGNOSTIC,RELAY TESTING,CC AND WAVE TRAP JUMPER MAINTENANCE	PO	220 KV
BHALVANI - VARKUTI	30-09-24	17:20	30-09-24	19:00	Outage is required for Relay Testing, CRM Timing & tan delta	PO	220 KV
DHARANI - NEPANAGAR	30-09-24	10:25	30-09-24	15:18	1. For Replacement of Flashover Disc. 2. Fixing of Turbo Wind Bird Guard. 3. Diagnostic testing of Line Bay at 132kv Dharni S/s.	PO	132 KV
KALWA - GIGAPLEX (PDG) CKT	30-09-24	16:34	04-10-24	16:27	Cable Burnt at PDG end	T	220 KV
NTT GLOBAL (Estella) - BAPGAON	30-09-24	22:39	01-10-24	4:35	For bunching of 220 kV Bapgaon-NTT Global line on 220KV AKP-Nashik line at TL no. 398 for 2nd source to Bapgaon s/stn, NTT Global, NTT Neon due to fault in Kalwa-NTT Neon corridor.	EO	220 KV
PANDHARPUR - BHALVANI	30-09-24	12:27	30-09-24	16:26	Outage is required for Relay Testing, CRM Timing & tan delta	PO	220 KV
Pole-2 Non base AC filter Z3 (120 MVAR) @ Char	30-09-24	16:24	30-09-24	18:44	To attend the Hotspot on capacitor.	EO	500 KV
TIE BAY (417) OF ICT-1 & FUTURE BAY @ TAPTIT	30-09-24	17:58	30-09-24	19:13	To refill the SF 6 gas in the CB Y phase pole of CB	EO	400 KV
ALEPHATA-PARGAON(KATHAPUR)	01-10-24	10:17	01-10-24	19:28	For Load Management	HT	220 KV
APTA - BOMBAY DYEING	01-10-24	12:59	01-10-24	21:04	CB B PH red hotspot attending work	EO	220 KV
BABHALESHWAR - PADGHE CKT- 1	01-10-24	22:17	02-10-24	4:33	For Attending Hot spot on Bph CT temp 185deg	EO	400 KV
BUTIBORI-ABHIJEET	01-10-24	9:42	01-10-24	16:13	Replacement of Flash over Disc		220 KV
HINGANGHAT - BHUGAON	01-10-24	11:41	01-10-24	15:06	Tan Delta Measurement	PO	220 KV
HINJAWADI I- CHINCHWAD	01-10-24	7:11	01-10-24	22:03	For Load Management	HT	220 KV
MAHAD - KANDALGAON	01-10-24	17:54	01-10-24	20:06	Heavy lightening & rain was observed nearby Mahad area	T	220 KV
WARORA - WARDHA	01-10-24	6:10	01-10-24	11:11	To attend Hot Spot		220 KV
132 KV AKOT - ANJANGAON (VIHIGAON)	01-10-24	10:22	01-10-24	10:40	Distance Protection	T	132 KV
132 KV AMBAZARI-KARANJA CKT - I	01-10-24	18:43	01-10-24	23:33	Distance Protection	T	220 KV
132 KV PATHRI - PARBHANI CKT	01-10-24	13:07	01-10-24	15:17	Distance Protection	T	220 KV
220/110 KV 200 MVA ICT - 2 @ ICHALKARANJII	01-10-24	9:27	01-10-24	14:47	NIFPS system inspection and repaire work.	PO	220 KV
220/132 KV 100 MVA ICT 2 @ SAWANGI	01-10-24	15:22	01-10-24	17:40	To attend DC Leakage	PO	220 KV
220/132-110 KV 100 MVA ICT 2 @ KADEGAON	01-10-24	10:26	01-10-24	17:42	1. Diagnostic Testing Work 2.NIFPS Maintenance Work	PO	220 KV
220KV KORADI II (400KV)- BUTIBORI 3 CKT I	01-10-24	13:10			H/T From Butibori 3 end	HT	400 KV

Transmission Line Outages/Trippings from 30.09.2024 to 06.10.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220KV KORADI II(400KV) - BUTIBORI 3 CKT II	01-10-24	13:11			H/T From Koradi 2 end	HT	220 KV
400/132 KV 200 MVA ICT - 1 @ KHADKA	01-10-24	12:52	01-10-24	19:50	DC Leakage work	PO	400 KV
400/132 KV 200 MVA ICT - 1 @ KHADKA	01-10-24	12:52	01-10-24	19:50	on Dtd. 30.09.2024 @13:15 Hrs. 400/220 kv 105 MVA Spare ICT unit is tripped and during trouble shooting faulty wire found in Buchholz relay tripping circuit of Spare ICT and same replaced /attended by testing team and spare ICT charged at 20:02 hrs and stood OK. But, today on Dtd. 01.10.2024 DC leakage current again observed in Morning 05:00 hrs and it is detected in 400/220 kv 200 MVA ICT-1 Bay. Hence, E/O required on 400/132 kv, 200 MVA ICT- 1 for attending DC leakage as it may cause maloperation.	EO	400 KV
400/220/33 KV 600 MVA ICT - 4 @ PADGHE	01-10-24	0:22	01-10-24	7:14	Tripped on differential protection.	T	400 KV
BALAPUR-AKOLA II	01-10-24	9:26	01-10-24	14:30	Testing work	PO	220 KV
BUS SECTION - 1 @ KANDALGAON	01-10-24	17:54	01-10-24	18:38	Heavy lightening & rain was observed nearby Mahad area	T	220 KV
DHULE - SSNNL CKT - 2	01-10-24	12:25	01-10-24	18:04	Distance protection	T	400 KV
JEJURI (400kv) - LONAND CKT - 1	01-10-24	13:10	01-10-24	13:10	Testing and Maintenance work	PO	220 KV
KHADKA-AURANGABAD (WALUJ)	01-10-24	21:08	03-10-24	10:37	Over Voltage	HT	400 KV
KORADI-AMBAZARI-II	01-10-24	11:21	01-10-24	18:58	Relay Retrofitting	PO	220 KV
MAIN BUS - 1 @ URAN	01-10-24	16:40	01-10-24	17:05	False LBB tripping command extended from Stn TF 01 bay (Which is out of service) from generation end.	T	220 KV
NEW KOYNA - PEDAMBE	01-10-24	8:55	01-10-24	18:37	emergency outage is required on 220 KV Pedhambe-New Koyna line to attend unwound conductors of bay	HT	220 KV
ALEPHATA-PARGAON(KATHAPUR)	02-10-24	9:22	02-10-24	19:05	Load Managment.	HT	220 KV
HINJAWADI I- CHINCHWAD	02-10-24	7:20	02-10-24	21:37	Load Managment.	HT	220 KV
KALYANI - BARAMATI AGRO	02-10-24	12:25	02-10-24	18:58	Hotspot attending work & Cold line washing of string	EO	220 KV
220 KV HARANGUL - PARLY (PG) CKT	02-10-24	22:13	02-10-24	23:20	Distance Protection	T	220 KV
220/132-110KV 100MVA PTR 1@WATHAR	02-10-24	9:50	02-10-24	16:48	CTR fire protection system maintenance work by agency	PO	220 KV
220/132KV 200MVA ICT 2 @ LONAND	02-10-24	15:55	02-10-24	17:15	HV Side gantry R ph string continuous chattering noise & string replacement work.	EO	220 KV
220/132KV 200MVA ICT 1 @ JEUR	02-10-24	10:52	02-10-24	12:35	Outage is required for Quarterly Maintenance	PO	220 KV
220KV KORADI II (400KV)- BUTIBORI 3 CKT I	02-10-24	9:24	02-10-24	18:32	Tightening of nut bolts for hotspot rectification at loc nos 9,11,12,135,138 & 149 in r/o 220 kv koradi ii to butibori iii dc on mc tl. the above work is carried out by m/s b g shirke const tech pvt ltd under supervision of ehv lines project s/dn,msetcl,nagpur.	HT	400 KV
220KV KORADI II(400KV) - BUTIBORI 3 CKT II	02-10-24	9:37	02-10-24	18:33	Tightening of nut bolts for hotspot rectification at loc nos 9,11,12,135,138 & 149 in r/o 220 kv koradi ii to butibori iii dc on mc tl. the above work is carried out by m/s b g shirke const tech pvt ltd under supervision of ehv lines project s/dn,msetcl,nagpur.	HT	220 KV
JEJURI (400KV) - LONAND CKT - 2	02-10-24	16:31	02-10-24	20:23	Testing and maintenance work	PO	220 KV
KALWA - PANCHANAND	02-10-24	0:01	02-10-24	4:14	To re-instate 220 kv Kalwa-Panchanand & Panchanand-Taloja line by removing bunching & re-connecting jumpers of Panchanand-Taloja line at tower Loc. No. 652/1	EO	220 KV
KHARGHAR - BORIVALI CKT - 2	02-10-24	4:44	02-10-24	18:23	Safety purpose for stringing of top phase of LILO conductor for newly proposed GIS S/stn of 220kv New found S/stn LILO on 220kv Kharghar-Sonkhar Line.	PO	220 KV
NEW KOYNA - NIWALI	02-10-24	8:51	02-10-24	16:31	For cold washing of insulator strings and other line maintenance work	PO	220 KV
PANVEL TSS - TIMBER MARKET	02-10-24	12:20	03-10-24	4:43	For retrofitting of line differential relay at 220 kv TSs Panvel Ss	PO	220 KV
POLE-1 BASE AC FILTER Z1- Z2(200MVAR) @ CH	02-10-24	1:16	02-10-24	8:32	Pole 1 ac base filter z11 z2 y phase unbalance level 2 alarm appeared on dated 02.10.2024 at 00:35 hrs.	T	500 KV
SHIVAJINAGAR - GANGAPUR	02-10-24	11:10	02-10-24	13:10	There is continuous sparking on b ph ct at gangapur end.	HT	220 KV
TALOJA - PANCHANAND	02-10-24	0:01	02-10-24	4:17	To re-instate 220 kv Kalwa-Panchanand & Panchanand-Taloja line by removing bunching & re-connecting jumpers of Panchanand-Taloja line at tower Loc. No. 652/1	EO	220 KV
TROMBAY - VIKHROLI (GIS) CKT - 3	02-10-24	6:39	02-10-24	18:30	Project Work - Re-sagging of conductor in span 38A-39 at S G Barve Metro - 2B crossing	PO	220 KV
WAGHIVALI - DHARAVI 8	02-10-24	6:24	02-10-24	18:30	Project Work- Re-sagging of conductor in span 38A-39 at S G Barve Metro - 2B crossing	PO	220 KV
WARORA-BHUGAON CKT - 1	02-10-24	13:18	02-10-24	16:04	Distance Protection	T	220 KV
AMBAZARI-KALMESHVAR	03-10-24	11:07	03-10-24	17:20	Replacement of damaged r-ph jaw of line isolator and alignment work, replacement of damaged post insulator, the said work will be carriedout by agency.	T	220 KV
JEJURI(400)-PHURSUNGI 2	03-10-24	13:26	03-10-24	17:57	Testing and maintenance work	PO	220 KV
KORADI-BUTIBORI RLY TSS	03-10-24	9:44	03-10-24	15:54	REP OF F/O DISC_LOC 60, 34, 40.	HT	220 KV
LAMBOTI - SOLAPUR (PG)	03-10-24	8:10	03-10-24	20:02	Line terminal equipments AMP at 765kv Solapur Substation.	PO	400 KV
PARLI - KUMBHARGAON(NANDED) CKT - 2	03-10-24	16:14	12-10-24	16:12	(1) Bay equipments replacement work (CB, CT,CVT,LA,WT, PG & HCB isolators) under LES. (2)Distance M1 & M2 relays retrofitting work.3) Hardware tightening & fitting work	PO	400 KV

Transmission Line Outages/Trippings from 30.09.2024 to 06.10.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
PEDHAMBE ONI LINE	03-10-24	10:18	03-10-24	17:00	For cold washing of insulator strings and other line maintenance work.	PO	220 KV
PUSAD - HINGOLI	03-10-24	12:37	03-10-24	19:32	Replacement of aux relay for auto reclose 79x	HT	220 KV
132 KV CHITEGAON - GARWARE CKT	03-10-24	19:47	04-10-24	18:10	CB air pressure does not maintain during serval attempt and said CB goes into lockout at Garware end Hence CB HT at Garware end.	HT	220 KV
220 KV KAULEWADA-KORADI 2 CKT - II	03-10-24	15:11	03-10-24	19:23	Distance Protection	T	220 KV
220/22 KV 50 MVA PTR 2 @ LONIKAND	03-10-24	12:12	03-10-24	17:56	MTAMC TMS panel wiring work.	PO	220 KV
220/33 KV 25MVA PTR 3 @ BARAMATI	03-10-24	11:12	03-10-24	14:25	Diagnostic testing work	PO	220 KV
220/33KV 50MVA PTR NO 1 @ BARAMATI	03-10-24	14:30	03-10-24	18:15	Diagnostic testing & relay testing work	PO	220 KV
BABHALESHWAR - UTECH SUGAR	03-10-24	11:54	03-10-24	19:33	Outage is required for attending oil leakages of R,Y & B Phase CT of 220KV Utech Sugar	EO	220 KV
LONAND - KANDALGAON (SONA ALLOY TAP)	03-10-24	12:40	03-10-24	18:57	Replacement of damaged conductor at Loc No.131,139,141,162,227	PO	220 KV
MAHAPE - RELIANCE GIS	03-10-24	13:19	03-10-24	14:47	For attending critical hot spot on Y ph CT(115 Deg cen.) and R ph wave trap incoming jumper(105 Deg cent.).	EO	220 KV
PARLI - KARJAT CKT - 1	03-10-24	21:12	03-10-24	1.120833333	Conductor armouring strand broken	EO	400 KV
AKOLA-PARAS CKT NO-II	04-10-24	11:55	04-10-24	15:52	Diagnostic testing and bay maintenance work.	PO	220 KV
HINJAWADI I- CHINCHWAD	04-10-24	6:58	04-10-24	22:34	control the loading of 400kv Chakan - Talegaon PG	HT	220 KV
JEJURI (400 KV)-JEJURI- I	04-10-24	10:56	04-10-24	21:27	Testing and maintenance work	PO	220 KV
KALWA - TALEGAON (PG)	04-10-24	7:08	07-10-24	5:41	400KV-KALWA-PUNE-PG-1 for LILO at 400kv Vikhroli (GIS) ss	PO	400 KV
KHAPARKHEDA-AMBAZARI-II	04-10-24	10:39	04-10-24	16:23	Retrofitting work of back up relay at 220kv SSTN ambazari	PO	220 KV
PUSAD - HINGOLI	04-10-24	7:27	04-10-24	10:52	Line maintenance work	PO	220 KV
SAWANGI-BHOKARDAN CKT	04-10-24	10:49	04-10-24	15:01	Stringing work of 220kv Nagewadi Bhokardan line on existing M/C Loc 214-216	PO	220 KV
TAMBATI - ADLABS	04-10-24	17:43	04-10-24	19:43	1) Retrofitting of O/C+E/F Backup protection relay by PAC Dn. Panvel at tambati end. 2) Diagnostic testing wok at both ends. 3) Bay maintenance work at both ends.	PO	220 KV
100 MVA 220/132 KV ICT 1 @ PARTUR	04-10-24	6:46	04-10-24	11:25	Erection of inline tower of 132kv Partur ckt-2 and removal of 132kv Partur TSS tapping jumper	PO	220 KV
132 KV JINTUR - PARBHANI (220 KV) CKT	04-10-24	11:45	04-10-24	12:30	Distance protection	T	220 KV
200 MVA 220/132 KV ICT - III @ CHALISGAON	04-10-24	11:21	04-10-24	12:24	Removal of oil from OLTC conservator and to maintaining the oil level of said ict.	PO	220 KV
220 / 110 / 22kv 250 MVA ICT 2 @ SALSETTE	04-10-24	14:43	04-10-24	18:30	OLTC OIL FILTRATION	PO	220 KV
220 KV PHULAMBRI - BHOKARDHAN	04-10-24	15:14	04-10-24	18:25	Stringing work of 220kv Nagewadi Bhokardan line on existing M/C Loc 214-216	PO	220 KV
220/100 KV 200 MVA ICT 2 @ TROMBAY	04-10-24	11:02	04-10-24	17:11	To attend the major oil leakage from the radiator block by replacement of faulty radiator block by the agency.	EO	220 KV
220/132 KV 200 MVA ICT 1 @ BOISAR-II	04-10-24	12:15	04-10-24	16:48	To check the SF6 Gas leakage issue from LV CB after shifting the LV of ICT on TBC..	EO	220 KV
220/132-110/11KV 200MVA VID ICT 1 @ MIRAJ	04-10-24	10:07	04-10-24	18:58	1. Diagnostic Testing Work 2. Quarterly Maintenance Work 3. NIFPS Maintenance Work	PO	220 KV
220/22 KV 50 MVA PTR 2 @ ANANDNAGAR	04-10-24	13:06	04-10-24	15:53	Attending hot spots.	PO	220 KV
220/22-22 KV 50 MVA PTR 3 @ ANANDNAGAR	04-10-24	11:00	04-10-24	12:55	Attending hot spots	PO	220 KV
220kv Koradi-2 - Uppalwadi ckt 1	04-10-24	13:06	04-10-24	17:48	Daily basis outage required and Restoration work.	PO	220 KV
400/220kv 500MVA ICT-2 @ TAPTITANDA	04-10-24	12:03	04-10-24	14:58	For CB diagnostic testing work after shfting the load on 220 kv TBC bay.	PO	400 KV
AURANGABAD (WALUJ)-DEOGAON RANGARI	04-10-24	11:05	04-10-24	16:24	Diagnostic testing and routine maintenance work.	PO	220 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	04-10-24	8:31	25-11-24	9:15	H/T for load management.	HT	400 KV
BABLESHWAR- BABLESHWAR(400KV)-II	04-10-24	17:22	04-10-24	22:50	Outage is required for attending oil leakages of R,Y & B Phase CT of 220KV Babhaleshwar-Babhaleshwar-2 bay. Images attached.	EO	220 KV
BUS SECTION - 2 @ TIFIL	04-10-24	13:00	04-10-24	16:51	1)220kv Kalwa-Pawane-Nextra Line will be available in service for 220kv Nextra Substation. 2) 220kv Mahape-TFIPL line will be available in service for 220kv TFIPL Substation.	PO	220 KV
KARAD - 400KV 80 MVAR B/R 2	04-10-24	10:05	04-10-24	18:20	Diagnostic testing work	PO	400 KV
KARAD -NIGADE	04-10-24	14:41	04-10-24	14:41	For Distance relay retrofitting and relay panel rewiring work at karad end.	PO	220 KV
KORADI II - KORADI III CKT - 2	04-10-24	11:33	04-10-24	16:18	Replacement of damaged cable connected between Bph CVT & CVT MB at bay 406	EO	400 KV
LONAND - KANDALGAON (SONA ALLOY TAP)	04-10-24	12:35	04-10-24	19:01	Replacement of damaged conductor at Loc No.131,139,141,162,227	PO	220 KV
MAIN BAY (710) OF TIRORA CKT - 1 @ KORADI 3	04-10-24	9:36	04-10-24	18:05	Annual Maintenance of Bay Equipment at Koradi-III SS.	PO	765 KV
MAIN BUS-PT @ TIFIL	04-10-24	12:59	04-10-24	16:51	Replacement of B ph main bus drop jumper to Bus section isolator due to breaking of conductor strands.	PO	220 KV
NEW KOYNA - NIWALI	04-10-24	10:32	04-10-24	17:49	For cold washing of insulator strings and other line maintenance work.	PO	220 KV
TIFIL - NEXTRA GIS	04-10-24	12:16	04-10-24	17:19	Replacement of B ph main bus drop jumper to Bus section isolator due to breaking of conductor strands.	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	05-10-24	7:39	05-10-24	19:11	Load Management	HT	220 KV
BOISAR II - BOISAR (PG) CKT - 2	05-10-24	11:29	05-10-24	16:47	AMP WORK	PO	220 KV
HINJAWADI I- CHINCHWAD	05-10-24	7:04	05-10-24	22:12	Load Management	HT	220 KV

Transmission Line Outages/Trippings from 30.09.2024 to 06.10.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
HINJAWADI I- CHINCHWAD	05-10-24	9:56	05-10-24	15:58	Work to be carried out 220kV Hinjewadi I S/Stn:- CB MB to relay panel control cable replacement work due to DC leakage & annual relay testing work. Work to be carried out 220kV Chinchwad I S/Stn :-Half yearly bay Maintenance & Diagnostic testing work	PO	220 KV
PURTI-BHUGAON	05-10-24	17:09	05-10-24	23:13	Distance Protection	T	220 KV
220 KV HARANGUL - PARLY (PG) CKT	05-10-24	19:40	07-10-24	7:27	Testing, CRM, Timing of CB alongwith overhauling due to PDR operations of breaker of 220Kv Harangul-PGCIL line on Dtd. 02.10.2024	EO	220 KV
220 KV HARANGUL - PARLY (PG) CKT	05-10-24	9:36	05-10-24	19:40	Flashover string replacement work at loc.no. 132 R Ph	EO	220 KV
220 KV HARANGUL - PARLY (PG) CKT	05-10-24	9:36	05-10-24	19:40	Testing,CRM Timing of CB		220 KV
220 KV PARTUR - NAGEWADI CKT 1	05-10-24	10:30	05-10-24	13:27	Replacement of Suspension strings	PO	220 KV
220 KV PARTUR - NAGEWADI CKT 2	05-10-24	13:55	05-10-24	16:48	Replacement of Suspension strings	PO	220 KV
220/132 KV 200 MVA ICT 3 @ AHMEDNAGAR	05-10-24	10:56	05-10-24	13:02	PRV faulty micro switch replacement work	PO	220 KV
220/132 KV 200MVA ICT 2 @ DHULE	05-10-24	9:22	05-10-24	14:29	Trip CKT Faulty rectification work	PO	220 KV
220/132-110KV 200MVA ICT 2 @ MIRAJ	05-10-24	10:03	05-10-24	16:47	1. Diagnostic Testing Work 2. Quarterly Maintenance Work 3. NIFPS Maintenance Work	PO	220 KV
BABLESHWAR -AHAMADNAGAR-I-JEUR TAP	05-10-24	13:52	05-10-24	17:00	Diagnostic testing work, CT tan delta Measurement	PO	220 KV
BORIVLI (T) - BORIVLI (M) - BMC - KOLSHET	05-10-24	6:55	05-10-24	10:25	R/M & insulator replacement	PO	110 KV
LONAND - KANDALGAON (SONA ALLOY TAP)	05-10-24	13:07	05-10-24	18:09	Replacement of damaged conductor at Loc No.131,139,141,162,227	PO	220 KV
PADGHE - BOISAR (PG)	05-10-24	15:15	05-10-24	16:43	Tripped on distance protection.	T	400 KV
ALEPHATA-PARGAON(KATHAPUR)	06-10-24	10:30	06-10-24	18:21	load management	HT	220 KV
HINJAWADI I- CHINCHWAD	06-10-24	10:31	06-10-24	17:05	load management	HT	220 KV
PADGHE - NAGOTHANE CKT - 2	06-10-24	18:27	08-10-24	17:14	Distance Protection	T	400 KV
132 KV MOKHABARDI - AMBHORA CKT	06-10-24	7:28	06-10-24	7:56	Distance Protection	T	132 KV
220 KV HARANGUL - PARLY (PG) CKT	06-10-24	23:07	07-10-24	7:27	HT due to heavy sparking on R ph CT at Harangul end	HT	220 KV
220 KV VIRODA - AMALNER	06-10-24	12:11	06-10-24	13:21	Distance Protection	T	220 KV
220kv Koradi-2 - Uppalwadi ckt 1	06-10-24	13:13	06-10-24	14:47	Line Maintenance	PO	220 KV
400/220/33 KV 500MVA ICT - 1 @ KORADI 2	06-10-24	10:50	06-10-24	15:52	Tripped on Bph. OSR optd.	T	400 KV
EKLAHARA(OCR)-RAYMOND	06-10-24	15:15	07-10-24	4:14	Replacement of Distance relay, Trip relay, Bay maintenance work & diagnostic testing work	PO	220 KV
EKLAHARA(OCR)-RAYMOND	06-10-24	15:15	07-10-24	4:14	Replacement of Distance relay, bay maintenance work & diagnostic testing work	PO	220 KV
MAIN BUS - 1 @ URAN	06-10-24	11:22	06-10-24	13:10	for attending Damaged conductor from Rph CT to of GT unit 8 bushing (in shut down opportunity)	EO	220 KV
NALDURG-WAGHDARI CKT	06-10-24	16:18	06-10-24	19:19	Outage is required for CB testing and tan delta testing	PO	132 KV
PARLI - KARJAT CKT - 1	06-10-24	22:01	06-10-24	22:40	400 Girwali-Karjat Ckt 1 line reactor to be taken out of service. Due to low voltage profile as per LD Ambazari instructions.	EO	400 KV
PARLI - KARJAT CKT - 2	06-10-24	23:03	06-10-24	23:35	400 Girwali-Karjat Ckt 2 line reactor to be taken out of service. Due to low voltage profile as per LD Ambazari instructions.	EO	400 KV
PARLI-SOLAPUR (LAMBOTI)	06-10-24	19:15	06-10-24	20:04	400 Girwali-Lamboti (Solapur) Ckt line reactor to be taken out of service due to low voltage profile as per LD Ambazari instructions.	EO	400 KV
TATA BORIVLI MSETCL BORIVLI 2	06-10-24	9:09	06-10-24	17:54	For connection of jumper at location no 1 after completion of following work: For carrying out replacement of line and Auxilaury isolator under LES scheme at Borivali end. 100kV Tata 1 line at borivali end is charged till CT. (CB, Main bus isolator and Line isolator is in open condition) It is connected as 100 kV Kolshet -BMC- Tata Borivali - MSETCL Borivali. Jumper at location no 01 will be opened so the rest of the line i.e 100 kV Tata borivali-Kolshet-BMC will be in service.	PO	110 KV
400/11kV STN-4B @ DEEPNAGAR			03-10-24	19:33	For E/M for checking, cleaning and oil filtration work at MSPGCL End	PO	400 KV