

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 30/Oct/2017 to 05/Nov/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/10/2017	12 Hrs	5878	381	265	6524	6053	421	4759	482	-1395	16844	0	16844	1185	501	19925	19925	49.99
31/10/2017	12 Hrs	5734	280	276	6290	5775	549	4849	466	-1397	16532	0	16532	1187	492	19608	19608	49.89
01/11/2017	12 Hrs	5509	140	400	6049	6910	432	4230	498	-1241	16878	0	16878	1308	492	19919	19919	50.01
02/11/2017	12 Hrs	5421	212	412	6045	6689	487	4658	507	-1518	16868	0	16868	1073	375	19834	19834	49.96
03/11/2017	12 Hrs	4967	207	413	5587	5881	1366	4296	490	-1412	16208	0	16208	1058	500	19178	19178	49.94
04/11/2017	12 Hrs	4729	616	414	5759	6093	1172	4781	504	-1316	16993	0	16993	1013	375	19697	19697	49.92
05/11/2017	12 Hrs	4554	262	413	5229	6322	981	5122	477	-1112	17019	0	17019	685	375	19191	19191	49.99
Maximum		5878	616	414	6524	6910	1366	5122	507	-1112	17019	0	17019	1308	501	19925	19925	50.01
Minimum		4554	140	265	5229	5775	421	4230	466	-1518	16208	0	16208	685	375	19178	19178	49.89
Average		5256	300	370	5926	6246	773	4671	489	-1342	16763	0	16763	1073	444	19622	19622	49.96

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/10/2017	13 Hrs	5876	261	273	6410	5865	538	4796	496	-1370	16735	0	16735	1184	500	19789	19789	49.98
31/10/2017	13 Hrs	5763	144	262	6169	6095	722	4758	445	-1477	16712	0	16712	1157	381	19727	19727	49.98
01/11/2017	13 Hrs	5470	86	407	5963	6915	307	4132	487	-1519	16285	0	16285	1104	401	19309	19309	50.00
02/11/2017	13 Hrs	5365	56	396	5817	6685	426	4473	468	-1461	16408	0	16408	1120	374	19363	19363	49.93
03/11/2017	13 Hrs	4913	270	411	5594	5996	1207	4105	504	-1413	15993	0	15993	1033	500	18939	18939	49.98
04/11/2017	13 Hrs	4775	458	410	5643	6142	1033	4753	523	-1361	16733	0	16733	947	375	19416	19416	49.91
05/11/2017	15 Hrs	4540	238	407	5185	5926	599	5663	413	-899	16887	0	16887	753	486	19025	19025	50.00
Maximum		5876	458	411	6410	6915	1207	5663	523	-899	16887	0	16887	1184	500	19789	19789	50.00
Minimum		4540	56	262	5185	5865	307	4105	413	-1519	15993	0	15993	753	374	18939	18939	49.91
Average		5243	216	367	5826	6232	690	4669	477	-1357	16536	0	16536	1043	431	19367	19367	49.97

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/10/2017	19 Hrs	5922	358	270	6550	5344	245	4785	0	-1291	15633	0	15633	1179	498	18601	18601	49.94
31/10/2017	19 Hrs	5894	228	271	6393	5639	198	4788	0	-1344	15674	0	15674	1199	428	18645	18645	50.01
01/11/2017	19 Hrs	5508	136	415	6059	6148	195	4935	0	-1586	15751	0	15751	970	375	18682	18682	49.99
02/11/2017	19 Hrs	5219	242	415	5876	5872	139	5048	0	-1255	15680	0	15680	1115	499	18549	18549	49.89
03/11/2017	19 Hrs	5241	132	418	5791	5379	786	4777	0	-1530	15203	0	15203	1006	375	18114	18114	49.95
04/11/2017	19 Hrs	4633	181	416	5230	5530	648	5366	0	-1257	15517	0	15517	1041	394	18209	18209	49.96
05/11/2017	19 Hrs	4448	84	437	4969	5137	341	5692	0	-989	15150	0	15150	900	375	17414	17414	50.00
Maximum		5922	358	437	6550	6148	786	5692	0	-989	15751	0	15751	1199	499	18682	18682	50.01
Minimum		4448	84	270	4969	5137	139	4777	0	-1586	15150	0	15150	900	375	17414	17414	49.89
Average		5266	194	377	5838	5578	365	5056	0	-1322	15516	0	15516	1059	421	18316	18316	49.96

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
30/10/2017	2 Hrs	5339	62	443	5844	4593	351	3325	0	-1038	13075	0	13075	619	377	15109	15109	50.00
31/10/2017	1 Hrs	5415	57	291	5763	4825	329	3409	0	-1281	13045	0	13045	620	375	15321	15321	49.92
01/11/2017	1 Hrs	5130	67	303	5500	4919	190	3476	0	-1171	12914	0	12914	650	376	15111	15111	49.98
02/11/2017	1 Hrs	4899	65	435	5399	4328	284	3813	0	-1134	12690	0	12690	644	375	14843	14843	49.99
03/11/2017	24 Hrs	4698	65	434	5197	3247	1235	3857	0	-1231	12305	0	12305	702	375	14613	14613	49.97
04/11/2017	1 Hrs	4775	57	443	5275	3046	1317	3893	0	-1081	12451	0	12451	654	373	14559	14559	49.94
05/11/2017	24 Hrs	4467	74	428	4969	3619	343	4332	0	-1150	12112	0	12112	696	376	14334	14334	49.98
Maximum		5415	74	443	5844	4919	1317	4332	0	-1038	13075	0	13075	702	377	15321	15321	50.00
Minimum		4467	57	291	4969	3046	190	3325	0	-1281	12112	0	12112	619	373	14334	14334	49.92
Average		4960	64	397	5421	4082	578	3729	0	-1155	12656	0	12656	655	375	14841	14841	49.97

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
30/10/2017	138.209	3.613	7.381	149.203	0.523	126.038	127.376	8.435	101.669	3.287	21.508	10.569	-28.982	359.650	61.059	420.709
31/10/2017	136.553	2.849	6.805	146.207	0.518	131.807	131.757	7.960	103.162	3.306	21.168	9.935	-30.127	362.315	61.230	423.545
01/11/2017	128.325	3.221	9.101	140.647	0.478	143.476	144.767	6.010	94.800	3.355	21.260	9.162	-30.104	358.184	60.526	418.710
02/11/2017	124.167	3.938	10.232	138.337	0.451	138.475	136.671	5.893	102.628	3.261	21.147	9.498	-29.146	359.448	59.791	419.239
03/11/2017	121.093	3.078	10.110	134.281	0.009	123.163	125.632	19.485	102.625	3.439	20.095	9.534	-29.605	353.387	59.235	412.622
04/11/2017	112.614	4.622	10.311	127.547	0.000	118.626	117.543	23.822	111.795	3.495	19.164	9.133	-27.033	358.252	55.330	413.582
05/11/2017	107.364	3.751	10.182	121.297	0.086	118.198	118.131	17.920	117.845	3.452	16.971	9.466	-22.782	355.929	49.219	405.148
Maximum	138.209	4.622	10.311	149.203	0.523	143.476	144.767	138.209	117.845	3.495	21.508	10.569	-22.782	362.315	61.230	423.545
Minimum	107.364	2.849	6.805	121.297	0.000	118.198	117.543	107.364	94.800	3.261	16.971	9.133	-30.127	353.387	49.219	405.148
Average	124.046	3.582	9.160	136.788	0.295	128.540	128.840	124.046	104.932	3.371	20.188	9.614	-28.254	358.166	58.056	416.222

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
30/10/2017	0.049	3.279	47.698
31/10/2017	0.044	3.323	47.654
01/11/2017	0.047	0.047	47.607
02/11/2017	0.062	0.109	47.545
03/11/2017	0.054	0.163	47.491
04/11/2017	0.072	0.235	47.419
05/11/2017	0.049	0.284	47.370

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 30/Oct/2017 to 05/Nov/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
30/10/2017	MONDAY	103.996	5284	23.380	974	127.376	5307	126.038	5252	-1.338	-56
31/10/2017	TUESDAY	106.259	5464	25.498	1062	131.757	5490	131.807	5492	0.050	2
01/11/2017	WEDNESDA	105.362	5993	39.405	1642	144.767	6032	143.476	5978	-1.291	-54
02/11/2017	THURSDAY	102.690	5661	33.981	1416	136.671	5695	138.475	5770	1.804	75
03/11/2017	FRIDAY	98.675	5208	26.957	1123	125.632	5235	123.163	5132	-2.469	-103
04/11/2017	SATURDAY	85.382	4865	32.161	1340	117.543	4898	118.626	4943	1.083	45
05/11/2017	SUNDAY	90.342	4894	27.789	1158	118.131	4922	118.198	4925	0.067	3
Total		692.705		209.172		901.877		899.782		-2.095	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 30/10/2017 TO 05/11/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
CS	TARAPUR 4	540MW	23/Apr/2017	19:55	10/Nov/2017	05.13	Annual Maintenance
CS	Tarapur 1	160MW	04/Jun/2017	19.09		Continued.	3 months outage for refuelling.
MSPGCL	Koradi Unit 9	660MW	07/Sep/2017	00.38	31/Oct/2017	23.07	Coal shortage form 12.09.2017.converted to AOH dt.1.10.2017.
FORCED OUTAGES							
IPP	IEPL Unit 1	270MW	17/May/2013	18.21	10/Nov/2017	11.15	Withdrawn due to some Maint.work after COD
RGPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	EE R&M LE Work
IPP	SWPGL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	SWPGL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Parli Unit 4	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Parli Unit 5	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPL	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work
IPP	PGPL U1	262MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	PGPL U2	126MW	07/Feb/2017	17.30		Continued.	No Schedule
MSPGCL	Ghatghar Unit-2	125MW	28/Jul/2017	00.00		Continued.	due to common pressure shaft with unit 1.
IPP	SWPGL U-3	135MW	26/Aug/2017	17.40	20/Nov/2017	01.52	Boiler Tube Leakage
MSPGCL	Khaparkhedha Unit 3	210MW	12/Sep/2017	00.00		Continued.	Coal Shortage
IPP	RPL(AMT) U-3	270MW	17/Sep/2017	00.02		Continued.	Coal Shortage
IPP	RPL(AMT) U-5	270MW	17/Sep/2017	02.01		Continued.	Coal Shortage
MSPGCL	Parli Unit 7	250MW	12/Oct/2017	00.00	13/Nov/2017	15.00	Zero Schedule from 12.10.2017 to 31.10.2017, Shutdown due to coal shortage from 00:00Hrs of 01.11.2017
MSPGCL	Nasik Unit 5	210MW	14/Oct/2017	21.05	30/Oct/2017	17.20	zero schedule by msedcl.
IPP	Adani U-2	660MW	18/Oct/2017	05.58	04/Nov/2017	02.21	aph support bearing abnormal sound and oil leakage.
MSPGCL	Chandrapur Unit 3	210MW	25/Oct/2017	00.45		Continued.	Boiler tube leakage. Continued due to shortage of water from dt.01/11/17 0:00 hrs
IPP	Dhariwal	300MW	27/Oct/2017	17.31		Continued.	Drum level Not Maintained
IPP	Adani U-5	660MW	28/Oct/2017	20.47	01/Nov/2017	15.31	ash handling problem.
MSPGCL	Chandrapur Unit 4	210MW	29/Oct/2017	04.45		Continued.	Auxiliary supply failure. Continued due to water shortage from dt. 01/11/17 0:00 hrs.
MSPGCL	Uran Unit 5	108MW	30/Oct/2017	04.05	01/Nov/2017	06.20	Gas shortage
MSPGCL	Nasik Unit 3	210MW	30/Oct/2017	23.35	17/Nov/2017	10.45	GOVERNING SYSTEM PROBLEM.(Coal Shortage since 07.11.2017)
MSPGCL	Bhusawal Unit 3	210MW	31/Oct/2017	22.37		Continued.	Coal Shortage
IPP	SWPGL U-4	135MW	01/Nov/2017	00.02		Continued.	Boiler Tube Leakage
MSPGCL	Koradi Unit 7	210MW	01/Nov/2017	00.05		Continued.	Poor Coal Receipt.
MSPGCL	Parli Unit 8	250MW	02/Nov/2017	14.55	02/Nov/2017	20.10	Loss of fuel
MSPGCL	Chandrapur Unit 9	500MW	03/Nov/2017	08.00	07/Nov/2017	02.09	Economizer Tube Leakage.
MSPGCL	Khaparkhedha Unit 4	210MW	04/Nov/2017	02.41	04/Nov/2017	16.55	Auxiliary supply failure

LINE OUTAGES AND RIPPING FOR THE WEEK FROM 30/10/2017 TO 05/11/2017

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Karad -Solapur (PG)	03/May/2017	11:49		Continued.	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
400 KV	Dhule Sar'Sarovar II	28/Oct/2017	17.41	30/Oct/2017	09.26	Over Voltage
400 KV	Jaigad-Karad Ckt-I	28/Oct/2017	23.41	30/Oct/2017	09.59	Over Voltage
400 KV	karad -kolhapur-II	30/Oct/2017	00.16	30/Oct/2017	08.15	Over Voltage
400 KV	Bhusawal-Aurangabad	30/Oct/2017	00.23	30/Oct/2017	09.59	Over Voltage
400 KV	koaradi II - Wardha(PG)	30/Oct/2017	09.43	30/Oct/2017	13.37	Nut Bolts Hardware Tightening.
400 KV	Dhule Khandwa II	30/Oct/2017	11.01	30/Oct/2017	17.00	Insulator Replacement Work
400 KV	Bableshtar- Aurangabad (Waluj)	30/Oct/2017	12.28	30/Oct/2017	19.50	Taken on TBC for hot spot attending
400 KV	Bus Coupler @ Karad	30/Oct/2017	14.28	30/Oct/2017	20.34	Attending Hot Spot
400 KV	Khadka-Aurangabad (Waluj)	30/Oct/2017	18.13	31/Oct/2017	11.44	Over Voltage
400 KV	Dhule Sar'Sarovar I	30/Oct/2017	18.16	03/Nov/2017	05.17	Over Voltage
400 KV	karad -kolhapur-I	30/Oct/2017	18.27	31/Oct/2017	09.28	Over Voltage
400 KV	Jaigad-Karad Ckt-I	30/Oct/2017	22.14	04/Nov/2017	14.29	Over Voltage
400 KV	Kalwa - Talegaon(PG)	31/Oct/2017	05.02	31/Oct/2017	12.01	Attending Hot Spot
400 KV	karad -kolhapur-I	31/Oct/2017	11.59	01/Nov/2017	11.01	Attending Hot Spot (RFC 19.10)
400 KV	Khadka-Aurangabad (Waluj)	31/Oct/2017	17.19	01/Nov/2017	10.53	Over Voltage
400 KV	Warora-Tirora-II	01/Nov/2017	11.01	01/Nov/2017	19.12	Replacement of Wavetrap Jumper
400 KV	Khadka-Aurangabad (Waluj)	01/Nov/2017	18.28	02/Nov/2017	11.17	Over Voltage
400 KV	karad -kolhapur-II	01/Nov/2017	21.03	02/Nov/2017	10.17	Over Voltage
400 KV	Kharghar-Talegaon(PG)	02/Nov/2017	10.08	02/Nov/2017	18.21	FOR CVT REPLACEMENT WORK AT TALEGAON PG
400 KV	Koradi Satpur	02/Nov/2017	15.30	02/Nov/2017	18.21	Testing Work
400 KV	Khadka-Aurangabad (Waluj)	02/Nov/2017	20.16	03/Nov/2017	11.00	Over Voltage
400 KV	karad -kolhapur-I	02/Nov/2017	20.52	04/Nov/2017	14.35	Over Voltage
400 KV	Dhule- Bableshtar - I	03/Nov/2017	11.06	03/Nov/2017	17.30	Replacement of LMU Unit
400 KV	Dhule Sar'Sarovar II	03/Nov/2017	18.08	04/Nov/2017	11.07	Over Voltage
400 KV	Bhusawal-Aurangabad	03/Nov/2017	18.50	04/Nov/2017	06.52	Over Voltage
400 KV	Padghe - Kalwa-II	04/Nov/2017	05.29	05/Nov/2017	02.38	Reorientation of Bay
400 KV	Babhaleshtar - Padghe-II	04/Nov/2017	06.01	07/Nov/2017	21.13	Reorientation of Bay
400 KV	Dhule Sar'Sarovar II	04/Nov/2017	17.26	05/Nov/2017	07.31	Over Voltage
400 KV	karad -kolhapur-I	04/Nov/2017	20.37	05/Nov/2017	10.54	Over Voltage
400 KV	Karad - Jaigad - II	04/Nov/2017	20.41	05/Nov/2017	11.37	Over Voltage
400 KV	Bhusawal-Aurangabad	04/Nov/2017	21.55	05/Nov/2017	06.44	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	04/Nov/2017	23.46	05/Nov/2017	06.19	Over Voltage
400 KV	Padghe - Kalwa- I	05/Nov/2017	05.45	06/Nov/2017	08.19	Reorientation of Bay
400 KV	Babhaleshtar - Padghe-I	05/Nov/2017	13.02	05/Nov/2017	13.41	Distance Protection
400 KV	Dhule Sar'Sarovar II	05/Nov/2017	17.07	06/Nov/2017	06.36	Over Voltage
400 KV	Jaigad-Karad Ckt-II	05/Nov/2017	17.08	06/Nov/2017	11.07	Over Voltage
400 KV	karad -kolhapur-I	05/Nov/2017	17.16	06/Nov/2017	11.01	Over Voltage
400 KV	Chakan Talegaon(Pg)	05/Nov/2017	18.06	06/Nov/2017	01.32	To attend conductor snapping work.
400 KV	Babhaleshtar - Padghe-I	05/Nov/2017	19.18	06/Nov/2017	15.58	Reorientation of line at padgha.
400 KV	Karad - Jaigad - II	18/Nov/2017	17.44		Continued.	Over Voltage
400 KV	karad -kolhapur-I	18/Nov/2017	20.07		Continued.	Over Voltage
400 KV	Alkud-Kolhapur(Talandage)	20/Nov/2017	11.54		Continued.	Quarterly Maintenance Work
400 KV	Ektuni-Bableshtar ckt II	20/Nov/2017	16.02		Continued.	Attending Hot Spot
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Talandage - Chikodi	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
220 KV	Mudshingi - Chikodi	01/Jun/2017	00.06		Continued.	NO SCHEDULE.
220 KV	Kharghar-Borivali ckt II	07/Jun/2017	12.23		Continued.	Distance Protection RY phase fault.
220 KV	220/110kv 100MVA ICT-II @Miraj	18/Sep/2017	11.27	30/Oct/2017	13.21	Replacement 220/110KV 100 MVA ICT 2 by new 220/132-110KV 200 MVA ICT(Kept on Humming from 27.10.2017)
220 KV	Pedambe-Nerle	23/Sep/2017	00.50		Continued.	B Phase CT Burst at Pedambe End
220 KV	Borivali - Tarapur	26/Oct/2017	11.01	02/Nov/2017	18.02	Zone-II Main Bus outage
220 KV	Tillari Amona	29/Oct/2017	23.25	30/Oct/2017	10.04	Over Voltage
220 KV	Mahalakshmi Amona	29/Oct/2017	23.30	30/Oct/2017	10.00	Over Voltage
220 KV	Mumewadi-Belewadi	30/Oct/2017	08.20	30/Oct/2017	16.08	Replacement of Line Isolator
220 KV	Kolhapur - 5 Star Ckt I	30/Oct/2017	11.00	30/Oct/2017	16.54	Testing of Distance Protection Relay and IR Value Measurment and R M Work
220 KV	Warora - Hinganghat	30/Oct/2017	11.19	30/Oct/2017	14.54	Disc Insulator Replacement Work
220 KV	Khaparkheda-Butibori 3	30/Oct/2017	11.21	30/Oct/2017	15.38	MEASUREMENT OF TAN DELTA OF CT.
220 KV	Mudshingi-Belewadi	30/Oct/2017	16.30	30/Oct/2017	19.30	Isolator Maintenance Work
220 KV	Oni Kharepatan Line	31/Oct/2017	09.20	31/Oct/2017	15.15	Routine Maintenance Work
220 KV	Solapur(PG)- Jeur	31/Oct/2017	10.17	31/Oct/2017	17.05	Distance Protection
220 KV	Taloja II - OCIL-I	31/Oct/2017	10.50	31/Oct/2017	17.49	Routine Maintenance Work
220 KV	Nagothane - Ipcl	31/Oct/2017	12.17	31/Oct/2017	19.23	BUS MAIN WORK AT IPCL
220 KV	Kharepatan -Pawas Line	31/Oct/2017	15.22	31/Oct/2017	17.06	BUS SECTION OUTAGE AT KHAREPATHAN
220 KV	Talandge(400)- Mudshingi 2 Line	01/Nov/2017	19.55	02/Nov/2017	05.53	Due to noise in CT
220 KV	Kandalgaon - Sona Alloys	02/Nov/2017	09.00	02/Nov/2017	18.05	REPLACEMENT OF DAMAGE CONDUCTOR BY SLEVVE
220 KV	Raymond - Washala	02/Nov/2017	13.07	02/Nov/2017	17.50	Routine Maintenance Work
220 KV	Dasturi-Kandalgaon Line	02/Nov/2017	14.33	02/Nov/2017	17.45	SAFETY PURPOSE
220 KV	Boisar II - PGCIL II	03/Nov/2017	08.40	03/Nov/2017	13.05	Tan Delta Measurement of CTs
220 KV	Khadka-Chalisgaon-2	03/Nov/2017	09.02	03/Nov/2017	12.05	Testing Work
220 KV	Virur - Gadchiroli	03/Nov/2017	11.00	03/Nov/2017	12.20	carrying out signature test
220 KV	Kalwa - Taloja	03/Nov/2017	11.57	03/Nov/2017	15.32	Inspection of PRV of Main Tank
220 KV	Dahanu Ghodbunder Line 1	03/Nov/2017	13.22	03/Nov/2017	17.14	To attend Hot Spot
220 KV	Mahalakshmi Amona	03/Nov/2017	14.07	03/Nov/2017	18.55	Tripped from Amona end only
220 KV	Tillari Amona	03/Nov/2017	14.071	03/Nov/2017	14.47	Tripped from Amona end only
220 KV	Nanded - Parti Ext. Ckt II	04/Nov/2017	08.00	05/Nov/2017	15.15	Stringing work of Warora-Party D/C line.

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Nanded - Parli Ext. Ckt I	04/Nov/2017	08.00	05/Nov/2017	15.15	Stringing work of Warora-Parli D/C line.
220 KV	Boisar Versova Line	04/Nov/2017	08.42	04/Nov/2017	18.57	Replacement of CT
220 KV	Boisar Tarapur	04/Nov/2017	10.17	04/Nov/2017	18.53	Replacement of CT
220 KV	Kharghar Trombay	05/Nov/2017	08.24	05/Nov/2017	14.29	For re-stringing of cond between loc no.19 to20.
220 KV	Kalwa Salsette III	05/Nov/2017	08.47	05/Nov/2017	14.19	For tree trimming.
220 KV	Mumewadi -Halkarni II	17/Nov/2017	10.00		Continued.	Tower erection work (temporarily line would be Mumewadi-Tillari)
220 KV	Halkarni - Tillari II	17/Nov/2017	12.25		Continued.	Tower erection work. (temporarily line would be Mumewadi-Tillari)
132 KV	Malegaon - Risod	30/Oct/2017	04.45	30/Oct/2017	15.55	WITHOUT ANY INDICATION.
132 KV	Ambazari-Mankapur-II	30/Oct/2017	15.55	30/Oct/2017	21.29	Distance Protection
132 KV	Ambazari-Mankapur 1	30/Oct/2017	16.54	31/Oct/2017	09.18	Distance Protection
132 KV	Khapri-Besa	05/Nov/2017	05.35	05/Nov/2017	17.59	HTLS work.