

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 04/Nov/2024 to 10/Nov/2024

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/11/2024	11 Hrs	5661	387	285	6333	9600	347	4706	2625	-2646	20398	0	20398	433	295	24339	24339	50.00
05/11/2024	11 Hrs	5715	230	285	6230	10809	336	4523	2666	-2594	21404	0	21404	476	311	25351	25351	49.98
06/11/2024	11 Hrs	6002	520	286	6808	10737	321	4796	2667	-2592	22171	0	22171	496	328	26153	26153	50.02
07/11/2024	11 Hrs	6421	200	284	6905	10885	195	4756	2609	-2508	22278	0	22278	479	320	26149	26149	49.99
08/11/2024	11 Hrs	6105	302	285	6692	10530	569	4618	2566	-2262	22157	0	22157	561	497	26033	26033	49.99
09/11/2024	11 Hrs	6577	322	287	7186	10235	338	5036	2443	-2208	22477	0	22477	466	337	26041	26041	50.00
10/11/2024	11 Hrs	6321	173	139	6633	10336	207	5163	2449	-1921	22334	0	22334	299	290	25377	25377	50.03
Maximum		6577	520	287	7186	10885	569	5163	2667	-1921	22477	0	22477	561	497	26153	26153	50.03
Minimum		5661	173	139	6230	9600	195	4523	2443	-2646	20398	0	20398	299	290	24339	24339	49.98
Average		6115	305	264	6684	10447	330	4800	2575	-2390	21888	0	21888	459	340	25635	25635	50.00

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/11/2024	16 Hrs	6418	174	272	6864	9988	96	5341	1309	-2587	20457	0	20457	547	296	24441	24441	49.94
05/11/2024	16 Hrs	6239	370	272	6881	10675	160	4978	1571	-2497	21213	0	21213	573	413	25251	25251	49.98
06/11/2024	16 Hrs	6391	194	271	6856	10703	245	5306	1567	-2537	21582	0	21582	562	428	25667	25667	49.95
07/11/2024	16 Hrs	6717	167	274	7158	10798	135	5289	1547	-2587	21783	0	21783	531	289	25747	25747	50.00
08/11/2024	16 Hrs	6804	400	274	7478	10914	190	5074	1473	-2542	22030	0	22030	562	298	25989	25989	49.95
09/11/2024	15 Hrs	6816	251	273	7340	10360	154	5058	1883	-2239	22035	0	22035	491	298	25584	25584	49.96
10/11/2024	13 Hrs	6006	252	135	6393	9935	131	5080	2532	-1928	21614	0	21614	359	308	24738	24738	49.95
Maximum		6816	400	274	7478	10914	245	5341	2532	-1928	22035	0	22035	573	428	25989	25989	50.00
Minimum		6006	167	135	6393	9935	96	4978	1309	-2587	20457	0	20457	359	289	24441	24441	49.94
Average		6484	258	253	6996	10482	159	5161	1697	-2417	21530	0	21530	518	333	25345	25345	49.96

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/11/2024	19 Hrs	6377	277	373	7027	9943	206	5928	3	-2288	20249	0	20249	739	309	24155	24155	50.06
05/11/2024	19 Hrs	6703	634	361	7698	9871	132	5958	7	-2164	20944	0	20944	787	446	24899	24899	49.99
06/11/2024	19 Hrs	6437	1286	466	8189	10268	309	5826	1	-2200	21825	0	21825	803	412	25808	25808	50.01
07/11/2024	19 Hrs	7094	328	282	7704	10186	283	6148	4	-2065	21691	0	21691	782	446	25553	25553	50.02
08/11/2024	19 Hrs	7292	913	282	8487	9400	338	6241	4	-2176	21713	0	21713	803	360	25633	25633	50.02
09/11/2024	19 Hrs	7184	878	361	8423	9440	225	6309	1	-1816	22020	0	22020	809	482	25689	25689	49.94
10/11/2024	20 Hrs	6612	465	140	7217	9332	471	5581	0	-1737	20298	0	20298	547	392	23540	23540	49.95
Maximum		7292	1286	466	8487	10268	471	6309	7	-1737	22020	0	22020	809	482	25808	25808	50.06
Minimum		6377	277	140	7027	9332	132	5581	0	-2288	20249	0	20249	547	309	23540	23540	49.94
Average		6814	683	324	7821	9777	281	5999	3	-2064	21249	0	21249	753	407	25040	25040	50.00

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04/11/2024	3 Hrs	5315	169	296	5780	7614	317	4430	0	-1690	16033	0	16033	442	328	18911	18911	49.99
05/11/2024	4 Hrs	5974	179	294	6447	8087	166	4822	0	-1587	17527	0	17527	450	324	20296	20296	49.97
06/11/2024	4 Hrs	6227	181	296	6704	8691	155	4604	0	-1571	18179	0	18179	461	316	20931	20931	49.96
07/11/2024	4 Hrs	6050	171	297	6518	8930	462	4542	0	-1555	18460	0	18460	436	306	21194	21194	49.99
08/11/2024	4 Hrs	5738	166	298	6202	8859	808	4673	0	-1544	18582	0	18582	435	283	21260	21260	49.97
09/11/2024	4 Hrs	6539	170	298	7007	8282	380	4985	0	-1538	18708	0	18708	412	299	21365	21365	49.99
10/11/2024	24 Hrs	6178	40	296	6514	8715	628	4374	0	-1862	17861	0	17861	474	310	21015	21015	50.01
Maximum		6539	181	298	7007	8930	808	4985	0	-1538	18708	0	18708	474	328	21365	21365	50.01
Minimum		5315	40	294	5780	7614	155	4374	0	-1862	16033	0	16033	412	283	18911	18911	49.96
Average		6003	154	296	6453	8454	417	4633	0	-1621	17907	0	17907	444	309	20710	20710	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
04/11/2024	141.841	6.741	7.062	155.644	0.621	212.992	209.623	5.942	120.310	18.506	12.028	7.295	-52.214	448.687	71.531	532.711
05/11/2024	147.312	7.159	6.980	161.451	0.186	229.152	229.430	4.383	121.505	19.632	12.622	7.917	-51.561	472.156	72.100	556.662
06/11/2024	149.810	8.517	7.255	165.582	0.623	234.038	233.716	6.055	122.227	20.094	12.957	8.153	-51.198	484.309	72.308	569.106
07/11/2024	154.586	5.423	6.925	166.934	0.551	236.958	233.857	6.821	120.432	18.995	12.399	7.451	-50.361	487.222	70.211	569.990
08/11/2024	152.073	6.946	6.918	165.937	0.283	230.593	228.134	11.102	122.530	19.174	13.298	8.086	-48.660	488.106	70.044	570.720
09/11/2024	160.591	7.058	7.011	174.660	0.205	228.009	227.658	6.462	125.185	17.690	12.574	7.513	-45.719	494.161	65.806	572.227
10/11/2024	154.869	5.048	3.675	163.592	0.186	223.153	221.017	7.554	124.610	17.348	9.272	7.959	-42.285	481.739	59.516	553.488
Maximum	160.591	8.517	7.255	174.660	0.623	236.958	233.857	160.591	125.185	20.094	13.298	8.153	-42.285	494.161	72.308	572.227
Minimum	141.841	5.048	3.675	155.644	0.186	212.992	209.623	141.841	120.310	17.348	9.272	7.295	-52.214	448.687	59.516	532.711
Average	151.583	6.699	6.547	164.829	0.379	227.842	226.205	151.583	122.400	18.777	12.164	7.768	-48.857	479.483	68.788	560.701

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
04/11/2024	0.068	0.195	48.367
05/11/2024	0.058	0.253	48.309
06/11/2024	0.092	0.345	48.217
07/11/2024	0.042	0.387	48.175
08/11/2024	0.078	0.466	48.097
09/11/2024	0.084	0.550	48.013
10/11/2024	0.048	0.597	47.965

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 04/Nov/2024 to 10/Nov/2024

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
04/11/2024	MONDAY	124.053	8649	85.570	3565	209.623	8734	212.992	8875	3.369	140
05/11/2024	TUESDAY	130.879	9461	98.551	4106	229.430	9560	229.152	9548	-0.278	-12
06/11/2024	WEDNESDA	133.666	9638	100.050	4169	233.716	9738	234.038	9752	0.322	13
07/11/2024	THURSDAY	128.896	9639	104.961	4373	233.857	9744	236.958	9873	3.101	129
08/11/2024	FRIDAY	123.823	9401	104.311	4346	228.134	9506	230.593	9608	2.459	102
09/11/2024	SATURDAY	128.041	9386	99.617	4151	227.658	9486	228.009	9500	0.351	15
10/11/2024	SUNDAY	124.074	9112	96.943	4039	221.017	9209	223.153	9298	2.136	89
Total		893.433		690.002		1583.435		1594.895		11.460	

Generator Unit Outages/Trippings from 04.11.2024 to 10.11.2024						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U2	07-02-17	17.3		Continued.	No Schedule.(NO PPA)	NOPPA
PGPL U1	07-02-17	17.3		Continued.	No Schedule (NO PPA)	NOPPA
VIPL U-1	29-12-18	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-19	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-20	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-20	4:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-21	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Uran Unit A0	07-09-22	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Ghatghar Unit-2	26-05-24	13:17		Continued.	Stator Earth Fault	FORCED
RPL(AMT) U-3	23-07-24	0:47		Continued.	Turbine Vibration High	FORCED
Trombay 5	22-09-24	16:14		Continued.	Emergency withdrwan due to fire in cable vault.	FORCED
JPL Unit 1	20-10-24	15:11	19-11-24	0:00	Turbine bearing Vabration high	FORCED
Parli Unit 7	26-10-24	2:36	05-11-24	15:07	Zero Schedule.	ZEROSCH/RSD
Uran Unit 6	29-10-24	20:10	04-11-24	17:30	No schedule from MSEDCL.	ZEROSCH/RSD
SWPGPL U-1	30-10-24	0:00	30-11-24	23:59	Unit Out due to Non-avaialbility of Schedule	ZEROSCH/RSD
Nasik Unit 5	30-10-24	2:03	04-11-24	7:42	Under Tolling.	TOLLING
Uran Unit 5	30-10-24	20:00	06-11-24	17:15	Due to no schedule from MSEDCL.	ZEROSCH/RSD
Parli Unit 6	31-10-24	2:45	05-11-24	17:33	Zero Schedule	ZEROSCH/RSD
Bhusawal Unit 3	31-10-24	11:39	05-11-24	15:11	Zero schedule	ZEROSCH/RSD
Koradi Unit 8	02-11-24	23:50	08-11-24	7:22	Boiler Tube Leakage	FORCED
Khaparkheda Unit 3	03-11-24	8:20	04-11-24	20:10	Boiler Tube Leakage	FORCED
Nasik Unit 3	04-11-24	10:04	06-11-24	23:14	Boiler Tube Leakage	FORCED
Uran Unit 6	04-11-24	20:00	05-11-24	17:54	No schedule from MSEDCL.	ZEROSCH/RSD
IEPL Unit 1	05-11-24	4:56	06-11-24	23:26	Boiler Tube Leakage	FORCED
Uran Unit 6	05-11-24	19:17	06-11-24	16:56	No schedule from MSEDCL.	ZEROSCH/RSD
Bhusawal Unit 5	06-11-24	7:07	06-11-24	18:57	Rotor problem	FORCED
Uran Unit 6	06-11-24	19:19	11-11-24	17:42	Due to no schedule from MSEDCL.	ZEROSCH/RSD
Uran Unit 5	06-11-24	19:28	09-11-24	17:38	Due to no schedule from MSEDCL.	ZEROSCH/RSD
Chandrapur Unit 4	06-11-24	19:39	06-11-24	23:22	Condenser Vaccum Low	FORCED
JPL Unit 2	07-11-24	14:57	07-11-24	17:45	Emergency Board trip.	FORCED
Chandrapur Unit 9	08-11-24	0.15	10-11-24	13:49	Suspected BTL.	FORCED
Khaparkheda Unit 3	08-11-24	0:08	09-11-24	19:54	Boiler Tube Leakage	FORCED
Uran Unit 5	09-11-24	19:05	12-11-24	17:45	Due to no schedule from MSEDCL.	ZEROSCH/RSD
Uran Unit 7	10-11-24	0:15	10-11-24	20:32	For fine filter replacement work.	FORCED
Chandrapur Unit 7	10-11-24	3:00	14-11-24	10:12	Air heater problem	FORCED
Trombay 7B	10-11-24	3:03	10-11-24	14:07	Outage for reconnection of UAT (Unit Auxiliary Transformer) Work.	FORCED
Trombay 7A	10-11-24	3:25	10-11-24	10:30	Outage for reconnection of UAT (Unit Auxiliary Transformer) Work.	FORCED
Koradi Unit-10	10-11-24	18:29	10-11-24	21:51	Flame Failure	FORCED

Transmission Line Outages/Trippings from 04.11.2024 to 10.11.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KHADKA-AURANGABAD (WALUJ)	27-10-24	1:16	04-11-24	8:19	Overvoltage Control	HT	400 KV
KHARGHAR - BORIVALI CKT - 2	02-11-24	8:24	04-11-24	1:12	Erection of Top 2 section of Monopole & cross arm of monopole and stringing on newly erected Monopole in between Loc no. 31 & 32 of Amanthin S/stn.	PO	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 1	03-11-24	19:52	05-11-24	10:50	for load management	HT	220 KV
KALWA - AIROLI KNOWLEDGE PARK	03-11-24	19:25	04-11-24	9:03	Ct to breaker jumper broken	T	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	03-11-24	19:57	05-11-24	10:32	for load management	HT	220 KV
ABHIJEET-WARDHA-1	04-11-24	8:03	05-11-24	11:29	REMOVAL OF CONDUCTOR FROM SUSPENSION CLAMP AND KEPT IT ON ROLLAR	PO	220 KV
AKOLA-PARAS CKT NO-I	04-11-24	11:15	04-11-24	17:30	RETROFITTING OF BACK UP RELAY BY SIEMENS AND BAY MAINTENANCE WORK	PO	220 KV
PUSAD-JAMBAZAR	04-11-24	11:20	04-11-24	16:38	D/P OPTED: J END: BPH, Z1, 3.584KA, 4.78KM P END: BPH, Z1, 3..483KA, 12.72KM	T	132 KV
TALANDGE - MUDSHINGI CKT - 1	04-11-24	10:14	04-11-24	17:11	Rph LA replacement work due to high LCM value	PO	220 KV
220/100 KV 200 MVA ICT 2 @ PADGHE	04-11-24	22:06	04-11-24	22:50	For removal of Crow nest from LV side stub bus Gantry.	EO	220 KV
220/33 kv 50 MVA CGL PTR 1 @ MUDSHINGI	04-11-24	10:23	04-11-24	17:40	Yph LA replacement work due to high LCM value	PO	220 KV
220/33KV 100MVA PTR 2 @ 5 STAR MIDC, KAGAL	04-11-24	9:25	04-11-24	17:10	for diagnostic testing work and maintenance of Nitrogen injection fire protection system on dt. 04.11.2024	PO	220 KV
220/33KV 50MVA PTR 1 @ 5 STAR MIDC, KAGAL	04-11-24	9:25	04-11-24	17:10	for quarterly maintenance and diagnostic testing of HV 'Y' ph CT	PO	220 KV
BHIGWAN-BARAMATI AGRO	04-11-24	10:10	04-11-24	16:15	For WT Hot spot attending work of 220 kv Bhigwan bay	PO	220 KV
DABHOL - NEW KOYNA CKT - 2	04-11-24	11:13	04-11-24	16:00	BAY MAINTENANCE AND TESTING	PO	400 KV
DABHOL - NEW KOYNA CKT - 2	04-11-24	11:13	05-11-24	19:41	REPLACEMENT OF CT MORE THAN 20 YRS OLD AND EXHIBITING OIL SWEATING	PO	400 KV
MAIN BAY (710) OF TIRORA CKT - 1 @ KORADI 3	04-11-24	9:24	04-11-24	18:07	Bay Outage	PO	765 KV
NIWALI - PAWAS LINE	04-11-24	9:14	04-11-24	18:54	For cold washing of insulator strings, replacement of flashover insulator strings, attending hot spot and other line maintenance work.	PO	220 KV
AKOLA-PARAS CKT NO-II	05-11-24	10:12	05-11-24	16:06	RETROFITTING OF BACK UP RELAY BY SIEMENS AND BAY MAINTENANCE WORK	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	05-11-24	9:26	05-11-24	21:10	For Load Managment	HT	220 KV
DHULE-CHALISAGAON	05-11-24	8:05	05-11-24	13:04	FOR ATTENDING RED HOT ON UPPER PAD OF WAVE TRAP		220 KV
EKLAHARE (OCR) - NAVASARI CKT - 1	05-11-24	20:07	17-11-24	23:15	Line hand trip for load management on 220kv Nashik Babhaleshawr ckt 1,2.	HT	220 KV
HINJAWADI I- CHINCHWAD	05-11-24	8:47	05-11-24	22:57	For Load managment	HT	220 KV
MALHARPETH - KARAD	05-11-24	10:23	05-11-24	12:45	Replacement work of B Ph isolator to CB Jump & quarterly maintenance work	PO	220 KV
PEDHAMBE ONI LINE	05-11-24	10:58	05-11-24	18:30	For cold washing of insulator strings, faulty string replacement and other line maintenance work.	PO	220 KV
RAYMOND - WASHALA	05-11-24	14:39	05-11-24	19:19	For attending of red hot spot on (29C) Aux. isolator Y ph jaw (temp 125 deg.)	EO	220 KV
125 MVAR BUS REACTOR @ KALWA-400 kv	05-11-24	9:10	05-11-24	18:30	For Voltage Regulation	HT	400 KV
220/132KV 100 MVA ICT 2@ PETH	05-11-24	9:50	05-11-24	14:10	Quarterly Maintenance Work	PO	220 KV

Transmission Line Outages/Trippings from 04.11.2024 to 10.11.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220KV NER -AVAADA SOLAR CKT	05-11-24	17:59	05-11-24	21:27	ANNUAL DIAGNOSTIC TESTING WORK AT 220 KV SS NER I.E. CT C AND TAN DELTA & IR VALUE, CB TIMING, CRM & IR VALUE. BAY MAINTENANCE WORK	PO	220 KV
220kv Koradi-2 - Uppalwadi ckt 2	05-11-24	15:32	05-11-24	18:03	WITHOUT INDICATION MTR OPTD AT KORADI 2 END	T	220 KV
400/220/33 KV 500 MVA ICT - 3 @ PARLI	05-11-24	17:43	05-11-24	20:46	To investigate the cause of LV CB tripping on PDR today @14:51 Hrs	EO	400 KV
400KV-PARLI NEW-PARLI-M-1	05-11-24	10:15	05-11-24	20:26	Line and Bay AMP	PO	400 KV
80 MVAR BUS REACTOR @ PADGHE	05-11-24	9:33	05-11-24	18:30	For Voltage Regulation	HT	400 KV
BUS REACTOR (125 MVar) - 2 @ KOLHAPUR (TALANDGE)	05-11-24	10:48	05-11-24	18:30	V/R	HT	400 KV
BUS REACTOR (125 MVar) - 2 @ KOLHAPUR (TALANDGE)	05-11-24	8:47	13-11-24	17:59	Main Bay AMP and CB Overhauling work	PO	400 KV
DEEPNAGAR - AURANGABAD (WALUJ)	05-11-24	12:36	05-11-24	15:51	Line tripped on distance protection.	T	400 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	05-11-24	17:03	28-11-24	21:37	Line hand trip for load management on 220kv Nashik Babhaleshawr ckt 1,2.	HT	220 KV
INTERCONNECTOR @ KALWA	05-11-24	6:28	05-11-24	6:34	Hot spot attending work 1) Yph 52C CT(P1 side) clamp N/B Hotspot temp 228 degree Celcius. Taken in service due to high loading on 220kv Kalwa Salsette ckt 5	EO	220 KV
JEJURI (220KV) - BARAMATI - ISMT TAP CKT	05-11-24	11:47	05-11-24	17:17	Outage proposal of 220 kV Jejuri-Baramati line for installation of smart meter at 220 KV ISMT Jejuri EHV consumer SS end and Bay maintenance work at 220 KV Jejuri SS end	PO	220 KV
KARAD -MUDSHINGI CKT 2-TAK	05-11-24	10:49	05-11-24	22:27	For LA IR value testing due to higher LCM value of Rph LA	PO	220 KV
MAHAPE - RELIANCE GIS	05-11-24	12:36	05-11-24	16:46	1) For attending critical hot spot on Y ph Bus isolator jumper by hot-line method 2) Attending R-Phase CT Incoming Jumper Cone hotspot by cold line method	EO	220 KV
MAIN BUS SECTION - 1 @ EKLAHARE (GCR)	05-11-24	11:04	05-11-24	14:11	Attending hot spot and replacement of Isolator jaw . Hotline team required for removal of jumps from main bus	EO	220 KV
MAIN BUS SECTION - 2 @ JEJURI	05-11-24	12:42	05-11-24	16:30	Replacement of R phase tension string of gantry no. 4 in 220 KV Bus section No. 2	PO	220 KV
MHAISAL - ALKUD	05-11-24	16:38	05-11-24	17:21	Quarterly Maintenance Work & Relay Testing Work	PO	220 KV
PANVEL TSS - TIMBER MARKET	05-11-24	10:48	05-11-24	20:50	For dismantling of ERS tower and stringing of conductor on new tower MDN+12Mtr between loc no. 2 & 3 for MRVCL.	PO	220 KV
TIE BAY-400kv-PUNE(GIS)-Talegaon(PG)-2 and 400 kV-PUNE(GIS)-Talegaon(PG)-3 at 400 kV Talegaon(PG)	05-11-24	10:10	05-11-24	18:57	For AMP Work	PO	400 KV
ACCIL - APTA	06-11-24	18:10	06-11-24	21:36	Load Management.	HT	220 KV
ALEPHATA-PARGAON(KATHAPUR)	06-11-24	8:52	06-11-24	21:19	Load Management.	HT	220 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	06-11-24	11:10	06-11-24	20:14	Load Management.	HT	220 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	06-11-24	12:09	06-11-24	13:55	for replacement of flashover SSN longrod insulator found at loc.no.16 R-phase	EO	220 KV
GHATGHAR - JINDAL	06-11-24	16:20	06-11-24	18:56	Load management	HT	220 KV
HINJAWADI I- CHINCHWAD	06-11-24	7:51	06-11-24	21:52	Load Management.	HT	220 KV
KANHAN-ULTRATECH CEMENT	06-11-24	10:55	06-11-24	17:59	Diagnostic testing work at both ends and allied maintenance work.	HT	220 KV

Transmission Line Outages/Trippings from 04.11.2024 to 10.11.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
LONAND-PHALTAN MIDC	06-11-24	9:17	06-11-24	13:47	1. Diagnostic Testing Work 2. Quarterly Maintenance Work	PO	220 KV
PADGHE - KAMBA 1	06-11-24	12:56	06-11-24	14:15	Hot spot attending work on 220 kv bus section-I on T Clamp Nut and bolt between 220 KV Padgha I-Kamba line and 220/22 KV 80 MVA PTR 1 by Hotline Unit	EO	220 KV
PEDHAMBE ONI LINE	06-11-24	11:24	06-11-24	18:19	For cold washing of insulator strings, faulty string replacement and other line maintenance work.	PO	220 KV
RAYMOND - WASHALA	06-11-24	14:28	06-11-24	18:09	220KV CB closing problem attending work.	EO	220 KV
220 KV INTERCONNECTOR - I @ DHULE	06-11-24	9:40	06-11-24	16:07	Diagnostic testing of cb & ct and bay maintenance work at both local & remote end.	HT	400 KV
220/132 KV 100 MVA ICT 1 @ BHOKAR	06-11-24	11:58	06-11-24	17:16	Diagnostic testing work.	HT	220 KV
220/132 KV 200 MVA ICT 2 @ WAGHALA NANDED	06-11-24	10:17	06-11-24	19:54	Tad delta testing work of wdg, bushing.	HT	220 KV
220/132 KV 200 MVA ICT 1 @ AMBAZARI	06-11-24	12:32	06-11-24	17:56	Yearly diagnostic testing work ,ctr fire protection maintenance,&cold trail work.	HT	220 KV
220/132-110 KV 100 MVA ICT 2 @ KADEGAON	06-11-24	11:15	06-11-24	13:36	ICT Testing Work due to abnormal humming noise observing.	EO	220 KV
220kv Koradi-2 - Uppalwadi ckt 2	06-11-24	15:32	06-11-24	18:03	WITHOUT INDICATION MTR OPTD AT KORADI 2 END	T	220 KV
400 /7.6KV Station T/F-5 A @ KHAPERKHEDA	06-11-24	12:36	06-11-24	17:18	Breaker DCRM Testing	PO	400 KV
400/220KV 500MVA ICT - 1 @ KARIJAT	06-11-24	12:42	06-11-24	15:52	For attending oil leakage in ICT-1 B-ph and LTS feature in backup relay testing work	EO	400 KV
DABHOL - NEW KOYNA CKT - 2	06-11-24	10:33	06-11-24	22:52	REPLACEMENT OF LA MORE THAN 20 YRS OLD	PO	400 KV
DABHOL - NEW KOYNA CKT - 2	06-11-24	10:33	06-11-24	22:52	BAY MAINTENANCE AND TESTING	PO	400 KV
INTERCONNECTOR @ KALWA	06-11-24	4:54	06-11-24	6:02	Hot spot attending work 1) Yph 52C CT(P1 side) clamp N/B Hotspot temp 228 degree Celcius	EO	220 KV
KARAD -MUDSHINGI CKT 2-TAK	06-11-24	18:50	06-11-24	20:24	Reconnecting jump at Loc No.06 (Kolhapur side ckt)	EO	220 KV
KHOPOLI - KARANJADE	06-11-24	9:41	06-11-24	20:44	60/20	PO	110 KV
MAIN BAY - 701 OF 765/400kv 1500MVA ICT @ AKOLA 2	06-11-24	10:05	06-11-24	18:58	Bay Outage	PO	765 KV
MAIN BUS - 2 @ WARORA	06-11-24	12:38	06-11-24	16:51	Bus 2 optd while opening of r ph bus isolator of 400 kv chandrapur 2 ckt 1.	T	400 KV
MAIN BUS @ BARAMATI AGRO	06-11-24	14:00	06-11-24	16:49	For Hot spot attending work of 220 kv bhiswan bay main bus isolator and quarterly maint work of main bus of 220 kv Bhiswan bay	EO	220 KV
MAIN BUS SECTION - 1 @ KAMBA	06-11-24	12:56	06-11-24	16:49	Hot spot attending work on 220 kv bus section-I on T Clamp Nut and bolt between 220 KV Padgha I-Kamba line and 220/22 KV 80 MVA PTR 1 by Hotline Unit	EO	220 KV
PANVEL TSS - TIMBER MARKET	06-11-24	16:39	06-11-24	18:58	Stringing of conductor on new tower MDN+12Mtr between loc. no. 2&3 for MRVCL	EO	220 KV
PARLI - KARIJAT CKT - 2	06-11-24	0:16	06-11-24	3:28	To replace broken jumper of B ph (RYB) WT upper side. Upper side jumper of B ph(RYB) hanging type wave trap found broken today Dt. 05.11.2024. Twin conductor jump.	EO	400 KV
ALEPHATA-PARGAON(KATHAPUR)	07-11-24	9:15	07-11-24	20:34	Load management.	HT	220 KV
BOISAR II - TARAPUR	07-11-24	8:35	08-11-24	18:46	Boisar feeder outage is required to carry out routine Annual Maintenance of bay equipments	PO	220 KV
HINJAWADI I- CHINCHWAD	07-11-24	7:53	07-11-24	20:41	Load management.	HT	220 KV

Transmission Line Outages/Trippings from 04.11.2024 to 10.11.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KALWA - BORIVALI	07-11-24	23:16	10-11-24	21:08	For Stringing of conductor on newly erected Twin Monopole at Loc. No. 22-23 for MMRDA Metro work.	PO	220 KV
KORADI II - IEPL	07-11-24	10:46	07-11-24	14:52	Attending hot spot on Rph Line CT	EO	400 KV
ONI KHAREPATAN LINE	07-11-24	16:10	07-11-24	22:08	Tripped on distance protection.	T	220 KV
THEUR-PHURSUNGI CKT I	07-11-24	11:08	07-11-24	19:44	restoration of snapped earth wire at loc. no. 16 and 17	EO	220 KV
THEUR-PHURSUNGI CKT II	07-11-24	11:08	07-11-24	19:44	restoration of snapped earth wire at loc. no. 16 and 17	EO	220 KV
220 KV BUS COUPLER @ DHULE	07-11-24	11:52	07-11-24	13:52	Diagnostic testing of cb,ct & bay maintenance work.	HT	400 KV
220 KV TBC - I @ TADALI	07-11-24	9:30	07-11-24	13:30	Diagnostic testing & allied bay maintenance work.	HT	220 KV
220 KV TBC @ DHULE	07-11-24	9:30	07-11-24	11:30	Diagnostic testing of cb ct bay maintenance work in 220kv tbc bay.	HT	400 KV
220/132 KV 200 MVA ICT 1 @ MALEGAON	07-11-24	12:48	07-11-24	16:54	For Diagnostic testing	PO	220 KV
220/132 KV 200 MVA ICT 2 @ MALEGAON	07-11-24	8:57	07-11-24	11:53	For diagnostic testing work	PO	220 KV
220/132 KV 200 MVA ICT 2 @ MALEGAON	07-11-24	9:02	07-11-24	14:54	Attending oil leakage of ICT.	HT	220 KV
220/132 KV 200 MVA ICT 3 @ WAGHALA NANDED	07-11-24	10:21	07-11-24	17:49	Tan delta test of winding, bushing , hv /lv cts.	HT	220 KV
220/132 KV 200 MVA ICT 3 @ AMBAZARI	07-11-24	9:28	07-11-24	19:20	Yearly diagnostic testing work ,ctr fire protection maintenance, cold trail work.	HT	220 KV
220KV GEORAI	07-11-24	10:16	07-11-24	16:19	Outage for routine maintenance & diagnostic testing.	HT	400 KV
220kv Koradi-2 - Uppalwadi ckt 2	07-11-24	15:32	07-11-24	18:03	WITHOUT INDICATION MTR OPTD AT KORADI 2 END	T	220 KV
400/220 KV 3X105 MVA ICT - 1 @ NAGOTHANE	07-11-24	8:12	07-11-24	18:41	For Routine maintenance & Diagnostic work.	PO	400 KV
400/220/33 KV 500 MVA ICT - 2 @ JEJURI	07-11-24	11:39	07-11-24	19:07	Annual maintenance work & testing work	PO	400 KV
400/220/33 KV 500MVA ICT - 1 @ WARORA	07-11-24	12:31	09-11-24	17:44	Supervisory and Protection trials, Relay Testing work of Main & Tie bay of ICT-I, and diagnostic Testing of Main & Tie Bay CB, Isolator Maintenance, Routine maintenance etc.	PO	400 KV
400/220KV 500MVA ICT - 2 @ KARJAT	07-11-24	20:41	07-11-24	22:09	Testing of LTS feature in backup relay.	EO	400 KV
BORIVALI - CTRLS CKT	07-11-24	23:19	10-11-24	20:37	For Stringing of conductor on newly erected Twin Monopole at Loc. No. 22-23 for MMRDA Metro work.	PO	220 KV
BUS COUPLER @ MULUND	07-11-24	11:12	07-11-24	16:33	1. CT Diagnostic testing work 2. CB Diagnostic work. 3. Bay Maintenance work.	PO	220 KV
CHINCHWAD-2 - TELCO	07-11-24	9:56	07-11-24	18:53	Diagnostic Testing, Relay Testing and LA Replacement of R ph &Yph, Half Yearly Maintenance	PO	220 KV
DABHOL - NEW KOYNA CKT - 2	07-11-24	9:15	07-11-24	22:14	BAY MAINTENANCE AND TESTING	PO	400 KV
DABHOL - NEW KOYNA CKT - 2	07-11-24	9:15	07-11-24	22:14	REPLACEMENT OF LA MORE THAN 20 YRS OLD	PO	400 KV
JEJURI (400kv) - LONAND CKT - 1	07-11-24	9:03	07-11-24	10:16	For attending hotspot of 82 deg. on R-ph CT to 29D isolator clamp.	EO	220 KV
KHARGHAR - NET MAGIC GIS	07-11-24	8:27	07-11-24	16:36	For Attending the Air leakage problem from 220kv Netmagic Breaker R phase pole	EO	220 KV
MAIN BUS - 1 @ AKOLA 2	07-11-24	10:20	07-11-24	18:54	Bus Outage	PO	765 KV
MAIN BUS-1 @ EKLAHRE (GCR)-220 KV	07-11-24	13:25	07-11-24	14:03	Attending DC Leakage work	EO	220 KV
NEW KOYNA - PEDAMBE	07-11-24	10:13	07-11-24	14:30	B phase CT to line side isolator conductor strands broken & Y phase main bus isolator to breaker conductor strand broken.	EO	220 KV
NEW TPS - WAGHALA CKT 1	07-11-24	12:10	07-11-24	15:42	Replacement of flash over disk.	HT	220 KV
ABHIJEET-WARDHA-II	08-11-24	7:45	08-11-24	21:47	1) RESTRINGING WORK FROM LOC NO 103 TO LOC NO 118.	PO	220 KV

Transmission Line Outages/Trippings from 04.11.2024 to 10.11.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
ADLABS - PEDAMBE	08-11-24	8:33	08-11-24	16:56	For Cold washing of insulator strings, replacement of string, rusted/damaged nut bolts and other line maintenance work.	PO	220 KV
NEW KOYNA-KARAD CKT - 1	08-11-24	8:47	08-11-24	19:21	Diagnostic testing & Relay testing work , Routine maint. Work	PO	400 KV
WATHAR - MUDSHINGI 3 LINE	08-11-24	10:28	08-11-24	16:58	B Ph LA IR value testing. Quarterly maintenance Work	PO	220 KV
220 KV GHUGGUS - ACC CKT	08-11-24	11:08	08-11-24	18:22	FOR REPLACEMENT OF R-PH 220 KV METERING PT DUE TO OIL LEAKAGE.	PO	220 KV
220 KV TAPTITANDA WALUJ	08-11-24	13:06	08-11-24	17:29	H/T FOR OUTAGE ON TAPTITANDA ICT	HT	400 KV
220/132 KV 150 MVA ICT 3 @ EKLAHRE (OCR)	08-11-24	8:37	08-11-24	15:21	Diagnostic work	PO	220 KV
220/132 KV 200 MVA ICT 1 @ MALEGAON	08-11-24	9:12	08-11-24	17:40	ATTENDING OIL LEAKAGE OF ICT.	PO	220 KV
220/33KV 50MVA TF NO.2 @ SAYNE	08-11-24	11:10	08-11-24	17:17	OLTC O/H work & diagnostic work of PTRII	PO	220 KV
220KV GEORAI(220KV)-TAPTITHANDA(400KV)CKT	08-11-24	16:45	08-11-24	17:27	TO CONTROL LOADING ON TAPTITANDA ICT II AS ICT I UNDER OUTAGE	HT	220 KV
220kv Koradi-2 - Uppalwadi ckt 2	08-11-24	15:32	08-11-24	18:03	WITHOUT INDICATION MTR OPTD AT KORADI 2 END	T	220 KV
40 MVA STATION TF - 1 @ KHAPERKHEDA	08-11-24	14:05	08-11-24	16:08	RENOVATION OF CT MBS & CB MB PANELS (4 NOS) , PROVIDING HINGES, CLEANING OF CB MB PANELS OF 220KV STN-1 BY NCCC TECH	PO	220 KV
400/220 KV 500 MVA ICT - 5 @ PADGHE	08-11-24	0:12	08-11-24	23:13	1)Replacement of Rph IV Bushing due to oil leakage from tand point. 2) Bay Maintenance Work HV & LV side. 3) Diagonostic Testing Work. 4) MTAMC Work.	PO	400 KV
400/220kv 500MVA ICT-1 @ TAPTITANDA	08-11-24	13:52	08-11-24	17:17	Outage required for routine maintenance and routine testing work.	PO	400 KV
AURANGABAD(MS) - AURANGABAD(PG) CKT -1	08-11-24	11:46	08-11-24	16:51	For AMP	PO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	08-11-24	16:09	25-11-24	9:26	For load management	HT	400 KV
DABHOL - NAGOTHANE CKT - 1	08-11-24	9:20	09-11-24	1:43	REPLACEMENT OF LA MORE THAN 20 YRS OLD	PO	400 KV
KAMBA - VASAI	08-11-24	16:53	09-11-24	11:37	Tripped on R to Y ph fault	T	220 KV
KHOPOLI - BHIVPURI CKT - 1	08-11-24	11:11	08-11-24	16:29	40/25	PO	110 KV
MAIN BAY (407) OF STATION TF - 2 @ KORADI - 2	08-11-24	11:26	08-11-24	15:51	Diagnostic Testing of CB	PO	400 KV
MAIN BAY - 701 OF 765/400kv 1500MVA ICT-1 @ KORADI 3	08-11-24	9:06	08-11-24	16:42	Bay Outage	PO	765 KV
TIE BAY - 702 OF BUS REACTOR AND 765/400kv 1500MVA ICT @ AKOLA 2	08-11-24	10:28	08-11-24	19:48	Bay Outage	PO	765 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	09-11-24	14:39	09-11-24	18:25	for attending red hot spot at loc. no. 121 B phase GCR side and loc. no. 137 Y phase AKP side observed during taking thermovision of line	PO	220 KV
EKLAHARE (GCR) - GHATGHAR	09-11-24	10:28	09-11-24	12:53	for attending red hot spot at loc. no. 137 B phase Ghatghar side observed during taking thermovision of line	PO	220 KV
KALWA - COLOURCHEM	09-11-24	11:23	09-11-24	13:02	Tripped on phase to phase fault, R , Y Phase fault	T	220 KV
KALWA - COLOURCHEM	09-11-24	23:53	10-11-24	2:53	To attend red hotspot from middle ph jumper cone at TL No. 5	EO	220 KV
PIRANGUT - HINJAWADI 2	09-11-24	12:54	09-11-24	16:57	Half yearly maintenance, CT MB TB replacement & CT to CT MB cable replacement work	PO	220 KV
SAHARA-URSE	09-11-24	23:32	10-11-24	4:47	H/T For load management for outage on 220kv Talegaon Ambi-Talegaon PG ckt-1	HT	220 KV

Transmission Line Outages/Trippings from 04.11.2024 to 10.11.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
132 KV TSS CKT - I	09-11-24	11:31	09-11-24	17:57	Distance protection	HT	220 KV
200 MVA 220/132 KV ICT - III @ CHALISGAON	09-11-24	11:15	09-11-24	11:57	To remove excess oil from OLTC tank	PO	220 KV
220 KV MAIN BUS -2	09-11-24	9:06	09-11-24	19:45	Jumpering & 220kv Main bus II isolator erection work of 400/220/33, 315MVA new additional ICT LV side work	PO	400 KV
220/132 KV 100 MVA ICT 2 @ BHOKAR	09-11-24	12:22	09-11-24	18:24	Bushing, Winding CT tan delta diagnostic testing work	PO	220 KV
220/132 KV 100 MVA ICT-3 @ BHENDA	09-11-24	10:10	09-11-24	16:05	For quarterly maintenance work of 220/132kv 100 MVA ICT III	PO	220 KV
220/132 KV 150 MVA ICT 3 @ EKLAHRE (OCR)	09-11-24	8:25	09-11-24	9:34	Work of attending red hot at HV Bph CT	EO	220 KV
220/132 KV 200 MVA ICT 1@AKOLA	09-11-24	13:06	09-11-24	19:50	HV BPH LA IR Value measurement work		220 KV
220/132KV 200MVA ICT 4 @ EKLAHARE (OCR)	09-11-24	11:17	09-11-24	16:36	Daignostic testing work	PO	220 KV
220kv Koradi-2 - Uppalwadi ckt 2	09-11-24	15:32	09-11-24	18:03	WITHOUT INDICATION MTR OPTD AT KORADI 2 END	T	220 KV
40 MVA STN TF - II @ KHAPARKHEDA	09-11-24	11:34	09-11-24	14:47	Renovation of CT MBS and CB MB panes work.	PO	220 KV
400/200kv ICT2 @ TALEGAON(PG)	09-11-24	9:37	09-11-24	22:02	For AMP Work	PO	400 KV
400/220/33 KV 500 MVA ICT - 1 @ JEJURI	09-11-24	18:02	09-11-24	22:05	For attending hotspot at Y-ph CT Stud clamp of ICT-I, IV BAY	EO	400 KV
400/220/33 KV 500 MVA ICT - 2 @ JEJURI	09-11-24	11:34	09-11-24	16:57	The hot spot of 76.3 deg cel is observed on B-ph 29B isolator clamp of 400/220/33kv 501 MVA ICT-II, IV bay. The hotspot can be attended by shifting ICT-II IV bay on 220 kV TBC Bay.	EO	400 KV
400/220/33 KV 501MVA ICT - 5 @ BABHALESHWAR	09-11-24	9:11	09-11-24	19:57	for restoration of 400/220KV 501MVA ICT-5 from RRS Scheme after verification. Earlier, Implementation of RRS with spare 167MVA ICT-3 unit in 501 MVA ICT- 5 was carried out on Dt. 28.09.20210. During this outage, disconnection of 167MVA Spare Unit to be done and charge on no load and disconnected B-Phase 167MVA unit will be taken back in service.	EO	400 KV
400KV-PADGHE(PG)-NAVI MUMBAI(PG)-1	09-11-24	21:29	10-11-24	2:09	Emergency outage for attending hotspot at Navi Mumbai PG end.	HT	400 KV

Transmission Line Outages/Trippings from 04.11.2024 to 10.11.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
DABHOL - NAGOTHANE CKT - 1	09-11-24	11:39	09-11-24	19:19	BAY MAINTENANCE AND TESTING	PO	400 KV
DABHOL - NEW KOYNA CKT - 1	09-11-24	20:10	10-11-24	11:30	Line tripped on distance protection.	T	400 KV
HINJEWADI 2 - HINJEWADI 3 CKT - 1	09-11-24	10:07	09-11-24	14:06	Annual testing work	PO	220 KV
KALWA - PAWANE GIS	09-11-24	5:38	09-11-24	20:06	for safety purpose during stringing of all three ph conductor of 220 kV Kalwa-Print house line in b/w loc. No. 694 to 696 after erection of 01 No. Monopole in b/w ext. TL no. 694-695 & destringing of old conductor under ORC.	PO	220 KV
KALYAN KALWA SALSETTE 2	09-11-24	8:26	09-11-24	9:27	: Hanging object removal from span 59-60 B Phase.	EO	110 KV
PANDHARPUR - KHANAPUR	09-11-24	10:07	09-11-24	14:20	Outage is required for Replacement of 19 Core Cable of 220kV Khanapur Circuit Breaker at 220kV Pandharpur Substation end.	PO	220 KV
PEDAMBE-KALAMBANI(TSS)	09-11-24	8:41	09-11-24	17:55	For Cold washing of insulator strings, replacement of string, rusted/damaged nut bolt and other line maintenance work	PO	220 KV
CHANDRAPUR - PADGHE HVDC POLE 1	10-11-24	5:28	17-11-24	16:26	HVDC POLE-1 annual outage work such as O-ring replacement,AC/DC yard maintenace, valve hall, valve cooling system,smoothing reactor,converter transformer,33kv GIS,Dry type transformer,filter areas,400KV C.B & isolator maintenace work,testing of CT,DVD,DCCT,C.B etc will be carried out .	PO	500 KV
GIS BHANDUP - BORIVALI	10-11-24	11:19	10-11-24	12:01	Line tripped on distance protection.	T	220 KV
KALWA - COLOURCHEM	10-11-24	14:07	10-11-24	15:05	Tripped On Dist. Protectio	T	220 KV
MULUND - GIS BHANDUP	10-11-24	11:19	20-11-24	6:15	MULUND - BHANDUP GIS Line tripped on distance protection.Simultaneously 220kv Borivali - Bhandup GIS line tripped hence 220Kv Bhandup GIS went into dark.	T	220 KV
SAWANGI-BHOKARDAN CKT	10-11-24	5:45	10-11-24	6:09	Distance protection operated	T	220 KV
TALEGAON (AMBI)-TALEGAON (PG) CKT 1	10-11-24	1:15	10-11-24	4:32	Diagnostic Testing	PO	220 KV
100 MVA 220/132 KV ICT - II @ KARNJA	10-11-24	10:15	10-11-24	13:30	Testing work.	PO	220 KV
220 / 110 / 23kV 250 MVA ICT 3 @ SALSETTE	10-11-24	14:31	10-11-24	15:22	Bird nest removal from gantry	EO	220 KV
220kV Koradi-2 - Uppalwadi ckt 2	10-11-24	15:32	10-11-24	18:03	WITHOUT INDICATION MTR OPTD AT KORADI 2 END	T	220 KV
BUS ZONE - 1 @ BHOKARPADA	10-11-24	10:58	10-11-24	15:32	R/M	PO	110 KV
KALWA - PAWANE GIS	10-11-24	10:55	10-11-24	14:47	Handtrip for safety purpose for stringing of 220kV Kalwa- Print house line.	HT	220 KV
MAIN BUS SECTION - 2 @ NERUL	10-11-24	23:54	11-11-24	5:57	1) R ph 220KV main bus conductor replacement work will be carried out. 2) LBB Relay retrofitting and Annual relay testing by PAC Kalwa, 3)To attend Hotspots on Kharghar line Wavetrap Top B-ph temp:-100deg. , Bus Sec-2 Kharghar line side 29A Isolator-Y Phase temp:-109deg & B-Phase temp:-97deg.	EO	220 KV
PADGHE - NALASOPARA - VASAI (T)	10-11-24	8:29	10-11-24	10:00	Emergency shifting of 220kV Padghe- Nalasopara - Vasai (T) line on TBC for attending hot spot on CB R ph lower pad.(Temp. 84 ±C)	EO	220 KV
PADGHE - PADGHE HVDC CKT- 1	10-11-24	8:32	17-11-24	4:52	1) Bay Maintenance work 2) Diagnostic Testing work 3) MTAMC Work.	PO	400 KV
TROMBAY DHARAVI - 6	10-11-24	15:48	10-11-24	17:40	Removing hanging object in span 18-19	EO	220 KV