

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 04/Dec/2023 to 10/Dec/2023

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04-12-2023	10 Hrs	6164	244	291	6699	8686	334	4881	1169	-1831	19502	0	19502	768	410	22947	22947	50.02
05-12-2023	10 Hrs	6297	208	292	6797	8886	719	5236	979	-1863	20307	0	20307	768	386	23771	23771	49.99
06-12-2023	10 Hrs	6460	664	294	7418	9129	382	5456	858	-1834	20967	0	20967	781	350	24374	24374	49.97
07-12-2023	11 Hrs	6674	312	291	7277	9695	104	4747	742	-1779	20341	0	20341	859	493	23917	23917	49.98
08-12-2023	9 Hrs	6993	206	303	7502	8205	104	5450	717	-1289	20241	0	20241	952	430	23360	23360	49.94
09-12-2023	11 Hrs	6063	408	290	6761	8312	258	4883	1955	-1879	19883	0	19883	591	402	23162	23162	50.03
10-12-2023	11 Hrs	6053	245	139	6437	7877	379	5168	2027	-1464	20012	0	20012	529	448	22865	22865	49.99
Maximum		6993	664	303	7502	9695	719	5456	2027	-1289	20967	0	20967	952	493	24374	24374	50.03
Minimum		6053	206	139	6437	7877	104	4747	717	-1879	19502	0	19502	529	350	22865	22865	49.94
Average		6386	327	271	6984	8684	326	5117	1207	-1706	20179	0	20179	750	417	23485	23485	49.99

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04-12-2023	18 Hrs	6717	170	285	7172	8274	220	5248	86	-1758	18778	0	18778	942	473	22415	22415	49.96
05-12-2023	18 Hrs	6608	294	283	7185	8642	235	5533	38	-1506	19676	0	19676	1152	493	23278	23278	49.90
06-12-2023	13 Hrs	6319	285	284	6888	8680	149	4555	1217	-1935	19099	0	19099	819	462	22770	22770	49.95
07-12-2023	18 Hrs	6814	542	287	7643	7650	96	5267	75	-1395	18881	0	18881	1178	492	22401	22401	50.01
08-12-2023	18 Hrs	7030	155	287	7472	7763	105	5324	75	-1392	18884	0	18884	1221	439	22399	22399	49.95
09-12-2023	18 Hrs	6412	660	286	7358	7818	82	5622	106	-1183	19326	0	19326	1159	500	22646	22646	50.01
10-12-2023	13 Hrs	5744	162	138	6044	7881	125	4817	2269	-1583	19160	0	19160	596	315	22047	22047	49.94
Maximum		7030	660	287	7643	8680	235	5622	2269	-1183	19676	0	19676	1221	500	23278	23278	50.01
Minimum		5744	155	138	6044	7650	82	4555	38	-1935	18778	0	18778	596	315	22047	22047	49.90
Average		6521	324	264	7109	8101	145	5195	552	-1536	19115	0	19115	1010	453	22565	22565	49.96

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04-12-2023	19 Hrs	6776	314	287	7377	9408	338	5258	6	-1721	20206	0	20206	956	473	23816	23816	49.99
05-12-2023	19 Hrs	6532	301	290	7123	9664	333	5434	0	-1718	20352	0	20352	1055	393	24002	24002	49.96
06-12-2023	19 Hrs	6838	275	290	7403	8792	387	5392	0	-1484	20029	0	20029	1171	483	23628	23628	49.98
07-12-2023	19 Hrs	6875	352	289	7516	8815	97	5556	0	-1436	20094	0	20094	1174	475	23633	23633	50.02
08-12-2023	19 Hrs	6862	259	289	7410	8717	173	5480	3	-1390	19952	0	19952	1219	463	23465	23465	49.98
09-12-2023	19 Hrs	6414	1047	288	7749	8265	231	5638	0	-1225	20187	0	20187	1193	495	23572	23572	50.00
10-12-2023	19 Hrs	6121	330	139	6590	9088	235	4950	0	-1343	19089	0	19089	753	407	22023	22023	50.01
Maximum		6875	1047	290	7749	9664	387	5638	6	-1225	20352	0	20352	1219	495	24002	24002	50.02
Minimum		6121	259	139	6590	8265	97	4950	0	-1721	19089	0	19089	753	393	22023	22023	49.96
Average		6631	411	267	7310	8964	256	5387	1	-1474	19987	0	19987	1074	456	23448	23448	49.99

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
04-12-2023	2 Hrs	5039	163	297	5499	6334	675	4292	0	-1303	15134	0	15134	539	318	17657	17657	50.00
05-12-2023	4 Hrs	5856	165	296	6317	6387	561	4521	0	-1222	16225	0	16225	515	313	18614	18614	50.03
06-12-2023	3 Hrs	5752	168	297	6217	6289	646	4519	0	-1291	16058	0	16058	518	303	18492	18492	49.95
07-12-2023	3 Hrs	5975	172	298	6445	6259	280	4428	0	-1254	15827	0	15827	509	299	18220	18220	50.01
08-12-2023	3 Hrs	6320	159	299	6778	5992	104	4596	0	-1215	15920	0	15920	515	309	18294	18294	49.97
09-12-2023	3 Hrs	5979	156	300	6435	5943	541	4522	0	-1209	15922	0	15922	507	305	18254	18254	50.01
10-12-2023	3 Hrs	5473	145	145	5763	6147	1107	4549	0	-1220	15994	0	15994	513	287	18366	18366	49.96
Maximum		6320	172	300	6778	6387	1107	4596	0	-1209	16225	0	16225	539	318	18614	18614	50.03
Minimum		5039	145	145	5499	5943	104	4292	0	-1303	15134	0	15134	507	287	17657	17657	49.95
Average		5771	161	276	6208	6193	559	4490	0	-1245	15869	0	15869	517	305	18271	18271	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
04-12-2023	143.845	5.178	6.948	155.971	0.061	185.522	184.172	11.665	113.652	11.613	16.453	9.000	-40.228	427.836	65.681	503.876
05-12-2023	148.041	5.504	6.980	160.525	0.083	187.336	187.498	14.331	117.965	8.773	17.007	8.939	-40.328	438.559	66.274	514.876
06-12-2023	151.696	7.077	7.023	165.796	0.042	187.845	187.569	9.510	116.359	7.754	17.855	8.758	-38.505	438.695	65.118	513.877
07-12-2023	153.507	5.196	7.025	165.728	0.239	187.861	188.395	3.297	116.234	7.627	18.001	9.560	-36.556	434.225	64.117	508.308
08-12-2023	154.187	4.901	7.061	166.149	0.258	180.151	181.326	3.513	116.849	12.642	17.766	9.323	-36.663	432.645	63.752	506.393
09-12-2023	149.894	6.332	7.049	163.275	0.159	177.091	183.416	8.576	118.012	14.030	16.707	9.327	-34.505	436.744	60.539	507.017
10-12-2023	143.014	4.773	3.407	151.194	0.097	177.936	182.503	11.389	119.135	14.946	14.168	7.808	-32.828	432.304	54.800	496.572
Maximum	154.187	7.077	7.061	166.149	0.258	187.861	188.395	154.187	119.135	14.946	18.001	9.560	-32.828	438.695	66.274	514.876
Minimum	143.014	4.773	3.407	151.194	0.042	177.091	181.326	143.014	113.652	7.627	14.168	7.808	-40.328	427.836	54.800	496.572
Average	149.169	5.566	6.499	161.234	0.134	183.392	184.983	149.169	116.887	11.055	16.851	8.959	-37.088	434.430	62.897	507.274

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
04-12-2023	0.042	0.142	39.146
05-12-2023	0.039	0.181	39.107
06-12-2023	0.068	0.249	39.039
07-12-2023	0.039	0.289	39.000
08-12-2023	0.037	0.326	38.962
09-12-2023	0.050	0.376	38.912
10-12-2023	0.044	0.420	38.868

State Load Despatch Center,Airoli (MSETCL) Central Sector Share/Drawal from 04/Dec/2023 to 10/Dec/2023

Date	DAY	Central Sector Share		Total Interstate		Total Share		Total Drawal		Overdrawal(+) /	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
04-12-2023	MONDAY	98.668	7588	85.504	3563	184.172	7674	185.522	7730	1.350	56
05-12-2023	TUESDAY	115.966	7741	71.532	2981	187.498	7812	187.336	7806	-0.162	-7
06-12-2023	WEDNESDAY	98.035	7726	89.534	3731	187.569	7815	187.845	7827	0.276	11
07-12-2023	THURSDAY	107.328	7769	81.067	3378	188.395	7850	187.861	7828	-0.534	-22
08-12-2023	FRIDAY	99.960	7474	81.366	3390	181.326	7555	180.151	7506	-1.175	-49
09-12-2023	SATURDAY	97.317	7556	86.099	3587	183.416	7642	177.091	7379	-6.325	-264
10-12-2023	SUNDAY	95.794	7518	86.709	3613	182.503	7604	177.936	7414	-4.567	-190
Total		713.067		581.812		1294.879		1283.742		-11.137	

Generator Unit Outages/Trippings from 04.12.2023 to 10.12.2023						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	FORCED
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	FORCED
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	FORCED
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	FORCED
Tarapur 1	08-01-2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Ghatghar Unit-1	20-04-2022	00:35		Continued.	Stator Earth Fault	FORCED
Uran Unit A0	07-09-2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Uran Unit 5	12-11-2022	13:23		Continued.	Major overhaul.	PLANNED
Koyana Unit 11	10-07-2023	09:40		Continued.	COH	PLANNED
Uran Unit 6	05-10-2023	00:29		Continued.	Gas shortage	FORCED
RPL(AMT) U-2	12-10-2023	07:59		Continued.	Tripped Due to Electrical protection opted.	FORCED
JPL Unit 1	03-11-2023	00:01		Continued.	Under shutdown condition Due to low net sales Realization cost.	FORCED
Adani U-5	16-11-2023	23:16		Continued.	Zero Schedule	FORCED
Nasik Unit 4	19-11-2023	15:48		Continued.	Stator Earth Fault (Converted into AOH from 00:00 hrs dt.20/11/2023)	PLANNED
Koyana STG-IV Unit-3	24-11-2023	08:00		Continued.	Capital Overhauling	PLANNED
Adani U-4	27-11-2023	04:13		Continued.	zero schedule	FORCED
Adani U-1	28-11-2023	23:53		Continued.	ZERO SCHEDULE	FORCED
Nasik Unit 5	30-11-2023	05:24	06-12-2023	15:23	Suspected BTL.	FORCED
Parli Unit 6	01-12-2023	12:31		Continued.	Zero Schedule Given By MSEDCL	FORCED
Parli Unit 7	01-12-2023	12:32		Continued.	Zero Schedule Given By MSEDCL	FORCED

Parli Unit 8	02-12-2023	14:20	11-12-2023	05:20	Zero schedule	FORCED
Bhusawal Unit 3	03-12-2023	11:00	06-12-2023	08:18	Boiler Tube Leakage	FORCED
Ghatghar Unit-2	05-12-2023	08:20	05-12-2023	09:55	GM Link Fault	FORCED
Khaparkheda Unit 1	05-12-2023	16:43	07-12-2023	14:18	suspected BTL	FORCED
Chandrapur Unit 3	05-12-2023	17:13	08-12-2023	06:15	suspected BTL	FORCED
Tarapur 4	05-12-2023	23:47		Continued.	Auxiliary Secondary side feed water leakage.	FORCED
Bhusawal Unit 5	06-12-2023	04:54	06-12-2023	08:10	Low furnace pressure	FORCED
Chandrapur Unit 3	08-12-2023	07:20	08-12-2023	10:51	Condenser Vacuum	FORCED
Nasik Unit 3	08-12-2023	18:14	10-12-2023	21:06	Boiler Tube Leakage	FORCED
Khaparkheda Unit 5	09-12-2023	10:14	11-12-2023	06:47	Boiler Tube Leakage	FORCED
Chandrapur Unit 4	09-12-2023	14:20		Continued.	Drum level very high protection.	FORCED
Uran Unit 7	10-12-2023	00:13		Continued.	Gas shortage	FORCED
SWPGPL U-3	10-12-2023	00:18		Continued.	ID Fan Problem	FORCED
Bhusawal Unit 5	10-12-2023	05:49	10-12-2023	09:12	Preheat protection operated	FORCED
Bhusawal Unit 5	10-12-2023	09:23	10-12-2023	10:55	Drum level low	FORCED

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KORADI III - AKOLA II Ckt - 2	04-12-2023	15:17	04-12-2023	18:16	Rescue monkey on line.		765 KV
MAIN BAY - 701 OF 765/400kV 1500MVA ICT-1 @ KORADI 3	04-12-2023	09:22	04-12-2023	19:34	Annual maintenance of CB at Koradi- III SS	PO	765 KV
TIE BAY OF 765KV/21KV TIRODA-GT-5 AND 765KV-TIRODA-KORADI-III-1 @TIRODA - 765KV at TIRODA - 765KV	04-12-2023	09:50	06-12-2023	18:36	Annual testing and mechanism OH	PO	765 KV
MAIN BAY (704) OF ICT - 2 @	06-12-2023	09:17	06-12-2023	17:24	Annual maintenance of CB at Koradi- III SS	PO	765 KV
MAIN BAY 706 OF BUS REACTOR @	07-12-2023	09:55	09-12-2023	14:44	Annual testing and mechanism OH	PO	765 KV
704 LR (Aurangabad-ckt-I) Reactor @ AKOLA 2	09-12-2023	18:03	10-12-2023	04:54	Reactor changeover activity as per CEA guideline Spare reactor taken into service in place of Y- Ph Reactor at Akola SS.	PO	765 KV
AKOLA II - EKTUNI CKT - 1	09-12-2023	18:03	10-12-2023	04:54	For changeover of B-phase LR with R-phase LR @ Ektuni SS for replacement of mechanical protection & bushing CT cable in B-phase LR	PO	765 KV
CHANDRAPUR - PADGHE HVDC POLE 2	01-12-2023	08:48	10-12-2023	05:11	Annual Maintenance work AC & DC Yard Equipment, Valve Hall, Diagnostic testing, Line Maintenance etc	PO	500 KV
CHANDRAPUR - PADGHE HVDC POLE 2	01-12-2023	08:48	10-12-2023	05:11	Annual Maintenance work AC & DC Yard Equipment, Valve Hall, Diagnostic testing, Line Maintenance etc	PO	500 KV
CHANDRAPUR - PADGHE HVDC POLE 2	01-12-2023	08:48	10-12-2023	05:11	Annual Maintenance work AC & DC Yard Equipment, Valve Hall, Diagnostic testing, Line Maintenance etc	PO	500 KV
400KV-PARLI NEW-PARLI-M-1	19-08-2023	22:49	08-12-2023	21:36	For reconductoring	PO	400 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
CHANDRAPUR GCR - CHANDRAPUR 2 CKT 1	23-11-2023	11:55	08-12-2023	23:42	Scheme work of replacement of existing 0.5 ACSR conductor by HTLS conductor	PO	400 KV
NEW KOYNA-KARAD CKT - 1	29-11-2023	23:25	04-12-2023	09:03	Hand tripped due to high voltages.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	30-11-2023	21:25	04-12-2023	08:48	H/T For Voltage Management	HT	400 KV
CHANDRAPUR GCR - CHANDRAPUR HVDC - 2	01-12-2023	08:48	10-12-2023	02:28	1. CB pole overhauling work. 2.Diagnostic testing work of CT, CB. 3. Bay maintenance work.	PO	400 KV
JAIGAD - KARAD CKT - 2	01-12-2023	23:52	04-12-2023	08:56	HT to control Overvoltage	HT	400 KV
PADGHE - PADGHE HVDC CKT- 2	01-12-2023	08:48	10-12-2023	02:24	1.Bay Maintenance Work. 2.Diagnostic Testing Work. 3.MTAMC work. 4.Replacement of old BHEL Make 7 Core CT with New 7 Core CT of CGL make. 5.Replacement of A Bus B Ph PG Isolator under LES Scheme.	PO	400 KV
KARAD - TALANDGE CKT - 1	04-12-2023	12:33	04-12-2023	19:45	PID Faulty disc insulator replacement work & Cold line washing work	PO	400 KV
LONIKAND I - TALEGAON (PGCIL)	04-12-2023	09:49	04-12-2023	16:58	For AMP work	PO	400 KV
KHADKA-AURANGABAD (WALUJ)	04-12-2023	23:05	05-12-2023	09:57	HT for overvoltage control	HT	400 KV
LONIKAND I - KOYNA STAGE-IV	04-12-2023	01:10	04-12-2023	07:08	H/T For Voltage Management.	HT	400 KV
KARAD - TALANDGE CKT - 2	05-12-2023	11:19	05-12-2023	18:56	PID Faulty disc insulator replacement work & Cold line washing work	PO	400 KV
400/220 KV 105 MVA SPARE ICT	05-12-2023	10:13	05-12-2023	19:51	RRS scheme BPI, IPS tube fitting & allied work.	PO	400 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400/220/33 KV 315 MVA ICT - 1 @ PARLI	05-12-2023	09:33	05-12-2023	19:48	RRS scheme BPI,IPS tube fitting work	PO	400 KV
400/220/33 KV 315 MVA ICT - 1 @ PARLI	05-12-2023	09:43	05-12-2023	19:48	RRS scheme BPI, IPS tube fitting & allied work.	PO	400 KV
JAIGAD - KARAD CKT - 1	05-12-2023	00:49	05-12-2023	10:09	HT to Control Overvoltage	HT	400 KV
TIE BAY (409) OF BABHALESHWAR CKT - 2 @ EKTUNI	05-12-2023	11:13	05-12-2023	14:16	Diagnostic Testing and Routine Maintenance	PO	400 KV
NEW KOYNA-KARAD CKT - 1	06-12-2023	00:55	06-12-2023	09:51	HT for Controlling Overvoltage	HT	400 KV
NEW KOYNA-KARAD CKT - 2	06-12-2023	20:43	07-12-2023	10:41	Hand tripped for Voltage Management.	HT	400 KV
400/220/33 KV 500MVA ICT - 1 @ KORADI 2	06-12-2023	10:18	06-12-2023	17:45	1) Works of jumpering on 220kV side & IPS tube connection on 33kV Side of ICT-I under RRS project.	PO	400 KV
400/220/33 KV 500MVA ICT - 3 @ NAGOTHANE	06-12-2023	12:20	06-12-2023	20:53	For diagnostic testing work	PO	400 KV
KHADKA-AURANGABAD (WALUJ)	06-12-2023	21:18	07-12-2023	08:51	Hand tripped for Voltage Management.	HT	400 KV
400/220 KV 167MVA SPARE ICT @ LONIKAND 2	07-12-2023	10:42	07-12-2023	16:55	Diagnostic testing and Maintenance	PO	400 KV
400/220/33 KV 315MVA ICT - 1 @ CHAKAN	07-12-2023	10:12	07-12-2023	19:40	For Overhauling of SERGI NIFPS Fire system for ICT No.1, Repairing and Overhauling of 89A PG isolators, Routine Maintenance and DT.	PO	400 KV
400KV 125MVAR BUS REACTOR MAIN BAY(420) @ 400KV DEEPNAGAR	07-12-2023	11:20	07-12-2023	16:40	1)for fine tuning of csd relay its required three on and off 30 minute interval operation of rector. 2)to attain the fire detection trip indication of 400 kv ,125 mvar bus reactor by ms ctr representative.	HT	400 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400KV 125MVAR BUS REACTOR MAIN BAY(420) @ 400KV DEEPNAGAR	07-12-2023	11:19	07-12-2023	16:40	1)For fine tuning of CSD relay Its required three ON and OFF 30 minute interval operation of Rector. 2)To attain the fire detection trip indication of 400 kV ,125 MVAr Bus reactor by M/S CTR representative.	PO	400 KV
400KV MAIN BAY 406 AKOLA2 CKT 2 @ NANDGAONPETH	07-12-2023	11:11	07-12-2023	17:49	Gas replenishment in main breaker (406) due to low sf6 gas alarm announced & is persisting.	T	400 KV
BABLESHWAR- AURANGABAD (WALUJ)	07-12-2023	12:11	07-12-2023	18:31	Routine Line maintenance and Insulator cleaning work CB DCRM timing tan delta quaterly bay maintenance work.	PO	400 KV
JAIGAD - KARAD CKT - 2	07-12-2023	21:09	08-12-2023	10:35	Handtripped for Voltage management.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	07-12-2023	21:07	08-12-2023	09:20	Handtripped for Voltage management.	HT	400 KV
MAIN BAY (411) OF BABHALESHWAR CKT - 1 @ EKTUNI	07-12-2023	10:39	07-12-2023	13:20	Diagnostic testing and routine maintenance	PO	400 KV
NEW KOYNA - STAGE IV CKT - 1	07-12-2023	12:18	07-12-2023	23:34	Diagnostic testing & Relay testing work , Routine maint. Work	PO	400 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
PADGHE - NAGOTHANE CKT - 1	08-12-2023	15:18	10-12-2023	22:08	1)H/T require for 3 days for Bus conductor replacement work of sec-3 between Nago-1 & HVDC-2 2) IPS tube removing work below B bus for Bus conductor replacement 3) PG isolator replacement & alignment work of B bus.	PO	400 KV
PADGHE - NAGOTHANE CKT - 2	08-12-2023	10:32	08-12-2023	20:03	1) shifting from B bus to A bus for partial Bus outage 2) H/T required for 2 to 3 hrs. for jumper removing work by cold line method between Nagothane 2&1 in afternoon hrs.	PO	400 KV
PADGHE - TARAPUR CKT - 1	08-12-2023	06:53	10-12-2023	21:04	1) Shifting from B bus to A bus for partial Bus outage	PO	400 KV
400/220 KV 3X105 MVA ICT - 1 @ PADGHE	08-12-2023	09:44	08-12-2023	09:44	1.Shifting from B Bus to A Bus for load management during partial bus outage.	PO	400 KV
400/220 KV 500 MVA ICT - 5 @ PADGHE	08-12-2023	07:25	08-12-2023	07:25	1) Shifting from B bus to A bus for partial Bus outage	PO	400 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
DHULE - SSNNL CKT - 2	08-12-2023	11:19	08-12-2023	19:01	1) At Loc. No. 162 (Bph) insulator string- 2nd No. disc from live end is broken causing chattering noise 2) At Loc. No. 09 (Rph) insulator string - insulator disc leaved from cementing disc portion (Photo attached) Outage required on 400KV Dhule-SSNNL-2 line & A/R switch required to be kept Non-Auto position of 400KV Dhule-SSNNL-1 line	EO	400 KV
DHULE - SSNNL CKT - 2	08-12-2023	11:29	08-12-2023	19:01	At loc no 09 R-Phase Insulator string.		400 KV
JAIGAD - KARAD CKT - 1	08-12-2023	23:27	09-12-2023	10:01	Handtripped for Voltage management.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	08-12-2023	21:06	09-12-2023	09:21	H/T for Voltage management.	HT	400 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
MAIN BUS - 2 @ PADGHE	08-12-2023	06:53	10-12-2023	22:08	B Bus Conductor Replacement of Section -3 between 400kV HVDC II & Nagothane I 1) 400kV HVDC - 2 on TBC & 400kV Nagothane -1 H/T required fro 3 days . 2) 400kV HVDC -1 & Nagotane-2 H/t required for 3 hrs on day 1 & day 3 for jumper removing & fixing work by Hot line & Cold line method. Power restriction of 750MW for 3 hrs.	PO	400 KV
PADGHE - PADGHE HVDC CKT- 1	08-12-2023	11:07	10-12-2023	19:32	1) H/T required for safety proposed for removing jumper between HVDC 1&2 gantry by Hot line method. 2) power restriction of 750 MW for 3Hrs.	PO	400 KV
PARLI-SOLAPUR (LAMBOTI)	08-12-2023	13:14	08-12-2023	17:22	1) Distance M1 & M2 relays retrofitting work. (2) Bay maintenance work. 3)String replacement work.	PO	400 KV
CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	09-12-2023	12:57			for broken spacer cum vibration dampers replacement work	PO	400 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
NEW KOYNA-KARAD CKT - 2	09-12-2023	11:36	09-12-2023	17:26	Diagnostic testing & Relay testing work , Routine maint. Work	PO	400 KV
400/220/33 KV 315MVA ICT - 3 @ KHADKA	09-12-2023	10:14	09-12-2023	16:05	For LV side CT's Capacitance and tan delta measurement and routine bay maintenance works hv and lv side.	PO	400 KV
CHANDRAPUR GCR - CHANDRAPUR 2 CKT 2	09-12-2023	12:57			Scheme work of replacement of existing 0.5 ACSR conductor by HTLS conductor	PO	400 KV
JAIGAD - KARAD CKT - 2	09-12-2023	23:33	10-12-2023	09:21	Hand tripped for Voltage Management.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	09-12-2023	22:06	10-12-2023	09:46	Hand tripped for Voltage Management.	HT	400 KV
CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	10-12-2023	09:48	10-12-2023	19:17	broken conductor strands attending work	PO	400 KV
PADGHE - NAGOTHANE CKT - 1	10-12-2023	01:43	10-12-2023	22:08	1) For Safety Purpose For Fixing of hanger assembly of B Bus below stub Bus of Nagothane-1 of all Phase & Alienment Work of PG Isolator, Fixing of spacer to All Phase.	EO	400 KV
PADGHE - NAGOTHANE CKT - 2	10-12-2023	12:07	10-12-2023	14:10	1) H/t requires for safety purposed for re connection of jumper by cold line method between Nago I & II 2) shifting from A bus to B bus after Bus conductor replacement work.	PO	400 KV
JAIGAD - KARAD CKT - 1	10-12-2023	22:02			H/T For voltage Management	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	10-12-2023	21:56			H/T For voltage Management	HT	400 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
PADGHE - PADGHE HVDC CKT- 1	10-12-2023	14:21	10-12-2023	19:32	1) H/T requires for safety purposed for re connection of jumper between HVDC 1 & II gantry of B bus by Hot line METHOD.	PO	400 KV
GOREGAON - AAREY CKT - 2	19-08-2023	07:13	07-12-2023	20:16	Outage proposed for bunching of 220kV Aarey-AEML Borivali Line (which is under outage) with 220kV Aarey-Goregaon Line- 2. Work to be executed under MERC approved Aarey AIS to GIS project conversion scheme.	PO	220 KV
URAN - APTA 3	04-12-2023	10:16	04-12-2023	16:40	For attending 220kV Bus-1 Q1 Isolator alignment by shifting APTA-3 line on TBC by Hotline unit	PO	220 KV
150MVA ICT 220/132KV @ 220KV NAGEWADI S/S	04-12-2023	11:50	04-12-2023	13:57	Filling oil to maintain oil level	PO	220 KV
220/132 KV 200 MVA ICT 1 @ KALMESHVAR	04-12-2023	09:58	04-12-2023	21:35	Diagnostic testing work	PO	220 KV
220/33 kV 50 MVA CGL PTR 1 @ MUDSHINGI	04-12-2023	10:18	04-12-2023	17:10	Quarterly maint work	PO	220 KV
BUS COUPLER @ TALANDGE	04-12-2023	11:06	04-12-2023	13:54	Quarterly maintenance work and Diagnostic testing work	PO	220 KV
SOUTH SOLAPUR (KUMBHARI) - SOLAPUR (PG) CKT - 2	04-12-2023	09:05	04-12-2023	17:48	Line side equipments AMP at 765kV Solapur Substation	PO	220 KV
TPC BORIVALI - AAREY	04-12-2023	07:21	05-12-2023	19:18	Shifting 220kV Aarey-TPC Borivali Line from Bay no.18 to Bay no.16 and relay reconfiguration at both end	PO	220 KV
TROMBAY MSETCL TIE - 1	04-12-2023	00:00	04-12-2023	08:17	FOR ATTENDING HOT SPOT AT TATA TROMBAY	PO	220 KV
TROMBAY MSETCL TIE - 2	04-12-2023	23:24	10-12-2023	03:58	PROJECT WORK-220 KV BREAKER REPLACEMENT AT BOTH ENDS	EO	220 KV
KHAPARKHEDA- SURYALAKSHMI	05-12-2023	12:33	05-12-2023	17:14	CT replacement	PO	220 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
MIRAJ - ICHALKARANJI	05-12-2023	09:17	05-12-2023	20:17	220KV Miraj Line kept off for attending 220KV Talandage-Tilawani Circuit-II CT Replacement work.	PO	220 KV
TALANDGE - ICHALKARANJI 1	05-12-2023	09:59	05-12-2023	19:58	1) Replacement of 03 Nos of 245KV CT 2) Hotspots attending work.	PO	220 KV
URAN - APTA 3	05-12-2023	10:35	05-12-2023	13:51	for attending 220KV Bus-2 Q2 Isolator alignment by shifting APTA-3 line on TBC by Hotline unit	PO	220 KV
220 KV JALKOT - KUMBHARGAON (400 KV) CKT - 1	05-12-2023	09:10	05-12-2023	16:04	Project related work	PO	220 KV
220 KV JALKOT - KUMBHARGAON (400 KV) CKT - 2	05-12-2023	09:10	05-12-2023	16:04	Project related work	PO	220 KV
220/132KV 100MVA ICT 2 @ SATARA MIDC	05-12-2023	10:12	05-12-2023	16:14	Diagnostic Testing & Quarterly Maintenance Work	PO	220 KV
EKLAHARA(OCR)-RAYMOND	05-12-2023	09:43	05-12-2023	21:01	For load managment on 220 KV Nashik-Babhaleshwar line and to reduce quantam of ELR in Nashik Zone.	HT	220 KV
NARANGWADI - SOLAPUR PG CKT - 1	05-12-2023	11:28	05-12-2023	16:49	Routine Testing work, CT Tan-delta, CB CRM & Timing testing work and Routine Maintenance work.	PO	220 KV
NARANGWADI - SOLAPUR PG CKT - 1	05-12-2023	11:28	05-12-2023	16:49	Diagnostic testing work	PO	220 KV
BUTIBORI-ABHIJEET	06-12-2023	21:54	06-12-2023	22:35	A/R Success at Butibori R ph, Z1, 9.2KM, 7.2KA. Abhijeet R-ph, 9.9KM, 7.1KA.	T	220 KV
KALWA - TFIPL	06-12-2023	00:20	06-12-2023	05:46	Distance Protection	T	220 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
OSMANABAD - BARSHI	06-12-2023	09:34	06-12-2023	14:51	Outage is required for Quarterly Maintenance	PO	220 KV
PETH- MUDSHINGI 1 LINE	06-12-2023	09:52	06-12-2023	17:24	For replacement of critical disc insulatore string observed in PID testing at tower loc no. 81(R, Y, B ph) & 83(Y ph).	PO	220 KV
TILLARI - AMONA LINE	06-12-2023	10:51	06-12-2023	16:10	Maintenance work	PO	220 KV
220/132-110 KV 100MVA ICT No-01 @ OGLEWADI	06-12-2023	10:02	06-12-2023	17:36	Diagnostic Testing & Quarterly maintenance Work	PO	220 KV
AAREY - AEML BORIVALI	06-12-2023	07:01	07-12-2023	18:53	1) Shifting of 220kV GIS Bay no. 19 to GIS Bay no. 18 & relay replacement at AEML Borivali End. 2)Normalizing 220kV Aarey-Goregaon Line-2 on its own circuit	PO	220 KV
Aux Bus @ SOUTH SOLAPUR (KUMBHARI)	06-12-2023	10:10	06-12-2023	13:21	Outage is required for Quarterly Maintenance	PO	220 KV
JEUR - SOLAPUR PG	06-12-2023	11:50	06-12-2023	16:32	Outage is required for Quarterly Maintenance	PO	220 KV
NAGOTHANE - WADKHAL (GIS) CKT-2	06-12-2023	10:05	06-12-2023	18:09	Attending hot spot at Loc no. 5 (Bottom phase) & various manintenance work.	PO	220 KV
TROMBAY - CARNAC - 7	06-12-2023	11:44	06-12-2023	17:22	Tripped on Distance Protection.	T	220 KV
BARAMATI- KALYANI	07-12-2023	09:34	07-12-2023	18:05	Diagnostic Testing work.	PO	220 KV
BOISAR II - TARAPUR	07-12-2023	10:15			220kV Boisar Feeder SF-6 breaker major overhauling. Feeder ouatge is not required. Feeder will be transferred on bus coupler.	PO	220 KV
GHATGHAR - JINDAL	07-12-2023	09:34	07-12-2023	17:21	Main Bus Damaged jumper replacement.	PO	220 KV
KALYANI - BARAMATI AGRO	07-12-2023	09:48	07-12-2023	18:08	CC & WT replacement work & Diagnostic Testing work.	PO	220 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
PADGHE - JINDAL	07-12-2023	10:08	07-12-2023	16:45	Main Bus Damaged jumper replacement.	PO	220 KV
220 KV BEED - MANJARSUMBHA	07-12-2023	10:20	07-12-2023	14:05	Diagnostic testing of bay equipments.	HT	220 KV
220 kV MAIN BUS SECTIONALISER	07-12-2023	11:05	07-12-2023	13:51	Measurement of tan delta of ct.	HT	220 KV
220/100 KV 200 MVA ICT 2 @ KALWA	07-12-2023	10:06	09-12-2023	18:51	LV CB POLE OVERHAULING WORK after shifting the ICT on TBC	PO	220 KV
220/132 KV 200 MVA PTR 4 @ PHURSUNGI	07-12-2023	10:05	07-12-2023	13:38	CT tan delta and half yearly maint.	PO	220 KV
220/132KV 100MVA ICT 2 @ KATHAPUR	07-12-2023	12:45	07-12-2023	19:55	Dignostic testing & realay testing work	PO	220 KV
220/132KV 200MVA ICT 4 @ EKLAHARE (OCR)	07-12-2023	10:31	07-12-2023	16:45	Diagnostic Testing and bay maintenance work.	PO	220 KV
220/22KV 50MVA PTR 1 @ CHAKAN PHASE II	07-12-2023	14:40	07-12-2023	18:37	Diagnostic testing work ,Yearly maintenance .	PO	220 KV
220/33KV 25MVA PTR - 1 @ ONI	07-12-2023	09:31	07-12-2023	17:13	Diagnostic Testing of 25 MVA 220/33 kV BBL TF-1 (Tandelta).	PO	220 KV
KARAD - VITA CKT- 2	07-12-2023	06:33	07-12-2023	12:26	Cold Washing of Insulator String	PO	220 KV
LONAND - KANDALGAON (SONA ALLOY TAP)	07-12-2023	13:47	07-12-2023	19:00	HotSpot attending work & Replacement Work of damaged conductor at Loc No.D17,D21 & 222	PO	220 KV
PARAS-BALAPUR III	07-12-2023	20:03	07-12-2023	21:12	Relay testing.	T	220 KV
JEJURI - BARAMATI	08-12-2023	17:15	08-12-2023	19:33	Replacement of Suspension string at Loc. No. 82 B phase.	EO	220 KV
KALMESHVAR-PANDHURNA	08-12-2023	10:33	08-12-2023	18:30	FOR LINE MAINTENANCE WORK	PO	220 KV
KANHAN-BHANDARA 1	08-12-2023	10:06	08-12-2023	17:27	For replacement of flash disc insulator.	PO	220 KV
MAHAPE - TFIPL	08-12-2023	09:34	08-12-2023	15:32	Maintenance and diagnostic testing work.	PO	220 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
PARLI NEW TPS - BEED CKT 1	08-12-2023	10:23	08-12-2023	15:23	Providing & fixing of weather proof fiber insulator circular type bird waste deposition guard.	PO	220 KV
PHURSUNGI-PARVATI	08-12-2023	22:50	09-12-2023	04:52	Bay Half Yearly maintenance, replacement of B ph CT due to oil leakage, CT tan delta & C testing of R & Y ph CT.	PO	220 KV
220/100 KV 100 MVA ICT 2 @ TAMBATI	08-12-2023	10:43	08-12-2023	18:03	Tan delta, relay testing work & Maintenance work	PO	220 KV
220/100 KV 200 MVA ICT 2 @ KALWA	08-12-2023	17:26	08-12-2023	18:26	1) LV of 220/100 KV 200 MVA ICT 2 @ KALWA is already on TBC for own LV CB Overhauling work. 2) Now Trip circuit faulty indication on 100 KV TBC has come & fault to be attended in emergency.	EO	220 KV
220/132 KV 100 MVA ICT 2 @ PARANDA	08-12-2023	10:55	08-12-2023	19:05	Tan delta testing by testing team latur.	PO	220 KV
220/132 KV 150 MVA ICT 3 @ EKLHRE (OCR)	08-12-2023	09:33	08-12-2023	15:36	Diagnostic Testing and bay maintenance work.	PO	220 KV
220/132 KV 200 MVA ICT 2 @ SATANA	08-12-2023	17:37	09-12-2023	04:07	For Faulty Differential relay replacement work.	EO	220 KV
220/132 KV 200 MVA ICT 1	08-12-2023	09:46	08-12-2023	13:12	For diagnostic testing work of ict by mobile testing unit, nashik.	PO	220 KV
220/132 KV 200 MVA ICT 1 @ BOISAR-II	08-12-2023	10:01	08-12-2023	20:02	DFR testing & winding tan delta.	PO	220 KV
220/132-110 KV 100MVA ICT No-02 @ OGLEWADI	08-12-2023	10:24	08-12-2023	17:07	Diagnostic testing & Quarterly Maintenance Work	PO	220 KV
220/132KV 100MVA ICT 1 @ BARAMATI	08-12-2023	09:52	08-12-2023	16:55	Replacement of B phase bushing of LV side of ICT-1.	PO	220 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/22 KV 50 MVA PTR 2 @ ANANDNAGAR	08-12-2023	07:04	08-12-2023	12:20	1) Replacement of twin bus conductor 2) Isolator maintenance 3) Diagnostic testing	PO	220 KV
AMRAPUR - TAPTITANDA CKT - 1	08-12-2023	21:33	10-12-2023	19:22	Distance Protection	T	220 KV
BABLESHWAR AHAMADNAGAR-II	08-12-2023	03:26	08-12-2023	04:15	Tripped on distance protection	T	220 KV
BABLESHWAR AHAMADNAGAR-II	08-12-2023	15:21	08-12-2023	16:41	In view of tripping, on date 8.12.23 vertical patrolling carried out Y Phase Flashover string observed same is to be replaced at location no. 89	EO	220 KV
KARAD - NERLE	08-12-2023	09:52	08-12-2023	17:30	For CB testing, LBB Relay Testing and Quarterly Maintenance.	PO	220 KV
KARAD - NERLE	08-12-2023	09:52	08-12-2023	17:30	Repairing of damaged conductor at various locations by using repair sleeves and armoring.	PO	220 KV
KARAD - VITA CKT- 2	08-12-2023	06:43	08-12-2023	13:07	Cold Washing of Insulator String	PO	220 KV
KHADKI- CENTURY ENKA	08-12-2023	07:55	08-12-2023	17:36	Erection of Monopole tower at loc 30 alongwith cut point formation on new monopole and stringing between Loc 30-30A.	PO	220 KV
MAIN BUS - 2 @ CHEMBUR	08-12-2023	12:25	08-12-2023	15:37	Preventive Maintenance of Main Bus-2 & Bus-2 side Isolators	PO	220 KV
RANJANGAON-FIAT 2	08-12-2023	11:40	08-12-2023	20:00	For replacement of Faulty Backup relay & CB overhauling work	PO	220 KV
VITA - KHANAPUR LINE	08-12-2023	06:43	08-12-2023	13:07	Cold Washing of Insulator Strings	PO	220 KV
BHANDARA-ULTRATECH CEMENT	09-12-2023	10:46	09-12-2023	15:34	Diagnostic testing work	PO	220 KV
BUTIBORI 3- VIPL CKT I	09-12-2023	11:06	09-12-2023	15:45	Y Phase CT Oil Leakage	PO	220 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KANDALGAON - KOYNA (POPHALI)	09-12-2023	13:54	09-12-2023	19:30	1) Replacement of faulty string found during PID testing loc no 107 top ph 2) Re-earthing of overhead earth wire from loc no 01 to 00 to Pophali Gantry 3) Cold washing of insulator strings	PO	220 KV
SAHARA-URSE	09-12-2023	23:56	10-12-2023	08:55	Line hand tripped for load management during outage on 220 kv Talegaon - PGCIL Ckt 1.	HT	220 KV
UMRED-VIRANGANA	09-12-2023	10:14	09-12-2023	14:06	For re fixing suspension clamp	PO	220 KV
220 KV JALNA - THAPTITANDA CKT - II	09-12-2023	11:11	09-12-2023	17:51	Replacement of R phase Cut point String	PO	220 KV
220/132 KV 100 MVA ICT 1 @ BHENDA	09-12-2023	09:16	09-12-2023	14:44	For inspection & observation of gases in R, Y, B phase OLTC buchholz relay. After the Overhauling of OLTC carried out (on dated 08.11.2023). And quarterly maintenance work.	PO	220 KV
220/132 KV 200 MVA ICT 2 @ RAYMOND	09-12-2023	09:02	09-12-2023	17:10	1. Diagnostic Testing of ICT and other equipment 2. Complete Bay maintenance work	PO	220 KV
220/132 KV 200MVA ICT NO 1 @ THEUR	09-12-2023	09:40	09-12-2023	17:44	Half yearly maintenance & diagnostic testing work	PO	220 KV
KARAD - VITA CKT- 2	09-12-2023	07:03	09-12-2023	13:16	Cold Washing of Insulator String	PO	220 KV
KORADI-AMBAZARI-I	09-12-2023	16:01	09-12-2023	17:01	Testing work	PO	220 KV
KORADI-AMBAZARI-I	09-12-2023	10:40	09-12-2023	15:49	Replacement of R Phase LA		220 KV
KORADI-KHAPERKHEDA	09-12-2023	07:06	09-12-2023	10:20	R Phase LA replacement work		220 KV
MAIN BUS - 1 @ AAREY	09-12-2023	08:59	10-12-2023	07:58	Removal of interconnected 220kV cables of 220kV AIS Bus-1 from GIS Bus-1 from both ends	PO	220 KV
VERSOVA - GHODBUNDER	09-12-2023	17:28			To attend SF6 low pressure alarm on CB 452.	EO	220 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
VITA - KHANAPUR LINE	09-12-2023	06:55	09-12-2023	13:16	Cold Washing of Insulator Strings	PO	220 KV
VSNL- KHADKI	09-12-2023	07:03	09-12-2023	17:14	1) For Erection of Monopole loc 31 alongwith cut point formation , 2) Stringing of conductor from new monopole 31 to gantry	PO	220 KV
KANDALGAON - KOYNA (POPHALI)	10-12-2023	15:45	10-12-2023	19:28	For OPGW installation work from Loc No 01-00-Pophali Gantry. (Already all preparation work is completed on 09.12.2023, but due to late approval on this line work not finished, hence, emergency outage is proposed. To avoid any mishap (tripping) of line, this outage is required.)	EO	220 KV
WARDHA-YEOTMAL	10-12-2023	06:47	10-12-2023	19:16	Restranging of Conductor	PO	220 KV
220/132-110 KV 100MVA ICT No-02 @ OGLEWADI	10-12-2023	10:02	10-12-2023	11:37	Differential Relay Testing Work as Y & B Ph Showing varying current/No Current.	EO	220 KV
250 MVA ICT-5 @ TROMBAY	10-12-2023	08:00	11-12-2023	02:36	110 KV BUS OUTAGE AT TROMBAY	PO	220 KV
INFOSYS - HINJEWADI	10-12-2023	12:24	10-12-2023	14:39	ABT meter replacement by DISCOM	PO	220 KV
INFOSYS - PEGASUS	10-12-2023	12:37	10-12-2023	15:27	ABT meter replacement by DISCOM	PO	220 KV
KAMBA - VASAI	10-12-2023	15:45	10-12-2023	16:50	Shifting of 220kV Kamba-Vasai Line on TBC for attending hot spot on CB B-Ph lower pad (Temp 105�C)	EO	220 KV
MAIN BUS - 2 @ AAREY	10-12-2023	09:13	11-12-2023	06:34	Removal of interconnected 220kV cables of 220kV AIS Bus-2 from GIS Bus-2 from both ends	PO	220 KV
TROMBAY - CARNAC - 7	10-12-2023	10:15	10-12-2023	17:37	PROJECT WORK-OPGW STRINGING IN SPAN -3 TO 14	PO	220 KV

Transmission Line Outages/Trippings from 04.12.2023 to 10.12.2023

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
RAIMOHA - PATHARDI	07-12-2023	10:40	07-12-2023	18:25	Providing & fixing of weather proof fiber insulator circular type bird waste deposition guard.	HT	132 KV
UDGIR- JAGRUTI CO-GEN	07-12-2023	18:44	07-12-2023	19:35	Udgir- r-ph, z1, ar success. line trip at jagruti end.	T	132 KV
UMRI - KUNDALWADI	07-12-2023	14:50	07-12-2023	18:30	Relay testing work & tan delta capacitance measurement work.	HT	132 KV
WAGHALA (NANDED2) - TAMSA	07-12-2023	13:27	07-12-2023	15:35	Attained hot spot on r ph cb pole and y ph line isolator.	T	132 KV
132 KV WARWAT BAKAL- BALAPUR CKT	07-12-2023	10:08	07-12-2023	13:32	Replacement of y-phase jumper at loc no 79 under ehv line maintenance sub division, khamgaon.	HT	132 KV
132 KV WARWAT BAKAL- BALAPUR CKT	07-12-2023	16:48	07-12-2023	22:10	B-ph la burst at warwat bakal end.	T	132 KV
132/33KV 25MVA PTR 3	07-12-2023	10:10	07-12-2023	14:15	Diagnostic testing of bay equipments.	HT	132 KV
132KV PAITHAN -RAJPIMPRI CKT	07-12-2023	00:55	07-12-2023	01:04	Rahpimpri-dist prot r ph z1 d= 43.10 km if=1.71 ka.	T	132 KV
KILLARI - KORAL CO.GEN.	07-12-2023	11:37	07-12-2023	18:02	Replacement of flashover disc at loc no 43 39 r phase.	HT	132 KV
AMBERNATH - KALYAN CKT - 1	06-12-2023	10:09	06-12-2023	19:25	CLOSER INSPECTION	PO	110 KV