

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 11/Jan/2016 to 17/Jan/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
11/01/2016	11 Hrs	4752	786	453	5991	5547	165	5001	148	-1091	15761	14	15775	1195	257	18304	18318	49.98
12/01/2016	10 Hrs	4906	889	457	6252	5396	67	5189	100	-1044	15960	14	15974	1126	258	18388	18402	49.97
13/01/2016	11 Hrs	5133	931	310	6374	5270	33	5244	124	-1051	15994	12	16006	1234	255	18534	18546	49.98
14/01/2016	11 Hrs	5123	1029	316	6468	5298	162	5294	143	-1234	16131	13	16144	1066	203	18634	18647	49.97
15/01/2016	10 Hrs	5282	935	454	6671	4789	99	5567	92	-1092	16126	36	16162	1049	204	18471	18507	49.92
16/01/2016	11 Hrs	5040	1164	461	6665	4894	94	5406	111	-1146	16024	14	16038	972	203	18345	18359	49.96
17/01/2016	11 Hrs	4952	1473	619	7044	4656	71	4923	136	-873	15957	13	15970	761	203	17794	17807	49.98
Maximum		5282	1473	619	7044	5547	165	5567	148	-873	16131	36	16162	1234	258	18634	18647	49.98
Minimum		4752	786	310	5991	4656	33	4923	92	-1234	15761	12	15775	761	203	17794	17807	49.92
Average		5027	1030	439	6495	5121	99	5232	122	-1076	15993	17	16010	1058	226	18353	18369	49.97

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
11/01/2016	13 Hrs	4607	521	420	5548	5525	116	4865	174	-1177	15051	14	15065	1145	258	17631	17645	49.99
12/01/2016		4946	146	434	5526	5504	33	5005	177	-1121	15124	14	15138	1258	257	17760	17774	49.98
13/01/2016		5122	441	292	5855	5171	63	5232	163	-1134	15350	12	15362	1149	258	17891	17903	49.99
14/01/2016		5055	153	267	5475	5039	247	5086	179	-1265	14761	13	14774	1020	204	17250	17263	49.93
15/01/2016		5101	262	440	5803	4759	169	4993	185	-1161	14748	17	14765	1078	258	17245	17262	50.00
16/01/2016		5072	380	440	5892	4806	285	5365	150	-1129	15369	14	15383	961	203	17662	17676	49.95
17/01/2016		4872	601	606	6079	4338	194	4909	163	-918	14765	13	14778	706	203	16592	16605	49.98
Maximum		5122	601	606	6079	5525	285	5365	185	-918	15369	17	15383	1258	258	17891	17903	50.00
Minimum		4607	146	267	5475	4338	33	4865	150	-1265	14748	12	14765	706	203	16592	16605	49.93
Average		4968	358	414	5740	5020	158	5065	170	-1129	15024	14	15038	1045	234	17433	17447	49.97

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
11/01/2016	20 Hrs	4735	502	452	5689	5045	64	4686	0	-1321	14163	9	14172	905	257	16646	16655	50.01
12/01/2016	20 Hrs	4418	1214	305	5937	4820	44	4747	0	-1338	14210	12	14222	911	258	16717	16729	50.01
13/01/2016	19 Hrs	5015	579	305	5899	4726	94	4978	0	-1262	14435	9	14444	952	257	16906	16915	49.99
14/01/2016	20 Hrs	5063	213	220	5496	5048	223	4872	0	-1266	14373	10	14383	922	203	16764	16774	49.91
15/01/2016	20 Hrs	5041	471	483	5995	4028	51	5000	0	-1284	13790	9	13799	826	204	16104	16113	49.97
16/01/2016	20 Hrs	5040	424	505	5969	4228	378	4946	0	-1390	14131	9	14140	695	204	16420	16429	49.95
17/01/2016	20 Hrs	4899	618	572	6089	3318	271	4935	0	-1059	13554	10	13564	667	205	15485	15495	49.89
Maximum		5063	1214	572	6089	5048	378	5000	0	-1059	14435	12	14444	952	258	16906	16915	50.01
Minimum		4418	213	220	5496	3318	44	4686	0	-1390	13554	9	13564	667	203	15485	15495	49.89
Average		4887	574	406	5868	4459	161	4880	0	-1274	14094	10	14103	840	227	16434	16444	49.96

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
11/01/2016	4 Hrs	4578	113	460	5151	1932	129	4727	0	-482	11457	10	11467	665	203	12807	12817	50.03
12/01/2016	3 Hrs	4892	113	463	5468	2247	96	4568	0	-562	11817	11	11828	702	201	13282	13293	50.02
13/01/2016	2 Hrs	4622	120	317	5059	2472	149	4702	0	-565	11817	9	11826	699	203	13284	13293	49.97
14/01/2016	3 Hrs	5085	68	320	5473	1898	60	4988	0	-474	11945	9	11954	709	203	13331	13340	50.03
15/01/2016	4 Hrs	4997	110	305	5412	1888	44	4987	0	-413	11918	9	11927	701	203	13235	13244	50.05
16/01/2016	3 Hrs	5063	92	462	5617	1718	62	4872	0	-417	11852	10	11862	695	203	13167	13177	49.96
17/01/2016	3 Hrs	5053	79	643	5775	1452	341	4903	0	-456	12015	9	12024	665	203	13339	13348	50.00
Maximum		5085	120	643	5775	2472	341	4988	0	-413	12015	11	12024	709	203	13339	13348	50.05
Minimum		4578	68	305	5059	1452	44	4568	0	-565	11457	9	11467	665	201	12807	12817	49.96
Average		4899	99	424	5422	1944	126	4821	0	-481	11831	10	11841	691	203	13206	13216	50.01

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
11/01/2016	112.928	9.151	10.818	132.897	0.516	97.145	94.545	3.130	114.205	1.175	21.692	5.644	-22.710	325.838	50.046	375.884
12/01/2016	113.187	11.634	10.058	134.879	0.471	100.517	96.224	1.775	115.188	1.062	22.110	5.647	-23.344	330.078	51.101	381.179
13/01/2016	119.893	9.211	7.504	136.608	0.542	96.243	93.792	1.747	119.372	1.045	21.891	5.677	-22.316	332.699	49.883	382.582
14/01/2016	121.638	8.546	6.373	136.557	0.313	95.754	95.115	3.164	120.451	1.080	20.037	4.880	-23.892	333.114	48.810	381.924
15/01/2016	121.658	7.101	10.101	138.860	0.395	87.367	86.973	2.353	121.246	1.170	20.317	5.171	-22.416	328.580	47.904	376.484
16/01/2016	121.444	10.277	11.315	143.036	0.415	82.518	83.057	5.722	120.203	0.893	18.716	4.883	-22.071	330.301	45.672	375.973
17/01/2016	119.344	8.880	14.015	142.239	0.421	73.700	76.309	6.117	118.020	0.975	16.622	4.876	-17.578	323.473	39.076	362.549
Maximum	121.658	11.634	14.015	143.036	0.542	100.517	96.224	121.658	121.246	1.175	22.110	5.677	-17.578	333.114	51.101	382.582
Minimum	112.928	7.101	6.373	132.897	0.313	73.700	76.309	112.928	114.205	0.893	16.622	4.876	-23.892	323.473	39.076	362.549
Average	118.585	9.257	10.026	137.868	0.439	90.463	89.431	118.585	118.384	1.057	20.198	5.254	-22.047	329.155	47.499	376.654

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
11/01/2016	0.141	1.829	36.286
12/01/2016	0.186	2.015	36.100
13/01/2016	0.128	2.143	35.972
14/01/2016	0.158	2.301	35.814
15/01/2016	0.106	2.407	35.708
16/01/2016	0.164	2.571	35.544
17/01/2016	0.139	2.710	35.405

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 11/Jan/2016 to 17/Jan/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
11/01/2016	MONDAY	84.296	3929	10.249	427	94.545	3939	97.145	4048	2.600	108
12/01/2016	TUESDAY	84.398	3998	11.826	493	96.224	4009	100.517	4188	4.293	179
13/01/2016	WEDNESDA	79.808	3894	13.984	583	93.792	3908	96.243	4010	2.451	102
14/01/2016	THURSDAY	84.658	3953	10.457	436	95.115	3963	95.754	3990	0.639	27
15/01/2016	FRIDAY	76.723	3614	10.250	427	86.973	3624	87.367	3640	0.394	16
16/01/2016	SATURDAY	68.768	3446	14.289	595	83.057	3461	82.518	3438	-0.539	-22
17/01/2016	SUNDAY	65.734	3169	10.575	441	76.309	3180	73.700	3071	-2.609	-109
Total		544.384		81.631		626.015		633.244		7.229	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 11/01/2016 TO 17/01/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
IPP	REL Unit 1	250MW	03/Jan/2016	23.46		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 2A	230MW	06/Jun/2013	09.10		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 3A	230MW	06/Jun/2013	08.28		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 2X	230MW	15/Jul/2013	15.09		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 2B	230MW	08/Aug/2013	15.03		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Uran Unit 7	108MW	17/Apr/2015	00.07	14-Jan-16	23:56	Gas turbine problem
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
IPP	WPCL U-2	135MW	16/Jun/2015	00.00		Continued.	No Schdule
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown
IPP	WPCL U-1	135MW	23/Oct/2015	17.31	28/Dec/2015	02.16	ESP filter problem
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
IPP	Adani U-4	660MW	14/Dec/2015	06.55		Continued.	Hot air line leakage
MSPGCL	Chandrapur Unit 5	500MW	27/Dec/2015	18.50		Continued.	Capital Overhaul.
MSPGCL	Koradi Unit-8	660MW	02/Jan/2016	01.12	11/Jan/2016	03.36	LILO arrangement for 400KV koradi I to India Bulls Line and charging of 400 KV koradi II to Wardha(PG) line.
MSPGCL	Nasik Unit 4	210MW	06/Jan/2016	12.40	11/Jan/2016	01.02	Boiler Tube Leakage
MSPGCL	Koyna STG-IV Unit-3	250MW	06/Jan/2016	11.00		Continued.	Spherical Valve Problem
IPP	WPCL U-1	135MW	07/Jan/2016	02.00		Continued.	Withdrawn, changeover to Unit-3
IPP	RPL(AMT) U-3	270MW	11/Jan/2016	12.34	11/Jan/2016	14.50	Auxiliary supply failure
MSPGCL	Nasik Unit 5	210MW	11/Jan/2016	09.10	13/Jan/2016	03.12	Damper Tank low level protection.
MSPGCL	Koradi Unit 7	210MW	11/Jan/2016	12.32	12/Jan/2016	09.56	Heavy Steam Lekage.
IPP	RPL(AMT) U-5	270MW	11/Jan/2016	04.49	13/Jan/2016	14.27	P.A.Fan Problem.
MSPGCL	Uran Unit B0	120MW	12/Jan/2016	18.07	14/Jan/2016	21.50	Gas shortage
MSPGCL	Uran Unit 8	108MW	12/Jan/2016	18.07	14/Jan/2016	17.20	Gas shortage
MSPGCL	Chandrapur Unit 2	210MW	12/Jan/2016	04.47		Continued.	Boiler Tube Leakage
MSPGCL	Koradi Unit-8	660MW	12/Jan/2016	15.53	12/Jan/2016	19.19	secondary super heater metal temp.high
MSPGCL	Uran Unit 5	108MW	14/Jan/2016	13.17	15/Jan/2016	04.38	Gas shortage
IPP	RPL(AMT) U-4	270MW	14/Jan/2016	15.15	14/Jan/2016	20.33	Boiler Tripped
MSPGCL	Uran Unit 7	108MW	15/Jan/2016	00.15	15/Jan/2016	17.38	Tripped
MSPGCL	Uran Unit 7	108MW	15/Jan/2016	22.34	16/Jan/2016	16.13	Emergency Handtrip
MSPGCL	Uran Unit 7	108MW	16/Jan/2016	21.46	16/Jan/2016	23.11	Damper Drscripeancy.
MSPGCL	Uran Unit 6	108MW	17/Jan/2016	20.07		Continued.	Gas shortage
MSPGCL	Paras Unit 3	2050MW	17/Jan/2016	12.04		Continued.	P.A. Fan Problem.

LINE OUTAGES FOR THE WEEK FROM 11/01/2016 TO 17/01/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Akola II - Taptitanda ckt-II	31/Dec/2015	18.16		Continued.	Change over
400 KV	karad -kolhapur-I	09/Jan/2016	16.16	12/Jan/2016	09.37	Over Voltage
400 KV	Karad - Jaigad - II	09/Jan/2016	16.35	12/Jan/2016	10.59	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	10/Jan/2016	16.44	11/Jan/2016	10.06	Over Voltage
400 KV	Kolhapur Solapur(PG) I	10/Jan/2016	16.56	11/Jan/2016	06.55	Over Voltage
400 KV	Bhusawal-Aurangabad	10/Jan/2016	17.16	11/Jan/2016	07.41	Over Voltage
400 KV	Dhule Sar'Sarovar I	10/Jan/2016	17.16	11/Jan/2016	06.44	Over Voltage
400 KV	Padghe - Kalwa-II	11/Jan/2016	09.33	11/Jan/2016	11.48	Taken on TBC
400 KV	Dabhol Nagothane II	11/Jan/2016	12.56	12/Jan/2016	08.52	Outage at Dabhol end (RFC 17:50)
400 KV	Dhule Sar'Sarovar I	11/Jan/2016	17.18	12/Jan/2016	06.45	Over Voltage
400 KV	Kolhapur Solapur (PG) II	11/Jan/2016	17.19	12/Jan/2016	07.29	Over Voltage
400 KV	Bhusawal-Aurangabad	11/Jan/2016	17.52	12/Jan/2016	07.25	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	11/Jan/2016	17.52	12/Jan/2016	09.44	Over Voltage
400 KV	koaradi II - Wardha(PG)	11/Jan/2016	19.34	12/Jan/2016	22.51	Distance Protection
400 KV	Dhule Sar'Sarovar I	12/Jan/2016	13.05	13/Jan/2016	07.07	Over Voltage
400 KV	karad -kolhapur-I	12/Jan/2016	16.08	13/Jan/2016	09.37	Over Voltage
400 KV	Karad - Jaigad - II	12/Jan/2016	16.10	13/Jan/2016	09.40	Over Voltage
400 KV	Bhusawal-Aurangabad	12/Jan/2016	17.07	13/Jan/2016	07.07	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	12/Jan/2016	21.11	13/Jan/2016	10.15	Over Voltage
400 KV	Kolhapur Solapur(PG) I	12/Jan/2016	21.57	13/Jan/2016	07.27	Over Voltage
400 KV	Dabhol Newkoyna II	13/Jan/2016	09.00	15/Jan/2016	10.02	Line Maintenance work
400 KV	Koradi Bhilai	13/Jan/2016	10.34	13/Jan/2016	20.03	Annual Maintenance Work
400 KV	karad -kolhapur-II	13/Jan/2016	16.10	19/Jan/2016	09.47	Over Voltage
400 KV	Karad-Jaigad - I	13/Jan/2016	16.14	18/Jan/2016	09.47	Over Voltage
400 KV	Dhule Sar'Sarovar I	13/Jan/2016	16.22	14/Jan/2016	06.38	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	13/Jan/2016	16.52	14/Jan/2016	07.49	Over Voltage
400 KV	Bhusawal-Aurangabad	13/Jan/2016	17.03	14/Jan/2016	06.51	Over Voltage
400 KV	Kolhapur Solapur (PG) II	13/Jan/2016	17.19	14/Jan/2016	06.46	Over Voltage
400 KV	Lonikand I - Chakan	14/Jan/2016	08.11	14/Jan/2016	11.14	To remove E/W
400 KV	Bhusawal-Aurangabad	14/Jan/2016	17.03	15/Jan/2016	07.09	Over Voltage
400 KV	Dhule Sar'Sarovar I	14/Jan/2016	17.06	15/Jan/2016	07.27	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	14/Jan/2016	17.18	15/Jan/2016	10.06	Over Voltage
400 KV	Kolhapur Solapur (PG) II	14/Jan/2016	18.02	15/Jan/2016	08.40	Over Voltage
400 KV	Bhusawal-Aurangabad	15/Jan/2016	16.58	16/Jan/2016	07.09	Over Voltage
400 KV	Dhule Sar'Sarovar I	15/Jan/2016	17.09	16/Jan/2016	10.06	Over Voltage
400 KV	Kolhapur Solapur (PG) II	15/Jan/2016	17.23	16/Jan/2016	08.36	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	15/Jan/2016	21.43	16/Jan/2016	09.44	Over Voltage
400 KV	Dhule - Bableshtar - II	16/Jan/2016	11.09	16/Jan/2016	18.53	Providing of Conductor Sleeve on Line.
400 KV	Bhusawal-Aurangabad	16/Jan/2016	16.50	17/Jan/2016	07.13	Over Voltage
400 KV	Kolhapur Solapur (PG) II	16/Jan/2016	16.55	17/Jan/2016	07.04	Over Voltage
400 KV	Dhule Sar'Sarovar I	16/Jan/2016	17.56	17/Jan/2016	08.49	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	16/Jan/2016	20.20	17/Jan/2016	10.15	Over Voltage
400 KV	Bhusawal-Aurangabad	17/Jan/2016	15.22	18/Jan/2016	06.57	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	17/Jan/2016	16.39	18/Jan/2016	09.50	Over Voltage
400 KV	Dhule Sar'Sarovar I	17/Jan/2016	16.41	18/Jan/2016	06.48	Over Voltage
400 KV	Kolhapur Solapur (PG) II	17/Jan/2016	16.52	18/Jan/2016	07.14	Over Voltage
400 KV	Karad - Jaigad - II	18/Jan/2016	16.11		Continued.	Over Voltage
400 KV	Babhaleshtar-Taptitanda ckt-II	20/Jan/2016	10.39		Continued.	Balance line Rectification work
400 KV	Koradi-India Bulls	20/Jan/2016	11.40		Continued.	Taken on TBC work isolator repair & alignment
400 KV	karad -kolhapur-II	20/Jan/2016	16.07		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	21/Jan/2016	17.17		Continued.	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	21/Jan/2016	17.42		Continued.	Over Voltage

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Dhule Sar'Sarovar I	21/Jan/2016	18.22		Continued.	Over Voltage
400 KV	Kolhapur Solapur (PG) II	21/Jan/2016	20.43		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Parli 2-(Girwali) -Murud	31/Dec/2015	10.15	16/Jan/2016	11.59	Replacement of Bus and Line side Isolator
220 KV	Kalwa - Borivali	10/Jan/2016	09:15		Continued.	Tower Erection Work.
220 KV	Pedambe-Pophali	11/Jan/2016	06.40	11/Jan/2016	19.10	Bus Section I outage for Maint.
220 KV	Main Bus Section-I@ Pedambe	11/Jan/2016	06.40	11/Jan/2016	16.55	Line Maintenance work
220 KV	New Koyna - Pedambe	11/Jan/2016	06.54	11/Jan/2016	17.15	Bus Section I outage for Maint.
220 KV	Mahad - Pedambe	11/Jan/2016	07.03	11/Jan/2016	17.35	Bus Section I outage for Maint.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Uran - Apta IV	11/Jan/2016	10.27	11/Jan/2016	18.21	Routine Maintenance Work
220 KV	Mahape - TIFIL	11/Jan/2016	14.21	11/Jan/2016	16.45	Attending Oil Leakage
220 KV	Miraj - Ichalkaranji II	11/Jan/2016	14.34	11/Jan/2016	14.49	Distance Protection
220 KV	Miraj - Ichalkaranji II	11/Jan/2016	21.02	12/Jan/2016	14.48	Distance Protection
220 KV	220KV Main Bus @Miraj	12/Jan/2016	09.00	12/Jan/2016	14.32	Quarterly Maintainance Work
220 KV	Shivajinagar - Malegaon	12/Jan/2016	09.27	12/Jan/2016	16.10	Attending CT Oil Leakages
220 KV	Wadkhal - Ipcl 2	12/Jan/2016	10.15	12/Jan/2016	21.55	Replacement of conductor with high AMP capacity for 220kv ipcl 2 Bay
220 KV	Wadkhal- ARCL-1	12/Jan/2016	10.25	12/Jan/2016	22.27	Replacement of conductor with high AMP capacity for 220kv ipcl 2 Bay
220 KV	100MVA ICT - I @ Boisar-II	13/Jan/2016	09.55	13/Jan/2016	12.28	Testing Work
220 KV	Karad - Vita Ckt- I	13/Jan/2016	10.48	13/Jan/2016	19.03	Insulator Replacement Work
220 KV	Boisar II - Tarapur	13/Jan/2016	14.37	13/Jan/2016	17.26	Taken on TBC to attend damage isolator connecting rod work