

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 08/Feb/2016 to 14/Feb/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
08/02/2016	11 Hrs	5205	351	304	5860	4450	423	5953	162	-910	15938	8	15946	1070	518	18436	18444	49.96
09/02/2016	10 Hrs	5165	580	453	6198	4982	178	6476	111	-913	17032	7	17039	990	516	19451	19458	49.98
10/02/2016	12 Hrs	5023	296	453	5772	5074	90	6306	164	-1035	16371	8	16379	1080	514	19000	19008	50.02
11/02/2016	11 Hrs	4802	441	451	5694	4977	195	6235	146	-1052	16195	8	16203	1082	515	18844	18852	50.02
12/02/2016	10 Hrs	5027	260	465	5752	4947	86	5796	136	-920	15797	8	15805	985	519	18221	18229	49.96
13/02/2016	10 Hrs	5275	302	456	6033	4589	34	5774	125	-922	15633	7	15640	849	402	17806	17813	49.99
14/02/2016	10 Hrs	5314	279	458	6051	4589	202	5302	105	-646	15603	18	15621	646	519	17414	17432	49.98
Maximum		5314	580	465	6198	5074	423	6476	164	-646	17032	18	17039	1082	519	19451	19458	50.02
Minimum		4802	260	304	5694	4450	34	5302	105	-1052	15603	7	15621	646	402	17414	17432	49.96
Average		5116	358	434	5909	4801	173	5977	136	-914	16081	9	16090	957	500	18453	18462	49.99

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
08/02/2016	13 Hrs	4974	268	294	5536	4145	155	5819	202	-881	14976	8	14984	1071	517	17445	17453	49.94
09/02/2016		5137	272	303	5712	4143	96	6086	168	-1081	15124	7	15131	1028	505	17738	17745	49.99
10/02/2016		4844	205	440	5489	4727	174	5957	176	-1047	15476	8	15484	1042	501	18066	18074	50.00
11/02/2016		4219	161	447	4827	4919	449	5849	192	-1140	15096	8	15104	1052	416	17704	17712	49.99
12/02/2016		4373	356	450	5179	4590	279	5380	199	-1136	14491	8	14499	982	404	17013	17021	49.95
13/02/2016		4742	122	440	5304	4906	82	5406	196	-962	14932	7	14939	948	403	17245	17252	49.96
14/02/2016		4681	419	422	5522	5026	46	4880	177	-900	14751	8	14759	584	404	16639	16647	49.93
Maximum		5137	419	450	5712	5026	449	6086	202	-881	15476	8	15484	1071	517	18066	18074	50.00
Minimum		4219	122	294	4827	4143	46	4880	168	-1140	14491	7	14499	584	403	16639	16647	49.93
Average		4710	258	399	5367	4637	183	5625	187	-1021	14978	8	14986	958	450	17407	17415	49.97

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
08/02/2016	20 Hrs	4565	578	323	5466	4801	101	5243	0	-1093	14518	5	14523	899	403	16913	16918	49.99
09/02/2016	20 Hrs	4552	555	378	5485	4942	247	5382	0	-1216	14840	5	14845	847	403	17306	17311	50.00
10/02/2016	20 Hrs	4366	225	424	5015	4779	420	5197	0	-1123	14288	5	14293	986	401	16798	16803	49.99
11/02/2016	20 Hrs	3976	190	458	4624	4812	920	5202	0	-1334	14224	5	14229	736	403	16697	16702	50.00
12/02/2016	20 Hrs	4528	170	447	5145	3910	915	5125	0	-1276	13819	5	13824	698	404	16197	16202	49.98
13/02/2016	20 Hrs	4723	115	451	5289	4879	414	5054	0	-1107	14529	5	14534	758	403	16797	16802	49.98
14/02/2016	20 Hrs	4608	98	313	5019	4795	368	4463	0	-1053	13592	17	13609	480	402	15527	15544	49.98
Maximum		4723	578	458	5485	4942	920	5382	0	-1053	14840	17	14845	986	404	17306	17311	50.00
Minimum		3976	98	313	4624	3910	101	4463	0	-1334	13592	5	13609	480	401	15527	15544	49.98
Average		4474	276	399	5149	4703	484	5095	0	-1172	14259	7	14266	772	403	16605	16612	49.99

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
08/02/2016	4 Hrs	4395	144	311	4850	2214	317	5116	0	-382	12115	5	12120	467	403	13367	13372	49.98
09/02/2016	4 Hrs	4592	139	460	5191	2557	196	5351	0	-457	12838	5	12843	476	402	14173	14178	49.99
10/02/2016	5 Hrs	4602	124	463	5189	2833	202	5113	0	-503	12834	5	12839	475	404	14216	14221	50.01
11/02/2016	4 Hrs	4038	116	461	4615	3063	486	5114	0	-532	12746	5	12751	479	403	14160	14165	49.98
12/02/2016	4 Hrs	4233	99	465	4797	2654	483	5111	0	-474	12571	5	12576	497	403	13945	13950	49.95
13/02/2016	2 Hrs	4549	232	469	5250	1718	566	5273	0	-535	12272	4	12276	498	403	13708	13712	49.97
14/02/2016	5 Hrs	4591	109	456	5156	2772	521	4443	0	-462	12430	5	12435	456	404	13752	13757	49.99
Maximum		4602	232	469	5250	3063	566	5351	0	-382	12838	5	12843	498	404	14216	14221	50.01
Minimum		4038	99	311	4615	1718	196	4443	0	-535	12115	4	12120	456	402	13367	13372	49.95
Average		4429	138	441	5007	2544	396	5074	0	-478	12544	5	12549	478	403	13903	13908	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
08/02/2016	112.074	7.495	7.517	127.086	0.300	92.003	92.236	4.959	130.824	1.280	17.549	10.298	-20.130	336.022	47.977	383.999
09/02/2016	114.157	5.818	9.639	129.614	0.130	98.263	96.910	4.698	134.787	1.198	18.195	10.286	-21.507	345.280	49.988	395.268
10/02/2016	111.093	5.395	10.846	127.334	0.068	100.357	98.141	7.390	131.277	1.109	18.436	10.309	-21.717	345.750	50.462	396.212
11/02/2016	101.082	4.681	10.964	116.727	0.611	99.298	100.746	14.127	126.079	1.262	17.592	10.269	-22.541	334.952	50.402	385.354
12/02/2016	108.070	4.121	11.013	123.204	0.660	88.347	93.885	12.046	127.317	1.372	16.477	10.289	-22.658	329.628	49.424	379.052
13/02/2016	115.015	4.406	11.009	130.430	0.614	86.350	88.797	7.032	126.909	1.336	15.876	9.676	-20.088	331.969	45.639	377.608
14/02/2016	113.375	5.216	10.059	128.650	0.599	97.377	96.809	7.993	110.987	1.382	11.979	9.874	-18.253	328.136	40.106	368.242
Maximum	115.015	7.495	11.013	130.430	0.660	100.357	100.746	115.015	134.787	1.382	18.436	10.309	-18.253	345.750	50.462	396.212
Minimum	101.082	4.121	7.517	116.727	0.068	86.350	88.797	101.082	110.987	1.109	11.979	9.676	-22.658	328.136	40.106	368.242
Average	110.695	5.305	10.150	126.149	0.426	94.571	95.361	110.695	126.883	1.277	16.586	10.143	-20.985	335.962	47.714	383.676

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
08/02/2016	0.078	0.560	33.144
09/02/2016	0.066	0.626	33.078
10/02/2016	0.056	0.682	33.022
11/02/2016	0.043	0.725	32.979
12/02/2016	0.044	0.769	32.935
13/02/2016	0.055	0.824	32.880
14/02/2016	0.056	0.880	32.824

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 08/Feb/2016 to 14/Feb/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
08/02/2016	MONDAY	78.640	3830	13.596	566	92.236	3843	92.003	3833	-0.233	-10
09/02/2016	TUESDAY	82.573	4024	14.337	597	96.910	4038	98.263	4094	1.353	56
10/02/2016	WEDNESDA	84.280	4075	13.861	578	98.141	4089	100.357	4182	2.216	92
11/02/2016	THURSDAY	87.460	4184	13.286	554	100.746	4198	99.298	4137	-1.448	-60
12/02/2016	FRIDAY	78.091	3896	15.794	658	93.885	3912	88.347	3681	-5.538	-231
13/02/2016	SATURDAY	76.793	3688	12.004	500	88.797	3700	86.350	3598	-2.447	-102
14/02/2016	SUNDAY	83.729	4021	13.080	545	96.809	4034	97.377	4057	0.568	24
Total		571.566		95.958		667.524		661.995		-5.529	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 08/02/2016 TO 14/02/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
MSPGCL	Koyna Unit-1	75MW	08/Feb/2016	10.16	11/Feb/2016	11.35	Maintenance work
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 3A	230MW	06/Jun/2013	08.28		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 2X	230MW	15/Jul/2013	15.09		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
IPP	WPCL U-2	135MW	16/Jun/2015	00.00		Continued.	No Schdule
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
IPP	WPCL U-1	135MW	07/Jan/2016	02.00	10/Feb/2016	19.19	Withdrawn, changeover to Unit-4
MSPGCL	Chandrapur Unit 2	210MW	12/Jan/2016	04.47		Continued.	Boiler Tube Leakage
MSPGCL	Uran Unit 5	108MW	19/Jan/2016	14.34		Continued.	Overhauling
MSPGCL	Koradi Unit 7	210MW	30/Jan/2016	00.12		Continued.	MSEDCL Zero Shedule.
MSPGCL	Koradi Unit-8	660MW	03/Feb/2016	04.28	11/Feb/2016	22.49	Superheater Temp.High
MSPGCL	Uran Unit A0	120MW	06/Feb/2016	22.27	08/Feb/2016	23.34	GT Tripped on Diff.Protection
MSPGCL	Uran Unit 6	108MW	06/Feb/2016	23.50	08/Feb/2016	18.27	Withdrawn due to tripping of AO Unit.
MSPGCL	Khaparkheda Unit 3	210MW	07/Feb/2016	09.07	08/Feb/2016	08.10	Boiler Tube Leakage
IPP	Trombay 8	250MW	07/Feb/2016	17.40		Continued.	Boiler Maintenance Work,Bearing Inspection.
MSPGCL	Koyna Unit 8	80MW	08/Feb/2016	08.45	08/Feb/2016	10.15	Maintenance work
IPP	RPL(AMT) U-1	270MW	08/Feb/2016	00.13	09/Feb/2016	01.06	Cooling Tower Tube Leakage.
MSPGCL	Uran Unit 8	108MW	09/Feb/2016	11.29	09/Feb/2016	18.19	filter replacement
MSPGCL	Ghatghar Unit-2	125MW	09/Feb/2016	18.00		Continued.	oil filtration work.
MSPGCL	Bhusawal Unit 3	210MW	10/Feb/2016	10.31	13/Feb/2016	01:03	Boiler Tube Leakage
IPP	WPCL U-4	135MW	10/Feb/2016	21.46		Continued.	ESP Maintenance Work.
IPP	RPL(AMT) U-3	270MW	10/Feb/2016	00.02	12/Feb/2016	23:46	Bottom Ash problem
MSPGCL	Bhusawal Unit 5	500MW	10/Feb/2016	23.55	14/Feb/2016	07.48	MSEDCL Zero Shedule.
MSPGCL	Nasik Unit 5	210MW	12/Feb/2016	06:35	12/Feb/2016	16:50	HP Turbine Problem.
IPP	Adani U-2	660MW	13/Feb/2016	15.47		Continued.	P A Outlet Duct Leakage Bellow.
IPP	VIPL U-2	300MW	13/Feb/2016	04:59		Continued.	Boiler Tube Leakage
MSPGCL	Uran Unit 8	108MW	14/Feb/2016	18.34		Continued.	Gas shortage
MSPGCL	Bhusawal Unit 4	500MW	14/Feb/2016	12.10		Continued.	Zero Schedule Given by MSEDCL.

LINE OUTAGES FOR THE WEEK FROM 08/02/2016 TO 14/02/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Akola II - Taptitanda ckt-II	31/Dec/2015	18.16		Continued.	Change over
400 KV	Babhaleshwar-Taptitanda ckt-I	23/Jan/2016	07.21	11/Feb/2016	18.39	Change Over.
400 KV	Karad-Jaigad - I	06/Feb/2016	16.23	09/Feb/2016	08.12	Over Voltage
400 KV	Akola Aurangabad(PG) I	07/Feb/2016	13.12	08/Feb/2016	07.35	Replacement of B Ph Contact ARM Assembly of Isolator @ Akola.
400 KV	Dhule Sar'Sarovar I	07/Feb/2016	13.29	08/Feb/2016	06.55	Over Voltage
400 KV	karad -kolhapur-I	07/Feb/2016	15.55	08/Feb/2016	09.40	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	07/Feb/2016	16.44	08/Feb/2016	10.07	Over Voltage
400 KV	Bhusawal-Aurangabad	07/Feb/2016	17.10	08/Feb/2016	09.03	Over Voltage
400 KV	Kolhapur Solapur(PG) I	07/Feb/2016	17.10	08/Feb/2016	07.43	Over Voltage
400 KV	Padgha - Boisar (PG)	08/Feb/2016	02.07	08/Feb/2016	10.12	Over Voltage
400 KV	Chandrapur - Khaperkheda	08/Feb/2016	13.10	08/Feb/2016	15.22	Isolator Problem.
400 KV	karad -kolhapur-II	08/Feb/2016	16.08	09/Feb/2016	07.44	Over Voltage
400 KV	Dhule Sar'Sarovar I	08/Feb/2016	17.16	09/Feb/2016	06.28	Over Voltage
400 KV	Bhusawal-Aurangabad	08/Feb/2016	17.24	09/Feb/2016	08.03	Over Voltage
400 KV	Kolhapur Solapur (PG) II	08/Feb/2016	18.02	09/Feb/2016	07.18	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	08/Feb/2016	21.41	09/Feb/2016	06.39	Over Voltage
400 KV	Padgha - Boisar (PG)	09/Feb/2016	02.23	09/Feb/2016	06.39	Over Voltage
400 KV	Main Bus I @ Akola	09/Feb/2016	14.40	09/Feb/2016	16.55	Hot Line work .PID Testing
400 KV	Chandrapur II - Chandrapur ckt 2	09/Feb/2016	15.30		Continued.	CKT on TBC.Main Breaker off work.
400 KV	karad -kolhapur-I	09/Feb/2016	16.23	10/Feb/2016	09.26	Over Voltage
400 KV	Kolhapur Solapur(PG) I	09/Feb/2016	17.37	10/Feb/2016	06.49	Over Voltage
400 KV	Bhusawal-Aurangabad	09/Feb/2016	18.08	10/Feb/2016	07.01	Over Voltage
400 KV	Padgha - Boisar (PG)	09/Feb/2016	18.24	09/Feb/2016	18.43	Attending sparking on LMU
400 KV	Lonikand I - Koyna stage-IV	09/Feb/2016	21.37	11/Feb/2016	10.56	Over Voltage
400 KV	Chandrapur2-Parali 2 ckt 2	10/Feb/2016	08.24	11/Feb/2016	07.27	LILO ARREANGMENT AT Nanded SUBSTATION
400 KV	Karad-Jaigad - I	10/Feb/2016	10.36	11/Feb/2016	08.56	Quarterly Maintenance Work RFC 15.30 hrs(10/2/2016)
400 KV	Padgha - Boisar (PG)	10/Feb/2016	15.37	10/Feb/2016	18.10	REPLACEMENT OF LMU UNIT
400 KV	Dhule Sar'Sarovar I	10/Feb/2016	16.11	11/Feb/2016	07.38	Over Voltage
400 KV	karad -kolhapur-II	10/Feb/2016	16.33	11/Feb/2016	08.31	Over Voltage
400 KV	Bhusawal-Aurangabad	10/Feb/2016	17.08	11/Feb/2016	07.11	Over Voltage
400 KV	Chandrapur-II - Nanded	11/Feb/2016	03.04	11/Feb/2016	07.27	Over Voltage
400 KV	Padgha Tarapur I	11/Feb/2016	08.49	11/Feb/2016	22.36	Annual Maintenance Work
400 KV	Babhaleshwar-Taptitanda ckt-I	11/Feb/2016	09.17	11/Feb/2016	18.39	TANDELTA TESTING WORK
400 KV	Main Bus-II @ Akola	11/Feb/2016	10.20	11/Feb/2016	14.32	DIAGNOASTIC TESTING OF BUS CVT AND MAINTANANCE OF BUS ISOLATOR
400 KV	Lonikand I - Chakan	11/Feb/2016	10.59	11/Feb/2016	18.17	Line Maintenance work
400 KV	Bhusawal-Aurangabad	11/Feb/2016	14.05		Continued.	Over Voltage
400 KV	karad -kolhapur-I	11/Feb/2016	16.05	12/Feb/2016	09.30	Over Voltage
400 KV	Karad - Jaigad - II	11/Feb/2016	16.44	12/Feb/2016	09.22	Over Voltage
400 KV	Dhule Sar'Sarovar I	11/Feb/2016	17.22	12/Feb/2016	07.55	Over Voltage
400 KV	Kolhapur Solapur(PG) I	11/Feb/2016	17.34	12/Feb/2016	06.41	Over Voltage
400 KV	Babhaleshwar-Taptitanda ckt-II	11/Feb/2016	18.40		Continued.	CHANGE OVER
400 KV	Lonikand I - Koyna stage-IV	11/Feb/2016	21.55	12/Feb/2016	16.03	Over Voltage
400 KV	Jejuri- Koynastage-IV	12/Feb/2016	05.54	12/Feb/2016	15.52	Distance Protection
400 KV	N.Koyna-Karad -Ckt II	12/Feb/2016	06.08	13/Feb/2016	08.52	Distance Protection
400 KV	N.Koyna-Karad -Ckt I	12/Feb/2016	06.50	13/Feb/2016	09.31	Distance Protection
400 KV	karad -kolhapur-II	12/Feb/2016	07.08	13/Feb/2016	09.19	Distance Protection
400 KV	Kolhapur(M)-Kolhapur(GIS) ckt1	12/Feb/2016	07.09	12/Feb/2016	07.51	Distance Protection
400 KV	Padghe - Kalwa- I	12/Feb/2016	08.10	12/Feb/2016	18.52	A/R Out for OPGW Work.
400 KV	Khadka- Deepnagar Ckt 1	12/Feb/2016	10.01	12/Feb/2016	13.38	Main Bay Tline charge through Tie Bay beaker CRM and Relay Testing Work.
400 KV	Padgha Tarapur II	12/Feb/2016	10.56	12/Feb/2016	19.10	Emergency outage
400 KV	Lonikand2-Lonikand1 (Introcnector)	12/Feb/2016	12.38	12/Feb/2016	13.30	Testing Work
400 KV	Talegaon PG-Aurangabad-I	12/Feb/2016	12.41	13/Feb/2016	18.41	Replacement of HCB Isolator Clamp Connector.
400 KV	Aurangabad - Aurangabad(PG) I	12/Feb/2016	12.58	13/Feb/2016	18.14	Isolator Maintance Work.
400 KV	Dhule Sar'Sarovar I	12/Feb/2016	16.46	13/Feb/2016	06.04	Over Voltage
400 KV	Kolhapur Solapur (PG) II	12/Feb/2016	16.50	13/Feb/2016	06.16	Over Voltage
400 KV	Chandrapur-Parali III	13/Feb/2016	08.23	13/Feb/2016	19.26	Fixing & Replacement of Spacer Cum Vibration Damper.
400 KV	karad -kolhapur-I	13/Feb/2016	16.05	14/Feb/2016	09.24	Over Voltage
400 KV	Karad - Jaigad - II	13/Feb/2016	16.24		Continued.	Over Voltage
400 KV	Kolhapur Solapur (PG) II	13/Feb/2016	18.02	14/Feb/2016	12.04	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	13/Feb/2016	22.05	14/Feb/2016	10.01	Over Voltage
400 KV	Padghe - Talegaon (PG)	14/Feb/2016	09.10	15/Feb/2016	06.43	OPGW Work.
400 KV	Chandrapur-II - Nanded	14/Feb/2016	10.39		Continued.	E/W Stringing Work.
400 KV	Dhule Sar'Sarovar I	14/Feb/2016	13.17	15/Feb/2016	06.26	Over Voltage
400 KV	karad -kolhapur-II	14/Feb/2016	13.22		Continued.	Over Voltage

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Kolhapur Solapur (PG) II	14/Feb/2016	16.44		Continued.	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	14/Feb/2016	16.49		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Kalwa - Borivali	10/Jan/2016	09:15		Continued.	Tower Erection Work.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Padghe - Vasai	24/Jan/2016	08.32		Continued.	For Formation of Temp. Padgha-Borivali (Charge upto 51/1).
220 KV	Bableshtar- Alephata	03/Feb/2016	06.28		Continued.	controlling bblsr ICT Overloading
220 KV	Bableshtar- Ranjangaon	03/Feb/2016	07.12		Continued.	controlling bblsr ICT Overloading
220 KV	Kharghar - Tss Panvel	08/Feb/2016	00.07	08/Feb/2016	14.57	Distance Protection
220 KV	Ongc Panvel - Tss Panvel	08/Feb/2016	00.07	08/Feb/2016	08.47	Distance Protection
220 KV	Kandalgaon - ONGC Panvel	08/Feb/2016	00.12	08/Feb/2016	00.30	Distance Protection
220 KV	Pophali - Kdph	08/Feb/2016	06.48	08/Feb/2016	07.30	Distance Protection
220 KV	Nasik Navsari I	08/Feb/2016	08.46	08/Feb/2016	19.36	Insulator Replacement Work.
220 KV	Taloja II - OCIL-I	08/Feb/2016	09.30	08/Feb/2016	19.24	Testing Work
220 KV	Tilawani-Talandge-I	08/Feb/2016	10.51	08/Feb/2016	14.57	Hot Spot Attending & AMC Work.
220 KV	Karad -Mudshingi Ckt- IV	08/Feb/2016	12.47	08/Feb/2016	22.17	Retorfeeting Backup Relay.
220 KV	Taloja II - OCIL-II	09/Feb/2016	07.31	09/Feb/2016	18.05	Testing Work
220 KV	Nasik Navsari I	09/Feb/2016	09.28	09/Feb/2016	16.50	Replacement work
220 KV	New Koyna - Pedambe	09/Feb/2016	10.19	09/Feb/2016	16.11	isolator maintainance work
220 KV	Uran - Hoc 1	09/Feb/2016	14.25	09/Feb/2016	17.58	Attending DE Capping
220 KV	Mumewadi -Halkarni I	10/Feb/2016	08.10	10/Feb/2016	13.14	LINE SIGNATURE ANANLYSIS
220 KV	Nasik Navsari I	10/Feb/2016	08.29	10/Feb/2016	14.19	Insulator Replacement Work
220 KV	Uran - Kharghar I	10/Feb/2016	10.12	10/Feb/2016	15.03	Relay Testing Work
220 KV	Karad - Vita Ckt- I	10/Feb/2016	12.26	10/Feb/2016	18.19	RETROFITTING OF NUMERICAL BACKUP PROTECTION REALY
220 KV	Mumewadi -Halkarni II	10/Feb/2016	13.19	10/Feb/2016	15.22	LINE SIGNATURE ANANLYSIS TEST
220 KV	Uran - Kharghar 2	10/Feb/2016	15.20	10/Feb/2016	18.59	Relay Testing Work
220 KV	Halkarni-Mahalaxmiline	10/Feb/2016	15.40	10/Feb/2016	17.34	LINE SIGNATURE ANANLYSIS TEST
220 KV	Nasik Navsari II	10/Feb/2016	15.47	10/Feb/2016	20.37	Insulator Replacement Work
220 KV	Lamboti-Vita	10/Feb/2016	16.21	10/Feb/2016	18.42	RECONNECTION OF JUMPERS AT LOC.NO 323
220 KV	Talandge-Hamidwada	10/Feb/2016	21.39	10/Feb/2016	21.50	Distance Protection
220 KV	Tata Borivli MSETCL Borivli 4	10/Feb/2016	22.39	11/Feb/2016	04.55	CONNECTING BUS JUMPERS OF BOISER 2 FEEDER
220 KV	Borivali - Tarapur	10/Feb/2016	23.27	11/Feb/2016	04.50	CONNECTING BUS JUMPERS OF BOISER 2 FEEDER
220 KV	Talandge-Hamidwada	11/Feb/2016	08.44	11/Feb/2016	11.39	LINE SIGNATURE ANALYSIS TEST
220 KV	Karad - Kadegaon	11/Feb/2016	11.00	11/Feb/2016	16.52	RETROFITTING OF NUMERICAL BACKUP REALY
220 KV	Trombay-Chembur Line 2	12/Feb/2016	01:12	12/Feb/2016	12:52	E/O for Attending main breaker problem.
220 KV	Karad(400kv) -Mudshingi Ckt 2-Tak	12/Feb/2016	06:37	12/Feb/2016	10:13	Distance Protection
220 KV	Kolhapur - 5 Star Ckt I	12/Feb/2016	07:03	12/Feb/2016	15:18	Distance Protection
220 KV	Karad(400kv) -Nigade	12/Feb/2016	07:45	12/Feb/2016	08:16	Distance Protection
220 KV	Padghe - Kamba	12/Feb/2016	08:25	12/Feb/2016	20:48	for Construction Work.
220 KV	Padghe - Jambhul 2	12/Feb/2016	09:50	12/Feb/2016	21:20	for Removing T Jumper between line isolator and Aux. Bus isolator.charged from Padghe end.