

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 10/Feb/2025 to 16/Feb/2025

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/02/2025	11 Hrs	6092	1418	284	7794	10409	107	7984	2598	-2209	26114	0	26114	645	250	29787	29787	49.88
11/02/2025	11 Hrs	6028	1033	290	7351	10831	91	7633	2637	-2127	25872	0	25872	585	232	29360	29360	50.01
12/02/2025	11 Hrs	5977	1477	291	7745	11117	105	6783	2982	-2234	25934	0	25934	551	212	29495	29495	49.91
13/02/2025	11 Hrs	6396	612	286	7294	10925	414	6290	2888	-2240	25016	0	25016	548	240	28599	28599	50.00
14/02/2025	11 Hrs	6149	1130	284	7563	10557	270	5934	3100	-2073	24806	0	24806	558	488	28470	28470	50.01
15/02/2025	11 Hrs	6480	1039	280	7799	10376	115	6604	3218	-2026	25535	0	25535	455	500	29067	29067	49.92
16/02/2025	11 Hrs	6258	310	142	6710	9421	113	7810	3118	-1475	25191	0	25191	487	502	28161	28161	49.91
Maximum		6480	1477	291	7799	11117	414	7984	3218	-1475	26114	0	26114	645	502	29787	29787	50.01
Minimum		5977	310	142	6710	9421	91	5934	2598	-2240	24806	0	24806	455	212	28161	28161	49.88
Average		6197	1003	265	7465	10519	174	7005	2934	-2055	25495	0	25495	547	346	28991	28991	49.95

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/02/2025	13 Hrs	5573	907	271	6751	10548	96	7318	3075	-2276	24946	0	24946	624	248	28660	28660	50.06
11/02/2025	13 Hrs	5667	685	282	6634	11203	99	6799	3173	-2253	25133	0	25133	576	249	28733	28733	49.92
12/02/2025	13 Hrs	5800	966	281	7047	10815	113	6017	3445	-2319	24559	0	24559	531	191	28159	28159	50.05
13/02/2025	13 Hrs	5783	234	274	6291	10825	132	5817	3519	-2338	23691	0	23691	562	149	27295	27295	49.97
14/02/2025	13 Hrs	5874	897	276	7047	10552	105	5509	3368	-2323	23700	0	23700	562	309	27452	27452	50.02
15/02/2025	13 Hrs	6084	535	265	6884	10336	178	5830	3574	-2111	24152	0	24152	457	476	27735	27735	50.01
16/02/2025	13 Hrs	5563	229	139	5931	9405	171	6935	3543	-1668	23793	0	23793	452	408	26845	26845	50.05
Maximum		6084	966	282	7047	11203	178	7318	3574	-1668	25133	0	25133	624	476	28733	28733	50.06
Minimum		5563	229	139	5931	9405	96	5509	3075	-2338	23691	0	23691	452	149	26845	26845	49.92
Average		5763	636	255	6655	10526	128	6318	3385	-2184	24282	0	24282	538	290	27840	27840	50.01

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/02/2025	20 Hrs	6265	1304	324	7893	9607	270	8153	0	-1720	23603	0	23603	953	251	27127	27127	50.03
11/02/2025	20 Hrs	6112	1904	381	8397	9684	376	7828	0	-1641	24089	0	24089	972	248	27505	27505	50.01
12/02/2025	20 Hrs	6474	1793	290	8557	9902	254	7607	0	-1676	24082	0	24082	984	235	27539	27539	49.94
13/02/2025	20 Hrs	7192	1284	287	8763	9307	190	7213	0	-1571	23346	0	23346	1034	290	26797	26797	49.98
14/02/2025	20 Hrs	6928	1655	289	8872	9008	200	7187	0	-1420	23276	0	23276	1055	500	26822	26822	50.03
15/02/2025	20 Hrs	7022	1696	319	9037	8795	282	7276	0	-1382	23449	0	23449	999	500	26889	26889	50.01
16/02/2025	20 Hrs	6324	612	143	7079	9067	412	7875	0	-1505	22384	0	22384	535	501	25469	25469	50.02
Maximum		7192	1904	381	9037	9902	412	8153	0	-1382	24089	0	24089	1055	501	27539	27539	50.03
Minimum		6112	612	143	7079	8795	190	7187	0	-1720	22384	0	22384	535	235	25469	25469	49.94
Average		6617	1464	290	8371	9339	283	7591	0	-1559	23461	0	23461	933	361	26878	26878	50.00

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/02/2025	3 Hrs	5847	235	297	6379	8325	210	7650	0	-1190	20909	0	20909	536	173	23273	23273	49.98
11/02/2025	4 Hrs	5801	230	298	6329	9161	108	7494	0	-1061	21622	0	21622	546	234	23872	23872	49.97
12/02/2025	3 Hrs	5733	240	301	6274	9642	505	6946	0	-991	21956	0	21956	541	247	24155	24155	50.00
13/02/2025	4 Hrs	6082	235	299	6616	9512	402	6315	0	-1022	21394	0	21394	520	247	23612	23612	50.00
14/02/2025	4 Hrs	6287	230	302	6819	8672	439	6377	0	-819	21087	0	21087	566	498	23371	23371	50.02
15/02/2025	3 Hrs	6003	240	297	6540	9559	291	6211	0	-1056	21109	0	21109	446	498	23545	23545	50.02
16/02/2025	23 Hrs	5682	241	185	6108	8735	269	7718	0	-1435	20894	0	20894	447	487	23764	23764	50.02
Maximum		6287	241	302	6819	9642	505	7718	0	-819	21956	0	21956	566	498	24155	24155	50.02
Minimum		5682	230	185	6108	8325	108	6211	0	-1435	20894	0	20894	446	173	23273	23273	49.97
Average		5919	236	283	6438	9087	318	6959	0	-1082	21281	0	21281	515	341	23656	23656	50.00

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
10/02/2025	142.787	16.421	7.240	166.448	0.346	230.500	231.091	4.659	188.392	20.676	16.329	5.727	-40.322	557.846	62.378	632.731
11/02/2025	143.770	18.539	7.356	169.665	0.206	238.815	239.891	5.271	182.531	21.454	16.070	5.906	-39.275	566.221	61.250	639.711
12/02/2025	147.382	18.457	7.180	173.019	0.127	242.385	242.093	6.019	167.612	24.292	15.309	5.480	-39.720	561.052	60.509	634.116
13/02/2025	155.039	11.453	7.197	173.689	0.136	237.545	240.421	7.320	157.536	25.505	15.996	6.192	-39.187	550.001	61.375	623.783
14/02/2025	154.412	16.202	7.024	177.638	0.182	228.014	229.540	7.235	154.365	25.271	15.995	11.213	-36.234	543.895	63.442	619.731
15/02/2025	156.476	12.779	7.022	176.277	0.279	229.279	231.834	6.161	159.431	26.104	12.904	11.325	-37.205	547.630	61.434	621.481
16/02/2025	142.041	7.830	3.609	153.480	0.256	215.842	220.348	6.331	180.773	25.872	11.729	11.172	-32.027	538.190	54.928	605.199
Maximum	156.476	18.539	7.356	177.638	0.346	242.385	242.093	156.476	188.392	26.104	16.329	11.325	-32.027	566.221	63.442	639.711
Minimum	142.041	7.830	3.609	153.480	0.127	215.842	220.348	142.041	154.365	20.676	11.729	5.480	-40.322	538.190	54.928	605.199
Average	148.844	14.526	6.661	170.031	0.219	231.769	233.603	148.844	170.091	24.168	14.905	8.145	-37.710	552.119	60.759	625.250

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
10/02/2025	0.240	1.726	36.291
11/02/2025	0.280	2.006	36.011
12/02/2025	0.292	2.298	35.719
13/02/2025	0.130	2.429	35.588
14/02/2025	0.232	2.661	35.356
15/02/2025	0.158	2.818	35.199
16/02/2025	0.060	2.878	35.139

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 10/Feb/2025 to 16/Feb/2025

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
10/02/2025	MONDAY	128.939	9527	102.152	4256	231.091	9629	230.500	9604	-0.591	-25
11/02/2025	TUESDAY	129.834	9885	110.057	4586	239.891	9995	238.815	9951	-1.076	-45
12/02/2025	WEDNESDA	131.619	9977	110.474	4603	242.093	10087	242.385	10099	0.292	12
13/02/2025	THURSDAY	129.798	9907	110.623	4609	240.421	10018	237.545	9898	-2.876	-120
14/02/2025	FRIDAY	117.216	9452	112.324	4680	229.540	9564	228.014	9501	-1.526	-64
15/02/2025	SATURDAY	116.793	9545	115.041	4793	231.834	9660	229.279	9553	-2.555	-106
16/02/2025	SUNDAY	110.938	9072	109.410	4559	220.348	9181	215.842	8993	-4.506	-188
Total		865.138		770.080		1635.218		1622.380		-12.838	

Generator Unit Outages/Trippings from 10.02.2025 to 16.02.2025						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U2	07-02-17	17:3		Continued.	No Schedule.(NO PPA)	NOPPA
PGPL U1	07-02-17	17:3		Continued.	No Schedule (NO PPA)	NOPPA
VIPL U-1	29-12-18	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-19	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-20	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-20	4:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-21	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Uran Unit A0	07-09-22	16:30		Continued.	Turbine Tripped on High Vibrations	FORCED
Ghatghar Unit-2	26-05-24	13:17		Continued.	Stator Earth Fault	FORCED
JPL Unit 2	21-11-24	1:30		Continued.	Unit Out due to Non-availability of Schedule.	ZEROSCH/RSD
Chandrapur Unit 6	14-12-24	19:45		Continued.	Capital overhaul	PLANNED
Tarapur 4	21-12-24	21:50		Continued.	Annual Overhaul	PLANNED
Chandrapur Unit 9	11-01-25	18:55		Continued.	Generator Protection operated	FORCED
Koyna Unit 9	24-01-25	8:00		Continued.	for upgradation of existing protection system to numerical protection system and H.S. Lubrication system work.	PLANNED
AEML Unit 1	01-02-25	18:52	13-02-25	19:14	APH -1A Problem	FORCED
Nasik Unit 4	05-02-25	1:36	16-02-25	15:38	For Boiler work	FORCED
Uran Unit 6	06-02-25	8:52	14-02-25	6:52	Zero Schedule Given By MSEDCL. (Unit is available in open cycle from 20:45hrs, Dt.13.02.2024)	ZEROSCH/RSD
Uran Unit 5	08-02-25	19:27	10-02-25	6:51	No schedule from MSEDCL	ZEROSCH/RSD
Bhusawal Unit 4	09-02-25	9:46	13-02-25	3:03	Boiler Tube Leakage	FORCED
Khaparkheda Unit 1	09-02-25	16:18	10-02-25	10:53	Furnace Pressure High	FORCED
Chandrapur Unit 7	09-02-25	23:15	12-02-25	2:19	Suspected BTL	FORCED
Uran Unit 5	10-02-25	8:59	11-02-25	7:10	No schedule from MSEDCL	ZEROSCH/RSD
Nasik Unit 3	10-02-25	20:40	10-02-25	23:18	Flame failure	FORCED
Paras Unit 3	10-02-25	22:18	11-02-25	0:21	Drum level low	FORCED
Nasik Unit 3	11-02-25	7:55	11-02-25	19:52	Turbine Relay Oil Pressure Low	FORCED
Uran Unit 5	11-02-25	8:59	11-02-25	18:00	No schedule from MSEDCL	ZEROSCH/RSD
IEPL Unit 1	11-02-25	12:07	13-02-25	9:32	Bottom ash evacuation & BTL problem	FORCED
SWPGPL U-4	11-02-25	19:57	14-02-25	10:29	Boiler Tube Leakage	FORCED
Uran Unit 5	11-02-25	20:00	12-02-25	7:04	No schedule from MSEDCL	ZEROSCH/RSD
Uran Unit 5	12-02-25	8:45	13-02-25	6:22	No schedule from MSEDCL	ZEROSCH/RSD
Adani U-2	12-02-25	20:04	15-02-25	23:07	APH-A, PA hot air bellow leakage.	FORCED
Parli Unit 7	12-02-25	23:30	15-02-25	13:07	Boiler Tube Leakage	FORCED
Uran Unit 5	13-02-25	9:10		Continued.	No schedule from MSEDCL	ZEROSCH/RSD
RPL(AMT) U-3	13-02-25	23:00	15-02-25	15:29	H2 Leakage problem.	FORCED
Khaparkheda Unit 3	14-02-25	3:18	14-02-25	7:42	Furnace Pressure High	FORCED
Koyna STG-IV Unit-1	14-02-25	6:36	14-02-25	8:50	Governor Safety Bolt Rupture	FORCED
Uran Unit 6	14-02-25	8:00	15-02-25	18:08	Zero Schedule Given BY MSEDCL.	ZEROSCH/RSD
Koyna STG-IV Unit-1	14-02-25	9:00	14-02-25	11:00	Due to Butterfly valve problem.	FORCED
Trombay 7B	14-02-25	23:40	17-02-25	7:38	For attending diverter damper hydraulic oil pressure issue.	PLANNED
Trombay 7A	14-02-25	23:54	17-02-25	3:04	For attending diverter damper hydraulic oil pressure issue.	PLANNED
Koyna STG-IV Unit-2	15-02-25	18:38	15-02-25	21:00	Governor safety bolt ruptured	FORCED
Uran Unit 6	15-02-25	19:27		Continued.	No schedule from MSEDCL	ZEROSCH/RSD
Uran Unit 8	16-02-25	0:00	16-02-25	21:47	filter replacement work.	PLANNED
Khaparkheda Unit 5	16-02-25	2:59	17-02-25	4:48	Boiler Tube Leakage	FORCED
Koradi Unit 8	16-02-25	3:48	16-02-25	7:44	Flame Failure	FORCED

Transmission Line Outages/Trippings from 10.02.2025 to 16.02.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Ty	Voltage
MANSAR-PENCH	26-09-24	14:40	12-02-25	13:20	H/T at 132KV Pench end	HT	132 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	23-01-25	20:49	11-02-25	9:27	For load management	HT	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 1	29-01-25	17:47	11-02-25	11:05	Load management	HT	220 KV
132 KV KANHAN (220 KV) - PENCH CKT	29-01-25	10:56	12-02-25	13:20	H/T AT PENCH END AFTER BLACK START	HT	132 KV
BUS - 1 @ BOISAR (PG)	06-02-25	18:51	12-02-25	17:54	Continuous outage of 220kV Bus-1 for Bus-bar relay retrofitting & testing	PO	220 KV
400KV 167MVA SPARE ICT @ 400KV TAPTITHANDA S/S	09-02-25	10:25	10-02-25	0:03	A post occ outage has been proposed on 400 kV Main Bus - II for 125 MVAR Bus Reactor bay erection work and Spare ICT unit is directly connected to Y phase of the bus through CB. Hence during said outage period Spare ICT will be out of charge.	PO	400 KV
PADGHE - NALASOPARA - VASAI (T)	09-02-25	9:39	10-02-25	0:43	A)On 09.02.2025 @ 06:00 Hrs to 09:00 Hrs Outage on 220kV Padgha-Nalasopara-Vasai Tap will be availed to carry out following works: 1)Jumper at Loc no. 55 of 220kV Padgha-Nalasopara-Vasai Line will be opened to separate the 220kV Padgha-Nalasopara Line & make it dead. 2)After jumper opening 220kV Vasai-Nalasopara link line will be charged @ 09:00 Hrs of 09.02.2025 thereby making the portion from Loc no. 55 to 220kV Padgha i.e 220kV Padgha-Nalasopara will be dead. B)On 09.02.2025 @ 09:00 Hrs to 15:00 Hrs following work will be carried out on dead 220kV Padgha-Nalasopara line: 1)One side cross arm erection work will be carried out at proposed Loc no. 1 & 9. 2)Cut point formation over newly erected Monopole will be carriedout at Loc no. 1 & 9 of 220kV Padgha-Nalasopara line & also related conductor de-stringing & stringing work will be carried out. C)On 09.02.2025 @ 15:00 Hrs to 18:00 Hrs following work will be carried out: 1)Reconnecting the jumper at Loc no. 55 of 220kV Padgha-Nalasopara line. 2)After reconnecting the jumper at Loc no. 55 re-establishing 220kV Padgha-Nalasopara-Vasai Tap line @ 18:00Hrs.	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	10-02-25	7:19	10-02-25	22:10	Load management	HT	220 KV
AMBAZARI-ABHIJEET	10-02-25	11:10	10-02-25	17:42	Retrofitting work of back up relay at 220kV SSTN Amb	PO	220 KV
BOISAR II - BOISAR (PG) CKT - 2	10-02-25	0:57	10-02-25	8:26	Simultaneous outage of 220KV Bus-1 and ICT-1 for busbar relay retrofitting and testing.	PO	220 KV
CHANDRAPUR - BHADRAVATI CKT - 1	10-02-25	9:25	10-02-25	23:47	Work at PG End.	PO	400 KV
HINJAWADI I- CHINCHWAD	10-02-25	6:49	10-02-25	23:06	Load management	HT	220 KV
KANHAN-UMRED 1	10-02-25	9:04	10-02-25	14:30	Replacement of critical insulator string at various locations found in PID work.	PO	220 KV
MALEGAON-SATANA	10-02-25	5:26	10-02-25	23:46	Load management	HT	220 KV
SADAWAGHAPUR KARAD CKT 1	10-02-25	9:37	10-02-25	13:50	Diagnostic Testing Work	PO	220 KV
SADAWAGHAPUR KARAD CKT 2	10-02-25	15:08	10-02-25	17:44	Diagnostic Testing Work	PO	220 KV
SHIVAJINAGAR-MALEGAON	10-02-25	18:47	10-02-25	23:39	Outage requires for stringing at location no.27-28, of proposed 220kV Shivajinagar-Ampyre solar line.(There is crossing of 132kV 220kV Shivajinagar-Malegaon and 220kV Shivajinagar-Gangapur DCDC line.)	PO	220 KV
TALANDGE - MUDSHINGI CKT - 1	10-02-25	12:04	14-02-25	21:55	220kV Circuit breaker overhauling work will be done by agency	PO	220 KV
TALANDGE - SAWANTWADI	10-02-25	10:29	10-02-25	15:37	Insulator cleaning work	PO	220 KV
220 KV PHULAMBRI - BHOKARDHAN	10-02-25	13:25	11-02-25	16:48	Tan delta, CRM timing tests	PO	220 KV
220/100 KV 100 MVA ICT 1 @ JAMBHUL	10-02-25	10:48	10-02-25	16:10	SFRA & DFR Testing work by PAC Circle, Vashi	PO	220 KV

Transmission Line Outages/Trippings from 10.02.2025 to 16.02.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Ty	Voltage
220/132 KV 100MVA ICT 2 @ BARAMATI	10-02-25	10:30	10-02-25	12:40	To attend oil leakage of LV B-Ph Bushing.	PO	220 KV
220/33-33KV 100MVA TF- 2 @ ICHALKARANJI - II	10-02-25	9:33	10-02-25	15:34	1) Quaterly bay maintenace work 2) Hot spot attending work	PO	220 KV
220/33KV 50MVA PTR 3 @ WATHAR	10-02-25	10:27	10-02-25	15:46	Quarterly maintenance work	PO	220 KV
220/33KV 50MVA PTR 3 @ MALHARPETH	10-02-25	10:02	10-02-25	13:37	Diagnostic Testing Work & Quarterly Maintenance Work	PO	220 KV
220KV SHIVAJINAGAR -MALEGAON	10-02-25	18:39	10-02-25	23:39	Outage requires for stringing at location No.27-28, of proposed 220kV Shivajinagar-Ampyre Solar line. (There is crossing of 132kV 220 KV Shivajinagar-Malegaon and 220 KV Shivajinagar-Gangapur DCDC line).	PO	220 KV
400 KV AKOLA - AURANGABAD(PG) CKT -2	10-02-25	15:12	10-02-25	18:33	To take 50MVAR line reactor out for attending oil leakage problem and then line will charged at 19.00 hrs after line reactor out.Complete work will be carried out by PGCIL team. line reactor will be remain out for maintenance purpose till dt.19.02.2025.	EO	400 KV
400/220kV 500 MVA ICT - 4 @ BOISAR (PG)	10-02-25	0:56	10-02-25	8:05	Simultaneous outage of 220KV Bus-1 and ICT-1 for busbar relay retrofitting and testing.	PO	400 KV
BUS COUPLER @ PHURSUNGI	10-02-25	8:41	10-02-25	22:04	Load management	HT	220 KV
CHINCHWAD 2 - HINJEWADI 1	10-02-25	10:29	10-02-25	18:46	Cleaning of Disc Insulators (Cold line washing) work.	PO	220 KV
DABHOL - NAGOTHANE CKT - 2	10-02-25	13:31	12-02-25	19:34	Chemical Washing work & Cold washing work	PO	400 KV
JEJURI- KOYNA STAGE-IV	10-02-25	4:29	10-02-25	9:38	Distance protection	T	400 KV
KHADKA - BABLESHWAR	10-02-25	15:32	10-02-25	18:30	E/O proposal for shifting of 400 KV Babhaleshwar line on TBC for attending DC Leakage in 400 KV Main CB Circuit at 400 KV Khadka substation.	EO	400 KV
MAIN BAY (401) OF GT 9 @ 400KV CHANDRAPUR SWITCHING S/S	10-02-25	11:59			Opportunity Outage for Overhauling and Testing work of 400KV Main CB of 401 Bay.		400 KV
MAIN BAY (706) OF BUS REACTOR @ KORADI 3	10-02-25	9:16	10-02-25	15:58	Annual Maintenance of Bay Equipment at Koradi-III SS.	PO	765 KV
MAIN BAY - 707 OF EKTUNI CKT - 2 @ AKOLA 2	10-02-25	9:59	10-02-25	19:06	Annual Maintenance of Bay Equipment at Akola-II SS.	PO	765 KV
METERING BAY (CONSUMER) - 2 @ SERUM	10-02-25	9:40	10-02-25	12:18	Annual testing of all the CT and PT	PO	220 KV
NERLE - PEDAMBE	10-02-25	11:10	10-02-25	19:50	For replacement of damaged conductor at Nerale side.	PO	220 KV
PUNE-GIS - 400KV - BUS 2	10-02-25	14:14	13-02-25	11:56	For Bus extension	PO	400 KV
SHIVAJINAGAR - GANGAPUR	10-02-25	18:41	10-02-25	23:36	Outage requires for stringing at location no.27-28, of proposed 220kV Shivajinagar-Ampyre solar line.(There is crossing of 132kV 220kV Shivajinagar-Malegaon and 220kV Shivajinagar-Gangapur DCDC line.)	PO	220 KV
TATA BORIVLI MSETCL BORIVLI - 4	10-02-25	12:34	10-02-25	12:43	BREAKER INSPECTION	PO	220 KV
TATA BORIVLI MSETCL BORIVLI - 5	10-02-25	12:46	10-02-25	12:53	BREAKER INSPECTION	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	11-02-25	7:51	11-02-25	21:36	Load management	HT	220 KV
BORIVALI - TARAPUR	11-02-25	16:34			1) TAPS 1&2, 220kV Zone-II main bus outages to carry out annual maintenance of main bus and bay's equipments. 2) Remarks: During outage period BS#1between 220 KV Zone-1 & Zone-II will remain open from 0800 hrs of 10/02/2025 to 1800 hrs of 15/02/2025.	PO	220 KV
BUTIBORI-BUTIBORI RLY TSS	11-02-25	11:13	11-02-25	12:21	Tarp line removal work	PO	220 KV
CHANDRAPUR 2 - DHARIWAL CKT - 1	11-02-25	8:24	11-02-25	18:01	Line maintenance & Bay equipment testing work	PO	400 KV
DAHANU - VIRAJ	11-02-25	10:01	11-02-25	18:59	Load management	HT	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 1	11-02-25	18:08	13-02-25	11:12	H/T for load management.	HT	220 KV
EKLAHARE (OCR) - PADGHE	11-02-25	18:35			H/T for load management.	HT	220 KV
HINJAWADI I- CHINCHWAD	11-02-25	7:12	11-02-25	22:57	Load management	HT	220 KV
MALEGAON-SATANA	11-02-25	4:36	11-02-25	17:26	Load management	HT	220 KV
MIRAJ - ICHALKARANJI	11-02-25	16:10	11-02-25	21:18	For repairement of bent cross arm of TL No 86 Rph & cold line cleaning of line insulators.	PO	220 KV
PARBHANI-GANGAKHED	11-02-25	18:37			Due to overloading of parly 100MVA IBT	HT	132 KV

Transmission Line Outages/Trippings from 10.02.2025 to 16.02.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Ty	Voltage
SOLAPUR 2(BALE)-NALDURG	11-02-25	10:02	11-02-25	17:15	Distance protection	T	132 KV
UMRED-KANHAN 2	11-02-25	8:56	11-02-25	12:05	Replacement of critical insulator strings at various locations found in PID work.	PO	220 KV
220 KV SURYALAXMI INCOMER METERING BAY	11-02-25	11:41	11-02-25	13:45	Diagnostic testing and allied maintenance work	PO	220 KV
220/132 KV 200 MVA PTR NO 3 @ PHURSUNGI	11-02-25	13:27	11-02-25	15:55	Hot line washing of equipment porcelain insulators by Hot line unit	PO	220 KV
220/132-110/11KV 200MVA VID ICT 1 @ MIRAJ	11-02-25	11:11	11-02-25	12:15	CB- Diagnostic Testing Work	PO	220 KV
220/132-110KV 200MVA ICT 2 @ MIRAJ	11-02-25	12:20	11-02-25	13:05	CB- Diagnostic Testing Work	PO	220 KV
220/132KV 100MVA ICT 1 @ SHENDRA	11-02-25	12:05	11-02-25	18:25	Testing and maintenance work	PO	220 KV
220/33KV 50MVA BBL T/F @ OGLEWADI	11-02-25	11:08	11-02-25	20:40	Earth pit Renovation Work	PO	220 KV
400/220 KV 315MVA ICT - 2 @ KARAD	11-02-25	6:23	11-02-25	21:05	1. Oil Leakage attending work on OLTC Y Ph unit 2.Diagnostic Testing Work	PO	400 KV
400KV KORADI-BHILAI (Koradi end)	11-02-25	18:19	11-02-25	19:24	Tripped on distance protection.	T	400 KV
BABHALESHWAR - DEOGAON RANGARI	11-02-25	11:33	11-02-25	14:16	CB CRM/DCRM Timing	PO	220 KV
CHINCHWAD 2 - FLAGSHIP	11-02-25	9:57	11-02-25	17:40	Cleaning of Disc Insulators (Cold line washing) work.	PO	220 KV
EKLAHARA(OCR)-RAYMOND	11-02-25	9:23	11-02-25	21:00	Load Management	HT	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	11-02-25	18:09	12-02-25	14:08	H/T for load management.	HT	220 KV
MAIN BAY - 220KV-TALEGAON-PUNE-PG-2 AND PUNE-PG - 220KV - BUS 1 at PUNE-PG - 220KV	11-02-25	10:45	11-02-25	16:31	FOR AMP WORK	PO	220 KV
PANCHALI TSS - BOISAR (PG)	11-02-25	23:31	12-02-25	7:18	Simultaneous outage of 220KV Bus-2 and line for busbar relay retrofitting and testing	PO	220 KV
VANKUSWADE - KDPH	11-02-25	15:30	12-02-25	17:11	Diagnostic Testing Work & Quarterly Maintenance Work	PO	220 KV
WALUJ - CHITEGAON I	11-02-25	11:32	11-02-25	19:16	Work at PGCIL End.	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	12-02-25	7:47	12-02-25	20:38	Load management	HT	220 KV
CHANDRAPUR - BHADRAVATI CKT - 2	12-02-25	11:23	12-02-25	20:44	LBB ABB/RAICA Model relay will be upgraded to Numerical relay under under technology upgradation AT MSETCL END	PO	400 KV
CHANDRAPUR 2 - DHARIWAL CKT - 2	12-02-25	11:34	12-02-25	15:46	Line maintenance & Bay equipment testing work	PO	400 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	12-02-25	16:30	12-02-25	23:19	Load management	HT	220 KV
GADCHANDUR - VIRUR-I	12-02-25	11:40	12-02-25	13:48	Diagnostic testing work	PO	220 KV
HALKARNI-MAHALAXMI LINE	12-02-25	11:21	12-02-25	17:12	Insulator cleaning work	PO	220 KV
HINJAWADI I- CHINCHWAD	12-02-25	7:20	12-02-25	23:21	Load management	HT	220 KV
KANHAN-MANSAR	12-02-25	13:20	12-02-25	19:12	For routine maintenance work	PO	132 KV
MALEGAON-SATANA	12-02-25	22:40	13-02-25	17:43	Hand Tripped.	HT	220 KV
MALEGAON-SATANA	12-02-25	5:28	12-02-25	18:11	Load management	HT	220 KV
MANSAR-PENCH	12-02-25	19:12			System Constraints H/T at Pench End.	HT	132 KV
MEHKAR - MALEGAON	12-02-25	17:05	12-02-25	19:44	Distance protection	T	132 KV
PHURSUNGI-PARVATI	12-02-25	11:57	12-02-25	13:32	CB CRM and Timing	PO	220 KV
PUSAD-GHATODI	12-02-25	8:38	12-02-25	22:57	220kv Yeotmal-Pusad Ckt U/Outage. Ckt H/T For Load management	HT	220 KV
YEOTMAL- PUSAD	12-02-25	8:43	12-02-25	22:50	For Shifting of line from ERS to new inline towers at Loc no.181 under ORC work for the work of Diversion of 220kv Deoli-Pusad line for Wardha-Yavatmal-Nanded railway line crossing	PO	220 KV
132 KV AMBAZARI (220KV) - MANKAPUR CKT II	12-02-25	12:24	12-02-25	13:39	Distance protection operated	T	220 KV
132 KV GHATODI (220 KV) - PUSAD CKT	12-02-25	8:27	12-02-25	22:58	220kv Yeotmal-Pusad Ckt U/Outage. Ckt H/T For Load management	HT	220 KV
132 KV KANHAN (220 KV) - PARDI CKT	12-02-25	11:15			Tripped on LMS (275 AMP)	T	132 KV

Transmission Line Outages/Trippings from 10.02.2025 to 16.02.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Ty	Voltage
132KV CHALISGAON-1 - CHORDIYA SOLAR LINE	12-02-25	21:00	12-02-25	23:53	1.1st 132kV Man-Chordiya Ckt kept off and LILO jumper will be removed. 2.2nd 132k Manmad-Pimperkhed kept off and Chordiya Solar Tap jumper executed and chordiya solar will be restored on existing Man-Pimperkhed Ckt. 3.3rd 132kV Chordia Chalisgaon kept off and Through jumper will be fixed at loc 96 of 132kv Manmad-Chalisgaon then supply will be restored	EO	132 KV
220 KV /33 KV 50 MVA PTR 1 @ CHITEGAON	12-02-25	20:50	12-02-25	21:07	Tripped on Differential protection	T	220 KV
220 KV KAULEWADA-KORADI 2 CKT - II	12-02-25	14:14	12-02-25	19:31	Problem in Distance Relay		220 KV
220/100 KV 200 MVA ICT 4 @ PADGHE	12-02-25	12:06	12-02-25	21:40	HV / LV Back up relay replacement under scheme	PO	220 KV
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	12-02-25	14:37	12-02-25	17:07	Outage is required for Quarterly Maintenance	PO	220 KV
220/132-110 KV 200MVA ICT - 3 @ OGLEWADI	12-02-25	12:40	12-02-25	16:15	Tightening of all earthing connections	EO	220 KV
220/132KV 100MVA ICT 2 @ SHENDRA	12-02-25	12:09	12-02-25	18:17	Diagnostic testing work (Tandelta, CRM Timing of CB ETC.)	PO	220 KV
220 KV DEEPNAGAR - VIRODA	12-02-25	13:32	12-02-25	16:31	Replacement of faulty 195B TCS relays and to attend low SF6 pressure false indication issue of circuit breaker.	PO	220 KV
400 KV KORADI SARNI CKT	12-02-25	11:34	12-02-25	23:26	For AMP of Line Bay	PO	400 KV
FLAGSHIP-CHINCHWAD	12-02-25	23:01	13-02-25	1:58	Load management	HT	220 KV
MANMAD - CHORDIYA SOLAR LINE	12-02-25	16:50	12-02-25	23:53	132kv Manmad Chordiya ckt will be kept off and LILO	EO	132 KV
MANMAD-PIMPERKHED	12-02-25	18:36	13-02-25	0:54	1st manmad chordiya ckt krpt off and LILO jumper will be removed. 2nd 132kv Manmad Pimperkhed krpt off and chordiya solar tap jumper execute and solar will be restore on existing Man- Pimperkhed ckt 3rd 132kv chordiya chalisgaon kept and through jumper will be fixed at loc 96 of 132kv man-chalisgaon then supply will be restored	EO	132 KV
Main Bay-220 kV Boisar(PG)-Tarapur-3,4 And 220 kV Boisar(PG)- BUS 1 at 220 kV Boisar(PG)	12-02-25	23:48	12-02-25	7:38	For busbar testing work	HT	220 KV
NERLE - PEDAMBE	12-02-25	15:25	12-02-25	18:47	For replacement of damaged conductor at loc Nerale side.	PO	220 KV
PARLI-SOLAPUR (LAMBOTI)	12-02-25	15:18	12-02-25	19:57	Hardware tightening and cold line washing	PO	400 KV
TALANDGE - KOLHAPUR (PG) CKT - 1	12-02-25	17:15	13-02-25	6:42	For LBB protection relay retrofitting works	HT	400 KV
TBC @ BHOSARI-1	12-02-25	11:22	12-02-25	12:40	220kv TBC Bay CT Tan Delta Measurment work	PO	220 KV
TIE BAY (708) of KORADI - 3 CKT - 2 & EKTUNI CKT - 2 @ AKOLA 2	12-02-25	1005	12-02-25	19:08	Annual Maintenance of Bay Equipment at Akola-II SS.	PO	765 KV
VSNL- KHADKI	12-02-25	11:13	12-02-25	17:20	Half yearly maint. work	PO	220 KV
ADLABS - PEDAMBE	13-02-25	17:29	13-02-25	19:17	Distance Protection	T	220 KV
ALEPHATA-PARGAON(KATHAPUR)	13-02-25	8:02	13-02-25	20:28	Hand Tripped.	HT	220 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	13-02-25	15:57	13-02-25	21:28	Load Management	HT	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 1	13-02-25	17:38	14-02-25	10:19	Load Management	HT	220 KV
HINJAWADI I- CHINCHWAD	13-02-25	1:45	13-02-25	2:03	Load management	HT	220 KV
HINJAWADI I- CHINCHWAD	13-02-25	6:33	13-02-25	23:17	Hand Tripped .	HT	220 KV
LONIKAND 2 - BHOSARI	13-02-25	11:46	13-02-25	19:05	Cleaning of Disc Insulators (Cold line washing) work.	PO	220 KV
MAHAD - KANDALGAON	13-02-25	17:28	13-02-25	19:04	Distance Protection	T	220 KV
MUMEWADI -HALKARNI 1 LINE	13-02-25	11:12	13-02-25	16:29	Insulator cleaning work	PO	220 KV
SOLAPUR 2(BALE)-NALDURG	13-02-25	16:44	13-02-25	20:39	For quarterly bay maintenance & CT Wiring replacement	PO	132 KV
VERSOVA - GORAI	13-02-25	12:39	13-02-25	17:26	Distance Protection	T	220 KV
220 KV KARJAT-BELWANDI-CKT-1	13-02-25	20:06	13-02-25	20:37	Load Management	HT	220 KV
220/132 KV 100 MVA ICT - 2 @ ALEPHATA	13-02-25	12:55	13-02-25	15:21	LV CT Tan delta measurement due to higher Tan delta results	PO	220 KV
220/132 KV 200MVA ICT 1 @ JALNA	13-02-25	11:32	13-02-25	17:58	DIAGNOSTIC TESTING WORK.	PO	220 KV

Transmission Line Outages/Trippings from 10.02.2025 to 16.02.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Ty	Voltage
220/132 KV, 100MVA ICT I	13-02-25	11:23	14-02-25	13:56	FOR OLTC WORK.	PO	220 KV
220/132-110 KV 100MVA ICT 1 @ JATH	13-02-25	15:45	13-02-25	18:10	1. Maintenance of OTI & WTI 2. Q.M work	PO	220 KV
220/132KV 100MVA ICT 2 @ KATHAPUR	13-02-25	12:30	13-02-25	16:40	Diagnostic Testing and routine Maintenance.	PO	220 KV
220/33 KV 50 MVA PTR 2 @ HAMIDWADA	13-02-25	5:35	14-02-25	16:25	Overhauling of OLTC along with inspection of selector switch.	PO	220 KV
220/33KV 25MVA PTR 1 @ NIWALI	13-02-25	10:30	13-02-25	14:49	OLTC overhauling work.	PO	220 KV
220/33KV 50MVA PTR 1 @ JEJURI	13-02-25	11:16	13-02-25	16:42	T/F OLTC overhauling work and relay testing work	PO	220 KV
220/33KV 50MVA PTR 2 @ KATHAPUR	13-02-25	15:35	13-02-25	18:56	Diagnostic Testing and half yearly maintenance,33kv CB overhauling work.	PO	220 KV
220KV SHIVAJINAGAR -MALEGAON	13-02-25	17:39	13-02-25	20:55	Outage requires for stringing at location No.27-28, of proposed 220kv Shivajinagar-Ampyre Solar line. (There is crossing of 132kv 220 KV Shivajinagar-Malegaon and 220 KV Shivajinagar-Gangapur DCDC Line)	PO	220 KV
220KV SHIVAJINAGAR-GANGAPUR CKT	13-02-25	17:31	13-02-25	20:48	OUTAGE REQUIRES FOR STRINGING AT LOCATION NO.27- 28, OF PROPOSED 220 KV SHIVAJINAGAR-AMPYRE SOLAR LINE. (THERE IS CROSSING OF 132KV 220 KVSHIVAJINAGAR-MALEGAON AND220 KV SHIVAJINAGAR-GANGAPUR DCDC LINE).	PO	220 KV
400/220/33 KV 315MVA ICT - 1 @ CHAKAN	13-02-25	10:25	13-02-25	21:49	Replacement of scissor Assembly of 89 B PG isolator R,Y,B phase of 315 MVA 400/220kv ICT-1	PO	400 KV
400/220/33 KV 500 MVA ICT - 3 @ JEJURI	13-02-25	10:51	13-02-25	19:46	For Maintenance & Testing work	PO	400 KV
400/220KV 500MVA ICT - 1 @ KARJAT	13-02-25	20:15	14-02-25	3:15	For taking B phase unit of ICT back in service after attending oil leakage & replacement of Neutral bushing stud. The Oil filtration work was completed at 18:00hrs on 12.02.2025, and the ICT cannot be kept idle post filtration and must be brought back into service as soon as possible. Currently, the spare ICT is in service under the rapid restoration scheme. During the outage, the spare ICT will be removed from service (to remain in the "ON" condition post-outage), and the B-phase unit will be brought back into service.	EO	400 KV
BUS SECTIONALISER @ BELWANDI	13-02-25	12:04	13-02-25	14:22	ANNUAL MAINTENANCE & DIAGNOSTIC TESTING WORK	PO	220 KV
EKLAHARA(OCR)-RAYMOND	13-02-25	17:10	13-02-25	20:00	Load Management	HT	220 KV
MAIN BAY (709) OF KORADI 3 CKT-2 @ AKOLA 2	13-02-25	9:39	13-02-25	19:43	Annual Maintenance of Bay Equipment at Akola-II SS.	PO	765 KV
MAIN BAY (710) OF 1500MVA ICT 1@ 765KV EKTUNI	13-02-25	12:04	13-02-25	21:44	Diagnostic Testing and Routine Maintenance Works	PO	765 KV
MAIN BAY - PUNE-PG - 400KV B/R 1 AND PUNE-PG - 400KV - BUS 2 at PUNE-PG - 400KV	13-02-25	10:01	13-02-25	17:44	FOR AMP WORK	PO	400 KV
MAIN BUS - 2 @ PHURSUNGI	13-02-25	12:05	13-02-25	18:50	Half yearly manit. work	PO	220 KV
NANDED CITY-FLAGSHIP	13-02-25	1:58	13-02-25	23:09	Emergency outage on dated 13.02.2025.	HT	220 KV
NERLE- POPHALI	13-02-25	11:56	13-02-25	20:12	For replacement of conductor at Loc no 16B, Rph(top), Pophali side, loc no - 37B Phase Pophali side and other line related maintenance work.	PO	220 KV
PT - 2 @ PHURSUNGI	13-02-25	10:52	13-02-25	18:50	Half Yearly Maint. work	PO	220 KV
SALSETTE - VIKHROLI (GIS) CKT - 3	13-02-25	22:51	14-02-25	6:11	PROJECT WORK-Normalization of 220 kv Salsette 3 Saki 7 Line	PO	220 KV
THEUR - SERUM	13-02-25	12:58	13-02-25	15:10	Annual testing of all the CT and PT	PO	220 KV
TIE BAY (428) OF WARORA - WARDHA(PG) @ WARDHA (PG)	13-02-25	13:30	13-02-25	17:57	Routine Maintenance & Dignostic testing work .	PO	400 KV

Transmission Line Outages/Trippings from 10.02.2025 to 16.02.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Ty	Voltage
VIKHROLI (GIS) - SAKI 7	13-02-25	22:51	14-02-25	6:16	PROJECT WORK- Normalization of 220 kV Salsette 3 Saki 7 Line	PO	220 KV
DEEPNAGAR- NIMBHORA	14-02-25	11:25	14-02-25	12:52	D- DIST PROT OPTD, R, Y PH, Z1, AR LO, 9.9KA, 9.6KA.	T	132 KV
IPCL - SPCL	14-02-25	11:47	14-02-25	17:51	For diagnostic Work & CTR Busbar commissioning work.	PO	220 KV
JAMBHUL - ANANDNAGAR	14-02-25	11:46	14-02-25	18:47	EHV Breaker diagnostic testing from both ends, CT diagnostic testing, its Bay R&M work, its 220kV main bus isolator, its line isolator & its auxillary bus isolator maintenance work.	PO	220 KV
NAGOTHANE - IPCL	14-02-25	19:03	14-02-25	20:48	For diagnostic Work & CTR Busbar commissioning work.	PO	220 KV
SOLAPUR 2(BALE)-NALDURG	14-02-25	17:15	14-02-25	21:47	Outage is required for	PO	132 KV
WARORA - HINGANGHAT	14-02-25	14:09	14-02-25	18:01	1)REPLACEMENT OF RPH CT JUMPER BY AGENCY M/S THREE STAR AGENCY, AMRAVATI 2)REPLACEMENT OF FLASH OVER/DAMAGED DISC INSULATORS BY EHV LMSDN HINGANGHAT BEING IN OPPORTUNITY OUTAGE.	PO	220 KV
132 KV BADNAPUR - HYOSUNG (STERLIGHT) CKT	14-02-25	17:01			B - R PH, Z2, 2.56 KA, 26 KM. H - R PH, 3 KA, 700 MTR.	T	132 KV
220 KV CHALISGAON - DHULE CKT	14-02-25	7:22	15-02-25	15:40	FOR WORK OF ERECTION OF TWO NOS OF INLINE TOWERS ALONG WITH RESTRINGING & DESTRINGING OF OLD CKT WITH OPGW.	PO	220 KV
220/100 KV 200 MVA ICT 2 @ KALWA	14-02-25	8:29	14-02-25	15:17	OLTC Overhauling , and R&M work	PO	220 KV
220/132 KV, 100MVA ICT II	14-02-25	11:56	14-02-25	16:15	OLTC WORK.	PO	220 KV
220/33-33KV 100MVA TF- 2 @ ICHALKARANJII - II	14-02-25	7:02	14-02-25	8:47	1) LV Bushing oil leakage attending work	EO	220 KV
220KV BHIGWAN - KARJAT CKT-1	14-02-25	13:33	14-02-25	20:10	To attend hot spot on Y & B ph CT to take off gantry jump replacement work at bhigwan sstn.	EO	220 KV
400/220/33 KV 315 MVA ICT - 2 @ WALUJ	14-02-25	11:14	14-02-25	18:08	Diagnostic Testing and Routine Maintenance Work.	PO	400 KV
400KV/220KV PUNE-GIS-ICT-2	14-02-25	11:26			For Bus extension	PO	400 KV
AUXILIARY BUS @ PHURSUNGI	14-02-25	10:12	14-02-25	12:46	half yearly maint. work	PO	220 KV
EKTUNI - TAPTITANDA CKT - 1	14-02-25	16:19	14-02-25	19:04	To attend Y phase Line CT hot spot	EO	400 KV
EKTUNI - TAPTITANDA CKT - 1	14-02-25	16:19	14-02-25	19:04	To attend hot spot in Y phase line CT	EO	400 KV
LONIKAND II - LONIKAND I (INTERCONNECTOR) - 2	14-02-25	12:43	14-02-25	16:06	Diagnostic testing of CB	PO	400 KV
MAIN BAY (711) OF BUS REATOR @ EKTUNI	14-02-25	11:24	14-02-25	18:42	Diagnostic Testing and Routine Maintenance Works	PO	765 KV
MAIN BAY OF 400KV/220KV PUNE-GIS-ICT-2 AND PUNE-GIS - 220KV - BUS 1 @PUNE-GIS - 220KV at Pune-GIS -	14-02-25	13:04			For Bus extension-Old bus GIB to new bus GIB connection-w/o internal conductor fixing (for GIS modules alignment/errection purpose)	PO	400 KV
MANMAD - MALEGAON CKT - 1	14-02-25	12:29	14-02-25	15:33	DIAGNOSTIC TESTING AND QUARTERLY BAY MAINTENANCE WORK	PO	220 KV
MANMAD - MALEGAON CKT - 2	14-02-25	17:55	14-02-25	17:55	DIAGNOSTIC TESTING & QUARTERLY BAY MAINTENANCE	PO	220 KV
NERLE- POPHALI	14-02-25	9:18	14-02-25	19:10	For replacement of conductor at Loc no 16B, Rph(top), Pophali side, loc no - 37B Phase Pophali side and other line related maintenance work.	PO	220 KV
PUNE-GIS - 400KV - BUS 1	14-02-25	13:42			FOR BUS EXTENSION WORKS	PO	400 KV
TALOJA - PANCHANAND	14-02-25	12:46	14-02-25	19:25	220kV Taloja-Panchnand line Annual Maintanence, Diagnostic testing & R & M work.	PO	220 KV

Transmission Line Outages/Trippings from 10.02.2025 to 16.02.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Ty	Voltage
TIE BAY (402) OF GT 9 @ 400KV CHANDRAPUR SWITCHING S/S	14-02-25	13:33	15-02-25	18:15	402 CB overhauling and allied maintenance work		400 KV
TIE BAY (402) OF GT 9 @ 400KV CHANDRAPUR SWITCHING S/S	14-02-25	13:33	15-02-25	18:15	402 CB overhauling and allied maintenance work		400 KV
ALEPHATA-PARGAON(KATHAPUR)	15-02-25	7:16	15-02-25	22:01	Hand Tripped.	HT	220 KV
BIDRI - SAWANTWADI	15-02-25	9:40	15-02-25	17:45	Quarterly maintenance work & Testing work.	PO	220 KV
BIDRI - SAWANTWADI	15-02-25	11:10	15-02-25	11:10	For replacement of R ph Bus side bus isolator damaged spring.	EO	220 KV
DASTURI-KANDALGAON LINE	15-02-25	19:44	15-02-25	21:30	Testing of Distance Relay and Modification in CB Wiring of 220KV Dasturi-Kandalgaon line.	PO	220 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	15-02-25	9:27	16-02-25	0:26	Hand Tripped.	HT	220 KV
GIS BHANDUP - BORIVALI	15-02-25	11:09	15-02-25	19:44	For attending Main Bus Isolator mechanical issue and overhauling work after shifting the line on TBC.	PO	220 KV
HINJAWADI I- CHINCHWAD	15-02-25	6:18	15-02-25	23:01	Hand Tripped.	HT	220 KV
220/110 KV 250 MVA ICT - 2 @ VERSOVA (TATA)	15-02-25	10:15	15-02-25	18:01	SFRA testing	PO	220 KV
220KV GEORAI(220KV)- TAPTITHANDA(400KV)CKT	15-02-25	13:19	15-02-25	15:33	ATTAINED RED HOT OBSERVED AT LOC NO. 122 R PHASE.		400 KV
400KV MAIN BUS - 1 @ KHADKA	15-02-25	6:18	15-02-25	17:02	For diagnostic testing work of CVT	PO	400 KV
BABLESHWAR AHAMADNAGAR-II	15-02-25	15:10	15-02-25	18:01	Replacement of broken earth wire observed at Loc No. 38	PO	220 KV
BADNERA - NANDGAON PETH	15-02-25	10:18	15-02-25	17:56	REPLACEMENT OF EXISTING R-PH CT DUE TO OIL LEAKAGE FROM PRIMARY STUD, AT 220 KV BADNERA.		220 KV
INTERCONNECTOR @ KALWA	15-02-25	0:09	15-02-25	5:34	To carry out mechanized excavation, reinforcement & concrete work for GIB & bus post foundation by M/s TATA for proposed 245kV outdoor GIS bays work.	EO	220 KV
KOLSHET - ROMA	15-02-25	17:42	16-02-25	22:36	For stringing between loc no. 132 to 133 and gantry.	PO	220 KV
MAIN BUS SECTION - 2 @ BORIVALI	15-02-25	1:00	15-02-25	20:50	For carrying out Diagnostic Testing of PT 2 by Testing Team.	PO	220 KV
NANDED CITY-FLAGSHIP	15-02-25	0:07	15-02-25	3:53	To measure IR values of Y ph LA & replace it if IR values are abnormal.	EO	220 KV
NEW KOYNA - POPHALI	15-02-25	9:41	15-02-25	12:37	R Phase Hotspot observed	EO	220 KV
PADGHE - BOISAR (PG)	15-02-25	15:04	15-02-25	15:49	Distance protection R-Phase to Earth fault.	T	400 KV
POPHALI - KDPH	15-02-25	14:25	15-02-25	18:15	For replacement of R ph WT jump at Pophali stage I, II , replacement of conductor at loc no - 15B, Rph (top) Pophali side and other line related work.	PO	220 KV
TIE BAY (711) OF AKOLA CKT - 2 & TIRODA CKT - 1 @ KORADI - 3	15-02-25	9:48	15-02-25	14:26	Annual Maintenance of Bay Equipment at Koradi-III SS.	PO	765 KV
TROMBAY (M) - CHEMBUR CKT - 3	15-02-25	9:56	15-02-25	17:42	1) Diagnostic testing & 2) R&M work	PO	220 KV
URAN - ULWE GIS CKT - 1	15-02-25	7:04	15-02-25	10:50	"B-phase Cable bushing side jumper Hot Spot attending work anf Y- phase Cable Bushing jumper replacement work. Temperature- 90 degree C.	EO	220 KV
WARORA-BHUGAON CKT - 1	15-02-25	13:30	15-02-25	17:26	FOR REPLACEMENT OF BROKEN DISC INSULATOR STRING AT LOC NO. 82 Y-PH BY AGENCY.	PO	220 KV

Transmission Line Outages/Trippings from 10.02.2025 to 16.02.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Ty	Voltage
KHARGHAR - SONKHAR	16-02-25	22:20	16-02-25	6:56	Relay retrofitting work at 220kV Sonkhar Ss in r/o future LILO of 220kV Kharghar-Sonkhar line at 220kV New Found ss.	PO	220 KV
KOLHAPUR - SOLAPUR (PG) CKT - 2	16-02-25	13:25	16-02-25	15:49	Tripped on distance protection, B ph fault	T	400 KV
KORADI-NANDGAONPETH (RPL)	16-02-25	12:48	16-02-25	15:44	Tripped on distance protection	T	400 KV
TALANDGE - SAWANTWADI	16-02-25	15:10	16-02-25	17:48	Tripped on distance protection, Y and B ph fault	T	220 KV
400/220 KV 3X200 MVA ICT - 2 @ KALWA	16-02-25	6:40	16-02-25	9:46	Hot spot (157) deg attending work on Neutral CT stud by replacing neutral Cu patti.	PO	400 KV
HALF MAIN BUS SECTION - 2 @ MAGARPATTA	16-02-25	9:58	16-02-25	13:35	220kV Main Bus Sec-2 isolator maintenance & 220/22kV PTR 02 Bay Maintenance, ICT-02 Bay maintenance and 220kV Serum Line Bay maintenance along with wavetrap PG clamp replacement work by Aluminium Palm, Y phase main bus connected jump replacement due to hotspot	EO	220 KV
KARAD - DASGAON	16-02-25	17:46	16-02-25	19:23	Tripped on distance protection	T	220 KV
KHARGHAR - WAGHIVALI (MSETCL) CKT - 1	16-02-25	12:16	16-02-25	19:11	For Twin Jumpering Work	PO	220 KV
KOLHAPUR (TALANDGE) - ALKUD	16-02-25	13:23	16-02-25	15:46	Tripped on distance protection, Y ph fault	T	400 KV
NEW KOYNA - DABHOL CKT - 1	16-02-25	14:17	16-02-25	15:42	Tripped at Dabhol end only	T	400 KV
WAGHIVALI - DHARAVI 8	16-02-25	9:47	16-02-25	12:04	Attending hot spot on Waghivali gantry A Phase dead end "65 deg"	EO	220 KV