

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 07/Mar/2016 to 13/Mar/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/03/2016	11 Hrs	4595	671	453	5719	5259	152	5785	159	-954	16120	4	16124	1195	517	18786	18790	49.94
08/03/2016	11 Hrs	4679	946	446	6071	5303	53	5877	169	-1188	16285	3	16288	1153	514	19140	19143	49.96
09/03/2016	12 Hrs	4649	1188	454	6291	5220	140	5918	178	-1156	16591	3	16594	1261	514	19522	19525	49.88
10/03/2016	11 Hrs	4792	1024	430	6246	5466	92	5651	165	-1234	16386	4	16390	1141	516	19277	19281	49.94
11/03/2016	11 Hrs	4637	985	464	6086	5880	92	5636	156	-1167	16683	4	16687	1278	518	19646	19650	49.88
12/03/2016	11 Hrs	4547	1753	446	6746	5581	59	5226	144	-971	16785	4	16789	1240	514	19510	19514	49.93
13/03/2016	11 Hrs	4650	454	452	5556	5545	329	5188	211	-581	16248	4	16252	1023	517	18369	18373	49.99
Maximum		4792	1753	464	6746	5880	329	5918	211	-581	16785	4	16789	1278	518	19646	19650	49.99
Minimum		4547	454	430	5556	5220	53	5188	144	-1234	16120	3	16124	1023	514	18369	18373	49.88
Average		4650	1003	449	6102	5465	131	5612	169	-1036	16443	4	16446	1184	516	19179	19182	49.93

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/03/2016	13 Hrs	4573	321	440	5334	5139	31	5761	183	-986	15462	4	15466	1169	518	18135	18139	49.96
08/03/2016	16 Hrs	4677	804	412	5893	5009	31	5894	193	-1236	15784	3	15787	1137	517	18674	18677	49.90
09/03/2016		4651	875	445	5971	4970	133	5908	185	-1174	15993	3	15996	1237	518	18922	18925	49.95
10/03/2016		4482	802	429	5713	5769	79	5652	136	-1285	16064	4	16068	1100	517	18966	18970	49.91
11/03/2016		4430	644	427	5501	5382	84	5604	182	-1254	15499	4	15503	1267	520	18540	18544	49.94
12/03/2016	13 Hrs	4517	1052	432	6001	5463	143	5230	195	-981	16051	4	16055	1248	514	18794	18798	49.94
13/03/2016		4470	233	434	5137	4747	653	5084	239	-666	15194	4	15198	871	491	17222	17226	49.97
Maximum		4677	1052	445	6001	5769	653	5908	239	-666	16064	4	16068	1267	520	18966	18970	49.97
Minimum		4430	233	412	5137	4747	31	5084	136	-1285	15194	3	15198	871	491	17222	17226	49.90
Average		4543	676	431	5650	5211	165	5590	188	-1083	15721	4	15725	1147	514	18465	18468	49.94

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/03/2016	20 Hrs	3852	762	440	5054	4937	318	5457	0	-978	14788	5	14793	1075	476	17317	17322	49.96
08/03/2016	20 Hrs	4496	322	442	5260	4901	361	5889	0	-1097	15314	5	15319	1086	518	18015	18020	49.97
09/03/2016	20 Hrs	4747	412	457	5616	5048	227	5599	0	-1067	15423	4	15427	1140	518	18148	18152	49.92
10/03/2016	20 Hrs	4425	200	458	5083	5021	328	5642	0	-998	15076	4	15080	1212	519	17805	17809	49.86
11/03/2016	20 Hrs	4227	584	455	5266	5278	530	5317	0	-1053	15338	4	15342	1241	517	18149	18153	49.93
12/03/2016	20 Hrs	4147	432	441	5020	5338	745	4948	0	-1050	15001	4	15005	1047	403	17501	17505	49.93
13/03/2016	20 Hrs	3948	787	456	5191	4643	577	4545	0	-1029	13927	3	13930	700	404	16060	16063	49.98
Maximum		4747	787	458	5616	5338	745	5889	0	-978	15423	5	15427	1241	519	18149	18153	49.98
Minimum		3852	200	440	5020	4643	227	4545	0	-1097	13927	3	13930	700	403	16060	16063	49.86
Average		4263	500	450	5213	5024	441	5343	0	-1039	14981	4	14985	1072	479	17571	17575	49.94

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/03/2016	4 Hrs	3755	91	469	4315	3752	587	4769	0	-545	12878	4	12882	658	403	14484	14488	49.96
08/03/2016	4 Hrs	3765	90	464	4319	4072	312	5275	0	-681	13297	3	13300	583	402	14963	14966	49.93
09/03/2016	5 Hrs	3833	89	471	4393	4622	424	4926	0	-617	13748	3	13751	663	403	15431	15434	49.88
10/03/2016	4 Hrs	4137	94	474	4705	4535	373	4772	0	-630	13755	4	13759	662	404	15451	15455	49.94
11/03/2016	4 Hrs	3870	111	458	4439	4836	387	4567	0	-563	13666	4	13670	748	403	15380	15384	49.82
12/03/2016	4 Hrs	4035	114	460	4609	4488	538	4988	0	-639	13984	4	13988	743	402	15768	15772	50.00
13/03/2016	23 Hrs	4028	103	475	4606	4233	464	4699	0	-988	13014	3	13017	697	405	15104	15107	49.99
Maximum		4137	114	475	4705	4836	587	5275	0	-545	13984	4	13988	748	405	15768	15772	50.00
Minimum		3755	89	458	4315	3752	312	4567	0	-988	12878	3	12882	583	402	14484	14488	49.82
Average		3918	99	467	4484	4363	441	4857	0	-666	13477	4	13481	679	403	15226	15229	49.93

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
07/03/2016	99.180	6.971	10.959	117.110	0.071	113.017	111.164	8.655	130.024	1.351	20.849	11.234	-21.517	348.640	53.602	402.242
08/03/2016	103.804	7.944	10.829	122.577	0.304	113.968	114.951	6.251	136.468	1.359	21.120	11.597	-24.156	356.467	56.869	413.336
09/03/2016	107.107	9.657	10.838	127.602	0.133	116.840	117.612	6.622	134.028	1.293	22.088	11.505	-23.948	362.437	57.541	419.978
10/03/2016	107.613	9.067	10.838	127.518	0.348	121.902	122.344	5.679	130.881	1.381	22.318	11.746	-24.027	363.334	58.091	421.425
11/03/2016	104.010	8.738	10.827	123.575	0.354	122.602	119.949	9.340	128.596	1.326	23.942	12.014	-23.881	361.558	59.837	421.395
12/03/2016	101.591	12.034	10.897	124.522	0.023	122.598	121.787	12.597	122.001	1.216	23.059	11.012	-21.371	361.563	55.437	417.000
13/03/2016	98.639	5.694	11.059	115.392	0.173	114.361	117.022	18.087	113.966	1.719	18.949	10.372	-18.230	345.295	47.545	392.840
Maximum	107.613	12.034	11.059	127.602	0.354	122.602	122.344	107.613	136.468	1.719	23.942	12.014	-18.230	363.334	59.837	421.425
Minimum	98.639	5.694	10.827	115.392	0.023	113.017	111.164	98.639	113.966	1.216	18.949	10.372	-24.156	345.295	47.545	392.840
Average	103.135	8.586	10.892	122.614	0.201	117.898	117.833	103.135	127.995	1.378	21.761	11.354	-22.447	357.042	55.560	412.602

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
07/03/2016	0.136	0.733	30.659
08/03/2016	0.190	0.923	30.469
09/03/2016	0.212	1.135	30.257
10/03/2016	0.164	1.299	30.093
11/03/2016	0.150	1.449	29.943
12/03/2016	0.214	1.663	29.729
13/03/2016	0.050	1.713	29.679

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 07/Mar/2016 to 13/Mar/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
07/03/2016	MONDAY	92.009	4613	19.155	798	111.164	4632	113.017	4709	1.853	77
08/03/2016	TUESDAY	94.759	4769	20.192	841	114.951	4790	113.968	4749	-0.983	-41
09/03/2016	WEDNESDA	95.425	4878	22.187	924	117.612	4900	116.840	4868	-0.772	-32
10/03/2016	THURSDAY	99.780	5075	22.564	940	122.344	5098	121.902	5079	-0.442	-18
11/03/2016	FRIDAY	98.179	4976	21.770	907	119.949	4998	122.602	5108	2.653	111
12/03/2016	SATURDAY	99.175	5052	22.612	942	121.787	5074	122.598	5108	0.811	34
13/03/2016	SUNDAY	100.320	4859	16.702	696	117.022	4876	114.361	4765	-2.661	-111
Total		679.646		145.183		824.829		825.288		0.459	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 07/03/2016 TO 13/03/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 3A	230MW	06/Jun/2013	08.28		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
RGPPL	Dabhol 3B	230MW	07/Jan/2016	17:51		Continued.	Change Over.
MSPGCL	Chandrapur Unit 2	210MW	12/Jan/2016	04.47		Continued.	Boiler Tube Leakage
RGPPL	Dabhol 3X	230MW	03/Feb/2016	15:36		Continued.	Change Over
MSPGCL	Ghatghar Unit-2	125MW	09/Feb/2016	18.00	11/Mar/2016	11.20	Oil filtration work.
MSPGCL	Bhusawal Unit 4	500MW	14/Feb/2016	12.10	13/Mar/2016	10.48	Zero Schedule Given by MSEDCL.
MSPGCL	Ghatghar Unit-1	125MW	15/Feb/2016	00.00		Continued.	Attending Water valve Leakage.
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	RPL(AMT) U-3	270MW	16/Feb/2016	01.17		Continued.	Due to Zero Schedule Given by MSEDCL.
IPP	RPL(AMT) U-2	270MW	16/Feb/2016	01.14		Continued.	Due to Zero Schedule Given by MSEDCL.
MSPGCL	Koradi Unit 5	200MW	18/Feb/2016	11.21		Continued.	MSEDCL Zero Shedule.
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Koradi Unit 7	210MW	01/Mar/2016	23.55		Continued.	Zero Schedule Given by MSEDCL.
MSPGCL	Paras Unit 4	250MW	02/Mar/2016	22.50	08/Mar/2016	21.34	Air heater problem
IPP	WPCL U-4	135MW	03/Mar/2016	00.01	07/Mar/2016	22.55	ESP BACK FILTER MAINTENANCE. WORK.
MSPGCL	Uran Unit 8	108MW	04/Mar/2016	22.55		Continued.	Gas shortage
MSPGCL	Chandrapur Unit 6	500MW	05/Mar/2016	10.15		Continued.	Turbine bearing Vabration high
MSPGCL	Bhusawal Unit 3	210MW	06/Mar/2016	11.11	08/Mar/2016	08.37	Boiler Tube Leakage
IPP	Trombay 8	250MW	03/Mar/2016	22.39	08/Mar/2016	02.31	Low Condenser Vaccum.
MSPGCL	Koradi Unit 9	660MW	07/Mar/2016	14.39	07/Mar/2016	15.36	Coal Mill Problem.
MSPGCL	Khaparkheda Unit 3	210MW	08/Mar/2016	22.07	10/Mar/2016	20.56	Boiler Tube Leakage
MSPGCL	Bhusawal Unit 3	210MW	08/Mar/2016	17.16	08/Mar/2016	23.53	Air heater problem
MSPGCL	Koradi Unit 9	660MW	08/Mar/2016	05.20	08/Mar/2016	7.20	Boiler Metal Temp.High.
MSPGCL	Koradi Unit 9	660MW	09/Mar/2016	03.34	09/Mar/2016	16.40	Reheater Protection Operated.
IPP	Adani U-3	660MW	09/Mar/2016	18.07	14/Mar/2016	01.29	Hydrogen cooler inlet valve flange leakage.
MSPGCL	Koyna Unit 9	80MW	10/Mar/2016	14.55		Continued.	GT buchhloz Alaram problem
MSPGCL	Koradi Unit-8	660MW	10/Mar/2016	12.30		Continued.	Ash Evecuation Problem.
MSPGCL	Nasik Unit 3	210MW	11/Mar/2016	12.32		Continued.	Boiler Tube Leakage
MSPGCL	Koyna Unit 11	80MW	11/Mar/2016	13.53		Continued.	stator earth fault
Cent_Sect	Dabhol 2A	230MW	12/Mar/2016	01.39	12/Mar/2016	15.22	low schedule

LINE OUTAGES FOR THE WEEK FROM 07/03/2016 TO 13/03/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
500 KV	Chandrapur - Padghe Hvdc Pole 2	09/Mar/2016	19.33	09/Mar/2016	21.51	thyristor fire protection operated at chandrapur end
500 KV	Chandrapur - Padghe Hvdc Pole 1	10/Mar/2016	03.29	10/Mar/2016	11.38	thyristor fire protection operated at chandrapur end
500 KV	Chandrapur - Padghe Hvdc Pole 2	10/Mar/2016	21.32	11/Mar/2016	00.33	Testing of control & protection card
500 KV	Chandrapur - Padghe Hvdc Pole 2	12/Mar/2016	22.10	13/Mar/2016	01.44	Protection card testing work
400 KV	Akola II - Taptitanda ckt-II	31/Dec/2015	18.16		Continued.	Change over(outage taken on 2/3/2016 at 10.34hrs for commissioning of 765KV Ektuni S/Stn)
400 KV	Babhaleshwar-Taptitanda ckt-II	11/Feb/2016	18.40		Continued.	CHANGE OVER
400 KV	Bhusawal-Aurangabad	26/Feb/2016	17.08		Continued.	Over Voltage
400 KV	Karad-Jaigad - I	02/Mar/2016	16.34	07/Mar/2016	09.36	Over Voltage
400 KV	karad -kolhapur-II	05/Mar/2016	16.36	08/Mar/2016	10.20	Over Voltage
400 KV	Dhule Sar'Sarovar I	05/Mar/2016	19.05	07/Mar/2016	07.47	Over Voltage
400 KV	Kolhapur Solapur(PG) I	06/Mar/2016	16.52	07/Mar/2016	06.01	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	06/Mar/2016	17.41	07/Mar/2016	08.54	Over Voltage
400 KV	Padghe - Talegaon (PG)	06/Mar/2016	23.07	07/Mar/2016	06.59	To attend Hot Spot
400 KV	New Koyna - Koyna Stage IV-II	07/Mar/2016	09.13	07/Mar/2016	18.26	Routine Maintenance Work
400 KV	Karad-Jaigad - I	07/Mar/2016	16.10	08/Mar/2016	09.19	Over Voltage
400 KV	Dhule Sar'Sarovar I	07/Mar/2016	17.10	08/Mar/2016	06.19	Over Voltage
400 KV	Dhule Sar'Sarovar II	07/Mar/2016	18.03	07/Mar/2016	18.52	Over Voltage
400 KV	Kolhapur Solapur (PG) II	07/Mar/2016	18.12	08/Mar/2016	06.03	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	07/Mar/2016	22.03	08/Mar/2016	08.52	Over Voltage
400 KV	Akola - Bhusawal	08/Mar/2016	11.18	08/Mar/2016	17.31	Taken on TBC for Breaker CRM.
400 KV	Koradi-Khaperkheda II	08/Mar/2016	12.11	08/Mar/2016	22.58	Taken on TBC for Breaker CRM.
400 KV	karad -kolhapur-I	08/Mar/2016	16.09	09/Mar/2016	09.20	Over Voltage
400 KV	Karad - Jaigad - II	08/Mar/2016	16.37	09/Mar/2016	09.23	Over Voltage
400 KV	Dhule Sar'Sarovar I	08/Mar/2016	17.47	09/Mar/2016	06.53	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	08/Mar/2016	21.20	09/Mar/2016	09.11	Over Voltage
400 KV	Kolhapur Solapur(PG) I	09/Mar/2016	03.10	09/Mar/2016	07.01	Over Voltage
400 KV	400/220 Kv 500 MVA ICT-I @Kalwa	09/Mar/2016	06.06	09/Mar/2016	07.42	Attending Hot Spot
400 KV	Dhule Sar'Sarovar I	09/Mar/2016	07.07	09/Mar/2016	08.47	Due to CB Problem at SSP end.
400 KV	400/220/33 Kv 315 Mva Ict 2 @Koradi	09/Mar/2016	10.28	09/Mar/2016	17.38	Diagnostic Testing Work.
400 KV	Jejuri- Koynastage-IV	09/Mar/2016	16.15	09/Mar/2016	16.52	Distance Protection
400 KV	karad -kolhapur-II	09/Mar/2016	16.47	10/Mar/2016	09.16	Over Voltage
400 KV	Karad-Jaigad - I	09/Mar/2016	17.02	10/Mar/2016	09.19	Over Voltage
400 KV	Dhule Sar'Sarovar I	09/Mar/2016	17.36	10/Mar/2016	07.04	Over Voltage
400 KV	Kolhapur Solapur (PG) II	10/Mar/2016	02.16	10/Mar/2016	07.12	Over Voltage
400 KV	400/220/33kv 315MVA ICT2 @Lonikand	10/Mar/2016	08.37	10/Mar/2016	13.24	Diagnostic testing work
400 KV	Cahndrapur II - Dhariwal II	10/Mar/2016	09.34	11/Mar/2016	12.58	Line Maintenance work
400 KV	Akola Aurangabad(PG) I	10/Mar/2016	13.47	10/Mar/2016	19.35	Attending Hot Spot
400 KV	karad -kolhapur-I	10/Mar/2016	16.34	11/Mar/2016	08.49	Over Voltage
400 KV	Karad - Jaigad - II	10/Mar/2016	16.35	11/Mar/2016	08.55	Over Voltage
400 KV	Dhule Sar'Sarovar I	10/Mar/2016	17.05	11/Mar/2016	06.59	Over Voltage
400 KV	Padgha Tarapur I	11/Mar/2016	02.21	11/Mar/2016	07.07	Over Voltage
400 KV	Babhaleshwar - Padghe-II	11/Mar/2016	02.21	11/Mar/2016	06.27	Over Voltage
400 KV	400/220 Kv 500 MVA ICT-I @Kalwa	11/Mar/2016	02.26	11/Mar/2016	06.38	due to burning of differentila control cable
400 KV	Kolhapur Solapur(PG) I	11/Mar/2016	03.13	11/Mar/2016	06.40	Over Voltage
400 KV	Padghe - Kharghar	11/Mar/2016	08.40	11/Mar/2016	17.07	shifted on TBC for Attending hot spot
400 KV	Akola Aurangabad(PG) II	11/Mar/2016	09.14	11/Mar/2016	19.22	Insulator Replacement Work
400 KV	Dhule Sar'Sarovar II	11/Mar/2016	15.35	11/Mar/2016	16.19	Distance Protection
400 KV	karad -kolhapur-II	11/Mar/2016	16.38	12/Mar/2016	09.50	Over Voltage
400 KV	Karad-Jaigad - I	11/Mar/2016	16.41	12/Mar/2016	10.08	Over Voltage
400 KV	Kalwa - Kharghar	11/Mar/2016	16.42	11/Mar/2016	16.49	relay problem
400 KV	Dhule Sar'Sarovar I	11/Mar/2016	17.25	12/Mar/2016	06.32	Over Voltage
400 KV	Kolhapur Solapur (PG) II	11/Mar/2016	17.26	12/Mar/2016	06.38	Over Voltage
400 KV	Babhaleshwar - Padghe-II	12/Mar/2016	06.06	12/Mar/2016	09.35	Relay Testing Work
400 KV	400/220/33 Kv 500 MVA ICT-II @Lonikand	12/Mar/2016	07.14	12/Mar/2016	16.16	33KV NDR PT replacement work
400 KV	karad -kolhapur-I	12/Mar/2016	16.39	13/Mar/2016	09.57	Over Voltage
400 KV	Karad - Jaigad - II	12/Mar/2016	16.43	13/Mar/2016	09.59	Over Voltage
400 KV	Kolhapur Solapur(PG) I	12/Mar/2016	17.44	13/Mar/2016	07.11	Over Voltage
400 KV	Dhule Sar'Sarovar I	12/Mar/2016	17.44		Continued.	Over Voltage
400 KV	400/220 Kv 315 Mva Ict 1 @Chakan	12/Mar/2016	21.15	13/Mar/2016	04.59	Testing Work
400 KV	Akola Aurangabad(PG) I	13/Mar/2016	09.41		Continued.	Insulator Replacement Work
400 KV	Bus Coupler @ Padgha	13/Mar/2016	10.02	13/Mar/2016	13.13	To attend Hot Spot
400 KV	karad -kolhapur-II	13/Mar/2016	14.01		Continued.	Over Voltage
400 KV	Karad - Jaigad - II	13/Mar/2016	16.05		Continued.	Over Voltage
400 KV	Kolhapur Solapur (PG) II	13/Mar/2016	16.39		Continued.	Over Voltage

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	220/100 Kv 200 MVA ICT III @Borivali	21/Sep/2014	09.16		Continued.	Failed on internal Fault(Now repaired and ready for commissioning)
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Kalwa - Borivali	10/Jan/2016	09:15		Continued.	Tower Erection Work.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Padghe - Vasai	24/Jan/2016	08.32		Continued.	For Formation of Temp. Padgha-Borivali (Charge upto 51/1).
220 KV	Bableshtar- Alephata	03/Feb/2016	06.28		Continued.	controlling bblsr ICT Overloading
220 KV	Bableshtar- Ranjangaon	03/Feb/2016	07.12		Continued.	controlling bblsr ICT Overloading
220 KV	Hingoli- Girawali	14/Feb/2016	12.37		Continued.	To Improve Voltage @ Hingoli.
220 KV	Khadka-Chalisgaon-1	29/Feb/2016	10:08	09/Mar/2016	10:09	For Diversion of CKT Which Submerges in Waghur Dam.
220 KV	Khadka-Chalisgaon-2	29/Feb/2016	10:14	09/Mar/2016	10:10	For Diversion of CKT Which Submerges in Waghur Dam.
220 KV	Hinganghat - Hinganghat Rly TSS-2	06/Mar/2016	19.41	07/Mar/2016	20.06	O/C, E/F(Trial taken 20.29 Hrs but failed)
220 KV	Chakan-Chinchwad	06/Mar/2016	20.12	07/Mar/2016	05.24	Erection of Narrow Base M/C Tower
220 KV	Telco- Chinchwad	06/Mar/2016	20.15	07/Mar/2016	05.26	Erection of Narrow Base M/C Tower
220 KV	Kandalgaon - Koyna	07/Mar/2016	12.55	07/Mar/2016	13.25	Distance Protection
220 KV	Chinchwad-Hinjewadi I	07/Mar/2016	20.13	08/Mar/2016	05.22	For Chinchwad Outage.
220 KV	Telco- Chinchwad	07/Mar/2016	20.21	08/Mar/2016	05.16	Erection of Narow Base M/C Tower.
220 KV	Chakan-Chinchwad	07/Mar/2016	20.22	08/Mar/2016	05.15	Erection of Narow Base M/C Tower.
220 KV	Flagship-Nandedcity	08/Mar/2016	05.23	08/Mar/2016	20.44	For Chinchwad Outage.
220 KV	Beed-Patoda Ckt 2	08/Mar/2016	08.03	08/Mar/2016	18.50	For Making Line LILO @ 220KV Manjarsumbha S/S/.
220 KV	Nerle - Dasgaon	08/Mar/2016	09.41	08/Mar/2016	17.40	Restraining of B Ph Conductor Between Loc no 129-130 due to Low Ground Clearance.
220 KV	Talandage(400kv) - Five Star Midc	08/Mar/2016	10.18	08/Mar/2016	12.03	Bay Maintenance Work.
220 KV	Pandharpur - Hiwarwada	08/Mar/2016	16.34	08/Mar/2016	20.27	For Making of LILO to 220KV Bhalwani S/S.
220 KV	Chinchwad-Hinjewadi I	08/Mar/2016	20.32	09/Mar/2016	05.38	For Chinchwad Outage.
220 KV	Chakan-Chinchwad	08/Mar/2016	20.47	09/Mar/2016	05.31	Erection of Narow Base M/C Tower.
220 KV	Telco- Chinchwad	08/Mar/2016	20.49	09/Mar/2016	05.32	Erection of Narow Base M/C Tower.
220 KV	Wadkhal - Ipc1 1	09/Mar/2016	08.55		Continued.	Conductor Stringing Work.
220 KV	Adlabs - Pedambe	09/Mar/2016	12.17	09/Mar/2016	15.36	Distance Protection
220 KV	Tambati - Adlabs	09/Mar/2016	12.20	09/Mar/2016	13.00	Distance Protection
220 KV	Apta - Tambati	09/Mar/2016	12.20	09/Mar/2016	12.45	Distance Protection
220 KV	Karad(400kv) -Mudshingi Ckt 2-Tak	09/Mar/2016	16.23	09/Mar/2016	20.20	Distance Protection
220 KV	Chakan-Chinchwad	09/Mar/2016	20.29	10/Mar/2016	05.33	erection of narow base m/c tower
220 KV	Telco- Chinchwad	09/Mar/2016	20.32	10/Mar/2016	05.34	eration of nerow m/c tower
220 KV	Flagship-Nandedcity	10/Mar/2016	05.42	10/Mar/2016	20.42	chinchwad outage
220 KV	Goregaon Aarey Line 2	10/Mar/2016	08.20	10/Mar/2016	20.20	CVT Replacement
220 KV	Lamboti-Vita	10/Mar/2016	11.27	10/Mar/2016	12.16	Distance Protection
220 KV	Niwali - Pawas Line	10/Mar/2016	11.30	10/Mar/2016	13.44	insulator washing work
220 KV	Baramati - Kurkumbh	10/Mar/2016	12.30	10/Mar/2016	18.55	Attending Hot Spot
220 KV	Kharepatan -Pawas Line	10/Mar/2016	15.04	10/Mar/2016	17.02	Annual Maintenance Work
220 KV	Chakan-Chinchwad	10/Mar/2016	20.31	11/Mar/2016	04.54	Eraction of narow base M/C tower
220 KV	Telco- Chinchwad	10/Mar/2016	20.32	11/Mar/2016	04.55	Eraction of narow base m/c tower
220 KV	Kalwa - Airoli Knowledge Park	11/Mar/2016	02.27	11/Mar/2016	23.02	Tripped main bus -1 (creek side) due to newly erected 50 mva t/f 1 caught fire
220 KV	220/100 kv 200 MVA ICT-II @Kalwa	11/Mar/2016	02.27	11/Mar/2016	23.04	Tripped main bus -1 (creek side) due to newly erected 50 mva t/f 1 caught fire charge from hv only
220 KV	Main Bus I @ Kalwa	11/Mar/2016	02.27	11/Mar/2016	22.22	Tripped main bus -1 (creek side) due to newly erected 50 mva t/f 1 caught fire
220 KV	Apta - Kalwa	11/Mar/2016	02.46	11/Mar/2016	03.10	Tripped on Apta end only
220 KV	Flagship-Nandedcity	11/Mar/2016	05.04	11/Mar/2016	08.22	chinchwad outage
220 KV	Kalwa SaiSette III	11/Mar/2016	07.02	11/Mar/2016	08.15	Tree cuting
220 KV	Padghe - Kamba	11/Mar/2016	08.38	11/Mar/2016	14.16	Attending Hot Spot
220 KV	Uran - Apta II	11/Mar/2016	12.29	11/Mar/2016	17.25	Replacement of earth rusted earth wire
220 KV	Dahanu Versova	11/Mar/2016	13.39	11/Mar/2016	17.44	Distance Protection
220 KV	Kalmeshwar-Pandhurna	11/Mar/2016	14.41	11/Mar/2016	16.13	relay testing work & manage load
220 KV	Wada - Bhavghar	11/Mar/2016	15.00	11/Mar/2016	19.59	Scada work
220 KV	Chinchwad-Hinjewadi I	11/Mar/2016	20.14	12/Mar/2016	05.55	conductor strinning work
220 KV	Chakan-Chinchwad	11/Mar/2016	20.40	12/Mar/2016	05.44	conductor stringing work
220 KV	Telco- Chinchwad	11/Mar/2016	20.42	12/Mar/2016	05.46	conductor stringing work
220 KV	Siemens - Mahape	12/Mar/2016	10.04	12/Mar/2016	16.01	Isolator alignment work
220 KV	Shivajinagar - Satana	12/Mar/2016	18.58	13/Mar/2016	14.44	Distance Protection
220 KV	Chakan-Chinchwad	12/Mar/2016	20.39	13/Mar/2016	05.17	Conductor stringing work
220 KV	Telco- Chinchwad	12/Mar/2016	20.40	13/Mar/2016	05.18	Conductor stringing work
220 KV	Padghe - Kamba	13/Mar/2016	06.51	13/Mar/2016	19.21	Stringing of line on New M/C Tower
220 KV	Dahanu Ghodbunder Line 1	13/Mar/2016	08.09	13/Mar/2016	18.45	Line Maintenance work
220 KV	Trombay Dharavi 9	13/Mar/2016	08.28	13/Mar/2016	14.54	To attend Hot Spot
220 KV	Trombay Dharavi 5	13/Mar/2016	10.02	13/Mar/2016	17.06	To attend Hot Spot
220 KV	Chakan-Chinchwad	13/Mar/2016	20.35	14/Mar/2016	04.28	Conductor stringing work
220 KV	Telco- Chinchwad	13/Mar/2016	20.38	14/Mar/2016	04.29	Conductor stringing work

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
132 KV	Nanded - Umri II	07/Mar/2016	15.25	07/Mar/2016	18.00	Distance Protection
132 KV	Anjangaon - Akot	08/Mar/2016	11.32	08/Mar/2016	11.51	Distance Protection
132 KV	Paras-Akot	08/Mar/2016	11.32	08/Mar/2016	11.50	Distance Protection
132 KV	Paras-Patur	08/Mar/2016	11.32	08/Mar/2016	11.50	Distance Protection