

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 06/Mar/2017 to 12/Mar/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/03/2017	12 Hrs	5229	1583	422	7234	7384	95	4580	193	-1286	18200	0	18200	1128	502	21116	21116	49.99
07/03/2017	12 Hrs	5889	602	428	6919	7447	402	4651	185	-1098	18506	0	18506	1362	494	21460	21460	49.94
08/03/2017	12 Hrs	6037	485	415	6937	7592	195	4642	179	-1111	18434	0	18434	1374	489	21408	21408	49.91
09/03/2017	12 Hrs	6138	671	434	7243	7624	126	4496	199	-1062	18626	0	18626	1370	490	21548	21548	49.99
10/03/2017	9 Hrs	5909	277	442	6628	7282	945	4476	77	-1015	18393	0	18393	906	387	20701	20701	50.02
11/03/2017	12 Hrs	4921	1349	271	6541	7181	414	4416	206	-790	17968	0	17968	1315	500	20573	20573	49.98
12/03/2017	12 Hrs	5047	1247	452	6746	7019	43	4526	200	-626	17908	0	17908	915	508	19957	19957	49.97
Maximum		6138	1583	452	7243	7624	945	4651	206	-626	18626	0	18626	1374	508	21548	21548	50.02
Minimum		4921	277	271	6541	7019	43	4416	77	-1286	17908	0	17908	906	387	19957	19957	49.91
Average		5596	888	409	6893	7361	317	4541	177	-998	18291	0	18291	1196	481	20966	20966	49.97

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/03/2017	13 Hrs	5140	1770	422	7332	7322	257	4600	207	-1149	18569	0	18569	1255	508	21481	21481	49.94
07/03/2017	13 Hrs	5610	601	425	6636	7366	417	4599	195	-1077	18136	0	18136	1343	506	21062	21062	49.96
08/03/2017	13 Hrs	6031	517	420	6968	7284	182	4624	192	-1090	18160	0	18160	1359	499	21108	21108	49.89
09/03/2017	13 Hrs	6118	667	428	7213	7568	196	4395	195	-1036	18531	0	18531	1346	502	21415	21415	49.99
10/03/2017	13 Hrs	4442	496	428	5366	7441	1350	4047	189	-1384	17009	0	17009	1100	387	19880	19880	50.03
11/03/2017	13 Hrs	4887	1505	265	6657	6536	519	4399	212	-812	17511	0	17511	1230	508	20061	20061	49.99
12/03/2017	13 Hrs	5030	1056	424	6510	7025	29	4512	218	-585	17709	0	17709	913	510	19717	19717	50.00
Maximum		6118	1770	428	7332	7568	1350	4624	218	-585	18569	0	18569	1359	510	21481	21481	50.03
Minimum		4442	496	265	5366	6536	29	4047	189	-1384	17009	0	17009	913	387	19717	19717	49.89
Average		5323	945	402	6669	7220	421	4454	201	-1019	17946	0	17946	1221	489	20675	20675	49.97

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/03/2017	19 Hrs	5318	340	429	6087	6721	428	4571	5	-1288	16524	0	16524	1001	386	19199	19199	49.94
07/03/2017	19 Hrs	5308	345	439	6092	6368	563	4525	1	-1322	16227	0	16227	935	387	18871	18871	50.00
08/03/2017	20 Hrs	5478	647	428	6553	6536	401	4435	0	-1244	16681	0	16681	1065	387	19377	19377	49.97
09/03/2017	20 Hrs	5247	426	441	6114	6687	624	3971	0	-1235	16161	0	16161	1011	387	18794	18794	49.95
10/03/2017	20 Hrs	4424	1290	445	6159	6145	707	3739	0	-1328	15422	0	15422	938	387	18075	18075	50.02
11/03/2017	20 Hrs	4594	951	447	5992	6235	546	4362	0	-1082	16053	0	16053	926	387	18448	18448	50.01
12/03/2017	19 Hrs	4466	281	452	5199	6177	91	4387	1	-740	15115	0	15115	748	387	16990	16990	49.98
Maximum		5478	1290	452	6553	6721	707	4571	5	-740	16681	0	16681	1065	387	19377	19377	50.02
Minimum		4424	281	428	5199	6145	91	3739	0	-1328	15115	0	15115	748	386	16990	16990	49.94
Average		4976	611	440	6028	6410	480	4284	1	-1177	16026	0	16026	946	387	18536	18536	49.98

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/03/2017	4 Hrs	4606	202	452	5260	5464	287	4486	0	-517	14980	0	14980	694	386	16577	16577	49.98
07/03/2017	4 Hrs	5225	154	449	5828	5543	198	4476	0	-556	15489	0	15489	693	388	17126	17126	49.95
08/03/2017	3 Hrs	4958	204	448	5610	5300	774	4069	0	-615	15138	0	15138	691	387	16831	16831	50.00
09/03/2017	4 Hrs	5292	202	447	5941	5577	464	3931	0	-599	15314	0	15314	689	387	16989	16989	50.01
10/03/2017	23 Hrs	4400	358	444	5202	5821	592	3921	0	-1138	14398	0	14398	705	387	16628	16628	49.99
11/03/2017	23 Hrs	4494	204	450	5148	5379	338	4250	0	-969	14146	0	14146	696	387	16198	16198	49.98
12/03/2017	23 Hrs	4099	195	453	4747	5785	202	3682	0	-833	13583	0	13583	698	387	15501	15501	50.00
Maximum		5292	358	453	5941	5821	774	4486	0	-517	15489	0	15489	705	388	17126	17126	50.01
Minimum		4099	154	444	4747	5300	198	3682	0	-1138	13583	0	13583	689	386	15501	15501	49.95
Average		4725	217	449	5391	5553	408	4117	0	-747	14721	0	14721	695	387	16550	16550	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
06/03/2017	123.605	14.224	10.555	148.384	0.050	157.872	159.308	7.467	108.288	1.395	23.294	10.438	-22.975	400.431	56.707	457.138
07/03/2017	132.168	9.373	10.533	152.074	0.032	154.612	156.360	8.983	108.039	1.375	23.370	10.268	-23.345	401.738	56.982	458.720
08/03/2017	133.535	8.233	10.499	152.267	0.099	155.328	157.229	10.848	105.288	1.395	24.187	10.505	-22.895	402.231	57.587	459.818
09/03/2017	135.559	8.120	10.475	154.154	0.055	156.829	159.145	10.553	100.220	1.368	23.565	10.371	-22.804	400.320	56.740	457.060
10/03/2017	116.490	9.493	10.564	136.547	0.000	152.680	152.560	24.233	93.979	1.402	20.930	9.275	-25.904	382.937	56.105	439.042
11/03/2017	111.604	18.233	9.659	139.496	0.151	147.073	150.981	12.175	104.618	1.522	22.058	10.666	-18.405	386.479	51.129	437.608
12/03/2017	113.469	11.832	10.669	135.970	0.129	148.515	151.642	3.581	104.647	1.539	19.122	10.502	-13.888	380.364	43.511	423.875
Maximum	135.559	18.233	10.669	154.154	0.151	157.872	159.308	135.559	108.288	1.539	24.187	10.666	-13.888	402.231	57.587	459.818
Minimum	111.604	8.120	9.659	135.970	0.000	147.073	150.981	111.604	93.979	1.368	19.122	9.275	-25.904	380.364	43.511	423.875
Average	123.776	11.358	10.422	145.556	0.074	153.273	155.318	123.776	103.583	1.428	22.361	10.289	-21.459	393.500	54.109	447.609

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
06/03/2017	0.166	1.040	16.738
07/03/2017	0.063	1.103	16.675
08/03/2017	0.091	1.194	16.584
09/03/2017	0.078	1.272	16.506
10/03/2017	0.096	1.368	16.410
11/03/2017	0.303	1.671	16.107
12/03/2017	0.174	1.845	15.933

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 06/Mar/2017 to 12/Mar/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
06/03/2017	MONDAY	123.841	6602	35.467	1478	159.308	6638	157.872	6578	-1.436	-60
07/03/2017	TUESDAY	121.974	6481	34.386	1433	156.360	6515	154.612	6442	-1.748	-73
08/03/2017	WEDNESDA	122.584	6517	34.645	1444	157.229	6551	155.328	6472	-1.901	-79
09/03/2017	THURSDAY	125.186	6597	33.959	1415	159.145	6631	156.829	6535	-2.316	-96
10/03/2017	FRIDAY	118.816	6323	33.744	1406	152.560	6357	152.680	6362	0.120	5
11/03/2017	SATURDAY	125.287	6265	25.694	1071	150.981	6291	147.073	6128	-3.908	-163
12/03/2017	SUNDAY	123.359	6290	28.283	1178	151.642	6318	148.515	6188	-3.127	-130
Total		861.046		226.179		1087.225		1072.909		-14.316	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 06/03/2017 TO 12/03/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
MSPGCL	Paras Unit 3	250MW	25/Oct/2016	08.54		Continued.	Stator Fault, continued under AOH.26/10/2016 00.00hrs
MSPGCL	Chandrapur Unit 7	500MW	25/Jan/2017	19.32		Continued.	Capital Overhaul
MSPGCL	Koyna Unit 7	80MW	10/Feb/2017	11.20		Continued.	Maintenance Work.
FORCED OUTAGES							
RGPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	EE R&M LE Work
IPP	SWPGL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	SWPGL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Parli Unit 4	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Parli Unit 5	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
IPP	RPL(AMT) U-3	270MW	29/Jun/2016	03.01		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPL	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work
IPP	RPL(AMT) U-5	270MW	15/Nov/2016	20.00		Continued.	Zero schedule
IPP	RPL(AMT) U-4	270MW	16/Nov/2016	21.03		Continued.	Zero Schedule By MSEDCL.
IPP	RPL(AMT) U-2	270MW	16/Nov/2016	22.36		Continued.	Zero Schedule By MSEDCL.
IPP	JSW (J) U1	300MW	16/Nov/2016	14.38	03/Mar/2017	13.40	Due To CW Duct Leakage.
IPP	RPL(AMT) U-1	270MW	17/Nov/2016	17.23		Continued.	Zero Schedule.
MSPGCL	Parli Unit 8	250MW	18/Nov/2016	16.23		Continued.	w/dn for balance work.
IPP	JSW (J) U2	300MW	01/Dec/2016	00.00		Continued.	No Schedule.
IPP	VIPL U-1	300MW	03/Jan/2017	00.45		Continued.	Turbine bearing temprature high.
MSPGCL	Koradi Unit 10	660MW	07/Feb/2017	00.10		Continued.	Work Of PG Test.
IPP	PGPL U1	262MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	PGPL U2	126MW	07/Feb/2017	17.30		Continued.	No Schedule
MSPGCL	Koradi Unit 7	210MW	15/Feb/2017	14.18		Continued.	Zero Schedule by MSEDCL
MSPGCL	Nasik Unit 5	210MW	24/Feb/2017	14.30		Continued.	Zero Schedule.
MSPGCL	Khaparkheda Unit 1	210MW	02/Mar/2017	13.08		Continued.	zero schedule.
MSPGCL	Bhusawal Unit 3	210MW	03/Mar/2017	06.42		Continued.	zero schedule
MSPGCL	Chandrapur Unit 4	210MW	04/Mar/2017	05.23	07/Mar/2017	10.25	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 9	500MW	05/Mar/2017	15.17	06/Mar/2017	11.00	Low furnace pressure
MSPGCL	Koradi Unit 9	660MW	06/Mar/2017	07.14	06/Mar/2017	16.05	Turbine Tripped.
MSPGCL	Chandrapur Unit 9	500MW	06/Mar/2017	11.24	06/Mar/2017	14.09	Low furnace pressure
MSPGCL	Khaparkheda Unit 4	210MW	07/Mar/2017	07.19		Continued.	Boiler Tube Leakage
MSPGCL	Koradi Unit 9	660MW	07/Mar/2017	11.44	07/Mar/2017	13.47	FD Fan Problem.
IPP	SWPGL U-3	135MW	08/Mar/2017	15.00		Continued.	Coal Shortage
MSPGCL	Chandrapur Unit 6	500MW	10/Mar/2017	08.50	13/Mar/2017	03.20	Boiler Tube Leakage
MSPGCL	Khaparkheda Unit 3	210MW	10/Mar/2017	23.50		Continued.	Zero Schedule.
MSPGCL	Chandrapur Unit 9	500MW	10/Mar/2017	19.46	13/Mar/2017	05.17	Air Preheater Problem.
MSPGCL	Chandrapur Unit 9	500MW	10/Mar/2017	10.09	10/Mar/2017	14.02	P A Fan Tripped.
MSPGCL	Uran Unit 6	108MW	11/Mar/2017	09.18	11/Mar/2017	13.42	Filter Replacement.

LINE OUTAGES AND RIPPING FOR THE WEEK FROM 06/03/2017 TO 12/03/2017

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	karad -kolhapur-II	05/Mar/2017	17.13	06/Mar/2017	06.47	Over Voltage
400 KV	Jaigad-Karad Ckt-I	05/Mar/2017	17.15	06/Mar/2017	06.48	Over Voltage
400 KV	Dhule Sar'Sarovar I	05/Mar/2017	18.36	06/Mar/2017	06.51	Over Voltage
400 KV	Bhusawal-Aurangabad	05/Mar/2017	20.57	06/Mar/2017	06.46	Over Voltage
400 KV	karad -kolhapur-I	06/Mar/2017	12.02	06/Mar/2017	15.16	Attending Hot Spot
400 KV	Bhusawal-Aurangabad	06/Mar/2017	18.17	07/Mar/2017	06.14	Over Voltage
400 KV	Dhule Sar'Sarovar II	06/Mar/2017	20.12	07/Mar/2017	07.16	Over Voltage
400 KV	karad -kolhapur-I	06/Mar/2017	20.26	07/Mar/2017	06.38	Over Voltage
400 KV	Bhusawal-Aurangabad	07/Mar/2017	18.07	08/Mar/2017	06.26	Over Voltage
400 KV	Dhule Sar'Sarovar II	07/Mar/2017	18.10	08/Mar/2017	06.35	Over Voltage
400 KV	karad -kolhapur-II	07/Mar/2017	21.36	08/Mar/2017	06.31	Over Voltage
400 KV	Ektuni - Taptitanda Ckt I	08/Mar/2017	10.37	08/Mar/2017	18.06	Alignment of isolator
400 KV	Wardha (PG)-Warora II	08/Mar/2017	11.47	08/Mar/2017	18.04	Routine Maintenance Work
400 KV	Nagothane - Dabhol-II	08/Mar/2017	14.04	08/Mar/2017	19.27	Distance Protection
400 KV	Bhusawal-Aurangabad	08/Mar/2017	18.16	09/Mar/2017	06.31	Over Voltage
400 KV	karad -kolhapur-I	08/Mar/2017	18.18	09/Mar/2017	08.44	Over Voltage
400 KV	Dhule Sar'Sarovar I	08/Mar/2017	20.09	09/Mar/2017	05.57	Over Voltage
400 KV	Ektuni-Taptitanda II	09/Mar/2017	11.41	09/Mar/2017	19.32	alignment of isolator.
400 KV	Padghe - Nagothane - II	09/Mar/2017	15.14	09/Mar/2017	16.25	CT cable main 1 protection maintenance work.
400 KV	karad -kolhapur-II	09/Mar/2017	16.33	10/Mar/2017	09.07	Over Voltage
400 KV	Bhusawal-Aurangabad	09/Mar/2017	18.27	10/Mar/2017	06.16	Over Voltage
400 KV	Dhule Sar'Sarovar II	09/Mar/2017	18.31	10/Mar/2017	06.45	Over Voltage
400 KV	Karad - Jaigad - II	10/Mar/2017	16.33	11/Mar/2017	07.05	Over Voltage
400 KV	karad -kolhapur-I	10/Mar/2017	16.36	11/Mar/2017	07.00	Over Voltage
400 KV	Bhusawal-Aurangabad	10/Mar/2017	17.54	11/Mar/2017	06.48	Over Voltage
400 KV	Dhule Sar'Sarovar II	10/Mar/2017	18.02	11/Mar/2017	07.00	Over Voltage
400 KV	Taptitanda Waluj	11/Mar/2017	12.16	11/Mar/2017	14.08	Reconnection of Copper Plate Connecting Lightning Arrester to Surge Counter for R,Y,B Ph of 400KV Deepnagar Bay.
400 KV	Deepnagar - Aurangabad	11/Mar/2017	14.24	11/Mar/2017	15.13	Reconnection of Copper Plate Connecting Lightning Arrester to Surge Counter for R,Y,B Ph of 400KV Deepnagar Bay.
400 KV	Bhusawal-Aurangabad	11/Mar/2017	17.36	12/Mar/2017	06.52	Over Voltage
400 KV	karad -kolhapur-II	11/Mar/2017	18.01	12/Mar/2017	07.07	Over Voltage
400 KV	Karad-Jaigad - I	11/Mar/2017	18.03	12/Mar/2017	08.54	Over Voltage
400 KV	Dhule Sar'Sarovar I	11/Mar/2017	18.25	12/Mar/2017	07.03	Over Voltage
400 KV	Bus Coupler @ Kalwa	12/Mar/2017	11.28	12/Mar/2017	11.44	For filling SF6 gas in R-phase pole.
400 KV	Karad - Jaigad - II	12/Mar/2017	16.35		Continued.	Over Voltage
400 KV	karad -kolhapur-I	12/Mar/2017	16.37		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	12/Mar/2017	17.55		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar II	12/Mar/2017	18.05		Continued.	Over Voltage
400 KV	Deepnagar - Aurangabad	13/Mar/2017	17.28		Continued.	Distance Protection
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Trombay MSETCL Tie 2	22/Feb/2017	09.24	06/Mar/2017	17.54	protection panel replacement work.
220 KV	Kharghar - Tss Panvel	05/Mar/2017	08.16		Continued.	Removal of bunching to from TSS-PGPL line.
220 KV	Kharghar-PGPL	05/Mar/2017	08.35		Continued.	Removal of bunching to from TSS-PGPL line.
220 KV	Main Bus-1@Versova	06/Mar/2017	07.21	06/Mar/2017	17.30	Insulator Jumper Connection Work.
220 KV	New Koyna - Loteparshuram	06/Mar/2017	10.00	06/Mar/2017	15.20	Routine Maintenance Work
220 KV	Mumewadi-Belewadi	06/Mar/2017	10.28	06/Mar/2017	14.27	Routine Maintenance Work
220 KV	Uran - Apta IV	06/Mar/2017	10.31	06/Mar/2017	12.38	PID Work.
220 KV	Wadkhali - Ndi3	06/Mar/2017	11.35	06/Mar/2017	16.30	Attending Hot Spot
220 KV	Kandalgaon - Koyna	06/Mar/2017	13.42	06/Mar/2017	15.45	Feddeer for crossing work.
220 KV	Adlabs - Pedambe	06/Mar/2017	16.09	06/Mar/2017	19.32	Dhamanad Feddeer for Crossing Work.
220 KV	Mahad - Pedambe	06/Mar/2017	16.19	06/Mar/2017	19.33	Dhamanad Feddeer for Crossing Work.
220 KV	Talandge(400kv)- Ichalkaranji 1	07/Mar/2017	09.42	07/Mar/2017	14.02	Routine Maintenance Work
220 KV	Satara (MIDC)-Ajinkyatara	07/Mar/2017	09.55	07/Mar/2017	14.20	Routine Maintenance Work
220 KV	Mumewadi -Halkarni II	07/Mar/2017	10.35	08/Mar/2017	16.33	CB Overhalling Work.
220 KV	satara MIDC- Malharpath	07/Mar/2017	14.50	07/Mar/2017	18.05	Routine Maintenance Work
220 KV	Padghe - Jambhul 1	07/Mar/2017	17.45	07/Mar/2017	18.00	Removing Crow Nest From Gantry.
220 KV	Virur - Virur Rly Tss 2	08/Mar/2017	03.08	08/Mar/2017	03.20	Distance Protection
220 KV	Main Bus-1@Versova	08/Mar/2017	06.17	08/Mar/2017	10.30	Isolator maintance work
220 KV	Kalwa-TIFIL	08/Mar/2017	07.25	08/Mar/2017	16.30	Removal Bunching in between loc 40,41
220 KV	Mahad - Pedambe	08/Mar/2017	08.10	08/Mar/2017	19.00	P.M.Work
220 KV	Talandage(400kv) - Five Star Midc	08/Mar/2017	09.30	08/Mar/2017	12.30	Tan Delta testing work
220 KV	Hinganghat - Bhugaon	08/Mar/2017	09.31	08/Mar/2017	17.37	Disc Replacement work
220 KV	Dhamangaon New- Tss -I	08/Mar/2017	10.16	08/Mar/2017	17.18	overhauling of cb
220 KV	Osmanabad - Barshi	08/Mar/2017	10.22	08/Mar/2017	12.35	Quarterly Maintainance Work
220 KV	Nagothane - ACCIL	08/Mar/2017	12.35	08/Mar/2017	16.59	Tripped T/F Caught fire at Accil end
220 KV	ACCIL - Apta	08/Mar/2017	12.36	08/Mar/2017	17.10	Tripped T/F Caught fire at Accil end
220 KV	Jejuri-Phursungi 2	09/Mar/2017	08.08	09/Mar/2017	10.48	CT leakage attending.
220 KV	Kalwa - Siemens	09/Mar/2017	08.34	09/Mar/2017	12.51	for removal bunching at loc.68.
220 KV	Chikhli-Jaina-I	09/Mar/2017	09.15	09/Mar/2017	13.35	measurement of tan delta of CT.
220 KV	Warora - Wardha	09/Mar/2017	09.43	09/Mar/2017	17.33	disc replacement.
220 KV	Phursungi-Serum	09/Mar/2017	09.51	09/Mar/2017	17.20	construction work.
220 KV	Qngc Uran - Jnpt	09/Mar/2017	10.30	09/Mar/2017	18.00	tandelta testing work.
220 KV	Nagothane - ACCIL	09/Mar/2017	11.01	09/Mar/2017	16.22	outage at accil end.
220 KV	Jejuri-Phursungi 1	09/Mar/2017	11.03	09/Mar/2017	19.33	stringinh of missing earth wire.

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Telco- Chinchwad	09/Mar/2017	11.04	10/Mar/2017	22.16	for making lilo arrangement at chinchwad -iis/s.
220 KV	Padegaon-Sawangi	09/Mar/2017	13.30	09/Mar/2017	17.40	Attending Hot Spot
220 KV	Chikhli-Jaina-II	09/Mar/2017	13.45	09/Mar/2017	18.32	measurement of tan delta of CT.
220 KV	Apta - Kalwa	09/Mar/2017	13.50	09/Mar/2017	14.20	Distance Protection
220 KV	Bhaveghar - Kolshet	09/Mar/2017	14.10	09/Mar/2017	16.08	Tan Delta Measurment of CTs
220 KV	ACCIL - Apta	09/Mar/2017	16.59	09/Mar/2017	19.28	bus isolator maintenance.
220 KV	sawangi-Phulambri	09/Mar/2017	18.03	09/Mar/2017	20.08	Distance Protection
220 KV	Padegaon-Sawangi	09/Mar/2017	18.03	10/Mar/2017	02.37	Distance Protection
220 KV	Anandnagar - Pal	10/Mar/2017	06.04	10/Mar/2017	18.45	Routine Maintenance Work
220 KV	Main Bus-I@Versova	10/Mar/2017	06.27	10/Mar/2017	08.56	Maintenance Work.
220 KV	Kalwa-TIFIL	10/Mar/2017	07.20	10/Mar/2017	14.55	Stringing of Conductor.
220 KV	New Koyna - Pedambe	10/Mar/2017	08.17	10/Mar/2017	15.37	Maintenance Work.
220 KV	Nasik Navsari II	10/Mar/2017	10.14	10/Mar/2017	12.02	For Attending CT Broken Conductor Replacement Work.
220 KV	Talandge(400kv)- Ichalkaranji 2	10/Mar/2017	10.21	10/Mar/2017	13.06	Routine Maintenance Work
220 KV	Apta - Kalwa	10/Mar/2017	10.34	10/Mar/2017	15.00	Routine Maintenance Work
220 KV	Wardha - Wardha Rly Tss 2	10/Mar/2017	10.36	10/Mar/2017	19.25	Replacement of Y & B Ph LA,Checking of Y Ph Metering CVT.
220 KV	Butibori - Wardha	10/Mar/2017	14.37	10/Mar/2017	16.30	Carrying Out Signature Test.
220 KV	Parli 3 (Old Gcr)-Osmanabad	10/Mar/2017	17.00	10/Mar/2017	19.57	Line Maintenance work
220 KV	Hinjawadi I- Chinchwad	10/Mar/2017	22.06	10/Mar/2017	22.16	Hand Tripped.
220 KV	Urse - Talegaon (Ambi) Ckt 2	11/Mar/2017	08.23	11/Mar/2017	16.00	Replacement of CT.
220 KV	Kalwa - Borivali	11/Mar/2017	09.30	11/Mar/2017	09.58	Safety Purpose Jumper Connection.
220 KV	Dahanu Ghodbunder Line 2	11/Mar/2017	09.58	11/Mar/2017	13.58	Vibration Damper Replacement Work.
220 KV	Kalwa - Mulund 1	11/Mar/2017	10.05	11/Mar/2017	10.43	Safety Purpose Jumper Connection.
220 KV	Eklahare (Ocr)Nasik - Padghe 2	11/Mar/2017	10.07	11/Mar/2017	12.04	Diagnstic Testing.
220 KV	Wardha - Wardharytss1	11/Mar/2017	10.45	11/Mar/2017	18.12	Replacement of Y & B Ph Measurement of Tan Delta of CT.
220 KV	Talegaon (Ambi)-General Motors	11/Mar/2017	12.38	11/Mar/2017	17.21	Heavy Sparking @ GM End.
220 KV	Urse - Talegaon (Ambi) Ckt 1	11/Mar/2017	16.16	11/Mar/2017	19.48	Replacement of CT.
220 KV	Padgha - Temghar I	12/Mar/2017	08.12	12/Mar/2017	19.55	Padgha A bus outage.
220 KV	Padgha-Temghar-II	12/Mar/2017	08.12	12/Mar/2017	19.55	Padgha A bus outage.
220 KV	Bus A at Padgha	12/Mar/2017	11.49	12/Mar/2017	18.00	Attending SF6 gas leakage.
132 KV	Dondaicha(220kv) - Dondaicha (132k	09/Mar/2017	08.46	09/Mar/2017	11.14	Distance Protection
132 KV	Chikhali-Mehkar	09/Mar/2017	15.21	09/Mar/2017	15.35	Distance Protection
132 KV	Girwali-Renapur-Ahamadpur	10/Mar/2017	10.30	10/Mar/2017	10.54	Distance Protection