

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 10/Mar/2025 to 16/Mar/2025

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/03/2025	11 Hrs	6617	1098	213	7928	10285	592	7138	2986	-2307	26018	0	26018	665	477	30071	30071	49.94
11/03/2025	12 Hrs	6779	1034	209	8022	10519	925	6201	3374	-2537	25916	0	25916	656	433	30130	30130	50.04
12/03/2025	11 Hrs	6542	1698	214	8454	10549	217	6711	3124	-2377	26069	0	26069	686	490	30231	30231	49.95
13/03/2025	11 Hrs	7327	1675	213	9215	10520	175	6561	2888	-2254	26495	0	26495	817	499	30675	30675	50.01
14/03/2025	11 Hrs	6179	657	212	7048	8623	439	5662	3056	-1463	22840	0	22840	669	322	25819	25819	50.03
15/03/2025	11 Hrs	6647	1164	214	8025	10605	312	5442	2975	-1951	24832	0	24832	808	303	28470	28470	50.00
16/03/2025	11 Hrs	7350	1045	221	8616	9670	195	5755	2964	-1742	24924	0	24924	663	262	28125	28125	50.02
Maximum		7350	1698	221	9215	10605	925	7138	3374	-1463	26495	0	26495	817	499	30675	30675	50.04
Minimum		6179	657	209	7048	8623	175	5442	2888	-2537	22840	0	22840	656	262	25819	25819	49.94
Average		6777	1196	214	8187	10110	408	6210	3052	-2090	25299	0	25299	709	398	29074	29074	50.00

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/03/2025	16 Hrs	7103	611	210	7924	10834	451	7139	2208	-2405	25541	0	25541	704	489	29749	29749	49.99
11/03/2025	16 Hrs	7383	437	213	8033	10548	609	6711	2379	-2497	25171	0	25171	689	481	29450	29450	50.00
12/03/2025	13 Hrs	6263	1298	210	7771	10957	426	5762	3582	-2659	25242	0	25242	703	302	29503	29503	50.04
13/03/2025	16 Hrs	6641	1250	210	8101	11899	342	6563	2269	-2393	26156	0	26156	874	501	30549	30549	49.93
14/03/2025	13 Hrs	5816	457	210	6483	8789	268	5202	3499	-1615	22086	0	22086	684	291	25216	25216	50.02
15/03/2025	15 Hrs	6654	1344	208	8206	10118	301	5686	2775	-2072	24452	0	24452	820	306	28212	28212	49.99
16/03/2025	16 Hrs	7552	485	213	8250	10141	201	5891	2182	-1758	24352	0	24352	645	442	27752	27752	49.98
Maximum		7552	1344	213	8250	11899	609	7139	3582	-1615	26156	0	26156	874	501	30549	30549	50.04
Minimum		5816	437	208	6483	8789	201	5202	2182	-2659	22086	0	22086	645	291	25216	25216	49.93
Average		6773	840	211	7824	10469	371	6136	2699	-2200	24714	0	24714	731	402	28633	28633	49.99

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/03/2025	20 Hrs	7247	2051	213	9511	9287	528	7368	0	-1509	24573	0	24573	1191	502	28387	28387	50.00
11/03/2025	20 Hrs	7630	2034	304	9968	9774	257	7147	0	-1642	24890	0	24890	1255	501	28902	28902	49.98
12/03/2025	20 Hrs	7273	2300	305	9878	10637	250	6755	0	-1677	25220	0	25220	1239	499	29258	29258	50.01
13/03/2025	20 Hrs	7551	1228	249	9028	10491	288	6791	0	-1844	24135	0	24135	1074	481	28153	28153	50.02
14/03/2025	20 Hrs	6732	524	213	7469	9086	270	6808	0	-1724	21349	0	21349	660	280	24573	24573	49.96
15/03/2025	20 Hrs	7265	1426	216	8907	10662	319	6623	0	-1792	24129	0	24129	850	473	27834	27834	49.92
16/03/2025	20 Hrs	8023	382	216	8621	10217	247	6749	0	-1483	23782	0	23782	824	482	27140	27140	50.01
Maximum		8023	2300	305	9968	10662	528	7368	0	-1483	25220	0	25220	1255	502	29258	29258	50.02
Minimum		6732	382	213	7469	9086	247	6623	0	-1844	21349	0	21349	660	280	24573	24573	49.92
Average		7389	1421	245	9055	10022	308	6892	0	-1667	24011	0	24011	1013	460	27750	27750	49.99

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/03/2025	4 Hrs	7167	233	245	7645	8810	535	7228	0	-1121	22646	0	22646	638	472	25328	25328	49.98
11/03/2025	4 Hrs	7276	226	219	7721	9408	630	7273	0	-1206	23411	0	23411	619	499	26150	26150	49.98
12/03/2025	4 Hrs	7143	425	227	7795	10222	329	6999	0	-1292	23621	0	23621	655	491	26491	26491	49.99
13/03/2025	4 Hrs	7340	422	218	7980	10746	335	6698	0	-1270	24055	0	24055	707	497	26963	26963	50.00
14/03/2025	23 Hrs	7402	298	215	7915	8508	314	6878	0	-1761	21333	0	21333	745	280	24640	24640	49.99
15/03/2025	4 Hrs	7073	250	220	7543	8206	625	6845	0	-1500	21299	0	21299	720	313	24252	24252	49.99
16/03/2025	4 Hrs	7794	703	229	8726	9968	313	6284	0	-1290	23541	0	23541	668	435	26394	26394	49.92
Maximum		7794	703	245	8726	10746	630	7273	0	-1121	24055	0	24055	745	499	26963	26963	50.00
Minimum		7073	226	215	7543	8206	313	6284	0	-1761	21299	0	21299	619	280	24252	24252	49.92
Average		7314	365	225	7904	9410	440	6886	0	-1349	22844	0	22844	679	427	25745	25745	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
10/03/2025	169.467	19.952	5.306	194.725	0.126	230.714	228.645	13.399	171.757	23.967	19.126	11.492	-41.306	579.974	71.924	665.180
11/03/2025	173.577	18.201	5.146	196.924	0.175	240.884	238.830	14.261	164.904	25.055	19.276	11.324	-44.040	584.618	74.640	672.628
12/03/2025	166.502	31.879	5.844	204.225	0.188	243.662	247.707	6.491	160.842	25.434	21.368	10.985	-43.829	583.199	76.183	673.008
13/03/2025	173.459	27.999	5.555	207.013	0.098	256.777	255.603	6.882	159.603	23.913	20.270	11.448	-44.633	595.946	76.351	685.906
14/03/2025	163.144	13.087	5.116	181.347	0.091	216.335	218.600	9.131	153.899	24.898	16.504	8.372	-38.104	535.043	62.966	610.472
15/03/2025	170.377	21.630	5.073	197.080	0.063	233.976	235.818	9.435	151.218	24.173	18.978	8.356	-42.974	559.934	70.308	643.216
16/03/2025	183.831	15.418	5.305	204.554	0.121	236.640	236.643	6.101	150.627	23.714	17.398	9.446	-36.814	572.089	63.658	648.480
Maximum	183.831	31.879	5.844	207.013	0.188	256.777	255.603	183.831	171.757	25.434	21.368	11.492	-36.814	595.946	76.351	685.906
Minimum	163.144	13.087	5.073	181.347	0.063	216.335	218.600	163.144	150.627	23.714	16.504	8.356	-44.633	535.043	62.966	610.472
Average	171.480	21.167	5.335	197.981	0.123	236.998	237.407	171.480	158.979	24.451	18.989	10.203	-41.671	572.972	70.861	656.984

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
10/03/2025	0.289	2.984	29.315
11/03/2025	0.254	3.239	29.060
12/03/2025	0.565	3.804	28.495
13/03/2025	0.475	4.279	28.020
14/03/2025	0.152	4.430	27.869
15/03/2025	0.331	4.762	27.537
16/03/2025	0.216	4.978	27.321

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 10/Mar/2025 to 16/Mar/2025

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
10/03/2025	MONDAY	108.837	9407	119.808	4992	228.645	9527	230.714	9613	2.069	86
11/03/2025	TUESDAY	113.937	9826	124.893	5204	238.830	9951	240.884	10037	2.054	86
12/03/2025	WEDNESDA	120.484	10194	127.223	5301	247.707	10321	243.662	10153	-4.045	-169
13/03/2025	THURSDAY	110.808	10505	144.795	6033	255.603	10650	256.777	10699	1.174	49
14/03/2025	FRIDAY	89.462	8979	129.138	5381	218.600	9108	216.335	9014	-2.265	-94
15/03/2025	SATURDAY	99.915	9690	135.903	5663	235.818	9826	233.976	9749	-1.842	-77
16/03/2025	SUNDAY	96.236	9720	140.407	5850	236.643	9860	236.640	9860	-0.003	-0
Total		739.678		922.168		1661.846		1658.988		-2.858	

Generator Unit Outages/Trippings from 10.03.2025 to 16.03.2025						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U2	07-02-17	17.3		Continued.	No Schedule.(NO PPA)	NOPPA
PGPL U1	07-02-17	17.3		Continued.	No Schedule (NO PPA)	NOPPA
VIPL U-1	29-12-18	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-19	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-20	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-20	4:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-21	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Ghatghar Unit-2	26-05-24	13:17		Continued.	Stator Earth Fault	FORCED
Chandrapur Unit 9	11-01-25	18:55		Continued.	Generator Protection operated	FORCED
Uran Unit 7	04-03-25	14:15		Continued.	Turbine bearing vibration high	FORCED
Bhusawal Unit 6	05-03-25	0:04	15-03-25	6:14	PG TEST preparation	FORCED
Uran Unit 5	05-03-25	19:21	10-03-25	21:40	Zero Schedule Given By MSEDCL	ZEROSCH/RSD
Chandrapur Unit 4	08-03-25	9:55	12-03-25	11:50	Boiler Tube Leakage	FORCED
Nasik Unit 5	09-03-25	10:17	10-03-25	21:21	Boiler Tube Leakage	FORCED
Uran Unit A0	09-03-25	22:22	10-03-25	0:51	Turbine Vibration	FORCED
Uran Unit A0	10-03-25	3:09	16-03-25	5:27	Turbine Vibration	FORCED
Uran Unit 5	10-03-25	22:15	11-03-25	18:48	Zero Schedule	ZEROSCH/RSD
Uran Unit 6	10-03-25	22:45	11-03-25	1:04	Generator Protection operated	FORCED
Koyna STG-IV Unit-4	11-03-25	17:00	12-03-25	0:40	Spherical valve control fault	FORCED
Koyna Unit 11	11-03-25	18:30	12-03-25	0:00	Excitation voltage not buildup	FORCED
Uran Unit 5	11-03-25	20:00	12-03-25	15:49	Emergency Pick Up Given due to grid occurrence	ZEROSCH/RSD
RPL(AMT) U-4	11-03-25	21:00	13-03-25	21:13	Bottom Ash evacuation problem	FORCED
Bhusawal Unit 5	11-03-25	22:57	12-03-25	2.03	Flame Failure	FORCED
Koradi Unit-10	12-03-25	13:21	12-03-25	20:48	Governing Valve Oil Leakage of Main Turbine.	FORCED
JSW (J) U1	12-03-25	14:30		Continued.	Turbine Vibration	FORCED
Koyna STG-IV Unit-4	12-03-25	14:45	12-03-25	15:50	Tripped while converting machine from Condensor to Generation Mode.	FORCED
Koyna STG-IV Unit-1	12-03-25	15:25	12-03-25	18:20	Machine withdrawn due to heavy leakage downstream seal.	FORCED
Uran Unit 5	12-03-25	20:30	13-03-25	16:26	Zero Schedule	ZEROSCH/RSD
Uran Unit 5	13-03-25	19:30	13-03-25	16:26	Zero Schedule given by MSEDCL.	ZEROSCH/RSD
Bhusawal Unit 3	14-03-25	3:51	14-03-25	11:56	ID Fan Problem	FORCED
JPL Unit 2	15-03-25	16:32	15-03-25	17:49	Emergency Board tripped on earth fault protection.	FORCED
Uran Unit A0	16-03-25	6:00	16-03-25	11:34	Turbine bearing Vibration high	FORCED
AEML Unit 1	16-03-25	7:52	16-03-25	10:00	Flame Failure	FORCED
Uran Unit A0	16-03-25	13:39	16-03-25	20:25	Turbine bearing Vibration high	FORCED
Uran Unit A0	16-03-25	20:37	20-03-25	7:18	Rotor earth fault	FORCED
Chandrapur Unit 6	16-03-25	22:50	18-03-25	16:00	Boiler Tube Leakage	FORCED

Transmission Line Outages/Trippings from 10.03.2025 to 16.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400 /7.6KV Station T/F-5 A @ KHAPERKHEDA	01-02-25	10:56	15-03-25	13:10	STN-5A due to Acetylene gas concentration crosses the safe limit of 7	EO	400 KV
EKLAHARE (OCR) - PADGHE	11-02-25	18:35	15-03-25	17:36	H/T for load management.	HT	220 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	03-03-25	10:00	12-03-25	15:15	For load management	HT	400 KV
100MVA 220/33KV TF 2	06-03-25	7:05	11-03-25	22:19	Leakage attending work		220 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	06-03-25	19:27	12-03-25	11:18	H/T for load management.	HT	220 KV
ALEPHATA-PARGAON(KATHAPUR)	10-03-25	7:29	10-03-25	17:58	H/T FOR LOAD MANAGEMENT.	HT	220 KV
CHANDRAPUR 2 - DHARIWAL CKT - 1	10-03-25	6:15	10-03-25	16:33	Line & its Bay Equipment PM & Testing work	PO	400 KV
GHATGHAR - JINDAL	10-03-25	11:39	10-03-25	15:42	1. Urgent CB compressor servicing work 2. Diagnostic testing 3. Disc insulator replacement	PO	220 KV
HINJAWADI I- CHINCHWAD	10-03-25	6:37	11-03-25	0:03	H/T FOR LOAD MANAGEMENT.	HT	220 KV
KHAREPATAN - PAWAS LINE	10-03-25	12:00	10-03-25	14:25	For attending hot spot on line gantry of Rph CT jumper of 220kV Pawas - Kharepatan line bay at 220kV Pawas S/s by replacement of nutbolt.	EO	220 KV
MALEGAON-SATANA	10-03-25	3:30	10-03-25	18:25	H/T FOR LOAD MANAGEMENT.	HT	220 KV
PUSAD-GHATODI	10-03-25	19:47			IN VIEW OF OUTAGE ON PUSAD-WARDHA PG-CKT.	HT	220 KV
URAN - APTA 4	10-03-25	11:35	10-03-25	19:43	Relay testing, diagnostic testing and bay maintenance work at 220kV Uran Ss Apta end:- Diagnostic and bay maintenance work EHV Lines:- damaged jumper replacement work	PO	220 KV
VIRUR - VIRUR RLY TSS 1	10-03-25	11:38	10-03-25	13:07	FOR DIAGNOSTIC TESTING WORK.	PO	220 KV
100 MVA 220/132 KV ICT - II @ YAVATMAL	10-03-25	13:12	10-03-25	16:28	FOR ATTENDING OIL LEAKAGE FROM TOP PLATE OF ICT NO.2.	PO	220 KV
132 KV KALMESHWAR-HINGNA II AMBAZARI	10-03-25	16:44	11-03-25	16:12	Due to Overloading of ICT-2 and ICT-1 Under Tripped.	HT	132 KV
132KV PAITHAN -RAJPIMPRI CKT	10-03-25	13:50	10-03-25	14:20	O/C TRIP R. R-B PH, 1 KA.	T	132 KV
220 KV JALNA - TAPTITANDA (400 KV) CKT - 1	10-03-25	14:02	10-03-25	18:01	FOR ROUTINE MAINTENACE AND TESTING ACTIVITY AND ISOLATOR OVERHAULING WORK.	PO	400 KV
220/132 KV 200 MVA ICT 1 @ KALMESHWAR	10-03-25	11:14	10-03-25	19:10	DIFFERENTIAL PROT OPTD.	T	220 KV
220/132KV 100MVA ICT 1 @ BARAMATI	10-03-25	10:58	10-03-25	15:41	Repairing & Testing of healthiness of NIFPS.	PO	220 KV
220/33 KV, 50MVA, PTR NO 2 @ ALEPHATA	10-03-25	11:02	13-03-25	19:57	ABB make HV CB pole overhauling work & HV CB testing by agency	PO	220 KV
400/220/33 KV 315 MVA ICT - 2 @ KOLHAPUR	10-03-25	14:22	10-03-25	20:21	Oil leakage attending work will be done by agency and Quaterly maintenance work	PO	400 KV
400/220/33 KV 500 MVA ICT - 3 @ WALUJ	10-03-25	12:43	10-03-25	17:20	1) Diagnostic Testing of HV CB (Timing, DCRM, IR) and Maintenance work. 2) Outage on 400/220/33 KV 500 MVA ICT - 3 @ WALUJ HV Bay through TBC Bay.	PO	400 KV
AKOLA - KHADKA (BHUSAWAL)	10-03-25	12:16	10-03-25	17:33	Cold line washing work & Nutbolt tightening work	PO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	10-03-25	6:46	12-03-25	15:15	H/T AT WALUJ END ONLY.	HT	400 KV
BABLESHWAR- BABLESHWAR(400KV)-II	10-03-25	12:09	10-03-25	15:25	Outage is required for C.B.CRM,DCRM, Timing test (diagnostic test) .	PO	220 KV
BUS COUPLER @ NEW KOYNA	10-03-25	12:01	10-03-25	20:26	Diagnostic testing & Relay testing work , Routine maint. Work & Chemical Washing work	PO	400 KV
BUS REACTOR (80 MVar) - 1 @ TIRORA	10-03-25	9:38	18-03-25	0:03	Dia Equipment Maintenance	PO	400 KV
CHANDRAPUR GCR - CHANDRAPUR 2 CKT 1	10-03-25	13:42	10-03-25	19:35	1. Measurement of CB Timing, CRM & DCRM. 2. Maintenance and alignment of Isolators. 3. Replacement of faulty disc insulator string of Aux Bus (Section-1) in span of '400KV CHD-2 CKT-1" .	PO	400 KV
DHULE- - BABLESHWAR CKT - 1	10-03-25	13:42	11-03-25	13:36	Bay is to be shifted on TBC for attending NRV valve leakage of Y-phase CB Main compressor.	EO	400 KV
INTERCONNECTOR @ KALWA	10-03-25	23:54	11-03-25	6:18	For safety purpose during ongoing TATA GIS bus duct connection work for establishment of 220kV Kalwa-TATA Salsette -5	PO	220 KV
LAMBOTI - TULJAPUR CKT - 1	10-03-25	15:40	10-03-25	20:40	Outage is required for Replacement of Flash over string at Loc. No. 14 R ph and Cold line washing of Insulator.	PO	220 KV
MAIN BAY (403) OF FUTURE LINE @ KUDUS	10-03-25	13:27	10-03-25	16:44	Annual Maintenance of bays equipment & Diagnostics Testing Work	PO	400 KV
TBC @ PEGASUS	10-03-25	11:45	10-03-25	15:25	Half year maintenance work & Testing work	PO	220 KV
TIE BAY (402) OF KALA CKT - 2 @ KUDUS	10-03-25	13:37	10-03-25	16:44	Annual Maintenance of bays equipment & Diagnostics Testing Work	PO	400 KV
TIE BAY - 702 OF BUS REACTOR AND 765/400KV 1500MVA ICT @ AKOLA 2	10-03-25	17:16	10-03-25	17:16	To carry out the replacement of trip coil of 702 Tie Bay at 765KV Akola-II-SS	EO	765 KV
TIE BAY - 702 OF BUS REACTOR AND 765/400KV 1500MVA ICT @ AKOLA 2	10-03-25	17:16	11-03-25	3:33	Trip coil 1 faulty alarm in 702 Tie bay		765 KV
ALEPHATA-PARGAON(KATHAPUR)	11-03-25	7:23	11-03-25	22:05	Load management	HT	220 KV
CHANDRAPUR 2 - DHARIWAL CKT - 1	11-03-25	6:09	11-03-25	19:04	Line & its Bay Equipment PM & Testing work	PO	400 KV
HINJAWADI I- CHINCHWAD	11-03-25	6:11	12-03-25	0:42	Load management	HT	220 KV
LAMBOTI - SOLAPUR 2(BALE) CKT- 1	11-03-25	11:43	12-03-25	1:48	Retrofitting of Distance Relay	PO	220 KV

Transmission Line Outages/Trippings from 10.03.2025 to 16.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
MALEGAON-SATANA	11-03-25	0:52	11-03-25	17:36	Load management	HT	220 KV
NANDURBAR - RAILWAY TSS	11-03-25	17:00	12-03-25	19:50	Distance protection	T	132 KV
PETH- MUDSHINGI 1 LINE	11-03-25	14:09	11-03-25	19:38	For line insulator strings cleaning by cold line method.	PO	220 KV
URAN - APTA 3	11-03-25	11:58	11-03-25	15:40	Relay testing, diagnostic testing and bay maintenance work at 220kV Uran Ss Apta end:- Diagnostic and bay maintenance work EHV Lines:- damaged jumper replacement work	PO	220 KV
220 KV JALKOT - KUMBHARGAON (400 KV) CKT - 2	11-03-25	16:25	11-03-25	19:30	Distance protection	T	400 KV
220/132 KV 100 MVA ICT 3 @ RANJANGAON	11-03-25	12:11	11-03-25	18:59	Capacitance and tan delta test of HV & LV Bushing & Winding, HV & LV CT's. General Bay maintenance work.	PO	220 KV
220/132 KV 100MVA ICT 2 @ BARAMATI	11-03-25	11:05	11-03-25	15:58	Repairing & Testing of healthiness of NIFPS.	PO	220 KV
220/132 KV 150 MVA ICT 3 @ EKLARE (OCR)	11-03-25	11:36	11-03-25	20:07	Shifting of LA & CT of ICT 3 LV side from RCC to lattice structure	PO	220 KV
220/132 KV 200 MVA ICT 2	11-03-25	11:54	11-03-25	15:42	Attending heavy oil leakage on LV B-ph bushing		220 KV
220/22-22 KV 50 MVA PTR 3 @ ANANDNAGAR	11-03-25	12:37	11-03-25	12:37	Augmentation of existing 50 MVA TF to 100 MVA TF.	PO	220 KV
220/33 KV 50MVA T/F - 2 @ MIRAJ	11-03-25	15:55	11-03-25	20:41	LV CB Overhauling Work	PO	220 KV
220/33KV 50MVA PTR 1@ PETH	11-03-25	11:05	11-03-25	19:03	1. Aircell Replacement Work 2. Quarterly Maintenance Work	PO	220 KV
400/220 KV 3X105 MVA ICT - 1 @ PADGHE	11-03-25	12:10	11-03-25	17:52	1. For CB testing work. 2. A & B Bus PG Isolator Maintenance Work. 3. 315MVA ICT-I in service through TBC.	PO	400 KV
400/220/33 KV 500 MVA ICT - 1 @ JEJURI	11-03-25	13:30	11-03-25	15:56	To attend the hot spot of B-ph 29D isolator jaw of 400/220/33kv 501 MVA ICT-I IV bay by shifting 220 kV side on TBC.	EO	400 KV
400/220KV 167MVA SPARE ICT @ NANDED (KUMBHARGAON)	11-03-25	12:00	11-03-25	13:39	Replacement of OTI on Spare ICT	PO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	11-03-25	16:10	11-03-25	16:10	AMP of Line REACTOR at Waluj S/s.	PO	400 KV
BUS COUPLER @ PHURSUNGI	11-03-25	7:36	14-03-25	21:04	Load management	HT	220 KV
GOREGAON - VERSOVA CKT - 2	11-03-25	9:04	11-03-25	16:18	Annual Maintenance of Circuit Breaker	PO	220 KV
MAIN BAY (403) of WALUJ @ TAPTITANDA	11-03-25	11:58	11-03-25	18:06	CB diagnostic testing work	PO	400 KV
NAGOTHANE - WADKHAL (GIS) CKT-2 - NAGOTHANE TSS	11-03-25	12:39	11-03-25	18:46	Replacement of damaged Y-phase conductor between Loc No. 66 to Gantry. Attending of hot spot at gantry Y-phase. Cold line washing & other maintenance work.	EO	220 KV
THAPTI TANDA - AURANGABAD (WALUJ)	11-03-25	7:16	11-03-25	18:06	To increase ground clearance at span 202-203 and to carry out maintenance work like disc replacement, nut bolt tightening	PO	400 KV
TIE BAY (711) OF AKOLA CKT - 2 & TIRODA CKT - 1 @ KORADI - 3	11-03-25	10:26	11-03-25	19:36	Annual Maintenance of Bay Equipment at Koradi-III SS.	PO	765 KV
ALEPHATA-PARGAON(KATHAPUR)	12-03-25	7:29	12-03-25	22:34	Load management	HT	220 KV
CHANDRAPUR 2 - DHARIWAL CKT - 2	12-03-25	6:02	12-03-25	17:08	Line & its Bay Equipment PM & Testing work	PO	400 KV
DAHANU - VIRAJ	12-03-25	9:55	12-03-25	19:34	MVAR Management	HT	220 KV
EKLARE (GCR) - AIROLI KNOW PARK	12-03-25	10:57	13-03-25	1:03	Load management	HT	220 KV
KHAPARKHEDA- BUTIBORI	12-03-25	9:38	12-03-25	16:25	Replacement of Y-ph CT due to ageing and CB timing	PO	220 KV
MALEGAON-SATANA	12-03-25	1:18	12-03-25	18:30	Load management	HT	220 KV
MALEGAON-SATANA	12-03-25	0:56	13-03-25	0:35	Load management	HT	220 KV
MALINAGAR - TEMBHURNI	12-03-25	12:53	12-03-25	19:50	Outage is required for Quarterly Maintenance	PO	220 KV
MALINAGAR - TEMBHURNI	12-03-25	12:53	12-03-25	19:50	Outage is required for Quarterly Maintenance	PO	220 KV
OSMANABAD - BARSHI	12-03-25	14:38	12-03-25	17:37	Outage is required for Quarterly Maintenance	PO	220 KV
PEDHAMBE ONI LINE	12-03-25	13:02	12-03-25	18:42	For replacement of damaged rusted jump nut bolt at loc no- 202, 223, 227.	PO	220 KV
THEUR-PHURSUNGI CKT II	12-03-25	12:29	12-03-25	18:57	Replacement of flashover SSN string Rph at loc. no. 37 and chemical washing of disc insulator	EO	220 KV
132KV PARTUR RLY TSS	12-03-25	1:10	12-03-25	1:45	Distance protection	T	220 KV
220 kv-Wardha(PG)-Yawatmal Ckt-1	12-03-25	14:31	12-03-25	18:49	Attending Hot glow on line isolator R-ph pad towards CB temp-180 deg nut bolt.		220 KV
220/132 KV 100MVA ICT - 1 @ MANMAD	12-03-25	14:07	12-03-25	17:25	SFRA & DFR measurement & Quarterly Bay maintenance work.	PO	220 KV
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	12-03-25	8:51	12-03-25	15:55	Outage is required for Tandelta Testing of Bushing & Winding & SFRA Test By MTU, Pune	PO	220 KV
220/132 KV 200MVA ICT 3@ BALE(SOLAPUR)	12-03-25	17:01	12-03-25	19:57	Outage is required for Tan delta Testing of Bushing & Winding By MTU, Pune	PO	220 KV
220/132KV 200MVA ICT 4 @ EKLARE (OCR)	12-03-25	8:23	12-03-25	23:16	Shifting of LA & CT of ICT 4 LV side from RCC structure to Lattice structure	PO	220 KV
220KV KURUNDA - GIRWALI CKT	12-03-25	12:01	12-03-25	13:31	Attend Hotspot at R-ph CT P1 side.		220 KV
220KV YAWATMAL-WARDHA(DEOLI) PG CKT 1	12-03-25	14:31	12-03-25	18:49	For attending Hot glow on Line Isolator Rph Pad towards CB (Temp -180°C) Nut Bolt	EO	220 KV

Transmission Line Outages/Trippings from 10.03.2025 to 16.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400/220/33 KV 315MVA ICT - 3 @ KARAD	12-03-25	18:41	12-03-25	22:44	1. Quarterly Maintenance Work 2. Replacement Work of LV R Ph conductor 3. Replacement work of mid span joint LV side conductor in diff zone	PO	400 KV
400KV 125MVAR BUS REACTOR @ CHANDRAPUR 2	12-03-25	9:36	13-03-25	0:16	Diagnostic testing and allied bay maintenance work	PO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	12-03-25	18:02	20-03-25	4:12	for load management	HT	400 KV
CHINCHWAD 2-CHINCHWAD (INTERCONNECTOR)	12-03-25	18:40	12-03-25	22:54	Load management	HT	220 KV
CHINCHWAD 2-CHINCHWAD (INTERCONNECTOR)	12-03-25	8:33	12-03-25	12:48	Load management	HT	220 KV
DEEPNAGAR - AURANGABAD (WALUJ)	12-03-25	13:09	12-03-25	13:43	Tripped on distance protection.	T	400 KV
DEEPNAGAR - THAPTI TANDA	12-03-25	7:16	12-03-25	16:59	To increase the ground clearance at span 202-203 and other maintenance work like disc repalcement and nut-bolt tightning work	PO	400 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	12-03-25	15:07	18-03-25	23:25	Load Management	HT	220 KV
GOREGAON - VERSOVA CKT - 1	12-03-25	9:45	12-03-25	17:13	Annual Maintenance of Circuit Breaker	PO	220 KV
LAMBOTI - TULJAPUR CKT - 2	12-03-25	12:49	12-03-25	20:35	Outage is required for Replacement of string at Loc. No. 28, 41, & cold washing of Insulator String.	PO	220 KV
MAIN BAY (410) OF ICT-2 @ KUDUS	12-03-25	14:24	12-03-25	17:12	Annual Maintenance of bays equipment & Diagnostics Testing Work	PO	400 KV
NIWALI - PAWAS LINE	12-03-25	7:09	12-03-25	12:00	For Line gantry & CT gantry insulator string cold washing.	PO	220 KV
PARLI-SOLAPUR (LAMBOTI)	12-03-25	19:50	13-03-25	2:01	Hardware tightening, string replacement and cold line washing	PO	400 KV
ALEPHATA-PARGAON(KATHAPUR)	13-03-25	7:29	13-03-25	21:55	Load management	HT	220 KV
BHUGAON - WARDHA (PG)	13-03-25	13:15	13-03-25	15:48	Tripped on distance protection.	T	220 KV
CHANDRAPUR 2 - DHARIWAL CKT - 2	13-03-25	6:06	13-03-25	13:48	Line & its Bay Equipment PM & Testing work	PO	400 KV
DASTURI-KANDALGAON LINE	13-03-25	16:44	13-03-25	18:35	C- Tan delta testing of R, Y, B ph CTs of 220KV Dasturi Kandalgaoon line at 220KV Dasturi S/s.	PO	220 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	13-03-25	18:02	13-03-25	20:02	For attending Hot Spot in Middle ph jumper cone at TL no. 401.	EO	220 KV
HAMIDWADA - MUMEWADI	13-03-25	6:28	13-03-25	7:22	Quarterly maintenance work & to attend hot spot	PO	220 KV
HINJAWADI I- CHINCHWAD	13-03-25	6:49	13-03-25	23:58	Load management	HT	220 KV
LOTEPARSHURAM- DASTURI LINE	13-03-25	12:28	13-03-25	15:01	C- Tan delta testing of R, Y, B ph CTs of 220KV Dasturi Lote line at 220KV Dasturi S/s.	PO	220 KV
NANDED 2 (WAGHALA) - PARBHANI	13-03-25	13:30	13-03-25	14:45	Replacement of flashover disc at Loc no 06		220 KV
WARDHA-D-GAON NEW	13-03-25	15:45	13-03-25	15:48	Tree cutting work		220 KV
220 KV KALMESHVAR WARUD CKT II	13-03-25	14:35	13-03-25	19:00	Relay testing work		220 KV
220/132 KV 100 MVA ICT 1 @ SOUTH SOLAPUR	13-03-25	12:31	13-03-25	14:52	Outage is required for Tan delta and SFRA testing by MTU, Pune	PO	220 KV
220kv REL Life Science (GIS) - NASIK-1	13-03-25	9:38			H/T for load management.	HT	220 KV
400/220/33 KV 315 MVA ICT - 1 @ WALUJ	13-03-25	12:40	13-03-25	18:35	1) Diagnostic Testing of CB (Timing, DCRM & IR) and Routine Maintenance. 2) Outage on 400/220/33 KV 315 MVA ICT - 1 @ WALUJ through TBC Bay	PO	400 KV
400/220/33 KV 500MVA ICT - 3 @ BABHALESHWAR	13-03-25	11:28	13-03-25	14:48	Tripped due to Yph. Tertiary LA burst.	T	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	13-03-25	1:15	20-03-25	4:43	load management	HT	400 KV
BUS REACTOR (80 MVAR) - 2 @ TIRORA	13-03-25	10:20	13-03-25	12:55	Dia Equipment Maintenance	PO	400 KV
DEEPNAGAR - AURANGABAD (WALUJ)	13-03-25	13:26	13-03-25	20:02	Tripped on distance protection.	T	400 KV
JEJURI - KONDHWA	13-03-25	13:58	13-03-25	17:18	For attending hot spot of 117 deg cel on Y-ph ¿29D isolator jaw. The¿hotspot¿can be attended by shifting 220kv Kondhwa bay on TBC.	EO	220 KV
KOLSHET - BMC - BORIVALI (T) - BORIVALI (M)	13-03-25	13:33	13-03-25	18:00	Replacement of Lightning Arrester	EO	110 KV
NAGAR BELWANDI CKT 1	13-03-25	12:50	13-03-25	17:27	Tripped on distance protection.	T	220 KV
RPL(AMT) NANDGAON PETH - AKOLA 2 CKT - 1	13-03-25	12:58	13-03-25	16:36	Outage required for Corona ring on the top of insulator is broken and hang on the insulator. Ring create chartering and noise and shows glow during night hours at loc-15/15 in B phase suspension insulator	EO	400 KV
ALEPHATA-PARGAON(KATHAPUR)	14-03-25	7:10	14-03-25	18:44	Hand Tripped for load management.	HT	220 KV
HINJAWADI I- CHINCHWAD	14-03-25	1:25	14-03-25	21:01	Hand Tripped for load management.	HT	220 KV
LAMBOTI - PANDHARPUR	14-03-25	12:45	14-03-25	13:18	Distance Protection	T	220 KV
LAMBOTI-SOLAPUR 2(BALE) CKT- 2	14-03-25	9:08	14-03-25	20:54	Retrofitting of Distance Relay	PO	220 KV
MALEGAON-SATANA	14-03-25	0:35	14-03-25	17:21	Hand Tripped for load management.	HT	220 KV

Transmission Line Outages/Trippings from 10.03.2025 to 16.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/100 KV 100MVA NO 4 @ CHINCHWAD	14-03-25	9:52	14-03-25	15:36	ICT-4 , LV side Bus isolator replacement work; ICT-4 C.T Tandelta & 100KV Pudmji line C.T Tandelta measurment work	PO	220 KV
220/100 KV 200 MVA ICT 1 @ KALWA	14-03-25	10:47	14-03-25	16:21	220 /100 kv,200 MVA ICT -1 HV , Y ph CT oil leakage from bottom tank gasket.	EO	220 KV
220/132kv 100 MVA ICT- 2 @ PALGHAR-220 KV	14-03-25	20:35	14-03-25	20:50	Tripped on overcurrent protection	T	220 KV
220/33 KV 50 MVA PTR 3 @ BHENDA	14-03-25	17:43	14-03-25	21:25	1.For Annual Diagnostic testing work & quarterly maintenance work .	PO	220 KV
AURANGABAD (WALUJ)-BHENDA	14-03-25	18:13	14-03-25	20:45	WORK AT BHENDA END.	PO	220 KV
AURANGABAD (WALUJ)-BHENDA	14-03-25	18:13	14-03-25	20:45	1.For annual diagnostic testing work with help of Testing unit Nasik and quarterly maintenance work .	PO	220 KV
BORIVALI - BOISAR (PG)	14-03-25	4:37	14-03-25	5:12	Tripped from Boisar PG end only	T	220 KV
BUS COUPLER @ TALANDGE	14-03-25	15:12	20-03-25	16:40	220kV Circuit breaker overhauling work will be done by agency	PO	220 KV
PADGHE - PADGHE HVDC CKT- 1	14-03-25	17:13	15-03-25	1:05	Tripped due to Rph. LA burst at Padghe end.	T	400 KV
PALGHAR - PANCHALI TSS	14-03-25	11:02	15-03-25	0:49	To attend the Hot spot at Loc. no 204 (Bunching) Y Ph 84 degree (palghar Side) Y ph 64 degree. And at Loc No 18 Y ph Palghar Side 95 Degree.	EO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	15-03-25	6:52	15-03-25	22:38	Hand Tripped for load management.	HT	220 KV
BOISAR II - BOISAR (PG) CKT - 2	15-03-25	9:24	15-03-25	17:08	Outage is required for safety purpose during For replacement of Existing 0.4 ACSR Conductor by CCC HTLS Conductor of 220kV PGCIL(Boisar)-Panchali Line.	PO	220 KV
HINJAWADI I- CHINCHWAD	15-03-25	7:27	15-03-25	14:46	Hand Tripped for load management.	HT	220 KV
HINJAWADI I- CHINCHWAD	15-03-25	14:59	16-03-25	0:18	Hand Tripped for load management.	HT	220 KV
LONIKAND I - TALEGAON (PGCIL)	15-03-25	15:01	15-03-25	16:02	Tripped on distance protection.	T	400 KV
MALEGAON-SATANA	15-03-25	5:36	15-03-25	18:27	Hand Tripped for load management.	HT	220 KV
SONKHAR - TROMBAY	15-03-25	23:28	16-03-25	2:44	220kV Tromaby: For 1) Diagnostic testing & 2) RM work. 220kV Sonkhar: Post Monsoon Maintenance & Diagnostic Testing of Trombay Bay at 220kV Sonkhar S/S	PO	220 KV
TROMBAY - MULUND	15-03-25	18:58	15-03-25	22:52	CT diagnostic testing work and 29F and 29C isolator maintenance work	PO	220 KV
WASHALA - GHATGHAR	15-03-25	12:10	15-03-25	17:52	Attending Hot-spot & Replacement of flashover insulator at loc no.10 ,53	PO	220 KV
132 KV DEOLI - PULGAON CKT	15-03-25	9:57	15-03-25	10:18	D- Y PH, 3.1 KA, 4.65 KM. P - Y PH, 20 KM, 2.3 KA.	T	132 KV
220 KV BUS COUPLER BAY	15-03-25	9:54	15-03-25	12:52	DIAGNOSTIC TESTING OF CB TIMING & CRM , CT TAN DELTA.	PO	220 KV
220/132 KV 200MVA ICT NO 1 @ THEUR	15-03-25	10:30	15-03-25	21:01	ICT OIL LEAKAGE ATTENDING WORK	PO	220 KV
220/132kv 200MVA ICT-2 @ KOPARGAON	15-03-25	10:00	15-03-25	17:35	For Diagnostic testing of ICT and its allied equipment's (Tan Delta testing of ICT's HV-LV side Bushing, Winding and CT's , CB CRM ,CBT) and bay maintenance work.	PO	220 KV
400 KV KORADI SARNI CKT	15-03-25	11:17	15-03-25	18:12	TO CHANGE MIDDLE PHASE INSULATOR STRING AT LOC. 186 CAUSING CONSECUTIVE 3 AUTO RECLOSURES IN LAST 30 DAYS AND ALSO IN PAST BECAUSE OF BIRD DROPPINGS. ONLY LINE MAINT WORKS WILL BE DONE BY PGCIL.		400 KV
400/220 KV 500 MVA ICT - 5 @ PADGHE	15-03-25	18:12	17-03-25	10:27	Re-orientation of 220kV Interconnect line of 3x167MVA 400/220kV ICT -5 1)De-stringing of existing twin conductor from Loc No 4 & Loc-5 & Loc-6 to Ext Guide tower loc 8 2)Dismantling of existing Single ckt dwarf tower of loc 5 and 6. 3)Erection of ne DC (2DW dwarf tower) at new loc 5 and DC (ND+0) with aux arm at new loc 7 4)Restraining of 0.5 twin conductor from Loc No 4, 5, 7 to ext Guide tower loc 8 of 500MVA ICT 5	PO	400 KV

Transmission Line Outages/Trippings from 10.03.2025 to 16.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400/220/33 KV 500MVA ICT - 1 @ LONIKAND 2	15-03-25	10:52	15-03-25	13:19	Breaker timing, CRM (Diagnostic Testing Work) of 220KV LV CB of ICT -1	PO	400 KV
DEEPNAGAR - AURANGABAD (WALUJ)	15-03-25	13:05	15-03-25	18:27	Distance Protection	T	400 KV
KHADKA-AURANGABAD (WALUJ)	15-03-25	14:39	15-03-25	16:45	Tripped on distance protection.	T	400 KV
MAIN BAY (703) BUS REACTOR @ AKOLA 2	15-03-25	19:09	16-03-25	16:39	Reactification of 765kV Bus -2 Open CT Alarm	EO	765 KV
MAIN BAY - 400KV-AKOLA-AURANGABAD-1 AND AURANGABAD - 400KV - BUS 1 at AURANGABAD - 400KV	15-03-25	9:52	15-03-25	17:19	AMP works	PO	400 KV
PANCHALI TSS - BOISAR (PG)	15-03-25	9:21	15-03-25	17:07	For replacement of Existing 0.4 ACSR Conductor by CCC HTLS Conductor.	PO	220 KV
TBC @ FLAGSHIP	15-03-25	9:32	15-03-25	13:01	Half Yearly Maintenance.	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	16-03-25	6:21	16-03-25	21:27	H/T for load management.	HT	220 KV
BOISAR - VERSOVA	16-03-25	10:29	16-03-25	15:31	Diagnostic Testing and Bay Maintenance Work.	PO	220 KV
HINJAWADI I- CHINCHWAD	16-03-25	6:05	17-03-25	1:48	H/T for load management.	HT	220 KV
KALMESHWAR-PANDHURNA	16-03-25	23:00	16-03-25	23:35	AIR PRESSURE LOW ON 220KV PANDHURNA CONTROL PANNEL, WHILE INSPECTION AND @23:00 BY PRESSING OVERLOAD RELAY, CB TRIPPED AND ALSO PRESSURE DOWN.	T	220 KV
KHARGHAR - NERUL	16-03-25	23:31	17-03-25	6:35	Alingment of 29C iso Replacement of Y ph iso blade and Complete Overhuling work and RM work of Bay, LA Counter replacement	PO	220 KV
MALEGAON-SATANA	16-03-25	1:32	16-03-25	18:05	H/T for load management.	HT	220 KV
RANJANGAON - LONIKAND 2	16-03-25	12:53	16-03-25	20:05	To carryout double Jumpering Work (Bypass Jump) by Providing & Fixing of WEDGE Type Connector.	PO	220 KV
220 / 110 / 33kv 250MVA ICT 3 @ BORIVALI (TATA)	16-03-25	9:42	16-03-25	16:58	For SFRA testing	PO	220 KV
220/100 KV 200 MVA ICT 2 @ TROMBAY	16-03-25	10:58	16-03-25	15:42	To attend: 1) Oil leakage from 100KV CT stud Y ph by power seal gasket method by the agency.	EO	220 KV
220KV HINGOLI -KURUNDA CKT	16-03-25	0:45	16-03-25	9:43	D/P,Z1,YPH JUMPER BREAK DOWN.	T	220 KV
400/220/33 KV 315MVA ICT - 2 @ CHAKAN	16-03-25	12:54	16-03-25	22:56	Buchholz Protection	T	400 KV
BALE - SOLAPUR (PG)	16-03-25	9:34	20-03-25	18:15	For increasing dielectric�strength of 220KV Tuljapur-Bale line at� cut points by adding disc insulators in DTN string (Project work)	PO	220 KV
BUS - 1 @ TROMBAY	16-03-25	3:27	16-03-25	10:56	"220KV Main Bus-1 CVT testing ST-5 29A GOD maintenance. 220KV ST-5 breaker testing 220KV GT-5.1 29A GOD ARM replacement 220KV BS-3 MB-1 side GOD clamp replacement/repairing. 220KV TD-9 29A GOD Maintenance/alignment"	PO	220 KV
BUS SECTION - 3 @ TROMBAY	16-03-25	18:22	16-03-25	23:13	For 1) PT selection scheme work by PAC unit Kalwa, 2) Diagnostic testing & 3) RM work.	PO	220 KV
KALWA KALYAN	16-03-25	17:29	16-03-25	18:34	REMOVING HANGING OBJECT	EO	110 KV
KATHAPUR(KHEDCITY TAP)-LONIKAND	16-03-25	21:46	17-03-25	1:24	To carryout Double Jumpering Work (Bypass Jump) by providing & Fixing of WEDGE Type Connector.	PO	220 KV
KHADKA - BABLESHWAR	16-03-25	12:45	16-03-25	18:55	1. Broken Disc String Replacement 2. Fixing of repair sleeves 3. Cold line washing work	PO	400 KV
SALSETTE - VIKHROLI (GIS) CKT - 2	16-03-25	14:49	16-03-25	17:50	R/M AND TESTING	PO	220 KV
WAGHIVALI - CHEMBUR	16-03-25	11:16	18-03-25	19:53	PROJECT WORK-Shifting of conductors from old tower to new tower at loc. 128N.	PO	110 KV