

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 06/Apr/2015 to 12/Apr/2015

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/04/2015	12 Hrs	5218	2226	137	7581	4925	100	4351	175	-1144	15988	169	16157	1383	509	19024	19193	49.85
07/04/2015	12 Hrs	5363	2401	140	7904	5356	44	3854	177	-1210	16125	159	16284	1302	514	19151	19310	49.78
08/04/2015	11 Hrs	5555	2214	141	7910	5444	120	3938	150	-1257	16305	66	16371	1235	505	19302	19368	49.87
09/04/2015	12 Hrs	5500	1993	143	7636	5416	29	4383	186	-1319	16331	49	16380	1275	506	19431	19480	49.94
10/04/2015	12 Hrs	5743	1866	137	7746	4730	80	3992	173	-1458	15263	47	15310	1150	516	18412	18459	49.91
11/04/2015	12 Hrs	5477	1744	143	7364	4830	53	3971	96	-1074	15240	39	15279	1299	516	18129	18168	49.94
12/04/2015	12 Hrs	5243	1492	138	6873	4642	55	3454	121	-1019	14126	41	14167	811	379	16335	16376	49.99
Maximum		5743	2401	143	7910	5444	120	4383	186	-1019	16331	169	16380	1383	516	19431	19480	50
Minimum		5218	1492	137	6873	4642	29	3454	96	-1458	14126	39	14167	811	379	16335	16376	50
Average		5443	1991	140	7573	5049	69	3992	154	-1212	15625	39	15707	1208	492	18541	18622	50

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/04/2015	16 Hrs	5142	1829	138	7109	5166	491	4114	112	-1288	15704	93	15797	1221	517	18730	18823	49.91
07/04/2015	16 Hrs	5137	2055	136	7328	5432	239	3853	100	-1184	15768	382	16150	1317	515	18784	19166	49.81
08/04/2015	16 Hrs	5337	2041	140	7518	5388	198	4077	87	-1253	16015	203	16218	1257	509	19034	19237	49.88
09/04/2015	13 Hrs	5639	1749	142	7530	5926	54	4395	182	-1341	16746	49	16795	1241	515	19843	19892	49.93
10/04/2015	13 Hrs	5598	1780	138	7516	4983	82	4015	168	-1315	15449	47	15496	1286	519	18573	18620	49.93
11/04/2015	13 Hrs	5626	1483	140	7249	4883	176	3808	142	-1074	15184	39	15223	1296	517	18071	18110	49.91
12/04/2015	13 Hrs	5196	1402	137	6735	4258	207	3509	74	-985	13798	41	13839	850	380	16013	16054	50.01
Maximum		5639	2055	142	7530	5926	491	4395	182	-985	16746	382	16795	1317	519	19843	19892	50
Minimum		5137	1402	136	6735	4258	54	3509	74	-1341	13798	39	13839	850	380	16013	16054	50
Average		5382	1763	139	7284	5148	207	3967	124	-1206	15523	39	15645	1210	496	18435	18557	50

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/04/2015	21 Hrs	4938	1005	145	6088	4213	809	4064	0	-1110	14064	39	14103	1054	519	16747	16786	49.89
07/04/2015	21 Hrs	5331	785	141	6257	4607	457	3968	0	-1049	14240	215	14455	1137	518	16944	17159	49.94
08/04/2015	20 Hrs	5372	1228	135	6735	4689	373	4110	0	-1177	14730	64	14794	1162	517	17609	17673	49.82
09/04/2015	20 Hrs	5481	580	146	6207	4798	518	4141	0	-1062	14602	39	14641	1287	517	17468	17507	49.88
10/04/2015	20 Hrs	5144	1104	144	6392	3975	454	3954	0	-1226	13549	38	13587	1136	519	16430	16468	49.92
11/04/2015	20 Hrs	5002	421	144	5567	4593	470	3722	0	-1277	13075	32	13107	1040	378	15770	15802	49.96
12/04/2015	20 Hrs	4742	861	140	5743	4276	396	3414	0	-928	12901	35	12936	962	379	15170	15205	49.90
Maximum		5481	1228	146	6735	4798	809	4141	0	-928	14730	215	14794	1287	519	17609	17673	50
Minimum		4742	421	135	5567	3975	373	3414	0	-1277	12901	32	12936	962	378	15170	15205	50
Average		5144	855	142	6141	4450	497	3910	0	-1118	13880	32	13946	1111	478	16591	16657	50

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/04/2015	4 Hrs	4803	418	148	5369	4040	522	3839	0	-404	13366	44	13410	935	519	15224	15268	49.86
07/04/2015	5 Hrs	4940	192	144	5276	4548	921	3604	0	-751	13598	49	13647	625	382	15356	15405	49.82
08/04/2015	4 Hrs	5197	597	149	5943	4598	375	3793	0	-503	14206	47	14253	814	518	16041	16088	49.94
09/04/2015	5 Hrs	5661	143	143	5947	4499	236	4113	0	-518	14277	46	14323	812	520	16127	16173	49.95
10/04/2015	5 Hrs	5378	130	144	5652	4121	483	3743	0	-507	13492	46	13538	831	520	15350	15396	49.86
11/04/2015	24 Hrs	5035	810	145	5990	4081	374	3525	0	-1231	12739	32	12771	752	379	15101	15133	49.96
12/04/2015	4 Hrs	5159	135	144	5438	3665	219	3453	0	-897	11878	39	11917	612	381	13768	13807	49.98
Maximum		5661	810	149	5990	4598	921	4113	0	-404	14277	49	14323	935	520	16127	16173	50
Minimum		4803	130	143	5276	3665	219	3453	0	-1231	11878	32	11917	612	379	13768	13807	50
Average		5168	346	145	5659	4222	447	3724	0	-687	13365	32	13408	769	460	15281	15324	50

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
06/04/2015	120.479	28.772	3.432	152.683	0.002	108.505	103.277	10.888	96.746	1.279	25.826	12.418	-22.291	347.810	60.534	408.344
07/04/2015	124.603	28.855	3.431	156.889	0.000	112.975	105.470	10.553	91.366	1.242	25.212	12.211	-23.014	350.011	60.437	410.448
08/04/2015	128.679	31.288	3.431	163.398	0.045	116.737	109.800	7.459	95.283	1.157	24.754	12.366	-23.724	360.313	60.850	421.163
09/04/2015	133.511	22.801	3.448	159.760	0.040	115.923	111.026	7.005	99.728	1.297	25.233	12.393	-23.962	359.751	61.588	421.339
10/04/2015	132.849	21.181	3.438	157.468	0.062	104.402	106.077	7.920	94.513	1.141	24.571	12.429	-24.998	340.443	61.996	402.439
11/04/2015	127.067	14.466	3.463	144.996	0.000	106.511	108.490	7.797	89.940	0.839	23.479	11.431	-23.774	326.308	58.682	384.990
12/04/2015	119.980	14.861	3.430	138.271	0.032	101.199	100.624	5.872	83.524	0.861	18.149	9.100	-23.482	306.245	50.731	356.976
Maximum	133.511	31.288	3.463	163.398	0.062	116.737	111.026	133.511	99.728	1.297	25.826	12.429	-22.291	360.313	61.996	421.339
Minimum	119.980	14.466	3.430	138.271	0.000	101.199	100.624	119.980	83.524	0.839	18.149	9.100	-24.998	306.245	50.731	356.976
Average	126.738	23.175	3.439	153.352	0.026	109.465	106.395	126.738	93.014	1.117	18.149	11.764	-23.606	341.554	59.260	400.814

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
06/04/2015	0.532	2.080	21.677
07/04/2015	0.527	2.607	21.150
08/04/2015	0.581	3.188	20.569
09/04/2015	0.398	3.586	20.171
10/04/2015	0.361	3.947	19.810
11/04/2015	0.208	4.155	19.602
12/04/2015	0.217	4.372	19.385

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 06/Apr/2015 to 12/Apr/2015

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		3		4		5	
06/04/2015	MONDAY	88.449	4288	14.828	618	103.277	4303	108.505	4521	5.228	218
07/04/2015	TUESDAY	93.509	4383	11.961	498	105.470	4395	112.975	4707	7.505	313
08/04/2015	WEDNESD	95.828	4561	13.972	582	109.800	4575	116.737	4864	6.937	289
09/04/2015	THURSDAY	96.742	4612	14.284	595	111.026	4626	115.923	4830	4.897	204
10/04/2015	FRIDAY	92.491	4406	13.586	566	106.077	4420	104.402	4350	-1.675	-70
11/04/2015	SATURDAY	97.385	4509	11.105	463	108.490	4520	106.511	4438	-1.979	-82
12/04/2015	SUNDAY	94.139	4186	6.485	270	100.624	4193	101.199	4217	0.575	24
Total		658.543		86.221		744.764		766.252		21.488	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 06/04/2015 TO 12/04/2015							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
MSPGCL	Parli Unit 3	210MW	13-Feb-13	23:50	Continued.		Water Shortage
MSPGCL	Koradi Unit 6	210MW	20-Mar-15	1:02	Continued.		Renovation and Modification work
MSPGCL	Khaparkheda Unit 2	210MW	1-Apr-15	3:16	Continued.		Annual Overhaul
MSPGCL	Paras Unit 4	250MW	5-Apr-15	0:00			Annual Overhaul
FORCED OUTAGES							
IPP	Dhariwal	300MW	28-May-14	2:27			PA Fan Vibration Problem
MSPGCL	Chandrapur Unit 1	210MW	28-Aug-14	7:15			Economic Shutdown.
MSPGCL	Bhusawal Unit 2	210MW	13-Sep-14	12:43			Economic shutdown
IPP	WPCL U-4	135MW	18-Mar-15	2:34			Withdrawn
IPP	WPCL U-1	135MW	19-Apr-15	14:10	19-Apr-15	21:31	Turbine problem
IPP	RPL(AMT)U1	270MW	21/Mar/2015	23:28			
MSPGCL	Parli Unit 4	210MW	03/Apr/2015	22:10			
MSPGCL	Khaparkheda Unit 3	210MW	4-Apr-15	22:52			Gland Steam Temp. High.
IPP	Adani U-3	660MW	04/Apr/2015	2:12	9-Apr-15	5:42	Due to Main Steam drain line leakage.
MSPGCL	Khaparkheda Unit 4	210MW	05/Apr/2015	21:18	08/Apr/2015	23:56	Fire at HP turbine side.
MSPGCL	Koradi Unit 5	200MW	05/Apr/2015	21:27	06/Apr/2015	21:18	L.T.Board Supply Fail.
MSPGCL	Bhusawal Unit 3	210MW	06/Apr/2015	18:46	07/Apr/2015	0:41	R-Ph CT Burst of 132KV Muktinagar feeder at BSL.
IPP	Tata Trombay 6	500MW	06/Apr/2015	16:27		Continued.	Economic shut down.
IPP	RPL(AMT)U2	270MW	07/Apr/2015	0:27	08/Apr/2015	8:52	R-Ph CT Burst of Akola II Ckt.I at IBL.
MSPGCL	Parli Unit 5	210MW	07/Apr/2015	15:56	07/Apr/2015	19:03	Auxiliary supply failure
MSPGCL	Nasik Unit 5	210MW	08/Apr/2015	11:05	08/Apr/2015	14:50	Turbine Board Flshover
MSPGCL	Parli Unit 5	210MW	08/Apr/2015	4:15	08/Apr/2015	5:43	Air heater problem
IPP	Adani U-2	660MW	09/Apr/2015	15:50		Continued.	Boiler feed Pump Problem.
MSPGCL	Chandrapur Unit 4	210MW	10/Apr/2015	18:37	11/Apr/2015	11:58	Station Board Tripped.
IPP	Paras Unit 3	250MW	10/Apr/2015	15:47	10/Apr/2015	21:02	Furnace Pressure High
IPP	JSW (J) U1	300MW	11/Apr/2015	13:53	11/Apr/2015	18:50	Generator CT Problem.
IPP	WPCL U-3	135MW	11/Apr/2015	23:56	19/Apr/2015	11:27	ID Fan Vibration Problem.
MSPGCL	Parli Unit 7	250MW	11/Apr/2015	16:25	12/Apr/2015	2:25	Auxiliary supply failure
MSPGCL	Chandrapur Unit 5	500MW	12/Apr/2015	14:38	14/Apr/2015	19:18	Boiler Tube Leakage
MSPGCL	Parli Unit 4	210MW	13/Apr/2015	11:27		Continued.	Turbine vibration high.
MSPGCL	Bhusawal Unit 3	210MW	20/Apr/2015	0:00		Continued.	no buyer as per msdcl requirement
MSPGCL	Bhusawal Unit 4	500MW	21/Apr/2015	8:58		Continued.	Boiler Tube Leakage
MSPGCL	Nasik Unit 3	210MW	21/Apr/2015	0:50		Continued.	GT Buccholz Relay Operated.
IPP	WPCL U-4	135MW	22/Apr/2015	11:55		Continued.	PA Fan problem

LINE OUTAGES FOR THE WEEK FROM 06/04/2015 TO 12/04/2015

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
765KV	Koradi-III - Akola-II ckt-I	08/Apr/2015	10.30	08/Apr/2015	20.47	Annual Maintenance Work
765KV	Wardha PG - Aurangabad PG III	21/Apr/2015	00.07		Continued.	To Control Line Loading of Waluj-A'Bad PG
765KV	Wardha PG - Aurangabad PG IV	21/Apr/2015	10.33		Continued.	Line Rectification work
500KV	Chandrapur - Padghe Hvdc Pole 1	23/Apr/2015	05.18		Continued.	Dismantling of Moose Conductor and OPEG E/W cable for 220KV C'Pur-Warora D/C line
400KV	Dhule Sar'Sarovar II	05/Apr/2015	14.17	06/Apr/2015	08.20	To attend hot spot at SSP end.
400KV	karad -kolhapur-II	05/Apr/2015	16.11	06/Apr/2015	07.24	Over Voltage
400KV	Karad - Jaigad - II	05/Apr/2015	16.15	06/Apr/2015	07.30	Over Voltage
400KV	Kolhapur Mapusa I	05/Apr/2015	16.40	06/Apr/2015	09.40	Over Voltage
400KV	Lonikand I - Koyna stage-IV	05/Apr/2015	18.05	06/Apr/2015	06.32	Over Voltage
400KV	Bhusawal-Aurangabad	05/Apr/2015	21.19	07/Apr/2015	07.31	Over Voltage
400KV	karad -kolhapur-I	06/Apr/2015	16.34	07/Apr/2015	07.28	Over Voltage
400KV	Karad-Jaigad - I	06/Apr/2015	16.36	07/Apr/2015	08.46	Over Voltage
400KV	Kolhapur Mapusa II	06/Apr/2015	16.37	07/Apr/2015	09.23	Over Voltage
400KV	Dhule Sar'Sarovar I	06/Apr/2015	18.17	07/Apr/2015	07.41	Over Voltage
400KV	Akola II - RPL(Rattaniindia) Ckt-II	07/Apr/2015	00.27	09/Apr/2015	22.26	Over Current Protection
400KV	Akola II - RPL(Rattaniindia) Ckt I	07/Apr/2015	00.27		Continued.	Over Current Protection
400KV	Chandrapur-II - Warora - I	07/Apr/2015	11.11	07/Apr/2015	14.20	Connecting detached conductor of R Phase CT
400KV	Koradi-India Bulls	07/Apr/2015	14.08	07/Apr/2015	00.09	CT Cable Checking
400KV	Akola-Nandgaonpeth (RPL)	07/Apr/2015	14.09	08/Apr/2015	00.03	CT Cable Checking
400KV	N.Koyna-Karad -Ckt II	07/Apr/2015	14.22	07/Apr/2015	18.58	Routine Maintenance Work
400KV	karad -kolhapur-I	07/Apr/2015	16.41	08/Apr/2015	07.40	Over Voltage
400KV	Karad-Jaigad - I	07/Apr/2015	18.03	08/Apr/2015	08.23	Over Voltage
400KV	Kolhapur Mapusa I	07/Apr/2015	18.03	08/Apr/2015	09.14	Over Voltage
400KV	New Koyna - Dabhol - II	08/Apr/2015	12.12	08/Apr/2015	20.22	Annual Maintenance Work
400KV	Warora-Chandrapur-II ckt-2	08/Apr/2015	15.15	08/Apr/2015	18.28	Annual Maintenance Work
400KV	karad -kolhapur-I	08/Apr/2015	17.10	09/Apr/2015	07.07	Over Voltage
400KV	Dhule Sar'Sarovar I	08/Apr/2015	22.02	09/Apr/2015	08.36	Over Voltage
400KV	Babhleshwar-Taptitanda ckt-I	08/Apr/2015	22.45		Continued.	HT For Controlling 400KV BABLESHWER - PADGHA
400KV	Kolhapur Mapusa II	09/Apr/2015	04.06	09/Apr/2015	09.17	Over Voltage
400KV	Jaigad-New Koyna Ckt-I	09/Apr/2015	09.18	09/Apr/2015	18.51	Baj maint Work.
400KV	Akola Aurangabad(PG) I	09/Apr/2015	10.10	09/Apr/2015	14.48	Breaker Testing work.
400KV	400/220/33 Kv 500 Mva ICT-I @Lonikand	09/Apr/2015	10.50	09/Apr/2015	18.53	Cooling Fan Checking.
400KV	Main Bus- II @ Jejuri	09/Apr/2015	12.47	09/Apr/2015	14.30	Testing Work
400KV	karad -kolhapur-II	09/Apr/2015	16.37	10/Apr/2015	08.17	Over Voltage
400KV	Bhusawal-Aurangabad	09/Apr/2015	18.05	10/Apr/2015	07.55	Over Voltage
400KV	Lamboti - Solapur (PG)	09/Apr/2015	22.18	09/Apr/2015	23.29	Distance Protection
400KV	Chandrapur-Parali III	09/Apr/2015	23.19	10/Apr/2015	01.10	Distance Protection
400KV	Dabhol Nagothane I	10/Apr/2015	04.28	10/Apr/2015	12.07	Distance Protection
400KV	Chandrapur - Khaperkheda	10/Apr/2015	09.18	12/Apr/2015	15.16	Stringing of Conductor Between 765kv Raipur-Wardha 2 line (2 days).
400KV	400/220/33 Kv 315 Mva ICT I @Akola	10/Apr/2015	09.28	10/Apr/2015	14.27	Attending Hot Spot on R Phase HV Bushing Clamp.
400KV	Bus Coupler @ Kharghar	10/Apr/2015	10.09	10/Apr/2015	17.50	Attending Hot Spot
400KV	Bhusawal-Aurangabad	10/Apr/2015	10.25	10/Apr/2015	13.35	PID Work.
400KV	Chandrapur-II - Warora - I	10/Apr/2015	11.16	10/Apr/2015	13.27	For Attending Hot Spot at R Phase TIE CT of Both Lines.
400KV	Warora-Adani(Tiroda)1	10/Apr/2015	11.16	10/Apr/2015	13.27	Foe Attending Hot Spot at R Phase TIE CT of Both lines.
400KV	karad -kolhapur-I	10/Apr/2015	16.34	11/Apr/2015	07.51	Over Voltage
400KV	Karad-Jaigad - I	10/Apr/2015	17.02	11/Apr/2015	08.36	Over Voltage
400KV	Bhusawal-Aurangabad	10/Apr/2015	17.44	11/Apr/2015	08.48	Over Voltage
400KV	Kolhapur Mapusa I	10/Apr/2015	17.55	11/Apr/2015	07.11	Over Voltage
400KV	Chandrapur-Parali 2	10/Apr/2015	19.34	10/Apr/2015	21.13	Attending Hot Spot
400KV	400/220 KV 315 MVA ICT- I @Koradi	10/Apr/2015	21.21	11/Apr/2015	13.02	NDR.
400KV	Lamboti - Solapur (PG)	10/Apr/2015	22.18	10/Apr/2015	23.29	Distance Protection
400KV	Dhule Sar'Sarovar II	10/Apr/2015	22.19	11/Apr/2015	07.02	Over Voltage
400KV	400/220 Kv 500 MVA ICT II @Lamboti	11/Apr/2015	01.25	11/Apr/2015	04.45	NDR.
400KV	400/220kv, 500 MVA ICT-II @Deepnagar	11/Apr/2015	08.43	11/Apr/2015	18.17	Attending Persisting CTR Indiciation and Testing Work.
400KV	Chandrapur - Khaperkheda	11/Apr/2015	09.18	11/Apr/2015	15.16	Opportunity Outage for Relay Testing.
400KV	Bhusawal-Aurangabad	11/Apr/2015	11.02	11/Apr/2015	13.30	PID Work.
400KV	Karad - Lonikand I	11/Apr/2015	13.20	11/Apr/2015	14.20	Distance Protection
400KV	400/220kv 315 Mva ICT I @Karad	11/Apr/2015	13.39	11/Apr/2015	14.42	NDR Operated
400KV	400/220/33 Kv 315 MVA ICT II @Babhleshwar	11/Apr/2015	15.05	11/Apr/2015	16.35	220kv A Bus LBB Operated.
400KV	400/220/33 Kv 315 MVA ICT I @Babhleshwar	11/Apr/2015	15.05	11/Apr/2015	16.09	220kv A Bus LBB Operated.
400KV	400/220kv, 500 MVA ICT-II @Babhleshwar	11/Apr/2015	15.05	11/Apr/2015	15.38	Over Loading.
400KV	Kolhapur Mapusa I	11/Apr/2015	16.28	13/Apr/2015	10.50	Over Voltage
400KV	karad -kolhapur-II	11/Apr/2015	17.14	12/Apr/2015	08.51	Over Voltage
400KV	Karad-Jaigad - I	11/Apr/2015	17.36	12/Apr/2015	08.55	Over Voltage
400KV	Bhusawal-Aurangabad	11/Apr/2015	17.57	12/Apr/2015	09.33	Over Voltage
400KV	400/220 Kv 600 MVA ICT-II @Kalwa	11/Apr/2015	18.11	11/Apr/2015	18.22	Bucchoz Protection Optd
400KV	Dhule Sar'Sarovar I	11/Apr/2015	18.17	13/Apr/2015	10.45	Over Voltage
400KV	Akola II - RPL(Rattaniindia) Ckt-II	11/Apr/2015	19.35	12/Apr/2015	16.19	Distance Protection
400KV	Akola-Nandgaonpeth (RPL)	11/Apr/2015	19.35	11/Apr/2015	21.28	Distance Protection
400KV	400/220/33 315MVA ICT-III @Khadka	11/Apr/2015	21.35	11/Apr/2015	23.10	R-Phase Wdg. High.
400KV	Lonikand I - Koyna stage-IV	12/Apr/2015	03.00	12/Apr/2015	07.23	Over Voltage
400KV	Akola-Nandgaonpeth (RPL)	12/Apr/2015	1352	12/Apr/2015	14.35	Distance Protection
400KV	karad -kolhapur-II	12/Apr/2015	16.16	13/Apr/2015	07.20	Over Voltage
400KV	Karad-Jaigad - I	12/Apr/2015	16.33	13/Apr/2015	07.14	Over Voltage
400KV	Bhusawal-Aurangabad	12/Apr/2015	17.03	13/Apr/2015	06.12	Over Voltage
400KV	Lonikand I - Koyna stage-IV	12/Apr/2015	17.19	13/Apr/2015	06.11	Over Voltage
400KV	Kolhapur Solapur(PG) I	12/Apr/2015	18.21	13/Apr/2015	07.32	Over Voltage
400KV	400/220kv 315MVA ICT 2 @ Kolhapur	20/Apr/2015	12:17		Continued.	Breaker O/H Work. ICT on TBC.

400KV	Karad -kolhapur-I	22/Apr/2015	16.30		Continued.	Over Voltage
400KV	Kolhapur Mapusa II	22/Apr/2015	18.03		Continued.	Over Voltage
220KV	220/100 Kv 200 MVA ICT III @Borivali	21/Sep/2014	09.16		Continued.	Monkey Fault
220KV	TBC @ Parli-II	07/Jan/2015	15.48		Continued.	Shifting of control panel
220KV	Sahara-Urse	03/Mar/2015	11.06		Continued.	Tower erection work (90Days)
220KV	Waluj - Degaon Rangari	31/Mar/2015	21.40	11/Apr/2015	15.24	handtripped
220KV	Chandrapur Gcr - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220KV	Chandrapur Gcr - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220KV	Kalwa-Salsette-IV	05/Apr/2015	23.30	06/Apr/2015	04.00	Relay testing by TATA.
220KV	Bableshtar - Alephata	06/Apr/2015	06.04	06/Apr/2015	17.11	ICT Loading Problem.
220KV	Bableshtar - Ranjangaon	06/Apr/2015	06.23	06/Apr/2015	17.07	ICT Loading Problem.
220KV	Hinjawadi I- Chinchwad	06/Apr/2015	08.52	06/Apr/2015	17.33	To control Urse line loading.
220KV	Kharepatan - Pawas Line	06/Apr/2015	09.08	06/Apr/2015	18.22	Insulator cleaning work.
220KV	Deoli(Pgcl)-Badnera	06/Apr/2015	10.23	06/Apr/2015	12.50	O/D as per WRDLC.
220KV	Butibori-Indorama	07/Apr/2015	06.18	07/Apr/2015	21.26	Annual Maintenance Work
220KV	Kalwa - Airoli Knowledge Park	07/Apr/2015	06.37	07/Apr/2015	17.45	CT Painting work,shifted on TBC
220KV	Nigade- Peth Line	07/Apr/2015	09.45	07/Apr/2015	12.03	Quarterly Maintenance Work
220KV	Parli 3 (Old Gcr)-Osmanabad	07/Apr/2015	09.46	09/Apr/2015	06.44	Distance Protection
220KV	Halkarni - Tillari II	07/Apr/2015	10.30	08/Apr/2015	19.35	Testing Work
220KV	Maisal-Jath I	07/Apr/2015	10.40	07/Apr/2015	13.00	Quarterly Maintenance Work
220KV	Deoli(Pgcl)-Badnera	07/Apr/2015	15.42	07/Apr/2015	18.03	Hand Tripped by WRDLC
220KV	Kharepatan - Pawas Line	08/Apr/2015	09.05	08/Apr/2015	17.25	insulator cleaning
220KV	220/132 Kv 200 Mva Vijai ict 1 @Bableshtar	08/Apr/2015	09.44	08/Apr/2015	13.56	Tan Delta Measurement of CTs
220KV	Uran - Kharghar I	08/Apr/2015	10.19	08/Apr/2015	16.42	Insulator Replacement Work
220KV	Karad(400kv) -Mudshingi Ckt 2-Tak	09/Apr/2015	03.10	09/Apr/2015	03.25	Distance Protection
220KV	Bableshtar - Ranjangaon	09/Apr/2015	05.55	09/Apr/2015	17.47	Over Voltage
220KV	Kharepatan - Pawas Line	09/Apr/2015	09.05	09/Apr/2015	17.15	Insulator Cleaning work.
220KV	Hinjawadi I- Chinchwad	09/Apr/2015	09.09	09/Apr/2015	16.14	To Control Line Loading.
220KV	220/132 Kv 200 MVA ICT II @Bableshtar	09/Apr/2015	09.20	09/Apr/2015	13.30	Tan of Testing of HV/LV CT.
220KV	Vsni-512 Khadki	09/Apr/2015	10.06	09/Apr/2015	16.27	Half yearly maintenance work
220KV	Tillari Amona	09/Apr/2015	10.23	10/Apr/2015	21.29	Relay Pannel Repl. Work.
220KV	Loteparshuram- Dasturi Line	09/Apr/2015	10.40	09/Apr/2015	18.42	Repl. of Control Cables pf relay Pannel.
220KV	Bableshtar - Alephata	10/Apr/2015	06.25	10/Apr/2015	17.41	Due to ICT O/L.
220KV	Bableshtar - Ranjangaon	10/Apr/2015	08.07	10/Apr/2015	17.33	Due to BBSLR ICT O/L.
220KV	Hinjawadi I- Chinchwad	10/Apr/2015	08.32	10/Apr/2015	17.45	Due to BBSLR ICT O/L.
220KV	Chinchwad- Parvati	10/Apr/2015	09.24	10/Apr/2015	17.22	Pass Breaker Opened At Parvati End.
220KV	Boisar II - Pgcl 2	10/Apr/2015	10.12	10/Apr/2015	14.39	Attending Hot Spot
220KV	Padghe - Kamba	10/Apr/2015	10.41	10/Apr/2015	17.40	To attend Hot Spot
220KV	Ghatghar - Bappaon	10/Apr/2015	10.47	10/Apr/2015	17.20	Routine Maintenance Work
220KV	Loteparshuram- Dasturi Line	10/Apr/2015	11.25	10/Apr/2015	19.00	Replacement of Control Cables.
220KV	220/100 Kv 100 MVA ICT II @Vasai-I	10/Apr/2015	11.55	10/Apr/2015	18.09	Replacement Of Relay of CT-2.
220KV	220/22-22 Kv 100 MVA ICT III @Wada	10/Apr/2015	13.45	10/Apr/2015	16.13	Replacement of WTI, OTI.
220KV	Chalisgaon - Babhaleshtar	10/Apr/2015	14.44	10/Apr/2015	17.24	For Tapping the Line At Kopergaon.
220KV	220/132 Kv 200 Mva Cgl ict 1 @Boisar-II	10/Apr/2015	14.59	10/Apr/2015	18.05	CTR Replacement.
220KV	Umred-Virangana 1	11/Apr/2015	10.20	11/Apr/2015	19.30	Tan Delta Measurement of CTs
220KV	Mahad - Pedambe	11/Apr/2015	10.20	11/Apr/2015	20.00	Cold Line Washing.
220KV	220/100 Kv 200 MVA ICT II @Kolshet	11/Apr/2015	10.27	11/Apr/2015	18.06	Routine Maintenance Work
220KV	Babhaleshtar-Nagar-I	11/Apr/2015	10.43	11/Apr/2015	23.10	Making LLO arrangement for Jeur S/S.
220KV	Hinjawadi I- Chinchwad	11/Apr/2015	10.48	11/Apr/2015	18.12	Over Voltage
220KV	Babhaleshtar - Degaon Rangari	11/Apr/2015	15.05	13/Apr/2015	10.43	R-Ph Fault , Pole Stuck up . Cause of LBB Operated.
220KV	Bableshtar - Bhenda	11/Apr/2015	15.05	12/Apr/2015	18.43	220kv A Bus LBB Operated.
220KV	Bableshtar - Bableshtar-I	11/Apr/2015	15.05	11/Apr/2015	16.20	220kv A Bus LBB Operated.
220KV	Bableshtar - Bableshtar-II	11/Apr/2015	15.05	11/Apr/2015	15.40	220kv A Bus LBB Operated.
220KV	Chalisgaon - Babhaleshtar	11/Apr/2015	15.05	11/Apr/2015	15.57	220kv A Bus LBB Operated.
220KV	Eklahara(Gcr)(Nasik)- Bableshtar 2	11/Apr/2015	15.05	11/Apr/2015	15.55	220kv A Bus LBB Operated.
220KV	Eklahara(Gcr)(Nasik)- Bableshtar-I	11/Apr/2015	15.05	11/Apr/2015	16.27	220kv A Bus LBB Operated.
220KV	Parli New Tps - Beed Ckt 2	11/Apr/2015	16.26	11/Apr/2015	19.37	220kv Bus I Bus Bar Protn. Operated.
220KV	Parli 3(Old Gcr)-Parli Newtps Ckt 1	11/Apr/2015	16.26	11/Apr/2015	19.35	220kv Bus I Bar Protn. Operated.
220KV	Parli 3 (Old Gcr)-Osmanabad	11/Apr/2015	16.58	11/Apr/2015	19.28	Distance Protection
220KV	Bhugaon-Pusad	11/Apr/2015	19.13	11/Apr/2015	19.30	Distance Protection
220KV	220/132 Kv 200 MVA ICT II @Kalmeshwar	12/Apr/2015	07.50	12/Apr/2015	08.50	132KV Bus Bar Prot.Optd.
220KV	220/100 Kv 200 MVA ICT III @Borivali	21/Sep/2015	09.17		Continued.	Monkey Fault
220KV	TBC @ Parli-II	07/Jan/2016	15.49		Continued.	Shifting of control panel
132KV	Seloo - Mahatmasagar	06/Apr/2015	12.45	07/Apr/2015	10.25	B phase CT Burst at Seloo end
132KV	Deepnagar- Muktainagar	06/Apr/2015	18.23	07/Apr/2015	15.00	R Phase CT Burst
132KV	Chinchwad - Chakan	08/Apr/2015	14.45	08/Apr/2015	14.50	Distance Protection
132KV	Kanhan Pench	08/Apr/2015	15.25	08/Apr/2015	15.50	Attending Hot Spot
132KV	Phursungi(220kv)-Kothrud	09/Apr/2015	09.29	09/Apr/2015	16.45	Half yearly maintenance work
132KV	Kalmeshwar-Katol	12/Apr/2015	07.50	12/Apr/2015	08.40	132KV Bus Bar Prot.Optd.
132KV	Kalmeshwar-Saoner 2	12/Apr/2015	07.50	12/Apr/2015	08.47	132KV Bus Bar Prot.Optd.
110KV	Kalyan Kalwa Salsette 2	06/Apr/2015	08.20	06/Apr/2015	18.43	Hot Spot attending work.