

State Load Despatch Center, Airoli (MSETCL)
Power System Position from 05/Apr/2021 to 11/Apr/2021

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05-04-2021	12 Hrs	6099	907	275	7281	9221	611	5670	1200	-1324	22659	0	22659	1129	502	25614	25614	49.93
06-04-2021	12 Hrs	6170	1161	251	7582	9151	176	5465	1136	-1244	22266	0	22266	1037	501	25048	25048	50.05
07-04-2021	12 Hrs	6364	1491	273	8128	8886	169	5485	1066	-1049	22685	0	22685	1272	500	25506	25506	50.02
08-04-2021	12 Hrs	6627	1131	295	8053	8936	141	6027	882	-1207	22832	0	22832	1104	501	25644	25644	49.99
09-04-2021	12 Hrs	6405	755	284	7444	8997	448	5436	999	-1214	22110	0	22110	1083	501	24908	24908	50.00
10-04-2021	12 Hrs	5861	575	273	6709	9235	114	5513	1022	-702	21891	0	21891	965	501	24059	24059	49.95
11-04-2021	12 Hrs	5753	399	273	6425	8421	327	5608	945	-1090	20636	0	20636	589	284	22599	22599	50.00
Maximum		6627	1491	295	8128	9235	611	6027	1200	-702	22832	0	22832	1272	502	25644	25644	50.05
Minimum		5753	399	251	6425	8421	114	5436	882	-1324	20636	0	20636	589	284	22599	22599	49.93
Average		6183	917	275	7375	8978	284	5601	1036	-1119	22154	0	22154	1026	470	24768	24768	49.99

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05-04-2021	15 Hrs	6226	1022	273	7521	8948	352	5671	1051	-1274	22269	0	22269	1086	499	25128	25128	49.90
06-04-2021	16 Hrs	6129	2067	251	8447	8941	172	5454	672	-1301	22385	0	22385	1056	499	25241	25241	50.00
07-04-2021	16 Hrs	6440	2094	345	8879	7973	247	5533	674	-1002	22304	0	22304	1321	501	25128	25128	50.01
08-04-2021	15 Hrs	6562	1155	284	8001	8829	293	5981	735	-1180	22659	0	22659	1094	500	25433	25433	49.96
09-04-2021	16 Hrs	6659	1468	273	8400	8035	154	5949	600	-1164	21974	0	21974	1099	501	24738	24738	50.01
10-04-2021	15 Hrs	5938	1158	273	7369	8799	183	5604	791	-759	21986	0	21986	914	501	24160	24160	49.95
11-04-2021	15 Hrs	6025	697	272	6994	8460	131	5571	699	-838	21017	0	21017	725	500	23080	23080	50.01
Maximum		6659	2094	345	8879	8948	352	5981	1051	-759	22659	0	22659	1321	501	25433	25433	50.01
Minimum		5938	697	251	6994	7973	131	5454	600	-1301	21017	0	21017	725	499	23080	23080	49.90
Average		6283	1380	282	7944	8569	219	5680	746	-1074	22085	0	22085	1042	500	24701	24701	49.98

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05-04-2021	20 Hrs	6337	1629	265	8231	5880	686	5714	0	-974	19537	0	19537	1086	500	22097	22097	49.90
06-04-2021	20 Hrs	5973	2032	274	8279	6164	491	5553	0	-1032	19455	0	19455	951	500	21938	21938	49.99
07-04-2021	22 Hrs	6269	1762	276	8307	5790	769	5605	0	-856	19615	0	19615	1018	501	21990	21990	49.92
08-04-2021	20 Hrs	6332	1567	287	8186	5679	516	6501	0	-1095	19787	0	19787	860	501	22243	22243	49.97
09-04-2021	20 Hrs	6587	892	296	7775	5904	699	6020	0	-766	19632	0	19632	1201	501	22100	22100	49.96
10-04-2021	22 Hrs	5904	733	277	6914	5966	548	5926	0	-997	18357	0	18357	844	485	20683	20683	49.98
11-04-2021	22 Hrs	5557	991	296	6844	6312	625	5519	0	-1006	18294	0	18294	862	500	20662	20662	49.93
Maximum		6587	2032	296	8307	6312	769	6501	0	-766	19787	0	19787	1201	501	22243	22243	49.99
Minimum		5557	733	265	6844	5679	491	5519	0	-1095	18294	0	18294	844	485	20662	20662	49.90
Average		6137	1372	282	7791	5956	619	5834	0	-961	19240	0	19240	975	498	21673	21673	49.95

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05-04-2021	4 Hrs	6302	364	159	6825	6570	1170	5723	0	-680	19608	0	19608	719	499	21506	21506	49.96
06-04-2021	4 Hrs	6286	731	288	7305	6183	883	5683	0	-625	19429	0	19429	783	501	21338	21338	49.99
07-04-2021	4 Hrs	6207	764	287	7258	6586	920	5578	0	-650	19692	0	19692	836	501	21679	21679	50.01
08-04-2021	4 Hrs	6378	1560	288	8226	6181	651	5957	0	-649	20366	0	20366	850	502	22367	22367	49.97
09-04-2021	4 Hrs	5954	1431	296	7681	6498	682	6014	0	-833	20042	0	20042	631	500	22006	22006	50.04
10-04-2021	23 Hrs	5911	792	297	7000	6924	306	5903	0	-894	19239	0	19239	985	502	21620	21620	49.97
11-04-2021	4 Hrs	5953	418	289	6660	6626	381	5626	0	-624	18669	0	18669	814	500	20607	20607	50.00
Maximum		6378	1560	297	8226	6924	1170	6014	0	-624	20366	0	20366	985	502	22367	22367	50.04
Minimum		5911	364	159	6660	6181	306	5578	0	-894	18669	0	18669	631	499	20607	20607	49.96
Average		6142	866	272	7279	6510	713	5783	0	-708	19578	0	19578	803	501	21589	21589	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
05-04-2021	150.158	23.884	5.627	179.669	0.025	176.899	178.700	18.205	137.115	9.076	23.201	11.988	-23.563	497.401	58.754	556.155
06-04-2021	148.660	39.603	6.537	194.800	0.095	173.689	171.969	12.550	133.918	8.347	22.062	12.020	-23.702	499.602	57.784	557.386
07-04-2021	152.069	41.040	6.878	199.987	0.085	169.943	169.295	11.793	133.163	7.611	25.114	12.025	-21.315	501.182	58.454	559.636
08-04-2021	153.722	36.743	6.907	197.372	0.025	170.170	167.131	10.499	147.438	6.218	22.673	12.027	-23.653	508.044	58.353	566.397
09-04-2021	152.592	24.116	6.855	183.563	0.000	173.723	175.919	13.618	142.494	6.998	23.597	12.025	-22.253	498.143	57.875	556.018
10-04-2021	143.875	15.368	6.887	166.130	0.000	186.468	187.591	9.307	137.451	7.021	20.653	11.338	-19.246	487.131	51.237	538.368
11-04-2021	141.357	14.283	6.880	162.520	0.035	174.601	176.270	10.136	134.468	6.393	17.680	10.853	-21.355	466.763	49.888	516.651
Maximum	153.722	41.040	6.907	199.987	0.095	186.468	187.591	153.722	147.438	9.076	25.114	12.027	-19.246	508.044	58.754	566.397
Minimum	141.357	14.283	5.627	162.520	0.000	169.943	167.131	141.357	133.163	6.218	17.680	10.853	-23.702	466.763	49.888	516.651
Average	148.919	27.862	6.653	183.434	0.038	175.070	175.268	148.919	138.007	7.381	22.140	11.754	-22.155	494.038	56.049	550.087

Details of Koyana Water Consumption (in TMC)			
Date	For the Day	For the Month	Balance
05-04-2021	0.364	1.919	18.703
06-04-2021	0.701	2.620	18.002
07-04-2021	0.747	3.367	17.255
08-04-2021	0.627	3.994	16.628
09-04-2021	0.354	4.349	16.273
10-04-2021	0.174	4.523	16.099
11-04-2021	0.163	4.686	15.937

State Load Despatch Center,Airoli (MSETCL)											
Central Sector Share/Drawal from 05/Apr/2021 to 11/Apr/2021											
Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
05-04-2021	MONDAY	123.125	7390	55.575	2316	178.700	7446	176.899	7371	-1.801	-75
06-04-2021	TUESDAY	118.985	7112	52.984	2208	171.969	7165	173.689	7237	1.720	72
07-04-2021	WEDNESDAY	124.996	7010	44.299	1846	169.295	7054	169.943	7081	0.648	27
08-04-2021	THURSDAY	119.051	6916	48.080	2003	167.131	6964	170.170	7090	3.039	127
09-04-2021	FRIDAY	121.141	7275	54.778	2282	175.919	7330	173.723	7238	-2.196	-92
10-04-2021	SATURDAY	126.126	7755	61.465	2561	187.591	7816	186.468	7770	-1.123	-47
11-04-2021	SUNDAY	124.387	7293	51.883	2162	176.270	7345	174.601	7275	-1.669	-70
Total		857.811		369.064		1226.875		1225.493		-1.382	

Generator Unit Outages/Trippings from 05.04.2021 to 11.04.2021						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
SWPGPL U-1	16-02-2016	17.09		Continued.	No PPA.	FORCED
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	FORCED
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	FORCED
IEPL Unit 1	28-08-2018	21.26		Continued.	No PPA	FORCED
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	FORCED
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	FORCED
Uran Unit 7	25-05-2020	12.51		Continued.	Turbine Blade Failure	FORCED
Bhusawal Unit 3	04-04-2021	12.26	05-04-2021	1.2	Cooling water level down.	FORCED
Chandrapur Unit 3	05-04-2021	10.43	12-04-2021	17.47	ID Fan Bearing Temperature High.	FORCED
Nasik Unit 4	06-04-2021	16.41	08-04-2021	20.07	Line Heavy Leakage	FORCED
Koradi Unit 7	06-04-2021	10.57	08-04-2021	2.04	Boiler Tube Leakage	FORCED
Trombay 5	08-04-2021	17.48	09-04-2021	2.54	Fire In cable trenches	FORCED
Adani U-2	09-04-2021	1.3	12-04-2021	1.52	APH-A guide Bearing abnormal sound	FORCED
Koyna STG-IV Unit-2	08-04-2021	21.54	09-04-2021	0.05	D.C. Failure	FORCED
Bhusawal Unit 4	10-04-2021	0	12-04-2021	6.26	Boiler Tube Leakage	FORCED
Parli Unit 8	10-04-2021	13.12	10-04-2021	17.56	ON PA Header Pressure Low.	FORCED
Koradi Unit 7	10-04-2021	21.58	11-04-2021	8.22	Station Transformer no.4 Tripped.	FORCED
Bhusawal Unit 3	11-04-2021	4.08	13-04-2021	6.43	Boiler Tube Leakage	FORCED
JSW (J) U4	11-04-2021	3.02	24-05-2021	6.17	NO SCHEDULE.	FORCED
Koradi Unit 6	11-04-2021	8.58	11-04-2021	18.56	Due To Station Transformer no.3 Tripped.	FORCED
Koradi Unit 7	11-04-2021	8.58	11-04-2021	16.57	Due To Station Transformer no.3 Tripped.	FORCED
Paras Unit 4	11-04-2021	21.05	12-04-2021	2.2	Furnace Pressure High	FORCED
Nasik Unit 5	11-04-2021	23.1	13-04-2021	1.3	Foreign Material Observed In Impeller Of ID A.	FORCED
Koradi Unit 6	11-04-2021	22.15	12-04-2021	16.55	AC Failure.	FORCED
Koradi Unit 7	11-04-2021	22.14	12-04-2021	19.42	AC Failure.	FORCED
Nasik Unit 3	03-12-2020	6.45		Continued.	PA Fan Problem (Under Case 4 Bidding From 11.00 Hrs. DT. 21-01-2021).	FORCED
Koyna Unit 11	19-01-2021	10.05	29-05-2021	15.2	Tripped on stator earth fault (will not be available till dt.24.05.21)	FORCED
JSW (J) U1	01-02-2021	18	04-05-2021	14.52	Due to turbine vibration high	FORCED
Chandrapur Unit 7	20-02-2021	23.43		Continued.	Generator Earth Fault.	FORCED
Adani U-2	04-03-2021	0.1	08-04-2021	14.31	Increase Hydrogen Consumption	FORCED
Chandrapur Unit 4	16-03-2021	8.08	27-05-2021	9.01	Boiler Tube Leakage(converted to Capital overhaul)	PLANNED
JSW (J) U2	26-03-2021	1.13	07-04-2021	20.53	No Schedule	FORCED
Uran Unit 6	01-04-2021	11.05	05-04-2021	4.36	Gas shortage	FORCED
Koradi Unit 10	31-03-2021	23.48	06-04-2021	11.58	Boiler Tube Leakage	FORCED
Koradi Unit 6	02-04-2021	12.19	11-04-2021	8.32	Fire in boiler electric board.	FORCED
Uran Unit 5	02-04-2021	23.19	25-04-2021	17.28	Gas shortage	FORCED
Uran Unit A0	02-04-2021	23.19	05-04-2021	10.58	Gas shortage	FORCED

Transmission Line Outages/Trippings from 05.04.2021 to 11.04.2021							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Mudshingi Chikodi	24-09-2019	17.12		Continued.	No Schedule(Charge from Mudshingi end only)	PO	220 KV
Talandage - Chikodi	01-10-2019	17.1		Continued.	No Schedule(Close at Chikodi end only)	PO	220 KV
Trombay - Kalwa	01-04-2021	8.53	06-04-2021	11.31	Replacement of conductor in between Loc. No. 56 to 58	PO	220 KV
Dahanu Ghodbunder Line 2	05-04-2021	9.29	05-04-2021	17.2	Replacement Of Doors Of CB Mechanism And Marshalling Box.	PO	220 KV
Kamba - Kolshet	05-04-2021	9.05	05-04-2021	11.11	Online Stringing Of OPGW Cable On 200KV Kamba Kolshet Line.	PO	220 KV
Talandage(400kv) - Five Star Midc	05-04-2021	15.42	05-04-2021	18.48	For Replacement Of Back Relay Of 220KV Talangade Ckt.I At 200Kv Five Star Midc S/Stn.	PO	220 KV
Tambati - Adlabs	05-04-2021	13.24	05-04-2021	17.32	Testing Of CB By Agency & Testing Team.	PO	220 KV
Versova Gorai Line	05-04-2021	9.47	07-04-2021	16.13	220KV Circuit Breaker (352) Operating Mechanism Overhauling Work At Vorsova-Gorai Line.	PO	220 KV
Adlabs - Pedambe	06-04-2021	14.58	06-04-2021	17.35	Distance Protection	T	220 KV
Bableshwar -Bhenda	06-04-2021	17.5	06-04-2021	20	Attending Hot Spot	EO	220 KV
Bhugaon-WardhaPG (Deoli)	06-04-2021	23.3	07-04-2021	3.12	H/T By WRLDC to control Overdrawal	HT	220 KV
EKLAHARE (OCR) Nasik - Navsari I	06-04-2021	9.2	06-04-2021	14.24	Testing Work	PO	220 KV
Ghodbunder - Gorai	06-04-2021	9.38	06-04-2021	14.51	Replacement work	PO	220 KV
Hamidwada-Mumewadi	06-04-2021	16.31	06-04-2021	17.31	Remove Bird nest	EO	220 KV
Kalwa-TIFIL	06-04-2021	12.46	06-04-2021	14.43	Attending Hot Spot	EO	220 KV
Kamba - Kolshet	06-04-2021	9.05	06-04-2021	18.19	Online stringing of OPGW cable on 220kv kamba-kolshet line	PO	220 KV
Karad - Vita Ckt- II	06-04-2021	10.06	06-04-2021	18.46	Replacement work	PO	220 KV
Nagothane - ACCIL	06-04-2021	15	06-04-2021	18.05	Distance Protection	T	220 KV
Nagothane-Wadkhal II	06-04-2021	13.33	06-04-2021	16.46	Line Maintenance work	PO	220 KV
Nagothane-Wadkhal-I	06-04-2021	9.5	06-04-2021	13.21	Line Maintenance work	PO	220 KV
Ambazari-Kalmeshwar	07-04-2021	10.06	07-04-2021	17.08	Stringing work	PO	220 KV
Bhugaon-WardhaPG (Deoli)	07-04-2021	23.28	08-04-2021	1.45	H/T By WRLDC to control Overdrawal	HT	220 KV
Ghodbunder - Versova	07-04-2021	9.57	07-04-2021	13.11	Replacement of doors of CB mechanism and marshalling Box	PO	220 KV
Harangul-Parly	07-04-2021	10.33	07-04-2021	18.2	Work at Parly PG end	PO	220 KV
Jejuri- Ismt- Lonand	07-04-2021	14.15	07-04-2021	14.4	Distance Protection	T	220 KV
Kalmeshwar-Kalmeshwar Rly Tss 2	07-04-2021	9.58	07-04-2021	17.56	Bus Section outage at Kalmeshwar	PO	220 KV
Kalmeshwar-Pandhurna	07-04-2021	9.46	07-04-2021	17.12	Routine Maintenance Work	PO	220 KV
Lamboti - Solapur li(Bale) Ckt-I	07-04-2021	9.14	07-04-2021	11.25	Testing Work	PO	220 KV
Lamboti -Solapur li(Bale) Ckt-II	07-04-2021	12.28	07-04-2021	13.5	Quarterly Maintenance Work	PO	220 KV
OSMANABAD BARSHI	07-04-2021	12.21	07-04-2021	21.51	Replacement of Existing copper palm of RYB phase	PO	220 KV

Transmission Line Outages/Trippings from 05.04.2021 to 11.04.2021							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/100 Kv 100 MVA ICT II @Kandalgaon	08-04-2021	10	08-04-2021	13.2	To attend Hot Spot	EO	220 KV
Miraj - Tilwani	08-04-2021	17.22	08-04-2021	18.01	Load Management Study	PO	220 KV
Nadgaonpeth-Amravati	08-04-2021	7.15	08-04-2021	11.15	To attend Hot Spot	EO	220 KV
Parli 3 (Old Gcr)-Girwali Ckt-3	08-04-2021	10.47	08-04-2021	14.57	B phase Auxiliary Bus to Aux. Isolator Jump connection	PO	220 KV
Taloja II - OCIL-I	08-04-2021	7.37	08-04-2021	18.57	Tan Delta Measurment of CTs	PO	220 KV
Taptitanda-Jalna ckt II	08-04-2021	11.26	08-04-2021	16.22	220KV Auxiliary Bus Extension work	PO	220 KV
220 Kv /132 Kv 100 Mva Ptr @Chitegaon	09-04-2021	14.49	09-04-2021	17.38	Additional neutral earthing connection work.	PO	220 KV
220/33kV 100 MVA Transformer 3 @Ghodbunder R/S	09-04-2021	9.45	09-04-2021	17.21	Replacement of doors of CB mechanism and marshaling Box.	PO	220 KV
Abhijeet-Wardha-Ii	09-04-2021	23.48	10-04-2021	1.23	B-PH,Z1,7.9KA,10.8KM.	T	220 KV
Badnera - Nandgaonpeth	09-04-2021	7.19	09-04-2021	10.25	Attending Hot Spot	PO	220 KV
Badnera-Akola I	09-04-2021	10.49	09-04-2021	16.08	Testing Work	PO	220 KV
Chalisingaon-Sayne	09-04-2021	10.18	09-04-2021	13.04	Testing Work	PO	220 KV
Chandrapur(MIDC)-Ballarshah II	09-04-2021	15.58	09-04-2021	18.12	Distance Protection	T	220 KV
Gadchandur-Ultratech I	09-04-2021	17.07	09-04-2021	17.33	Distance Protection	T	220 KV
Hinganghat - Bhugaon	09-04-2021	13.49	16-04-2021	22.33	Work of diversion from LOC 226 to 235 of 220KV wardha-warora & bhugaon hinganghat D/C line being carried out by VIDC under supervision of MSETCL.	PO	220 KV
MAHAPE - RELIANCE GIS	09-04-2021	10.31	09-04-2021	12.29	For installation of "Repaired IED" of the Lines installed at RTU DC system by Testing Division,Kalwa.	PO	220 KV
Mahape - TIFIL	09-04-2021	12.31	09-04-2021	13.46	For installation of "Repaired IED" of the Lines	PO	220 KV
Panchanand Taloja	09-04-2021	14.55	09-04-2021	16.05	To attend Hot Spot	EO	220 KV
Pophali - New Koyna	09-04-2021	9.39	09-04-2021	16.19	For replacement of B Ph wave trap damaged jump.	PO	220 KV
Taloja Ii - OCIL-II	09-04-2021	7.33	09-04-2021	19.4	For testing of 220kV SF6 Circuit Breakers & Isolator maintenance.	PO	220 KV
Uran - Kharghar 2	09-04-2021	16.43	09-04-2021	17.09	Fire on grass below the line.	HT	220 KV
Warora - Wardha	09-04-2021	14.03	16-04-2021	20.03	Work of diversion from LOC 226 to 235 of 220KV Wardha-Warora & Bhugaon-Hinganghat	PO	220 KV
220/132 Kv 100 Mva Ict 1 @Sawangi	10-04-2021	15.02	10-04-2021	15.25	To Connect new Earth PIT To ICT Neutral.	PO	220 KV
220/132 Kv 100 Mva Ict 2 @Sawangi	10-04-2021	15.35	10-04-2021	15.45	To Connect new Earth PIT To ICT Neutral.	PO	220 KV
220/132 Kv 200 Mva Cgl Ict 1 @Raymond (Nasik 2)	10-04-2021	10.33	10-04-2021	11.45	Collection Of Oil From Top Side Of Main Tank & OLTC For DGA OF ICT 1.	PO	220 KV
220/33kV 100 MVA Transformer 2 @Ghodbunder R/S	10-04-2021	9.43	10-04-2021	14.49	Replacement of doors of CB mechanism and marshaling Box.	PO	220 KV

Transmission Line Outages/Trippings from 05.04.2021 to 11.04.2021							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Chikhli-Jalna-I	10-04-2021	14.35	11-04-2021	7.59	To Control loading of Akola ICT.	HT	220 KV
Chikhli-Jalna-II	10-04-2021	14.35	11-04-2021	7.59	To Control loading of Akola ICT.	HT	220 KV
KORADI 2 - KAULEWADA CKT - I	10-04-2021	1.17	10-04-2021	21.26	R, Y PH,Z1, 1.3KA & 1.6KA.	T	220 KV
Uran - Apta III	10-04-2021	18.55	13-04-2021	0.23	Tan Delta Measurment of CTs	EO	220 KV
Backbay : 220 / 110 / 33 250 MVA AT 1	11-04-2021	10.54	11-04-2021	15.22	Routine Maintenance Work & Testing Work.	PO	220 KV
Chikhli-Jalna-I	11-04-2021	21.2	13-04-2021	8.16	To Control Akola ICT Loading.	HT	220 KV
Chikhli-Jalna-II	11-04-2021	21.2	13-04-2021	8.16	To Control Akola ICT Loading.	HT	220 KV
Karad - Vita Ckt- I	11-04-2021	5.21	11-04-2021	15.11	Distance Protection	T	220 KV
Karad Solapur (PG)	03-05-2017	11:49		Continued.	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403	PO	400 KV
400/220kv 315 MVA ICT I @ KOLHAPUR-III (TALANDGE)	10-08-2020	9.58		Continued.	Replacement of existing 315 MVA ICT by 3*167 MVA ICT.	PO	400 KV
Dhule Sar'Sarovar I	04-04-2021	18.03	05-04-2021	6.57	Over Voltage	HT	400 KV
Chandrapur - Khaperkheda	05-04-2021	14.41	05-04-2021	15.34	Distance Protection	T	400 KV
Chandrapur - Parli	05-04-2021	15.27	05-04-2021	18.09	Distance Protection	T	400 KV
Dhule Sar'Sarovar II	05-04-2021	20.23	06-04-2021	6.3	Over Voltage	HT	400 KV
Dhule Sar'Sarovar I	06-04-2021	18.35	07-04-2021	5.55	Over Voltage	HT	400 KV
Chandrapur - Khaperkheda	07-04-2021	10.25	07-04-2021	18.32	DCRM of main Breaker and Tie Breaker	PO	400 KV
Kharghar-Talegaon(PG)	07-04-2021	10.35	07-04-2021	14.44	Distance Protection	T	400 KV
400/220 Kv 500 Mva ICT- I @Jejuri	08-04-2021	8.21	08-04-2021	14.45	Annual Maintenance Work	PO	400 KV
Lonikand I - Koyna stage-IV	08-04-2021	16.41	08-04-2021	19.48	Repair of damaged conductor strands in Tower span	PO	400 KV
400/220 Kv 500 MVA ICT 3 @KOLHAPUR-III (TALANDGE)	09-04-2021	22.53	10-04-2021	0.14	Due to rain & lightning.	T	400 KV
Chandrapur II - Chandrapur ckt 2	09-04-2021	15.47	09-04-2021	18.12	Over Voltage protection.	T	400 KV
Deepnagar Waluj 1	09-04-2021	23.14	10-04-2021	16.19	Distance Protection	T	400 KV
Babhaleshwar - Padghe-I	10-04-2021	17.02	10-04-2021	19.26	Distance Protection,,Z1,R-N,20 KM,9.46 KA FROM BBLR END.	T	400 KV
Deepnagar Waluj 1	10-04-2021	16.23	11-04-2021	13.43	Distance Protection	T	400 KV
Karad-Jaigad - I	10-04-2021	8.37	10-04-2021	16.28	For Additional Earthing.	PO	400 KV
400/220 Kv 500 MVA ICT 3 @KOLHAPUR-III (TALANDGE)	11-04-2021	19.45	11-04-2021	22.22	Tripped On NDR Protection.	T	400 KV
Dhule Sar'Sarovar II	11-04-2021	18.43	12-04-2021	8.17	Over Voltage	HT	400 KV
Padghe - Kalwa-II	11-04-2021	10.45	11-04-2021	14.4	To attend Hot Spot At Y-Phase Kalwa Side on loc no.1064 by Hot line method.	EO	400 KV
Khadka-Aurangabad (Waluj)	31-12-2020	17.33		Continued.	Over Voltage	HT	400 KV
Chandrapur - Padghe Hvdc Pole 2	06-04-2021	17.34	07-04-2021	2	Attending Oil Leakage	EO	500 KV

Transmission Line Outages/Trippings from 05.04.2021 to 11.04.2021							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Chandrapur - Padghe HvdC Pole 2	07-04-2021	13.27	14-04-2021	1.3	H/T at Padghe end	EO	500 KV
Ektuni - Akola II Ckt I	06-04-2021	6.46	20-04-2021	11.58	Nagpur-Mumbai Express Highway Work.	PO	765 KV