

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 07/May/2018 to 13/May/2018

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/05/2018	12 Hrs	6093	1984	288	8365	6973	422	4405	823	-1595	19393	0	19393	1267	496	22751	22751	49.89
08/05/2018	12 Hrs	6262	1409	277	7948	7006	757	4418	875	-1625	19379	0	19379	1217	496	22717	22717	49.96
09/05/2018	12 Hrs	6404	1285	266	7955	7006	700	4206	808	-1697	18978	0	18978	1181	497	22353	22353	49.95
10/05/2018	12 Hrs	6248	2014	268	8530	7553	189	4303	813	-1655	19733	0	19733	1283	495	23166	23166	49.88
11/05/2018	12 Hrs	6274	559	277	7110	7425	574	3922	820	-1660	18191	0	18191	1270	499	21620	21620	49.90
12/05/2018	12 Hrs	6116	696	268	7080	6781	871	4401	794	-1374	18553	0	18553	1165	498	21590	21590	49.97
13/05/2018	12 Hrs	6112	786	294	7192	6781	479	4336	738	-1119	18407	0	18407	813	500	20839	20839	49.93
Maximum		6404	2014	294	8530	7553	871	4418	875	-1119	19733	0	19733	1283	500	23166	23166	49.97
Minimum		6093	559	266	7080	6781	189	3922	738	-1697	18191	0	18191	813	495	20839	20839	49.88
Average		6216	1248	277	7740	7075	570	4285	810	-1532	18948	0	18948	1171	497	22148	22148	49.93

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/05/2018	16 Hrs	5993	2021	265	8279	7562	498	4412	567	-1593	19725	0	19725	1250	495	23063	23063	49.86
08/05/2018	17 Hrs	6313	1527	277	8117	7687	719	4352	330	-1523	19682	0	19682	1268	496	22969	22969	49.94
09/05/2018	17 Hrs	6515	1833	266	8614	7954	275	4083	342	-1597	19671	0	19671	1281	493	23042	23042	49.91
10/05/2018	13 Hrs	6289	2003	277	8569	7565	219	4387	809	-1641	19908	0	19908	1285	493	23327	23327	49.92
11/05/2018	15 Hrs	6226	860	264	7350	7769	691	4185	645	-1666	18974	0	18974	1258	496	22394	22394	49.88
12/05/2018	16 Hrs	5705	1446	276	7427	7393	899	4356	492	-1353	19214	0	19214	1225	496	22288	22288	49.89
13/05/2018	16 Hrs	6087	1222	286	7595	7596	443	4345	498	-1211	19266	0	19266	858	497	21832	21832	49.99
Maximum		6515	2021	286	8614	7954	899	4412	809	-1211	19908	0	19908	1285	497	23327	23327	49.99
Minimum		5705	860	264	7350	7393	219	4083	330	-1666	18974	0	18974	858	493	21832	21832	49.86
Average		6161	1559	273	7993	7647	535	4303	526	-1512	19492	0	19492	1204	495	22702	22702	49.91

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/05/2018	19 Hrs	6193	1777	280	8250	6444	465	3933	15	-1317	17790	0	17790	1143	498	20748	20748	49.98
08/05/2018	19 Hrs	6287	1627	280	8194	6099	658	4006	11	-1408	17560	0	17560	1095	496	20559	20559	49.99
09/05/2018	20 Hrs	6508	1946	279	8733	6025	324	4003	0	-1259	17826	0	17826	1275	496	20856	20856	49.88
10/05/2018	21 Hrs	6196	1283	291	7770	5393	822	4480	0	-1263	17202	0	17202	1252	496	20213	20213	49.87
11/05/2018	20 Hrs	6330	294	270	6894	5779	1315	4514	0	-1291	17211	0	17211	1256	495	20253	20253	49.91
12/05/2018	20 Hrs	5998	641	311	6950	5426	1494	4417	0	-1174	17113	0	17113	1177	495	19959	19959	50.01
13/05/2018	21 Hrs	6352	480	301	7133	5663	1185	4401	0	-1212	17170	0	17170	919	496	19797	19797	50.04
Maximum		6508	1946	311	8733	6444	1494	4514	15	-1174	17826	0	17826	1275	498	20856	20856	50.04
Minimum		5998	294	270	6894	5393	324	3933	0	-1408	17113	0	17113	919	495	19797	19797	49.87
Average		6266	1150	287	7703	5833	895	4251	4	-1275	17410	0	17410	1160	496	20341	20341	49.95

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/05/2018	4 Hrs	5854	1018	287	7159	5617	1015	3868	0	-941	16718	0	16718	814	498	18971	18971	50.00
08/05/2018	4 Hrs	6200	1730	275	8205	5421	947	3884	0	-950	17507	0	17507	810	497	19764	19764	50.02
09/05/2018	5 Hrs	5941	1736	278	7955	5280	958	4171	0	-868	17496	0	17496	832	496	19692	19692	49.97
10/05/2018	23 Hrs	6292	1159	283	7734	5494	892	4493	0	-1336	17277	0	17277	1095	496	20204	20204	49.85
11/05/2018	4 Hrs	6293	531	275	7099	5091	1615	4379	0	-951	17233	0	17233	897	497	19578	19578	49.93
12/05/2018	4 Hrs	6107	649	295	7051	4935	1929	4329	0	-988	17256	0	17256	891	496	19631	19631	49.99
13/05/2018	5 Hrs	5494	1832	308	7634	5543	593	4359	0	-952	17177	0	17177	798	499	19426	19426	49.93
Maximum		6293	1832	308	8205	5617	1929	4493	0	-868	17507	0	17507	1095	499	20204	20204	50.02
Minimum		5494	531	275	7051	4935	593	3868	0	-1336	16718	0	16718	798	496	18971	18971	49.85
Average		6026	1236	286	7548	5340	1136	4212	0	-998	17238	0	17238	877	497	19610	19610	49.96

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
07/05/2018	145.064	38.067	6.849	189.980	0.051	153.727	152.412	15.029	99.897	6.297	25.527	11.927	-30.669	434.261	68.123	502.384
08/05/2018	150.549	39.449	6.710	196.708	0.000	150.600	150.800	17.065	100.051	6.546	25.618	11.918	-30.665	440.305	68.201	508.506
09/05/2018	151.311	38.581	6.681	196.573	0.061	151.949	153.288	15.989	100.526	6.248	25.966	11.898	-31.295	439.990	69.159	509.149
10/05/2018	152.305	40.575	6.693	199.573	0.211	150.576	151.983	15.233	102.157	6.066	27.478	11.893	-31.015	442.590	70.386	512.976
11/05/2018	150.383	13.106	6.649	170.138	0.019	152.789	154.990	28.278	103.154	6.027	26.057	11.687	-32.295	428.093	70.032	498.125
12/05/2018	143.988	17.089	6.852	167.929	0.000	146.391	145.254	31.414	105.196	5.984	24.713	11.681	-28.937	427.977	65.322	493.299
13/05/2018	144.016	22.933	7.120	174.069	0.000	151.912	145.792	16.545	104.716	5.830	19.820	11.837	-27.219	425.853	58.876	484.729
Maximum	152.305	40.575	7.120	199.573	0.211	153.727	154.990	152.305	105.196	6.546	27.478	11.927	-27.219	442.590	70.386	512.976
Minimum	143.988	13.106	6.649	167.929	0.000	146.391	145.254	143.988	99.897	5.830	19.820	11.681	-32.295	425.853	58.876	484.729
Average	148.231	29.971	6.793	184.996	0.049	151.135	150.646	148.231	102.242	6.143	25.026	11.834	-30.299	434.153	67.157	501.310

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
07/05/2018	0.819	4.590	9.869
08/05/2018	0.840	5.430	9.029
09/05/2018	0.801	6.231	8.228
10/05/2018	0.874	7.105	7.354
11/05/2018	0.253	7.358	7.101
12/05/2018	0.336	7.694	6.765
13/05/2018	0.482	8.176	6.283

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 07/May/2018 to 13/May/2018

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
07/05/2018	MONDAY	113.138	6311	39.274	1636	152.412	6350	153.727	6405	1.315	55
08/05/2018	TUESDAY	109.216	6242	41.584	1733	150.800	6283	150.600	6275	-0.200	-8
09/05/2018	WEDNESDA	110.280	6344	43.008	1792	153.288	6387	151.949	6331	-1.339	-56
10/05/2018	THURSDAY	110.903	6292	41.080	1712	151.983	6333	150.576	6274	-1.407	-59
11/05/2018	FRIDAY	108.993	6412	45.997	1917	154.990	6458	152.789	6366	-2.201	-92
12/05/2018	SATURDAY	102.758	6010	42.496	1771	145.254	6052	146.391	6100	1.137	47
13/05/2018	SUNDAY	109.284	6038	36.508	1521	145.792	6075	151.912	6330	6.120	255
Total		764.572		289.947		1054.519		1057.944		3.425	

Weekly Generating Unit Outages for week 07-May-2018 to 13-May-2018

Sr No	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
1	PLANNED	Koradi Unit 6	09-Jul-15	0.00		Continued.	EE R&M LE Work
2	PLANNED	Chandrapur Unit 6	04-Jan-18	13.30		Continued.	Water Shortage, converted to AOH w.e.f 01.02.2018, 00:00Hrs
3	FORCED	Trombay 6	15-Jul-15	17.08		Continued.	Economic shutdown. (NO PPA FROM 01.04.2018)
4	FORCED	SWPGL U-1	16-Feb-16	17.09		Continued.	No PPA.
5	FORCED	SWPGL U-2	29-Feb-16	21.46		Continued.	No PPA
6	FORCED	Parli Unit 5	01-Apr-16	0.00		Continued.	Economic shutdown
7	FORCED	Parli Unit 4	01-Apr-16	0.00		Continued.	Economic shutdown
8	FORCED	PGPL U1	07-Feb-17	17.30		Continued.	No Schedule
9	FORCED	PGPL U2	07-Feb-17	17.30		Continued.	No Schedule
10	FORCED	Chandrapur Unit 4	03-Dec-17	14.17		Continued.	Water Shortage
11	FORCED	Chandrapur Unit 3	03-Dec-17	1.35		Continued.	Water Shortage
12	FORCED	IEPL Unit 1	30-Dec-17	23.58		Continued.	No Schedule
13	FORCED	Adani U-2	02-Jan-18	15.26	12-May-18	2.10	HPBP Bonnet leakage
14	FORCED	Koradi Unit 7	07-Jan-18	17.00		Continued.	Poor Coal Receipt.
15	FORCED	Uran Unit 8	25-Mar-18	6.25		Continued.	Thrust Bearing Tripped
16	FORCED	VIPL U-1	01-Apr-18	0.26		Continued.	Coal Shortage
17	FORCED	Nasik Unit 3	10-Apr-18	9.58		Continued.	Boiler Tube Leakage
18	FORCED	Ghatghar Unit-1	14-Apr-18	23.45		Continued.	Stator Earth Fault
19	FORCED	RPL(AMT) U-4	17-Apr-18	20.50		Continued.	PA Fan problem (Coal Shortage since 22.04.2018)
20	FORCED	Adani U-5	24-Apr-18	8.53		Continued.	Bottom Ash problem
21	FORCED	RPL(AMT) U-1	01-May-18	0.00		Continued.	Coal Shortage
22	FORCED	RPL(AMT) U-2	06-May-18	18.00		Continued.	Coal Shortage
23	FORCED	Paras Unit 4	06-May-18	13.55	07-May-18	9.40	Coal handling plant problem.
24	FORCED	Uran Unit 6	07-May-18	0.56	12-May-18	16.56	Gas shortage
25	FORCED	Khaparkheda Unit 2	08-May-18	8.45	08-May-18	14.51	Low Vacuumed Pressure.
26	FORCED	Bhusawal Unit 4	09-May-18	0.55	09-May-18	4.05	Flame Failure
27	FORCED	Koyana STG- IV Unit - 1	09-May-18	12.20	09-May-18	15.15	spherical valve problem.
28	FORCED	Koyana STG-IV Unit-2	09-May-18	12.55	09-May-18	16.10	Butterfly valve problem.
29	FORCED	Chandrapur Unit 5	11-May-18	22.15	13-May-18	5.40	Water Shortage
30	FORCED	Uran Unit B0	12-May-18	19.16		Continued.	Due To Unit 7 Outage.
31	FORCED	Uran Unit 7	12-May-18	19.30		Continued.	Gas shortage
32	FORCED	Parli Unit 8	13-May-18	19.54	14-May-18	0.53	Drum level high.
33	FORCED	Bhusawal Unit 5	13-May-18	0.08	13-May-18	6.27	Flame Failure
34	FORCED	Bhusawal Unit 5	13-May-18	12.43	13-May-18	16.00	boiler feed pump.

Tr Line Outages for week 07-May-2018 to 13-May-2018							
Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
132 KV	Tripped	Dondaicha-Nandurbar	07-May-18	0.45	07-May-18	6.52	Distance Protection
132 KV	Tripped	Deepnagar- Nimbhora	08-May-18	13.19	08-May-18	13.26	Distance Protection
132 KV	PO	Solapur II(Bale)-Naldurg	08-May-18	16.13	08-May-18	18.05	Work At Solapur End.
132 KV	Tripped	Bhandara-Tekepar	09-May-18	12.57	09-May-18	13.26	Distance Protection
132 KV	Tripped	Bhandara-Kardha	09-May-18	12.57	09-May-18	13.19	Distance Protection
132 KV	Tripped	Sawangi (220kv) - Harsool	10-May-18	14.25	10-May-18	15.5	Distance Protection
132 KV	Tripped	Deepnagar- Nimbhora	10-May-18	14.31	10-May-18	14.37	Distance Protection
132 KV	Tripped	Dondaicha-Nandurbar	10-May-18	14.51	10-May-18	15.21	Bus Bar Protection Operated
132 KV	Tripped	Dhule(220kv)-Dondaicha(132 Kv)	10-May-18	14.51	10-May-18	15.14	Bus Bar Protection Operated
132 KV	Tripped	Dondaicha(220kv) - Dondaicha (132k	10-May-18	14.51	10-May-18	15.2	Bus Bar Protection Operated
132 KV	Tripped	Dondaicha- Shahada	10-May-18	14.51	10-May-18	15.15	Bus Bar Protection Operated
132 KV	Tripped	Killari Tap On Ujani-Omerga	10-May-18	19.15	10-May-18	21.3	R PH CC Burst.
132 KV	PO	Kandhar -Mukhed	12-May-18	15.3	14-May-18	12.05	CKT FAULTY INDICATION RECEIVED.
132 KV	Tripped	Kaulewada-Kachewanirlyts1	12-May-18	17.28	12-May-18	18.14	Distance Protection
132 KV	Tripped	Kaulewada-Madgi-I	12-May-18	17.28	12-May-18	18.19	Distance Protection
132 KV	Tripped	Kaulewada-Gondia-Ii	12-May-18	17.28	12-May-18	18.55	Distance Protection
132 KV	Tripped	Ambazari-Hingna 1	12-May-18	18.08	12-May-18	19.34	Distance Protection
132 KV	Tripped	Amravati-Akola	12-May-18	19.02	13-May-18	14.4	Distance Protection
132 KV	Tripped	Akola-Midc Akola	13-May-18	12.32	13-May-18	13.09	Distance Protection
132 KV	Tripped	Midc Akola-Durgwada	13-May-18	12.32	13-May-18	14.05	Distance Protection
220 KV	PO	Chandrapur GCR - Warora - I	05-Apr-15	9.13		Continued	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	PO	Chandrapur GCR - Wani	05-Apr-15	9.15		Continued	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	PO	Talandage - Chikodi	01-Jun-17	0.01		Continued	NO SCHEDULE.
220 KV	PO	Mudshingi - Chikodi	01-Jun-17	0.06		Continued	No Schedule.
220 KV	PO	Chikhli-Jalna-I	07-May-18	8.53	07-May-18	13.54	Routine Maintenance Work
220 KV	PO	REL Borivali TPC Borivali I line	07-May-18	10.08	07-May-18	16.2	GIS work.
220 KV	PO	Talandge-Hamidwada	07-May-18	10.3	07-May-18	17.16	Insulator Replacement Work
220 KV	PO	Uran - Apta III	07-May-18	10.55	07-May-18	18.2	Testing Work
220 KV	Tripped	Kandalgaon - Koyna	07-May-18	13.15	07-May-18	19.05	Distance Protection
220 KV	PO	Talandge-Mudshingi Ckt-I	07-May-18	15.42	07-May-18	18.15	Line Maintenance work
220 KV	PO	Badnera-Akola I	08-May-18	10.28	08-May-18	17.35	Routine Maintenance Work
220 KV	PO	Maisal-Jath I	08-May-18	11.24	08-May-18	12.49	Isolator Maintenance Work.
220 KV	PO	Uran - Ongc Uran	08-May-18	12.26	08-May-18	15.5	Removal Of Bunching From Loc. No. 17-19.
220 KV	PO	Ongc Uran - Jnpt	08-May-18	12.3	08-May-18	15.53	Removal Of Bunching From Loc. no.17-19.
220 KV	PO	Vita - Miraj	08-May-18	13.05	08-May-18	16.27	Annual Maintenance Work
220 KV	EO	Trombay - Mulund	09-May-18	7.12	09-May-18	9.55	To attend Hot Spot
220 KV	PO	Kalmeshwar-Pandhurna	09-May-18	11.37	09-May-18	17.09	Routine Maintenance Work
220 KV	HT	Gadchandur - Grace	09-May-18	13.4	09-May-18	15.53	Sparking on Line Isolator
220 KV	EO	Topworth - Kharghar	09-May-18	17.55	09-May-18	19.12	To attend Hot Spot
220 KV	HT	Deoli(Pgcl)-Badnera	09-May-18	19.35	09-May-18	20.47	H/T from Wardha(PG) to control Overdrawal
220 KV	Tripped	Mahalakshmi Amona	10-May-18	2.55	10-May-18	3.07	Over Voltage
220 KV	Tripped	Tilari Amona	10-May-18	2.55	10-May-18	3.45	Over Voltage
220 KV	EO	Trombay - Kalwa	10-May-18	7.01	10-May-18	11.22	Attending Hot Spot
220 KV	PO	Vsnl-512 Khadki	10-May-18	9.02	10-May-18	16.34	Line Maintenance work
220 KV	PO	Kathapur-Ranjangaon	10-May-18	9.2	10-May-18	17.2	Insulator Washing Work.
220 KV	HT	Miraj - Mhaishal	10-May-18	11.2	10-May-18	17.15	Control Line Loading.
220 KV	Tripped	Miraj - Tilwani	10-May-18	17.24	10-May-18	21	Distance Protection
220 KV	Tripped	Sawantwadi-Bidri	10-May-18	17.25	10-May-18	18.05	Distance Protection
220 KV	Tripped	Talandage - Sawantwadi I	10-May-18	17.25	10-May-18	22.03	Distance Protection
220 KV	Tripped	Kalmeshwar-Pandhurna	10-May-18	17.33	10-May-18	18.06	Distance Protection
220 KV	PO	Borivali - Tarapur	11-May-18	8.55	11-May-18	19.18	Line Maintenance work
220 KV	Tripped	Wani-Warora	11-May-18	8.57	11-May-18	9.34	Distance Protection
220 KV	PO	Kalwa - Airoli Knowledge Park	11-May-18	9.02	11-May-18	18.39	Testing Work
220 KV	EO	Nagothane-Wadkhal II	11-May-18	9.35	11-May-18	21.43	Attending Hot Spot
220 KV	PO	Miraj - Mhaishal	11-May-18	10.01	11-May-18	18.29	Testing Work
220 KV	Tripped	Nagothane-Wadkhal-I	11-May-18	10.08	11-May-18	10.38	Distance Protection
220 KV	EO	Apta - Talaja	11-May-18	10.55	11-May-18	13.5	Attending Hot Spot
220 KV	PO	Uran - Apta IV	11-May-18	11.01	11-May-18	18.5	Testing Work
220 KV	PO	Butibori - Khaperkheda	11-May-18	11.03	11-May-18	16.25	Replacement Of Y-PH Due To High Tan Delta.
220 KV	PO	Pedambe-Nerle	11-May-18	11.15	11-May-18	16.5	Insulator Replacement Work.
220 KV	Tripped	Oni Kharepatan Line	11-May-18	12.43	11-May-18	13.15	Distance Protection
220 KV	Tripped	Mahalakshmi Amona	11-May-18	21.3	11-May-18	22.45	Over Voltage
220 KV	PO	Sonkhar - Trombay	12-May-18	6.23	13-May-18	22.36	Conductor Replacement Work.
220 KV	PO	Babhaleshwar - Degaon Rangari	12-May-18	8.05	12-May-18	14.27	Testing Work
220 KV	PO	Pedambe-Nerle	12-May-18	8.1	12-May-18	17.39	Replacement Of Faulty Disk Insulator.
220 KV	EO	Jambhul - Pal	12-May-18	9.05	12-May-18	13.35	Attending Hot Spot
220 KV	Tripped	Koradi - Kandlewada II	12-May-18	17.28	12-May-18	19.35	Distance Protection
220 KV	Tripped	Badnera-Akola II	12-May-18	20.33	12-May-18	21.5	Attending Heavy Sparking On Isolator.
220 KV	PO	Pophali - Nerale	13-May-18	10	13-May-18	18.4	Routine Maintenance Work
220 KV	PO	Ghatghar - Jindal	13-May-18	10.14	13-May-18	15.1	Routine Maintenance Work
220 KV	Tripped	Pirangut - Hinjawadi 2	13-May-18	17.3	13-May-18	22.3	Distance Protection
220 KV	PO	Nagothane-Wadkhal II	14-May-18	11.39		Continued	insulator replacement work.
220 KV	PO	Sonkhar - Trombay	15-May-18	23.5		Continued	REPLACEMENT OF HTLS CONDUCTOR.
400 KV	PO	Karad Solapur (PG)	03-May-17	11:49		Continued	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
400 KV	HT	Dhule Sar'Sarovar I	06-May-18	17.38	07-May-18	6.51	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	06-May-18	17.45	07-May-18	6.39	Over Voltage
400 KV	PO	N.Koyna-Karad -Ckt II	07-May-18	8.5	07-May-18	14.31	Testing Work
400 KV	PO	Akola-Nandgaonpeth (RPL)	07-May-18	9.31	07-May-18	18.36	Routine Maintenance Work
400 KV	HT	Dhule Sar'Sarovar II	07-May-18	18.24	08-May-18	6.39	Over Voltage

400 KV	HT	Khadka-Aurangabad (Waluj)	07-May-18	18.32	08-May-18	6.35	Over Voltage
400 KV	HT	Dhule Sar'Sarovar I	08-May-18	18.23	09-May-18	8.31	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	08-May-18	20.28	09-May-18	6.21	Over Voltage
400 KV	PO	Akola - Bhusawal	09-May-18	7.04	09-May-18	17.54	Repl.of Faulty Disc insulator String
400 KV	PO	Chandrapur II - Chandrapur ckt I	09-May-18	8.5	09-May-18	17.37	Testing Work
400 KV	HT	Dhule Sar'Sarovar II	09-May-18	18.12	10-May-18	11.21	Over Voltage
400 KV	HT	Bhusawal-Aurangabad	09-May-18	18.35	10-May-18	7.28	Over Voltage
400 KV	PO	Chandrapur-II - Warora - I	10-May-18	8.32	10-May-18	18.01	Line Maintenance work
400 KV	Tripped	Babhaleshwar - Bhusawal II	10-May-18	16.34	10-May-18	19.53	Distance Protection
400 KV	Tripped	Kolhapur Solapur(PG) I	10-May-18	17.23	10-May-18	18.45	Distance Protection
400 KV	Tripped	Alkud-Kolhapur(Talandage)	10-May-18	17.57	10-May-18	18.51	Tripped on PDR
400 KV	HT	Dhule Sar'Sarovar I	10-May-18	19.46	11-May-18	8.58	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	10-May-18	20.26	11-May-18	9.13	Over Voltage
400 KV	Tripped	Karad-Jaigad - I	11-May-18	0.43	11-May-18	8.36	Distance Protection
400 KV	PO	Dabhol Nagothane II	11-May-18	8.17	11-May-18	19.09	Hill Cutting Work.
400 KV	PO	Chandrapur II - Chandrapur ckt 2	11-May-18	13.07	11-May-18	18.18	PMU Commissioning Work.
400 KV	Tripped	Alkud-Solapur(PG)	11-May-18	17.58	11-May-18	18.58	Distance Protection
400 KV	HT	Dhule Sar'Sarovar II	11-May-18	18.52	14-May-18	9.18	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	11-May-18	18.57	12-May-18	10.37	Over Voltage
400 KV	EO	Kharghar-Talegaon(PG)	12-May-18	10.49	12-May-18	20.08	Attending Hot Spot
400 KV	PO	Dabhol Nagothane II	12-May-18	11.04	12-May-18	16.58	Hill Cutting Work.
400 KV	Tripped	Koradi-India Bulls	12-May-18	13.41	12-May-18	16.42	Distance Protection
400 KV	Tripped	New Koyna - Dabhol-I	12-May-18	14.43	12-May-18	21.49	D T Received.
400 KV	HT	Khadka-Aurangabad (Waluj)	12-May-18	20.37	14-May-18	7.27	Over Voltage
400 KV	EO	Parly(MS)- Nanded ckt I	13-May-18	7.08	13-May-18	11.36	fixing of corona ring.
400 KV	PO	Nagothane - Dabhol-II	13-May-18	7.36	13-May-18	19.51	hill cutting.
400 KV	PO	Koradi-India Bulls	13-May-18	10.05	13-May-18	15.45	to attend breaker close/open problem.
400 KV	Tripped	Girwali- Lonikand 2	13-May-18	11.4	13-May-18	13.18	Distance Protection
500 KV	PO	Chandrapur - Padghe Hvdc Pole 2	11-May-18	21.37	12-May-18	8.22	Replacement of Broken Disc
500 KV	PO	HVDC Pole-I	12-May-18	21.49	13-May-18	6.53	Line Maintenance work