

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 06/May/2019 to 12/May/2019

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/05/2019	12 Hrs	6411	1834	280	8525	6491	309	4254	769	-1677	18671	0	18671	1133	479	21960	21960	50.00
07/05/2019	12 Hrs	6332	1591	280	8203	6715	327	4311	927	-1641	18842	0	18842	1256	374	22113	22113	49.96
08/05/2019	12 Hrs	6131	1681	279	8091	6486	658	4313	905	-1775	18678	0	18678	1077	392	21922	21922	49.94
09/05/2019	12 Hrs	6002	1579	280	7861	6633	821	4235	968	-1783	18735	0	18735	1037	375	21930	21930	49.94
10/05/2019	12 Hrs	6203	1182	280	7665	6460	369	4324	955	-1887	17886	0	17886	953	373	21099	21099	50.01
11/05/2019	12 Hrs	6024	1760	279	8063	6181	302	4385	877	-1558	18250	0	18250	971	375	21154	21154	50.00
12/05/2019	12 Hrs	6415	1952	280	8647	4960	252	4369	920	-1133	18015	0	18015	806	375	20329	20329	49.98
Maximum		6415	1952	280	8647	6715	821	4385	968	-1133	18842	0	18842	1256	479	22113	22113	50.01
Minimum		6002	1182	279	7665	4960	252	4235	769	-1887	17886	0	17886	806	373	20329	20329	49.94
Average		6217	1654	280	8151	6275	434	4313	903	-1636	18440	0	18440	1033	392	21501	21501	49.98

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/05/2019	16 Hrs	6410	1577	278	8265	6821	407	4462	505	-1543	18917	0	18917	1230	498	22188	22188	49.89
07/05/2019	16 Hrs	6276	1514	271	8061	6650	1141	4532	601	-1669	19316	0	19316	1221	375	22581	22581	49.96
08/05/2019	17 Hrs	6263	1630	280	8173	6664	1332	4398	417	-1698	19286	0	19286	1046	442	22472	22472	49.96
09/05/2019	16 Hrs	6203	709	279	7191	7073	868	4534	654	-1479	18841	0	18841	1231	496	22047	22047	49.92
10/05/2019	16 Hrs	6319	1590	279	8188	6401	694	4351	621	-1736	18519	0	18519	1121	373	21749	21749	50.00
11/05/2019	16 Hrs	6066	1727	280	8073	6398	602	4683	280	-1280	18756	0	18756	1150	500	21686	21686	50.05
12/05/2019	16 Hrs	6482	1433	280	8195	5720	457	4668	630	-1238	18432	0	18432	804	374	20848	20848	50.00
Maximum		6482	1727	280	8265	7073	1332	4683	654	-1238	19316	0	19316	1231	500	22581	22581	50.05
Minimum		6066	709	271	7191	5720	407	4351	280	-1736	18432	0	18432	804	373	20848	20848	49.89
Average		6288	1454	278	8021	6532	786	4518	530	-1520	18867	0	18867	1115	437	21939	21939	49.97

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/05/2019	20 Hrs	6391	1945	285	8621	5621	826	4364	0	-1381	18051	0	18051	1053	458	20943	20943	49.98
07/05/2019	22 Hrs	6202	1637	286	8125	4709	1775	4382	0	-1428	17563	0	17563	909	374	20274	20274	49.94
08/05/2019	20 Hrs	5796	1629	284	7709	5906	1721	4017	0	-1452	17901	0	17901	1051	373	20777	20777	49.93
09/05/2019	20 Hrs	5942	1082	285	7309	5232	1824	4496	0	-1404	17457	0	17457	1056	374	20291	20291	49.92
10/05/2019	20 Hrs	6196	1385	284	7865	5344	1113	4549	0	-1459	17412	0	17412	1044	373	20288	20288	49.97
11/05/2019	21 Hrs	6036	1912	285	8233	4963	1058	4552	0	-1313	17493	0	17493	945	373	20124	20124	50.00
12/05/2019	22 Hrs	6241	1901	285	8427	4451	944	4529	0	-1271	17080	0	17080	849	373	19573	19573	49.94
Maximum		6391	1945	286	8621	5906	1824	4552	0	-1271	18051	0	18051	1056	458	20943	20943	50.00
Minimum		5796	1082	284	7309	4451	826	4017	0	-1459	17080	0	17080	849	373	19573	19573	49.92
Average		6115	1642	285	8041	5175	1323	4413	0	-1387	17565	0	17565	987	385	20324	20324	49.95

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/05/2019	5 Hrs	5854	1696	299	7849	5447	661	3874	0	-1097	16734	0	16734	618	373	18822	18822	50.03
07/05/2019	5 Hrs	5989	1451	291	7731	5708	866	4177	0	-1081	17401	0	17401	659	373	19514	19514	49.99
08/05/2019	4 Hrs	5872	1399	288	7559	5361	1394	4197	0	-1118	17393	0	17393	674	375	19560	19560	49.91
09/05/2019	5 Hrs	5710	1135	290	7135	5662	1205	4373	0	-1077	17298	0	17298	655	375	19405	19405	50.05
10/05/2019	4 Hrs	5786	1398	300	7484	5450	1343	4239	0	-1130	17386	0	17386	673	373	19562	19562	49.99
11/05/2019	4 Hrs	5828	1579	289	7696	5679	958	4285	0	-1088	17530	0	17530	700	373	19691	19691	50.03
12/05/2019	8 Hrs	6227	858	290	7375	5361	930	4495	231	-731	17661	0	17661	885	414	19691	19691	50.01
Maximum		6227	1696	300	7849	5708	1394	4495	231	-731	17661	0	17661	885	414	19691	19691	50.05
Minimum		5710	858	288	7135	5361	661	3874	0	-1130	16734	0	16734	618	373	18822	18822	49.91
Average		5895	1359	292	7547	5524	1051	4234	33	-1046	17343	0	17343	695	379	19464	19464	50.00

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
06/05/2019	148.903	40.095	6.853	195.851	0.042	144.065	145.476	16.318	101.951	6.089	22.569	10.393	-32.975	431.298	65.939	497.237
07/05/2019	147.180	37.587	6.864	191.631	0.128	142.497	143.839	26.427	103.841	6.991	23.482	9.188	-33.499	437.888	66.169	504.057
08/05/2019	144.368	36.627	6.830	187.825	0.105	140.935	142.130	31.580	103.173	7.115	21.606	9.579	-34.821	435.807	66.006	501.813
09/05/2019	142.109	32.481	6.847	181.437	0.123	140.992	141.300	28.428	106.118	7.488	22.128	9.573	-33.474	430.989	65.175	496.164
10/05/2019	146.822	36.621	6.845	190.288	0.116	137.154	138.016	20.232	105.659	7.152	22.336	9.605	-33.813	426.672	65.758	492.430
11/05/2019	144.909	41.000	6.824	192.733	0.116	136.025	135.688	17.502	108.287	6.298	21.233	9.648	-30.506	430.339	61.387	491.726
12/05/2019	150.752	39.529	6.846	197.127	0.090	122.466	120.738	17.242	106.820	7.044	19.306	9.303	-26.714	423.985	55.323	479.308
Maximum	150.752	41.000	6.864	197.127	0.128	144.065	145.476	150.752	108.287	7.488	23.482	10.393	-26.714	437.888	66.169	504.057
Minimum	142.109	32.481	6.824	181.437	0.042	122.466	120.738	142.109	101.951	6.089	19.306	9.188	-34.821	423.985	55.323	479.308
Average	146.435	37.706	6.844	190.985	0.103	137.733	138.170	146.435	105.121	6.882	21.809	9.613	-32.257	430.997	63.680	494.676

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
06/05/2019	0.844	4.506	18.439
07/05/2019	0.778	5.284	17.661
08/05/2019	0.760	6.044	16.901
09/05/2019	0.656	6.700	16.245
10/05/2019	0.762	7.462	15.483
11/05/2019	0.852	8.314	14.631
12/05/2019	0.838	9.152	13.793

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 06/May/2019 to 12/May/2019

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
06/05/2019	MONDAY	114.200	6030	31.276	1303	145.476	6062	144.065	6003	-1.411	-59
07/05/2019	TUESDAY	111.818	5961	32.021	1334	143.839	5993	142.497	5937	-1.342	-56
08/05/2019	WEDNESDA	112.695	5893	29.435	1226	142.130	5922	140.935	5872	-1.195	-50
09/05/2019	THURSDAY	116.504	5863	24.796	1033	141.300	5888	140.992	5875	-0.308	-13
10/05/2019	FRIDAY	115.185	5728	22.831	951	138.016	5751	137.154	5715	-0.862	-36
11/05/2019	SATURDAY	113.069	5631	22.619	942	135.688	5654	136.025	5668	0.337	14
12/05/2019	SUNDAY	100.395	5010	20.343	848	120.738	5031	122.466	5103	1.728	72
Total		783.866		183.321		967.187		964.134		-3.053	

Generating Unit Outages for the week 06 May- 2019 to 12 May -2019							
Sr No	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
1	PLANNED	SWPGL U-3	1-Nov-18	0.28		Continued.	Annual Overhaul
2	PLANNED	Parli Unit 7	12-Dec-18	0		Continued.	Zero Schedule. (From Dt-27/01/2019 Converted Zero sch to AOH) and (from dt-15/02/2019 Converted AOH to Zero sch by MSEDCL)
3	FORCED	Trombay 6	15-Jul-15	17:08		Continued.	Economic shutdown
4	FORCED	SWPGL U-1	16-Feb-16	17.09		Continued.	No PPA.
5	FORCED	Parli Unit 5	1-Apr-16	0		Continued.	Economic shutdown
6	FORCED	Parli Unit 4	1-Apr-16	0		Continued.	Economic shutdown
7	FORCED	PGPL U2	7-Feb-17	17.3		Continued.	No Schedule
8	FORCED	PGPL U1	7-Feb-17	17.3		Continued.	No Schedule
9	FORCED	Uran Unit 7	20-Jul-18	12.53		Continued.	Compressor & Turbine Blade Failure.
10	FORCED	IEPL Unit 1	28-Aug-18	21.26		Continued.	Poor Coal Receipt
11	FORCED	Uran Unit 8	8-Sep-18	22.08		Continued.	Withdrawn Due To B0 & U-7
12	FORCED	Uran Unit B0	8-Sep-18	12.19		Continued.	T/F Shifting Work.
13	FORCED	RPL(AMT) U-4	20-Sep-18	0.01		Continued.	Zero Schedule.
14	FORCED	SWPGL U-2	27-Nov-18	0		Continued.	No Schedule.
15	FORCED	Parli Unit 6	12-Dec-18	0		Continued.	Zero Schedule.
16	FORCED	Bhusawal Unit 3	14-Dec-18	3		Continued.	Zero Schedule.
17	FORCED	SWPGL U-4	15-Dec-18	0		Continued.	No Schedule
18	FORCED	VIPL U-1	29-Dec-18	0.3		Continued.	Coal Shortage
19	FORCED	VIPL U-2	17-Jan-19	0.15		Continued.	Coal Shortage
20	FORCED	Koradi Unit 7	19-Jan-19	18.21		Continued.	Poor Coal Receipt
21	FORCED	Nasik Unit 3	19-Apr-19	12.22	14-May-19	0:22	Boiler Tube Leakage(Converted for Zero Schedule from 00.00Hrs DT.22-04-2019)
22	FORCED	RPL(AMT) U-1	20-Apr-19	0.01		Continued.	Zero Schedule.
23	FORCED	RPL(AMT) U-5	21-Apr-19	0.01		Continued.	Zero Schedule.
24	FORCED	RPL(AMT) U-2	24-Apr-19	0		Continued.	Zero Schedule
25	FORCED	RPL(AMT) U-3	30-Apr-19	17		Continued.	Zero Schedule
26	FORCED	Parli Unit 8	1-May-19	0		Continued.	Zero Schedule
27	FORCED	Dhariwal	1-May-19	0	11-May-19	22.45	No Schedule
28	FORCED	Koradi Unit 6	3-May-19	19.08	12-May-19	11.22	Zero schedule.
29	FORCED	Chandrapur Unit 3	4-May-19	15.15	7-May-19	16.05	Boiler Tube Leakage
30	FORCED	Chandrapur Unit 5	4-May-19	2.54	10-May-19	2.14	Air pre heater.
31	FORCED	Koradi Unit 9	9-May-19	4.4	11-May-19	20.3	Zero Schedule By MSEDCL.
32	FORCED	Khaparkheda Unit 3	10-May-19	18.12	10-May-19	22.34	Flame Failure
33	FORCED	Bhusawal Unit 4	10-May-19	20.51	12-May-19	21.58	Boiler Tube Leakage
34	FORCED	Koradi Unit 6	12-May-19	17.14	12-May-19	19.42	Flame Failure
35	FORCED	Koradi Unit 6	12-May-19	15.11	12-May-19	16.49	Flame Failure
36	FORCED	Koradi Unit 6	12-May-19	11.48	12-May-19	14.57	Generator Mechanical protection.

List of Transmission line Trippings/Outages for the week 06 May- 2019 to 12 May -2019

Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
1	132 KV	HT	Kanhan-Pench	22-Jan-19	18.44		Continued.	After Completion of Outage.
2	132 KV	HT	Mansar Pench	7-Mar-19	15.4		Continued.	Hand trip From Pench end for system requirement.
3	132 KV	Tripped	Elichpur - Hingoli	7-May-19	13.44	7-May-19	14.21	Distance Protection
4	220 KV	PO	Chandrapur GCR - Warora - I	5-Apr-15	9.13		Continued.	Bunching of Conductor Loc No 86 Disconnecting of Jumper At Loc No 86 & 107 And De-energising The Line Bet.86 To 107.
5	220 KV	PO	Chandrapur GCR - Wani	5-Apr-15	9.15		Continued.	For Bunching of Conductor At Loc No.86 Disconnecting of Jumper At Loc No.86 To 107 And Deenergising The Line Between Loc No.86 To 107.
6	220 KV	PO	Talandage - Chikodi	1-Jun-17	0.01		Continued.	No Schedule
7	220 KV	PO	Mudshingi - Chikodi	1-Jun-17	0.06		Continued.	No Schedule.
8	220 KV	HT	BOISAR BORIVALI	24-Jul-18	13.18		Continued.	To Control Line Loading.
9	220 KV	Tripped	220/100 Kv 200 MVA ICT-II @Trombay	28-Mar-19	22.48		Continued.	Buccholz Trip.
10	220 KV	PO	Salsette - Sahara	5-May-19	7	6-May-19	6.15	Shifted Of PH A Conductor To Upper PH Conductor.
11	220 KV	HT	Tambati - Adlabs	6-May-19	0.57	6-May-19	20.3	Due to CT Flumes
12	220 KV	PO	Kandalgaon - ONGC Panvel	6-May-19	8.32	6-May-19	16.13	Y Phase CT Replacement work
13	220 KV	HT	New Koyna - Niwali	6-May-19	9.05	6-May-19	19.55	Bus Outage at Niwali
14	220 KV	PO	MALEGAON - KALWAN CKT-1	6-May-19	9.37	6-May-19	13.28	Restrting of Conductor
15	220 KV	PO	MALEGAON - KALWAN CKT-2	6-May-19	13.35	6-May-19	19.13	Restrting of Conductor
16	220 KV	Tripped	Nanded-Ghatodi	6-May-19	14.13	6-May-19	15.4	Bus Bar Protection Operated
17	220 KV	Tripped	Nanded-Nanded(Waghale) I	6-May-19	14.13	6-May-19	15.03	Bus Bar Protection Operated
18	220 KV	Tripped	Nanded-Nanded(Waghale) II	6-May-19	14.13	6-May-19	15.03	Bus Bar Protection Operated
19	220 KV	Tripped	Nanded-Parbhani	6-May-19	14.13	7-May-19	16.3	Bus Bar Protection Operated(Declared Faulty)
20	220 KV	Tripped	220/132 Kv 200 Mva Emco Ict 3 @Waghala Nanded	6-May-19	14.13	6-May-19	15.08	Bus Bar Protection Operated
21	220 KV	Tripped	220/132 Kv 200 Mva Bbl Ict 2 @Waghala Nanded	6-May-19	14.13	6-May-19	15.08	Bus Bar Protection Operated
22	220 KV	Tripped	220/132 Kv 200 Mva Bbl Ict 1 @Waghala Nanded	6-May-19	14.13	6-May-19	15.06	Bus Bar Protection Operated
23	220 KV	PO	220/132Kv 200MVA ICT-I @ Akola	6-May-19	14.42	6-May-19	16	Pre-Monsoon work
24	220 KV	PO	Taloja II - OCIL-I	6-May-19	14.45	6-May-19	15.48	Disconnect faulty check Meter
25	220 KV	PO	Taloja li - OCIL-II	6-May-19	16.08	6-May-19	16.49	Check Meter replacement
26	220 KV	PO	Nandedcity-Parvati	6-May-19	17.59	6-May-19	19.1	Removal Bird Nest
27	220 KV	EO	Nagothane - Ipcl	7-May-19	10.48	7-May-19	18.32	Replacement of Faulty LA.
28	220 KV	Tripped	Chandrapur GCR - Cpurrlytss1	7-May-19	12.45	7-May-19	0.49	B/UP O/C Y-PH LA Burst At TSS End.
29	220 KV	Tripped	Chandrapur GCR - Sicom II	7-May-19	12.45	7-May-19	13.16	Tripped At Sicom End Only On Distance Protection Y-Ph Z-1 288KMS.
30	220 KV	Tripped	New Koyna - Loteparshuram	7-May-19	20.12	7-May-19	20.32	Overload.
31	220 KV	Tripped	New Koyna - Loteparshuram	7-May-19	20.48	7-May-19	21.18	Overload.
32	220 KV	HT	Chalisgaon - Deepnagar	8-May-19	6.5	8-May-19	13.12	In View of ICT-1 U/O At Deepnagar.
33	220 KV	PO	Osmanabad - Barshi	8-May-19	8.17	8-May-19	16.11	Tan Delta Measurment of CTs
34	220 KV	PO	Kalmeshwar-Pandhurna	8-May-19	9	8-May-19	17.22	Restrting Work.

List of Transmission line Trippings/Outages for the week 06 May- 2019 to 12 May -2019

Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
35	220 KV	PO	220/132 Kv 200 Mva Cgl lct 1 @Bale (Solapur 2)	8-May-19	9.1	8-May-19	12.28	Quarterly Maintainance Work
36	220 KV	PO	220/132 Kv 200 Mva Bbl lct 1 @Beed	8-May-19	9.31	8-May-19	14.54	Quarterly Maintainance Work
37	220 KV	PO	220/132 Kv 100 Mva lct 2 @Hinganghat	8-May-19	9.38	8-May-19	11.4	Attending Oil Leakage
38	220 KV	PO	BHALVANI VARKUTI MALWADI	8-May-19	9.5	8-May-19	12.1	Quarterly Maintainance Work
39	220 KV	EO	Karad-Nerle	8-May-19	10.08	8-May-19	12.03	Hot Spot On Wave Trap.
40	220 KV	PO	Ongc Panvel - Tss Panvel	8-May-19	10.43	8-May-19	20.57	Replacement of Earth Wire.
41	220 KV	PO	Solapur(PG)- Jeur	8-May-19	11.15	8-May-19	16.14	Conversion of SSN To DSN.
42	220 KV	PO	IPCL - SPCL	8-May-19	12.29	8-May-19	10.3	CT Replacement.
43	220 KV	PO	Shirsuphal-Bhigwan	8-May-19	13.02	8-May-19	14.32	LA Replacement.
44	220 KV	EO	chandrapur-Tadali	9-May-19	6.32	9-May-19	12.08	Isolator Clamp of 220KV GCR Bay. 2)R-Ph Wave Trap
45	220 KV	PO	Chandrapur GCR - Sicom II	9-May-19	6.49	9-May-19	10.59	Replacement of PDR Realy.
46	220 KV	EO	Butibori - VIPL Ckt I	9-May-19	8.15	9-May-19	16.17	R And B Ph CT Oil Leakage Attending Work.
47	220 KV	PO	Wardha Butibori-III	9-May-19	8.38	9-May-19	16.44	Jumper Rusted Nut Bolt Fitting And Tightening Work At LOC-23 Y-Ph 283 R-Ph 283-B-PH.
48	220 KV	PO	Oni Kharepatan Line	9-May-19	8.45	9-May-19	12.35	Attending CT Leakage.
49	220 KV	PO	Mumewadi -Halkarni I	9-May-19	9.15	9-May-19	15.55	Line Maintenance work
50	220 KV	PO	Karad - Vita Ckt- I	9-May-19	9.45	9-May-19	18.19	Line Maintenance work
51	220 KV	PO	Chandrapur GCR - Cpurlytss1	9-May-19	9.55	9-May-19	14.21	LA Replacement At TSS End.
52	220 KV	PO	Babhaleshwar - Degaon Rangari	9-May-19	10.29	9-May-19	16.58	Distance Relay Testing Work
53	220 KV	PO	Chandrapur GCR - Sicom I	9-May-19	11.15	9-May-19	13.1	Replacement of PDR Relay.
54	220 KV	PO	220/33kv 100MVA ICT-II @ Shivajinagar	9-May-19	16.19	9-May-19	19.55	Premonsoon Maintenance Work And CB Testing.
55	220 KV	Tripped	220/132 Kv 200 Mva Vijai lct 2 @Bale (Solapur 2)	10-May-19	4.2	10-May-19	16.12	Differential protection
56	220 KV	PO	Hingoli- Girawali	10-May-19	6.33	10-May-19	16.16	Line Maintenance work
57	220 KV	PO	220/132 Kv 200 Mva Bbl lct 3 @Padegaon	10-May-19	7.1	10-May-19	14.3	CT Replacement Work.
58	220 KV	PO	Purti-Bhugaon	10-May-19	7.55	10-May-19	15.03	Line Maintenance work
59	220 KV	PO	WARORA WANI-I	10-May-19	8.13	10-May-19	11.01	LA Replacement Work.
60	220 KV	EO	Aurangabad (Waluj)-Bhenda	10-May-19	8.13	10-May-19	11.43	To attend Hot Spot
61	220 KV	PO	Mururd - Tuljapur	10-May-19	8.15	10-May-19	16.27	Line Clearance Work.
62	220 KV	PO	220/132Kv 200MVA ICT-I @	10-May-19	8.32	10-May-19	19.44	Routine Maintenance Work
63	220 KV	PO	Miraj - Mhaishal	10-May-19	9.52	10-May-19	18.47	construction Work.
64	220 KV	PO	Karad - Vita Ckt- I	10-May-19	10.06	10-May-19	18.01	Restranging Work.
65	220 KV	PO	Badnera - Deoli (PG)	10-May-19	10.11	10-May-19	19.35	Replacment OF Isoletor In LES.
66	220 KV	PO	Deoli(Pgcil)-Badnera	10-May-19	10.11	10-May-19	19.35	Removal Of AUX Isolator Replacement Of Isolator.
67	220 KV	PO	220/100 Kv 200 MVA ICT I @Kolshet	10-May-19	10.42	10-May-19	18.14	OLTC Overhauling Work.
68	220 KV	PO	Wardha - Wardharlytss1	10-May-19	11.33	10-May-19	11.58	To Attend Problem ABT Meter.
69	220 KV	PO	Wardha - Wardha Rly Tss 2	10-May-19	11.59	10-May-19	12.08	To Attend Problem ABT Meter.
70	220 KV	PO	220/132 kv 100MVA ICT-I @ Shivajinagar	10-May-19	15.45	10-May-19	18.4	B-PH C.T.REP.Work.

List of Transmission line Trippings/Outages for the week 06 May- 2019 to 12 May -2019

Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
71	220 KV	PO	Nashik-Airoli Knowledge Park	11-May-19	7.14	11-May-19	23.05	Dismantling Of Conductor.
72	220 KV	PO	Trombay - Kalwa	11-May-19	8.57	11-May-19	16.25	Testing Work
73	220 KV	PO	Boisar-Viraj	11-May-19	9.11	11-May-19	12.47	BAY MAINT.
74	220 KV	HT	Koradi-Ambazari-Ii	11-May-19	9.36	11-May-19	10.42	Attending Hot Spot
75	220 KV	PO	Osmanabad - Solapur (Bale)	11-May-19	10.05	11-May-19	14.06	Armouring & Repair Sleeve Fixing On Conductor
76	220 KV	PO	Karad - Vita Ckt- I	11-May-19	10.15	11-May-19	18.28	Restraining Of Y And B PH Conductor IN BET LOC.NO.
77	220 KV	PO	Hingoli- Girawali	11-May-19	10.33	12-May-19	18.4	NUT BOLT TIGHTING WORK.
78	220 KV	PO	220/132 Kv 100 Mva Cgl lct 1 @Dondaicha	12-May-19	6.48	12-May-19	9.24	Premonsoon maintenance.
79	220 KV	EO	Salsette - Saki 7	12-May-19	8.12	12-May-19	15.22	Attending Hot Spot
80	220 KV	Tripped	Khadka-Chalisgaon-2	12-May-19	13.12	12-May-19	17.4	Distance Protection Z1 B PH 7.75KM IF=Chalisgaon-B PH D=101.9KM IF=2.11KA.
81	400 KV	PO	Karad Solapur (PG)	3-May-17	11:49		Continued.	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403
82	400 KV	Tripped	400/220/33 Kv 315 Mva ICT 1 @Padghe	15-Nov-18	10.07		Continued.	Differential Protection Declared Faulty.
83	400 KV	HT	400/220/33 Kv 500 Mva lct 1 @ CHANDRAPUR 2	12-Apr-19	17.1		Continued.	Due To CVT Porcelain Collars Of The ICT-1 Are Damaged.
84	400 KV	EO	Dhule Sar'Sarovar II	3-May-19	17.23		Continued.	To rectify trip CKT faulty (RFC 20.40).
85	400 KV	HT	Khadka-Aurangabad (Waluj)	3-May-19	17.58	6-May-19	12.08	Over Voltage
86	400 KV	PO	400/220kv 315MVA ICT 2 @ KOLHAPUR-III (TALANDGE)	6-May-19	9.2	6-May-19	17.09	Quarterly Maintenance Work
87	400 KV	EO	Kharghar-Talegaon(PG)	6-May-19	9.34	6-May-19	16.2	To attend Hot Spot(Shifted on TBC)
88	400 KV	PO	400/220/33 Kv 315 Mva lct 1 @Parali (Girwali)	6-May-19	9.5	6-May-19	15.51	Testing Work
89	400 KV	PO	Alkud-Kolhapur(Talandage)	6-May-19	10.31	6-May-19	14.34	Quarterly Maintenance Work
90	400 KV	EO	400/220KV 500MVA ICT1@koradi 2	6-May-19	16.24	6-May-19	18.23	To attend Hot Spot
91	400 KV	HT	Khadka-Aurangabad (Waluj)	6-May-19	18.12	7-May-19	6.28	Over Voltage
92	400 KV	Tripped	Kalwa - Talegaon(PG)	7-May-19	3.31	7-May-19	9.15	Distance Protection Z-1 B & Y-E D-58.8KM B-5.15 KAMP Y-5.55KA.
93	400 KV	Tripped	Kharghar-Talegaon(PG)	7-May-19	4.31	7-May-19	5.41	Distance Protection Z-1 Y-E D-52.9KM IA-5.15 KAMP.
94	400 KV	Tripped	Kharghar-Talegaon(PG)	7-May-19	5.55	7-May-19	18.44	Distance Protection Z-1 Y-E IY-3.15 KAMP D-53.5KM.
95	400 KV	PO	Dhule Khandwa I	7-May-19	7.32	7-May-19	21.2	Insulator Replacement Work
96	400 KV	PO	Parly(MS)- Nanded ckt II	7-May-19	9.2	7-May-19	18.13	C & Tan Delta Measurement of Reactor Bushing.
97	400 KV	EO	Dabhol New koyna I	7-May-19	12.29	7-May-19	15.04	Outage Taken At Dabhol End To Attend Chattering At Insulator Disc.
98	400 KV	HT	Khadka-Aurangabad (Waluj)	7-May-19	18.07	8-May-19	11.11	Over Voltage
99	400 KV	Tripped	Kharghar-Talegaon(PG)	8-May-19	3.21	8-May-19	11.27	Distance Protection Z-1 R-E SOTF 5.828KA D-45.42KM.
100	400 KV	PO	400/220kv 500 Mva ICT-1 @Deepnagar	8-May-19	6.56	8-May-19	12.54	ICT Bushing And Winding Tan Delta.
101	400 KV	PO	Dhule Khandwa II	8-May-19	7.4	8-May-19	21.21	Insulator Replacement Work

List of Transmission line Trippings/Outages for the week 06 May- 2019 to 12 May -2019

Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
102	400 KV	PO	400/220 Kv 500 MVA ICT II @Lamboti	8-May-19	9.31	8-May-19	15.09	Diagnostic Testing.
103	400 KV	PO	400/220/33 Kv 315 Mva lct 2 @Koradi	8-May-19	10.35	8-May-19	21.26	Tan Elta measurement.
104	400 KV	PO	400/220kv 500 MVA ICT-III @Babhleshwar	8-May-19	11.17	8-May-19	14.36	Numerical Busbar Commissioning Work.
105	400 KV	HT	Khadka-Aurangabad (Waluj)	8-May-19	17.57	9-May-19	7.15	Over Voltage
106	400 KV	HT	Dhule Khandwa I	9-May-19	4.2	10-May-19	7.04	Over Voltage & Approved Outage.(RCF:21.07)
107	400 KV	Tripped	Kharghar-Talegaon(PG)	9-May-19	5.15	9-May-19	8.25	Distance Protection
108	400 KV	PO	Akola II - RPL(Rattanindia) Ckt-II	9-May-19	6.26	9-May-19	21.39	Repalcement of CVT Y And B Ph.
109	400 KV	PO	400/220/33 Kv 500 Mva lct 3 @Dhule	9-May-19	8.47	9-May-19	18.01	Routine Maintenance Work
110	400 KV	PO	400/220/33kv 315mva lct3 @Lonikand	9-May-19	9.41	9-May-19	18.38	Routine Maintenance Work
111	400 KV	PO	Girwali- Lonikand 2	9-May-19	9.54	9-May-19	16.4	Conversion of SSN To DSN.
112	400 KV	EO	Kudus-Padgha (PG) Ckt II	9-May-19	12.28	9-May-19	13.36	Attending Hot Spot On B Ph CT.
113	400 KV	Tripped	Koradi-RattanIndia	9-May-19	16.4	9-May-19	17.35	Distance Protection
114	400 KV	HT	Khadka-Aurangabad (Waluj)	9-May-19	18.09	10-May-19	10.54	Over Voltage
115	400 KV	PO	Chandrapur II - Chandrapur SW Ckt I	10-May-19	6.36	10-May-19	12.08	Reconnecting Wave Trap Jumper.
116	400 KV	PO	Dhule Khandwa II	10-May-19	7.29	12-May-19	8.4	Work At Khandwa END.
117	400 KV	PO	400/220/33 Kv 315 Mva lct 2 @Dhule	10-May-19	9.55	10-May-19	13.05	Routine Maintenance Work
118	400 KV	PO	Girwali- Lonikand 2	10-May-19	10.3	10-May-19	17.08	Line Maintenance work
119	400 KV	HT	Khadka-Aurangabad (Waluj)	10-May-19	17.57	11-May-19	7.43	Over Voltage
120	400 KV	PO	400/132 Kv 200 Mva lct 1 @Khadka	11-May-19	6.54	11-May-19	14.38	Testing Work
121	400 KV	HT	Khadka-Aurangabad (Waluj)	11-May-19	17.34	13-May-19	9.11	Over Voltage
122	400 KV	Tripped	Kharghar-Talegaon(PG)	12-May-19	3.34	12-May-19	20.07	Distance Protection Kharghar End-Z1 R-E 5.63KA 45.9KM LOC.NO.28 Insulator Flashover.
123	400 KV	Tripped	Kalwa - Talegaon(PG)	12-May-19	4.14	12-May-19	15.27	Distance Protection
124	400 KV	PO	Dhule Khandwa I	12-May-19	9.3		Continued.	Work At Khandwa End.
125	400 KV	HT	Khadka-Aurangabad (Waluj)	13-May-19	18.33		Continued.	Over Voltage
126	400 KV	PO	Kalwa - Talegaon(PG)	14-May-19	6.06		Continued.	Chemical Treatment on Insulator
127	765 KV	PO	Ektuni - Akola II Ckt I	10-May-19	11.03	10-May-19	16.38	Routine Maintenance Work