

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 08/Jun/2015 to 14/Jun/2015

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
08/06/2015	12 Hrs	4945	127	260	5332	5643	392	4315	93	-1580	14195	43	14238	1130	510	17415	17458	49.95
09/06/2015	12 Hrs	5498	574	258	6330	5035	282	4528	151	-1468	14858	44	14902	1183	507	18016	18060	49.90
10/06/2015	12 Hrs	5130	1138	256	6524	5352	376	4330	163	-1502	15243	46	15289	1225	509	18479	18525	49.87
11/06/2015	12 Hrs	4796	1119	124	6039	5452	80	4366	119	-1540	14516	45	14561	1197	510	17763	17808	49.92
12/06/2015	12 Hrs	4788	719	127	5634	4843	382	4612	110	-1474	14107	45	14152	1091	511	17183	17228	49.96
13/06/2015	12 Hrs	4703	498	133	5334	4804	441	4223	111	-1182	13731	44	13775	1027	514	16454	16498	50.03
14/06/2015	11 Hrs	4427	263	274	4964	4693	729	3718	103	-1050	13157	46	13203	633	381	15221	15267	50.05
Maximum		5498	1138	274	6524	5643	729	4612	163	-1050	15243	46	15289	1225	514	18479	18525	50
Minimum		4427	127	124	4964	4693	80	3718	93	-1580	13157	43	13203	633	381	15221	15267	50
Average		4898	634	205	5737	5117	383	4299	121	-1399	14258	43	14303	1069	492	17219	17263	50

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
08/06/2015	17 Hrs	4982	280	250	5512	5677	822	4361	70	-1528	14914	39	14953	1212	509	18163	18202	49.96
09/06/2015	15 Hrs	5381	773	256	6410	5365	291	4642	89	-1524	15273	35	15308	1220	510	18527	18562	49.85
10/06/2015	16 Hrs	5042	977	259	6278	5396	686	4431	90	-1596	15285	37	15322	1159	511	18551	18588	49.94
11/06/2015	16 Hrs	4377	1428	127	5932	5277	444	4453	92	-1580	14618	41	14659	1190	512	17900	17941	49.95
12/06/2015	15 Hrs	4883	336	126	5345	4538	828	4634	104	-1524	13925	36	13961	998	511	16958	16994	49.96
13/06/2015	13 Hrs	4710	201	133	5044	4710	606	4218	124	-1195	13507	44	13551	1011	509	16222	16266	49.98
14/06/2015	13 Hrs	4335	189	265	4789	3931	1003	3842	153	-1028	12690	44	12734	671	384	14773	14817	49.96
Maximum		5381	1428	265	6410	5677	1003	4642	153	-1028	15285	44	15322	1220	512	18551	18588	50
Minimum		4335	189	126	4789	3931	291	3842	70	-1596	12690	35	12734	671	384	14773	14817	50
Average		4816	598	202	5616	4985	669	4369	103	-1425	14316	35	14355	1066	492	17299	17339	50

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
08/06/2015	21 Hrs	4794	214	258	5266	5032	1026	4054	0	-1335	14043	43	14086	1038	513	16929	16972	49.92
09/06/2015	20 Hrs	4895	357	260	5512	4936	912	4386	0	-1401	14345	40	14385	1044	510	17300	17340	49.91
10/06/2015	21 Hrs	4653	137	260	5050	5114	1246	4362	0	-1484	14288	42	14330	911	508	17191	17233	50.02
11/06/2015	21 Hrs	4558	434	129	5121	4701	926	4691	0	-1386	14053	44	14097	980	514	16933	16977	49.91
12/06/2015	21 Hrs	4452	256	130	4838	4677	666	4375	0	-1275	13281	36	13317	967	512	16035	16071	49.93
13/06/2015	21 Hrs	4166	736	127	5029	4597	960	3953	0	-1327	13212	39	13251	820	381	15740	15779	49.90
14/06/2015	21 Hrs	4596	347	142	5085	3226	1227	4084	0	-987	12635	40	12675	819	382	14823	14863	49.93
Maximum		4895	736	260	5512	5114	1246	4691	0	-987	14345	44	14385	1044	514	17300	17340	50
Minimum		4166	137	127	4838	3226	666	3953	0	-1484	12635	36	12675	819	381	14823	14863	50
Average		4588	354	187	5129	4612	995	4272	0	-1314	13694	36	13734	940	474	16422	16462	50

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
08/06/2015	5 Hrs	4642	63	259	4964	4144	342	3497	0	-1044	11903	41	11944	628	381	13956	13997	49.96
09/06/2015	4 Hrs	4793	58	266	5117	4206	334	4124	0	-1161	12620	40	12660	632	381	14794	14834	49.95
10/06/2015	5 Hrs	4786	84	272	5142	3497	811	4114	0	-744	12820	42	12862	839	511	14914	14956	49.92
11/06/2015	5 Hrs	4602	72	132	4806	4290	480	4224	0	-955	12845	43	12888	673	510	14983	15026	50.04
12/06/2015	5 Hrs	4336	68	140	4544	3942	488	4082	0	-1006	12050	43	12093	627	384	14067	14110	49.98
13/06/2015	5 Hrs	4582	201	134	4917	3946	295	3703	0	-934	11927	44	11971	627	380	13868	13912	49.99
14/06/2015	4 Hrs	4157	76	269	4502	4138	549	3826	0	-877	12138	44	12182	582	381	13978	14022	50.01
Maximum		4793	201	272	5142	4290	811	4224	0	-744	12845	44	12888	839	511	14983	15026	50
Minimum		4157	58	132	4502	3497	295	3497	0	-1161	11903	40	11944	582	380	13868	13912	50
Average		4557	89	210	4856	4023	471	3939	0	-960	12329	40	12371	658	418	14366	14408	50

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
08/06/2015	116.878	4.445	6.093	127.416	0.191	115.753	111.566	13.712	96.821	0.835	21.580	11.372	-32.092	322.443	65.041	387.484
09/06/2015	121.053	8.503	6.306	135.862	0.000	115.424	109.011	11.949	103.758	0.966	22.292	11.537	-32.241	335.714	66.072	401.786
10/06/2015	117.522	8.620	6.308	132.450	0.155	113.858	107.708	18.731	104.303	1.231	23.420	12.232	-30.812	339.761	66.466	406.227
11/06/2015	111.567	10.305	3.138	125.010	0.127	114.143	109.195	13.886	106.498	0.909	21.842	12.266	-32.428	328.018	66.533	394.551
12/06/2015	108.233	6.918	3.176	118.327	0.114	106.437	105.333	13.395	103.765	0.874	20.383	11.497	-30.667	312.131	62.547	374.678
13/06/2015	106.196	6.625	3.292	116.113	0.000	107.667	100.256	16.173	94.679	0.952	18.347	9.805	-28.321	307.263	56.473	363.736
14/06/2015	104.354	3.493	5.188	113.035	0.080	90.617	92.297	24.404	92.124	0.976	15.982	9.370	-22.248	298.908	47.591	346.499
Maximum	121.053	10.305	6.308	135.862	0.191	115.753	111.566	121.053	106.498	1.231	23.420	12.266	-22.248	339.761	66.533	406.227
Minimum	104.354	3.493	3.138	113.035	0.000	90.617	92.297	104.354	92.124	0.835	15.982	9.370	-32.428	298.908	47.591	346.499
Average	112.258	6.987	4.786	124.030	0.095	109.128	105.052	112.258	100.278	0.963	15.982	11.154	-29.830	320.605	61.532	382.137

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
08/06/2015	0.071	1.961	65.539
09/06/2015	0.121	2.082	65.418
10/06/2015	0.150	2.232	65.268
11/06/2015	0.174	2.406	65.094
12/06/2015	0.151	2.557	64.943
13/06/2015	0.094	2.651	64.849
14/06/2015	0.046	2.697	64.803

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 08/Jun/2015 to 14/Jun/2015

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
08/06/2015	MONDAY	89.902	4627	21.664	903	111.566	4649	115.753	4823	4.187	174
09/06/2015	TUESDAY	89.499	4523	19.512	813	109.011	4542	115.424	4809	6.413	267
10/06/2015	WEDNESDA	94.608	4475	13.100	546	107.708	4488	113.858	4744	6.150	256
11/06/2015	THURSDAY	91.776	4532	17.419	726	109.195	4550	114.143	4756	4.948	206
12/06/2015	FRIDAY	88.048	4372	17.285	720	105.333	4389	106.437	4435	1.104	46
13/06/2015	SATURDAY	84.798	4162	15.458	644	100.256	4177	107.667	4486	7.411	309
14/06/2015	SUNDAY	78.019	3831	14.278	595	92.297	3846	90.617	3776	-1.680	-70
Total		616.650		118.716		735.366		763.899		28.533	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 08/06/2015 TO 14/06/2015							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
MSPGCL	Parli Unit 4		13/Apr/2015	11:27		Continued.	Turbine vibration high. Continued to AOH w.e.f.01.05.2015
IPP	Adani U-1		01/Jun/2015	1:48		Continued.	Annual Overhaul
MSPGCL	Chandrapur Unit 6		09/Jun/2015	23:58		Continued.	COH
FORCED OUTAGES							
IPP	Dhariwal	300MW	28/May/2014	2:27		Continued.	PA Fan Vibration Problem
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Bhusawal Unit 2	210MW	13/Sep/2014	12:43		Continued.	Economic shutdown
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	1:02		Continued.	Economic shutdown
MSPGCL	Bhusawal Unit 3	210MW	20/Apr/2015	0:00	12/Jun/2015	18:26	no buyer as per msdcl reqirment
IPP	JSW U-1	300MW	14/May/2015	19:16		Continued.	Turbine Bearing Problem
IPP	WPCL U-2	135MW	31/May/2015	0:01	09/Jun/2015	18:02	ID Fan Problem
IPP	RPL(AMT)U2	270MW	01/Jun/2015	6:53		Continued.	Coal bunkering problem
MSPGCL	Koradi Unit 7	210MW	02/Jun/2015	11:05	09/Jun/2015	4:59	Leakage at Chimany base.
MSPGCL	Koradi Unit 5	200MW	04/Jun/2015	10:30	08/Jun/2015	9:49	I D Fan Vairbration High.
IPP	Tata Trombay 6	500MW	05/Jun/2015	5:59		Continued.	Economic Shutdown.
MSPGCL	Chandrapur Unit 7	500MW	07/Jun/2015	13:59	09/Jun/2015	19:18	Boiler Tube Leakage
IPP	RPL(AMT)U1	270MW	07/Jun/2015	22:12	08/Jun/2015	4:12	Bus Bar Operated.
MSPGCL	Parli Unit 6	250MW	09/Jun/2015	13:22	09/Jun/2015	15:31	Furnace Pressure High
MSPGCL	Koradi Unit 7	210MW	09/Jun/2015	17:11	11/Jun/2015	12:21	Boiler Tube Leakage
IPP	VIPL U-2	300MW	10/Jun/2015	11:10	10/Jun/2015	22:05	HP/LP system oil leakage.
MSPGCL	Chandrapur Unit 2	210MW	10/Jun/2015	17:01	10/Jun/2015	23:52	On jerk with Stn.Board supply failed.
MSPGCL	Khaparkhedha Unit 5	500MW	11/Jun/2015	14:17	14/Jun/2015	16:00	Boiler Tube Leakage
MSPGCL	Bhusawal Unit 4	500MW	11/Jun/2015	23:25	12/Jun/2015	1:31	Flame Failure
MSPGCL	Paras Unit 3	250MW	11/Jun/2015	10:53	12/Jun/2015	2:28	6.6KV Stn.Supply Fail
MSPGCL	Parli Unit 7	250MW	12/Jun/2015	17:28	12/Jun/2015	20:37	Aux.Supply Failure
MSPGCL	Bhusawal Unit 4	500MW	13/Jun/2015	14:50	14/Jun/2015	5:52	due to jerk of tripping of 400kv deepnagar-a'bad line
MSPGCL	Nasik Unit 4	210MW	13/Jun/2015	22:05		Continued.	Boiler Validity extenstion work
MSPGCL	Bhusawal Unit 4	500MW	14/Jun/2015	21:14	14/Jun/2015	22:25	To Take A'bad-Bsl Line in Service.
MSPGCL	Chandrapur Unit 2	210MW	14/Jun/2015	21:35	15/Jun/2015	3:40	UAT Supply Fail.
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12:58		Continued.	Coal Shortage
IPP	Tata Trombay 7A	120MW	14/Jun/2015	2:04	14/Jun/2015	6:43	due to brusting of breaker
IPP	Tata Trombay 7B	60MW	14/Jun/2015	2:04	14/Jun/2015	08:45	due to brusting of breaker

LINE OUTAGES FOR THE WEEK FROM 08/06/2015 TO 14/06/2015

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
765 KV	Wardha PG -Aurangabad PG III	03/May/2015	7:24	11/Jun/2015	3:07	To Control ICT Loading.
765 KV	Wardha(PG)-Aurangabad(PG)- II	22/May/2015	16:44		Continued.	To Control ICT Loading.
765 KV	Wardha PG - Aurangabad PG IV	11/Jun/2015	11:34		Continued.	Over Voltage
500 KV	Chandrapur - Padghe Hvdc Pole 2	10/Jun/2015	0:07	10/Jun/2015	8:17	P.M.Work
400 KV	Akola II - RPL(Rattanindia) Ckt I	07/Apr/2015	0:27		Continued.	"R" Phase Metering CT Burst.
400 KV	Wardha (PG)-Warora II	20/May/2015	2:39		Continued.	Breaker Accumulator Oil Leakage
400 KV	Akola II - Taptitanda	20/May/2015	8:59		Continued.	ct I and Ckt 2 new charged to control BBLSR ICT loading
400 KV	Babhaleshwar-Taptitanda ckt-II	06/Jun/2015	1:21	12/Jun/2015	15:06	To control line loading
400 KV	Koradi Bhilai	06/Jun/2015	8:49	08/Jun/2015	19:30	Annual Maintenance Work
400 KV	Kolhapur Mapusa II	06/Jun/2015	16:39	08/Jun/2015	9:21	Over Voltage
400 KV	Babhaleshwar-Taptitanda ckt-I	07/Jun/2015	4:39	08/Jun/2015	10:16	To control line loading
400 KV	Babhaleshwar - Padghe-I	07/Jun/2015	7:31	08/Jun/2015	10:06	Stringing of Insulator String.
400 KV	Dabhol Nagothane I	07/Jun/2015	13:08	08/Jun/2015	8:22	Distance Protection R Ph Earth.
400 KV	karad -kolhapur-I	07/Jun/2015	16:01	08/Jun/2015	9:29	Over Voltage
400 KV	Karad-Jaigad - I	07/Jun/2015	16:34	08/Jun/2015	9:14	Over Voltage
400 KV	Kolhapur Solapur (PG) II	07/Jun/2015	16:54	08/Jun/2015	6:34	Over Voltage
400 KV	Dhule Sar'Sarovar II	07/Jun/2015	17:14	08/Jun/2015	10:10	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	07/Jun/2015	17:21	08/Jun/2015	6:55	Over Voltage
400 KV	Bhusawal-Aurangabad	07/Jun/2015	17:42	08/Jun/2015	10:20	Over Voltage
400 KV	Akola II - RPL(Rattanindia) Ckt-II	07/Jun/2015	22:12	08/Jun/2015	6:16	Distance Protection
400 KV	Dabhol Nagothane II	08/Jun/2015	4:01	08/Jun/2015	8:44	Over Voltage
400 KV	Padghe - Talegaon (PG)	08/Jun/2015	8:58	08/Jun/2015	18:43	AR Off for OPGW Work.
400 KV	Chandrapur Bhadravati II	08/Jun/2015	9:41	08/Jun/2015	15:59	AR Off for OPGW Work.
400 KV	Chandrapur Bhadravati I	08/Jun/2015	9:41	08/Jun/2015	15:59	AR Off for OPGW Work.
400 KV	New Koyna - Dabhol-I	08/Jun/2015	10:05		Continued.	Outage (RFC 16.07Hrs)
400 KV	Talegaon PG - Aurangabad - II	08/Jun/2015	13:50	08/Jun/2015	16:28	Taken on TBC.
400 KV	karad -kolhapur-I	08/Jun/2015	16:05	09/Jun/2015	9:21	Over Voltage
400 KV	Kolhapur Mapusa I	08/Jun/2015	16:13	09/Jun/2015	9:44	Over Voltage
400 KV	Babhaleshwar - Padghe-I	08/Jun/2015	16:55	09/Jun/2015	6:23	Distance Protection R Ph to Earth.
400 KV	Bhusawal-Aurangabad	08/Jun/2015	17:53	09/Jun/2015	10:29	Over Voltage
400 KV	Dhule Sar'Sarovar I	08/Jun/2015	18:16	09/Jun/2015	11:06	Over Voltage
400 KV	Karad-Jaigad - I	08/Jun/2015	18:38	09/Jun/2015	8:50	Over Voltage
400 KV	Lamboti - Solapur (PG)	08/Jun/2015	20:16	08/Jun/2015	20:50	Distance Protection
400 KV	Parli (Pg) Bhadravati I	09/Jun/2015	0:56	09/Jun/2015	11:27	Distance Protection
400 KV	Dhule Khandwa II	09/Jun/2015	12:09	09/Jun/2015	20:41	Testing Work
400 KV	Chandrapur-Parali III	09/Jun/2015	12:10	09/Jun/2015	19:38	Fixing of Carona rings.
400 KV	Kolhapur Solapur (PG) II	09/Jun/2015	12:11	09/Jun/2015	16:33	Shifted on TBC,Isolator blade replacement.
400 KV	karad -kolhapur-II	09/Jun/2015	16:37	10/Jun/2015	9:11	Over Voltage
400 KV	Kolhapur Mapusa II	09/Jun/2015	16:51	10/Jun/2015	9:06	Over Voltage
400 KV	Karad-Jaigad - I	09/Jun/2015	17:54	10/Jun/2015	9:14	Over Voltage
400 KV	Dhule Sar'Sarovar I	09/Jun/2015	20:49	10/Jun/2015	7:08	Over Voltage
400 KV	Bhusawal-Aurangabad	09/Jun/2015	21:47	10/Jun/2015	6:23	Over Voltage
400 KV	Chandrapur-Parali III	10/Jun/2015	9:36	10/Jun/2015	21:13	Insulator repl.work.
400 KV	Lamboti - Solapur (PG)	10/Jun/2015	12:27	10/Jun/2015	23:33	Repl of faulty insulator string.
400 KV	Akola II - RPL(Rattanindia) Ckt-II	10/Jun/2015	16:42	11/Jun/2015	10:27	Distance Protection
400 KV	karad -kolhapur-II	10/Jun/2015	17:08	11/Jun/2015	7:42	Over Voltage
400 KV	Kolhapur Mapusa I	10/Jun/2015	17:21	11/Jun/2015	6:50	Over Voltage
400 KV	Dhule Sar'Sarovar I	10/Jun/2015	18:16	13/Jun/2015	9:56	Over Voltage
400 KV	Karad - Jaigad - II	10/Jun/2015	21:52	11/Jun/2015	8:49	Over Voltage
400 KV	Bhusawal-Aurangabad	10/Jun/2015	22:31	11/Jun/2015	9:30	Over Voltage
400 KV	Dhule Khandwa I	11/Jun/2015	3:31	11/Jun/2015	3:58	Distance Protection

400 KV	Dhule Sar'Sarovar II	11/Jun/2015	4:01	11/Jun/2015	8:43	Over Voltage
400 KV	Chandrapur-Parali III	11/Jun/2015	9:42	11/Jun/2015	20:13	String replacement
400 KV	karad -kolhapur-I	11/Jun/2015	16:03	12/Jun/2015	8:20	Over Voltage
400 KV	Kolhapur Mapusa I	11/Jun/2015	16:10	12/Jun/2015	8:33	Over Voltage
400 KV	Bhusawal-Aurangabad	11/Jun/2015	17:26	15/Jun/2015	7:15	Over Voltage
400 KV	Karad-Jaigad - I	11/Jun/2015	18:04	12/Jun/2015	8:26	Over Voltage
400 KV	Parli (Pg) Bhadravati I	11/Jun/2015	18:47	11/Jun/2015	19:01	Tripped on Y Phase E/F
400 KV	Parli (Pg) Wardha (Pg) li	11/Jun/2015	18:57	11/Jun/2015	19:03	Tripped on Y Phase E/F
400 KV	Lonikand I - Koyna stage-IV	12/Jun/2015	9:25	12/Jun/2015	18:35	Disc replacement work
400 KV	Bableshtar- Aurangabad (Waluj)	12/Jun/2015	15:33	12/Jun/2015	16:07	work at BBLSR end
400 KV	Kolhapur Mapusa I	12/Jun/2015	16:15	13/Jun/2015	9:29	Over Voltage
400 KV	Babhaleshtar-Taptitanda ckt-II	12/Jun/2015	16:20		Continued.	Over Voltage
400 KV	karad -kolhapur-II	12/Jun/2015	16:37	13/Jun/2015	9:34	Over Voltage
400 KV	Karad - Jaigad - II	12/Jun/2015	17:18	13/Jun/2015	10:03	Over Voltage
400 KV	Dhule Khandwa I	12/Jun/2015	17:54	12/Jun/2015	18:02	Distance Protection
400 KV	Babhaleshtar - Padghe-I	12/Jun/2015	23:52	13/Jun/2015	7:22	To attend Hot Spot
400 KV	Lonikand I - Koyna stage-IV	13/Jun/2015	1:11	13/Jun/2015	6:49	Over Voltage
400 KV	Dhule Sar'Sarovar II	13/Jun/2015	5:09		Continued.	DT Received at Dhule
400 KV	Chandrapur Bhadravati II	13/Jun/2015	8:53	13/Jun/2015	17:16	Replacement work
400 KV	Talegaon(Pg) Padgha	13/Jun/2015	9:04	13/Jun/2015	16:26	Annual Maintenance Work
400 KV	Bus Coupler @ Kharghar	13/Jun/2015	9:46	14/Jun/2015	19:54	erection of pg isolator for a bus
400 KV	karad -kolhapur-I	13/Jun/2015	13:33		Continued.	Over Voltage
400 KV	Karad-Jaigad - I	13/Jun/2015	16:04		Continued.	Over Voltage
400 KV	Kolhapur Mapusa II	13/Jun/2015	16:26	14/Jun/2015	9:41	Over Voltage
400 KV	Chandrapur-Parali III	13/Jun/2015	18:10	13/Jun/2015	21:18	Over Voltage
400 KV	Padghe - Talegaon (PG)	14/Jun/2015	13:30	14/Jun/2015	14:09	A/R Auto to Non Auto for OPGW.
400 KV	Lamboti - Solapur (PG)	14/Jun/2015	15:26		Continued.	Distance Protection
400 KV	Kolhapur Mapusa II	14/Jun/2015	15:52		Continued.	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	14/Jun/2015	17:26	15/Jun/2015	7:08	Over Voltage
400 KV	Padghe - Nagothane - I	15/Jun/2015	2:37		Continued.	Over Voltage
220 KV	Sahara-Urse	03/Mar/2015	11:06		Continued.	Tower erection work (90Days)
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	9:13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	9:15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	Chikhli-Jalna-II	03/Jun/2015	18:30	08/Jun/2015	13:07	O/L of Akola ICT.
220 KV	Chikhli-Jalna-I	03/Jun/2015	18:30	08/Jun/2015	13:07	O/L of Akola ICT.
220 KV	Sonkhar - Trombay	08/Jun/2015	6:10	08/Jun/2015	9:30	Crosarm Painting Work in HPCL.
220 KV	Pedambe-Pophali	08/Jun/2015	6:25	08/Jun/2015	16:40	Outage on Bus Section-I @ Pophali.
220 KV	Kandalgaon - Koyna	08/Jun/2015	6:50	08/Jun/2015	17:35	Outage on Bus Section-I @ Pophali.
220 KV	Nashik-Padgha	08/Jun/2015	8:30	08/Jun/2015	16:04	AR Off for OPGW Work.
220 KV	Hingoli- Girawali	08/Jun/2015	9:57	08/Jun/2015	13:39	B Ph Main Bus-II Isolator Clamp Jumper Work.
220 KV	Washala - Ghatghar	08/Jun/2015	16:20	08/Jun/2015	17:00	Distance Protection
220 KV	Paranda-Barshi	08/Jun/2015	19:51	08/Jun/2015	22:30	Distance Protection Operated Zone-I.
220 KV	Dahanu Boisar Line	09/Jun/2015	4:25	09/Jun/2015	8:58	transfer of Tele Prodeshing System from PLCC to SDH
220 KV	Main Bus Section-I@ Pedambe	09/Jun/2015	9:00	09/Jun/2015	11:45	Damaged B-Ph conductor.
220 KV	Uran - Kharghar I	09/Jun/2015	10:40	09/Jun/2015	17:34	Shifted on TBC,Rejumping of T conductor.
220 KV	Padghe - Jambhul 2	09/Jun/2015	11:13		Continued.	Shifted on TBC,Bus isolator maint.
220 KV	Karad-Nerle	09/Jun/2015	12:20	09/Jun/2015	19:51	Stringing work.
220 KV	Bhosari 2 - Telco	09/Jun/2015	14:47	09/Jun/2015	16:25	Bus Bar Protection Operated
220 KV	Boisar Versova Line	10/Jun/2015	0:40	10/Jun/2015	6:29	ansfer of teleprotection system equip.from PLCC to SDH
220 KV	Boisar(MS) - Boisar (PG) II	10/Jun/2015	6:27	10/Jun/2015	6:17	Dist Prot,B-Ph WT suspension insulator flashover.
220 KV	Koradi-Khaperkheda	10/Jun/2015	6:27	10/Jun/2015	17:27	Stringing of K'kheda(new)-Koradi II Ckt.
220 KV	Kharghar Trombay	10/Jun/2015	6:38	10/Jun/2015	8:13	Cable Work.

220 KV	Butibori-Khaperkheda	10/Jun/2015	6:40	10/Jun/2015	17:57	Stringing of K'kheda(new)-Koradi II Ckt.
220 KV	Mahad - Pedambe	10/Jun/2015	7:27	10/Jun/2015	20:28	220KV Bus Strengthening work.
220 KV	Padghe - Vasai-II Line	10/Jun/2015	10:07	10/Jun/2015	14:35	Red hot spot.
220 KV	Osmanabad - Barshi	10/Jun/2015	10:10	10/Jun/2015	15:23	Q.M.Work.
220 KV	Kanhan-Suryalakshmi	10/Jun/2015	11:02	10/Jun/2015	13:15	Attending Hot Spot
220 KV	Kanhan-Bhandara I	10/Jun/2015	12:35	10/Jun/2015	14:07	Attending Hot Spot
220 KV	Sadawaghapur Karad Ckt 2	11/Jun/2015	8:59	11/Jun/2015	15:03	Line Maintenance work
220 KV	Yeotmal- Pusad	11/Jun/2015	9:14	11/Jun/2015	20:07	Repl.of damage E/W
220 KV	Bhugaon-Pusad	11/Jun/2015	9:14	11/Jun/2015	20:07	Repl.of damage E/W
220 KV	Niwali - Pawas Line	11/Jun/2015	10:55	11/Jun/2015	17:44	Insulator washing
220 KV	220/100 Kv 200 Mva Vijai Ict 3 @Padghe	11/Jun/2015	11:40	11/Jun/2015	14:32	Remove of Bird Nest
220 KV	Chakan-Chinchwad	11/Jun/2015	15:51	11/Jun/2015	16:41	Distance Protection
220 KV	Chandrapur GCR - Cpurlytss1	11/Jun/2015	16:37	11/Jun/2015	18:58	Backup Prot.operated
220 KV	Wardha-Yeotmal	11/Jun/2015	20:17	11/Jun/2015	20:44	Distance Protection
220 KV	Dahanu Ghodbunder Line 1	12/Jun/2015	0:18	12/Jun/2015	3:19	PLCC work
220 KV	Dahanu Ghodbunder Line 2	12/Jun/2015	3:29	12/Jun/2015	5:44	PLCC work
220 KV	Chalisingaon-Malegaon	12/Jun/2015	7:30	12/Jun/2015	21:40	Tapping arrangement to new 220KV Sayane S/strn.
220 KV	Kandalgaon - Sona Alloys	12/Jun/2015	9:20	12/Jun/2015	19:45	Repl.of Conductor
220 KV	Chandrapur GCR - Cpur Rly Tss 2	12/Jun/2015	10:38		Continued.	Isolator Maint.work
220 KV	Padghe - Kamba	12/Jun/2015	11:20	12/Jun/2015	13:57	LBB relay setting and wiring work
220 KV	Kamba - Kolshet	12/Jun/2015	14:06	12/Jun/2015	14:50	LBB Relay setting and wiring work
220 KV	Jamde-Dondaicha 1	12/Jun/2015	15:05	12/Jun/2015	16:00	Distance Protection
220 KV	Jamde-Dondaicha 2	12/Jun/2015	5:05	12/Jun/2015	16:55	Distance Protection
220 KV	Valve-Jamde	12/Jun/2015	15:30	12/Jun/2015	17:19	Supply failed due to Incoming Lines tripped
220 KV	Gangapur-Valve	12/Jun/2015	15:35	12/Jun/2015	17:23	Supply failed due to Incoming Lines tripped
220 KV	Jamde-Dondaicha 1	12/Jun/2015	16:00		Continued.	R Phase Conductor Snapped
220 KV	Nanded - Parli Ext. Ckt I	12/Jun/2015	16:46		Continued.	Distance Protection
220 KV	Parli New Tps - Beed Ckt 2	12/Jun/2015	17:28	12/Jun/2015	18:44	Bus Bar Protection Operated
220 KV	Parly-Parly Extn-I	12/Jun/2015	17:28	12/Jun/2015	18:46	Bus Bar Protection Operated
220 KV	Badnera-Akola li	13/Jun/2015	0:08	13/Jun/2015	0:57	Bus Bar Prot.Operated at Akola
220 KV	Balapur-Akola li	13/Jun/2015	0:08	13/Jun/2015	0:35	Bus Bar Prot.Operated at Akola
220 KV	Balapur-Akola I	13/Jun/2015	0:08	13/Jun/2015	0:30	Bus Bar Prot.Operated at Akola
220 KV	Badnera-Akola I	13/Jun/2015	0:08	13/Jun/2015	0:50	Bus Bar Prot.Operated at Akola
220 KV	Akola-Paras Ckt No-li	13/Jun/2015	0:08	13/Jun/2015	0:55	Bus Bar Prot.Operated at Akola
220 KV	Akola-Paras Ckt No-I	13/Jun/2015	0:08	13/Jun/2015	0:45	Bus Bar Prot.Operated at Akola
220 KV	Magar Patta City- Serum	13/Jun/2015	9:21	13/Jun/2015	16:18	Half yearly maintenance work
220 KV	Karad-Nerle	13/Jun/2015	11:18	13/Jun/2015	14:00	Replacement work
220 KV	Kharghar Trombay	13/Jun/2015	23:32	14/Jun/2015	0:08	Distance Protection
220 KV	Trombay Carnac 6	14/Jun/2015	2:04	14/Jun/2015	3:39	bus bar operated at trombay end
220 KV	Trombay Dharavi 5	14/Jun/2015	2:04	14/Jun/2015	9:34	bus bar operated at trombay end
220 KV	Trombay Dharavi 6	14/Jun/2015	2:04	14/Jun/2015	2:17	bus bar operated at trombay end
220 KV	Trombay Salsette 1 Backbay	14/Jun/2015	2:04	14/Jun/2015	9:33	bus bar operated at trombay end
220 KV	Bableshtar - Alephata	14/Jun/2015	8:20	14/Jun/2015	15:56	To Control BBLR ICT Loading.
220 KV	Padgha - Temghar I	14/Jun/2015	9:17	14/Jun/2015	13:00	Padgha ICT-4 Outage.
220 KV	Padgha-Temghar-II	14/Jun/2015	9:18	14/Jun/2015	13:00	Padgha ICT-4 Outage.
220 KV	Kharghar Trombay	14/Jun/2015	12:43	14/Jun/2015	13:01	Bird Nest Eemoval from loc.699
220 KV	Sonkhar - Trombay	14/Jun/2015	13:02	14/Jun/2015	13:05	Bird Nest Eemoval from loc.699
132 KV	Dondaicha- Shahada	07/Jun/2015	21:08		Continued.	L A Brust @ Shahada.
132 KV	Paranda-Kurduwadi	08/Jun/2015	19:35	08/Jun/2015	20:08	Distance Protection Operated Zone-I.
132 KV	Chakur- Udgir	08/Jun/2015	22:20	08/Jun/2015	22:31	Distance Protection Operated Zone-I.
132 KV	Mehkar - Malegaon	08/Jun/2015	22:51	08/Jun/2015	23:10	Distance Protection Operated Zone-II B Ph to Earth.
132 KV	Boisar Midc - Dahanu 1	09/Jun/2015	10:00	09/Jun/2015	14:00	P.M.Work.
132 KV	Savda -Raver	11/Jun/2015	0:47	11/Jun/2015	1:01	Distance Protection
132 KV	Khadka - Malkapur	11/Jun/2015	2:02	11/Jun/2015	2:47	Distance Protection

132 KV	Deepnagar- Muktainagar	11/Jun/2015	2:03	11/Jun/2015	2:48	Distance Protection
132 KV	Renapur - Latur (K)	11/Jun/2015	16:45	11/Jun/2015	17:00	Distance Protection
132 KV	Ambazari-Pardi	11/Jun/2015	16:51	11/Jun/2015	21:01	WT to Isolator R phase Jumper open
132 KV	Kalmeshwar-Saoner 2	11/Jun/2015	16:55	11/Jun/2015	17:15	Distance Protection
132 KV	Padegaon-Pishor	12/Jun/2015	1:00	12/Jun/2015	1:16	Distance Protection
132 KV	Padegaon-Pishor	12/Jun/2015	1:43	12/Jun/2015	1:49	Distance Protection
132 KV	Boisar li - Viraj	12/Jun/2015	6:21	12/Jun/2015	12:04	Insulator Flashover at Main Bus Isolator
132 KV	Viraj - Jindal	12/Jun/2015	6:21	12/Jun/2015	12:05	Tripped
132 KV	Sawangi (220kv) - Harsool	12/Jun/2015	12:05	12/Jun/2015	13:25	Distance Protection
132 KV	Akola-Paras Ckt-I	12/Jun/2015	16:32	13/Jun/2015	1:18	Distance Protection
132 KV	Nardana-Shirpur	12/Jun/2015	16:40	12/Jun/2015	22:20	Distance Protection
132 KV	Chikhali-Deulgaon Mahi	13/Jun/2015	0:08	13/Jun/2015	0:33	Load Trimming Scheme operated at Chikhali
132 KV	Chikhli-Dhad	13/Jun/2015	0:08	13/Jun/2015	0:33	Load Trimming Scheme operated at Chikhali
132 KV	Nandurbar - Visarwadi	13/Jun/2015	3:10		Continued.	Distance Protection
100 KV	Pal - Kalwa	06/Jun/2015	6:52	09/Jun/2015	17:40	replacement of dp structure