

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 05/Jun/2017 to 11/Jun/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05/06/2017	12 Hrs	6975	157	375	7507	6002	853	3532	207	-1714	16387	0	16387	1244	491	19836	19836	49.96
06/06/2017	12 Hrs	6838	173	421	7432	5536	710	3638	206	-1665	15857	0	15857	1378	436	19336	19336	49.96
07/06/2017	12 Hrs	6302	111	436	6849	5419	819	3905	188	-1651	15529	0	15529	1334	387	18901	18901	49.99
08/06/2017	12 Hrs	5995	174	341	6510	5340	1009	3511	193	-1634	14929	0	14929	1142	387	18092	18092	49.99
09/06/2017	12 Hrs	6235	462	428	7125	5260	652	3147	164	-1714	14634	0	14634	1070	389	17807	17807	49.94
10/06/2017	12 Hrs	6044	215	434	6693	5242	655	3125	199	-1351	14563	0	14563	1060	388	17362	17362	49.94
11/06/2017	12 Hrs	6015	273	430	6718	4604	503	2939	163	-1122	13805	0	13805	767	388	16082	16082	49.95
Maximum		6975	462	436	7507	6002	1009	3905	207	-1122	16387	0	16387	1378	491	19836	19836	49.99
Minimum		5995	111	341	6510	4604	503	2939	163	-1714	13805	0	13805	767	387	16082	16082	49.94
Average		6343	224	409	6976	5343	743	3400	189	-1550	15101	0	15101	1142	409	18202	18202	49.96

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05/06/2017	15 Hrs	7039	178	422	7639	6146	975	3677	156	-1719	16874	0	16874	1298	493	20384	20384	49.96
06/06/2017	15 Hrs	7107	288	432	7827	5729	916	3805	139	-1619	16797	0	16797	1372	499	20287	20287	49.95
07/06/2017	16 Hrs	5841	112	436	6389	5282	1812	3748	115	-1654	15692	0	15692	1344	389	19079	19079	49.97
08/06/2017	15 Hrs	5851	120	425	6396	5122	1245	3526	173	-1494	14968	0	14968	1203	429	18094	18094	50.01
09/06/2017	13 Hrs	6408	689	417	7514	5515	575	3295	156	-1793	15262	0	15262	987	389	18431	18431	49.99
10/06/2017	13 Hrs	6148	215	422	6785	5027	586	3292	212	-1344	14558	0	14558	1040	389	17331	17331	49.95
11/06/2017	15 Hrs	6040	135	420	6595	4695	455	3013	152	-983	13927	0	13927	795	389	16094	16094	49.98
Maximum		7107	689	436	7827	6146	1812	3805	212	-983	16874	0	16874	1372	499	20384	20384	50.01
Minimum		5841	112	417	6389	4695	455	3013	115	-1793	13927	0	13927	795	389	16094	16094	49.95
Average		6348	248	425	7021	5359	938	3480	158	-1515	15440	0	15440	1148	425	18529	18529	49.97

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05/06/2017	22 Hrs	5835	343	429	6607	4810	1661	3641	0	-1631	15088	0	15088	895	390	18004	18004	49.96
06/06/2017	21 Hrs	6434	145	437	7016	4277	1911	3688	0	-1604	15288	0	15288	1029	388	18309	18309	49.93
07/06/2017	20 Hrs	5802	170	449	6421	3738	2118	3591	0	-1300	14568	0	14568	1207	388	17463	17463	49.97
08/06/2017	21 Hrs	6153	305	430	6888	4910	1257	3560	0	-1616	14999	0	14999	890	388	17893	17893	49.98
09/06/2017	21 Hrs	6294	255	422	6971	4078	1151	3386	0	-1618	13968	0	13968	809	389	16784	16784	49.97
10/06/2017	20 Hrs	6340	199	432	6971	4130	1458	2930	0	-1283	14206	0	14206	948	388	16825	16825	49.94
11/06/2017	22 Hrs	6042	131	424	6597	4331	870	3318	0	-1258	13858	0	13858	764	389	16269	16269	49.98
Maximum		6434	343	449	7016	4910	2118	3688	0	-1258	15288	0	15288	1207	390	18309	18309	49.98
Minimum		5802	131	422	6421	3738	870	2930	0	-1631	13858	0	13858	764	388	16269	16269	49.93
Average		6129	221	432	6782	4325	1489	3445	0	-1473	14568	0	14568	935	389	17364	17364	49.96

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05/06/2017	5 Hrs	6433	64	433	6930	4382	1226	3370	0	-1216	14692	0	14692	698	389	16995	16995	49.99
06/06/2017	4 Hrs	6174	57	442	6673	4500	546	3550	0	-1289	13980	0	13980	698	388	16355	16355	49.94
07/06/2017	5 Hrs	6018	61	446	6525	4235	1092	3500	0	-1244	14108	0	14108	702	388	16442	16442	50.06
08/06/2017	5 Hrs	5990	51	115	6156	3468	1227	3497	0	-953	13395	0	13395	697	389	15434	15434	49.99
09/06/2017	4 Hrs	6008	51	441	6500	3884	1198	3000	0	-891	13691	0	13691	705	389	15676	15676	50.00
10/06/2017	5 Hrs	5957	71	439	6467	3377	552	3285	0	-850	12831	0	12831	694	390	14765	14765	49.98
11/06/2017	3 Hrs	6123	66	436	6625	3264	830	3167	0	-1006	12880	0	12880	702	389	14977	14977	49.96
Maximum		6433	71	446	6930	4500	1227	3550	0	-850	14692	0	14692	705	390	16995	16995	50.06
Minimum		5957	51	115	6156	3264	546	3000	0	-1289	12831	0	12831	694	388	14765	14765	49.94
Average		6100	60	393	6554	3873	953	3338	0	-1064	13654	0	13654	699	389	15806	15806	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
05/06/2017	155.134	4.098	10.296	169.528	0.031	123.668	122.981	31.439	83.952	1.480	23.338	10.087	-37.216	372.851	70.641	443.492
06/06/2017	156.156	3.433	10.375	169.964	0.048	118.921	121.217	25.512	87.338	1.348	24.326	9.996	-36.939	366.144	71.261	437.405
07/06/2017	143.040	3.022	9.770	155.832	0.041	109.498	112.738	32.060	88.321	1.362	24.666	9.422	-34.513	352.560	68.601	421.161
08/06/2017	143.560	3.784	7.302	154.646	0.068	108.347	109.202	28.691	84.580	1.478	22.233	9.768	-32.541	345.201	64.542	409.743
09/06/2017	150.805	5.393	10.322	166.520	0.073	107.444	107.077	23.165	76.151	1.145	20.342	9.441	-33.737	340.688	63.520	404.208
10/06/2017	147.090	4.013	10.346	161.449	0.048	103.697	104.903	19.411	75.224	1.421	20.758	9.513	-28.304	332.898	58.575	391.473
11/06/2017	145.789	3.980	10.300	160.069	0.039	97.847	99.686	16.610	74.127	1.232	17.953	9.330	-25.105	324.781	52.388	377.169
Maximum	156.156	5.393	10.375	169.964	0.073	123.668	122.981	156.156	88.321	1.480	24.666	10.087	-25.105	372.851	71.261	443.492
Minimum	143.040	3.022	7.302	154.646	0.031	97.847	99.686	143.040	74.127	1.145	17.953	9.330	-37.216	324.781	52.388	377.169
Average	148.796	3.960	9.816	162.573	0.050	109.918	111.115	148.796	81.385	1.352	21.945	9.651	-32.622	347.875	64.218	412.093

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
05/06/2017	0.041	0.533	66.967
06/06/2017	0.044	0.577	66.923
07/06/2017	0.044	0.621	66.879
08/06/2017	0.046	0.667	66.833
09/06/2017	0.066	0.733	66.767
10/06/2017	0.048	0.781	66.719
11/06/2017	0.051	0.832	66.668

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 05/Jun/2017 to 11/Jun/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
05/06/2017	MONDAY	95.386	5097	27.595	1150	122.981	5124	123.668	5153	0.687	29
06/06/2017	TUESDAY	88.662	5018	32.555	1356	121.217	5051	118.921	4955	-2.296	-96
07/06/2017	WEDNESDA	84.633	4669	28.105	1171	112.738	4697	109.498	4562	-3.240	-135
08/06/2017	THURSDAY	80.247	4521	28.955	1206	109.202	4550	108.347	4514	-0.855	-36
09/06/2017	FRIDAY	92.084	4447	14.993	625	107.077	4462	107.444	4477	0.367	15
10/06/2017	SATURDAY	90.626	4357	14.277	595	104.903	4371	103.697	4321	-1.206	-50
11/06/2017	SUNDAY	87.219	4141	12.467	519	99.686	4154	97.847	4077	-1.839	-77
Total		618.857		158.947		777.804		769.422		-8.382	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 05/06/2017 TO 11/06/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
MSPGCL	Chandrapur Unit 3		05/Jun/2017	23.24		Continued.	AOH.
FORCED OUTAGES							
RGPP	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPP	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPP	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	EE R&M LE Work
IPP	SWPGL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	SWPGL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Parli Unit 4	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Parli Unit 5	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPP	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work
IPP	PGPL U1	262MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	PGPL U2	126MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	RPL(AMT) U-5	270MW	15/Apr/2017	08.59	05/Jun/2017	10.47	Coal Shortage
IPP	SWPGL U-3	135MW	15/May/2017	02.43	05/Jun/2017	21.05	ID Fan Problem
IPP	RPL(AMT) U-1	270MW	24/May/2017	03.27		Continued.	Flame Failure
IPP	Adani U-5	660MW	28/May/2017	18.09		Continued.	EARTH FAULT PROTECTION STAGE 1 OPERATED.
MSPGCL	Nasik Unit 3	210MW	29/May/2017	11.30		Continued.	BTL(Converted to Zero schedule by MSEDCL. from 19.02 Hrs Dt.29.05.2017.
IPP	VIPL U-2	300MW	29/May/2017	23.51	12/Jun/2017	05.52	GT Problem
MSPGCL	Parli Unit 8	250MW	31/May/2017	21.56		Continued.	Coal Shortage
IPP	JSW (J) U2	300MW	31/May/2017	23.58		Continued.	NO SCHEDULE.
IPP	Dhariwal	300MW	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
CS	Tarapur 1	160MW	04/Jun/2017	19.09		Continued.	3 months outage for refuelling.
IPP	RPL(AMT) U-3	270MW	05/Jun/2017	14.31		Continued.	swaping with unit-5.
MSPGCL	Bhusawal Unit 3	210MW	05/Jun/2017	19.16	06/Jun/2017	00.10	DUE to bursting of bus-1 PT Y- phase.
MSPGCL	Uran Unit 7	108MW	07/Jun/2017	21.34	08/Jun/2017	05.25	Bus Bar Protection operated at Uran
MSPGCL	Uran Unit B0	120MW	07/Jun/2017	21.34	08/Jun/2017	08.28	Bus Bar Prot.operated at Uran
MSPGCL	Uran Unit 6	108MW	07/Jun/2017	21.34	08/Jun/2017	09.36	Bus Bar prot.operated at Uran
MSPGCL	Khaparkheda Unit 5	500MW	08/Jun/2017	09.17	08/Jun/2017	12.08	Flame Failure
MSPGCL	Parli Unit 7	250MW	09/Jun/2017	11.35	09/Jun/2017	13.54	Loss of fuel
IPP	RPL(AMT) U-5	270MW	09/Jun/2017	01.39		Continued.	Zero Schedule.
IPP	RPL(AMT) U-2	270MW	09/Jun/2017	04.24		Continued.	Zero Schedule.
MSPGCL	Chandrapur Unit 7	500MW	09/Jun/2017	20.45	10/Jun/2017	09.02	HEAVY STEAM LEAKAGE.
IPP	RPL(AMT) U-4	270MW	09/Jun/2017	00.20		Continued.	Zero Schedule.
MSPGCL	Koradi Unit-8	660MW	11/Jun/2017	00.20		Continued.	Air duct Leakage
IPP	Trombay 7B	60MW	11/Jun/2017	11.40	11/Jun/2017	13.50	H.P.Drum Pressure Low.

LINE OUTAGES AND RIPPING FOR THE WEEK FROM 05/06/2017 TO 11/06/2017

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Karad -Solapur (PG)	03/May/2017	11:49		Continued.	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
400 KV	Ektuni-Bableshtar ckt I	02/Jun/2017	20.30	06/Jun/2017	17.02	controlling 400kv padgha bableshtar line loading.
400 KV	Dhule Sar'Sarovar II	02/Jun/2017	21.16	08/Jun/2017	11.36	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	03/Jun/2017	19.07	05/Jun/2017	10.28	Over Voltage
400 KV	N.Koyna-Karad -Ckt I	05/Jun/2017	10.34	06/Jun/2017	08.22	Attending Hot Spot
400 KV	Koradi Bhilai	05/Jun/2017	15.09	05/Jun/2017	16.03	Distance Protection
400 KV	Karad-Jaigad - I	05/Jun/2017	20.08	06/Jun/2017	08.27	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	05/Jun/2017	21.06	06/Jun/2017	10.59	Over Voltage
400 KV	New Koyna - Dabhol - li	05/Jun/2017	7.15	05/Jun/2017	21.48	replacement of faulty Isolator string.
400 KV	Koradi-Khaparkheda li	06/Jun/2017	09.20	06/Jun/2017	21.25	Distance Relay replacement Work.
400 KV	Main Bus I @ Akola	06/Jun/2017	09.21	06/Jun/2017	18.47	Routine Maintenance Work
400 KV	N.Koyna-Karad -Ckt II	06/Jun/2017	09.36	06/Jun/2017	18.45	Insulator Replacement Work
400 KV	New Koyna - Dabhol - li	06/Jun/2017	11.25	07/Jun/2017	07.32	Insulator String replacement work
400 KV	Girwali-Solapur (Lamboti)	06/Jun/2017	12.43	06/Jun/2017	18.49	string Insulator Replacement Work.
400 KV	Khadka-Aurangabad (Waluj)	06/Jun/2017	18.53	07/Jun/2017	10.25	Over Voltage
400 KV	Ektuni-Bableshtar ckt II	06/Jun/2017	20.53		Continued.	Over Voltage
400 KV	Solapur - Parli(PG) I	07/Jun/2017	07.44	07/Jun/2017	17.27	Distance Protection
400 KV	Girwali-Solapur (Lamboti)	07/Jun/2017	07.44	07/Jun/2017	17.44	b-ph string damaged and replaced at loc 10.
400 KV	Dabhol Nagothane I	07/Jun/2017	07.51	07/Jun/2017	20.51	Insulator Replacement Work
400 KV	Chandrapur - Khaperkheda	07/Jun/2017	09.25	07/Jun/2017	17.22	Line Maintenance work
400 KV	Bus Coupler @ Koradi	07/Jun/2017	10.26	07/Jun/2017	14.56	premonsoon maintenance work.
400 KV	Akola - Bhusawal	07/Jun/2017	10.41	07/Jun/2017	11.02	to open reactor.
400 KV	Akola - Bhusawal	07/Jun/2017	11.45	07/Jun/2017	12.02	to take reactor in service.
400 KV	Khadka-Aurangabad (Waluj)	07/Jun/2017	19.10	09/Jun/2017	07.22	Over Voltage
400 KV	Chandrapur II- Warora ckt II	08/Jun/2017	08.57	08/Jun/2017	18.14	Line Maintenance work
400 KV	Jaigad-New Koyna Ckt-II	08/Jun/2017	13.42	09/Jun/2017	09.08	CVT Replacement.
400 KV	Padghe - Kalwa-II	08/Jun/2017	14.26	08/Jun/2017	17.32	String Replacement.
400 KV	Koradi Bhilai	08/Jun/2017	16.27	08/Jun/2017	18.03	Tripped @ Bhilai End.
400 KV	Dhule Sar'Sarovar II	08/Jun/2017	19.25		Continued.	Over Voltage
400 KV	Koradi Bhilai	08/Jun/2017	20.05	08/Jun/2017	20.47	H/T @ Bhilai End.
400 KV	Padghe - Kalwa-II	09/Jun/2017	06.30	09/Jun/2017	12.01	Y Phase Insulator String Dcapping Replacement Work @ Loc No.1132.
400 KV	New Koyna - Dabhol - li	09/Jun/2017	08.27	09/Jun/2017	19.07	REPLACEMENT OF INSULATOR STRING.
400 KV	Koradi-Bhusawal	09/Jun/2017	09.58	09/Jun/2017	10.26	Annual Maintenance Work
400 KV	Akola Wardha li	09/Jun/2017	11.29	09/Jun/2017	16.26	Routine Maintenance Work
400 KV	Koradi-Bhusawal	09/Jun/2017	12.09	09/Jun/2017	12.45	TO TAKE LINE REACTOR IN SERVICE.
400 KV	Girwali - Lonikand 1	09/Jun/2017	12.35	09/Jun/2017	17.11	Line Maintenance work
400 KV	Koradi Bhilai	09/Jun/2017	13.11	09/Jun/2017	13.35	WORK AT BHILAI.
400 KV	Khadka-Aurangabad (Waluj)	09/Jun/2017	20.01		Continued.	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	10/Jun/2017	08.32	10/Jun/2017	17.39	Line Maintenance work
400 KV	Kolhapur(M)-Kolhapur(GIS) ckt1	10/Jun/2017	09.17	10/Jun/2017	11.20	Over Voltage
400 KV	New Koyna - Dabhol - li	10/Jun/2017	10.15	10/Jun/2017	17.20	String Replacement work
400 KV	karad -kolhapur-I	11/Jun/2017	17.29		Continued.	Over Voltage
400 KV	Karad - Jaigad - II	11/Jun/2017	18.05		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107
220 KV	Kharghar-PGPI	30/May/2017	13.14	08/Jun/2017	06.36	bunching of tss kharghar line kharghar pgpl -msl tap line and removing bunch
220 KV	Kharghar - Tss Panvel	30/May/2017	13.54	07/Jun/2017	18.27	bunching of tss kharghar line kharghar pgpl -msl tap line and removing bunch
220 KV	Talandage - Chikodi	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
220 KV	Mudshingi - Chikodi	01/Jun/2017	00.06		Continued.	NO SCHEDULE.
220 KV	Walchandnagar-Bhigwan	04/Jun/2017	17.29		Continued.	Distance Protection
220 KV	Mahad - Pedambe	05/Jun/2017	06.22	05/Jun/2017	18.47	Line Maintenance work
220 KV	Koradi-Ambazari-II	05/Jun/2017	09.27	05/Jun/2017	16.14	erection and commissioning of cc.
220 KV	Mumewadi -Halkarni I	05/Jun/2017	10.05	05/Jun/2017	17.00	replacement of insulator jumper.
220 KV	Chandrapur GCR - Cpur Rly Tss 2	05/Jun/2017	10.22	05/Jun/2017	13.05	o/c E/F prot optd
220 KV	Wardha- Pgcil(Deoli)	05/Jun/2017	11.20	05/Jun/2017	16.15	Quarterly Maintenance Work
220 KV	Kalmeshwar-Pandhurna	05/Jun/2017	15.32	05/Jun/2017	19.48	Due to post insulator problem at panduma end.
220 KV	Mahalakshmi Amona	05/Jun/2017	16.10	05/Jun/2017	19.00	y- phase LA burst at amona end.
220 KV	Sawantwadi-Bidri	05/Jun/2017	17.25	06/Jun/2017	10.19	Distance Protection
220 KV	Waluj- Padegaon li	05/Jun/2017	22.40	05/Jun/2017	18.05	Distance Protection
220 KV	Aurangabad - Chitegaon	05/Jun/2017	22.54	05/Jun/2017	23.27	Distance Protection
220 KV	Uran - Jnpt	05/Jun/2017	5.23	06/Jun/2017	12.05	shifting/height rising.
220 KV	Pedambe-Pophali	05/Jun/2017	6.40	05/Jun/2017	17.50	Routine Maintenance Work
220 KV	Main Bus Section-I@ Pedambe	05/Jun/2017	6.45	05/Jun/2017	17.00	Routine Maintenance Work
220 KV	Pusad-Ghatodi	06/Jun/2017	08.23	06/Jun/2017	16.37	in view of 220kv pusad-ghatodi ckt u/o
220 KV	Pusad-Ghatodi	06/Jun/2017	08.36	06/Jun/2017	16.28	Tan Delta Measurment of CTs
220 KV	Pophali - Kdph	06/Jun/2017	09.20	06/Jun/2017	12.50	Attending Oil Leakage
220 KV	Badnera-Akola li	06/Jun/2017	09.48	06/Jun/2017	14.31	replacement of b-ph insulator strings.
220 KV	Talandge(400kv)- Ichalkaranji 1	06/Jun/2017	10.14	06/Jun/2017	16.01	Quarterly Maintenance Work
220 KV	Gadchandur - Virur-II	06/Jun/2017	11.10	06/Jun/2017	16.35	Disc insulator Replacement Work
220 KV	Mahalakshmi Amona	06/Jun/2017	13.01	06/Jun/2017	18.02	la replacement.
220 KV	Kandalgaon - Koyna	06/Jun/2017	14.05	06/Jun/2017	18.20	Line Maintenance work
220 KV	Pophli Pedhmbe Line- 2	06/Jun/2017	14.22	06/Jun/2017	16.00	Line Maintenance work
220 KV	Shivajinagar - Malegaon	06/Jun/2017	15.07	06/Jun/2017	18.33	Line Maintenance work
220 KV	Nanded-Ghatodi	06/Jun/2017	16.28		Continued.	to control line loading.
220 KV	Pedambe-Nerle	06/Jun/2017	17.47	06/Jun/2017	18.03	Distance Protection
220 KV	Ongc Uran - Jnpt	07/Jun/2017	06.02	07/Jun/2017	21.23	construction work.
220 KV	Khaparkheda-Kalmeshwar	07/Jun/2017	08.00	07/Jun/2017	10.34	Attending Hot Spot

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Wardha Deoli (Pg)	07/Jun/2017	09.34	07/Jun/2017	14.38	Routine Maintenance Work
220 KV	Kharghar-Borivali ckt II	07/Jun/2017	12.23		Continued.	Distance Protection
220 KV	GIS Bhandup - Borivali	07/Jun/2017	15.30	07/Jun/2017	20.27	for working on 220kv kharghar-borivali line.
220 KV	GIS Bhandup - Borivali	07/Jun/2017	21.01	08/Jun/2017	17.50	Distance Protection
220 KV	Uran - Kharghar 2	07/Jun/2017	21.37	07/Jun/2017	23.55	Bus Bar Protection Operated
220 KV	Uran - Apta III	07/Jun/2017	21.37	07/Jun/2017	22.28	Bus Bar Protection Operated
220 KV	Uran - Apta IV	07/Jun/2017	21.37	08/Jun/2017	05.58	Bus Bar Protection Operated
220 KV	Uran - Jnpt	07/Jun/2017	21.37	08/Jun/2017	00.33	Bus Bar Protection Operated
220 KV	Kalwa-TIFIL	07/Jun/2017	22.10	08/Jun/2017	22.45	jumper broker.
220 KV	Butibori - Purti	08/Jun/2017	07.55	08/Jun/2017	15.41	Construction of 765KV D/C Gadarwara Warora Transmission Line by PGCIL
220 KV	Purti-Bhugaon	08/Jun/2017	08.21	08/Jun/2017	15.45	Construction of 765KV D/C Gadarwara Warora Transmission Line by PGCIL
220 KV	Koradi II - Klawewada	08/Jun/2017	08.34	08/Jun/2017	11.13	Replacement of Flash Suspension Disc Insulator String of B ph.
220 KV	Magar Patta City- Serum	08/Jun/2017	09.20	08/Jun/2017	17.00	Routine Maintenance Work
220 KV	Sadawaghapur Karad Ckt 2	08/Jun/2017	10.02	08/Jun/2017	12.57	Attending Hot Spot
220 KV	Talandge-Mudshingi Ckt-I	08/Jun/2017	10.38	08/Jun/2017	14.15	Distance Protection, R Ph CC Burst.
220 KV	Paras-Chikhali Ckt No-I	08/Jun/2017	10.50	08/Jun/2017	20.05	Replacement of Faulty Breaker Cable of Trip Ckt on TBC.
220 KV	Kalwa - Borivali	08/Jun/2017	18.25	08/Jun/2017	23.15	Attending Hot Spot
220 KV	Loteparshuram- Dasturi Line	09/Jun/2017	09.00	09/Jun/2017	18.20	Line Maintenance work
220 KV	Mahad-Kandalgaon	09/Jun/2017	10.15	09/Jun/2017	17.56	Insulator Replacement Work
220 KV	Maisal-Jath I	09/Jun/2017	10.45	09/Jun/2017	16.45	Attending Hot Spot
220 KV	Satana-Gangapur	09/Jun/2017	12.30	09/Jun/2017	16.45	Line Maintenance work
220 KV	Kalwa - Airoli Knowledge Park	09/Jun/2017	12.39	09/Jun/2017	15.00	Distance Relay Testing Work
220 KV	Dasturi-Kandalgaon Line	10/Jun/2017	10.00	10/Jun/2017	19.07	Line Maintenance work
220 KV	Vita-Khanapur(Mahuli Tap)	10/Jun/2017	10.16	10/Jun/2017	11.14	CT Maintenance Work
220 KV	Bhosari- Bhosari 2	10/Jun/2017	11.00	10/Jun/2017	14.04	Routine Maintenance Work
220 KV	220KV Chalisagaon-Kopergaon	10/Jun/2017	11.18	10/Jun/2017	16.28	Line Maintenance work
220 KV	Solapur(PG)- Jeur	10/Jun/2017	18.56	11/Jun/2017	16.56	Distance Protection
220 KV	Tembhumi - Jeur	10/Jun/2017	19.55	10/Jun/2017	20.40	Distance Protection
220 KV	TPC Borivali Aarey Line 1	11/Jun/2017	01.57	11/Jun/2017	04.53	Line Maintenance work
220 KV	Deepnagar Amalner	11/Jun/2017	02.45	11/Jun/2017	10.36	Distance Protection
132 KV	Himayatnagar -Kinwat	04/Jun/2017	23.28	05/Jun/2017	00.06	Distance Protection
132 KV	Paras-Malkapur	05/Jun/2017	19.10	05/Jun/2017	19.18	Distance Protection
132 KV	Deepnagar(Gcr) -New Midc Jalgaon	05/Jun/2017	19.16	05/Jun/2017	20.37	main bus IY PH PT burst.
132 KV	Deepnagar (Gcr) - Supreme	05/Jun/2017	19.16	06/Jun/2017	04.40	main bus IY PH PT burst.
132 KV	Deepnagar- Jalgaon-1	05/Jun/2017	19.16	05/Jun/2017	21.26	main bus IY PH PT burst.
132 KV	Deepnagar- Muktainagar	05/Jun/2017	19.16	06/Jun/2017	03.28	main bus IY PH PT burst.
132 KV	132KV Main bus-1@Deepnagar	05/Jun/2017	19.16	06/Jun/2017	03.12	main bus-I Y Phase PT burst.
132 KV	Harangul-Jagruiti sugar	06/Jun/2017	08.28	08/Jun/2017	12.09	attend line ground clearances at loc.
132 KV	Paranda - Bhairavnath Cogeneration	06/Jun/2017	11.00	06/Jun/2017	15.10	Quarterly Maintainance Work
132 KV	Waluj - Bajaj-I	06/Jun/2017	13.15	06/Jun/2017	13.35	Isolator alignment.
132 KV	Asgaon-Lakhandur 2	07/Jun/2017	06.50	07/Jun/2017	12.35	Replacement of flashover Insulator strings Work.
132 KV	Dhule- Sakri	07/Jun/2017	10.26	07/Jun/2017	18.08	replacement of y-ph ct due to high tan delta.
132 KV	Umri - Kundalwadi	07/Jun/2017	14.35	07/Jun/2017	15.25	line signature test.