

State Load Despatch Center,Airoli (MSETCL)

Power System Position from 10/Jun/2019 to 16/Jun/2019

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding (LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/06/2019	12 Hrs	7007	132	132	7271	5678	631	5101	812	-2176	17317	0	17317	962	376	20831	20831	49.98
11/06/2019	12 Hrs	5831	111	270	6212	5698	1962	4689	731	-2093	17199	0	17199	884	372	20548	20548	50.04
12/06/2019	12 Hrs	5892	102	281	6275	5268	1991	4683	915	-2036	17096	0	17096	936	375	20443	20443	50.00
13/06/2019	12 Hrs	5831	111	270	6212	5698	1962	4689	731	-2093	17199	0	17199	884	372	20548	20548	50.04
14/06/2019	12 Hrs	5896	97	282	6275	5388	1966	4054	911	-1987	16607	0	16607	968	375	19937	19937	49.99
15/06/2019	12 Hrs	5927	81	270	6278	5232	2321	4382	795	-1636	17372	0	17372	1076	374	20458	20458	50.02
16/06/2019	12 Hrs	5876	97	266	6239	4906	2386	4136	775	-1184	17258	0	17258	874	375	19691	19691	50.00
Maximum		7007	132	282	7271	5698	2386	5101	915	-1184	17372	0	17372	1076	376	20831	20831	50.04
Minimum		5831	81	132	6212	4906	631	4054	731	-2176	16607	0	16607	874	372	19691	19691	49.98
Average		6037	104	253	6395	5410	1888	4533	810	-1886	17150	0	17150	941	374	20351	20351	50.01

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding (LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/06/2019	16 Hrs	7175	198	143	7516	5692	773	5673	506	-2137	18023	0	18023	1170	437	21767	21767	49.89
11/06/2019	13 Hrs	5818	111	281	6210	5160	2092	4660	731	-2109	16744	0	16744	849	373	20075	20075	50.02
12/06/2019	13 Hrs	5930	77	274	6281	4781	2230	4650	871	-1957	16856	0	16856	976	374	20163	20163	50.02
13/06/2019	13 Hrs	5818	111	281	6210	5160	2092	4660	731	-2109	16744	0	16744	849	373	20075	20075	50.02
14/06/2019	16 Hrs	6156	127	280	6563	5386	2257	4150	505	-1879	16982	0	16982	1102	374	20337	20337	49.97
15/06/2019	16 Hrs	6449	51	276	6776	4716	2541	4649	507	-1634	17555	0	17555	1070	372	20631	20631	50.06
16/06/2019	13 Hrs	5925	85	276	6286	4661	2387	4280	831	-1217	17228	0	17228	851	374	19670	19670	50.02
Maximum		7175	198	281	7516	5692	2541	5673	871	-1217	18023	0	18023	1170	437	21767	21767	50.06
Minimum		5818	51	143	6210	4661	773	4150	505	-2137	16744	0	16744	849	372	19670	19670	49.89
Average		6182	109	259	6549	5079	2053	4675	669	-1863	17162	0	17162	981	382	20388	20388	50.00

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 10/Jun/2019 to 16/Jun/2019
Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/06/2019	21 Hrs	6863	263	0	7126	3793	1065	5225	0	-1717	15492	0	15492	975	404	18588	18588	50.00
11/06/2019	22 Hrs	6717	258	290	7265	4031	1373	5248	0	-1344	16573	0	16573	968	375	19260	19260	49.97
12/06/2019	20 Hrs	6130	170	292	6592	4612	2145	4645	0	-1461	16533	0	16533	965	374	19333	19333	50.08
13/06/2019	22 Hrs	6717	258	290	7265	4031	1373	5248	0	-1344	16573	0	16573	968	375	19260	19260	49.97
14/06/2019	20 Hrs	6206	404	299	6909	4807	2082	4442	0	-1483	16757	0	16757	979	373	19592	19592	49.94
15/06/2019	21 Hrs	6531	81	281	6893	4050	2255	4791	0	-1306	16683	0	16683	986	482	19457	19457	50.02
16/06/2019	21 Hrs	6554	244	282	7080	4176	1971	4356	0	-1195	16388	0	16388	983	374	18940	18940	49.98
Maximum		6863	404	299	7265	4807	2255	5248	0	-1195	16757	0	16757	986	482	19592	19592	50.08
Minimum		6130	81	0	6592	3793	1065	4356	0	-1717	15492	0	15492	965	373	18588	18588	49.94
Average		6531	240	248	7019	4214	1752	4851	0	-1407	16428	0	16428	975	394	19204	19204	49.99

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/06/2019	23 Hrs	6106	359	0	6465	4116	610	4690	0	-1311	14570	0	14570	919	398	17198	17198	49.79
11/06/2019	4 Hrs	5678	70	303	6051	4157	1503	4785	0	-952	15544	0	15544	668	373	17537	17537	50.07
12/06/2019	5 Hrs	6489	77	285	6851	4894	1228	4762	0	-1322	16413	0	16413	646	375	18756	18756	50.00
13/06/2019	4 Hrs	5678	70	303	6051	4157	1503	4785	0	-952	15544	0	15544	668	373	17537	17537	50.07
14/06/2019	4 Hrs	6113	69	300	6482	4873	905	4754	0	-1111	15903	0	15903	634	375	18023	18023	50.00
15/06/2019	5 Hrs	5880	51	289	6220	4661	1219	4773	0	-941	15932	0	15932	644	373	17890	17890	49.98
16/06/2019	4 Hrs	6247	112	284	6643	4247	1302	4725	0	-841	16076	0	16076	865	485	18267	18267	50.05
Maximum		6489	359	303	6851	4894	1503	4785	0	-841	16413	0	16413	919	485	18756	18756	50.07
Minimum		5678	51	0	6051	4116	610	4690	0	-1322	14570	0	14570	634	373	17198	17198	49.79
Average		6027	115	252	6395	4444	1181	4753	0	-1061	15712	0	15712	721	393	17887	17887	49.99

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 10/Jun/2019 to 16/Jun/2019
Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
10/06/2019	154.955	4.463	2.424	161.842	0.000	121.430	124.522	18.736	119.872	6.234	20.950	9.553	-41.932	386.182	72.435	458.617
11/06/2019	156.716	3.335	5.826	165.877	0.000	117.334	119.579	26.179	120.577	6.303	24.229	10.888	-35.462	400.808	70.579	471.387
12/06/2019	149.319	2.664	6.898	158.881	0.000	113.010	116.836	39.636	116.007	6.617	20.278	8.987	-37.342	396.809	66.607	463.416
13/06/2019	142.252	3.430	6.896	152.578	0.000	116.373	118.132	37.877	116.171	5.814	20.050	8.960	-35.691	393.122	64.701	457.823
14/06/2019	148.631	2.759	6.890	158.280	0.000	121.976	121.116	36.252	108.044	6.759	20.472	9.112	-35.650	395.661	65.234	460.895
15/06/2019	148.883	2.519	6.780	158.182	0.000	110.724	110.984	46.736	110.952	6.405	21.174	9.857	-31.184	401.815	62.215	464.030
16/06/2019	146.331	4.201	6.705	157.237	0.000	110.920	109.431	45.396	105.503	6.296	19.942	9.762	-27.342	398.010	57.046	455.056
Maximum	156.716	4.463	6.898	165.877	0.000	121.976	124.522	156.716	120.577	6.759	24.229	10.888	-27.342	401.815	72.435	471.387
Minimum	142.252	2.519	2.424	152.578	0.000	110.724	109.431	142.252	105.503	5.814	19.942	8.960	-41.932	386.182	57.046	455.056
Average	149.584	3.339	6.060	158.982	0.000	115.967	117.229	149.584	113.875	6.347	21.014	9.588	-34.943	396.058	65.545	461.603

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
10/06/2019	0.056	0.411	67.089
11/06/2019	0.048	0.459	67.041
12/06/2019	0.039	0.498	67.002
13/06/2019	0.052	0.550	66.950
14/06/2019	0.050	0.600	66.900
15/06/2019	0.036	0.636	66.864
16/06/2019	0.045	0.681	66.819

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 10/Jun/2019 to 16/Jun/2019

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
10/06/2019	MONDAY	103.573	5167	20.949	873	124.522	5188	121.430	5060	-3.092	-129
11/06/2019	TUESDAY	102.917	4966	16.662	694	119.579	4982	117.334	4889	-2.245	-94
12/06/2019	WEDNESDAY	96.636	4848	20.200	842	116.836	4868	113.010	4709	-3.826	-159
13/06/2019	THURSDAY	102.142	4906	15.990	666	118.132	4922	116.373	4849	-1.759	-73
14/06/2019	FRIDAY	102.271	5028	18.845	785	121.116	5046	121.976	5082	0.860	36
15/06/2019	SATURDAY	98.539	4612	12.445	519	110.984	4624	110.724	4614	-0.260	-11
16/06/2019	SUNDAY	101.674	4552	7.757	323	109.431	4560	110.920	4622	1.489	62
Total		707.752		112.848		820.600		811.767		-8.833	

Generating Unit Outages for the week 10 June -2019 to 16 June -2019							
Sr No	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
1	PLANNED	SWPGL U-3	1-Nov-18	0.28		Continued.	Annual Overhaul
2	PLANNED	Parli Unit 7	12-Dec-18	0		Continued.	Zero Schedule. (From Dt-27/01/2019 Converted Zero sch to AOH) and (from dt-15/02/2019 Converted AOH to Zero sch by MSEDCL)
3	FORCED	Trombay 6	15-Jul-15	17:08		Continued.	Economic shutdown
4	FORCED	SWPGL U-1	16-Feb-16	17.09		Continued.	No PPA.
5	FORCED	Parli Unit 4	1-Apr-16	0		Continued.	Economic shutdown
6	FORCED	Parli Unit 5	1-Apr-16	0		Continued.	Economic shutdown
7	FORCED	PGPL U1	7-Feb-17	17.3		Continued.	No Schedule
8	FORCED	PGPL U2	7-Feb-17	17.3		Continued.	No Schedule
9	FORCED	Uran Unit 7	20-Jul-18	12.53		Continued.	Compressor & Turbine Blade Failure.
10	FORCED	IEPL Unit 1	28-Aug-18	21.26		Continued.	Poor Coal Receipt
11	FORCED	Uran Unit B0	8-Sep-18	12.19		Continued.	T/F Shifting Work.
12	FORCED	SWPGL U-2	27-Nov-18	0		Continued.	No Schedule.
13	FORCED	Parli Unit 6	12-Dec-18	0		Continued.	Zero Schedule.
14	FORCED	SWPGL U-4	15-Dec-18	0		Continued.	No Schedule
15	FORCED	VIPL U-1	29-Dec-18	0.3		Continued.	Coal Shortage
16	FORCED	VIPL U-2	17-Jan-19	0.15		Continued.	Coal Shortage
17	FORCED	Uran Unit 8	20-May-19	16.01		Continued.	Gas shortage
18	FORCED	Parli Unit 8	4-Jun-19	0		Continued.	Zero Schedule
19	FORCED	Bhusawal Unit 3	4-Jun-19	20.15		Continued.	Zero Schedule
20	FORCED	Uran Unit 5	7-Jun-19	23.45	11-Jun-19	5	Air Filter Replacement & Allied Work.
21	FORCED	Koyna STG-IV Unit-3	7-Jun-19	10	16-Jun-19	14.22	Stepup T/F Oil Leakage and Shaft Seal replacement
22	FORCED	Koradi Unit 7	10-Jun-19	17.06	13-Jun-19	10.34	ID Fan Problem
23	FORCED	RPL(AMT) U-5	11-Jun-19	17.01		Continued.	Zero Schedule
24	FORCED	Chandrapur Unit 7	12-Jun-19	23.57	15-Jun-19	5.25	DM leakage attending work.
25	FORCED	Koradi Unit 7	13-Jun-19	10.42	13-Jun-19	12.3	Tripped on RPP
26	FORCED	RPL(AMT) U-4	13-Jun-19	17		Continued.	Zero Schedule.
27	FORCED	RPL(AMT) U-2	14-Jun-19	0		Continued.	Zero Schedule
28	FORCED	Koyna Unit 3	14-Jun-19	9.35	14-Jun-19	17.15	Attend Water Leakage.
29	FORCED	RPL(AMT) U-1	14-Jun-19	0		Continued.	Zero Schedule
30	FORCED	Chandrapur Unit 4	15-Jun-19	23.42		Continued.	Boiler Tube Leakage
31	FORCED	Koradi Unit 9	15-Jun-19	11.26	15-Jun-19	14.54	Tripped on flame failure.

List of Transmission line Trippings/Outages for the week 10 June -2019 to 16 June -2019

Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
1	110 KV	PO	Kalyan Kalwa Salsette 1	10-Jun-19	10.23	10-Jun-19	12.42	TREE TRIMMING.
2	110 KV	EO	Kalwa Kalyan	15-Jun-19	15.11	15-Jun-19	18.04	Emergency Tree Cutting.
3	132 KV	Tripped	Kanhan Pench	16-Jun-19	9.28	16-Jun-19	17.07	Distance Protection Z1 R-E 2.9KM 14.6KA.
4	132 KV	Tripped	Boisar li - Viraj	16-Jun-19	13.11	16-Jun-19	14.5	Distance Protection LTS Operated Load Affected 74.6MW.
5	132 KV	Tripped	Beed (220kv) - Georai	16-Jun-19	16.54	16-Jun-19	18.15	Distance Protection Y PH Z1 7.33KM IF=5.2KA.
6	220 KV	PO	Chandrapur GCR - Warora - I	5-Apr-15	9.13	14-Jun-19	22.52	Bunching of Conductor Loc No 86 Disconnecting of Jumper At Loc No 86 & 107 And De-energising The Line Bet.86 To 107.
7	220 KV	PO	Chandrapur GCR - Wani	5-Apr-15	9.15	14-Jun-19	21.22	For Bunching of Conductor At Loc No.86 Disconnecting of Jumper At Loc No.86 To 107 And Deenergising The Line Between Loc No.86 To 107.
8	220 KV	PO	Talandage - Chikodi	1-Jun-17	0.01		Continued.	No Schedule
9	220 KV	PO	Mudshingi - Chikodi	1-Jun-17	0.06		Continued.	No Schedule.
10	220 KV	HT	BOISAR BORIVALI	24-Jul-18	13.18		Continued.	To Control Line Loading(H/T from Boisar end)
11	220 KV	Tripped	220/100 Kv 200 MVA ICT-II @Trombay	28-Mar-19	22.48		Continued.	Buccholz Trip.
12	220 KV	PO	220/100 Kv 100 MVA ICT II @Kandalgaon	1-Jun-19	11.3	15-Jun-19	20.52	Oil Filtration Work.(Charged On Humming).
13	220 KV	Tripped	Warora - Hinganghat	7-Jun-19	17.16		Continued.	Tower Collapsed At Location No.327 RYB 3.94KA 4.41KA 4.11KA.
14	220 KV	Tripped	Lonikand-VSNL	9-Jun-19	17.27	10-Jun-19	6.07	Distance Protection
15	220 KV	Tripped	Loteparshuram- Dasturi Line	9-Jun-19	18.06	10-Jun-19	13.48	INSULATOR BROKEN AT LOC. NO.97.
16	220 KV	PO	Pusad-Ghatodi	10-Jun-19	8.01	10-Jun-19	10.35	ARRESTING MINOR LEAKAGE PF R-PH. CT. ROUTINE MAINTENANCE WORK.
17	220 KV	PO	Nagothane-Wadkhal II	10-Jun-19	9.08	10-Jun-19	19.38	PROVIDING EART WIRE AT MISSING SPAN LOC. NO.56
18	220 KV	PO	220/33kv 125 Mva Transformer 2 @Aarey R/S	10-Jun-19	9.1	10-Jun-19	17.58	Annual Maintenance Work
19	220 KV	PO	220/132 Kv 200 Mva Cgl Ict @Satana	10-Jun-19	9.1	10-Jun-19	10.3	PRE MONSOON MAINTENANCE WORK.
20	220 KV	PO	Oni Kharepatan Line	10-Jun-19	9.15	10-Jun-19	16.43	BUS OUTAGE AT ONI.
21	220 KV	PO	Mudshingi-Wathar	10-Jun-19	10	10-Jun-19	16.4	INSULATOR CLEANING WORK.
22	220 KV	PO	220/132Kv 200MVA ICT-II @ Mudshingi	10-Jun-19	10.24	10-Jun-19	16.3	Quarterly Maintainance Work
23	220 KV	PO	220/132Kv 200MVA ICT-I @ Akola	10-Jun-19	10.39	10-Jun-19	19.03	ROUTINE BAY MAINTENANCE AND DIAGNOSTIC TESTING WORK.
24	220 KV	PO	220/33kv 125 MVA T/F-III @ Goregaon	10-Jun-19	10.44	10-Jun-19	17.2	PRE MONSOON MAINTENANCE WORK.
25	220 KV	PO	Raymond - Washala	10-Jun-19	11.05	10-Jun-19	12.35	EO-HOT SPOT ATTENDING WORK AT WAVE TRAP.
26	220 KV	PO	Kandalgaon - ONGC Panvel	10-Jun-19	11.23	10-Jun-19	15.25	INSULATOR CHATTERING WORK.
27	220 KV	PO	Miraj - Mhaishal	10-Jun-19	11.47	10-Jun-19	13.52	Quarterly Maintainance Work
28	220 KV	Tripped	CHAKAN (400 KV)- Chinchwad2	10-Jun-19	18	11-Jun-19	4.5	Distance Protection
29	220 KV	HT	Chinchwad-Hinjewadi I	10-Jun-19	18.01	11-Jun-19	4.55	TO CONTROL OVERLOADING.
30	220 KV	Tripped	Raymond - Washala	10-Jun-19	18.3	10-Jun-19	19.09	Distance Protection
31	220 KV	Tripped	Eklahara(Gcr)(Nasik)- Bableswhar-I	10-Jun-19	18.44	11-Jun-19	3.02	Distance Protection
32	220 KV	Tripped	Ghatghar - Jindal	10-Jun-19	18.5	10-Jun-19	19.34	Distance Protection
33	220 KV	Tripped	Bombay Dyeing - Sahara	10-Jun-19	20.29	11-Jun-19	0.25	Distance Protection

List of Transmission line Trippings/Outages for the week 10 June -2019 to 16 June -2019

Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
34	220 KV	Tripped	Uran - Kharghar 2	10-Jun-19	21.13	10-Jun-19	21.3	Distance Protection
35	220 KV	Tripped	Uran - Ongc Uran	10-Jun-19	21.22	11-Jun-19	2.2	Distance Protection
36	220 KV	Tripped	Colourchem - Temghar	10-Jun-19	21.34	11-Jun-19	19.55	Distance Protection
37	220 KV	Tripped	Roma-Bhavegar	10-Jun-19	21.39	11-Jun-19	11.52	Distance Protection
38	220 KV	Tripped	ANANDNAGAR - PALAVA	10-Jun-19	21.42	11-Jun-19	13.23	TRIPPED FROM PALAVA END.
39	220 KV	Tripped	Dahanu Versova	10-Jun-19	21.51	10-Jun-19	22.14	Distance Protection
40	220 KV	Tripped	Mulund - GIS Bhandup	10-Jun-19	21.52	10-Jun-19	23.08	Distance Protection
41	220 KV	Tripped	220/100 KV 200MVA ICT II @ Pal	10-Jun-19	22.1	11-Jun-19	0.02	INTERNAL FAULT.
42	220 KV	PO	Tata Borivli MSETCL Borivli 5	11-Jun-19	6.49	11-Jun-19	9.35	Tree Trimming
43	220 KV	EO	220/132kv 200 Mva Aditya Vidyut Ict 1 @Kanhnan	11-Jun-19	8.04	11-Jun-19	11.39	Hot Spot on CT Stud
44	220 KV	EO	Kalwa1 - Taloja	11-Jun-19	8.12	11-Jun-19	9.14	Removing Banner Hanging on line
45	220 KV	PO	220/33kv 100 MVA Transformer 4 @Aarey R/S	11-Jun-19	9	11-Jun-19	18.53	Annual Maintenance Work
46	220 KV	PO	Parli(U-VIII) GCR CKT	11-Jun-19	10.32	11-Jun-19	12.07	Breaker Timing CRM
47	220 KV	PO	220/132 KV 200MVA ICT II @ Girwali	11-Jun-19	11.18	11-Jun-19	16.18	Testing Work
48	220 KV	PO	OSMANABAD PARANDA	11-Jun-19	11.23	11-Jun-19	14.51	Tan Delta Measurment of CTs
49	220 KV	PO	Ongc Panvel - Tss Panvel	11-Jun-19	11.33	11-Jun-19	20.52	Replacement of Rusted E/W
50	220 KV	PO	220/100 Kv 200 MVA ICT I @Kolshet	11-Jun-19	12.24	11-Jun-19	13	PRV Replacement work
51	220 KV	PO	220/100 Kv 200 MVA ICT II @Kolshet	11-Jun-19	13.17	11-Jun-19	14.2	Pre Monsoon maint.work
52	220 KV	EO	Bombay Dyeing - Sahara	11-Jun-19	13.3	11-Jun-19	13.48	To attend Y Phase LA Earthing open
53	220 KV	Tripped	Niwali - Pawas Line	11-Jun-19	15.3	11-Jun-19	18.53	Distance Protection R Phase to E/F
54	220 KV	EO	Boisar Versova Line	11-Jun-19	16.19	11-Jun-19	18.27	To attend Hot Spot
55	220 KV	Tripped	220/100 Kv 200 Mva Aval Ict 2 @Taloja	11-Jun-19	16.22	12-Jun-19	10.3	Differential protection
56	220 KV	PO	220/132 Kv 200 Mva ICT-I @Girwali	11-Jun-19	16.25	11-Jun-19	19.25	Testing Work
57	220 KV	PO	PARANDA BARSHI	11-Jun-19	16.3	11-Jun-19	17.2	Tan Delta Measurment of CTs
58	220 KV	HT	Jambhul - Anandnagar	11-Jun-19	16.55	11-Jun-19	17.41	Sparking on CC
59	220 KV	Tripped	Kharghar-Borivali ckt I	11-Jun-19	18.31	11-Jun-19	20	Tripped on PDR
60	220 KV	PO	220/132 Kv 200 Mva Emco Ict 2 @Ambazari	12-Jun-19	7.19	12-Jun-19	11.21	Diagnostic testing work.
61	220 KV	PO	Dhule-Chalisagaon	12-Jun-19	8.37	12-Jun-19	10.32	Diagnostic testing work.
62	220 KV	PO	Dahanu Versova	12-Jun-19	9.16	12-Jun-19	12.14	Attending Hot Spot
63	220 KV	PO	220/132 Kv 200 Mva Bbl Ict 1	12-Jun-19	9.16	12-Jun-19	10.46	Pre-monsoon maintenance work.
64	220 KV	Tripped	Khaparkheda-Butibori 3	12-Jun-19	9.54	12-Jun-19	14.06	Broken disc insulator string replacement work.
65	220 KV	PO	220/132 Kv 200 Mva Bbl Ict 1 @Beed	12-Jun-19	9.55	12-Jun-19	10.45	Quarterly Maintainance Work
66	220 KV	PO	Osmanabad - Barshi	12-Jun-19	10	12-Jun-19	12.2	Quarterly Maintenance Work
67	220 KV	PO	Sawantwadi-Bidri	12-Jun-19	10.1	12-Jun-19	15.3	Insulator Replacement Work
68	220 KV	PO	220/100 Kv 100 Mva Emco Ict 1 @Tambati	12-Jun-19	10.35	12-Jun-19	12.18	Pre-monsoon maintenance work.
69	220 KV	PO	Butibori-Abhijeet	12-Jun-19	10.42	12-Jun-19	16.28	Tan delta and signature test.
70	220 KV	PO	220/132 Kv 200 Mva Bbl Ict 2 @Beed	12-Jun-19	10.5	12-Jun-19	14.15	Quarterly Maintainance Work
71	220 KV	PO	220/132 Kv 200 MVA ICT II @Kalmeshwar	12-Jun-19	10.59	12-Jun-19	12.52	Pre-monsoon maintenance work.
72	220 KV	PO	ACCIL - Apta	12-Jun-19	11.23	12-Jun-19	16.54	Tree cutting.

List of Transmission line Trippings/Outages for the week 10 June -2019 to 16 June -2019

Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
73	220 KV	PO	220/100 Kv 100 Mva Cgl lct 2 @Tambati	12-Jun-19	12.23	12-Jun-19	13.33	Pre-monsoon maintenance work.
74	220 KV	Tripped	Sonkhar - Trombay	12-Jun-19	12.46	12-Jun-19	16.5	Trombay end tripped Y PH E/F 15KA.
75	220 KV	Tripped	Nagothane-Wadkhal II	12-Jun-19	16	12-Jun-19	23.04	Busbar protection operated.
76	220 KV	Tripped	Nagothane - ACCIL	12-Jun-19	16	12-Jun-19	16.45	Busbar protection operated.
77	220 KV	Tripped	Nagothane - Spcl	12-Jun-19	16	12-Jun-19	16.47	Busbar protection operated.
78	220 KV	HT	IPCL - SPCL	12-Jun-19	16.5	13-Jun-19	19.09	Hand trip due heavy sparking on B-Phase CT.
79	220 KV	Tripped	220/132 kv 200 MVA PTR I @Parvati	13-Jun-19	1.23	13-Jun-19	2.4	Busbar protection operated due to bursting of R HP PT of PT no.2
80	220 KV	Tripped	220/132KV 200MVA ICT2@Parvati	13-Jun-19	1.23	13-Jun-19	2.4	Busbar protection operated due to bursting of R HP PT of PT no.2
81	220 KV	Tripped	Phursungi-Parvati	13-Jun-19	1.23	13-Jun-19	2.22	Busbar protection operated due to bursting of R HP PT of PT no.2
82	220 KV	Tripped	Parvati - Hybrid Pass	13-Jun-19	1.23	13-Jun-19	3	Busbar protection operated due to bursting of R HP PT of PT no.2
83	220 KV	Tripped	Nandedcity-Parvati	13-Jun-19	1.23	13-Jun-19	2.44	Busbar protection operated due to bursting of R HP PT of PT no.2
84	220 KV	PO	Chandrapur GCR - Cpurrltss1	13-Jun-19	8.22	13-Jun-19	20.18	Tan Delta Measurment of CTs
85	220 KV	PO	Wardha-Yeotmal	13-Jun-19	8.55	13-Jun-19	11.5	Pre Monsoon Maint. work
86	220 KV	PO	220/132kv 100 Mva Imp lct 2 @Limbala Midc Hingoli	13-Jun-19	9.1	13-Jun-19	13.27	OLTC Oil replacement work
87	220 KV	PO	Raymond - Washala	13-Jun-19	10	13-Jun-19	15.15	Replacement of Broken And Flashover Insulator Disc.
88	220 KV	PO	Jejuri-Phursungi ckt-1	13-Jun-19	10.07	13-Jun-19	14.02	Half Yearly Maintenance of bay And CT Tan Delta Testing.
89	220 KV	EO	Kanhan-Ultratech	13-Jun-19	10.15	13-Jun-19	11.34	To attend Hot Spot
90	220 KV	Tripped	Nanded-Ghatodi	13-Jun-19	11.06	13-Jun-19	20.23	Distance Protection Zone 1
91	220 KV	PO	Adlabs - Pedambe	13-Jun-19	11.3	13-Jun-19	18.45	Insulator String Replacement.
92	220 KV	PO	Dhule-Amalner(220kv)	13-Jun-19	11.58	13-Jun-19	12.07	Isolator Tightning work
93	220 KV	PO	Dondaicha(220)-Amalner(220)	13-Jun-19	12.16	13-Jun-19	12.23	Replacement of Line Isolator
94	220 KV	PO	Lonand Sona Alloys	13-Jun-19	14.06	13-Jun-19	16.3	Testing Work
95	220 KV	Tripped	Mahalakshmi Amona	13-Jun-19	15.15	13-Jun-19	22.08	Distance Protection
96	220 KV	PO	220/132kv 100 Mva Imp lct 1 @Limbala Midc Hingoli	13-Jun-19	16.01	13-Jun-19	18.21	Pre Monsoon Maint. work
97	220 KV	EO	Arey - TPC Borivali	13-Jun-19	21.53	13-Jun-19	23.36	Installation of R PH LA.
98	220 KV	Tripped	Pophali - New Koyna	13-Jun-19	21.55	13-Jun-19	22.33	New Koyna End On Backup Protection.
99	220 KV	Tripped	Kandalgaon - Koyna (Pophali)	13-Jun-19	21.55	14-Jun-19	13.5	Distance Protection Z1 RYB Ib-5.13KA.
100	220 KV	PO	Padgha-Temghar-II	14-Jun-19	2	14-Jun-19	3.14	To attend Spring charging of CB
101	220 KV	PO	Padgha - Temghar I	14-Jun-19	2	14-Jun-19	3.15	To attend Spring charging of CB
102	220 KV	Tripped	Karad -Mudshingi Ckt- IV	14-Jun-19	4.58	14-Jun-19	5.27	Distance Protection
103	220 KV	EO	220 KV DEEPNAGAR - VIRODA	14-Jun-19	8.15	14-Jun-19	17.41	Attending Hot Spot On Y B-Phase CT Line Side Jumper And R Phase CT Bus Side Jumper.
104	220 KV	PO	Butibori 3-Butibori 1	14-Jun-19	8.28	14-Jun-19	14.5	Diagnostic Testing Work.
105	220 KV	PO	Chalishaon-Sayne	14-Jun-19	8.35	14-Jun-19	10.35	Diagnostic Testing Work.
106	220 KV	PO	Balapur-Malegaon	14-Jun-19	9.4	14-Jun-19	15.45	Testing Work
107	220 KV	EO	Uran - Kharghar I	14-Jun-19	9.55	14-Jun-19	14.19	Attending Hot Spot
108	220 KV	PO	Borivali - Tarapur	14-Jun-19	10.35	14-Jun-19	17.5	Routine Maintenance Work

List of Transmission line Trippings/Outages for the week 10 June -2019 to 16 June -2019

Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
109	220 KV	PO	Bombay Dyeing - Sahara	14-Jun-19	11.55	14-Jun-19	20.13	Replacement of Y-Ph CVT (Defer By Site).
110	220 KV	EO	220/100 Kv 200 Mva ICT III @Kalwa	14-Jun-19	12.13	14-Jun-19	12.57	Bird Nest Removal.
111	220 KV	PO	WARORA WANI-II	14-Jun-19	12.13	14-Jun-19	21.22	Line Signature Testing of Line & Charging After Work of Diversion of 220KV Chandrapur Ckt.
112	220 KV	EO	220/100 Kv 200 MVA ICT-IV@Kalwa	14-Jun-19	13.06	14-Jun-19	13.36	Bird Nest Removal.
113	220 KV	PO	Bableshwar -Bhenda	14-Jun-19	13.07	14-Jun-19	22.21	Providing Earthwire.
114	220 KV	PO	Chandrapur GCR - Wani	14-Jun-19	14	14-Jun-19	21.22	Project Work.
115	220 KV	PO	Chandrapur GCR - Warora - I	14-Jun-19	14.14	14-Jun-19	22.52	Project Work.
116	220 KV	EO	Warora - Warora Rly Tss 2	14-Jun-19	19.5	14-Jun-19	22.1	Checking Phase Sequence of New Warora Chandrapur Ckt.
117	220 KV	Tripped	220 KV JALKOT - NANDED (KUMBHARGAON) CKT - 1	15-Jun-19	6.15	15-Jun-19	8.35	Chattering sound on Y PH jumper near gantry at kumbhargaoon end.
118	220 KV	PO	Butibori - Wardha	15-Jun-19	8.28	15-Jun-19	13.26	Diagnostic testing work.
119	220 KV	EO	Mahape - TIFIL	15-Jun-19	8.37	15-Jun-19	12.38	B-PH BUS Isolator to BUS Jumper Replaced & Attending Hot Spot.
120	220 KV	PO	220/22KV 50MVA PTR - 1 @ PALAVA	15-Jun-19	9.01	15-Jun-19	14.14	OTI & WTI Replacment Work.
121	220 KV	PO	220/110 Kv 200 MVA ICT-III @Kolhapur-II (Mudshingi)	15-Jun-19	9.03	15-Jun-19	12.34	OLTC Servicing.
122	220 KV	PO	220/132 Kv 100 Mva Cgl Ict 1 @Dondaicha	15-Jun-19	9.19	15-Jun-19	10.09	YPH LV bushing hot spot.
123	220 KV	PO	Mahad-Kandalgaon	15-Jun-19	9.2	15-Jun-19	18.53	Jumper Nut Bolt Tightening & tree Cutting.
124	220 KV	PO	220KV Chalisagaon-Kopergaon	15-Jun-19	9.25	15-Jun-19	14.45	Attending Hot Spot
125	220 KV	PO	220/22-22 Kv 100 Mva Ptr No 1 @Parvati	15-Jun-19	10.24	15-Jun-19	15.5	Replacement Of Bus PT By CVT (Safety Purpose).
126	220 KV	PO	Uran - Apta IV	15-Jun-19	13.51	15-Jun-19	14.13	Emergency Tree Cutting.
127	220 KV	PO	220/100 Kv 200 MVA ICT I @Pal-Dombivali	15-Jun-19	14.21	15-Jun-19	17.1	Plastic Wrapping To OSR & PRV.
128	220 KV	PO	Chakan-Mahindra Vehicle	15-Jun-19	16.31	15-Jun-19	17.55	For Fixing of R PH Dislocated Pilot String Suspension Clamp At Tower LOC NO.02.
129	220 KV	PO	220/100 KV 200MVA ICT II @ Pal	15-Jun-19	17.17	15-Jun-19	19.2	Plastic Wrapping To OSR & PRV.
130	220 KV	Tripped	Kolshet-Roma	15-Jun-19	17.18	15-Jun-19	19.34	Distance Protection YPH BPH PH TO IB-8189A IY-8185A.
131	220 KV	PO	220/22 Kv 50 Mva Ngef Ptr 1 @Kandalgaon	16-Jun-19	5.35	16-Jun-19	11.55	Bus Section 1 Outages For Connecting Jumper Of Hybrid Pass.
132	220 KV	PO	Kandalgaon - Pirangut	16-Jun-19	5.36	16-Jun-19	11.27	Jumper connecting hybrid pass 1.
133	220 KV	PO	VILEBHAGAD KANDALGAON	16-Jun-19	5.38	16-Jun-19	11.3	Jumper connecting hybrid pass 1.
134	220 KV	PO	Kandalgaon - Bhira	16-Jun-19	5.43	16-Jun-19	11.14	Jumper connecting hybrid pass 1.
135	220 KV	PO	Kandalgaon - ONGC Panvel	16-Jun-19	5.55	16-Jun-19	11.13	Jumper connecting hybrid pass 1.
136	220 KV	PO	Kandalgaon - Koyna (Pophali)	16-Jun-19	6	16-Jun-19	13.35	Jumper connecting hybrid pass 1.
137	220 KV	PO	Kandalgaon - Sona Alloys	16-Jun-19	6.15	16-Jun-19	11.52	Jumper connecting hybrid pass 1.
138	220 KV	PO	Dasturi-Kandalgaon Line	16-Jun-19	6.2	16-Jun-19	11.08	Jumper connecting hybrid pass 1.
139	220 KV	EO	Trombay - Kalwa	16-Jun-19	8.19	16-Jun-19	11.2	Red Hot On R PH CB Top Palm.
140	220 KV	PO	Boisar II - Tarapur	16-Jun-19	10.31	16-Jun-19	16.06	Replacement Of Rusted Overhead Earthwire.
141	220 KV	PO	Kalwa Salsette III	16-Jun-19	12.22	16-Jun-19	13.46	CB & LA Testing.
142	220 KV	HT	Trombay Carnac 5	16-Jun-19	13.24		Continued.	For Safety Purpose.
143	220 KV	HT	Trombay Salsette 1 Backbay	16-Jun-19	13.24	16-Jun-19	22.58	For Safety Purpose.

List of Transmission line Trippings/Outages for the week 10 June -2019 to 16 June -2019

Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
144	220 KV	HT	Hinjawadi I- Chinchwad	16-Jun-19	14.4	16-Jun-19	17.53	Load Mannegment To Avail Outage On Urse Talegaon CKT1.
145	220 KV	PO	Urse - Talegaon (Ambi) Ckt 1	16-Jun-19	15.14	16-Jun-19	17.46	Replacment Of Pilot Broken String.
146	400 KV	PO	Karad Solapur (PG)	3-May-17	11:49		Continued.	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403
147	400 KV	Tripped	400/220/33 Kv 315 Mva ICT 1 @Padghe	15-Nov-18	10.07		Continued.	Differential Protection Declared Faulty.
148	400 KV	HT	400/220/33 Kv 500 Mva lct 1 @ CHANDRAPUR 2	12-Apr-19	17.1		Continued.	Due To CVT Porcelain Collars Of The ICT-1 Are Damaged.
149	400 KV	HT	Dhule Sar'Sarovar II	4-Jun-19	18.55	12-Jun-19	11.16	Over Voltage
150	400 KV	HT	Khadka-Aurangabad (Waluj)	7-Jun-19	21.13	10-Jun-19	8.2	Over Voltage
151	400 KV	Tripped	Chakan-Talegaon (Pgcil)	9-Jun-19	20.03	10-Jun-19	7.32	TRIPPED FROM CHAKAN END Z1 Y-E 4KM 20KA FROM TALEGAON PG 1.03KM 18.70KAMP.
152	400 KV	PO	Karad - Jaigad - II	10-Jun-19	9.16	10-Jun-19	19.15	ATTENDING DECAPPING.
153	400 KV	PO	Lonikand I - Koyna stage-IV	10-Jun-19	9.54	10-Jun-19	18.14	CHEMICAL CLEANING OF DISC INSULATOR.
154	400 KV	PO	Deepnagar Taptitanda	10-Jun-19	9.57	10-Jun-19	15.03	DISTANCE RELAY REPLACEMENT WORK.
155	400 KV	EO	Kolhapur Solapur(PG) I	10-Jun-19	10.55	10-Jun-19	14.32	TBC SHIFTING AT KOLHAPUR END HOT SPOT ATTENDING WORK.
156	400 KV	Tripped	400/220/33 Kv 315 Mva ICT I @ Akola (M)	10-Jun-19	12.5	10-Jun-19	13.5	TRIPPED ON PDR.
157	400 KV	HT	Akola II - RPL(Rattanindia) Ckt-II	10-Jun-19	14.24	10-Jun-19	19.49	EMERGENCY OUTAGE AT WARDHA PG END.
158	400 KV	HT	Akola Wardha li	10-Jun-19	14.24	10-Jun-19	19.4	H/T FROM WARDHA PG END WORK BY PGCIL.
159	400 KV	Tripped	400/220/33 Kv 315 Mva ICT I @ Akola (M)	10-Jun-19	14.5	10-Jun-19	15.22	TRIPPED ON PDR.
160	400 KV	Tripped	Pune(GIS)-A'bad(Waluj) Ckt 2	10-Jun-19	17.42	10-Jun-19	19.4	Distance Protection
161	400 KV	Tripped	Chakan Talegaon(Pg)	10-Jun-19	17.5	11-Jun-19	1.16	Distance Protection
162	400 KV	HT	Bhusawal-Aurangabad	10-Jun-19	18.18	12-Jun-19	8.52	Over Voltage
163	400 KV	PO	Akola II - RPL(Rattanindia) Ckt I	10-Jun-19	19.38	10-Jun-19	19.52	DUE TO EMERGENCY O/G ON WARDHA PG-AKOLA CKT 2.
164	400 KV	Tripped	Padghe - Nagothane - I	10-Jun-19	19.43	11-Jun-19	13.3	Distance Protection
165	400 KV	Tripped	Padghe - Nagothane - II	10-Jun-19	19.44	11-Jun-19	15.36	Distance Protection
166	400 KV	Tripped	400/220 Kv 500 MVA ICT-III @Kalwa	10-Jun-19	21.24	11-Jun-19	0.47	Buccholz Protection Optd
167	400 KV	Tripped	Padghe - Kalwa-II	10-Jun-19	21.25	11-Jun-19	16.11	Distance Protection
168	400 KV	Tripped	Kharghar-Talegaon(PG)	10-Jun-19	22.31	11-Jun-19	3.42	Distance Protection
169	400 KV	HT	400/220 Kv 500 MVA ICT-IV @Kalwa	11-Jun-19	0.46	11-Jun-19	11.03	TO CONTROL OVERLOADING.
170	400 KV	PO	Jaigad-New Koyna Ckt-II	11-Jun-19	8	11-Jun-19	16.27	To attend Decapping
171	400 KV	PO	Lonikand I - Koyna stage-IV	11-Jun-19	8.2	11-Jun-19	18.06	Chemical cleaning of Disc Insulator
172	400 KV	PO	Deepnagar Taptitanda	11-Jun-19	9.53	11-Jun-19	18.1	Disc Replacement work
173	400 KV	EO	Koradi-RattanIndia	11-Jun-19	13.23	11-Jun-19	17.15	Replacement of Flashover String
174	400 KV	Tripped	Parly(MS)- Nanded ckt II	11-Jun-19	13.47	11-Jun-19	16.49	Distance Protection Y Phase to E/F
175	400 KV	Tripped	400/220/33 Kv 500 Mva lct 3 @Dhule	11-Jun-19	16.4	11-Jun-19	17.56	Tripped on Master Trip
176	400 KV	Tripped	400/220/33 Kv 315 Mva lct 2 @Dhule	11-Jun-19	16.4	11-Jun-19	19	Tripped on Master Trip
177	400 KV	EO	Dhule(MS)- Dhule(BDTCL) -II	11-Jun-19	18.29	11-Jun-19	19.47	To connect Broken LA E/W
178	400 KV	EO	400/220 Kv 600 MVA ICT-II @Kalwa	12-Jun-19	6	12-Jun-19	9.02	To attend DC Leakage
179	400 KV	Tripped	Lamboti - Solapur (PG)	12-Jun-19	6.11	12-Jun-19	7.07	Tripped due to R-Phase breaker pole burst of reactor bay.

List of Transmission line Trippings/Outages for the week 10 June -2019 to 16 June -2019

Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
180	400 KV	PO	Koradi-Khaperkheda li	12-Jun-19	8.51	12-Jun-19	14.04	Attending Hot Spot
181	400 KV	PO	Chandrapur - Khaperkheda	12-Jun-19	14.28	12-Jun-19	21.01	Routine Maintenance Work
182	400 KV	PO	400/220/33kv 500MVA ICT 5 @ Padghe	12-Jun-19	15.29	12-Jun-19	16.34	OTI R & Y Phase.
183	400 KV	PO	Deepnagar Taptitanda	12-Jun-19	15.29	12-Jun-19	19.51	Hot spot attending work.
184	400 KV	Tripped	400/220/33 Kv 500 Mva lct-3 @Nagothane	12-Jun-19	16	12-Jun-19	16.4	Busbar protection operated.
185	400 KV	HT	Khadka-Aurangabad (Waluj)	12-Jun-19	16.48	13-Jun-19	12.01	Over Voltage
186	400 KV	HT	Dhule Sar'Sarovar II	12-Jun-19	17.12	12-Jun-19	22.27	Over Voltage
187	400 KV	PO	Akola - Bhusawal	13-Jun-19	6.02	13-Jun-19	11.3	Replacement of String
188	400 KV	EO	Dhule(MS)- Dhule(BDTCL) -II	13-Jun-19	9.15	13-Jun-19	10.19	Due To Sparking On Line Isolator At Dhule End.
189	400 KV	PO	Taptitanda Waluj	13-Jun-19	12.07	13-Jun-19	19.08	Routine Maintenance Work
190	400 KV	Tripped	400/220 Kv 500 MVA ICT II @Lamboti	13-Jun-19	14.22	13-Jun-19	15.48	NDR Operated
191	400 KV	EO	karad -kolhapur-I	13-Jun-19	15.15	13-Jun-19	18	Attending Hot Spot
192	400 KV	HT	Khadka-Aurangabad (Waluj)	13-Jun-19	17.47	15-Jun-19	8.18	Over Voltage
193	400 KV	EO	Padghe - Kalwa-II	15-Jun-19	6.13	15-Jun-19	10.54	Attending Hot Spot
194	400 KV	EO	Koradi 2-IEPL	15-Jun-19	8.38	15-Jun-19	14.19	Tan Delta Measurment of CTs
195	400 KV	PO	Koradi-Bhusawal	15-Jun-19	9.02	15-Jun-19	20.47	Replacement Of Isolator Mechanism Box.
196	400 KV	PO	Main Bus-I @ Koradi III	15-Jun-19	9.4	15-Jun-19	13.5	Online Replacement Of Bus Hanger By Hot Line.
197	400 KV	PO	Pune(GIS)-Parli(PG) Ckt 2	15-Jun-19	10.26	15-Jun-19	16.55	Bay Maintenance work.
198	400 KV	HT	Dhule Sar'Sarovar I	15-Jun-19	17.35		Continued.	Over Voltage
199	400 KV	HT	Khadka-Aurangabad (Waluj)	15-Jun-19	20.51		Continued.	Over Voltage
200	400 KV	PO	400/220 Kv 500 MVA ICT-III @Kalwa	16-Jun-19	8.53	16-Jun-19	13.03	OLTC Overhauling & Maint Work.
201	400 KV	PO	Kharghar-Talegaon(PG)	16-Jun-19	11.41	16-Jun-19	18.04	Routine Maintenance Work
202	500 KV	EO	Chandrapur - Padghe Hvdc Pole 2	15-Jun-19	17.12	15-Jun-19	22.51	Urgent Replacement Of Converter Trance former Fan Group Control.