

**State Load Despatch Center,Airoli (MSETCL)  
Power System Position from 07/Jun/2021 to 13/Jun/2021**

**Supply Position During Morning Peak (MW)**

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW													
07-06-2021	12 Hrs	4188	442	365	4995	7540	971	3348	989	-1337	16506	0	16506	1004	250	19097	19097	49.95
08-06-2021	10 Hrs	5212	389	418	6019	7095	1109	3792	852	-1425	17442	0	17442	778	250	19895	19895	50.00
09-06-2021	10 Hrs	4428	584	402	5414	7028	1720	3785	672	-1283	17336	0	17336	811	225	19655	19655	49.98
10-06-2021	10 Hrs	4154	514	386	5054	6318	2486	3233	597	-976	16712	0	16712	1075	251	19014	19014	50.01
11-06-2021	9 Hrs	4351	452	383	5186	6025	3013	3490	536	-1114	17136	0	17136	759	178	19187	19187	50.04
12-06-2021	10 Hrs	3801	592	367	4760	6787	1774	3741	732	-890	16904	0	16904	994	250	19038	19038	49.98
13-06-2021	11 Hrs	3923	514	236	4673	7111	1278	3523	871	-931	16525	0	16525	831	251	18538	18538	50.02
<b>Maximum</b>		<b>5212</b>	<b>592</b>	<b>418</b>	<b>6019</b>	<b>7540</b>	<b>3013</b>	<b>3792</b>	<b>989</b>	<b>-890</b>	<b>17442</b>	<b>0</b>	<b>17442</b>	<b>1075</b>	<b>251</b>	<b>19895</b>	<b>19895</b>	<b>50.04</b>
<b>Minimum</b>		<b>3801</b>	<b>389</b>	<b>236</b>	<b>4673</b>	<b>6025</b>	<b>971</b>	<b>3233</b>	<b>536</b>	<b>-1425</b>	<b>16506</b>	<b>0</b>	<b>16506</b>	<b>759</b>	<b>178</b>	<b>18538</b>	<b>18538</b>	<b>49.95</b>
<b>Average</b>		<b>4294</b>	<b>498</b>	<b>365</b>	<b>5157</b>	<b>6843</b>	<b>1764</b>	<b>3559</b>	<b>750</b>	<b>-1137</b>	<b>16937</b>	<b>0</b>	<b>16937</b>	<b>893</b>	<b>236</b>	<b>19204</b>	<b>19204</b>	<b>50.00</b>

**Supply Position During Day Peak (MW)**

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW													
07-06-2021	16 Hrs	4897	286	403	5586	6956	1601	3377	552	-1272	16800	0	16800	1089	250	19411	19411	49.99
08-06-2021	16 Hrs	4793	433	425	5651	6740	1661	3615	681	-959	17389	0	17389	1339	250	19937	19937	50.04
09-06-2021	13 Hrs	3971	404	409	4784	7099	1749	3152	826	-1139	16471	0	16471	1049	250	18909	18909	50.00
10-06-2021	13 Hrs	3591	388	388	4367	6563	2588	3001	839	-1197	16161	0	16161	1018	251	18627	18627	50.03
11-06-2021	13 Hrs	4151	373	365	4889	6644	2414	3119	638	-1450	16254	0	16254	842	251	18797	18797	50.00
12-06-2021	13 Hrs	3652	956	236	4844	6893	1689	3387	833	-1105	16541	0	16541	873	233	18752	18752	49.96
13-06-2021	15 Hrs	3679	494	235	4408	7290	1611	3384	769	-886	16576	0	16576	852	251	18565	18565	49.97
<b>Maximum</b>		<b>4897</b>	<b>956</b>	<b>425</b>	<b>5651</b>	<b>7290</b>	<b>2588</b>	<b>3615</b>	<b>839</b>	<b>-886</b>	<b>17389</b>	<b>0</b>	<b>17389</b>	<b>1339</b>	<b>251</b>	<b>19937</b>	<b>19937</b>	<b>50.04</b>
<b>Minimum</b>		<b>3591</b>	<b>286</b>	<b>235</b>	<b>4367</b>	<b>6563</b>	<b>1601</b>	<b>3001</b>	<b>552</b>	<b>-1450</b>	<b>16161</b>	<b>0</b>	<b>16161</b>	<b>842</b>	<b>233</b>	<b>18565</b>	<b>18565</b>	<b>49.96</b>
<b>Average</b>		<b>4105</b>	<b>476</b>	<b>352</b>	<b>4933</b>	<b>6884</b>	<b>1902</b>	<b>3291</b>	<b>734</b>	<b>-1144</b>	<b>16599</b>	<b>0</b>	<b>16599</b>	<b>1009</b>	<b>248</b>	<b>19000</b>	<b>19000</b>	<b>50.00</b>

**Supply Position During Evening Peak (MW)**

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW													
07-06-2021	21 Hrs	5304	347	409	6060	5428	1557	4196	0	-1159	16082	0	16082	944	147	18332	18332	49.99
08-06-2021	20 Hrs	4644	711	428	5783	6102	2207	3542	0	-867	16767	0	16767	1115	251	19000	19000	49.91
09-06-2021	20 Hrs	4518	706	380	5604	5576	1732	3598	0	-1058	15452	0	15452	822	148	17480	17480	50.00
10-06-2021	20 Hrs	4233	396	383	5012	5439	2803	3713	0	-1166	15801	0	15801	774	148	17889	17889	50.11
11-06-2021	20 Hrs	3823	638	381	4842	6142	2211	3577	0	-918	15854	0	15854	940	251	17963	17963	50.01
12-06-2021	20 Hrs	3778	1176	225	5179	6073	1852	3962	0	-920	16146	0	16146	962	240	18268	18268	50.00
13-06-2021	21 Hrs	3889	366	305	4560	5722	2029	3913	0	-916	15308	0	15308	953	250	17427	17427	49.95
<b>Maximum</b>		<b>5304</b>	<b>1176</b>	<b>428</b>	<b>6060</b>	<b>6142</b>	<b>2803</b>	<b>4196</b>	<b>0</b>	<b>-867</b>	<b>16767</b>	<b>0</b>	<b>16767</b>	<b>1115</b>	<b>251</b>	<b>19000</b>	<b>19000</b>	<b>50.11</b>
<b>Minimum</b>		<b>3778</b>	<b>347</b>	<b>225</b>	<b>4560</b>	<b>5428</b>	<b>1557</b>	<b>3542</b>	<b>0</b>	<b>-1166</b>	<b>15308</b>	<b>0</b>	<b>15308</b>	<b>774</b>	<b>147</b>	<b>17427</b>	<b>17427</b>	<b>49.91</b>
<b>Average</b>		<b>4313</b>	<b>620</b>	<b>359</b>	<b>5291</b>	<b>5783</b>	<b>2056</b>	<b>3786</b>	<b>0</b>	<b>-1001</b>	<b>15916</b>	<b>0</b>	<b>15916</b>	<b>930</b>	<b>205</b>	<b>18051</b>	<b>18051</b>	<b>50.00</b>

### Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
07-06-2021	4 Hrs	4830	315	278	5423	6023	930	3437	0	-994	14819	0	14819	686	251	16750	16750	50.03
08-06-2021	4 Hrs	4772	269	419	5460	5464	1410	3950	0	-952	15332	0	15332	685	251	17220	17220	50.03
09-06-2021	4 Hrs	4456	240	403	5099	5431	2012	3324	0	-1033	14833	0	14833	621	147	16634	16634	50.05
10-06-2021	4 Hrs	4077	258	371	4706	4908	2241	3365	0	-792	14428	0	14428	651	146	16017	16017	50.04
11-06-2021	4 Hrs	3685	262	373	4320	4755	2182	3333	0	-810	13780	0	13780	601	147	15338	15338	50.00
12-06-2021	4 Hrs	3611	327	371	4309	5472	1692	3194	0	-870	13797	0	13797	543	147	15357	15357	50.00
13-06-2021	4 Hrs	3618	248	228	4094	5503	2087	3295	0	-899	14080	0	14080	596	147	15722	15722	50.01
<b>Maximum</b>		<b>4830</b>	<b>327</b>	<b>419</b>	<b>5460</b>	<b>6023</b>	<b>2241</b>	<b>3950</b>	<b>0</b>	<b>-792</b>	<b>15332</b>	<b>0</b>	<b>15332</b>	<b>686</b>	<b>251</b>	<b>17220</b>	<b>17220</b>	<b>50.05</b>
<b>Minimum</b>		<b>3611</b>	<b>240</b>	<b>228</b>	<b>4094</b>	<b>4755</b>	<b>930</b>	<b>3194</b>	<b>0</b>	<b>-1033</b>	<b>13780</b>	<b>0</b>	<b>13780</b>	<b>543</b>	<b>146</b>	<b>15338</b>	<b>15338</b>	<b>50.00</b>
<b>Average</b>		<b>4150</b>	<b>274</b>	<b>349</b>	<b>4773</b>	<b>5365</b>	<b>1793</b>	<b>3414</b>	<b>0</b>	<b>-907</b>	<b>14439</b>	<b>0</b>	<b>14439</b>	<b>626</b>	<b>177</b>	<b>16148</b>	<b>16148</b>	<b>50.02</b>

### Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
07-06-2021	117.160	8.612	8.483	134.255	0.428	152.097	155.262	30.441	87.834	7.076	21.439	5.262	-27.802	383.901	54.503	438.404
08-06-2021	118.619	10.279	10.016	138.914	0.496	148.316	150.896	35.002	91.141	7.984	23.391	5.875	-24.446	396.911	53.712	450.623
09-06-2021	106.709	9.657	9.472	125.838	0.478	146.532	147.194	43.614	85.900	6.154	19.548	4.261	-25.733	382.305	49.542	431.847
10-06-2021	95.521	9.494	9.128	114.143	0.514	137.533	139.347	56.524	79.529	6.213	20.586	4.874	-23.189	370.753	48.649	419.402
11-06-2021	94.266	9.811	9.169	113.246	0.469	138.456	139.761	56.657	81.100	6.116	19.772	4.854	-24.290	371.285	48.916	420.201
12-06-2021	90.707	14.540	7.051	112.298	0.459	148.724	148.077	41.757	88.704	6.783	18.929	4.953	-22.731	375.535	46.613	422.148
13-06-2021	91.543	9.001	5.979	106.523	0.523	152.937	153.759	42.683	87.233	6.738	18.108	4.922	-22.846	373.268	45.876	419.144
<b>Maximum</b>	<b>118.619</b>	<b>14.540</b>	<b>10.016</b>	<b>138.914</b>	<b>0.523</b>	<b>152.937</b>	<b>155.262</b>	<b>118.619</b>	<b>91.141</b>	<b>7.984</b>	<b>23.391</b>	<b>5.875</b>	<b>-22.731</b>	<b>396.911</b>	<b>54.503</b>	<b>450.623</b>
<b>Minimum</b>	<b>90.707</b>	<b>8.612</b>	<b>5.979</b>	<b>106.523</b>	<b>0.428</b>	<b>137.533</b>	<b>139.347</b>	<b>90.707</b>	<b>79.529</b>	<b>6.116</b>	<b>18.108</b>	<b>4.261</b>	<b>-27.802</b>	<b>370.753</b>	<b>45.876</b>	<b>419.144</b>
<b>Average</b>	<b>102.075</b>	<b>10.199</b>	<b>8.471</b>	<b>120.745</b>	<b>0.481</b>	<b>146.371</b>	<b>147.757</b>	<b>102.075</b>	<b>85.920</b>	<b>6.723</b>	<b>20.253</b>	<b>5.000</b>	<b>-24.434</b>	<b>379.137</b>	<b>49.687</b>	<b>428.824</b>

<b>Details of Koyna Water Consumption (in TMC)</b>			
<b>Date</b>	<b>For the Day</b>	<b>For the Month</b>	<b>Balance</b>
07-06-2021	0.040	1.436	66.064
08-06-2021	0.085	1.521	65.979
09-06-2021	0.074	1.595	65.905
10-06-2021	0.056	1.650	65.850
11-06-2021	0.072	1.722	65.778
12-06-2021	0.145	1.867	65.633
13-06-2021	0.056	1.923	65.577

**State Load Despatch Center, Airoli (MSETCL)  
Central Sector Share/Drawal from 07/Jun/2021 to 13/Jun/2021**

<b>Date</b>	<b>DAY</b>	<b>Central Sector Share</b>		<b>Total Interstate</b>		<b>Total Share</b>		<b>Total Drawal</b>		<b>Overdrawal(+)/</b>	
		<b>MUs</b>	<b>Avg. MW</b>	<b>MUs</b>	<b>Avg. MW</b>	<b>MUs</b>	<b>Avg. MW</b>	<b>MUs</b>	<b>Avg. MW</b>	<b>MUs</b>	<b>Avg. MW</b>
		<b>1</b>		<b>2</b>		<b>1+2=3</b>		<b>4</b>		<b>3-4=5</b>	
07-06-2021	MONDAY	114.389	6428	40.873	1703	155.262	6469	152.097	6337	-3.165	-132
08-06-2021	TUESDAY	111.798	6248	39.098	1629	150.896	6287	148.316	6180	-2.580	-108
09-06-2021	WEDNESDAY	108.504	6094	38.690	1612	147.194	6133	146.532	6106	-0.662	-28
10-06-2021	THURSDAY	103.213	5770	36.134	1506	139.347	5806	137.533	5731	-1.814	-76
11-06-2021	FRIDAY	105.778	5789	33.983	1416	139.761	5823	138.456	5769	-1.305	-54
12-06-2021	SATURDAY	106.433	6128	41.644	1735	148.077	6170	148.724	6197	0.647	27
13-06-2021	SUNDAY	106.398	6359	47.361	1973	153.759	6407	152.937	6372	-0.822	-34
<b>Total</b>		<b>756.513</b>		<b>277.783</b>		<b>1034.296</b>		<b>1024.595</b>		<b>-9.701</b>	

**Generator Unit Outages/Trippings from 07.06.2021 to 13.06.2021**

Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
Chandrapur Unit-8	08-06-2021	20.14	11-06-2021	19.03	Boiler Tube Leakage	FORCED
Koradi Unit-8	08-06-2021	13.15	21-06-2021	0.16	Boiler Tube Leakage	FORCED
Koradi Unit-8	25-05-2021	3.52	07-06-2021	22.03	Boiler Tube Leakage	FORCED
Parli Unit 8	07-06-2021	11.56	07-06-2021	14.44	Due To Loss Of Oil Fuel.	FORCED
Parli Unit 8	08-06-2021	0.3		Continued.	Zero Schedule.	FORCED
IEPL Unit 1	28-08-2018	21.26		Continued.	No PPA	FORCED
Koradi Unit 9	31-05-2021	21.59	08-06-2021	11.22	Boiler Tube Leakage	FORCED
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	FORCED
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	FORCED
Koyna Unit 6	22-04-2021	12	25-06-2021	18.1	UGC Oil Cooler Leakage.(Converted to Capital Overhaul from 08.00Hrs DT.23-4-2021)	PLANNED
Khaparkheda Unit 1	11-06-2021	23.58		Continued.	Annual Overhaul	PLANNED
Chandrapur Unit 3	08-06-2021	10.59	15-06-2021	16.52	Boiler Tube Leakage	FORCED
Chandrapur Unit 7	20-02-2021	23.43		Continued.	Generator Earth Fault.	FORCED
Koradi Unit 6	27-04-2021	19.59		Continued.	Zero Schedule.	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Zero Schedule.	FORCED
Bhusawal Unit 3	08-06-2021	0.34		Continued.	Zero Schedule.	FORCED
Bhusawal Unit 4	11-06-2021	16.11		Continued.	Zero Schedule By MSEDCL	FORCED
Bhusawal Unit 5	11-06-2021	16.35		Continued.	Zero Schedule By MSEDCL	FORCED
Nasik Unit 3	03-12-2020	6.45		Continued.	PA Fan Problem (Under Case 4 Bidding From 11.00Hrs DT. 21-01-2021).	FORCED
Nasik Unit 5	17-05-2021	12.5		Continued.	Zero schedule.	FORCED
Parli Unit 6	04-05-2021	20		Continued.	Zero Schedule By MSEDCL	FORCED
Parli Unit 7	05-05-2021	19		Continued.	Zero Schedule.	FORCED
Paras Unit 3	07-06-2021	16.21	08-06-2021	8	GT-1 CT Replacement Work.	FORCED
Paras Unit 3	10-06-2021	16	23-06-2021	12.52	Zero scheduled given by MSEDCL	FORCED
Paras Unit 4	10-06-2021	17		Continued.	zero scheduled given by MSEDCL	FORCED
JSW (J) U4	09-06-2021	0.01	18-06-2021	11.32	CW Duct leakage	FORCED
SWPGPL U-1	16-02-2016	17.09		Continued.	No PPA.	FORCED
SWPGPL U-3	08-06-2021	0.24		Continued.	Zero Schedule.	FORCED
SWPGPL U-4	08-06-2021	0.04	24-06-2021	19.49	Zero Schedule.	FORCED
Dhariwal	11-06-2021	5	12-06-2021	4.02	Zero Schedule Given By MSEDCL.	FORCED
Adani U-1	16-05-2021	17.57	16-06-2021	5.48	Zero Schedule By MSEDCL.	FORCED
Adani U-4	16-05-2021	10.01	16-06-2021	0.48	Zero Schedule.	FORCED
Adani U-5	17-05-2021	12.05	16-06-2021	7.45	Zero schedule.	FORCED
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	FORCED
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	FORCED
Uran Unit 6	17-05-2021	22.59	07-06-2021	8.36	Gas shortage.	FORCED
Uran Unit 7	25-05-2020	12.51		Continued.	Turbine Blade Failure	FORCED
Uran Unit 8	12-06-2021	11.17	13-06-2021	17.38	Bus 1 Tripped on LBB	FORCED
Uran Unit B0	12-06-2021	11.17	13-06-2021	22.33	Bus 1 Tripped on LBB	FORCED
AEML Unit 1	19-05-2021	9.52		Continued.	flame Failure.	FORCED

**Transmission Line Outages/Trippings from 07.06.2021 to 13.06.2021**

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Mudshingi Chikodi	24-09-2019	17.12		Continued.	No Schedule(Charge from Mudshingi end only)	PO	220 KV
Talandage - Chikodi	01-10-2019	17.1		Continued.	No Schedule(Close at Chikodi end only)	PO	220 KV
220/100 Kv 100 MVA ICT II @Kandalgaon	07-06-2021	11.15	07-06-2021	17.15	For Attending Problem In CTR N2 Fire Protection System.	PO	220 KV
220/132 Kv 100 Mva Ict 2 @Bhokardan	07-06-2021	10.17	07-06-2021	12.03	Pre-Monsoon Maintenance Work.	PO	220 KV
220/132 Kv 200 MVA ICT I @Dhule	07-06-2021	10.28	07-06-2021	14.1	Attending Oil Leakage	PO	220 KV
220/132 Kv 200 MVA ICT III @Ambazari	07-06-2021	10.16	07-06-2021	15.48	Replacement Of B-Phase LV CT Due To High Tan Delta Value.	PO	220 KV
220/132 Kv 200mva Vijay Ict 2 @Jalna	07-06-2021	10.22	07-06-2021	16.14	Routine Maintenance Work	PO	220 KV
220/132kv 115mva Bhel Ptr 3 @Lonand	07-06-2021	9.2	07-06-2021	12.5	Pre-Monsoon Maintenance Work.	PO	220 KV
Abhijeet-Wardha-li	07-06-2021	17.3	07-06-2021	18.04	Tripped At Abhijeet End Only.	T	220 KV
Badnera - Amravati	07-06-2021	9.21	07-06-2021	14.55	Line Maintenance work	PO	220 KV
Hingoli- Girawali	07-06-2021	10.52	07-06-2021	16.09	Quarterly Maintenance Work	PO	220 KV
Jejuri- Ismt- Lonand	07-06-2021	11.1	07-06-2021	19.32	Hand Trip Of CB Required For Connection Of 220KV ISMT Consumer, Which Is Tap On 220KV Jejuri-Lonand Line.	PO	220 KV
Karad(400kv) - Wathar	07-06-2021	10.24	07-06-2021	14.22	For Testing Of LA, CT And Routine Maintenance Work.	PO	220 KV
MSETCL Borivli Aarey 2	07-06-2021	9.05		Continued.	In Pointing Y-Ph Cable Sheath Fault Between Section JC-14 To JC-16.	PO	220 KV
Pedhambe - Oni	07-06-2021	10.25	07-06-2021	11.05	Distance Protection	T	220 KV
Salsette : 220 / 110 / 22 250 MVA ICT 2	07-06-2021	8.05	07-06-2021	21	For Shifting Conductor To ICT-1 Bay.	PO	220 KV
Trombay Carnac 5	07-06-2021	11.19	07-06-2021	17.06	Resagging Of Conductor.	PO	220 KV
Wathar - Mudshingi 3 Line	07-06-2021	15.35	07-06-2021	19.25	Testing Work	PO	220 KV
100 MVA ICT I at Kandalgaon	08-06-2021	10.3	08-06-2021	14.4	Diagnostic testing & maint. work.	PO	220 KV
220/100 Kv 100 Mva Cgl Ict 2 @Tambati	08-06-2021	13.38	08-06-2021	16.26	Pre-monsoon maintenance work.	PO	220 KV
220/100 Kv 100 Mva Emco Ict 1 @Tambati	08-06-2021	10.38	08-06-2021	13.23	Pre-monsoon maintenance work.	PO	220 KV
220/100 Kv 200 MVA ICT I @Pal-Dombivali	08-06-2021	10.04	08-06-2021	13.43	Pre-monsoon maintenance work.	PO	220 KV
220/132/11 Kv 200 Mva Trans & Rect Ict 1 @Amravati	08-06-2021	9.36	08-06-2021	11.48	Pre monsoon and routine maintenance work of ICT 1.	PO	220 KV
220/132KV 100MVA - 1@Alephata	08-06-2021	17.19	08-06-2021	18.59	Pre-monsoon maintenance work.	PO	220 KV
Balapur-Malegaon	08-06-2021	11.4	08-06-2021	15.12	Rusted nut bolt replacement at LOC 220-221 trimming of mango LOC 207-208 & teak wood tree between LOC. no.98-99.	T	220 KV
Koyna (Pophali) - Kdph	08-06-2021	22.5	08-06-2021	23.1	Distance Protection	T	220 KV

**Transmission Line Outages/Trippings from 07.06.2021 to 13.06.2021**

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Wardha Butibori-III	08-06-2021	9.17	08-06-2021	15.52	Diagnostic testing work & for installation of switch for BCPU & PU relay.	PO	220 KV
220/132 KV 100MVA ICT-I @ Belewadi	09-06-2021	10.42	09-06-2021	20.53	Erection Of Gantry & Stringing Work For New 50MVA 220/33KV TF.	HT	220 KV
220/132 Kv 200 Mva Cgl Ict @Satana	09-06-2021	11.55	09-06-2021	16.45	Isolator Maintenance Work.	PO	220 KV
220/132 Kv 200 Mva ICT-I @Girwali	09-06-2021	11.3	09-06-2021	16.16	Tan Delta Testing Of HV Ct And Bushing.	PO	220 KV
220/132 Kv 200mva Alstom Ict 1 @Jalna	09-06-2021	9.1	09-06-2021	19	Routine Maintenance Work	PO	220 KV
220/132/11 Kv 200 Mva Cgl Ict 2 @Amravati	09-06-2021	10	09-06-2021	11.46	Pre-Monsoon Maintenance Work.	PO	220 KV
220/33 KV 100MVA T/F-II @ Chakan	09-06-2021	10.05	09-06-2021	13.2	Pre-Monsoon Maintenance Work.	PO	220 KV
Balapur-Malegaon	09-06-2021	11.12	09-06-2021	13.54	Replacement Of Rusted Nut Bolt	PO	220 KV
Belewadi-Nagar Ckt I	09-06-2021	10.45	09-06-2021	20.45	Erection Of Gantry 7 Equipment & Stringing Work	PO	220 KV
Kalmeshwar-Pandhurna	09-06-2021	9.56	09-06-2021	18.34	Routine Maintenance Work	PO	220 KV
Kandalgaon - Koyna (Pophali)	09-06-2021	10.05	09-06-2021	18.05	Attending Hot Spot	EO	220 KV
Karad - Sadawagpur I	09-06-2021	9.55	09-06-2021	13.15	Quarterly Maintenance Work	PO	220 KV
Karad - Vita Ckt- I	09-06-2021	10.24	09-06-2021	18.05	Insulator String Washing Work.	PO	220 KV
Koyna (Pophali) - Kdph	09-06-2021	11.3	09-06-2021	18.2	Distance Protection	T	220 KV
Koyna (Pophali) - Kdph	09-06-2021	9.4	09-06-2021	10	Distance Protection	T	220 KV
Koyna (Pophali) - Kdph	09-06-2021	23.05	10-06-2021	11.45	Distance Protection	T	220 KV
Nalasopara-Boisar	09-06-2021	13.3	09-06-2021	18.41	Distance Protection	T	220 KV
Nalasopara-Boisar	09-06-2021	15.35	09-06-2021	18.41	For Safety Purpose(outage on 132KV Boisar-Palghar Line)	EO	220 KV
New Koyna - Niwali	09-06-2021	16.3	09-06-2021	19.19	Distance Protection	T	220 KV
Niwali - Pawas Line	09-06-2021	16.31	09-06-2021	19.3	Distance Protection	T	220 KV
PARLY (PG) - OSMANABAD	09-06-2021	10.26	09-06-2021	18	Line Maintenance work	PO	220 KV
Tembhurni - Jeur	09-06-2021	11.15	09-06-2021	13.25	Quarterly Maintenance Work	PO	220 KV
Kharghar-Panvel TSS	10-06-2021	10.29	10-06-2021	11.39	Tripped at kharghar end	T	220 KV
Koyna (Pophali) - Kdph	10-06-2021	16.1	10-06-2021	11.45	Distance Protection	T	220 KV
Nalasopara-Boisar	10-06-2021	12.52	10-06-2021	18.32	132kv Boisar-palghar line-1 which tripped due to R-PH insulaor de-capped at loc-23	EO	220 KV
Phursungi-Parvati	10-06-2021	11.29	10-06-2021	17.15	Replacement work	PO	220 KV
Theur-Phursungi	10-06-2021	12.05	10-06-2021	16.02	Replacement work	PO	220 KV
Topworth - Kharghar	10-06-2021	15.06	10-06-2021	17.37	Premonsoon Maintenance work	PO	220 KV
VSNL - STT 2 GIS	10-06-2021	13.56	10-06-2021	15.47	Removal of summator of check metering of m/s STT Global Data centre india pvt.ltd	PO	220 KV
220/132 Kv 100 Mva Ict 2 @Sawangi	11-06-2021	11.25	11-06-2021	16.31	Testing Work	PO	220 KV
Dahanu Ghodbunder Line 1	11-06-2021	8.45	11-06-2021	18.18	Annual Maintenance Work	PO	220 KV
Dhule - Dondaicha Ckt	11-06-2021	14.23	11-06-2021	17.27	Testing Work	PO	220 KV

**Transmission Line Outages/Trippings from 07.06.2021 to 13.06.2021**

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Kanhan-Suryalakshmi	11-06-2021	18.43	11-06-2021	19.4	Backup Protection	T	220 KV
Mudshingi-Belewadi	11-06-2021	10.13	11-06-2021	15.53	Quarterly Maintenance Work	PO	220 KV
Wpcl-Warora 1	11-06-2021	11.16	11-06-2021	14.4	Programming of Discom energy meter	PO	220 KV
Wpcl-Warora 2	11-06-2021	13.43	11-06-2021	14.17	Meter Installation	PO	220 KV
220 KV VIRODA - AMALNER	12-06-2021	8.12	12-06-2021	14.37	Replacement of Bhel make disc insulator strings at various locations.	PO	220 KV
220/33kv 100mva Transformer 1 @Versova R/S	12-06-2021	10.3	12-06-2021	12.08	Premonsoon Maintenance of Transformer, NGT and Bay equipments	PO	220 KV
Ambazari-Abhijeet	12-06-2021	12.52	12-06-2021	15	Attending repair work of damaged conductor on B-ph line side.	EO	220 KV
Eklahara(Gcr)(Nasik)-Bableshwar 2	12-06-2021	10.5	12-06-2021	20.38	Samaruddhi Expressway in line Monopole Erection work at loc no.104A,105 on 220KV BBLR Ckt 1&2	PO	220 KV
Eklahara(Gcr)(Nasik)-Bableshwar-I	12-06-2021	10.52	12-06-2021	20.36	Samaruddhi Expressway in line Monopole Erection work at loc no.104A,105 on 220KV BBLR Ckt 1&2	PO	220 KV
Mururd - Tuljapur	12-06-2021	10.49	12-06-2021	13.34	1) Replacement of DI at loc no.113 R phase, 2) Signature analysis of line.	PO	220 KV
Uran - Apta II	12-06-2021	11.17	12-06-2021	12.01	Bus 1 Tripped on LBB	T	220 KV
Uran - Apta III	12-06-2021	11.17	12-06-2021	12.01	Bus 1 Tripped on LBB	T	220 KV
Uran - Kharghar I	12-06-2021	11.17	12-06-2021	12.02	Bus 1 Tripped on LBB	T	220 KV
Uran - Ongc Uran	12-06-2021	11.17	12-06-2021	12.5	Bus 1 Tripped on LBB	T	220 KV
Vankuswadi- Ajinkyatara	12-06-2021	15.55	12-06-2021	19.45	Breaker trip circuit relay & wiring replacement work in control & relay panel.	PO	220 KV
Chandrapur(MIDC)-Ballarshah II	13-06-2021	17.16	13-06-2021	18.47	Distance Protection	T	220 KV
Midc Chandrapur-Gadchandur	13-06-2021	17.16	14-06-2021	5.4	Distance Protection	T	220 KV
Karad Solapur (PG)	03-05-2017	11:49		Continued.	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403	PO	400 KV
400/220kv 315 MVA ICT I @ KOLHAPUR-III (TALANDGE)	10-08-2020	9.58		Continued.	Replacement of existing 315 MVA ICT by 3*167 MVA ICT.	PO	400 KV
Babhleshwar - RIPL(Nashik)	18-03-2021	15.48	09-06-2021	12.3	Hot spot attending.	PO	400 KV
400/220kv 315MVA ICT 2 @ Chandrapur GCR	03-06-2021	9.3	08-06-2021	0.27	Testing Work	PO	400 KV
167 Mva Spare Ict @Lamboti	07-06-2021	11.1	07-06-2021	18.52	Spare ICT HV(390KV) LA Replacement Work.	PO	400 KV
400/220kv, 500 MVA ICT-II @Deepnagar	07-06-2021	8.51	07-06-2021	19.3	HV LV Bushing Winding Tan Delta Testing Work & ICT Pre-Monsoon Maintenance Work.	PO	400 KV
Parly(MS)- Nanded ckt I	07-06-2021	9.24	07-06-2021	15.02	Line Maintenance work	PO	400 KV

**Transmission Line Outages/Trippings from 07.06.2021 to 13.06.2021**

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400/220 KV 500MVA ICT-IV @ Babhaleshwar	08-06-2021	11.35	08-06-2021	15.42	Pre-Monsoon maintenance work.	PO	400 KV
400/220 kv 500MVA ICT-I @ Alkud	08-06-2021	9.29	08-06-2021	18.29	Quarterly Maintainance Work	PO	400 KV
400/220/33kv, 500 MVA ICT-I @Khaparkheda	08-06-2021	8.35	08-06-2021	15.45	Pre-monsoon maintenance work.	PO	400 KV
Warora -IEPL	08-06-2021	14.54	08-06-2021	18.25	Tripped.	T	400 KV
400/220/33 Kv 315 MVA ICT-I @Kharghar	09-06-2021	8.35	09-06-2021	11.23	Tripped On PRV.	T	400 KV
400/220/33 Kv 315 Mva ICT 1 @Padghe	09-06-2021	6.22	09-06-2021	15.31	OLTC buchholz.	T	400 KV
400/220/33 kv 315 MVA ICT-I @Chandrapur GCR	09-06-2021	9.55	15-06-2021	14.49	Pre-Monsoon Maintenance Work.	PO	400 KV
Ektuni-Taptitanda II	09-06-2021	11.21	09-06-2021	16.14	Diagnostic Testing Work.	PO	400 KV
Koradi 2-IEPL	09-06-2021	17.43	10-06-2021	0.46	Distance Protection	T	400 KV
Main Bus-II @ Koradi	09-06-2021	11.1	09-06-2021	21.39	Overhauling Work.	PO	400 KV
Warora -IEPL	09-06-2021	23.52	10-06-2021	17.42	Over Voltage	T	400 KV
Warora -IEPL	09-06-2021	17.45	09-06-2021	21.09	Distance Protection	T	400 KV
karad -kolhapur-II	09-06-2021	22.37	10-06-2021	10.19	Over Voltage	HT	400 KV
400/220 KV 500MVA ICT II @ Nanded	10-06-2021	13.05	10-06-2021	15.37	Premonsoon Maintenance work	PO	400 KV
400/220KV 500MVA ICT-I @Nanded	10-06-2021	10.44	10-06-2021	12.53	Premonsoon Maintenance work	PO	400 KV
Karad - Talandge Ckt 2	10-06-2021	15.01	11-06-2021	6.48	Attending Hot Spot.	EO	400 KV
Khadka-Aurangabad (Waluj)	10-06-2021	21.46	11-06-2021	6.42	Over Voltage	HT	400 KV
Parli(MS)-Parli (PG) II	10-06-2021	22.4	11-06-2021	3.28	Attending Hot Spot	EO	400 KV
Parli(MS)-Parli (PG) II	10-06-2021	12.48	10-06-2021	20.35	Tan Delta Measurement of CVT	PO	400 KV
400/220/33 Kv 600 MVA ICT 4 @Padghe	11-06-2021	11.09	12-06-2021	16.28	Tripping wire connection of 220KV Bus Bar and Pre-Monsoon Maintenance work	PO	400 KV
Deepnagar - Aurangabad	11-06-2021	16.11	11-06-2021	17.23	Tripped at Deepnagar end	T	400 KV
Khadka-Aurangabad (Waluj)	11-06-2021	18.09	13-06-2021	6.17	Over Voltage	HT	400 KV
Warora -IEPL	11-06-2021	21.08	11-06-2021	23.09	Distance Protection	T	400 KV
400/220/33 Kv 600 MVA ICT 4 @Padghe	12-06-2021	12.43	12-06-2021	16.28	Oil Top Up in R & B-ph Unit.	EO	400 KV
Kharghar-Talegaon(PG)	12-06-2021	5.22	12-06-2021	10.04	To attend Hot Spot	EO	400 KV
Solapur - Parli(PG) I	12-06-2021	18.24	13-06-2021	7.3	Distance Protection	T	400 KV
Akola II - RPL(Rattanindia) Ckt-II	13-06-2021	14.45	13-06-2021	21.02	Distance Protection	T	400 KV
Kalwa - Talegaon(PG)	13-06-2021	9.42	13-06-2021	14.14	Replacement of Old jumper	EO	400 KV
Karad-Jaigad - I	13-06-2021	1.58	14-06-2021	9.27	Over Voltage	HT	400 KV
karad -kolhapur-I	13-06-2021	2.03	13-06-2021	11.48	Over Voltage	HT	400 KV
Khadka-Aurangabad (Waluj)	31-12-2020	17.33		Continued.	Over Voltage	HT	400 KV
Chandrapur - Padghe Hvdc Pole 1	10-06-2021	6.23	10-06-2021	10.59	Tree cutting work	EO	500 KV
Koradi III - Tirora - I	11-06-2021	10.11	15-06-2021	15.47	Attending The SF6 Gas Leakage In Circuit Breaker At 765 KV APML/TIRORA SS.	PO	765 KV